

**Wastewater Treatment Plants
ENR Upgrade Status
(March 12, 2015)**

Status Update:

Previous Meeting

35 facilities are in operation
22 facilities are under construction
8 facilities are under design
2 facilities are in planning
67 total

Current

37 facilities are in operation
20 facilities are under construction
8 facilities are under design
2 facilities are in planning
67 total

Status Change from Previous Meeting:

- La Plata and Sod Run completed construction
- None started construction
- None started design

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Aberdeen	99%
Broadwater	99%
Annapolis	98%
Patuxent	98%
Ballenger Creek	98%
Seneca Creek	97%
Emmitsburg	97%
Maryland City	95%
Broadneck	93%
Western Branch	93%
Patapsco	86%
Chesapeake Beach	59%
Cox Creek	57%
Marlay Taylor	47%
Northeast River	47%
Blue Plains	43%
Fruitland	32%
Back River	20%
Taneytown	7%
Winebrenner	5%

Minor WWTPs:

No.	Facility	County	Status	% Const.	Comments
	Hancock	Washington	Pre-Planning		Started discussion
	Solomons	Calvert	Pre-Planning		Started discussion
	Chesapeake City	Cecil	Planning		Started discussion
1	Rock Hall	Kent	Pre-Planning		Signed agreement
2	Town of Secretary (Twin Cities)	Dorchester	Planning		Signed agreement
3	Oxford WWTP	Talbot	Design		Signed agreement
4	Betterton	Kent	Design		Signed agreement
5	Galena	Kent	Design		Signed agreement
6	Greensboro	Caroline	Design		Signed agreement
7	Sudlersville	Queen Anne's	Construction	19%	Signed agreement
8	Queenstown	Queen Anne's	Construction	33%	Signed agreement
9	Rising Sun	Cecil	Construction	85%	Signed agreement
10	Boonsboro	Washington	Operation	100%	Used BNR grants
11	Worton	Kent	Operation	100%	Used USDA and SRF