

Wastewater Treatment Plants
ENR Upgrade Status
(December 10, 2008)

Status Update:

Previous Meeting

9 facilities are in operation
10 facilities are under construction
18 are under design
24 are in planning
5 are in pre-planning activities
66 total

Current

11 facilities are in operation
9 facilities are under construction
19 are under design
22 are in planning
6 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp

Status Change from Previous Meeting:

- Brunswick and St. Michael's have completed the construction and initiated the ENR operation.
- Hagerstown started construction.
- Little Patuxent is in design
- Hampstead, 0.9 MGD design in capacity, was added to the funding list as it is major and required to upgrade.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	94%
Salisbury	99%
Indian Head	99%
Elkton	97%
Havre De Grace	68%
Federalburg	75%
George's Creek	34%
Perryville	0%
Hagerstown	0%

Upcoming Events:

The following facilities are ready to schedule an event, if needed:

- Brunswick - Dedication
- St. Michael's - Dedication
- Hagerstown - Ready for Groundbreaking
- Perryville – Ready for Groundbreaking