

**Wastewater Treatment Plants
ENR Upgrade Status
(June 9, 2009)**

Status Update:

Previous Meeting

11 facilities are in operation
7 facilities are under construction
20 are under design
22 are in planning
7 are in pre-planning activities
67 total

Current

11 facilities are in operation
7 facilities are under construction
21 are under design
21 are in planning
7 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/pop_up/enr_status_map.asp

Status Change from Previous Meeting:

- City of Bowie, Cumberland and Delmar have awarded construction contracts and are expected to proceed to construction within the month.
- Engineering Contracts for Design are under review by MDE for La Plata, Sod Run, Joppatowne, and Snow Hill. These projects are expected to proceed to Design within the month.
- Howard County held a groundbreaking ceremony on May 14, 2009 for the Little Patuxent WWTP ENR upgrade and was attended by MDE Secretary's office.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	95%
Elkton	97%
Havre De Grace	88%
Federalsburg	93%
George's Creek	54%
Perryville	39%
Hagerstown	10%

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Indian Head- Dedication
- Salisbury - Dedication
- Brunswick - Dedication
- St. Michael's - Dedication
- Hagerstown - Ready for Groundbreaking
- Perryville – Ready for Groundbreaking