Wastewater Treatment Plants ENR Upgrade Status (June 9, 2016)

Major WWTPs

Status Update:

Previous Meeting	Current		
41 facilities are in operation	47 facilities are in operation		
22 facilities are under construction	16 facilities are under construction		
3 facilities are under design	3 facilities are under design		
<u>1 facilities are in planning</u>	<u>1 facilities are in planning</u>		
67 total	67 total		

Status Changes from Previous Meeting:

- Emmitsburg has completed the construction and is optimizing the ENR operation.
- Annapolis, Seneca, Broadwater, Blue Plains, and Ballenger Creek are meeting ENR level of treatment.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	Percentage complete		
Taneytown	96%		
Western Branch	95%		
Patapsco	93%		
Fruitland	92%		
Northeast River	92%		
Cox Creek	90%		
Chesapeake Beach	89%		
Marlay Taylor	88%		
Winebrenner	78%		
Back River	64%		
Freedom District	58%		
Salisbury	22%		
Leonardtown	21%		
Mayo	18%		
City of Frederick	17%		
MCI	0%		

Minor WWTPs

No.	Facility	County	Status	% Const.
1	Hancock	Washington	Pre-Planning	
2	Trout Run	Garrett	Pre-Planning	
3	Deep Creek Lake	Garrett	Pre-Planning	
4	Smith Island	Somerset	Planning	
5	Accident	Garrett	Planning	
6	Preston	Caroline	Planning	
7	Chesapeake City	Cecil	Planning	
8	Town of Secretary (Twin Cities)	Dorchester	Design	
9	Oxford WWTP	Talbot	Design	
10	Betterton	Kent	Design	
11	Galena	Kent	Construction	4%
12	Greensboro	Caroline	Construction	69%
13	Sudlersville	Queen Anne's	Construction	94%
14	Queenstown	Queen Anne's	Construction	99%
15	Rising Sun	Cecil	Operation	100%
	Eastern Correctional Facility	Somerset	Operation	100%
	Boonsboro	Washington	Operation	100%
	Worton	Kent	Operation	100%

Status Changes from Previous Meeting:

- Rising Sun is meeting ENR level of treatment.
- Galena started construction.