

**Wastewater Treatment Plants
ENR Upgrade Status
(January 19, 2012)**

Status Update:

Previous Meeting

23 facilities are in operation
18 facilities are under construction
12 are under design
10 are in planning
4 are in pre-planning activities
67 total

Current

24 facilities are in operation
19 facilities are under construction
10 are under design
10 are in planning
4 are in pre-planning activities
67 total

For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Delmar WWTP has initiated operation and is meeting ENR limits.
- Construction for the ENR upgrade has been completed on the Denton WWTP and the contractor is working on the final punch list items. Final inspection to be conducted by end of January 2012.
- Patuxent and Western Branch have initiated construction.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Little Patuxent	74%
Denton	99%
Ballenger Creek	43%
Cox Creek	7%
Aberdeen	53%
Patapsco	17%
Thurmont	46%
Blue Plains	10%
Piscataway	12%
Cambridge	39%
Annapolis	13%
LaPlata	12%
Broadneck	6%
Damascus	16%
Parkway	14%
Seneca Creek	(construction just started)
Patuxent	(construction just started)
Snow Hill	12%
Western Branch	5%

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Patuxent – Ready for Groundbreaking
- Seneca Creek – Ready for Groundbreaking
- Western Branch – Ready for Groundbreaking
- Broadneck – Ready for Groundbreaking
- Pocomoke City – Ready for Dedication