# Wastewater Treatment Plants ENR Upgrade Status

(April 11, 2019)

#### **Major WWTPs**

### **Status Update:**

Previous Meeting	<u>Current</u>
59 facilities are in operation	63 facilities are in operation
6 facilities are under construction	3 facilities are under construction
1 facilities are under design	0 facilities are under design
1 facilities are in planning	1 facilities are in planning
67 total	67 total

### **Status Changes from Previous Meeting:**

- MCI, Conococheague, Freedom District, and Frederick confirmed the ENR operation.
- Patapsco is substantially completed (conditional acceptance was issued in January 2019) and is currently optimizing the ENR operation.
- Westminster started construction in January.

### Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>		
Patapsco	99%		
Hampstead	9%		
Westminster	3%		

## **Minor WWTPs**

No.	Facility	County	Status	% Const.
1	Cheltenham Youth Facility	Prince Georges	Planning	
2	Grantsville	Garrett	Planning	
3	Hancock	Washington	Planning	
4	Trout Run	Garrett	Planning	
5	Elk Neck State Park	Cecil	Planning	
6	Trappe	Talbot	Planning	
7	Victor Cullen	Frederick	Planning	
8	Chesapeake City	Cecil	Design	
9	Town of Secretary (Twin Cities)	Dorchester	Design	
10	Preston	Caroline	Construction	0%
11	Smith Island	Somerset	Construction	1%
12	Harbour View	Cecil	Construction	17%
13	Oxford WWTP	Talbot	Construction	66%
14	Betterton	Kent	Construction	88%
15	Galena	Kent	Operation	100%
16	Sudlersville	Queen Anne's	Operation	100%
17	Greensboro	Caroline	Operation	100%
18	Queenstown	Queen Anne's	Operation	100%
19	Rising Sun	Cecil	Operation	100%
20	Boonsboro	Washington	Operation	100%
21	Eastern Correctional Facility	Somerset	Operation	100%
22	Worton	Kent	Operation	100%
23	Southern MD Release Unit	Charles	Operation	100%

## **Status Changes from Previous Meeting:**

- Funding agreement was signed for Cheltenham Facility.
- Construction started at Preston.