

**Wastewater Treatment Plants
ENR Upgrade Status
(May 20, 2010)**

Status Update:

Previous Meeting

13 facilities are in operation
13 facilities are under construction
25 are under design
9 are in planning
7 are in pre-planning activities

67 total

Current

13 facilities are in operation
1 facility (Salisbury) is in corrective action
15 facilities are under construction
23 are under design
9 are in planning
6 are in pre-planning activities

67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/WWTP_ENR_upgrade.asp

Status Change from Previous Meeting:

- Poolesville is expected to complete construction by June 2010.
- Crisfield is expected to complete construction by end of August 2010.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	99%
Federalsburg	98%
Havre De Grace	99%
George's Creek	96%
Perryville	98%
Poolesville	90%
Hagerstown	80%
Delmar	57%
Cumberland	39%
Bowie	77%
Ballenger Creek	10%
Mount Airy	18%
Pocomoke City	14%
Patapsco	2%
Cox Creek	(construction started 4/12/2010)

Upcoming Events:

A groundbreaking ceremony for Elkton WWTP in Cecil County was held on April 30, 2010 and was attended by the staff from MDE's Office of Budget and Infrastructure Financing on behalf of Secretary's office.

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Havre De Grace - Dedication
- Patapsco- Ready for Groundbreaking
- Mount Airy- Ready for Groundbreaking
- Pocomoke City- Ready for Groundbreaking
- Cox Creek- Ready for Groundbreaking