

Wastewater Treatment Plants
ENR Upgrade Status
(August 4, 2010)

Status Update:

Previous Meeting

13 facilities are in operation
1 facility (Salisbury) is in corrective action
15 facilities are under construction
23 are under design
9 are in planning
6 are in pre-planning activities
67 total

Current

14 facilities are in operation
1 facility (Salisbury) is in corrective action
16 facilities are under construction
22 are under design
8 are in planning
6 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/WWTP_ENR_upgrade.asp

Status Change from Previous Meeting:

- Poolesville completed construction in July 2010. A final inspection is scheduled for August 4, 2010.
- Crisfield is expected to complete construction by end of August 2010.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	99%
Federalsburg	99%
George's Creek	98%
Perryville	99%
Hagerstown	90%
Delmar	84%
Cumberland	71%
Bowie	88%
Ballenger Creek	10%
Mount Airy	44%
Pocomoke City	54%
Patapsco	2%
Little Patuxent	21%
Aberdeen	(construction started 6/4/2010)
Denton	(construction started 6/28/2010)
Cox Creek	(Phase I construction started 4/12/2010)

Upcoming Events:

A dedication ceremony for Havre De Grace WWTP in Harford County was held on June 11, 2010 and was attended by the Director of Water Management and the staff from MDE's Office of Budget and Infrastructure Financing on behalf of Secretary's office.

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Patapsco- Ready for Groundbreaking
- Denton- Ready for Groundbreaking
- Aberdeen- Ready for Groundbreaking
- Pocomoke City- Ready for Groundbreaking
- Cox Creek- Ready for Groundbreaking
- Poolesville – Ready for Dedication