RESPONSE AND DEVELOPMENT COMPLETION REPORT

AREA B: SUB-PARCEL B6-1 TRADEPOINT ATLANTIC SPARROWS POINT, MARYLAND

Prepared For:



TRADEPOINT ATLANTIC 1600 Sparrows Point Boulevard Sparrows Point, Maryland 21219

Prepared By:



ARM GROUP LLC 9175 Guilford Road Suite 310 Columbia, Maryland 20146

ARM Project No. 20010201

Respectfully Submitted, ARM Group LLC

Melisser R. Hritz

Melissa Replogle Hritz, E.I.T. Staff Engineer

Alal Pets

T. Neil Peters, P.E. Senior Vice President

Revision 0 – December 11, 2020

TABLE OF CONTENTS

1.0 In	ntroduction
1.1.	Report Purpose
1.2.	Project Background
1.2	.1. Site Description and History
1.2	.2. Historical Environmental Activities
1.2	.3. Phase II Investigation
1.3.	Site Development and Response Actions
2.0 R	esponse Activities
2.1.	Well Abandonment
2.2.	Excavation Activities
3.0 S	ite Development Activities
3.1.	Pre-Construction Meeting
3.2.	Grading and Site Preparation9
3.3.	Utility Installation
3.4.	Fill Materials 10
3.5.	Placement of Sub-base
3.6.	Soil Sampling and Disposal
3.7.	Dust Control
3.8.	Water Management
3.9.	Health and Safety
3.10.	Notable Occurrences
	Paving
	Landscaped Areas
	Institutional Controls (Future Land Use Controls)
	Post Remediation Requirements
4.0 C	Conclusion



TABLE OF CONTENTS (CONT.)

FIGURES

Figure 1	Area A & B Parcels	Following Text
Figure 2	Development Area	Following Text

APPENDICES

Appendix A	Reference List	Following Text
Appendix B	Email Communication	.Following Text
Appendix C	Response Action Completion Report for Area B: Sub-Parcel	
	B6-1, B22-128 and B6-011 Response Areas	Following Text
Appendix D	Pit Closure Reports	Following Text
Appendix E	Well Abandonment Forms	Following Text
Appendix F	Notice of Completion of Remedial Actions	Following Text
Appendix G	Select Daily Field Reports	Following Text
Appendix H	Photograph Log	Following Text
Appendix I	Quarterly Development Status Updates and Response to Agency	
	Comments	Following Text
Appendix J	Preconstruction Meeting Records	Following Text
Appendix K	Utility Trench Cross Section Detail	Following Text
Appendix L	Clean Fill Approvals	Following Text
Appendix M	Stockpile Soil Sample Approvals	Following Text
Appendix N	Modified Level D Contractor Certification	Following Text
Appendix O	Landscape Cap Marker Fabric Specification	Following Text
Appendix P	Landscape Modification Documents	

ELECTRONIC ATTACHMENTS

Daily Dust Data SummariesFollowing	g Text
------------------------------------	--------



1.0 INTRODUCTION

ARM Group LLC (ARM), on behalf of Tradepoint Atlantic, has prepared this Response and Development Completion Report for the portion of the Tradepoint Atlantic property that has been designated as Area B: Sub-Parcel B6-1 (the Site). The Sub-Parcel B6-1 development area consists of approximately 69.4 acres, the majority of which is within the southwestern portion of Parcel B6 with an adjacent section through the southeastern portion of Parcel B22 (and less than 2.5 acres in the adjacent Parcel B3). All documents related to the investigation and development of the sub-parcel are listed in the Reference List in **Appendix A**. Copies of relevant email communication are provided in **Appendix B**.

Phase II Investigations specific to soil and groundwater conditions were performed for the areas surrounding Sub-Parcel B6-1 in accordance with the following agency-approved Phase II Investigation Work Plans:

- Area B: Parcel B6 (Revision 2) dated May 12, 2016.
- Area B: Parcel B22 (Revision 1) dated June 2, 2016.
- Area B: Parcel B3 (Revision 1) dated May 17, 2017.
- Area B Groundwater Investigation (Revision 3) dated October 6, 2015.

The full analytical results and conclusions of each investigation have been presented to the agencies in the following Phase II Investigation Reports:

- Area B: Parcel B6 (Revision 2) dated March 6, 2018.
- Area B: Parcel B22 (Revision 0) dated July 15, 2016.
- Area B: Parcel B3 (Revision 0) dated October 15, 2018.
- Area B Groundwater Investigation (Revision 0) dated September 30, 2016.

The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) (Revision 1) dated June 9, 2017 was approved for implementation by the Maryland Department of the Environment (MDE) on June 29, 2017. A subsequent revision of the RADWP (Revision 2) dated July 7, 2017 was approved by the United States Environmental Protection Agency (USEPA) on September 26, 2017. Non-aqueous phase liquid (NAPL) impacts at two locations within the Sub-Parcel B6-1 development area were delineated and excavated between June 8, 2017 and June 29, 2017, as documented in the Response Action Completion Report for the B22-128 and B6-011 Response Areas, dated December 20, 2019 and the associated Comment Response Letter dated July 20, 2020 (**Appendix C**). Details are provided in Section 2.2 below.



The development of Sub-Parcel B6-1 generally included grading, construction of a slab on-grade warehouse totaling 855,000 square feet, hot mix asphalt (HMA) paving surrounding the warehouse, landscaping, and installation (expansion) of stormwater basins.

1.1. REPORT PURPOSE

The purpose of this Response and Development Completion Report is to document response actions and development activities undertaken in order to secure a No Further Action (NFA) Letter and Certificate of Completion (COC) for the Site. In addition, this report is being submitted in accordance with the requirements outlined in the following agreements:

- Administrative Consent Order (ACO) between Tradepoint Atlantic (formerly Sparrows Point Terminal, LLC) and the Maryland Department of the Environment (MDE), effective September 12, 2014; and
- Settlement Agreement and Covenant Not to Sue (SA) between Tradepoint Atlantic (formerly Sparrows Point Terminal, LLC) and the United States Environmental Protection Agency (USEPA), effective November 25, 2014.

The following section (Section 1.2) provides the project background and Section 1.3 provides an overview of the Site development and response action activities. The response actions performed are described in Section 2.0, site development activities are summarized in Section 3.0, and conclusions are provided in Section 4.0.

1.2. PROJECT BACKGROUND

1.2.1. Site Description and History

From the late 1800s until 2012, the production and manufacturing of steel was conducted at Sparrows Point. Iron and steel production operations and processes at Sparrows Point included raw material handling, coke production, sinter production, iron production, steel production, and semi-finished and finished product preparation. In 1970, Sparrows Point was the largest steel facility in the United States, producing hot and cold rolled sheets, coated materials, pipes, plates, and rod and wire. The steel making operations at the Facility ceased in fall 2012.

Parcel B6 comprises approximately 148.5 acres of the approximately 3,100-acre former steel mill (**Figure 1**) that operated for over one hundred years. Several iron and steel work processes were completed within the Sub-Parcel B6-1 Development Area formerly known as the Hot Strip Mills Area (primarily in Parcel B6) and part of the Finishing Mills Area (primarily in Parcel B22). The former facilities and processes in the Hot Strip Mill Area generally included heating and rolling hot bands of metal to a specific size and gauge, followed by cooling and coiling of the finished products for sale. The activities and facilities in the Finishing Mills Area were highly varied, but primarily included descaling/pickling, galvanizing, rolling, coiling, annealing, and plating within



the Tin Mill (to the west of the Sub-Parcel B6-1 Development Area) and in the Cold Sheet Mill. In 2012, steelmaking operations at the facility ceased. From 2013 to the present day, a demolition contractor has been demolishing the majority of the above-grade structures on the site-wide property.

The Site consists of approximately 69.4 acres in the southwestern portion of Parcel B6 (**Figure 2**), as well as a small corridor through the southeastern portion of Parcel B22 and less than 2.5 acres in the adjacent Parcel B3. The Site is zoned Manufacturing Heavy-Industrial Major (MH-IM), and was not occupied prior to the start of development activities. Prior to the start of development activities, all former buildings were demolished. Several pits and basements across the Site were filled in during the demolition process (see **Appendix D**). The concrete slabs remained on grade.

A detention pond was originally proposed in the southeastern portion of the Parcel B22, Phase 1 development area. Following approval of the Parcel B22, Phase 1 and Sub-Parcel B6-1 RADWPs, the responsibility for the final completion of the detention pond was transferred from the Parcel B22, Phase 1 General Contractor to Clayco, the General Contractor for Sub-Parcel B6-1 development. This transition occurred because the detention pond was used during construction on Sub-Parcel B6-1 for stormwater and was tied into the Sub-Parcel for stormwater management. The completion of this basin is addressed in this report. The revised development boundary for Sub-Parcel B6-1 is shown in **Figure 2**.

1.2.2. Historical Environmental Activities

Prior to demolition, the Phase 1 Development Area was almost entirely occupied by steel finishing buildings and associated processing equipment and operations. Several iron and steel work processes were completed within the Sub-Parcel B6-1 Development Area, formerly known as the Hot Strip Mill Area (primarily in Parcel B6) and part of the Finishing Mills Area (primarily in Parcel B22). The former facilities and processes in the Hot Strip Mill Area generally included heating and rolling hot bands of metal to a specific size and gauge, followed by cooling and coiling of the finished products for sale. The activities and facilities in the Finishing Mills Area were highly varied, but primarily included descaling/pickling, galvanizing, rolling, coiling, annealing, and plating within the Tin Mill (to the west of the Sub-Parcel B6-1 Development Area) and in the Cold Sheet Mill. More information regarding previous steel finishing activities can be found in the Phase II Investigation Report – Area B: Parcel B6 (Revision 2 dated March 16, 2018).

A Phase I ESA was completed by Weaver Boos Consultants for the entire Sparrows Point property on May 19, 2014. The Phase I ESA identified particular features across the Tradepoint Atlantic property which presented potential risks to the environment. The results of the Phase I ESA are described in more detail in the Sub-Parcel B6-1 RADWP (Revision 2 dated July 7, 2017).

The Phase I ESA identified the following Recognized Environmental Conditions (RECs) within the Sub-Parcel B6-1 boundaries:



- Hot Strip Mill Basins (3)/Hot Strip Mill Oil Skimmer System (RECs 1L/1N, Findings 27/29, also listed as SWMUs 62/64)
- Hot Strip Mill Waste Oil Tank (REC 1M, Finding 28, also listed as SWMU 63)
- Hot Strip Mill Cooling Tower (REC undesignated, Finding 30, also listed as SWMU 65)
- Hot Strip Mill Drum Handling Area (REC 1Y, Finding 60)

Relevant Solid Waste Management Units (SWMUs) and Areas of Concern (AOCs) were also identified as located in Figure 3-1 from the DCC Report. The SWMUs within Sub-Parcel B6-1 are cross-listed as RECs, and have been previously discussed. Several additional AOCs were identified within the sub-parcel as follows:

- Former 1991 PCB Spill Area (AOC A)
- Truck Dock #9 Former Diesel Spill and Diesel Fuel UST Area (AOC K)
- Former Spent Pickle Liquor Tanks (AOC V)

1.2.3. Phase II Investigation

Phase II Investigations specific to soil and groundwater conditions were performed for the areas surrounding Sub-Parcel B6-1 in accordance with the requirements outlined in the ACO as further described in the following agency-approved Phase II Investigation Work Plans:

- Area B: Parcel B6 (Revision 2) dated May 12, 2016.
- Area B: Parcel B22 (Revision 1) dated June 2, 2016.
- Area B: Parcel B3 (Revision 1) dated May 17, 2017.
- Finishing Mills Groundwater Investigation (Revision 1) dated July 7, 2016.

All soil and groundwater samples were collected and analyzed in accordance with agencyapproved protocols during these Phase II Investigations, the specific details of which can be reviewed in each agency-approved Work Plan. Each Phase II Investigation was developed to target specific features which represented a potential release of hazardous substances and/or petroleum products to the environment, including RECs, SWMUs, and AOCs as well as numerous other targets defined from former operations that would have the potential for environmental contamination. Samples were also collected at site-wide locations to ensure full coverage of each investigation area. The full analytical results and conclusions of each investigation have been presented to the agencies in the following Phase II Investigation Reports:

- Area B: Parcel B6 (Revision 2) dated March 6, 2018.
- Area B: Parcel B22 (Revision 0) dated July 15, 2016.
- Area B: Parcel B3 (Revision 0) dated October 15, 2018.



• Finishing Mills Groundwater Investigation (Revision 0) dated November 30, 2016.

1.3. SITE DEVELOPMENT AND RESPONSE ACTIONS

The Site has been developed for use as a warehouse facility with development activities generally including grading, asphalt paving for a parking area, and expanded detention ponds, construction of a slab on grade warehouse building totaling 855,000 square feet, stormwater management and lighting and security improvements. Subsequent site use would involve indoor workers in the warehouse and associated offices, and truck drivers entering and leaving the Site with goods.

The response and development actions approved for protection of human health and the environment at the Site included proper abandonment of piezometers, delineation and removal of petroleum-contaminated soil in two areas, and environmental capping. The placement of slag aggregate beneath the parking areas requires the entire sub-parcel to be subject to an environmental capping requirement.



Tradepoint Atlantic Sparrows Point

2.0 RESPONSE ACTIVITIES

2.1. WELL ABANDONMENT

Permanent groundwater monitoring wells FM-008-PZI, FM-008-PZS, FM-009-PZI, FM-009-PZS, FM-014-PZI, FM-014-PZS, FM-015-PZI, and FM-015-PZS, which were located inside the Sub-Parcel B6-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on October 10, 2016; January 6, 2017; and January 10, 2017, prior to the start of development activities. An additional set of permanent monitoring wells (FM04-PZM009, FM04-PZM036, and FM04-PZM054) was found to be missing during a search on November 18, 2015 and presumed to have been destroyed.

A total of 15 temporary groundwater sampling points (piezometers) were installed in Sub-Parcel B6-1 during the Parcel B6 Phase II Investigation or during subsequent delineation activities. Two of the piezometers (B22-067-PZ, B22-129-PZ) were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on October 10 and 11, 2016, prior to the start of development activities. Two piezometers (B6-039-PZ, and B6-087-PZ) were found to be missing during a search on January 9, 2020 and presumed to have been destroyed. Piezometers B6-011-PZ, B22-128-PZ, and the 9 delineation piezometers in the vicinity of piezometer B22-128-PZ were removed during the remedial excavation documented in the Response Action Completion Report for Area B: Sub-Parcel B6-1, B22-128 and B6-011 Response Areas dated December 20, 2019 and the associated Comment Response Letter dated July 20, 2020 (**Appendix C**).

There are no remaining wells (or piezometers) on the sub-parcel.

Abandonment records are provided in Appendix E.

2.2. EXCAVATION ACTIVITIES

Two piezometers within the Sub-Parcel B6-1 development area had measurable NAPL accumulation and were excavated following the Parcel B6 and Parcel B22 Phase II Investigations. Impacted soils were excavated as documented in the report titled Response Action Completion Report for Area B: Sub-Parcel B6-1, B22-128 and B6-011 Response Areas dated December 20, 2019 and the associated Comment Response Letter dated July 20, 2020 (**Appendix C**). A total of approximately 5,100 cubic yards of bulk were removed during excavation. The NAPL-impacted soil was taken to the on-site industrial landfill (Greys Landfill). The removal of the impacted soil was approved by the MDE in an email dated June 5, 2017 (included in **Appendix B**). Approval to backfill the excavations was confirmed by the MDE during site visits on June 15 and July 6, 2017. Although confirmation samples were originally proposed in the Excavation Plans, the MDE gave approval to backfill the excavations without collecting confirmation samples for laboratory analysis.



3.0 SITE DEVELOPMENT ACTIVITIES

This section presents a summary of the completed development work as well as materials management and other protocols that were followed during the development of Sub-Parcel B6-1 to adequately mitigate potential risks for future uses of the property. The development area is shown in **Figure 2** and **Figure 3**.

Development activities began in October 2017 with Clayco as the General Contractor. Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities to ensure compliance with environmental regulations and the development plans, including performing dust monitoring and soil screening services. The Notice of Completion of Remedial Actions letter provided by HCEA (**Appendix F**) states that the environmental cap was constructed in general accordance with the Sub-Parcel B6-1 RADWP. Select Daily Field Reports prepared by the EP are included in **Appendix G**. One notable occurrence occurred during development on January 26, 2018 and is discussed in further detail in Section 3.10. Only those field reports from notable occurrences have been included. Select photos from general development activities are included in **Appendix H**.

One sediment basin originally from the development at Parcel B22, Phase 1 was used for dewatering during the development of Sub-Parcel B6-1 and site stormwater management. Due to its use on Sub-Parcel B6-1, the responsibility for the final completion of this basin was transferred to Clayco, the General Contractor for Sub-Parcel B6-1 development after the Parcel B22, Phase 1 development was complete.

Site development activities are discussed in the Quarterly Development Status Updates for the third and fourth quarters of 2017, the first, second, third, and fourth quarters of 2018, and in the Responses to Agency Comments dated January 29, 2018 and July 17, 2018 (**Appendix I**). The following sections provide information not covered in the Quarterly Development Status Updates or in the associated Responses to Agency Comments.

3.1. PRE-CONSTRUCTION MEETING

Prior to any earthwork being conducted on-site, a pre-construction meeting was held to address proper operating procedures for working on-site and handling potentially contaminated material. Records are provided in **Appendix J**.

3.2. GRADING AND SITE PREPARATION

Processed slag fill from elsewhere on the Tradepoint Atlantic property was placed across the entire site as sub-base beneath capped and landscaped areas. Mass grading was performed across the entire site under the Sub-Parcel B6-1 RADWP. Materials that did not exhibit evidence of impacts that were removed during grading activities and during the excavation of the western sediment



basin were placed beneath capped areas. Material with evidence of impacts was stockpiled and managed as discussed in Section 3.6. No materials left the 3,100 acre property.

3.3. UTILITY INSTALLATION

Excavated material that did not exhibit evidence of impacts was placed on-site under capped areas. Materials excavated from utility trenches were replaced inside the trenches as backfill. Processed blast furnace slag was also used as utility trench backfill. Utility trenches were completed in accordance with the Utility Trench Section Detail Included in **Appendix K**.

3.4. FILL MATERIALS

During the excavation of the basin in the southwestern corner of the site, a sandy clay material with no evidence of staining, odors, or elevated PID readings was encountered. Due to the Contractor's desire to reuse the material as clean fill, two preliminary samples were collected on January 18, 2018, and a Work Plan for additional sampling was submitted to the MDE by HCEA. Four additional samples were collected on February 22, 2018. The laboratory results were provided to the MDE and the excavated soil was approved by MDE on March 5, 2018 for use as clean fill above the geotextile maker fabric in landscaped areas (**Appendix B**).

In addition to the basin soil approved as clean fill, the following fill materials were used during the development of Sub-Parcel B6-1:

- Clean fill from Old Court Road, approved by the MDE via email on May 30, 2018;
- Clean fill from Back River, provided by MCM Management Corp, approved by the MDE via email on April 21, 2015;
- Sand from York Building Products, approved by the MDE via email on November 8, 2017;
- #57 Stone, approved by the MDE via email on May 14, 2018;
- #2 Washed Gravel. approved by the MDE via email on August 23, 2018; and
- Topsoil from Old Court Road, approved by the MDE via email on May 25, 2018.

Clean fill approval documentation is provided in Appendix L.

3.5. PLACEMENT OF SUB-BASE

Processed slag aggregate from elsewhere on the Tradepoint Atlantic property was used as structural fill beneath the building pad foundation and beneath parking areas which were not originally designated as capped areas in the RADWP. The placement of slag aggregate beneath the parking areas requires the entire sub-parcel to be subject to an environmental capping requirement.



3.6. SOIL SAMPLING AND DISPOSAL

Details regarding the sampling and disposal of excavated materials are presented in the Quarterly Status Updates for the third and fourth quarter of 2017 and first, second, third, and fourth quarters of 2018 as well as the associated comment response letters (**Appendix I**). MDE email approvals of the results of stockpile sample laboratory testing for all excavated materials tested during the duration of the Sub-Parcel B6-1 development are included in **Appendix M**. All impacted soil generated during the development of Sub-Parcel B6-1 was spread in an area north of the Parcel B22, Phase 1 Development Area, as approved by the MDE following receipt of analytical results.

3.7. DUST CONTROL

General construction operations, including removal of existing foundations or utilities, soil excavation and transport, soil grading, trenching for utilities, and cap construction activities were performed at the Site. To limit worker exposure to contaminants borne on dust and windblown particulates, dust control measures were to be implemented, if warranted when the above activities were performed. The action level used for the purpose of determining the need for additional dust suppression techniques (e.g. watering and/or misting) during the response and development activities on Site was 3.0 mg/m³.

Dust monitoring was performed with three MetOne E-sampler dust monitors. The dust monitors were placed daily upwind of, downwind of, and inside the active work zone. Dust readings were recorded at each monitor at a rate of once per minute. Daily summaries of 15-minute average dust readings are provided as an electronic attachment. Dust control measures were to be implemented if a sustained level above 3.0 mg/m³ was observed. Some exceedances of the 3.0 mg/m³ action level were observed during construction activities. However, the exceedances appeared to be associated with trucks passing near the monitor and were not sustained for more than two minutes. The Contractor utilized a water truck to mitigate dust generation during the development work operations. After electronic dust monitoring was terminated, the EP continued to monitor for visible dust.

3.8. WATER MANAGEMENT

During the development of Sub-Parcel B6-1, all dewatering was pumped into a storm drain for the Tin Mill Canal stormwater area which discharges at the on-site Humphrey's Creek Wastewater Treatment Plant at the direction of Tradepoint Atlantic personnel. On January 26, 2018, a water line was damaged during the installation of a storm drain in the southwest portion of the Site. A channel was dug to divert the water into a sediment basin. The water was observed to be clear with no sheen or odors during the de-watering. No aqueous samples were collected during the development of Sub-Parcel B6-1.



3.9. HEALTH AND SAFETY

The contractor was responsible for following safety procedures, including schedule limitations, to control contact with potentially contaminated soil or groundwater. The RADWP specified limits for exposure days of ground-intrusive work for each employee. In lieu of tracking exposure days, the site contractors elected to employ Modified Level D personal protective equipment (PPE), as allowed by the RADWP. The acknowledgement form signed by the site contractor is provided in **Appendix N**.

3.10. NOTABLE OCCURRENCES

On January 26, 2018, a water line was damaged during the installation of a storm drain in the Southwest portion of the Site. A channel was dug to divert the water into a sediment basin. The water was observed to be clear with no sheen or odors during the de-watering.

The relevant Daily Field Report for January 26, 2018 is provided in Appendix G.

3.11. PAVING

As stated in the Notice of Completion of Remedial Actions prepared by HCEA (**Appendix F**), the environmental cap installed during the Sub-Parcel B6-1 development meets the required thicknesses specified in the RADWP and Addendum.

3.12. LANDSCAPED AREAS

As stated in the Notice of Completion of Remedial Actions (**Appendix F**), capping in the landscaped areas was installed to meet the specifications established in the Sub-Parcel B6-1 RADWP. As discussed above in Section 3.4 (Fill Materials), the materials used in landscaped areas were approved by the MDE (**Appendix L**).

The selected marker fabric (see **Appendix O**) meets the specifications given in the RADWP.

A detention pond was originally proposed in the southeastern portion of the Parcel B22, Phase 1 development area. Following approval of the Parcel B22, Phase 1 and Sub-Parcel B6-1 RADWPs, the responsibility for the final completion of the detention pond was transferred from the Parcel B22, Phase 1 General Contractor to Clayco, the General Contractor for Sub-Parcel B6-1 development. The detention pond was constructed and lined in accordance with the Parcel B22, Phase 1 RADWP.

Capping in two small break areas was modified with permission from the MDE given via email on June 18, 2019 (see **Appendix B**). The break areas, shown in **Appendix P** were capped with four inches of clean fill and two inches of porous concrete pavement (see specification in **Appendix P**) instead of six inches of river rocks as originally proposed.



3.13. INSTITUTIONAL CONTROLS (FUTURE LAND USE CONTROLS)

Long-term conditions related to future use of the Site will be described within the No Further Action Letter (NFA) and COC. These conditions are anticipated to include the following:

- A restriction that limits the use of the property to industrial land use.
- A restriction prohibiting the use of groundwater for any purpose at the Site and a requirement to characterize, containerize, and properly dispose of groundwater in the event of deep excavations encountering groundwater.
- Notice to MDE prior to any future soil disturbance activities at the Site below areas designated for engineering controls. This written notice will be required at least 30 days prior to any planned excavation activities at the Site that will penetrate through the cap.
- Requirement for a HASP in the event of any future excavations at the Site.
- Appropriate characterization and disposal of any future material excavated from beneath the cap in accordance with applicable local, state and federal requirements.
- Implementation of inspection procedures and maintenance of the containment remedies as outlined the following section.

The responsible party will file the above deed restrictions as defined by the MDE VCP in the NFA and COC. The soil disturbance and maintenance requirements will apply to the entire Site. The entire Site will be subject to the industrial use and groundwater use restrictions.

3.14. Post Remediation Requirements

Post remediation requirements will include compliance with the conditions specified in the NFA, COC, and the deed restrictions recorded for the Site. Deed restrictions will be recorded within 30 days after receipt of the final NFA.

Maintenance requirements will include inspection and maintenance of landscape and hardscape capped areas to minimize degradation of the cap and exposure to the underlying soil. Specific inspection protocols and maintenance schedules will be addressed in an Institutional Controls and Operations & Maintenance Plan, specific to Sub-Parcel B6-1, to be submitted under separate cover.

The responsible party will perform cap maintenance inspections, perform maintenance of the cap, and retain cap inspection records. Areas of the cap that have degraded will be repaired in accordance with the Institutional Controls and Operations & Maintenance Plan dated (December 11, 2020). The MDE shall be notified within ten business days of any repairs that are the result of cap failure. The notification will include documentation of the conditions being repaired and the location of the repair.



In addition, the MDE will be provided with a written notice at least 30 days prior to any planned excavation activities at the Site that will penetrate through the cap. Written notice of planned excavation activities will include the proposed date(s) for the excavation, location of the excavation, health and safety protocols (as required), clean fill source (as required), and proposed characterization and disposal procedures.



4.0 CONCLUSION

Between June 2017 and November 2018, response and development actions were conducted as part of the redevelopment of the Site identified as Sub-Parcel B6-1. The remedial actions specified in the RADWP included: soil delineation and excavations of contaminated soil; abandonment of temporary groundwater collection points and wells, capping of building and parking areas with paving; capping of landscaped areas and utility corridors within the cap with clean fill; and implementation of institutional controls.


A Notice of Completion of Remedial Actions, prepared by the EP, a Professional Engineer registered in Maryland, is enclosed in **Appendix E** to certify that the response actions have been completed in accordance with the requirements described in the RADWP, and the Site is suitable for occupancy and use.

As a result of the information contained herein, it has been demonstrated that the response and development actions have been completed in accordance with the approved RADWP and Addendum. With construction of the containment remedy (caps) in conjunction with redevelopment of the Site, the applicable requirements for obtaining a NFA Letter and COC for this Site have been fulfilled. Therefore, Tradepoint Atlantic is respectfully requesting issuance of a NFA Letter for the Site at this time. It is ARM's understanding that Tradepoint Atlantic will record the NFA Letter and the deed restrictions identified in the RADWP within 30 days after receipt of the final NFA Letter. Proof of recordation will be submitted to MDE upon receipt from Baltimore County.



FIGURES





APPENDIX A

Reference List

Sub-Parcel B6-1

- Weaver Boos Consultants (2014). Phase I Environmental Site Assessment: Former RG Steel Facility. Final Draft. May 19, 2014.
- ARM Group, Inc. (2016). *Phase II Investigation Work Plan, Area B Groundwater*. Revision 3. October 6, 2015.
- ARM Group, Inc. (2016). *Phase II Investigation Work Plan, Area B: Parcel B6*. Revision 2. May 12, 2016.
- ARM Group, Inc. (2016). *Phase II Investigation Work Plan, Area B: Parcel B22*. Revision 1. June 2, 2016.
- ARM Group, Inc. (2016). *Phase II Investigation Report, Area B Groundwater*. Revision 0. September 30, 2016.
- ARM Group, Inc. (2017). *Phase II Investigation Work Plan, Area B: Parcel B3*. Revision 1. May 17, 2017.
- ARM Group, Inc. (2017). *Phase II Investigation Preliminary Report Area B: Parcel B22*. Revision 0. July 15, 2017.

(The Parcel B22 Phase II Investigation Preliminary Report was attached to the Response and Development Work Plan for Area B: Parcel B22, Phase 1, Revision 5, dated March 28, 2017, updated March 30, 2017 and April 11, 2017.)

- ARM Group, Inc. (2018). *Phase II Investigation Report Area B: Parcel B6*. Revision 2. March 6, 2018.
- ARM Group, Inc. (2018). *Phase II Investigation Report Area B: Parcel B3*. Revision 0. October 15, 2018.
- ARM Group, Inc. (2017). Response and Development Work Plan Area B: Sub-Parcel B6-1. Revision 1. June 9, 2017.
- ARM Group, Inc. (2017). Response and Development Work Plan Area B: Sub-Parcel B6-1. Revision 2. July 7, 2017.

(Approval to proceed with development was given following review of Revision 1, and final approval of the RADWP was given following review of Revision 2.)

ARM Group, Inc. (2017). Utility Excavation NAPL Contingency Plan. Revision 4. June 19, 2017.

Reference List

Sub-Parcel B6-1

- ARM Group, Inc. (2017). Quarterly Development Status Update: Third Quarter 2017, Area B: Sub-Parcel B6-1. October 27, 2017.
- ARM Group, Inc. (2018). Responses to Agency Comments: Quarterly Development Status Update: Third and Fourth Quarter 2017, Area A: Sub-Parcel A3-1; Area B: Sub-Parcel B5-1; Sub-Parcel B6-1; Parcel B22, Phase 1. January 29, 2018.
- ARM Group, Inc. (2018). *Quarterly Development Status Update: Fourth Quarter 2017, Area B:* Sub-Parcel B6-1. January 29, 2018.
- ARM Group, Inc. (2018). Quarterly Development Status Update: First Quarter 2018, Area B: Sub-Parcel B6-1. July 17, 2018.
- ARM Group, Inc. (2018). Responses to Agency Comments: Quarterly Development Status Update: First Quarter 2018, Area A: Sub-Parcel A3-1; Area B: Sub-Parcel B5-1; Sub-Parcel B6-1. July 17, 2018.
- ARM Group, Inc. (2018). Quarterly Development Status Update: Second Quarter 2018, Area B: Sub-Parcel B6-1. August 21, 2018.
- ARM Group, Inc. (2018). *Quarterly Development Status Update: Third Quarter 2018, Area B: Sub-Parcel B6-1.* October 31, 2018.
- ARM Group, Inc. (2019). Quarterly Development Status Update: Fourth Quarter 2018, Area B: Sub-Parcel B6-1. January 30, 2019.
- ARM Group, Inc. (2019). Response Action Completion Report: Area B: Sub-Parcel B6-1, B22-128 and B6-011 Response Areas. December 20, 2019.
- ARM Group, Inc. (2019). Comment Response Letter: Area B: Sub-Parcel B6-1, B22-128 and B6-011 Response Areas. July 20, 2020.

APPENDIX B

Melissa Replogle Hritz

From:	Taylor Smith
Sent:	Tuesday, January 15, 2019 10:45 AM
То:	Melissa Replogle
Subject:	B6-011/B22-128 NAPL Excavation Plan Approval
Follow Un Flog	Fellowup

Follow Up Flag:Follow upFlag Status:Flagged

B6-011/B22-128 NAPL Excavation Plan Approval

Taylor R. Smith

Project Engineer

ARM Group Inc. Phone: 410-290-7775 (x 2007) Cell: 443-340-1248

From: James Calenda <jcalenda@enviroanalyticsgroup.com>
Sent: Monday, June 05, 2017 3:40 PM
To: Neil Peters <npeters@armgroup.net>; Eric Magdar <emagdar@armgroup.net>; Taylor Smith
<tsmith@armgroup.net>; Nicholas Kurtz <nkurtz@armgroup.net>
Subject: FW: Parcel B-6 NAPL Excavation Work Plans Revised

FYI – we have the greenlight to proceed.

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov]
Sent: Monday, June 05, 2017 3:38 PM
To: James Calenda <<u>icalenda@enviroanalyticsgroup.com</u>>
Cc: Mark Mank -MDE- <<u>mark.mank@maryland.gov</u>>; Erich Weissbart <<u>Weissbart.Erich@epa.gov</u>>; Prince, Ruth
<<u>Prince.Ruth@epa.gov</u>>; Jennifer Sohns -MDE- <<u>jennifer.sohns@maryland.gov</u>>; Craven, Laura <<u>lcraven@wcgrp.com</u>>;
Pete Haid <<u>phaid@tradepointatlantic.com</u>>; Dorgan, Doug <<u>ddorgan@wcgrp.com</u>>; Russ Becker
<<u>rbecker@enviroanalyticsgroup.com</u>>
Subject: Re: Parcel B-6 NAPL Excavation Work Plans Revised

Hello James

You may proceed with the implementation of the revised work plans dated June 1, 2017 for NAPL Excavation at the locations identified at B-6 and B-22.

If you have any questions regarding this approval please contact me.

On Fri, Jun 2, 2017 at 3:41 PM, James Calenda <<u>jcalenda@enviroanalyticsgroup.com</u>> wrote: Barbara, Attached please find revised versions of the two NAPL excavation work plans for Parcel B-6 and a comment and response document. The work plans have been revised to address comments that were received from MDE yesterday afternoon. If you have any further comments on either of these work plans please let me know.

Thanks James

James Calenda Senior Project Manager EnviroAnalytics Group, LLC Direct: <u>314-620-3056</u>

--Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Melissa Replogle Hritz

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>
Sent:	Monday, March 5, 2018 12:42 PM
То:	Keith Progin
Cc:	Jennifer Sohns -MDE-; Nick Stella; Pete Haid
Subject:	Re: B6-1 Sediment Basin Sampling

Hello Keith

Based upon a review of the recent sampling results provided with your March 5, 2018 email and previous testing conducted, the material sampled from the B6-1 sediment basin may be used as clean fill above the geotextile at B6-1. This clean fill approval is only for Sparrows Point sites with proposed industrial land use.

If you have any additional questions please contact either Ms. Jennifer Sohns or myself.

Barbara Brown MDE Project Coordinator

On Mon, Mar 5, 2018 at 11:32 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the attached laboratory results for the sandy clay material that was excavated from the expanded Sediment Basin at B6-1. Again, the contractor is planning on using this material as Clean fill above the geotextile marker fabric in landscaped areas at B6-1. Please let me know if the material is approved for use.

I should note that by the time we sampled the material, they had completed the excavation within the basin. Therefore, all 4 composite samples were collected from the stockpile. An excavator was utilized to allow us to grab our 10 point grabs from deeper depths within the stockpile.

Thanks!

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Jennifer Sohns -MDE- [mailto:jennifer.sohns@maryland.gov]
Sent: Thursday, February 15, 2018 10:20 AM
To: Keith Progin
Cc: Barbara Brown -MDESubject: B6-1 Sediment Basin Sampling

Hi Keith,

This is a followup to our phone call today. You stated that approximately half of the sandy/clay soils in the sediment basin extension area were removed and stockpiled on the site in order to allow for some development work that needed to move forward. An environmental contractor has been on-site screening soils during the removal and no indications of contamination have been identified. I approved collecting two 10-pt composite samples from this stockpiled soil and the remaining two samples will be collected from soils that remain in-situ, as proposed. Also, it was noted that the slag layer has been removed and stockpiled on the parcel.

Let me know if you have any questions or comments.

Thank you,

Jennifer Sohns

<u>Click here</u> to complete a three question customer experience survey.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Melissa Replogle Hritz

From:	Melissa Replogle Hritz
Sent:	Monday, October 19, 2020 2:19 PM
То:	Melissa Replogle Hritz
Subject:	FW: Sub-Parcel B6-1 / Landscape Modification

From: Barbara Brown -MDE- <<u>barbara.brown1@maryland.gov</u>>
Sent: Tuesday, June 18, 2019 10:30 AM
To: Matthew Newman <<u>mnewman@tradepointatlantic.com</u>>
Cc: Pete Haid <<u>phaid@tradepointatlantic.com</u>>; Keith Progin <<u>kprogin@hcea.com</u>>; Jennifer Sohns -MDE<<u>jennifer.sohns@maryland.gov</u>>
Subject: Re: Sub-Parcel B6-1 / Landscape Modification

Hello Matthew

The modification is approved for implementation. Please provide a construction schedule. Please provide all documentation as an addendum to the completion report.

If you have any questions please contact me.

Barbara Brown

On Mon, Jun 17, 2019 at 1:42 PM Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> wrote:

Barbara,

Amazon has proposed to modify two of their landscaped, exterior break areas currently filled with six inches of river rocks to install porous pave concrete in that area. The six inches of river rock would be replaced with four inches of clean fill and two inches of the porous pave concrete. Clean fill will be approved through the current process with Hillis-Carnes and the MDE prior to placement. Please find attached a map of the area where the work is to be completed, a cross section showing the proposed layout, and a detail sheet for the porous pave concrete.

Please let us know if you have any questions or would like additional information.

Thank you.

-Matt Newman

Matthew Newman, P.E.

Environmental Manager

TRADEPOINT ATLANTIC

1600 Sparrows Point Boulevard

Baltimore, Maryland 21219

T 410.709.1312 **D** 443.649.5063 **C** 443.791.9046

mnewman@tradepointatlantic.com



Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

APPENDIX C

RESPONSE ACTION COMPLETION REPORT

AREA B: SUB-PARCEL B6-1 B22-128 AND B6-011 RESPONSE AREAS TRADEPOINT ATLANTIC SPARROWS POINT, MARYLAND

Prepared For:



ENVIROANALYTICS GROUP 1515 Des Peres Road, Suite 300 Saint Louis, Missouri 63131

Prepared By:



ARM GROUP INC. 9175 Guilford Road Suite 310 Columbia, Maryland 21046

ARM Project No. 160443M-6

Respectfully Submitted,

Melissa Replogle

Melissa A. Replogle, E.I.T. Project Engineer

E Mugh

Eric S. Magdar, P.G. Vice President

Revision 0 – December 20, 2019

TABLE OF CONTENTS

.0 INTRODUCTION	
1.1. Background 1	
1.2. NAPL Delineation	
1.2.1. B22-128 Response Area	
1.2.2. B6-011 Response Area	
.0 SITE RESPONSE ACTIVITIES	ŀ
2.1. Soil Management	-
2.2. Water Management	j
2.3. Subgrade Structures and Pipes	j
2.4. Backfilling)
2.5. Asbestos-Wrapped Pipes	,
2.6. Health and Safety	

FIGURES

Figure 1	Area A & B Parcels	Following Text
Figure 2	B22-128 Response Area NAPL Investigation Results	Following Text
Figure 3	B6-011 Response Area NAPL Investigation Results	Following Text
Figure 4	B22-128 Response Area Proposed Excavation Extents	Following Text
Figure 5	B6-011 Response Area Proposed Excavation Extents	Following Text
Figure 6	B22-128 Response Area Final Excavation Extents	Following Text
Figure 7	B6-011 Response Area Final Excavation Extents	Following Text

APPENDICES

Appendix A	B22-128 Response Area Photograph Log	Following Text
Appendix B	B6-011 Response Area Photograph Log	Following Text
Appendix C	Stockpile Soil Laboratory Certificates of Analysis	Following Text



1.0 INTRODUCTION

1.1. BACKGROUND

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Response Action Completion Report to document remediation activities performed on a portion of the Tradepoint Atlantic property that has been designated as Area B: Sub-Parcel B6-1 (the Site), which is shown on **Figure 1**. Sub-Parcel B6-1 is currently being developed under regulatory oversight of the Maryland Department of the Environment (MDE) and the United States Environmental Protection Agency (USEPA). Sub-Parcel B6-1 consists of approximately 69.4 acres. The majority of the Site is within the southwestern portion of Parcel B6 with an adjacent section in Parcel B22 (and less than 2.5 acres in the adjacent Parcel B3). Response actions performed in support of the proposed development were proposed in the Response and Development Work Plan (RADWP) – Area B: Sub-Parcel B6-1 (Revision 2 dated July 7, 2017; prior revision approved by the MDE on June 29, 2017; approved by the USEPA on September 26, 2017). Following the conclusion of all development activities, a Development Completion report will be submitted.

During the Phase II Investigations of Parcels B6 and B22, non-aqueous phase liquid (NAPL) was identified within the soil cores of soil boring locations B22-128-SB and B6-011-SB on June 2 and June 15, 2016, respectively. Soil boring B22-128-SB, which targeted the Hot Strip Mill Drum Handling Area, is located in the southeastern section of Parcel B22 as shown on **Figure 2**. Soil boing B6-011-SB, which was installed to investigate potential impacts related to the operation/storage of potential equipment containing polychlorinated biphenyls (PCBs), is located in the southwestern section of Parcel B6 as shown on **Figure 3**. In accordance with the RADWP, the discovery of NAPL necessitated that additional delineation activities be performed in the vicinity of each boring location. The completed delineation activities are described below in Section 1.2. Ultimately, excavation of the NAPL containing soil was selected as the remedial response action to address the impacts in the vicinity of B22-128-SB (the B22-128 Response Area) and in the vicinity of B6-011-SB (the B6-011 Response Area). This Response Action Completion Report describes the completed work performed in both Response Areas in support of future site development.

1.2. NAPL DELINEATION

Following the completion of the Phase II Investigations on Parcels B6 and B22, additional delineation activities were performed to determine the extent of NAPL in the vicinity of soil boring locations B22-128-SB and B6-011-SB as described in detail within the separate Excavation Plans (Delineation Activities and Proposed Excavation of NAPL at B22-128-SB and B6-011-SB), both dated June 2, 2017. A brief summary of the delineation activities performed in each Response Area is reiterated below.



1.2.1. B22-128 Response Area

During the Parcel B22 Phase II Investigation, a temporary shallow piezometer (B22-128-PZ) was installed on June 6, 2016 to evaluate the presence of potentially mobile NAPL at location B22-128-SB. The piezometer was warranted based on evidence of NAPL contamination which had been identified in the soil core. The piezometer was constructed with a screen interval from 3 to 10 feet below ground surface (bgs). Once NAPL was confirmed to be present in B22-128-PZ, four additional temporary piezometers were installed to delineate the extent of the NAPL. Three of the piezometers were installed with screen intervals from 5 to 20 feet bgs; the fourth (B22-128-PZ-S) was installed with a screen interval from 3 to 10 feet bgs. Measurable NAPL was detected in two delineation piezometers on July 22, 2016. As a result of the accumulation of measurable NAPL in these two delineation piezometers, five additional piezometers were installed in the vicinity of B22-128-PZ with screen intervals from 5 to 20 feet bgs on July 26 and July 27, 2016. The delineation results (observations of accumulated NAPL) for the piezometers in the B22-128 Response Area are shown on Figure 2. Piezometer B22-128-PZ and the surrounding delineation piezometers were last gauged on May 30, 2017 and abandoned during excavation. These piezometers were abandoned prior to the directive from the MDE received in an email on June 22, 2017 to gauge piezometers a final time prior to abandonment. ARM has implemented this requirement for subsequent piezometer abandonments.

Due to the confirmed presence of potentially mobile NAPL, remediation via excavation was determined to be appropriate in the vicinity of B22-128-PZ. To provide additional characterization data and to further define the limits of the excavation, three soil samples were collected between March 17 and March 20, 2017 from varying depths at seven of the previously completed piezometer locations. All of the soil samples were submitted for analysis of Oil & Grease, and each had a detection below the Project Action Limit (PAL) of 6,200 mg/kg. The analytical results and laboratory reports for these samples were included in the B22-128-SB Excavation Plan.

1.2.2. B6-011 Response Area

During the Parcel B6 Phase II Investigation, diesel range organics (DRO) were detected at a concentration of 7,340 mg/kg in sample B6-011-SB-8, which is above the PAL of 6,200 mg/kg. There was no concentration data available for Oil & Grease in the same sample, because Oil & Grease analysis was not specified in the approved Work Plan at the time that the Parcel B6 Phase II Investigation was completed. In addition, evidence of NAPL was detected in the soil core. The impacts noted in this sample were possibly associated with the former No. 6 oil pump house located to the west of B6-011-SB. Due to the elevated analytical detection and visual observation of NAPL in the soil core, a temporary shallow piezometer (B6-011-PZ) was installed on June 15, 2016 to evaluate the presence of potentially mobile NAPL at location B6-011-SB. The piezometer was constructed with a screen interval from 5 to 15 feet bgs. A trace amount of



NAPL was observed in the piezometer during a gauging event that occurred approximately two months after installation on August 26, 2016. A subsequent gauging event on March 15, 2017 indicated the accumulation of measurable NAPL.

Due to the confirmed presence of potentially mobile NAPL, remediation via excavation in the vicinity of B6-011-PZ was determined to be an appropriate response action. To delineate the extent of the NAPL contamination in the vicinity of B6-011-PZ and to define the limits of the excavation, 17 additional soil borings were installed surrounding this piezometer between March 16 and April 26, 2017. Three soil samples from varying depths were collected from each of these borings, as further described in the B6-011-SB Excavation Plan. Each of the soil samples was submitted for the analysis of Oil & Grease and DRO. Several samples had detections above the Oil & Grease PAL (6,200 mg/kg); none of the detections of DRO exceeded the PAL. The analytical results and laboratory reports for these samples were included in the B6-011-SB Excavation Plan. The delineation results (field observations of NAPL in soil cores and Oil & Grease PAL exceedances) for the delineation soil borings installed in B6-011 Response Area are shown on **Figure 3**. Piezometer B6-011-PZ, which was previously documented as containing measurable NAPL, was abandoned during excavation. These piezometers were abandoned prior to receipt of the final gauging directive from the MDE; however, ARM has implemented the directive for subsequent piezometer abandonments.



2.0 SITE RESPONSE ACTIVITIES

The preliminary extents of the excavations required to remove NAPL-contaminated media, as presented in the B22-128-SB and B6-011-SB Excavation Plans, were based on the NAPL gauging data from the delineation piezometers and/or analytical data from delineation soil borings. A summary of the B22-128 Response Area piezometer gauging, and the resulting proposed excavation boundary, are shown on **Figure 4**. The proposed excavation boundary for the B6-011 Response Area, which is shown on **Figure 5**, is based on NAPL observed in the soil cores and analytical results that exceeded the soil PAL. The actual extents of each excavation (**Figure 6** and **Figure 7**) were modified based on field observations (odors, staining, etc.), and the final excavation boundaries were recorded using a hand-held GPS unit. When an excavation was limited laterally or vertically by concrete, the concrete was cleared of soil and left in place.

The following sections provide detailed descriptions of the completed response actions. Photographic logs of the response actions in the B22-128 and B6-011 Response Areas are included in **Appendix B** and **Appendix C**, respectively.

All response activities were conducted in accordance with the property-wide Health and Safety Plan (HASP) provided as *Appendix C* of the Sub-Parcel B6-1 RADWP. Hillis-Carnes Engineering Associates (HCEA), the on-site contractor for Tradepoint Atlantic, provided oversight and approvals for all backfilling, geotechnical, and engineering aspects of both Response Areas.

2.1. SOIL MANAGEMENT

Soil was excavated from the B22-128 Response Area from June 8 to June 13, 2017, and from the B6-011 Response Area from June 13 to June 29, 2017. Excavated material was segregated into stockpiles located adjacent to the excavations based on field indications of contamination. Excavated soils from both Response Areas which did not exhibit field indications of contamination were stockpiled adjacent to the B6-011 excavation, and soils which appeared to be impacted by NAPL were separated by Response Area. As stated in the agency-approved Excavation Plans, the criteria that triggered the need for segregation included observed NAPL or evidence of staining, and/or strong odors. The overburden soil in both Response Areas was predominantly composed of materials placed during general grading and site preparation activities. These materials exhibited no evidence of NAPL impacts. Soils in discrete areas or at depths which did not exhibit visual/olfactory evidence of NAPL contamination were stockpiled separately from the impacted material to be used as on-site backfill.

Approximately 1,300 cubic yards of bank soil were excavated from the B22-128 Response Area, and approximately 3,800 cubic yards of bank soil were excavated from the B6-011 Response Area. Excavated soils were stockpiled on polyethylene sheeting, and the stockpiles remained



covered when they were not being used and at the end of each day, in order to minimize dust and prevent run-on/runoff. A weighted cover system was used to keep the covers in place.

Composite samples, each containing 10 random aliquots, were collected from the impacted stockpiles and submitted to Caliber Analytical Services for laboratory testing at a rate of one sample for every 500 cubic yards of material. The composite samples were analyzed for TCLP Metals, PCBs, Oil & Grease, and DRO (*see Note below*) to determine if the material could be used as on-site backfill or if it needed to be disposed of at an off-site hazardous landfill or, if non-hazardous, at the on-site landfill (Greys). If no TCLP exceedances were reported and the material was considered by the geotechnical contractor (HCEA) to be of an appropriate moisture content and soil type, the soil would be eligible for use as on-site backfill. Laboratory results from this stockpile testing are included in **Appendix D**.

All waste characterization sample results indicated that the excavated materials in the impacted stockpiles were non-hazardous, and no off-site disposal was required. All excavated soils from the B22-128 Response Area were transported to Greys Landfill. Seven of the 13 stockpiles from the B6-011 Response Area excavation were acceptable for on-site reuse based on the analytical results and lack of visual NAPL impacts. Soil from these acceptable stockpiles was either used as backfill in the B22-128 and B6-011 Response Area excavations or transported to Greys Landfill. A total of 40 truckloads of soil from the B22-128 excavation stockpiles and 36 truckloads from the B6-011 excavation stockpiles were disposed of in Greys Landfill.

Note: Samples from the first two stockpile cells, designated as B22-128-Cell 1 and B22-128-Cell 2 were not analyzed for Oil & Grease or DRO and thus were not considered for reuse as on-site backfill. The results of TCLP Metals and PCB screening indicated that these samples were non-hazardous, and the soil from these stockpiles was transported to Greys Landfill for disposal.

2.2. WATER MANAGEMENT

Due to the NAPL impacts extending into and below the water table, groundwater was encountered during excavation activities in both the B22-128 and B6-011 Response Areas. Once the groundwater table was encountered, the excavator operator allowed the excavator's bucket to drain excess water prior to placing the material in the dump truck. Dry overburden material was also utilized to stabilize wet material prior to removal from the excavation. As directed by EAG, groundwater (along with any trace accumulated NAPL) was pumped from the excavations to adjacent manholes identified by Tradepoint Atlantic personnel that conveyed water to the on-site wastewater treatment plant.



2.3. SUBGRADE STRUCTURES AND PIPES

Buried concrete structures were encountered in both the B22-128 and B6-011 Response Area excavations, as indicated on **Figure 6** and **Figure 7**. In particular, the bottom depth of the B22-128 excavation was limited to a depth of 8 feet bgs due to the presence of a concrete slab at the bottom of a concrete box, as shown on **Figure 6**. The concrete box contained soil with minor indications of NAPL but primarily contained a sludge-like material with strong sewage-like odors. A trench was excavated around the southern, eastern, and western faces of the concrete box to investigate the presence of any vertical or horizontal impacts extending outward from the concrete box. No significant impacts originating from the concrete box were observed in the trench surrounding the box. Per the request of HCEA personnel and prior to backfilling, holes were punched in the concrete slab encountered at the bottom of the B22-128 Response Area excavation to allow for future infiltration.

Several pipes were encountered during excavation activities in the B6-011 Response Area, as indicated on Figure 7. A 48-inch pipe running in the east-west direction had indications of NAPL in the pipe bedding. The 48-inch pipe was demolished and removed from the excavation. The eastern end of the pipe was capped with concrete on October 16, 2017 by HCEA; the western end of the pipe continued beyond the excavation boundary. A 32-inch pipe running in the east-west direction near the northern boundary of the excavation was observed to contain an The 32-inch pipe was similarly demolished and removed from the oily water mixture. excavation. The MDE requested during their field visit on June 29, 2017 that this pipe also be capped with concrete to prevent additional NAPL exiting the pipe into the subsurface. The western end of the pipe was capped with concrete on July 5, 2017. Sections of a 36-inch NAPL bearing pipe running in the north-south direction were also demolished and removed from the excavation. Several concrete boxes were also encountered in the B6-011 Response Area excavation, as shown on Figure 7. A very viscous black NAPL was encountered in the vicinity of the large concrete subgrade structure (former pump house) indicated on Figure 7. The NAPL was stabilized with overburden material before being transported by dump truck to the impacted soil stockpiles.

2.4. BACKFILLING

Following the completion of the remedial excavations in the B22-128 and B6-011 Response Areas, notifications were provided to the MDE. Representatives from the MDE visited the B22-128 Response Area and the B6-011 Response Area on June 15 and July 6, 2017, respectively, and gave approval to backfill during each field visit. Although confirmation samples were originally proposed in the Excavation Plans, the MDE gave approval to backfill the excavations without collecting confirmation samples for laboratory analysis. The excavations were backfilled with fine stone, 2 to 3 inch graded stone, and soil. All soil backfill lifts were compacted to 95% compaction and approved by an HCEA field technician. Backfilling activities



were conducted from June 27 to June 28, 2017 for the B22-128 Response Area, and from July 6 to July 7, 2017 for the B6-011 Response Area.

2.5. Asbestos-Wrapped Pipes

Pipes wrapped in a potential asbestos containing material (ACM) were encountered during the remedial excavation activities in the B6-011 Response Area. At the request of the MDE during their field visit on June 29, 2017, two samples of the pipe wrap were submitted to EMSL Analytical Inc. and analyzed for the presence of asbestos via polarized light microscopy (PLM). The two samples returned positive asbestos results. The asbestos-wrapped pipe section that was removed from the excavation was enclosed in polyethylene sheeting and properly labeled for future disposal.

Also, at the request of the MDE, the asbestos wrapped pipes that remained in place within the excavation were carefully covered as to not disturb the asbestos wrap, and the extent of each pipe was recorded with the hand-held GPS unit. The locations of the asbestos-wrapped pipes (shown on **Figure 7**) have been provided to Tradepoint Atlantic for distribution to personnel who may perform subsurface work associated with the redevelopment phase in the vicinity of the B6-011 Response Area.


2.6. HEALTH AND SAFETY

All response activities were conducted in accordance with the property-wide Health and Safety Plan (HASP) provided as *Appendix C* of the Sub-Parcel B6-1 RADWP.





FIGURES

















APPENDIX A



060817-1: View to the west of the start of excavation.



060817-2: View to the west of B22-128 Response Area.



060917-1: View of the excavation in progress.



060917-2: View to the east of covered stockpiles of soil from the B22-128 excavation.



061217-1: View to the north of the western exterior trench of the excavation. A trench was dug around the concrete box to confirm if vertical and horizontal impacts from the concrete box were evident.



061417-1: View of the eastern exterior trench of the excavation..



062617-1: View to the southwest of final excavated state of B22-128 Response Area.



062817-1: View to the south of backfilling in progress at the B22-128 Response Area.

APPENDIX B



061317-1: View to the northeast of the start of excavation at the B6-011 Response Area. Visible to the right is a former pump house structure uncovered prior to arrival on site.



061317-2: View to the south of excavation adjacent to the former pump house structure in progress.



061517-1: View to the west of NAPL encountered during excavation.



061617-1: View to the west of viscous black NAPL encountered inside concrete box.



061917-1: View to the west of excavation in progress.



061917-1: View of NAPL encountered on excavation sidewall.



062017-1: View to the west of excavation in progress.



062117-1: View to the northwest of excavation in progress



062917-1: View to the north of excavation in progress.



063017-1: Asbestos-wrapped pipe, wrapped in polyethylene.



070517-1: Concrete capping, per the MDE request, of a NAPL bearing pipe encountered during excavation.



070617-1: View to the west of final excavated state of B6-011 Response Area.



070717-1: View to the west of backfilling in progress.



070717-2: View to the west of final backfilled state of B6-011 Response Area.

APPENDIX C



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

 Date Received:
 06/12/17
 12:15

 Date Issued:
 06/13/17
 17:14

 Matrix:
 Soil

17061203

SDG Number:

Project:	Parcel B6-1 Redevelopment B22-128/
Site Location:	Sparrows Point, MD
Project Number:	160443-M-5-11

		Result	Unit	LLQ	Method	Prepared	Analyzed	lnit.
Field Sample ID:	822-128-Cell 1			Date Sa	mpled: 06/12/1	7 7:20	Lab ID: 170	61203-01
Percent Solids								
Percent Solids		84	%		SM2540G	06/13/17	06/13/17 12:18	MEL
Polychlorinated Biph	enyls							
Aroclor 1016		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1221		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1232		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1242		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1248		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1254		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
Aroclor 1260		ND	mg/kg	0.066	EPA 8082	06/13/17	06/13/17 14:10	AC
TCLP Metals								
Arsenic		ND	mg/L	0.5	1311/6020A	06/13/17	06/13/17 14:05	MEL
Barium		ND	mg/L	10	1311/6020A	06/13/17	06/13/17 14:05	MEL
Cadmium		ND	mg/L	0.1	1311/6020A	06/13/17	06/13/17 14:05	MEL
Chromium		ND	mg/L	0.5	1311/6020A	06/13/17	06/13/17 14:05	MEL
Lead		ND	mg/L	0.5	1311/6020A	06/13/17	06/13/17 14:05	MEL
Mercury		ND	mg/L	0.02	1311/6020A	06/13/17	06/13/17 14:05	MEL
			-					
Selenium		ND	mg/L	0.1	1311/6020A	06/13/17	06/13/17 14:05	MEL
,		ND ND	mg/L mg/L	0.1 0.5	1311/6020A 1311/6020A	06/13/17 06/13/17	06/13/17 14:05 06/13/17 14:05	MEL
Selenium	822-128-Cell 2		-		1311/6020A	06/13/17		MEL
Selenium Silver	822-128-Cell 2		-	0.5	1311/6020A	06/13/17	06/13/17 14:05	MEL
Selenium Silver Field Sample ID:	822-128-Cell 2		-	0.5	1311/6020A	06/13/17	06/13/17 14:05	MEL
Selenium Silver Field Sample ID: Percent Solids		ND	mg/L	0.5	1311/6020A mpled: 06/12/1	06/13/17 7 7:30	06/13/17 14:05	MEL 61203-02
Selenium Silver Field Sample ID: Percent Solids Percent Solids		ND	mg/L %	0.5	1311/6020A mpled: 06/12/1	06/13/17 7 7:30	06/13/17 14:05	MEL 61203-02
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Bipho		ND 92	mg/L	0.5	1311/6020A mpled: 06/12/1 SM2540G	06/13/17 7 7:30 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18	MEL 61203-02 MEL
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016		ND 92 ND	mg/L % mg/kg	0.5 Date Sa 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38	MEL 61203-02 MEL AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221		ND 92 ND ND	mg/L % mg/kg mg/kg	0.5 Date Sa 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1232		ND 92 ND ND ND	mg/L % mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1232 Aroclor 1242		ND 92 ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1232 Aroclor 1242 Aroclor 1248		ND 92 ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1232 Aroclor 1248 Aroclor 1254		ND 92 ND ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1232 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1260		ND 92 ND ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1232 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1254 Aroclor 1260		ND 92 ND ND ND ND ND ND 0.35	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1242 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1254 Aroclor 1260 TCLP Metals Arsenic		ND 92 ND ND ND ND ND ND 0.35 ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38	MEL 61203-02 MEL AC AC AC AC AC AC AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1242 Aroclor 1242 Aroclor 1254 Aroclor 1254 Aroclor 1254 Aroclor 1260 TCLP Metals Arsenic Barium		ND 92 ND ND ND ND ND 0.35 ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/L mg/L	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:11	MEL 61203-02 MEL AC AC AC AC AC AC AC AC AC AC AC AC AC
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Bipho Aroclor 1016 Aroclor 1221 Aroclor 1232 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1254 Aroclor 1254 Aroclor 1260 TCLP Metals Arsenic Barium Cadmium		ND 92 ND ND ND ND ND 0.35 ND ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/L mg/L mg/L	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:11 06/13/17 14:11	MEL 61203-02 MEL AC AC AC AC AC AC AC AC AC AC MEL MEL MEL
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1232 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1254 Aroclor 1254 Aroclor 1254 Aroclor 1260 TCLP Metals Arsenic Barium Cadmium Chromium Lead		ND 92 ND ND ND ND ND 0.35 ND ND ND ND ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/L mg/L mg/L mg/L mg/L	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082 I311/6020A 1311/6020A 1311/6020A 1311/6020A	06/13/17 7 7:30 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:11 06/13/17 14:11 06/13/17 14:11	MEL 61203-02 MEL AC AC AC AC AC AC AC AC AC MEL MEL MEL MEL
Selenium Silver Field Sample ID: Percent Solids Percent Solids Polychlorinated Biphe Aroclor 1016 Aroclor 1221 Aroclor 1222 Aroclor 1242 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1254 Aroclor 1254 Aroclor 1260 TCLP Metals Arsenic Barium Cadmium Chromium		ND 92 ND ND ND ND ND 0.35 ND ND ND ND ND ND ND	mg/L % mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/kg mg/L mg/L mg/L mg/L	0.5 Date Sa 0.3 0.3 0.3 0.3 0.3 0.3 0.3 0.3	1311/6020A mpled: 06/12/1 SM2540G EPA 8082 I311/6020A I311/6020A I311/6020A I311/6020A I311/6020A I311/6020A	06/13/17 7 7:30 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17 06/13/17	06/13/17 14:05 Lab ID: 170 06/13/17 12:18 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:38 06/13/17 14:11 06/13/17 14:11 06/13/17 14:11	MEL 61203-02 MEL AC AC AC AC AC AC AC AC AC MEL MEL MEL MEL



Approved by:

EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Date Received: 06/12/17 12:15 Date Issued: 06/13/17 17:14 Matrix: Soil

		Result	Unit	LLQ	Method	Prepared
Project Number:	160443-M-5-11					SDG Nu
Site Location:	Sparrows Point,	MD				
Project:	Parcel B6-1 Red	evelopment B	22-128/			

Unit

SDG Number: 17061203

QC Chemist

Analyzed

Init.

Matt Coher

Notes/Qualifiers:

LLQ - Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Results reported on a dry weight basis.



Chain of Custody Record

Customer:	EAG			E-mail a	ddress:	Scalen	da Cen	virban	alytics	group.con	2822	SDG	Numl	oer:		170	61203
Contact/Report to:	James Calence	ola		Project	Name:	Page	I D	6-1	reas	MODER	-120	Samp	oled b	y:		MAR	2
Phone:	314-620-30	56		Project	Number:	form		+-+	Ede 1	04431-5	-1/	PO N	umbe	er:			
Fax:				Site Loo	cation:	Spa			Point			Page	¥1270427644049844104	of			
								А	nalysis	Reques	sted						
					Preserva	tive											
						21	2										
						netals	8082										
			Time	No. of		tclp ,	PC8.									Sam	pling Remarks/
Lab Number	Field Sample ID	Date Sampled	Sampled	Bottles	Matrix *	4	en e										Comments
	822-128-cell 1	6/12/17	7:20	1	Sort	*	x										
	B22-128-cell 2	6/12/17	7:30	1	50,1	X	T.							<u> </u>			
																- en anticipation de la companya de	
											_						
						<u> </u>							<u> </u>			1999-1999-1999-1999-1999-1994-1994-1994	
				1	ļ	ļ					-				<u> </u>		
				<u> </u>	ļ											a and the second se	
				1											<u> </u>		
				<u> </u>									<u> </u>			AND A DAMA DAMA DAMA DAMA DAMA DAMA DAMA	
Relinquished by:	Mehr Pylan	na sene - en	Date/Time	ə: 6	112/17	8:15	t	-	verables		Receip	t Tem	perati	ure:	Turp	around	Time:
Received by:	N. Oue		Date/Time	e: (e/12/1	17 1	215	111	III CLP	EDD	Temp	:(On k	ce .	STO	Next Day	2-Day Other
Relinquished by:			Date/Time	ə:	1 1			Cust	ody Sea	als: Cor	nmen	ts/Spe	cial Ir	nstruc	tions:		
Received by:			Date/Time	9:				Sam	nple Coo	oler						36 ²³	
Relinquished by:			Date/Time	ə:				Deliv	erect by cl	lient	>						
Received by:			Date/Time	ə:				C	XX	X							

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

 Date Sampled:
 06/13/17 9:20

 Date Received:
 06/13/17 12:55

 Date Issued:
 06/14/17

17061306

SDG Number:

Project:	Parcel B6-1 Redevelopment B22-128/
Site Location:	Sparrows Point, MD
Project Number:	160443-M-5-11

Field Sample ID:	B22-128-Cell 3		Matrix:	Soil			La	b ID: 170613	806-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Percent Solids									
Percent Solids		81	%			SM2540G	06/13/17	06/14/17 12:15	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1221		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1232		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1242		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1248		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1254		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
Aroclor 1260		ND	mg/kg	0.055	50	EPA 8082	06/13/17	06/14/17 11:55	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 12:37	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/14/17	06/14/17 12:37	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/14/17	06/14/17 12:37	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 12:37	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 12:37	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/14/17	06/14/17 12:37	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/14/17	06/14/17 12:37	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 12:37	MEL
Total Petroleum Hydr	rocarbons - (C10-C28) DF	20							
Diesel Range Orga	nics	13	mg/kg	12		EPA 8015C	06/12/17	06/14/17 15:35	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease	e	100	mg/kg	31		EPA 9071B	06/13/17	06/14/17 16:13	AC

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Ubher

QC Chemist

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

 Date Sampled:
 06/13/17 9:30

 Date Received:
 06/13/17 12:55

 Date Issued:
 06/14/17

17061306

SDG Number:

Matt Ubher

QC Chemist

Project:	Parcel B6-1 Redevelopment B22-128/
Site Location:	Sparrows Point, MD
Project Number:	160443-M-5-11

Field Sample ID:	B22-128-Cell 4		Matrix:	Soil			La	b ID: 170613	806-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Percent Solids									
Percent Solids		85	%			SM2540G	06/13/17	06/14/17 12:15	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1221		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1232		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1242		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1248		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1254		ND	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
Aroclor 1260		0.079	mg/kg	0.056	50	EPA 8082	06/13/17	06/14/17 13:07	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 13:05	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/14/17	06/14/17 13:05	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/14/17	06/14/17 13:05	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 13:05	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 13:05	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/14/17	06/14/17 13:05	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/14/17	06/14/17 13:05	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/14/17	06/14/17 13:05	MEL
Total Petroleum Hydr	rocarbons - (C10-C28) D	RO							
Diesel Range Organ	nics	2,000	mg/kg	25		EPA 8015C	06/12/17	06/14/17 15:35	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease	e	15,000	mg/kg	29		EPA 9071B	06/13/17	06/14/17 16:13	AC

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

Approved by:



Chain of Custody Record

Customer:	EAG
Contact/Report to:	James Catenola
Phone:	314-620-3056
Fax:	

E-mail address:	Jcalenda Cenviroanalytics group.com	SDG Number:	17061306
Project Name:	B6-1 referencement B22-128 exact	Sampled by:	mpr
Project Number:	160443M-5-11	PO Number:	
Site Location:	Spanrows Point, MD	Page of 1	

Analysis Requested

	The second se	1	1		Preserva	tive										
					rieserva	1										
Lab Number	Field Sample ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *		TCLP mutals	R. & 80 R								Sampling Remarks/ Comments
	122-128-ce11 3	6113/17	920	١	Soil		X	×								
	B22-128-cell4	613/17	930)	soil		×	X								
an ai aina parta ang ang ang ang ang ang ang ang ang an																
									·							
Relinquished by:	Th' Tut	r.	Date/Time	. 4	13/17	10	30	Deliv	verabl	les:	Re	ceipt	Tem	peratu	re:	Turnaround Time:
Received by:	Pomblee	nga ang ang ang ang ang ang ang ang ang	Date/Time	ə: (0/13/17	2	SS			P EDD		Temp:_		On Ice		STD Kext Day 2-Day Other
Relinquished by:			Date/Time	»:							Com	ments	s/Spe	cial In	struct	tions:
Received by:			Date/Time					-	mple (
Relinquished by:			Date/Time					Deli	vered b	y client						
Received by:			Date/Time	»:				16	M	/					- Manager Street	

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



Andrea Castillo <amc@caslabs.net>

Waste Samples 6.13.17 - Additional Analysis

Nicholas Kurtz <nkurtz@armgroup.net> To: Andrea Castillo <amc@caslabs.net> Tue, Jun 13, 2017 at 1:32 PM

Andrea,

Per our phone call a moment ago, please add the following analysis to the COCs submitted today:

For the A3 Redevelopment samples (RW-003 Cell 3/4), please ADD the following analysis:

- TCLP VOCs
- TCLP SVOCs

For the B6-1 Redevelopment samples (B22-128 Cell 3/4), please ADD the following analysis:

- DRO
- Oil & Grease

Please let me know if you have enough soil to complete the additional analysis and if the 24 hour TAT request will be effected. If the TAT will be longer, please indicate what it will be.

Thanks,

Nick Kurtz Project Scientist I



ARM Group Inc. 9175 Guilford Road Suite 310 Columbia, MD 21046 Phone: 410-290-7775 x2015 Cell: 443-721-7428

www.armgroup.net







Consider the environment. Please don't unnecessarily print this e-mail.

This electronic message and its attachments are forwarded to you for convenience and "for information only." This electronic message contains information that is intended solely for the person or entity to which it is addressed and may contain information that is confidential or otherwise protected from disclosure. Any review, retransmission, dissemination or other use of or taking of action in reliance upon this information by persons or entities other than the intended recipient is prohibited.



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

B6-1 Redevelopment

Project:

Date Received: 06/19/17 12:30 Date Issued: 06/20/17

Site Location Project Numb		oarrows Poin 60443M-6-4	-,				SD	G Number	: 1706190)1
			Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Field Sample ID:	B6-01	1-Cell 6	Matrix:	Soil	Da	te Sample	d: 06/19/17	7 9:30	Lab ID: 170619	901-01
Percent Solids Percent Solids			93	%			SM2540G	06/19/17	06/20/17 11:07	MEL
Polychlorinated Biphe	enyls									
Aroclor 1016			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1221			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1232			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1242			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1248			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1254			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
Aroclor 1260			ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 11:29	AC
TCLP Metals										
Arsenic			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:30	MEL
Barium			ND	mg/L	10	100	1311/6020A	06/20/17	06/20/17 13:30	MEL
Cadmium			ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:30	MEL
Chromium			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:30	MEL
Lead			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:30	MEL
Mercury			ND	mg/L	0.02	0.2	1311/6020A	06/20/17	06/20/17 13:30	MEL
Selenium			ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:30	MEL
Silver			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:30	MEL
Total Petroleum Hydr	ocarbons	- (C10-C28) DR	0							
Diesel Range Orgar	nics		170	mg/kg	21		EPA 8015C	06/19/17	06/20/17 13:11	AC
TPH & Oil and Greas	e - HEM									
TPH & Oil & Grease	;		760	mg/kg	27		EPA 9071B	06/19/17	06/20/17 16:17	AC



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

B6-1 Redevelopment

Project:

Date Received: 06/19/17 12:30 Date Issued: 06/20/17

Site Location Project Numb		Sparrows Poir 60443M-6-4					SD	G Number	: 1706190)1
			Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Field Sample ID:	B6-0	11-Cell 7	Matrix:	Soil	Da	te Sample	d: 06/19/17	7 9:45	Lab ID: 170619	901-02
Percent Solids Percent Solids			81	%			SM2540G	06/19/17	06/20/17 11:07	MEL
Polychlorinated Biphe	enyls									
Aroclor 1016			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1221			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1232			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1242			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1248			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1254			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
Aroclor 1260			ND	mg/kg	0.07	50	EPA 8082	06/19/17	06/20/17 11:58	AC
CLP Metals										
Arsenic			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:36	MEL
Barium			ND	mg/L	10	100	1311/6020A	06/20/17	06/20/17 13:36	MEL
Cadmium			ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:36	MEL
Chromium			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:36	MEL
Lead			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:36	MEL
Mercury			ND	mg/L	0.02	0.2	1311/6020A	06/20/17	06/20/17 13:36	MEL
Selenium			ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:36	MEL
Silver			ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:36	MEL
Total Petroleum Hydr	ocarbons	s - (C10-C28) DF	97							
Diesel Range Orgar	nics		3,900	mg/kg	23		EPA 8015C	06/19/17	06/20/17 13:50	AC
TPH & Oil and Greas										
TPH & Oil & Grease	•		12,000	mg/kg	31		EPA 9071B	06/19/17	06/20/17 16:17	AC



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Date Received: 06/19/17 12:30 Date Issued: 06/20/17

17061901

Init.

Analyzed

SDG Number:

Prepared

Project: Site Location:		6-1 Redevel	•					
Project Numb	er: 16	60443M-6-4	·				SE	DG Nur
			Result	Unit	LLQ	REGL	Method	Prepa
Field Sample ID:	B6-01	1-Cell 5	Matrix:	Soil	Dat	e Sampled	I: 06/19/1	7 9:15
Percent Solids Percent Solids			96	%			SM2540G	06/1
Polychlorinated Biphe	enyls							

Field Sample ID:	B6-011-Cell 5	Matrix:	rix: Soil		e Sampleo	l: 06/19/17	9:15	Lab ID: 17061901-03			
Percent Solids											
Percent Solids		96	%			SM2540G	06/19/17	06/20/17 11:07	MEL		
Polychlorinated Biphe	nyls										
Aroclor 1016		ND	mg/kg	0.05 50		EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1221		ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1232		ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1242		ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1248		ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1254		0.13	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
Aroclor 1260		ND	mg/kg	0.05	50	EPA 8082	06/19/17	06/20/17 12:26	AC		
TCLP Metals											
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Barium		ND	mg/L	10	100	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Chromium		ND	mg/L	0.5	5	1311/6020A 06/20/17		06/20/17 13:41	MEL		
Lead		ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Selenium		ND	mg/L	0.1	1	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Silver		ND	mg/L	0.5	5	1311/6020A	06/20/17	06/20/17 13:41	MEL		
Total Petroleum Hydro	ocarbons - (C10-C28) DR	0									
Diesel Range Organ	iics	1,900	mg/kg	45		EPA 8015C	06/19/17	06/20/17 13:50	AC		
TPH & Oil and Grease	e - HEM										
TPH & Oil & Grease		17,000	mg/kg	26		EPA 9071B	06/19/17	06/20/17 16:17	AC		

Notes/Qualifiers:

Approved by:

Matt Obher

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

QC Chemist



8851 Orchard Tree Lane Towson, MD 21286 Phone: 410.825.1151 Fax: 410.825.2126 www.caslabs.net

Chain of Custody Record

Customer:	EAG
Contact/Report to:	James Catenda
Phone:	314-620-3056
Fax:	

E-mail address:	Scalenda Cenviroanalytics group.com	SDG Number
	86-1 Redevelopment	Sampled by:
Project Number:	160443M-6-4	PO Number:
Site Location:	Spanrows Point, MD	Page of

SDG Number:	17061901
Sampled by:	MAR
PO Number:	
Page of	1

goon data barda ang managaban sa mang kasala kata kata kata kata kata kata kata k	Analysis Requested																		
				Preservative															
Lab Number	Field Sample ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *	TCLP metals	PCB5 7082	046	080									ling Remar	ks/
	\$6-011-cell 6	6/19/17	930		5	1	1	1)								n China an Codd Ind ym y ng Nghlan		
	B6-011-Cell 7	6119/17	945	١	5	١	Ň	1)										
	B22-128-40115	6/19/17	915	1	5	t	1	1	1	<u></u>									
										\mathcal{A}									
	No. (No. 1997) - C.								ļ										
				ļ							ļ						en i san anti-anti-anti-anti-anti-anti-anti-anti-	an a gran gala a second da da se	
						ļ													
Relinquished by:	Mich Ryl	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	Date/Time	:	6119/17	10:13	5	Deliv	verable	es:	Re	eceipt	Temp	eratu	ire:	Turna	around T	ime:	
Received by:	Molue		Date/Time:		eligin	123	0	1 11 1	III CLP	EDD		Temp:_	(On Ice		STD	Next Day 2	2-Day Other_	
Relinquished by:			Date/Time	9	((Cust	ody S	eals:	: Comments/Special Instructions:								
Received by:			Date/Time	:				Sam	nple C	ooler									
Relinquished by:				:				Deliv	ered by	client									
Received by:			Date/Time:					1 AS											

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Date Sampled:	06/20/17 9:00
Date Received:	06/20/17 13:20
Date Issued:	06/21/17

17062005

SDG Number:

Project:B6-1 Redevelopment B6-011 ExcavationSite Location:Sparrows Point, MDProject Number:160443M-6-4

Field Sample ID:	B6-011-Cell 8		Ma	La	ab ID: 170620	005-01		
		Result	Unit	LLQ	Method	Prepared	Analyzed	Init.
Percent Solids								
Percent Solids		82	%		SM2540G	06/20/17	06/21/17 10:44	MEL
Polychlorinated Biphe	enyls							
Aroclor 1016		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1221		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1232		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1242		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1248		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1254		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
Aroclor 1260		ND	mg/kg	0.056	EPA 8082	06/20/17	06/20/17 17:45	AC
TCLP Metals								
Arsenic		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 12:48	MEL
Barium		ND	mg/L	10	1311/6020A	06/21/17	06/21/17 12:48	MEL
Cadmium		ND	mg/L	0.1	1311/6020A	06/21/17	06/21/17 12:48	MEL
Chromium		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 12:48	MEL
Lead		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 12:48	MEL
Mercury		ND	mg/L	0.02	1311/6020A	06/21/17	06/21/17 12:48	MEL
Selenium		ND	mg/L	0.1	1311/6020A	06/21/17	06/21/17 12:48	MEL
Silver		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 12:48	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) D	RO						
Diesel Range Orga	nics	23	mg/kg	12	EPA 8015C	06/20/17	06/21/17 15:07	AC
TPH & Oil and Greas	e - HEM							
TPH & Oil & Grease	9	49	mg/kg	30	EPA 9071B	06/20/17	06/21/17 16:00	AC

Notes/Qualifiers:

LLQ - Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Results reported on a dry weight basis.

hatt Übher

QC Chemist

Approved by:



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Date Sampled:	06/20/17 9:15
Date Received:	06/20/17 13:20
Date Issued:	06/21/17

17062005

SDG Number:

Project:B6-1 Redevelopment B6-011 ExcavationSite Location:Sparrows Point, MDProject Number:160443M-6-4

Field Sample ID:	B6-011-Cell 9		Ma	trix: Soil	Lab ID: 17062005-02					
		Result	Unit	LLQ	Method	Prepared	Analyzed	Init.		
Percent Solids										
Percent Solids		84	%		SM2540G	06/20/17	06/21/17 10:44	MEL		
Polychlorinated Biphe	enyls									
Aroclor 1016		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1221		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1232		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1242		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1248		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1254		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
Aroclor 1260		ND	mg/kg	0.061	EPA 8082	06/20/17	06/21/17 9:26	AC		
TCLP Metals										
Arsenic		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Barium		ND	mg/L	10	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Cadmium		ND	mg/L	0.1	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Chromium		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Lead		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Mercury		ND	mg/L	0.02	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Selenium		ND	mg/L	0.1	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Silver		ND	mg/L	0.5	1311/6020A	06/21/17	06/21/17 13:16	MEL		
Total Petroleum Hydr	ocarbons - (C10-C28) D	RO								
Diesel Range Orgai	nics	2,700	mg/kg	12	EPA 8015C	06/20/17	06/21/17 15:45	AC		
TPH & Oil and Greas	e - HEM									
TPH & Oil & Grease	e	2,900	mg/kg	30	EPA 9071B	06/20/17	06/21/17 16:00	AC		

Notes/Qualifiers:

LLQ - Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Results reported on a dry weight basis.

fratt Übher

QC Chemist

Approved by:



Chain of Custody Record

Customer:	EAG
Contact/Report to:	James Catenola
Phone:	314-620-3056
Fax:	

	Scalenda Cenviroanalytics group.com	SDG Number:	117062005
Project Name:	B6-1 Redevelopment B6-011excar.	Sampled by:	MAR
Project Number:	160443M-6-4	PO Number:	
Site Location:	Spanrows Point, MD	Page l_of)	

									Analys	sis Re	queste	ed							
					Preserva	ntive													
Lab Number	Field Sample ID	Date Sampled		No. o Bottle		technotals	2202 - 5201	0 + 6	DRC									pling Ren Commen	
	86-011 - cell 8	6120117	900	I	S	1	1	1)										
	86-011 - cell 9	6120117	a15	1	5	1	1	?	١									un de la companya de	
													in the second				and the second		
																		Nice and a second second second	
						ļ		ļ											
									ļ	ļ				ļ	ļ				
																		A Remaining an and state of the Arabay	
Relinquished by:	Millin Ryphi-		Date/Time		6/20/17	1000	and the second se	Deliverables:		es:	Re	ceipt	Temp	peratu	ite:	Turna	around	Time:	
Received by:	Pan abee	••	Date/Time	:	612017	12	0	1 11	III CLF	EDD	7	Temp:		On Ice	·)	STD	Next Day	2-Day Oth	ner
Relinquished by:			Date/Time	:				Cust	ody S	eals:	Comr	nents	/Spec	cial In	struct	tions:			
Received by:			Date/Time	:				San	nple C	Cooler									
Relinquished by:			Date/Time):				Deliv	ered by	/ client									
Received by:			Date/Time	:				$\left(\right)$	X	>									

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 06/23/17 11:22 Date Issued: 06/26/17

SDG Number:

17062304

Project:	Parcel B6-1 Redevelopment B6-Oil Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Field Sample ID:	B6-011- Cell 10	Matrix:	Soil	Dat	e Sample	d: 06/22/17	' 8:45	Lab ID: 170623	304-01
Percent Solids									
Percent Solids		86	%			SM2540G	06/23/17	06/26/17 16:05	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1221		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1232		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1242		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1248		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1254		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
Aroclor 1260		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:29	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:49	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/26/17	06/26/17 12:49	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 12:49	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:49	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:49	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/26/17	06/26/17 12:49	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 12:49	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:49	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	RO							
Diesel Range Orgar	nics	770	mg/kg	12		EPA 8015C	06/23/17	06/26/17 14:04	AC
TPH & Oil and Grease	e - HEM								
TPH & Oil & Grease	•	3,000	mg/kg	29		EPA 9071B	06/26/17	06/26/17 16:34	AC



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 06/23/17 11:22 Date Issued: 06/26/17

SDG Number:

17062304

Project:	Parcel B6-1 Redevelopment B6-Oil Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Field Sample ID:	B6-011- Cell 11	Matrix:	Soil	Dat	te Sampleo	d: 06/22/17	9:00	Lab ID: 170623	304-02
Percent Solids									
Percent Solids		79	%			SM2540G	06/23/17	06/26/17 16:05	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1221		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1232		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1242		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1248		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1254		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
Aroclor 1260		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 13:58	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:55	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/26/17	06/26/17 12:55	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 12:55	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:55	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:55	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/26/17	06/26/17 12:55	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 12:55	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 12:55	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	80							
Diesel Range Orgar	nics	22	mg/kg	12		EPA 8015C	06/23/17	06/26/17 14:42	AC
TPH & Oil and Grease	e - HEM								
TPH & Oil & Grease)	ND	mg/kg	31		EPA 9071B	06/26/17	06/26/17 16:34	AC



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 06/23/17 11:22 Date Issued: 06/26/17

17062304

SDG Number:

Project:	Parcel B6-1 Redevelopment B6-Oil Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Field Sample ID:	B6-011- Cell 12	Matrix:	Soil	Da	te Sample	d: 06/22/17	9:15	Lab ID: 170623	804-03
Percent Solids									
Percent Solids		84	%			SM2540G	06/23/17	06/26/17 16:05	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1221		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1232		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1242		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1248		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1254		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
Aroclor 1260		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 14:26	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:01	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/26/17	06/26/17 13:01	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:01	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:01	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:01	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/26/17	06/26/17 13:01	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:01	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:01	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	RO							
Diesel Range Orga	nics	34	mg/kg	12		EPA 8015C	06/23/17	06/26/17 14:42	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease	9	82	mg/kg	30		EPA 9071B	06/26/17	06/26/17 16:35	AC

Notes/Qualifiers:

Approved by:

Matt Obher

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

QC Chemist



Chain of Custody Record

Customer:	EAG			E-mail	address:	Scalen	daleev	enviroanalytics group.com					SDG	Num	ber:	17062304
Contact/Report to:	James Calence	ola		Project	Name:	Porce	N 86	Redo	velop	nort 1	36-011	Rokan.	Samp	oled b	by:	MAR
Phone:	314-620-30	56		Project	Project Number: 160443		1431	M-6-4				PO Number:				
Fax:				Site Location: Spann			rro	us	Poir	A, M	D		Page			
										Analysis Requested						
					Preserva	tive										
						5	2									
						chals	808									
						é		C	2							
Lab Number	Field Sample ID	Data Comulad	Time	No. of	Madalant	tup	Pies	3	080							Sampling Remarks/
	B6-011 - 2011 10	Date Sampled	Sampled 845	Bottles	Matrix *	1	1	1	1							Comments
	B6-01 - cell 11	C155/12	900	1	5	1	1	1	4							
	86-011-cell 12	(1221)7	915	1	5	1	1	1	,							
		610-						,								
		1														
D	Mith Pur	1		C	71/55	1015	*									
Relinquished by:			Date/Time			11		Deliv	erable	es:	Re	eceipt	Temp	peratu	ire:	Turnaround Time:
Received by:	Panchie		Date/Time	: 4	71/26/0	11		1 11 1	II CLP	EDD		Temp:_		On Ic	e	STD Next Day 2-Day Other
Relinquished by:			Date/Time	:				Cust	ody S	eals:	Com	ments	s/Spec	cial In	struc	tions:
Received by:			Date/Time	:		Sample				ooler						
Relinquished by:			Date/Time	:				Delivered by client								
Received by:			Date/Time	:				K	15							

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 06/23/17 11:22 Date Issued: 06/26/17

17062305

SDG Number:

Project:	Parcel B6-1 Redevelopment B6-Oil Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Field Sample ID:	B6-011- Cell 13	Matrix:	Soil	Da	te Sample	d: 06/23/17	7 8:15	Lab ID: 170623	805-01
Percent Solids									
Percent Solids		80	%			SM2540G	06/23/17	06/26/17 16:05	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1221		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1232		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1242		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1248		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1254		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
Aroclor 1260		ND	mg/kg	0.07	50	EPA 8082	06/23/17	06/26/17 14:55	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:06	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/26/17	06/26/17 13:06	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:06	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:06	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:06	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/26/17	06/26/17 13:06	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:06	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:06	MEL
Total Petroleum Hydro	ocarbons - (C10-C28) DF	20							
Diesel Range Orgar	nics	630	mg/kg	22		EPA 8015C	06/23/17	06/26/17 15:20	AC
TPH & Oil and Grease	e - HEM								
TPH & Oil & Grease	•	1,700	mg/kg	31		EPA 9071B	06/26/17	06/26/17 16:35	AC



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 06/23/17 11:22 Date Issued: 06/26/17

17062305

SDG Number:

Project:	Parcel B6-1 Redevelopment B6-Oil Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
Field Sample ID:	B6-011- Cell 14	Matrix:	Soil	Da	te Sample	d: 06/23/17	8:30	Lab ID: 170623	305-02
Percent Solids									
Percent Solids		85	%			SM2540G	06/23/17	06/26/17 16:05	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1221		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1232		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1242		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1248		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1254		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
Aroclor 1260		ND	mg/kg	0.06	50	EPA 8082	06/23/17	06/26/17 15:24	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:12	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/26/17	06/26/17 13:12	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:12	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:12	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:12	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/26/17	06/26/17 13:12	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/26/17	06/26/17 13:12	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/26/17	06/26/17 13:12	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	30							
Diesel Range Orga	nics	200	mg/kg	12		EPA 8015C	06/23/17	06/26/17 15:20	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease)	1,300	mg/kg	29		EPA 9071B	06/26/17	06/26/17 16:35	AC

Notes/Qualifiers:

Approved by:

Matt Obher

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

QC Chemist



8851 Orchard Tree Lane Towson, MD 21286 Phone: 410.825.1151 Fax: 410.825.2126 www.caslabs.net

Chain of Custody Record

Customer:	EAG
Contact/Report to:	James Catenola
Phone:	314-620-3056
Fax:	

	Scalanda Cenviroanalytics group.com	SDG Number:	17062305
	B6-1 Redevielopment - B6-01/exter	N. Sampled by:	MAR
Project Number:	60443M - 6-4	PO Number:	
Site Location:	Spanrows Point, MD	Page of	

								ŀ	Analys	sis Re	quest	ed					
					Preserva	tive											
Lab Number	Field Sample ID	Date Sampled	A COLOR OF THE OWNER OF THE OWNER OF THE OWNER OF	No. of Bottles	Matrix *		Teup metuls	PCBs Bogs	0+6	OPEd							Sampling Remarks/ Comments
	86-011-cell 13	612317	815)	5		∞	x	x	8							
	36-011-cell 14	6123/17	830	3	S		×	$\boldsymbol{\times}$	x	\propto							
Relinquished by:	MA Prot	1	Date/Time	And the Party of t	5/23/17	94			verabl	es:	Re	ceipt '	Гетр	eratu	re:	Turna	around Time:
Received by:	Pan ake		Date/Time	e:	612311	7 11	22	1 11	III CLF	P EDD	-	Temp:		On Ice	\mathbf{i}	STD	Next Day 2-Day Other
Relinquished by:			Date/Time):				Cust	ody S	eals:	Com	nents	Spec	ial In	struct		
Received by:			Date/Time):				San	nple C	Cooler							
Relinquished by:			Date/Time	e:				Deliv	rered by	/ client							

Date/Time:

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

Received by:



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

 Date Sampled:
 06/27/17 9:40

 Date Received:
 06/27/17 11:22

 Date Issued:
 06/28/17

17062703

SDG Number:

Matt Obher

QC Chemist

Project:	Parcel B6-1 Redevelopment
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

Field Sample ID:	B6-011- Cell 15		Matrix:	Soil			La	b ID: 17062	703-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids									
Percent Solids		84	%			SM2540G	06/27/17	06/27/17 16:25	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1221		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1232		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1242		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1248		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1254		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
Aroclor 1260		ND	mg/kg	0.063	50	EPA 8082	06/27/17	06/27/17 17:16	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:24	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/28/17	06/28/17 11:24	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/28/17	06/28/17 11:24	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:24	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:24	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/28/17	06/28/17 11:24	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/28/17	06/28/17 11:24	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:24	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	10							
Diesel Range Organ	nics	870	mg/kg	12		EPA 8015C	06/27/17	06/28/17 13:18	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease	9	5,800	mg/kg	30		EPA 9071B	06/27/17	06/28/17 10:04	AC

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

Approved by:



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

 Date Sampled:
 06/27/17 9:45

 Date Received:
 06/27/17 11:22

 Date Issued:
 06/28/17

17062703

SDG Number:

Project:	Parcel B6-1 Redevelopment
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

Field Sample ID:	B6-011- Cell 16		Matrix:	Soil			La	b ID: 17062	703-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids									
Percent Solids		85	%			SM2540G	06/27/17	06/27/17 16:25	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1221		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1232		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1242		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1248		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1254		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
Aroclor 1260		ND	mg/kg	0.059	50	EPA 8082	06/27/17	06/27/17 17:44	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:29	MEL
Barium		ND	mg/L	10	100	1311/6020A	06/28/17	06/28/17 11:29	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	06/28/17	06/28/17 11:29	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:29	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:29	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	06/28/17	06/28/17 11:29	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	06/28/17	06/28/17 11:29	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	06/28/17	06/28/17 11:29	MEL
Total Petroleum Hydr	ocarbons - (C10-C28) DF	20							
Diesel Range Organ	nics	480	mg/kg	12		EPA 8015C	06/27/17	06/28/17 13:18	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease)	690	mg/kg	29		EPA 9071B	06/27/17	06/28/17 10:04	AC

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

Approved by:

Matt Obher

QC Chemist

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.



Chain of Custody Record

	EAG			E-mail a	ddress:	Scalend	em	inda	alvies	< 1010	com		SDG	Numb	er:		17060	303
Customer:				Project		Parce	A CONTRACTOR OF CONTRACTOR OFONTO OFONTO OFONTO OFONTO OFONTO OFONTO OFONTO OFONTO OFO						Samp				N.Ku	
Contact/Report to:	James Calence			Competence of the second se	the pulse has a second data of the pulse of the second data in the second data in the second data in the second	1604					PREM		PON	CITE OF CONTRACTOR	A PROPERTY OF A			
Phone:	314-620-30	56		1	Number:	A Designation of the second seco	CONTRACTOR OF CONT	And a second sec	Poin		0		Page	The second design and second		1	an a	
Fax:				Site Loo	cation:	>pa	rrou		Contraction of the second s	alangan na kana sa	Summer and a second sec		Fage		.01			
						1		A	nalysi	s Rec	queste	d	1		1	1		
					Preserva	tive	2											
Lab Number	Field Sample ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *	TCL P Metals	0; (2 Grease 707)	DRO BOIS	PCB5 8082				-					ng Remarks/ mments
Lap Number	B6-011 Cell 15	6/27/16	940	l	Soil	X	×	×	×									
	B6-011 Cel116	1	945	1	1	X	X	X	X									
	Do-On centre				1													
								and the second secon								1		
													-					
																1		
															-	1		
												No casa na sa	-	+	+		ennek alematetta tarifetta fan fan fan fan fan fan fan fan fan fa	
																	nan da aya karang sa aya da aya d	
Relinquished by:	MAT		Date/Tim		127/16				verable				ot Tem			1.1.1	naround Ti	
Received by:	Pam able		Date/Tim	e: (6/27/1	6 11	del	1	III CLP	P EDD		Temp):	On	ce	STD	Next Day 2-	Day Other
Relinquished by:			Date/Tim	ie:			an de Andrea e Antoine	Cus	tody S	Seals:	Com	men	ts/Spe	ecial I	nstru	ctions	:	
Received by:		an para sa ang sa	Date/Tim	ie:	an a suite and a suite a suite a suite a suite a su			Sai	mple C	Cooler								
Relinquished by:			Date/Tim	ie:			and the second of the	Deli	vered by	y client								
Received by:			Date/Tim	ie:								anan mugai su						

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131 Date Received: 07/05/17 12:30 Date Issued: 07/06/17

17070503

SDG Number:

Project:	Parcel B6-1 Redevelopment
Site Location:	Sparrows Point, MD
Project Number:	160443M-6-4

		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Field Sample ID:	B6-011- Cell 17	Matrix:	Soil	Da	te Sample	d: 07/05/17	/ 11:20	Lab ID: 170705	503-01
Percent Solids									
Percent Solids		90	%			SM2540G	07/05/17	07/06/17 10:07	MEL
Polychlorinated Biphe	enyls								
Aroclor 1016		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1221		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1232		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1242		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1248		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1254		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
Aroclor 1260		ND	mg/kg	0.06	50	EPA 8082	07/05/17	07/05/17 19:53	AC
TCLP Metals									
Arsenic		ND	mg/L	0.5	5	1311/6020A	07/06/17	07/06/17 13:10	MEL
Barium		ND	mg/L	10	100	1311/6020A	07/06/17	07/06/17 13:10	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	07/06/17	07/06/17 13:10	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	07/06/17	07/06/17 13:10	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	07/06/17	07/06/17 13:10	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	07/06/17	07/06/17 13:10	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	07/06/17	07/06/17 13:10	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	07/06/17	07/06/17 13:10	MEL
Total Petroleum Hydr	rocarbons - (C10-C28) DF	30							
Diesel Range Orga	nics	1,900	mg/kg	110		EPA 8015C	07/05/17	07/06/17 14:07	AC
TPH & Oil and Greas	e - HEM								
TPH & Oil & Grease	e	5,100	mg/kg	28		EPA 9071B	07/05/17	07/06/17 15:39	AC

Notes/Qualifiers:

Approved by:

Matt Obher

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.

QC Chemist



8851 Orchard Tree Lane Towson, MD 21286 Phone: 410.825.1151 Fax: 410.825.2126 www.caslabs.net

Chain of Custody Record

Customer:	EAG
Contact/Report to:	James Catenola
Phone:	314-620-3056
Fax:	

E-mail address:	Scalenda Cenviroanalytics group.com
	Pascel B6-1 Redevelopment
Project Number:	160443M-6-4
Site Location:	Spanrows Point, MD

SDG Number:	17070503
Sampled by:	Nikustz
PO Number:	
Page / of	1

1	1		1	1		and the second		J-	Analys	sis Re	queste	ed							
					Preserve	ative													When the first sector of the sector of the
Lab Number	Field Sample ID	Date Sampled		No. of Bottle		TCL PMetals	PCB, 8082	0;180	TPH-DRO GOIS									pling Remari Comments	ks/
	86-0 11 ce1117	715/17	1120	1	Soil	×	X	X	×										
		<u> </u>				ļ													
		<u> </u>	<u> </u>			<u></u>				-								499-6 classification of the second state of th	

						<u> </u>													
Relinquished by:	Ni Pat		Date/Time	:	715/17	n	35	Deliv	erable	es:	Rec	ceipt T	emp	eratu	re:	Turna	round	Time:	
Received by:	tamahe		Date/Time	:	7(5/17	113	5	1 11 1	II CLP	EDD	Т	emp:		On Ice		STD (Next Day	2-Day Other	
Relinquished by:			Date/Time	:				Cust	ody S	eals:	Comm	nents/S	Spec	ial Ins	struct		~		and a first of the line
Received by:			Date/Time	: 1					ple C										
Relinquished by:			Date/Time		and de la	5			ered by										
Received by:			Date/Time																

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



ARM Group LLC

Engineers and Scientists

July 20, 2020

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Comment Response Letter: Response Action Completion Report B22-128 and B6-011 Response Areas Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown:

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group LLC (ARM) is pleased to provide the following response to a comment provided by the Maryland Department of the Environment (MDE) via email on February 18, 2020 regarding the previous submission of the Response Action Completion Report (Revision 0 dated December 20, 2019) for the B22-128 and B6-011 Response Areas located on Sub-Parcel B6-1 of the Tradepoint Atlantic property located in Sparrows Point, Maryland. Based on the nature of the comment, the Response Action Completion Report is not planned to be resubmitted. The response is given below; the original comment is included in italics with the response following.

1. The report does not clarify how the asbestos-wrapped pipe was disposed of. Could you provide details for that?

During the excavation of the B6-011 Response Area, a pipe that appeared to be wrapped in asbestos-containing material (ACM) was discovered. The pipe was removed from the excavation, wrapped in polyethylene sheeting, and set aside. A sample of the pipe insulation was collected and sent to EMSL Analytical, Inc. to confirm whether ACM was present. The sample results indicated that the insulation surrounding the pipe did indeed contain ACM. EAG has reported that to the best of their knowledge the pipe was properly disposed of at Greys Landfill by MCM Management Corporation (MCM) in accordance with ACM disposal protocols. EAG was not able to obtain disposal records from MCM, nor were they able to visually observe the removal and disposal of the ACM pipe.

А

R

М

If you have any questions, or if we can provide any additional information at this time, please do not hesitate to contact ARM Group LLC at 410-290-7775.

2

Respectfully Submitted, ARM Group LLC

Melissa Reployle

Melissa A. Replogle, E.I.T. Project Engineer

E Mugh

Eric S. Magdar, P.G. Vice President



Group LLC

APPENDIX D



Sub-Grade Structure Clearance Checklist

Sparrows Point Facility – Demolition and Backfill

Sub-Grade Structure ID#: SGS-43	Checklist Completed By	M. Cirri
Building Location: See 68" HSM Exhibit 2 - Cooling Conve	yor Trench	
GPS Coordinates: N 39° 13.926; W 076° 28.163		
Sub-Grade Structure Dimensions: 275 ft x 14 ft	Sub-Grade Structure Area:	3850 ft ²
Sub-Grade Structure Depth: 12ft	Estimated Volume:	1700 cy
Pumping Dates:10/19/15		

Date Sub-Grade Structure Cleared for Inspection: 11/4/15

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): 8/25/15; 10/16/15; 10/19/15; 10/21/15; 11/4/15; 1/8/16

Condition of Groundwater in SGS: Oil sheen on surface; more prevalent at north end due to prevailing wind direction. Generally murky to clear moving north to south.

Visual Inspection Observations (attach photos): The equipment located in and/or above the Cooling Conveyor Trench was removed for either resale or salvage. The condition of the SGS's was the result of former steel mill operations and not caused by the MCM demolition of the building. There were no sumps visible; however the SGS-43 trench connects to SGS-44. Miscellaneous metal and debris observed in the SGS. Concrete walls had evidence of mild oil staining. Starting on 10/19/15 thru 10/23/15 A to Z Environmental was onsite to skim and collect for disposal surface oil film using a Vac-Truck (See Attached Documentation). Water from the SGS#43 was pumped to the existing waste water sewer system which discharges into the Tin Mill Canal and continues to the HCWWTP. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual. Backfilling began on 1/13/16 and was completed on 1/15/16 (See Century Engineering Geo-Technical Report).

Sub-Grade Structure Sampling

Date Sampled: 8/25/15

Chain of Custody #: 15091007 Sample #: 015-028-303

TAT: Standard

No. of Samples: **One (1)** (attach sample location description, sample location figure, and photos)

Media Sampled: Combination of rainwater and groundwater infiltrating structure

Date Results Received: 9/08/15

Result Evaluated and QC checked by: M. Cirri

Approval for Submission to MDE by (MCM or JEI): B. Bonnano/M. Cirri



Sub-Grade Structure Clearance Checklist Sparrows Point Facility – Demolition and Backfill

MDE Review for Sub-Grade Structure Clearance

Date Analytical Results submitted to MDE: 10/28/15

MDE Review by: _Barbara Brown, MDE-LRP-VCP Section Head __Response date: __10/28/15

MDE Approval Date: ____11/06/15 _____

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 1/13/16_____

Date Sub-Grade Structure Backfill Completed: 1/15/16

Stockpile ID(s) for Material Used for Backfilling: Non-metallic slag tailings – no specific Stockpile ID. (See Century Engineering Geo-Technical Report).

Michael Cirri

From: Sent: To: Cc: Subject: Barbara Brown -MDE- [barbara.brown1@maryland.gov] Friday, November 06, 2015 7:47 AM Michael Cirri Brandon Bonanno; George Perdikakis; Jennifer Sohns -MDE-Re: REQUEST FOR APPROVAL TO BACKFILL SGS-43

Hello Mike

Based on a review of the submitted documentation you may proceed with the pit backfill for 68" SGS-43 and 44 in accordance with the MMP.

Barbara Brown MDE Project Coordinator

On Fri, Nov 6, 2015 at 6:48 AM, Michael Cirri < mcirri@jeinc.org > wrote:

Barbara:

We are requesting the Department's approval to proceed with backfilling of SGS-43. In accordance with MMP specifications I performed inspections throughout the pump down, surface oil removal (VacTruck) and foundation walls/slab cleaning. Inspection dates: 10/16, 10/19, 10/21, 10/27 and 11/4. (See Attached Photographs)

Prior to backfilling the Department will be provided with a Stockpile Tracking Log and associated laboratory reports for material that will be used to fill SGS-43. During backfill operations Century Engineering will have a Geotech inspector on-site to test, approve and certify the work. Upon completion of backfilling JEI will prepare and submit a Sub Grade Structure Clearance Checklist.

We look forward to receiving the Department's approval to proceed.

Let me know if you have any questions.

Regards,

Mike

Michael J. Cirri

President/Chief Financial Officer

Jenkins Environmental, Inc.

8600 LaSalle Road

York Building, Suite 509

Towson, MD 21286

410.828.9888 - Phone

<u>410.828.9899</u> - Fax

1.888.473.8200 - Toll Free

mcirri@jeinc.org - Email

From: Michael Cirri
Sent: Wednesday, October 28, 2015 1:23 PM
To: Barbara Brown -MDECc: Brandon Bonanno; George Perdikakis
Subject: STATUS UPDATE - 68" HSM SGS-43 & 44 CLOSURE

Barbara:

Attached is photo documentation of on-going pumping and cleaning efforts taking place in the referenced structures. In addition, I've attached Mike Vogler's approval to pump SGS Water to HCWWTP. Surface oil in the structures was skimmed and collected in a Vac Truck for disposal. Remaining water was pumped to HCWWTP. Metal was removed for recycling. Other debris and sludge were placed in a berm and pending test results, will be transported to Grey's Landfill. Workers are getting the bottom of the structures "shovel clean', some surficial oil stains will remain on the concrete walls but pose no detrimental impacts to the environment once the structures have been backfill and closed.

We will be making our formal backfill request in accordance with the MMP shortly. Let me know is you have any questions regarding the clean-up efforts to date.

Regards,

Mike

Michael J. Cirri

President/Chief Financial Officer

Jenkins Environmental, Inc.

8600 LaSalle Road

York Building, Suite 509

Towson, MD 21286

410.828.9888 - Phone

<u>410.828.9899</u> - Fax

1.888.473.8200 - Toll Free

mcirri@jeinc.org - Email

--Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

Certification Statement

I hereby certify that I am familiar with the Sparrows Point Terminal Property and that I or my agents, (M.J. Cirri/J.C. Cirri) have visited and examined Sub-grade Structures (SGS) closure sites at the Sparrows Point Terminal facility located in Baltimore County, Maryland. I certify this Closure Report has been prepared in accordance with good practices, including consideration of applicable industry standards and that information provided by MCM Management Corporation in relation to matters of waste disposal is reliable. Furthermore, I certify that procedures for required inspections and testing have been established by MCM requirements and that the Sub grade Structure Backfill Report is in conformance with the terms of the Enhanced Scope of Work (9/09/14) and done in a sound professional manner.


By:

C. William Ruth, P.E. Jenkins Environmental, Inc.

Date: 2/04/16 Bv:

Mishael J. Cirri, President Jenkins Environmental, Inc.

Date: 2/4/16



11

; ;

Authorization Certificate for Sub Grade Structure Pumping

Authorization Certificate for Sub Grade Structure (SGS) Pumping

On 10/19 2015, Mike Vogler, Sr. VP Operations, an authorized (Month/Day) (Name/Print) reviewed laboratory Certificates of Analysis for representative of _____ SPT (Company Name) Sample 015-028-303 collected from SGS(s) No.(s) 43 and conducted a visual inspection of the referenced structures. The laboratory test results and associated inspection find the water acceptable for pumping to the Humphrey's Creek Waste Water Treatment Plant.

Pumping Authorization Granted by:

(Signature)


V.P. Operation

Witnessed by:

P/19/15 (Date)

JENKINS ENVIRONMENTAL, INC

8600 LaSalle Road • Suite 509 • Towson, MD 21286





Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

Project: Site Location: Project Number:	HSM - Sparro Sparrows PT, 2015-028				SI	DG Number	1508260	12
,	12 8429 88						-	-
Field Sample ID: 0	15-028-303		Mat	rix: Wate			b ID: 150826	
		Result	Unit	LLQ	Method	Prepared	Analyzed	Init.
Polychlorinated Biphenyls								
Aroclor 1016		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1221		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1232		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1242		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1248		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1254		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Aroclor 1260		ND	mg/kg	2.4	EPA 8082	08/27/15	08/28/15 17:33	AC
Product Identification								
Product ID	Motor/H	ydraulic oil			EPA 8015C	08/27/15	08/29/15 0:30	AC
Target Compound List - S	EMIVOLATILES							
Phenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Bis (2-chloroethyl) ether		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2-Chlorophenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2-Methylphenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	
Bis (2-chloroisopropyl) e	ether	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Acetophenone		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
4-Methylphenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
N-Nitroso-di-n-propylam	ine	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Hexachloroethane		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Nitrobenzene		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Isophorone		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2-Nitrophenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2,4-Dimethylphenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Bis (2-chloroethoxy) me	thane	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2,4-Dichlorophenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Naphthalene		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
4-Chloroaniline		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Hexachlorobutadiene'		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Caprolactam		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
4-Chloro-3-methylphen	ol	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2-Methylnaphthalene	68 C	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
Hexachlorocyclopentac	liene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2,4,6-Trichlorophenol		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	
2,4,5-Trichlorophenol		ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH
1,1-Biphenyl		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH
2-Chloronaphthalene		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	
2-Nitroaniline		ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	
Dimethyl phthalate		ND	ug/L	57	EPA 8270C	09/02/15		

Page 1 of 17



Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

15082602

SDG Number:

Project:	HSM - Sparrows PT
Site Location:	Sparrows PT, MD
Project Number:	2015-028

Field Sample ID: 015-028-303		Mat	rix: Wate	ər	La	Lab ID: 15082602-0			
	Result	Unit	LLQ	Method	Prepared	Analyzed	Init.		
arget Compound List - SEMIVOLATILES									
2,6-Dinitrotoluene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Acenaphthylene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
3-Nitroaniline	ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Acenaphthene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
2,4-Dinitrophenol	ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
4-Nitrophenol	ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Dibenzofuran	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
2,4-Dinitrotoluene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Diethyl phthalate	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Fluorene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
4-Chlorophenyl phenyl ether	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
4-Nitroaniline	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
4,6-Dinitro-2-methylphenol	ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
N-Nitrosodiphenylamine	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
4-Bromophenyl phenyl ether	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Hexachlorobenzene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Atrazine	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Pentachlorophenol	ND	ug/L	140	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Phenanthrene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Anthracene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Carbazole	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Di-n-butyl phthalate	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Fluoranthene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Pyrene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Butyl benzyl phthalate	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
3,3-Dichlorobenzidine	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Benzo[a]anthracene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Chrysene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Bis (2-ethylhexyl) phthalate	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Di-n-octyl phthalate	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Benzo[b]fluoranthene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Benzo[k]fluoranthene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Benzo[a]pyrene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Indeno[1,2,3-cd]pyrene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Dibenz[a,h]anthracene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Benzo[g,h,i]perylene	ND	ug/L	57	EPA 8270C	09/02/15	09/03/15 21:40	GFH		
Target Compound List - VOLATILES	1120020	18.0				00/00/15 0.55	(0- 20 i		
Dichlorodifluoromethane	ND	ոն, ո	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH		

Page 2 of 17



Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

15082602

SDG Number:

Project:HSM - Sparrows PTSite Location:Sparrows PT, MDProject Number:2015-028

Field Sample ID: 015-028-303		Mat	Lab ID: 15082602-01				
	Result	Unit	LLQ	Method	Prepared	Analyzed	Init.
arget Compound List - VOLATILES		1					
Chloromethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Vinyl chloride	ND	ug/L	10	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Bromomethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Chloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Trichlorofluoromethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFF
1,1-Dichloroethene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,1,2-Trichlorotrifluoroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Acetone	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Carbon disulfide	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Methyl acetate	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Methylene chloride	ND	ug/L	150	EPA 8260B	08/27/15	08/28/15 0:05	GFł
trans-1,2-Dichloroethene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFF
Methyl t-butyl ether (MTBE)	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFł
1,1-Dichloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFF
cis-1,2-Dichloroethene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFł
2-Butanone (MEK)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Chloroform	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFł
1,1,1-Trichloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Cyclohexane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFI
Carbon tetrachloride	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Benzene	ND	ug/L	10	EPA 8260B	08/27/15	08/28/15 0:05	GF
1,2-Dichloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Trichloroethene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFI
Methylcyclohexane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
1,2-Dichloropropane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFI
Bromodichloromethane	ND	ug/L,	50	EPA 8260B	08/27/15	08/28/15 0:05	GFI
cis-1,3-Dichloropropene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
4-Methyl-2-pentanone (MIBK)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFI
Toluene	ND	ug/L	10	EPA 8260B	08/27/15	08/28/15 0:05	GF
trans-1,3-Dichloropropene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
1,1,2-Trichloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Tetrachloroethene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
2-Hexanone (MBK)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GF
Dibromochloromethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
1,2-Dibromoethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Chlorobenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF
Ethylbenzene	ND	ug/L	10	EPA 8260B	08/27/15	08/28/15 0:05	GF
m&p-Xylene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GF

Page 3 of 17



Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

15082602

SDG Number:

Project:HSM - Sparrows PTSite Location:Sparrows PT, MDProject Number:2015-028

Field Sample ID: 015-028-303		Mat	Lab ID: 15082602-01				
	Result	Unit	LLQ	Method	Prepared	Analyzed	Init.
Farget Compound List - VOLATILES							
o-Xylene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Styrene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Bromoform	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Isopropylbenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,1,2,2-Tetrachloroethane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,3-Dichlorobenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,4-Dichlorobenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,2-Dichlorobenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,2-Dibromo-3-chloropropane	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
1,2,4-Trichlorobenzene	ND	ug/L	50	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Naphthalene	ND	ug/L	100	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Ethyl t-butyl ether (ETBE)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
tert-Butanol (TBA)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Diisopropyl ether (DIPE)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
tert-Amyl methyl ether (TAME)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
tert-Amyl alcohol (TAA)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
tert-Amyl ethyl ether (TAEE)	ND	ug/L	250	EPA 8260B	08/27/15	08/28/15 0:05	GFH
Fotal Metals							-
Aluminum	ND	ug/L	50	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Antimony	7.2	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Arsenic	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Barium	48	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Beryllium	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Cadmium	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Calcium	59,000	ug/L	1000	EPA 6020A	08/31/15	08/31/15 12:59	MEL
Chromium	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Cobalt	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Copper	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Iron	6,400	ug/L	1000	EPA 6020A	08/31/15	08/31/15 12:59	MEL
Lead	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Magnesium	10,000	ug/L	1000	EPA 6020A	08/31/15	08/31/15 12:59	MEL
Manganese	1,100	ug/L	50	EPA 6020A	08/31/15	08/31/15 12:59	MEL
Mercury	ND	ug/L	1	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Nickel	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	ME
Potassium	17,000	ug/L	1000	EPA 6020A	08/31/15	08/31/15 12:59	ME
Selenium	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEI
Silver	ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL
Sodium	29,000	ug/L	1000	EPA 6020A	08/31/15	08/31/15 12:59	MEL

Page 4 of 17



Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

Project: HSM - Spar Site Location: Sparrows P Project Number: 2015-028						SDG Number	: 1508260)2	
Field Sample ID:	015-028-303		Mat	trix: Wat	er	Lab ID: 15082602-01			
		Result	Unit	LLQ	Method	Prepared	Analyzed	Init.	
Total Metals		11 O. 11 1.							
Thallium		ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL	
Vanadium		ND	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL	
Zinc		26	ug/L	5	EPA 6020A	08/31/15	08/31/15 14:04	MEL	

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Mott Coher

QC Chemist

Page 5 of 17



Jenkins Environmental, Inc. 8600 LaSalle Road York Building, Suite 509 Towson, MD 21286
 Date Sampled:
 08/25/15 10:21

 Date Received:
 08/26/15 11:08

 Date Issued:
 09/08/15

15082602

SDG Number:

Project:	HSM - Sparrows PT
Site Location:	Sparrows PT, MD
Project Number:	2015-028

Field Sample ID:	015-028-303		Mat	Lab ID: 15082602-04				
		Result	Unit	LLQ	Method	Prepared	Analyzed	Init
Total Metals	1				Contraction III		Contraction of the second	
Aluminum		60	mg/kg	42	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Antimony		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Arsenic		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Barium		7.0	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Beryllium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Cadmium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Calcium		650	mg/kg	83	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Chromium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Cobalt		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Copper		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Iron		1,700	mg/kg	83	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Lead		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Magnesium		ND	mg/kg	83	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Manganese		35	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Mercury		ND	mg/kg	1.7	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Nickel		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Potassium		ND	mg/kg	83	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Selenium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Silver		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Sodium		300	mg/kg	83	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Thallium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Vanadium		ND	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL
Zinc		7.8	mg/kg	4.2	EPA 6020A	08/27/15	08/31/15 12:47	MEL

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Matt Coher Approved by:

QC Chemist

Page 6 of 17

Non-Hazardous Waste Disposal

Doucmentation

A2Z ENVIRONMENTAL GROUP, LLC OFFICE: 410-679-8877 FAX: 410-679-1308 FEIN: 52-2008446 250 S. KRESSON STREET

Invoice

DATE	INVOICE #
10/23/2015	151454

BILL TO

MCM 1430 SPARROWS POINT BLVD SPARROWS POINT, MD 21219 ATTN: BRANDON BONANO

	P.O. N	10.	TERMS			
			NET 3	0 DAYS		
DESCRIPTION	QTY	U/M	RATE	AMOUNT		
ROVIDE VACUUM TRUCK SERVICES FOR HOT STRIP PITS						
0-19-2015 VACUUM TRUCK AND OPERATOR, J LACY ST VACUUM TRUCK AND OPERATOR, J LACY OT DISPOSAL PER GALLON	8.5 2.5 238		125.00 150.00 0.60	1,062.50 375.00 142.80		
0-20-2015 VACUUM TRUCK AND OPERATOR, J LACY ST VACUUM TRUCK AND OPERATOR, J LACY OT VISPOSAL PER GALLON	8.5 2.5 433		125.00 150.00 0.60	1,062.50 375.00 259.80		
0-21-2015 VACUUM TRUCK AND OPERATOR, J LACY ST VACUUM TRUCK AND OPERATOR, J LACY OT DISPOSAL PER GALLON	8.5 2.5 157		125.00 150.00 0.60	1,062.50 375.00 94.20		
0-22-2015 VACUUM TRUCK AND OPERATOR, J LACY ST VACUUM TRUCK AND OPERATOR, J LACY OT VISPOSAL PER GALLON	8.5 2.5 68		125.00 150.00 0.60	1,062.50 375.00 40.80		
0-23-2015 ACUUM TRUCK AND OPERATOR, T MINKOSKY ST ISPOSAL PER GALLON	7.75 264		125.00 0.60	968.7 158.40		

Please remit payment to:	Total	\$7,414.75
A2Z Environmental Group, LLC.	Payments/Credits	\$0.00
250 S. Kresson St. Baltimore, MD 21224	Balance Due	\$7,414.75

SITE

1430 SPARROWS POINT SPARROWS POINT, MD 21219

Phone (410) 679-8 Fax (410)-679-13				A2Z	25	50 Sou	nental th Kress re, MD	on St.	ıp, LLC Cert	fied Payr	oll 🗌 Y	es 🖸 No
Day & DateO		119/	1		D	anni	ic, mit	61884	Т & D		C&G	
				I	ndustr		Commercial - Marine T&M Demo					
Contact Person 5					-1-4		lour Service					
Phone -248-	-672	-490	4	J	0D #_	0	2-93	11		act in the second	Envira	A
Client MCM (9 143	iu Sp	arru	is put	NT Bh	112			ation			
Billing Address	STRE	Mi!	110	Nur	TH PO	INTE	IVD -	01) HOT STRI	P		
Batto MD												
LABOR: (S=Super, F					St. 51		EQU	IPMEN	T:			
Title/Name		Start Time	10.000		OT Hrs	DT Hrs		ype	Trk. No.	Start Time		Hour
JUSTIN LACI	1	070	0 180	211			V	AC	206	070	0 1700	11
											-	
	· · ·	1. Q										
		_										
Decon I MAN		-		1			Dec	ON E	Equip 200			-/
DISPOSAL:				1.1			MAT	ERIAL	:			
Destination	16 1				- Real		OTY	OTY DESCRIPTION OTY DESCRIPTION				
Liquid	A	mount	Gals.		nifest				- PVC gloves	,	k	
(Bulk)	2	38	Gais.	ON	SIT	E		15,01	The of Toyle		<u> </u>	
Estimated Solids in Bulk Load (Gals.)			Gals.							-		
Solid (Bulk)		т	ns/Yds									
Liquid	# of drum	1										
(Drums) Solid	# of drum	s Amt	Gals.		-							
(Drums)			Lbs.		in the second							
Additional Info.								LYSIS:				
alc'h a zza								TY	Туре	1	Destinat	ion
ON Site @ 070												
Lase Auser	t EAU	in F	in 7	Tank	wit.	-			- /			
TRAMPUTE	quip.	1701	+ Fra	21 201	6		SUBC	ONTR	ACTORS:			
Vacuin	oily	1117	iem (Q H	UT SI	my		Name	of Company	1	Description	
Purpus SI	TE	DANDA	latie						/			
seper u	717 0	an open	46									
							Custo	mer	Ment			
					_					mpany Nam	e)	
							By:	<	(nature .		
Job Comple	ted 1 Cm] 'Yes		lo			R'E	d LAN	g /ois it Name	•	
Signature	0 /	2.								Title,		
Date	ON NI	19	15				Date:			10/19	15	
	IM	POR	RTA	NT -	PA	YME	ENT 1	FER	MS ON B	ACK		
W	hite - S	uperv	isor C	opy	0	Yellow	v - Cust	omer	Copy • 1	Pink - Fo	older	

Non-Triazandous Document No. Document No. Document No. 3. Generator's Name and Mailing Address MCM MCM MCM MCM 4. Generator's Phone (2 + B) MCM MCM MCM MCM MCM 5. Transporter 1 Company Name 6. US EPA ID Number A. State Transporter's ID B. Transporter's ID 7. Transporter 2 Company Name 8. US EPA ID Number C. State Transporter's ID 9. Designated Facility Name and Site Address 10. US EPA ID Number E. State Facility's ID 11. WASTE DESCRIPTION 12. Containers 13. United to the state of th	Plea	se print or type (Form designed for use on elite (12 pitch) typew	riter) r's US EPA ID No.		Manifest		2. Page 1
B. Seinautor barns and Killing Jakres Mich All Statistic Version Statistic B. Seinautor barns and Killing Jakres Mich All Statistic Version Statistic S. Seinautor barns and Killing Jakres B. Statistic Version Statistic Statistic Version Statistic S. Seinautor barns and Killing Jakres B. Statistic Version Statistic Statistic Version Statistic S. Seinautor barns and Killing Jakres B. Statistic Version Statistic Statistic Version Statistic S. Seinautor barns and Killing Jakres B. Statistic Version Statistic Statistic Version Statistic S. Seinautor barns and Killing Jakres B. Statistic Version Statistic Statistic Version Statistic S. Decignated Leading Laboration B. Statistic Version Statistic Statistic Version Statistic B. Decignated Leading Laboration B. Statistic Version Statistic Statistic Version Statistic B. Decignated Leading Laboration B. Statistic Version Statistic Statistic Version Statistic B. Statistic Version Statistic B. Statistic Version Statistic Version Statistic Version Statistic Version Statistic Version Statistic Version Statistic Frankling Laboration Statistic Version Statistic			A /	٨	Document	10. 101015-7 D	1
MCM C CS Start North Res T Start Res T Start Res T The second res in the second		0. Openetede Neme and Mailing Address		14.4.1		101 1 (so boots	160
5. Transporter Locales, Manager Lange		MCM @ RESTERNORTH	POINT SUD		ale Aver	Laca IT	2 Rodenson
5. Transporter Locales, Manager Lange		Polto. Lup	133.10	C WWDWSKO r	1100 0000	area (K. BOOPTR
b. Transport I Company None b		4. Generator's Phone (24 R)	1 Brannin	1153 511	FD 1	AND LOIS CO	NUNT
P. Interpolet 2 Company Name 0. US EPA ID Number 0. State Transporter 2 Proce D. State Transporter 2 Proce 0. State Transporter 2 Proce 0. Transporter 2 Proce D. State Transporter 2 Proce 0. US EPA ID Number. E. State Transporter 2 Proce T. WASTERDECONFTON 10. US EPA ID Number. E. State Transporter 2 Proce T. WASTERDECONFTON 12. Containers 10. N. State Transporter 2 Directory 10. 11. WASTERDECONFTON I. WASTERDECONFTON 12. Containers 10. B. TT 2.3B. G. Additional Descriptions for Matorials Listed Above 11. Handling Codes for Wastes Listed Above T. S. Special Handling Instructors and Additional Information 11. WASTERDECONFT. TSS. T. S. Special Handling Instructors and Additional Information 11. WASTERDECONFT. TSS. T. S. Special Handling Instructors and Additional Information 11. State Listed Above T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additional Information T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additional T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additstate T. T. Transpor		5. Transporter 1 Company Name	6. US EPA ID	O Number	A. State Tra	ansporter's ID	1
P. Interpolet 2 Company Name 0. US EPA ID Number 0. State Transporter 2 Proce D. State Transporter 2 Proce 0. State Transporter 2 Proce 0. Transporter 2 Proce D. State Transporter 2 Proce 0. US EPA ID Number. E. State Transporter 2 Proce T. WASTERDECONFTON 10. US EPA ID Number. E. State Transporter 2 Proce T. WASTERDECONFTON 12. Containers 10. N. State Transporter 2 Directory 10. 11. WASTERDECONFTON I. WASTERDECONFTON 12. Containers 10. B. TT 2.3B. G. Additional Descriptions for Matorials Listed Above 11. Handling Codes for Wastes Listed Above T. S. Special Handling Instructors and Additional Information 11. WASTERDECONFT. TSS. T. S. Special Handling Instructors and Additional Information 11. WASTERDECONFT. TSS. T. S. Special Handling Instructors and Additional Information 11. State Listed Above T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additional Information T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additional T. S. Special Handling Instructors and Additional Information 11. Transporter 1. Additional State Additstate T. T. Transpor		AST ENVIRGENOUS	N N	1	B. Transpo	ter 1 Phone CR 12-2	201. 1116
		7. Transporter 2 Company Name	8. US EPA IE	Number	C. State Tra	ansporter's ID	·
Press Provide Service Ser					D. Transpo	rter 2 Phone	
11. WASTE DESCRIPTION No. Type Owndry Trail a. No. Type Owndry Trail a. No. Type Owndry Trail a. No. Type Owndry Trail b. Trail Trail Trail Trail b. Trail Trail Trail Trail a. Trail Trail Trail Trail b. Trail Trail Trail Trail a. Trail Trail Trail Trail b. Trail Trail Trail Trail c. Trail Trail Trail Trail d. Additional Descriptions for Materials Littled Above H. Handling Codes for Wastles Littled Above 15. Special Handling Instructions and Additional Information Trail Trail The Trail Trailey Codes for Wastles Littled Above Date Printed Typed Hame Signature Month Trailey Codes for Wastles Littled Above 16			10. US EPA II	D Number	E. State Fa	cility's ID	
11. WASTE DESCRIPTION No. Type Owndry Trail a. No. Type Owndry Trail a. No. Type Owndry Trail a. No. Type Owndry Trail b. Trail Trail Trail Trail b. Trail Trail Trail Trail a. Trail Trail Trail Trail b. Trail Trail Trail Trail a. Trail Trail Trail Trail b. Trail Trail Trail Trail c. Trail Trail Trail Trail d. Additional Descriptions for Materials Littled Above H. Handling Codes for Wastles Littled Above 15. Special Handling Instructions and Additional Information Trail Trail The Trail Trailey Codes for Wastles Littled Above Date Printed Typed Hame Signature Month Trailey Codes for Wastles Littled Above 16		NAZ ENVINO GRUCG					50
11. WASTE DESCRIPTION 12. Containing 13. Total 1. WASTE DESCRIPTION 12. Containing 13. Total 1. Mark Hard 1 17. Total 10. Type 1. Mark Hard 1 17. Total 10. Type 1. Mark Hard 1 17. Total 10. Type 1. Containing 1 17. Type 10. Total 1. Containing 1 17. Type 10. Total 1. Containing 1 17. Type 11. Total 1. Containing 1 17. Type 10. Total 1. Containing 11. Total 11. Total 11. Total 11. Total 1. Containing 11. Total 11. Total 11. Total 11. Total 1. Containing 11. Total 11. Total 11. Total 11. Total 1. Containing 11. Total 11. Total 11. Total 11. Total 1. Total 11.			1		F. Facility's		2 Same
No. Type Occurity YP n. Image: Status Image: Status Image: Status Image: Status Image: Status n. Image: Status Image: Status Image: Status Image: Status Image: Status n. Image: Status Image: Status Image: Status Image: Status Image: Status n. Image: Status Image: Status Image: Status Image: Status Image: Status n. Image: Status Image: Status Image: Status Image: Status Image: Status Image: Type: Internet tabular tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation Image: Status Image: Status Image: Status Image: Type: Internet tabute internation <td< td=""><td></td><td></td><td></td><td>10</td><td>Containers</td><td>13</td><td>14.</td></td<>				10	Containers	13	14.
a. Check Marker Strategy and Check Strategy and Check Strategy and Constraints (Check Strategy) and Constraints (Check Strategy) and Check Strategy and Constraints (Check Strategy) and Check Strategy an		5.1				Total	Unit Wt./V
GTU Status Status TT 2.3B G c.			6 (5×16)				
B D D c. C d. D d. D <tr< td=""><td></td><td></td><td>*</td><td></td><td></td><td>× 6</td><td></td></tr<>			*			× 6	
G b.		City student area	e. Areta		Ti	230	60
C.	G		3				1.9
C.	E						
C.	E	· · · · · · · · · · · · · · · · · · ·			_		
d. Image: Construction of Materials Listed Above Image: Construction of Materials Listed Above 16. Generation of many constructions and Additional Information Image: Construction of Materials Listed Above 16. Generator RVSR'S CERTIFICATION: I hardby certify that the contents of this shipment are fully and accurately described and are in all respects 17. Transporter 1 Additional Endowing Contents of this shipment are fully and accurately described and are in all respects PrintedTyped Marrie Signature VI. Transporter 1 Additional Receipt of Materials Date PrintedTyped Marrie 10. Discrepancy Indication Space 11. Discrepancy Indication Space 12. Facility Owner or Operator; Certification of receipt of the waste materials descrept of the manifest, except as noted in item 19.		с.				1	
0 d. d. d. 10. G. Additional Descriptions for Materials Listed Above H. Handling Codes for Weaters Listed Above 15. Special Handling Instructions and Additional Information H. Handling Codes for Weaters Listed Above 15. Special Handling Instructions and Additional Information H. Handling Codes for Weaters Listed Above 16. GENERATOR'S CERTIFICATION: I hardby codify that the contents of this shipment are fully and accurately described and are in all respects 11. Transporter 1 Advonted and the full described on this manifest are not subject to federal harandous waste regulations. PrintedTyped Name Signature 10. Date Month 11. Transporter 1 Advonted genery of Receipt of Materials Date PrintedTyped Name Signature 11. Transporter 1 Advonted genery of Receipt of Materials Date 11. Transporter 1 Advonted genery of Receipt of Materials Date PrintedTyped Name Signature 110. Discrepancy Indication Space Month 12. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date 12. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date 10. Date Da	Ŧ				а С		
G. Additional Descriptions for Material's Listed Above H. Handling Codes for Wastes Listed Above 15. Special Handling Instructions and Additional Information H. Handling Codes for Wastes Listed Above 16. GENERATOR'S CERTIFICATION: Interpret perify that the contents of this enjorment are fully and accurately described and are in all respects PrintedTyped Name Signature 17. Transporter 1 Acknowledgement of Receipt of Materials Date PrintedTyped Name Signature 18. Transporter 1 Acknowledgement of Receipt of Materials Date PrintedTyped Name Signature 19. Discrepancy Indication Space Month 19. Discrepancy Indication Space Signature 19. Discrepancy Indication Space Date 19. Printed/Typed Name Signature	0	4	*				
15. Special Handling Instructions and Additional Information 14. If K EMER 4 and Mark and Additional Information 14. If K EMER 4 and Mark and Additional Information 18. GENERATOR'S CENTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects Printed/Typed Name Printed/Typed Name Note: Printed/Typed Name Signature Month Printed/Typed Name Printed/Typed Name Signature<	R	u					
15. Special Handling Instructions and Additional Information 14. If K EMER 4 and Mark and Additional Information 14. If K EMER 4 and Mark and Additional Information 18. GENERATOR'S CENTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects Printed/Typed Name Printed/Typed Name Note: Printed/Typed Name Signature Month Printed/Typed Name Printed/Typed Name Signature<							
Item to the second of the sec							
Item to the second of the sec		G. Additional Descriptions for Materials Listed Above			H. Handling	Codes for Wastes Listed Ab	ove
Item to the second of the sec		G. Additional Descriptions for Materials Listed Above			H. Handling	Codes for Wastes Listed Ab	iove
Item to the second of the sec		G. Additional Descriptions for Materials Listed Above			H. Handling	Codes for Wastes Listed Ab	iove
Item to the second of the sec		G. Additional Descriptions for Materials Listed Above			H. Handling	Codes for Wastes Listed Ab	iove
Item to the second of the sec		G. Additional Descriptions for Materials Listed Above			H. Handling	Codes for Wastes Listed Ab	love
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations. Printed/Typed Name Date Printed/Typed Name Signature Nonth Day 18. Transporter 1 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement/of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space 10. Discrepancy Indication of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Date Printed/Typed Name Signature					H. Handling	Codes for Wastes Listed Ab	ove
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations. Printed/Typed Name Date Printed/Typed Name Signature Nonth Day 18. Transporter 1 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement/of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space 10. Discrepancy Indication of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Date Printed/Typed Name Signature		15. Special Handling Instructions and Additional Information				-	ove
Printed/Typed Name Signature Month Date 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information	FREERALL			-	ove
Printed/Typed Name Signature Month Date 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information	ERGENIN	1. 900-2		-	ove
Printed/Typed Name Signature Month Date 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information	ERGENN	1. 200-2		-	ove
Printed/Typed Name Signature Month Day 17. Transporter 1 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space Signature Month Day 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information				-	ove
Printed/Typed Name Signature Month Day 17. Transporter 1 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space Signature Month Day 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. Date Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information				-	ove
Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space 19. Discrepancy Indication Space Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space Date Date Printed/Typed Name Signature Month Day Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information				-	
Printed/Typed Name Signature Month Day 18. Transporter 2 Acknowledgement of Receipt of Materials Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space 19. Discrepancy Indication Space Date Printed/Typed Name Signature Month Day 19. Discrepancy Indication Space Date Date Printed/Typed Name Signature Month Day Printed/Typed Name Signature Month Day		15. Special Handling Instructions and Additional Information M. H. K. M.	ntents of this shipment are fully and a is manifest are not subject to federal			2.5	Date
F 19. Discrepancy Indication Space I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I Printed/Typed Name Signature Month Date		15. Special Handling Instructions and Additional Information M. H. K. M.	ntents of this shipment are fully and a is manifest are not subject to federal			2.5	Date
F 19. Discrepancy Indication Space I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I Printed/Typed Name Signature Month Date	Te	15. Special Handling Instructions and Additional Information June 2014 16. GENERATOR'S CERTIFICATION: I hereby certify that the corn in proper condition for transport. The materials described on this Printed/Typed Name June 2014 June 2014 <tr< td=""><td>ntents of this shipment are fully and a is manifest are not subject to federal</td><td></td><td></td><td>2.5</td><td>Date Tonth Day</td></tr<>	ntents of this shipment are fully and a is manifest are not subject to federal			2.5	Date Tonth Day
F 19. Discrepancy Indication Space P 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. V Date Printed/Typed Name Signature	TRAZ	15. Special Handling Instructions and Additional Information JAN HAR MAR 16. GENERATOR'S CERTIFICATION: I hereby certify that the corrin proper condition for transport. The materials described on this Printed/Typed Name J. F.J. Langeous 17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Printed/Typed Name Printed/Typed Name	ntents of this shipment are fully and a is manifest are not subject to federal Signature			2.5 	Date Ponth Day Date
F 19. Discrepancy Indication Space I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I Printed/Typed Name Signature Month Date	TRANSP	15. Special Handling Instructions and Additional Information JJJ JAC 16. GENERATOR'S CERTIFICATION: I hereby certify that the conin proper condition for transport. The materials described on this Printed/Typed Name JJ JAC 17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name JJ Acknowledgement of Receipt of Materials Printed/Typed Name JJ Acknowledgement of Materials	ntents of this shipment are fully and a is manifest are not subject to federal Signature			2.5 	Date Ionth Day Date Ionth Day
F 19. Discrepancy Indication Space I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. I Printed/Typed Name Signature Month Date	HR4Z00POR	15. Special Handling Instructions and Additional Information Image: Handling Instruction <td>ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature</td> <td></td> <td></td> <td>2.5 Ma // //</td> <td>Date Tonth Day Date Tonth Day Date Tonth Day Date</td>	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature			2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
F C C 20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19. L Date Printed/Typed Name Signature	TRANSPORTE	15. Special Handling Instructions and Additional Information Image: Handling Instruction <td>ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature</td> <td></td> <td></td> <td>2.5 Ma // //</td> <td>Date Tonth Day Date Tonth Day Date Tonth Day Date</td>	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature			2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
C Image: Constraint of the state of t		15. Special Handling Instructions and Additional Information J. GENERATOR'S CERTIFICATION: I hereby certify that the conin proper condition for transport. The materials described on this Printed/Typed Name J. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature			2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
Image: Log of the system of the system and the sys	F	15. Special Handling Instructions and Additional Information J. GENERATOR'S CERTIFICATION: I hereby certify that the conin proper condition for transport. The materials described on this Printed/Typed Name J. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature			2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
Printed/Typed Name Signature Month Day	F A	15. Special Handling Instructions and Additional Information J. GENERATOR'S CERTIFICATION: I hereby certify that the conin proper condition for transport. The materials described on this Printed/Typed Name J. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name J. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature			2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
	F A	15. Special Handling Instructions and Additional Information Image: Addition Information Information Image: Addition Information Image: Additio	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature Signature	ccurately described and a hazardous waste regulated by the second	are in all respects	2.5 Ma // //	Date Tonth Day Date Tonth Day Date Tonth Day Date
	F A	15. Special Handling Instructions and Additional Information Image: Addition Information Information Image: Addition Information Image: Additio	ntents of this shipment are fully and a is manifest are not subject to federal Signature Signature Signature	ccurately described and a hazardous waste regulated by the second	are in all respects	2.5 Ma // //	Date fonth Day Date fonth Day Date fonth Day Date

Phone (410) 679-8 Fax (410)-679-13(4	A2Z	25	50 South	ental Gro 1 Kresson St e, MD 21224	C	ertified Pay	yroll - Y	es 🛛 No
Day & Date Ives	ioho	115							& D 🗌	C&G	
Contact Person <u>6</u>				I	ndustr		nmercial - Ma Ir Service	arine T d	&м 🗌	Demo	
Phone 1-2:18.			<u> </u>	J	ob #_	24 110		Co	ntract 🗆	Envir	. 🖂
							Job Loc	ation 9	manens 1	INT STER	init
Client <u>MCM</u>					-		000 200	11/30 8	Perana	PEINT BIN	17
Billing Address	59,80	10000	IVARD	Ane		_			2		
Bloomfield HI	115 N	11.48	Attn.	BU	Hinty	_		Sperme	S PONA	1 sec	
LABOR: (S=Super, F	=Foremai	-)	EQUIPME	NT:			t
Title/Name		Time	Stop Time		OT Hrs	DT Hrs	Туре	Trk. No	Tin	ne Time	Hour
Justin Long		0700	1800	11			VRC	20	070	x 1800	
//											
										1.4	
		_									
Decon	- 9			1			Decun	- 20			1
	1.1										1
DISPOSAL: Destination			- 1				MATERIAI OTY	J: DESCRIPTION		DESCRIP	TION
Destination	A	mount	~	Ma	nifest	#	1 00	in pla 9			
Liquid (Bulk)	4:		Gals	101000	15-		1 Tell	H DUCTO			
Estimated Solids in Bulk Load (Gals.)		1. 14	Gals.								
Solid (Bulk)	- 6	Tı	ns/Yds								
Liquid (Drums)	# of drun	as Amt	Gals.							-	
Solid (Drums)	# of drum	s Amt	Lbs.								
Additional Info.											
IIIIO.							ANALYSIS: QTY	Ту	ne z	Destina	tion
				1.1.1							
JOB DESCRIPTION		TRAN	Spon	7							
	Equip		FRU	mbl	6		SUBCONTE	ACTORS:			
Valuen vily	West	Gr 1	CH	aTST.	rayo			of Company		Description	
pung at	for and	ON S	1/E								
Down 5	holi's	all	SAF	-							
Decon 1	quip	2.	a				Customer:	~ /A	Im) 1		
							5/	67 /	(Company Na	ime)	
			-				By:		Signature		· · · · · · · · · ·
Job Comple	ted	/F] Yes		lo		XE	CLA	Print Name	>	
Signature	24.7	S/)	14					Title /	1 -	
Date	Tels,	Toh	0/15	/			Date:	Tues	10/20/	10	-
	IM	POR	RTAI	VT -	PA	YME	NT TER	MS ON	BACK		

the second descendences and a second descendence of the second second second second second second second second

Pleas		JON-HAZARD				1			
	se print or type (Form designed for use on elite								
	NON-HAZARDOUS WASTE MANIFEST	1. Generator's US EPA ID No	rdo		Manifest Document No.	102015-20	2. Page 1 of		
	2. Generator's Name and Mailing Address	12029 5761 1	4.17		1.0	<u></u>			
	1430 Spine would Peret	We Starter	SPEINE MYS.		- 103	and in the	diar)		
	4. Generator's Phone () () () () () () () () () (6.	US EPA ID Number		A. State Transporter's ID				
	7. Transporter 2 Company Name	8.	US EPA ID Number		B. Transporter C. State Transp		11. S. A.M.		
			, ,		D. Transporter	2 Phone			
	9. Designated Facility Name and Site Address	10.	US EPA ID Number		E. State Facility	's ID			
	So S. Kriss St.	·	-/-		F. Facility's Pho	one	884		
	11. WASTE DESCRIPTION		7	12. C	ontainers	13. Total	14. Unit		
	a. Non H.Z. A	45 125	Cop.	No.	Туре	Quantity	Wt./V		
	with chiles	1 1 a Vila		1	17	433	D.		
GE	b	g tury and	1 Caresso		/ 1				
ENE									
R A	С.								
TO									
R	d.				A				
	G. Additional Descriptions for Materials Listed Abo	ve			H. Handling Co	des for Wastes Listed Abov	e		
						1. Al			
	15. Special Handling Instructions and Additional In	formation					2 2		
	OU HR EMER	traster 1	206-207-7	a a f					
	and Mr Liner	young 1.	100 201- 1-	9 F 3					
		artify that the contents of this shinn							
	16. GENERATOR'S CERTIFICATION: I hereby co		nent are fully and accurately descr	ribed and are in	all respects				
	16. GENERATOR'S CERTIFICATION: I hereby ca in proper condition for transport. The materials	described on this manifest are no	nent are fully and accurately desc t subject to federal hazardous was	ribed and are in ste regulations.	all respects		Date		
	Printed/Typed Name	described on this manifest are no	nent are fully and accurately descr t subject to federal hazardous was Signature	ribed and are in ste regulations.	all respects	Mon	Date th Day		
T				ribed and are in ste regulations.		Mon	h Day		
TRAN	Printed/Typed Name X Ed LAAGOIS 17. Transporter 1 Acknowledgement of Receipt of Printed/Typed Name			ribed and are in the regulations.		Mon	th Day Date		
TRANSPOR	Printed/Typed Name X Ed LAAGOIS 17. Transporter 1 Acknowledgement of Receipt of	Materials	Signature	ribed and are in the regulations.		10	th Day Date		
TRANSPORTER	Printed/Typed Name X Ed LAAGOIS 17. Transporter 1 Acknowledgement of Receipt of Printed/Typed Name	Materials	Signature	ribed and are in the regulations.		Mon	h Day Date Date h Day Date		
RANSPORTER FA	Printed/Typed Name <u>Ed</u> <u>Lang</u> of <u>S</u> 17. Transporter 1 Acknowledgement of Receipt of Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt of	Materials	Signature Signature	ribed and are in the regulations.		10. Mon 11.	h Day Date Date h Day Date		
RANSPORTER F	Printed/Typed Name X Ed Langfors 17. Transporter 1 Acknowledgement of Receipt of Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt of Printed/Typed Name	Materials Materials	Signature Signature Signature			10. Mon 11.	th Day Date th Day Date th Day Date th Day		
RANSPORTER FAC	Printed/Typed Name X Ed LAAG or S 17. Transporter 1 Acknowledgement of Receipt of Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt of Printed/Typed Name 19. Discrepancy Indication Space	Materials Materials	Signature Signature Signature			10. Mon 11.	th Day Date Date th Day Date th Day		

F	Phone (410) 679-8 Fax (410)-679-130	8	1		1	25	50 Sout	h Kresso re, MD 2	on St.	Certin	ied Payro	II 🗆 Ү		
	ay & Date <u>We</u> Contact Person <u>E</u>		. 1		J	Industr		mmercia ur Servic		T&D		C&G		
	hone 1-248				J	ob #_	2		$\left(\right)$	Contrac	et 🗆	Envir	. 8	
								Jo	b Loca	ation <u>Sparrow</u>	s poin	T STee	1 Mil	
	lient <u>McM</u>						-			Sparrowspo				
	illing Address 3								SI	perrous poi	1 12	0		
	Boonfield Hill													
	ABOR: (S=Super, F	=Foremar	a la companya da seria da ser	Stop	ST ST	d Tech.	11	EQUI	PMEN		Start	Stop		
	Title/Name			Time			DT Hrs	Ту	pe	Trk. No.	Time	Time	Hou	
-	JUSTINLOM		0700	>1800	11			VA	C	20	0700	1800	11	
H	1										-			
-														
1	DROU	-			1			Deca	~)	20			vic)	
E													-/	
D	ISPOSAL:					Luke"		MATH		: DESCRIPTION	ΟΤΥ	DESCRIP	TION	
-	Destination	A	mount		Ma	nifest	#			input gloves	QIY	DESCRIP	HUN	
T	Liquid (Bulk)	1	52	Cale		15-				DUCTIONAL				
-	Estimated Solids	/	V		1001	V			Type					
-	in Bulk Load (Gals.) Solid			Gals.										
-	(Bulk)		1	ns/Yds							1			
L	Liquid (Drums)	# of drum	s Amt	Gals.				-						
	Solid (Drums)	# of drum	s Amt	Lbs.										
	Additional Info.					1								
	111.0.							ANAL		Туре	_	Destina	tion	
	B DESCRIPTION:					-								
-	TRANSPORT		2 to	1 Erun	· Jo	h						1		
4	lacon oily	1 ust	n Co	> HUI	STR	ip		SUBC	ONTR	ACTORS:				
1	Europe wes	1 vin	WSj7	E		·			Name	of Company		Description		
-	Par our sil	1 and	ple l	1 1/2	Jus	.11	ate							
1	LELON Equipt	. /		- 21	1				7					
-		Xer Juga					-	Custor	ner:	NEM				
								Buil	-6	P (Con	pany Name)			
								By:			ature			
	Job Complet	ted /	, F] Yes	1 I I	lo		P		d LANG	<u>/01'5</u> Name			
Sig	gnature	1st	the		h	2		-						
		1.0	1	1-	0			Date:		The table	itle			

se print or type (Form designed for use on elit	A state of the second sec			1		
NON-HAZARDOUS	1. Generator's US EPA ID No	/		Manifest Document No.	1	2. Page 1
3. Generator's Name and Mailing Address		N/A		/	0/2-11-1.	of
3. Generator's Name and Mailing Address	trous point -	STEL MULL	10.000	Justin	Cour 12	Contraire
- 1430 Syn	array parts 1	STAD Sperious 1	1.111	1001100	1,11)
4. Generator's Phone (248) 6-12 -				ED Lina	lis (entre	cT)
5. Transporter 1 Company Name	6.	US EPA ID Number		A. State Transpo	12 1	· · · · ·
AJE		NH A		B. Transporter 1		- 16/1.
7. Transporter 2 Company Name	8.	US EPA ID Number		C. State Transpo D. Transporter 2	1-)
9. Designated Facility Name and Site Address	10.	US EPA ID Number		E. State Facility's	17	
AZT CADIGO.		/		downy o		
250 5 Kinson ST.		n 11 viz		F. Facility's Phon		
Br. Hu. 10 2122	4				0-677-887	
11. WASTE DESCRIPTION	A		1000000	ontainers	13. Total	14. Unit
Par Hez 160	DUT ROLL		No.	Туре	Quantity	Wt./Vol.
a.					817 - 114	
ally with a	- 1	6	/	TT	157	Gi
b. I will be I gr	Acces Alecte	C		- / - [
	6	a sector a s			24	÷
С.						
8						010
d.						
				5		
G. Additional Descriptions for Materials Listed At	bove		11	H. Handling Code	s for Wastes Listed Abov	/e
		2				
15. Special Handling Instructions and Additional	Information		-			
24 HK EALE	Afrances 1	200-202 -75	32-5-			
24 11-2116	y la	e				
			1			
16. GENERATOR'S CERTIFICATION: I hereby	certify that the contents of this ship	ment are fully and accurately describ	ed and are in	all respects		
in proper condition for transport. The materia	is described on this manifest are no	t subject to federal hazardous waste	regulations.			
						Date
Printed/Typed Name		Signature	V	1.	Mon	nth Day Year
PEd LANglois		A C.L	ic	1	[()	21 15
17. Transporter 1 Acknowledgement of Receipt of	of Materials	1 20 20 20 20 20 20 20 20 20 20 20 20 20	1	/	,0	Date
Printed/Typed Name		Signature	5'-	21	Mon	nth Day Year
18. Transporter 2 Acknowledgement of Receipt of	of Materials	The forder	5	le esté	16	Date
Printed/Typed Name		Signature	1 11	A. Levis	Mon	
2531. A		and the second				
19. Discrepancy Indication Space						a
				10		
20. Facility Owner or Operator; Certification of re	eccipt of the waste materials covered	t by this manifest, except as noted in	n item 19.		—	Dala
Printed/Typed Name		Signature			Mor	Date hth Day Year
i mileor i yped ridille		oignation o			MOL	an Day redi

ø

Pleas

GENERATOR

NON-HAZARDOUS WASTE

TRANSPORTER FACILITY

Phone (410) 679-8 Fax (410)-679-130				A2Z	25	50 Sou	nental (th Kresso ore, MD 2	on St.	ıp, LLC Certific	ed Payro	11 🗆 Ye	es 🖄 No
Day & Date	o at	101	22/15	-	D			1441	Т& D		C&G	
				I	ndustr		ommercia				Demo	
Contact Person	D Lai	Nglois	<u>.</u>				our Servic	/ /				
Phone 1-248-							2243	1	Contract		Envir.	
Client 3590	0000	sware	> AU	~ (MCI	M)			ition <u>sparrou</u>			
Billing Address 📑								430	Spacows P	DINT 1	SIVD	
			_Attn					2	parrows po	INT MY	2	
LABOR: (S=Super, F	=Foreman						EQUI	PMEN	T:			
Title/Name		Start Time	Stop	ST	OT Hrs	DT Hrs	Ту		Trk. No.	Start Time	Stop Time	Hour
JUSTIN LOLY		0700	1800	11			VA	C	1.0	OFO	1300	11
		2.4					-					
							-			7-8		
Decon				1			120	UN				/
<u> </u>		1.5	-									
DISPOSAL:				-			MATE		the second s			
Destination							OTY		DESCRIPTION	QTY	DESCRIPT	TON
Liquid	A	mount	Gals.	Ma	nifest	#	1		1 DVETTARE			
(Bulk)	Ø	68		1022	15-1	20	-1-	1	pacele			
Estimated Solids in Bulk Load (Gals.)	í.	N	Gals.	J	,							
Solid		W										
(Bulk) Liquid	# of drum	1	ns/Yds	-								
(Drums)	" or aram	13 11111	Gals.		_		-					
Solid (Drums)	# of drums	s Amt	Lbs.									
Additional		-										
Info.							ANAL	1				
							Q	Y	Туре		Destinati	on
JOB DESCRIPTION							-					
TIZANSport	Equi	19 A.	1 Fa	in for	b							
	1						SUBC	ONTR	ACTORS:			
Vacuum olly	1 Wate	a Co	1407	stry	P			Name	of Company	/	Description	
Ren	1.0	and c	7- 1	Sie wat	/							
DUC DUCY			10-10	-yrus								
Reprat with	al ca	male	TC .				Custor	ner	(M)	1		
2							Custor	6	(Com	oany Name)		
Dispore of	41.79	caup	- 01	1 511	-		By:	(· luf			
Job Comple	ted	Г] Ves		10		A	E) LANGIO			
/	2,	7	1 103	Lag-14					Print	Name		
Signature	ante	The	>						Tit	le		
Date	here	115	2/1	-			Date:		There lot	22/1	~	
10	IM	POR	TAI	N7 -	PA	YME	INT T	ERI	MS ON BA	CK		
W	hite - S	uperv	isor C	opy	0	Yello	v - Custo	mer	Copy • Pir	nk - Fold	ler	

ease print or type (Form designed for use on el				/ . Manifest	248-672-4	2. Page 1		
NON-HAZARDOUS WASTE MANIFEST	1. Generator's US EPA ID No.	×		Document No.	1.1.7.7	of /		
	Sparrows Point Star	()			146613 60	. ,		
Men Co Wad s	Strations Contra 21 cc.	2510		Junt	2 (at) (7	Hersin		
5 (* 1 *	and barren WD Garana Louni Black			ALTER LAST TIPESTUIT				
4. Generator's Phone (7.11X) (72-	- L/4/1 /			ED 1	Langlois 1 Can	cere)		
5. Transporter 1 Company Name	6. US EP	A ID Number		A. State Trans				
7. Transporter 2 Company Name	8. US EP	A ID Number		B. Transporter C. State Trans				
A. Transporter 2 Company Name	I. 03 EI			D. Transporte				
9. Designated Facility Name and Site Address	10. US EF	PA ID Number		E. State Facili				
AIR ENVILO.		and the second se						
956 S. Krassins .				F. Facility's Pł	ione			
2 South 1 19 21224	<i>k</i>		-					
11. WASTE DESCRIPTION			100000 2000	ntainers	13. Total	14. Unit		
	Mart VII ileg		No.	Туре	Quantity	Wt./Vol		
а.								
calquister, gr	ene shite		1	TT	869	6		
b. /	and provers			8				
					р. 			
с.								
0						-		
			2	* I				
G. Additional Descriptions for Materials Listed A	lbove			H. Handling C	odes for Wastes Listed Above			
				- S				
15. Special Handling Instructions and Additional	Information							
and 1111	Ford a start of							
24 HIL	ENEXgency							
24 HIL.	ENEXgerry				1////			
		nd accurately described	and are in	all respects				
	y certify that the contents of this shipment are fully an als described on this manifest are not subject to feder	nd accurately described eral hazardous waste re	and are in gulations.	all respects				
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The materia	y certify that the contents of this shipment are fully an als described on this manifest are not subject to feder	~ (and are in gulations.	all respects		Date		
		~ (and are in gulations.	all respects	Month			
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The materia Printed/Typed Name F. G. L. And G. O. S.	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature	~ (and are in gulations.	all respects	Month 16	Day Y		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature	8.	and are in gulations.	all respects	Month /& Month	Day Y 777777 Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name	y certify that the contents of this shipment are fully an ials described on this manifest are not subject to fede Signature t of Materials	8.	and are in gulations.	all respects		Day Y 777777 Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt	y certify that the contents of this shipment are fully an ials described on this manifest are not subject to fee Signature t of Materials Signature	8.	and are in gulations.	all respects		Day Y 777777 Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name	y certify that the contents of this shipment are fully an ials described on this manifest are not subject to fee Signature t of Materials Signature	£.(and are in gulations.	all respects		Day Y Date Day Y Date Day Y		
16. GENERATOR'S CERTIFICATION: 1 hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature t of Materials t of Materials	£.(and are in gulations.	all respects		Day Y Date Day Y Date Day Y		
16. GENERATOR'S CERTIFICATION: 1 hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature t of Materials t of Materials	£.(and are in gulations.	all respects		Day Y Date Day Y Date Day Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name 19. Discrepancy Indication Space	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature t of Materials t of Materials	£.(and are in gulations.	all respects		Day Y Date Day Y Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name 19. Discrepancy Indication Space	y certify that the contents of this shipment are fully an als described on this manifest are not subject to fede Signature t of Materials t of Materials			all respects		Day Y Date Day Y Date		
16. GENERATOR'S CERTIFICATION: 1 hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name 19. Discrepancy Indication Space 20. Facility Owner or Operator; Certification of material	y certify that the contents of this shipment are fully and itals described on this manifest are not subject to feed its of Materials Signature it of Materials Signature Signatu			all respects		Day Yr Date Day Yr Day Yr Date		
16. GENERATOR'S CERTIFICATION: I hereby in proper condition for transport. The material Printed/Typed Name 17. Transporter 1 Acknowledgement of Receipt Printed/Typed Name 18. Transporter 2 Acknowledgement of Receipt Printed/Typed Name 19. Discrepancy Indication Space	y certify that the contents of this shipment are fully and itals described on this manifest are not subject to feed its of Materials Signature it of Materials Signature Signatu	st, except as noted in ite		all respects		Day Y Date		

Phone (410) 679-8 Fax (410)-679-13				A2Z	25	50 Sout	th Kress re, MD 2	Grou on St.	ıp, LI	LC	fied Payro	14 <u>-</u>	s 🗌 No
Day & Date Fride	W IC	1-23	5-15							T & D		C&G	
Day & Date Fride Contact Person <u>F</u> Phone <u>248-6</u>	DLa	naloi	S	I		24 Ho	ommercia our Servio		rine	Т & М		Demo	
Phone 248-6	72-	494)		J	ob #_	2293	s X	272		Contra	ct	Envir.	ï⊠`
Client MCA			т. х.				Jo	b Loca	ation				
Billing Address													
		8	_Attn.				×						•• •
LABOR: (S=Super, F	=Foremai		1	1	+	11	EQU	IPMEN	VT:	-		Ct I	
Title/Name			Stop Time		OT Hrs	DT Hrs	Ту	pe		. No.	Start Time	Stop Time	Hour
T. Minkosky		7:30A1	12:15	on r	2		VAC		20	4	Ticon	2:45 24	
	н 8 П	-								• - 7	54 14		10
				1. m.							÷.		
							21 ¹⁴			а 1			
		5 X	0.4	£.			м. <u>ж. э</u>		25 		-		
DISPOSAL:		n					-	ERIAL		TION		DESCOUDT	
Destination	A	mount		Ma	nifest	#	<u>QTY</u>	5	DESCRIP	TION	QTY	DESCRIPT	ION
Liquid (Bulk)	26	100 March 1	Gals.		-15-2	12	2	Duc	tape				10 10
Estimated Solids in Bulk Load (Gals.)	-		Gals.										- 0
Solid (Bulk)		Tı	ns/Yds	8									ar.
Liquid (Drums)	# of drum	s Amt	Gals.		4		+ <u> </u>	-		6 1	7 2		
Solid (Drums)	# of drum	s Amt	Lbs.										÷
Additional			5										
Info.							ANAL	YSIS: FY		Type		Destinati	
	æ	ŭ.,			22					Туре		Destinati	<u>, , , , , , , , , , , , , , , , , , , </u>
JOB DESCRIPTION		7:26	am .	Luce	t t	0							
1 111 1	1		ngi			KING	SUBC	ONTR	ACTOR	S:			
lot for ED	tot	ike A	ne to	The	wor	K			of Compa			Description	-
of pit. Decanor			· SKi. Back			tuo							
· ·]
		11			1		Custor	ner:					
41		2					By:			(Con	npany Name)		Ø.
			1	6571			t	= 1	10		ature		
Job Comple Signature Thomas	ed .	100	Yes	/ N	0		h	GT.	. (Print Ly	t Name		24) 2 3
Date 10	12	10	2		A CONTRACTOR OF THE OWNER	-	Date:		10	-23-	itle		
	IM	POR	TAN	. 71	PA	YME	NT T	ER	/				and the same by
W											ink - Fola	ler	

	NON	HAZARDOUS WASTE MA		FST	1	(17) m			
Pleas	se print or type (Form designed for use on elite (12 pitch) t			201		1. j.			
	NON-HAZARDOUS WASTE MANIFEST	erator's US EPA ID No.		Manifest Document N	10-23 15-20	2. Page 1			
	3. Generator's Name and Mailing Address MCC	N			102010 0	/13			
	Sumu	Point MD 21219		10					
	4. Generator's Phone (248) 672-4741								
	5. Transporter 1 Company Name	6. US EPA ID Number	2	A. State Tra					
	7. Transporter 2 Company Name	8. US EPA ID Number		B. Transport C. State Tra	1	679.887)			
				D. Transport					
	9. Designated Facility Name and Site Address	10. US EPA ID Number		E. State Fac	ility's ID				
	AZZ envicontental 256 S.Kiesson St.	н ^н		F. Facility's F					
	Buttinger MD 21224		12. Co	ntainers	13.	14.			
			No.	Туре	Total Quantity	Unit Wt./Vol.			
	a. AOAHAZ, Not RCBA, NON DO	T Regulated	A		2011				
		· · · · · · · · · · · · · · · · · · ·	1	VAC	264	Galles			
GE	b.		a.	'	×				
		18 - 19 - 19 - 19 - 19 - 19 - 19 - 19 -	74	(Å		a			
R	C.	5			-				
AT									
O R	d.								
	G. Additional Descriptions for Materials Listed Above	ε.,		H. Handling	Codes for Wastes Listed A	bove			
		a ⁴							
	. NIA				NIA				
	15. Special Handling Instructions and Additional Information								
	24110 EMPLOY	y Response #	H	10-6	579-8	877			
	ZIAK EMRIGEN	y Risponse.							
	16. GENERATOR'S CERTIFICATION: I hereby certify that the	e contents of this shipment are fully and accurately described a on this manifest are not subject to federal hazardous waste reg	and are in	all respects					
	in proper conduct for transport. The materials described	si finis mannest are not subject to rederar nazaroous waste reg	guiauoris.	· ·	Г	Data			
	Printed/Typed Name	Signature		$\rightarrow f$	I	Date fonth Day Yea			
	Ed Langlois		A	y		10 25 15			
T R A	17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name	Signature	1		٨	Date fonth Day Yea			
N S P	Thomas Makasky	Mum IV	Lean	6	/	6 23 15			
RANSPORT	18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name	Signature		Concernance of the second	A	Date fonth Day Yea			
ĖR	3								
F	19. Discrepancy Indication Space								
A C				94					
	20. Facility Owner or Operator; Certification of receipt of the w	vaste materials covered by this manifest, except as noted in iter	m 19.		ſ	N 22			
ł	Printed/Typed Name	Signature			Λ	Date Ionth Day Yea			
Ŷ	2	2							

SGS-43 Decon & Backfilling

Photographic Documentation

SGS-43 PUMPING, DECON, and BACKFILLING


by : JENKINS ENVIRONMENTAL, INC.






























































SGS-43 Century Engineering Backfill & Compaction Report



February 4, 2016

MCM Management Corp. 1430 Sparrows Point Blvd. Truck Dock 341A Sparrows Point, Maryland 21219

Attn: Mr. Brandon Bonanno Vice President Operations

Re: Sparrows Point Facility Backfill Certification for SGS-43 Cooling Conveyor Trench (CEI-43b) Sparrows Point, Maryland CEI Project No. 151117.00

Dear Mr. Bonanno:

Century Engineering, Inc. has performed inspections and testing for the backfilling of the Cooling Conveyor Trench of SGS-43 (CEI-43b). The requirements for the backfilling were specified by the Backfill Plan we prepared that followed generally accepted practices for placing backfill that is intended to support structures such as a typical commercial or industrial building on a spread footing foundation.

The inspections and testing were performed during January 13-15, 2016 and consisted of the following:

- Performing laboratory testing on all of the backfill materials to verify compliance with the Backfill Plan.
- Visual inspection of the placement of the backfill materials to verify that such materials were placed according to the Backfill Plan and that Select Backfill was placed to the required minimum depth below finished grade.
- Inspecting the placement of the Aggregate and Conventional Backfill and performing compaction testing using a nuclear moisture-density gauge to verify that the backfill was compacted to the required minimum density (95% of the ASTM D 1557 maximum dry density).

Based on our inspections and testing, we certify that the backfilling of Cooling Conveyor Trench (CEI-43b) was accomplished in accordance with the requirements of the Backfill Plan.

Our field inspection and lab testing reports are attached. Please contact us if you have any questions or need additional information.

Very truly yours,

CENTURY ENGINEERING, INC.

Jun CA XAMI

Paul A. D'Amato, P.E. Sr. Geotechnical Engineer



Personal Certification: I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed professional engineer under the laws of the State of Maryland, License No. 12018, Expiration 6/21/16.



DAILY REPORT

PROJECT:	Sparrows Point Fac	ility – 68" HSM (S	REPORT NO: 1 DATE: 1/13/2016	
WORK SHIFT:	FROM: 8:15 am	TO: 4:15 pm	WEATHER:	Sunny & Cold
	FROM:	TO:	TEMP.	24° 12 P.M. 28° 4 P.M. 30°

WORK IN PROGRESS: (Location and Description, Equipment in Use)

- Arrived at site to inspect backfilling a portion of Subgrade Structure SGS-43.
- The SGS to be backfilled is the Cooling Conveyor Trench (CEI-43b). It consists of an open pit that has approximate dimensions of 275' length x 14' width x 8.5' depth.
- The contractor first performed demolition to make 5 holes in the bottom slab for drainage. The holes were approximately 4' x 4' and spaced at 50 foot intervals as described in the Demolition and Backfilling Plan for the Subgrade Structure. Rebar was cut-off and removed from each hole. It was noted that the bottom slab is underlain by #57 slag aggregate and that there was groundwater at the bottom of the slab.
- Access to the bottom of the pit was made by the contractor making a ramp with CR-1 type slag aggregate. The ramp material will be spread and compacted into the backfill as it is placed.
- The backfilling plan called for a layer of #57 slag aggregate to be placed over the holes and wet areas and covered with a layer of CR-6 slag aggregate. The conventional backfill was to consist of the Blast Furnace Slag Aggregate #10 tailings that we had previously sampled and tested. The MCM representative (Scott Lang) said that the #57 and CR-6 aggregates were not available. #3 and #8 slag aggregates are available. Their use as replacements was discussed with Engineer (Paul D'Amato) and were approved for use.
- The contractor completed making the holes in the slab and placed the #3 aggregate to fill the holes and as a 12" thick layer over the slab. The #3 aggregate will be covered with a layer of #8 aggregate.

COMMENTS:

INSPECTOR: Chris Jacobs

CENTURY CONTRACT NO: 151117.00




DAILY REPORT

PROJECT:	Sparrows	Point Facil	ity – 68" HSM (SC	REPORT NO: 2 DATE: 1/14/2016	
WORK SHIFT:	FROM:	8:15 am	TO: 5:15 pm	WEATHER:	Partly Cloudy
	FROM:		TO:	TEMP.	25° 12 P.M. 40° 4 P.M. 46°

WORK IN PROGRESS: (Location and Description, Equipment in Use)

- Arrived at site to inspect backfilling of Cooling Conveyor Trench of Subgrade Structure SGS-43 (CEI 43b).
- The contractor placed a 12" layer of #8 slag aggregate over the #3 layer to serve as a filter course between the #3 stone and the slag tailings. The #8 stone was compacted with several passes with a vibratory drum roller.
- The contractor began placing the first lift of slag tailings at about 11:30 am. The tailings consisted of "steel slag tailing" and not the "blast furnace slag tailing" that we had previously sampled. The steel slag tailings had previously been used for SGS backfill and the contractor made available test reports that indicated that maximum dry density of 140.4 pcf and optimum moisture content of 11.0% was used for compaction testing. These numbers were believed to represent standard compaction (ASTM D 698) and not modified compaction (ASTM D 1557) as required by the CEI compaction spec. It was decided to temporarily use these compaction values and use 100% of standard compaction as being approximately equivalent to 95% of modified compaction that the spec requires. A sample of the material was obtained and brought to the lab to perform a modified compaction test. This test gave a maximum dry density of 145.0 pcf and optimum moisture of 9.5%.
- After placing the first lift of tailings, a 75 foot section was pumping because it was wet. This wet material was removed and replaced with drier material from the stockpile.
- One lift of the tailing was placed and compacted. Compaction exceeded the 95% of modified compaction that is
 required.



CENTURY CONTRACT NO: 151117.00

CENTURY ENGINEERING, INC.

NUCLEAR DENSITY TEST DATA SHEET

PROJECT:	Spa		t Facility- 68 g Conveyor	•	•	-43)	DATE:	1/14/2016
CLIENT:	MCM							
CEI PROJECT NO .:	151117.00							
						DENSITY:	193	4
GAUGE SERIAL NO.:	24148				Μ	OISTURE:	605	5
TEATNO				1A-2	2A-2			
TEST NO	1A	2A	3A	(Re-Test)	(Re-Test)			
LOCATION OR	0+75	1+50	2+50	1+00	1+50			
STATION	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch			
OFFSET	CL	CL	CL	CL	CL			
ELEVATION	-5.25'	-5.25'	-5.25'	-5.25'	-5.25'			
SOURCE DEPTH	6"	6"	6"	6"	6"			
DENSITY COUNT	701	804	733	746	738			
WET DENSITY PCF	161.3	154.8	159.2	158.5	159.1			
MOISTURE COUNT	187	199	178	179	175			
MOISTURE CONTENT %	11.5	12.8	11.0	112.0	10.7			
DRY DENSITY PCF	144.7	137.2	143.4	142.5	143.7			
MAX DRY DENSITY PCF	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0			
OPT MOISTURE CONT. %	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5			
% COMPACTION REQ'D	100/95	100/95	100/95	100/95	100/95			
% COMPACTION	103.0/99.8	97.6/94.6	102.1/98.9	101.5/98.3	102.4/99.1			
OBTAINED	Pass	Fail	Pass	Pass	Pass			

REMARKS:

% compaction shown as percent of Standard Proctor / Modified Proctor

TECHNICIAN: C.Jacobs

CLIENT'S REPRESENTATIVE:



DAILY REPORT

PROJECT:	Sparrows Point Faci	lity – 68" HSM (S0	GS-43)	REPORT NO: 3 DATE: 1/15/2016
WORK SHIFT:	FROM: 8:15 am	TO: 4:45 pm	WEATHER:	Partly Cloudy
	FROM:	TO:	TEMP.	25° 12 P.M. 40° 4 P.M. 45°
	GRESS: (Location	and Description	, Equipment in	Use)
• Arrive 43b).	ed at site to inspect ba	ckfilling of Subgra	ade Structure SG	S-43 (Cooling Conveyor Trench CEI-
• The c	ontractor continued to	place the slag ta	ilings and roll ea	ch lift with the vibratory drum roller.
	nued to base the mini e modified proctor we		on 100% of the	standard proctor as the lab test results
• The e availa	•	d, but the stairwel	ls were not filled	because a small compactor was not
	rmed compaction test rements.	ing as shown on t	he attached she	ets. The compaction met the
0+00 	stairwell +A []]] SA [] B, E, D, E	$N \stackrel{S \oplus S - 4}{\leftarrow} 1$ $I \stackrel{I \to 0}{\leftarrow} 1$ $I \stackrel{I \to 0}{\leftarrow} 1$ $I \stackrel{I \to 0}{\leftarrow} 1$	2AQQ) B,c,D,E,F)	5+00 1 2+75 2+00 1 2/75 3 A, B, C, D, E, F MILLUN
COMMENTS:				
INSPECTOR:	Chris Jacobs			

CENTURY CONTRACT NO: 151117.00

CENTURY ENGINEERING, INC.

NUCLEAR DENSITY TEST DATA SHEET

PROJECT:	·	rrows Point Coolinç	DATE:	1/15/	2016				
CLIENT: CEI PROJECT NO.:	MCM 151117.00								
CEI PROJECT NO	131117.00					DENSITY:	10	034	
GAUGE SERIAL NO.:	24148				N	IOISTURE:		05	
TEST NO	1B	2B	3B	1C	2C	3C	1D	2D	3D
LOCATION OR	0+75	1+50	2+50	0+75	1+50	2+50	0+75	1+50	2+50
STATION	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch
OFFSET	CL	CL	CL	CL	CL	CL	CL	CL	CL
ELEVATION	-4.5'	-4.5'	-4.5'	-3.8'	-3.8'	-3.8'	-3.0	-3.0	-3.0
SOURCE DEPTH	6"	6"	6"	6"	6"	6"	6"	6"	6"
DENSITY COUNT	751	716	743	734	776	766	713	749	731
WET DENSITY PCF	158.2	160.3	158.0	159.1	156.8	157.5	160.5	158.2	159.4
MOISTURE COUNT	192	177	192	183	181	174	185	181	177
MOISTURE CONTENT %	12.0	10.8	11.9	11.4	11.7	11.1	11.5	12.0	11.0
DRY DENSITY PCF	141.2	144.7	141.2	142.8	140.5	141.8	143.9	141.2	143.6
MAX DRY DENSITY PCF	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0
OPT MOISTURE CONT. %	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5
% COMPACTION REQ'D	100/95	100/95	100/95	100/95	100/95	100/95	100/95	100/95	100/95
% COMPACTION	100.6/97.4	103.1/99.8	100.6/97.4	101.7/98.5	100.1/96.9	101.0/98.8	102.5/99.2	100.6/97.4	102.3/99.0
OBTAINED	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass

REMARKS:

% compaction shown as percent of Standard Proctor / Modified Proctor


TECHNICIAN: C.Jacobs

CLIENT'S REPRESENTATIVE:


CENTURY ENGINEERING, INC.

NUCLEAR DENSITY TEST DATA SHEET

PROJECT:		Cooling	g Conveyor	Trench (C	EI-43b)		DATE:	1/15/	2016				
CLIENT:	MCM												
CEI PROJECT NO.:	151117.00												
	• • • • • •			DENSITY:	19								
GAUGE SERIAL NO.:	24148				M	OISTURE:	60)5					
TEST NO	1E	2E	3E	4A (Ramp)	5A (Ramp)	1F	2F	3F					
LOCATION OR	0+75	1+50	2+50	0+10	0+10	1+00	1+50	2+50					
STATION	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch	See Sketch					
OFFSET	CL	CL	CL	CL	CL	CL	CL	CL					
ELEVATION	-1.5	-1.5	-1.5	-1.8	-1.8	Grade	Grade	Grade					
SOURCE DEPTH	6"	6"	6"	6"	6"	6"	6"	6"					
DENSITY COUNT	788	721	779	744	743	774	781	769					
WET DENSITY PCF	156.2	160.0	157.5	158.8	158.6	156.5	156.1	157.3					
MOISTURE COUNT	172	173	182	168	181	183	179	166					
MOISTURE CONTENT %	11.0	10.5	11.4	10.5	11.2	11.0	11.1	10.4					
DRY DENSITY PCF	140.7	144.8	141.4	143.7	142.6	140.6	140.5	142.5					
MAX DRY DENSITY PCF	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0	140.4/145.0					
OPT MOISTURE CONT. %	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5	11.0/9.5					
% COMPACTION REQ'D	100/95	100/95	100/95	100/95	100/95	100/95	100/95	100/95					
% COMPACTION	100.2/97.0	103.1/99.8	100.7/97.5	102.4/99.1	101.6/98.3	100.1/97.0	100.0/96.9	101.5/98.3					
OBTAINED	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass					
REMARKS:	REMARKS: %compaction shown as percent of Standard Proctor / Modified Proctor												
	Tests 4A and	5A are tests co	onducted af re	mp area after t	he removal of	the CR-1 ram	p material and	replacement v	with tailings.				
TECHNICIAN:	C.Jacobs												
CLIENT'S REPRESENTATIVE:													



Checked By: PAD





















Checked By: PAD



Cold Mill Complex – Parcels 4B & 4C Sub Grade Structure Closure Checklist Reports

Prepared for:

MCM Management Corporation 1430 Sparrows Point Blvd Sparrows Point, MD 21219

Prepared by:


Jenkins Environmental, Inc. 8600 LaSalle Rd Suite 509 Towson, MD 21286

March 11, 2016


JEI NO.: 016-028



8600 LaSalle Road • Suite 509 • Towson, MD • 410-828-9888



r																												I										
30	29b	29a	28	27	26	25	24	22	21	20	19b	19a	19	18	17	16	15	14	13	12	11	10	9f	9e	96	9c	9b	9a	8	7	6	5	4	ω	2	1	Point Number	
571110.2359	569126.3614	569387.0574	570591.4502	569382.4449	569175.8629	569823.2464	570594.8812	569050 <u>.</u> 4566	568867.5831	569013.2166	569056.3088	569092.5126	569044.0045	569147.3093	569341.1510	569438.0311	569992.6693	2009.626695	6619-996695	570620.9303	569845.2617	569826.2603	570032.5156	569893.5518	569941.6240	570172.3514	570190.6441	570123.9794	570434.3574	569365.3506	569322.8582	569529.2770	568777.2370	568680.2754	568607.4587	568631.6036	Northing	
1461025.6584	1462283.5313	1462225.3627	1461595.1844	1461427.4708	1461395.6117	1462071.7518	1461137.2092	1461755 <u>.</u> 1665	1461624.0210	1461613.7373	1461717.3609	1461679.3800	1461689.1031	1461707.3923	1461635.4513	1461592.3994	1461976.3447	1461815.8960	1461669.6106	1461443.9363	1461679.7541	1461542.9453	1461518.1487	1461632.2620	1461547.0009	1461555.1121	1461569.1703	1461588.4402	1461723.5641	1461621.1474	1461621.3927	1461624.9224	1461747.3021	1461776.1916	1461781.3339	1461757.5866	Easting	Point Table
N039° 14' 01.14"	N039° 13' 41.46"	N039° 13' 44.04"	N039° 13' 55.98"	N039° 13' 44.04"	N039° 13' 42.00"	N039° 13' 48.36"	N039° 13' 56.04"	N039° 13' 40.74"	N039° 13' 38.94"	N039° 13' 40.38"	N039° 13' 40.80"	N039° 13' 41.16"	N039° 13' 40.68"	N039° 13' 41.70"	N039° 13' 43.62"	N039° 13' 44.58"	N039° 13' 50.04"	N039° 13' 49.92"	N039° 13' 49.80"	N039° 13' 56.28"	N039° 13' 48.60"	N039° 13' 48.42"	N039° 13' 50_46"	N039° 13' 49.08"	N039° 13' 49.56"	N039° 13' 51.84"	N039° 13' 52.02"	N039° 13' 51.36"	N039° 13' 54.42"	N039° 13' 43.86"	N039° 13' 43.44"	N039° 13' 45.48"	N039° 13' 38.04"	N039° 13' 37.08"	N039° 13' 36.36"	N039° 13' 36.60"	Latitude	
W076° 28' 30.24"	W076° 28' 14.40"	W076° 28' 15.12"	W076° 28' 23.04"	W076° 28' 25.26"	W076° 28' 25.68"	W076° 28' 17.04"	W076° 28' 28.86"	W076° 28' 21 12"	W076° 28' 22.80"	W076° 28' 22.92"	W076° 28' 21.60"	W076° 28' 22.08"	W076° 28' 21.96"	W076° 28' 21.72"	W076° 28' 22.62"	W076° 28' 23.16"	W076° 28' 18.24"	W076° 28' 20.28"	W076° 28' 22.14"	W076° 28' 24.96"	W076° 28' 22.02"	W076° 28' 23.76"	W076° 28' 24.06"	W076° 28' 22.62"	W076° 28' 23.70"	W076° 28' 23.58"	W076° 28' 23.40"	W076° 28' 23.16"	W076° 28' 21 42"	W076° 28' 22.80"	W076° 28' 22.80"	W076° 28' 22.74"	W076° 28' 21.24"	W076° 28' 20.88"	W076° 28' 20.82"	W076° 28' 21 12"	Longitude	
		1	1	1		1	I						I	1	I		I					<u> </u>						I			1				1			
ΟLI	SPARROWS POINT FACILITY OLD MILL BUILDING - SUB-GRADE STRUCTURE PRE-BACKFILL FIELD INVESTIGATION SAMPLE LOCATION EXHIBIT												L		V								J															



Certification Statement

I hereby affirm that I am familiar with the Sparrows Point Terminal Property and that I or my agents, (M.J. Cirri/J.C. Cirri) have visited and examined Sub-grade Structures (SGS) closure sites at the Sparrows Point Terminal facility located in Baltimore County, Maryland. I affirm this Closure Report has been prepared in accordance with good practices, including consideration of applicable standards and that information provided by MCM Management Corporation in relation to matters of waste disposal is reliable. Furthermore, I affirm that procedures for required inspections and testing have been established by MCM and that the Sub grade Structure Backfill Closure Report observations indicate general conformance with the terms of the Enhanced Scope of Work (9/09/14) and work was done in a sound professional manner.

By:

C. William Ruth, P.E. Jenkins Environmental, Inc. Date: 2/27/15

By:

Michael J. Cirri, President Jenkins Environmental, Inc.

Date: 2/27/15





SPARROWS POINT TERMINAL SUB GRADE STRUCTURE (SGS) CLOSURE REPORT

SGS ID#: LOCATION: DIMENSIONS: VOLUME: SAMPLERS:	 #1- Cold Mill Complex N39°13.610' W076°28.352' 2092 sf by ≈ 4-6' deep 465 cubic yards M.CIRRI (SAMPLER CERTIFICATION #1608-00-867) J.CIRRI (SAMPLER CERTIFICATION #1608-00-866
SGS ID#: LOCATION: DIMENSIONS: VOLUME: SAMPLERS:	#2- Cold Mill Complex N39°13.606' W076°28.347' 3107 sf by ≈ 4-6' deep 690 cubic yards M.CIRRI (SAMPLER CERTIFICATION #1608-00-867) J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

BACKGROUND: SGS #1 and SGS#2 are located at the south end of the former Cold Mill Complex in close proximity to each other. These structures were below the former Cold Mill Coating Lines. The equipment located in the building was removed for salvage. The condition of the SGS was the result of the steel mill operation and not cause by the MCM demolition of the building.

OBSERVATIONS: (1) Prior to demolition and backfilling the concrete SGS structures were observed to be intact and devoid of major cracks or fissures. There were no sumps visible or observed. No openings and/or channels to contiguous structures were able to be observed. (2) SGS #1 was observed to contain a small amount (< 55 gals) of rainwater mixed with oil. Other bulk and residual material present included, scrap metal, and electrical conduit; (3) SGS#2 was dry; (4) Water from SGS#1 was collected into drums and placed in MCM's on-site storage for disposal; (5) Following removal of the water from SGS#1 and debris from both structures, heavy equipment was used to scourer concrete surfaces in order to remove additional layers of oil and grease to the extent practical.

BACKFILL MATERIAL: MCM utilized concrete and brick generated from the demolition of the Cold Mill Complex as backfill material. The concrete/brick was inspected prior to use as backfill material. The concrete/brick was free of any visible staining the material was also free of any deleterious materials such as trash, organics, plastics, and rebar.

BACKFILLING: In November 2014 MCM begin backfilling with processed concrete/brick was to be placed in successive 1 foot lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. The non-metallic slag was to be placed in lifts not exceeding 8 inches in thickness. The slag was compacted using a vibrating roller. Structural backfilling and compaction began and was completed during the month of November 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.



SGS#1 – South End of Cold Mill Complex



SGS#1 – Sample 014-028-182 (Rainwater)



SGS#1 – Sample 014-028-188 (Concrete)



PHOTOGRAPHIC DOCUMENTATION





SGS#2 – Dry Pit with Residue and Debris



SGS#2-Sample 014-028-189 (Concrete)





SPARROWS POINT TERMINAL SUB GRADE STRUCTURE (SGS) CLOSURE REPORT

SGS ID#: LOCATION: DIMENSIONS: VOLUME: SAMPLERS: #3- Cold Mill Complex N39°13.618' W076°28.348' 28077 sf by ≈ 15' deep 15598 cubic yards M.CIRRI (SAMPLER CERTIFICATION #1608-00-867) J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

SGS ID#:	#4- Cold Mill Complex
LOCATION:	N39°13.634' W076°28.354'
DIMENSIONS:	38888 sf by ≈ 15' deep
VOLUME:	20,933 cubic yards
SAMPLERS:	M.CIRRI (SAMPLER CERTIFICATION #1608-00-867)
	J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

BACKGROUND: SGS #3 and SGS#4 were subgrade structures below the former Cold Mill Coating lines located at the south end of the former Cold Mill Complex in close proximity to each other. The open structures were in the former Cold Sheet Mill Bldg.99 (Galvanizing Lines 1; 3 & 4). The equipment located in the building was removed for salvage. The condition of the SGS was the result of the steel mill operation and not caused by the MCM demolition of the building.

OBSERVATIONS: (1) Prior to demolition and backfilling the concrete SGS structures were observed to be intact and devoid of major cracks or fissures. There were no sumps visible or observed. No openings and/or channels to contiguous structures were observed. Concrete surface staining was minimal to non-existent. The integrity of the structures was evidenced by their ability to retain considerable quantities of rainwater; (2) Bulk materials (wood, trash, etc.) and other miscellaneous debris was present in the both structures; (3) Structural backfilling began after the removal of the water and miscellaneous debris from SGS#3 and SGS#4.

BACKFILL MATERIAL: MCM utilized concrete and brick generated from the demolition of the Cold Mill Complex as backfill material. The concrete/brick was inspected prior to use as backfill material. The concrete/brick was free of any visible staining the material was also free of any deleterious materials such as trash, organics, plastics, and rebar.

BACKFILLING: On 9/29/14 MCM begin backfilling with processed concrete/brick was placed in successive 1 foot lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. The non-metallic slag was placed in lifts not exceeding 8 inches in thickness. The slag was compacted using a vibrating roller. Structural backfilling and compaction began and was completed during the month of October 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.



SGS#3 – South End of Cold Mill Complex



SGS#4 – South End of Cold Mill Complex



SGS#3 – Sample 014-028-183 (Water)



SGS#4 – Sample 014-028-184(Water)



SGS#4–Miscellaneous Debris









SPARROWS POINT TERMINAL SUBGRADE STRUCTURE CLOSURE REPORT

SGS ID#:	#5- Cold Mill Complex
LOCATION:	N39°13.758' W076°28.379'
DIMENSIONS:	7644 sf by ≈ 16' deep
VOLUME:	4530 cubic yards
SAMPLERS:	M.CIRRI (SAMPLER CERTIFICATION #1608-00-867)
	J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

OBSERVATIONS: (1) The sub grade structure was located centrally located within the Cold Mill Complex and beneath the #3 Skin Pass Building; (2) There were industrial processes and buildings associated with this structure; (3) The structure contained an undetermined amount of amount storm water; there was no detectable odor, water clarity was generally good, with a light oil sheen observed (i.e. rainbow effect) and there was some floating and settled solids in the form of scrap metal and debris within the structure; (4) concrete walls were not visibly stained; (5) the structure appeared intact and devoid of any major cracks or fissures. There were no sumps or channels to adjacent structures visible or observed.

BACKFILLING: Following the removal of structural steel, scrap metal and water from SGS#5 in November 2014 MCM began backfilling with processed concrete/brick was placed in successive 1 foot lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. The non-metallic slag was placed in lifts not exceeding 8 inches in thickness. The slag was compacted using a vibrating roller. Structural backfilling and compaction began and was completed during late October early and November 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

BACKFILL MATERIAL: Backfill material was concrete/brick and non-metallic processed slag. The backfill material came from Cold Mill Complex demolition and was inspected by MCM prior to use and was free of deleterious materials such as trash, organics, plastics, and rebar.



SGS#5 – Post Demolition Structural Steel and Debris



SGS#5 – Post Demolition Structural Steel and Debris



SGS#5 – Sample 014-028-185 (Rainwater)



SGS#5 – Structural Backfill Complete



SPARROWS POINT TERMINAL SUB GRADE STRUCTURE (SGS) CLOSURE REPORT

LOCATION:	N39°13.724 W076°28.380'
DIMENSIONS:	5165 sf by ≈ 20' deep
VSGS ID#:	#6- Cold Mill Complex
LOLUME:	3,826 cubic yards (#6 & #7 Combined)
SAMPLERS:	M.CIRRI (SAMPLER CERTIFICATION #1608-00-867)
	J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)
SGS ID#:	#7- Cold Mill Complex
LOCATION:	N39°13.634' W076°28.354'
DIMENSIONS:	5165 sf by ≈ 20' deep
VOLUME:	3,826 cubic yards (#6 & #7 Combined)
SAMPLERS:	M.CIRRI (SAMPLER CERTIFICATION #1608-00-867)
	J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

BACKGROUND: SGS #6 and SGS#7 are subgrade structures located in the middle to southern portion of the former Cold Mill Complex. The structures are in close proximity to each other and appear to be associated with the former Hot Dip Coating Lines and Temper Mill Chromate areas. The equipment located in the building was removed salvage. The condition of the SGS's was the result of the equipment removal and not caused by the MCM demolition of the building.

OBSERVATIONS: (1) Prior to demolition and backfilling the concrete SGS structures were observed to be intact and devoid of any major cracks or fissures. There were no sumps visible or observed. There were openings and/or channels observed between the contiguous structures. The concrete wall surfaces were oil stained. (2) Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the both structures; (3) MCM contracted Ace Environmental to conduct surface oil-skimming of the water in SGS#7; (4) Structural backfilling began after the structures were emptied of metal and debris, dewatered, and the concrete wall surface scourer-red to remove to the extent possible, oil stains.

BACKFILL MATERIAL: MCM utilized concrete and brick generated from the demolition of the Cold Mill Complex as backfill material. The concrete/brick was inspected prior to use as backfill material. The concrete/brick was free of any visible staining the material was also free of any deleterious materials such as trash, organics, plastics, and rebar.

BACKFILLING: MCM then began breaking concrete in order to widen the SGS #6 and #7 to the end points of the openings/channels. MCM removed any conduit, metal, and equipment discovered when widening the SGS. the sub grade structure went to scrap recycling and any non-recyclable debris and wall scrapings went to Greys Landfill in accordance with Greys Landfill Operations Manual. In November 2014 MCM begin backfilling with processed concrete/brick was placed in successive 1 foot lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. The non-metallic slag was placed in lifts not exceeding 8 inches in thickness. The slag was compacted using a vibrating roller. Structural backfilling and compaction began and was completed during the month of November 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHIC DOCUMENTATION



SGS#6 – Middle of Cold Mill Complex



SGS#7 – Middle of Cold Mill Complex











SGS#6 & 7– Concrete Scouring





Sub-Grade Structure ID#: SGS#8	_Checklist Completed By: M. Cirri (JEI)
Building Location: North of 3 & 4 Galvanizing Li	ne
GPS Coordinates: N 39° 13.907 W 076	5° 28.357
Sub-Grade Structure Dimensions:ft x _	ft Sub-Grade Structure Area:_ 588 ft ²
Sub-Grade Structure Depth: ≈2 to 6	ft Estimated Volume: 131 cy
Pumping Dates:NA	
Date Sub-Grade Structure Cleared for Inspection	n: 8/4/14
Sub-Grade Structure Inspection by JEI	
Sub-Grade Structure Inspection Date(s):8/4	/14; 9/29/14; 10/27/14
Condition of Groundwater in SGS: No GW intru (8/4/14). A small amount of clear surface rains	-
Visual Inspection Observations (attach photos): was observed to be a shallow intact depression or fissures. No openings and/or channels to co materials (metal and concrete) and other misce	n (possibly a stairwell), devoid of major cracks ntiguous structures were observed. Bulk
Sub-Grade Structure Sampling	
Date Sampled:NA	
Chain of Custody #:NA	TAT:NA
No. of Samples:NA (attach sample location photos)	description, sample location figure, and
Media Sampled:NA	
Date Results Received: NA	
Result Evaluated and QC checked by: NA _	
Approval for Submission to MDE by (MCM or JE): NA

Disposal NA



Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 9/24/14 (Reported to JEI by MCM)

Date Sub-Grade Structure Backfill Completed: _____9/29/14_____

Stockpile ID(s) for Material Used for Backfilling: **Structural backfilling began after the removal** of the miscellaneous debris from SGS#8. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual. The SGS was dry at the time of backfilling, likely due to evaporation. Miscellaneous backfill material as specified in the 6/9/14 Backfill Plan was not used, presumably due to shallow SGS depth. The backfill material used was 100% non-metallic slag compacted with an excavator.











Sub-Grade Structure ID#: SGS#9A – 9F_____Checklist Completed By: __M. Cirri (JEI) ____

Building Location: Cold Mill Complex - 4 High Motor Room; 4 High Tandem Hill Motor Rm; 4 High Tandem Mill & Oil Cellar; Accumulators/Aux Hydraulic Systems. SGS #9A –F represent a series of interconnected structures located in the middle section of the former Cold Mill Complex.

GPS Coordinates: **9A N39°13.856' W076°28.386'; 9B N39°13.867' W076°28.390'; 9C** N39°13.864'; W076°28.393'; 9D N39°13.826' W076°28.395'; 9E N39°13.818' W076°28.377'; **9F N39°13.841' W076°28.401**'

Sub-Grade Structure Dimensions: 9A (65x15x21); 9B,C,E (466x15x36); 9F (220x18x33)

Estimated Combined Total Volume: _____18789_____cy

Pumping Dates: 11/20/14 – 11/21/14 (Reported to JEI by MCM)

Date Sub-Grade Structure Cleared for Inspection: ____8/5/14______

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____8/4/14; 10/27/14; 11/24/14, 12/5/14; 12/30/15

Condition of Groundwater in SGS: Water in the SGS was observed to be a heterogeneous quiescent oil- water mixture. Oil was present as a combination of surface film, emulsion and solution.

Visual Inspection Observations (attach photos): The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There were openings and/or channels observed between the contiguous structures. The concrete wall surfaces were oil stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures. MCM contracted Ace Environmental to conduct surface oil-skimming of the water in SGS# 9A-F.

Disposal

Water from the SGS#9 A – F was pumped to the existing waste water sewer system which discharges into the Tin Mill Canal and continues to the HCWWTP. Metal and wood block removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual.



Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 11/24/14 (Reported to JEI by MCM)

Date Sub-Grade Structure Backfill Completed: 30% complete on 12/27/15 and 100% complete by 1/30/15

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling began after the structures were emptied of metal and debris, dewatered, and the concrete wall surfaces scourer-red to remove oil stains. In November 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris, dewatered , and concrete walls surfaces scoured to remove visible oil stains to the extent possible. Structural backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted by a vibrating roller. Structural backfilling and compaction began in November 2014 and was completed in early December 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.



PHOTOGRAPHS:











PHOTOGRAPHS:











Sub-Grade Structure ID#: SGS#10	Checklist Completed By: M. Cirri (JEI)	
Building Location: Cold Mill Complex – 4 High Skin Pass Mill & Air Passage		
GPS Coordinates: N39°13.807' W076°28.39	6'	
Sub-Grade Structure Dimensions: 112 ft x 35 f	t Sub-Grade Structure Area: 3920 ft²	
Sub-Grade Structure Depth: 15 ft	Estimated Volume: 323 cy	
Sub-Grade Structure Dimensions: 45 ft x 7 ft	Sub-Grade Structure Area: 315 ft²	
Sub-Grade Structure Depth: 9 ft	Estimated Volume:105cy	
Pumping Dates: 11/25/14 (Reported to JEI by MCM)		
Date Sub-Grade Structure Cleared for Inspection	on: 8/5/14	

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____8/4/14; 10/27/14; 11/24/14, 12/5/14; 12/30/14

Condition of Groundwater in SGS: Water in the SGS was observed to be a heterogeneous quiescent oil- water mixture. Oil was present as a combination of surface film, emulsion and solution.

Visual Inspection Observations (attach photos): The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There were openings and/or channels observed between the contiguous structures (4 High Skin Pass Mill and the Air Passageway). Sub grade foundation walls were hammered out making SGS#10 and SGS#9 A-F somewhat contiguous. The concrete wall surfaces were oil stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 12/05/14

Date Sub-Grade Structure Backfill Completed: 100% complete by 12/30/14

Stockpile ID(s) for Material Used for Backfilling: **Structural backfilling began after the** structures were emptied of metal and debris, dewatered, and the concrete wall surfaces scoured to remove oil stains. In November 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris, dewatered, and concrete walls surfaces scoured to remove visible oil stains to the extent possible. Structural backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-



metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a Volvo vibrating roller. Structural backfilling and compaction began in December 2014 and was completed in by December 30th 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHS:











Sub-Grade Structure ID#: SGS#11	Checklist Completed By: M. Cirri (JEI)
Building Location: Cold Mill Complex - Dbl Scal	e Platform
GPS Coordinates: N 39° 13.810 W 076	5° 28.367
Sub-Grade Structure Dimensions: Varies ft x V	aries ft Sub-Grade Structure Area: 555_ft ²
Sub-Grade Structure Depth: ≈5 ft	Estimated Volume: 113 cy
Pumping Dates:NA	
Date Sub-Grade Structure Cleared for Inspection	n: 10/27/14

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____ 10/27/14_____

Condition of Groundwater in SGS: No GW intrusion observed at time of initial inspection (10/27/14). A small amount of pooled rain water was observed (1.0" to 2"). Analysis not required for pumping to HCWWTP (per M. Vogler).

Visual Inspection Observations (attach photos): Prior backfilling the concrete SGS structure was observed to be a shallow depression (identified as scale platform), devoid of major cracks or fissures. No openings and/or channels to contiguous structures were observed. Bulk materials (metal and concrete) and other miscellaneous debris were present in the structure.

Sub-Grade Structure Sampling

NA
figure, and

Disposal NA



Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 12/01/14

Date Sub-Grade Structure Backfill Completed: 12/05/14 _____

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling began after the removal of the miscellaneous debris from SGS#11. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual. The SGS was dry. Miscellaneous backfill material as specified in the 6/9/14 Backfill Plan was not used, presumably due to shallow SGS depth. The backfill material used was 100% non-metallic slag compacted with an excavator.









SPARROWS POINT TERMINAL SUB GRADE STRUCTURE (SGS) CLOSURE REPORT

SGS ID#: LOCATION: DIMENSIONS: VOLUME: SAMPLERS: #12 - Cold Mill Complex N39°13.938' W076°28.416' 23557 sf by ≈ 15' to 20' deep 17449 cubic yards M.CIRRI (SAMPLER CERTIFICATION #1608-00-867) J.CIRRI (SAMPLER CERTIFICATION #1608-00-866)

BACKGROUND: SGS #12 is located in the former Cold Mill Complex and inside the 66" Tandem Cold Mill portion of the complex. SGS #12 was below the former 66" Tandem Mill in the 4 Stand Cold Mill/Motor Room areas. The 66" Tandem Mill equipment was removed by a former owner of the steel mill for either resale or salvage. The condition of the SGS was the result of the equipment removal and not cause by the MCM demolition of the building. This equipment removal probably occurred in 2000-2001 after the start-up of the New Cold Mill.

OBSERVATIONS: (1) Prior to demolition and backfilling the concrete SGS structure was observed to be intact and devoid of cracks or fissures. There were no sumps visible or observed. Openings and channels of unknown origin or destination were observed in the SGS walls. The integrity of the structure was evidenced by its ability to retain rainwater; (2) the SGS was observed to contained a heterogeneous mixture of oil and water. Other bulk and residual material present included wood blocks, scrap metal, electrical conduit, and an oily sludge; (3) In June of 2014, C&W Construction was contracted by MCM for the cleaning of the SGS. C&W commenced pumping SGS water to an on-site oil/water separator located at the former on-site oil recycling facility then treated at the HCWWTP. Following dewatering workers proceeded to clean/remove oil/grease residue and sludge from surface walls and the SGS bottom. Oil sludge and debris removed from the SGS was placed in roll off containers for off-site disposal. Once manual labor achieved a reasonable level of cleanliness heavy equipment was used to scourer concrete surfaces in order to remove additional layers of oil and grease.

BACKFILL MATERIAL: MCM utilized concrete and brick generated from the demolition of the Cold Mill Complex as backfill material. The concrete/brick was inspected prior to use as backfill material. The concrete/brick was free of any visible staining the material was also free of any deleterious materials such as trash, organics, plastics, and rebar.

BACKFILLING: In August/ September 2014 MCM begin tracing the opening and channel leading from the main SGS. MCM identified the end points of each opening/channel. MCM then began breaking concrete in order to widen the SGS to the end points of the openings/channels. MCM removed any conduit, metal, and equipment discovered when widening the SGS.

The processed concrete/brick was to be placed in successive 1 foot lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. The non-metallic slag was to be placed in lifts not exceeding 8 inches in thickness. The slag was compacted using a vibrating roller. Structural backfilling and compaction began and was completed during the month of October 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements. Compaction testing and/or any other geotechnical certifications were the responsibility of others.

KCI performed density testing using the Nuclear Method (ASTM D6938) on October 28, 2014. Compaction test results exceeded the recommended minimum compaction requirement of 95%. The results showed compaction of 96.7% and 99.0%.




SGS #12 Pre-Decon /Sampling Phase



SGS #12 C&W Construction Pit Decon



SGS #12 Machine Based Pads







Sub-Grade Structure ID#: SGS#13Checklist Complete	d By: M. Cirri (JEI)
Building Location: Cold Mill Complex – West of Winding Wheel	
GPS Coordinates: N 39° 13.830 W 076° 28.369	
Sub-Grade Structure Dimensions: 8 ft x 8 ft Sub-Grade Structure A	rea: 64_ ft ²
Sub-Grade Structure Depth: UNKNOWN_ft Estimated Vo	olume:NAcy
Pumping Dates:NA	
Date Sub-Grade Structure Cleared for Inspection:10/27/14	
Sub-Grade Structure Inspection by JEI	
Sub-Grade Structure Inspection Date(s): 10/27/14	
Condition of Groundwater in SGS: No GW intrusion was able to be o inspection (10/27/14). Opening was covered with metal plate. Dep shallow, possibly a small stairwell.	
Visual Inspection Observations (attach photos): See Attached	
Sub-Grade Structure Sampling	
Date Sampled:NA	
Chain of Custody #:NA TAT:	NA
No. of Samples:NA (attach sample location description, sample lephotos)	ocation figure, and
Media Sampled:NA	
Date Results Received: NA	
Result Evaluated and QC checked by: NA	
Approval for Submission to MDE by (MCM or JEI): NA	

Disposal NA

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: UNKNOWN

Date Sub-Grade Structure Backfill Completed: UNKNOWN

Stockpile ID(s) for Material Used for Backfilling: UNKNOWN – COVERED WITH PLATE



PHOTOGRAPHIC DOCUMENTATION





10/27/2014 12:11



list Completed By: M. C	Cirri (JEI)	
Building Location: Cold Mill Complex – Coil Conveyor		
.338'; SGS#15- N39°13.83	84' W076°28.3	304'
Sub-Grade Structure Ar	ea: 21408 ft²	
Estimated Volume:	9515	су
CM)		
8/5/14		
	yor .338'; SGS#15- N39°13.83 Sub-Grade Structure Ar Estimated Volume: CM)	.338'; SGS#15- N39°13.834' W076°28.3 Sub-Grade Structure Area: 21408 ft ² Estimated Volume:9515 CM)

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____8/5/14; 10/27/14; 12/5/14; 12/30/15

Condition of Groundwater in SGS: Water in the SGS was observed to be relatively clear with a light sheen present as a combination of surface film, emulsion and solution.

Visual Inspection Observations (attach photos): The equipment located in the building was removed for either resale or salvage. The condition of the SGS's was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible, however channels/tunnel open in the SGSs were observed. SGS#14 & #15 comprise an open trench some of which was outside the building envelope in the direction of the 56" Hot Strip Mill. A portion of the coil conveyance trench system is beneath the roadway. Mild staining at or below the water line was observed. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 12/05/14

Date Sub-Grade Structure Backfill Completed: 100% complete by 12/30/14

Stockpile ID(s) for Material Used for Backfilling: Backfilling began after the structures were emptied of metal and debris, dewatered, and the concrete wall surfaces scoured to remove oil stains. In November 2014 MCM begin miscellaneous backfilling with processed concrete/brick after the structures were emptied of metal/debris, dewatered , and concrete walls surfaces scoured to remove visible oil stains to the extent possible. Miscellaneous backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Structural Backfilling with non-metallic Blast Furnace slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The structural backfill was compacted with a Volvo



vibrating roller. Structural backfilling and compaction began in December 2014 and was completed in by December 30th 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHS:











PHOTOGRAPHS:









Sub-Grade Structure ID#: SGS#16C	hecklist Completed By: M. Cirri (JEI)
Building Location: Cold Mill Complex – North of He Conveyor Area	ot Dip Coating Line (SGS-17) in the Pallet
GPS Coordinates: N 39° 13.743 W 076° 28	3.386
Sub-Grade Structure Dimensions: UNKNOWN Su	b-Grade Structure Area: UNKNOWN
Sub-Grade Structure Depth: UNKNOWN_ft	Estimated Volume:NAcy
Pumping Dates:NA	
Date Sub-Grade Structure Cleared for Inspection: _	10/27/14
Sub-Grade Structure Inspection by JEI	
Sub-Grade Structure Inspection Date(s): 10/27	/14
Condition of Groundwater in SGS: Some depressio initial inspection (10/27/14). Depression was sha	
Visual Inspection Observations (attach photos): See	Attached
Sub-Grade Structure Sampling	
Date Sampled:NA	
Chain of Custody #:NA	TAT:NA
No. of Samples:NA (attach sample location dephotos)	scription, sample location figure, and
Media Sampled:NA	
Date Results Received: NA	
Result Evaluated and QC checked by: NA	
Approval for Submission to MDE by (MCM or JEI): _	NA

Disposal NA

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: UNKNOWN

Date Sub-Grade Structure Backfill Completed: UNKNOWN

Stockpile ID(s) for Material Used for Backfilling: UNKNOWN







Sub-Grade Structure ID#: SGS#17Chec	klist Completed By: M. Cirri (JEI)	
Building Location: Cold Mill Complex – Hot Dip Co	oating Line	
GPS Coordinates: N39°13.727' W076°28.377'		
Sub-Grade Structure Dimensions: 420 ft x 19 ft	Sub-Grade Structure Area: 3920 ft²	
Sub-Grade Structure Depth: 10.5 ft	Estimated Volume: 3130 cy	
Pumping Dates: No pumping associated with SGS#17		
Date Sub-Grade Structure Cleared for Inspection:	7/7/14	

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____7/07/14, 7/24/14, 10/03/14, 10/27/14, 11/07/14, 3/23/15

Condition of Groundwater in SGS: At the time of the initial inspection the SGS was dry. On 7/24/14 approximately 2'' - 3'' of rainwater accumulated in one section of the SGS. Water was clear, no sheen or odors were observed or sensed.

Visual Inspection Observations (attach photos): The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There were openings and/or utility tunnels observed between the SGS foundation sidewalls. Interior sub grade foundation walls were hammered out to facilitate backfilling SGS#17. The concrete foundation wall surfaces were clean. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

<u>Disposal</u>

There was no water or solid material disposal associated with SGS#17

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/03/14

Date Sub-Grade Structure Backfill Completed: 80% complete by10/27/14 and 100% filled by 11/07/14

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling began after the structures were emptied of metal and debris. In October 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to be placed in successive 1 foot plus lifts and



crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a roller. Structural backfilling and compaction began in October 2014 and was completed in by November 7th. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHS:











PHOTOGRAPHS:







Sub-Grade Structure ID#: SGS#18Che	cklist Completed By: M. Cirri (JEI)	
Building Location: Cold Mill Complex – Galvaniz	ing Control Basement	
GPS Coordinates: N39°13.695' W076°28.362'		
Sub-Grade Structure Dimensions: 46 ft x 46 ft	Sub-Grade Structure Area: 2116 ft²	
Sub-Grade Structure Depth: 15 ft	Estimated Volume: 1176	су
Pumping Dates: 10/15/14 (Reported by MCM)		
Date Sub-Grade Structure Cleared for Inspection	:8/5/14	

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____ 8/05/14, 9/15/14, 10/03/14, 10/27/14, 11/24/14, 3/23/15

Condition of Groundwater in SGS: Water beneath slight oil sheen, no odor was sensed. Oil was present as a combination of surface film, emulsion and solution.

Visual Inspection Observations (attach photos): SGS #18 appears to be a vault within the 3 & 4 Galvanizing Line. The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There were openings and/or utility tunnels observed within the SGS foundation sidewalls. The concrete foundation wall surfaces were generally clean. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

<u>Disposal</u>

Water from the SGS#18 was pumped to the existing waste water sewer system which discharges into the Tin Mill Canal and continues to the HCWWTP. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/27/14

Date Sub-Grade Structure Backfill Completed: Metal removed and partially filled by10/27/14 and 100% filled by 11/24/14

Stockpile ID(s) for Material Used for Backfilling: **Structural backfilling began after the** structures were emptied of metal and debris. In late October 2014 MCM began structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to be placed in successive lifts not exceeding 24" and



crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a vibrating roller. Structural backfilling and compaction began in October 2014 and was completed in by November 24th. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and general conformance with backfill requirements.

PHOTOGRAPHS:











PHOTOGRAPHS:





Sub-Grade Structure ID#: SGS#19A & B – SGS#22 Checklist Completed By: __M. Cirri (JEI)

Building Location: Cold Mill Complex – (A) SGS#19 Extension of SGS-4 Galvanizing Line 3 & 4; (B) SGS#22 Extension of SGS-3 Galvanizing Line 1 – includes a probable looper pit

GPS Coordinates: **19A N39°13.678' W076°28.366' 19B N39°13.680' W076°28.360' 22 N39°13.679' W076°28.352'**

Sub-Grade Structure Dimensions: (GPS Perimeter Measurement) Sub-Grade Structure Area: SGS#19 A & B - 9802 ft²; SGS#22 – 10,671 ft² (main structure); SGS#22 - 36 ft²

Sub-Grade Structure Depth:	SGS#19 A – B 15 ft	Estimated Volume:	5446	су
Sub-Grade Structure Depth:	SGS#22 10 ft	Estimated Volume:	3952	су
Sub-Grade Structure Depth:	SGS#22 Looper 75 ft	Estimated Volume:	100	су
Pumping Dates: 10/16 - 10/	/17/14 (Reported by M	CM)		
Date Sub-Grade Structure Cle	eared for Inspection:	_8/06/14		

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ___ 8/06/14, 9/29/14, 10/03/14, 10/27/14

Condition of Groundwater in SGS: At the time of the initial inspection the SGS the water clarity was milky/cloudy. Floating oil globules were observed over 10 – 20% of the water surface.

Visual Inspection Observations (attach photos): The equipment located in these buildings were removed for either resale or salvage. The condition of the SGS's was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There appears to be openings and/or utility tunnels observed between the SGS foundation sidewalls. Interior sub grade foundation walls were hammered out to facilitate backfilling SGS -19 and SGS-22 which is contiguous with SGS-4 and SGS-3, respectively. The concrete foundation wall surfaces were mildly stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/20/14

Date Sub-Grade Structure Backfill Completed: 100% completed by10/27/14



Stockpile ID(s) for Material Used for Backfilling: **Structural backfilling of SGS-19 & 22 began** after the structures were emptied of metal and debris. In October 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a vibrating roller. Structural backfilling and compaction began in October 2014 and was completed by October 27, 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.



PHOTOGRAPHS





PHOTOGRAPHS







*Area of structural backfill depicted above encompasses SGS-19 and SGS-22.



Sub-Grade Structure ID#: SGS#20 – SGS#21	Checklist Completed By: M. Cirri (JEI)
Building Location: Cold Mill Complex – SGS#20 No. 4 Coating Line process.	and SGS#21 appear to have been part of the

GPS Coordinates: 20 N39°13.673' W076°28.382' 21 N39°13.649' W076°28.380'

ns: SGS-20 50'x36'	Sub-Grade Structure Area:	SGS#20	1800 ft ²
ns: SGS-21 50'x30'	Sub-Grade Structure Area:	SGS#21	1500 ft ²
GS#20 10 ft	Estimated Volume:	667	су
GS#21 25 ft	Estimated Volume:	_1389	су
3/14 (Reported by N	MCM)		
red for Inspection: _	8/06/14		
	ns: SGS-21 50'x30' GS#20 10 ft GS#21 25 ft 3/14 (Reported by M	ns: SGS-21 50'x30' Sub-Grade Structure Area: GS#20 10 ft Estimated Volume: GS#21 25 ft Estimated Volume: 3/14 (Reported by MCM)	GS#21 25 ft Estimated Volume:1389

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ___ 8/06/14, 9/29/14, 10/03/14, 10/27/14; 11/07/14; 11/30; 12/5

Condition of Groundwater in SGS: At the time of the initial inspection SGS#20 water clarity was murky with slight rainbow sheen. SGS#21 was milky/cloudy with moderate oil sheen.

Visual Inspection Observations (attach photos): The equipment located in these buildings was removed for either resale or salvage. The condition of the SGS's was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There appears to be openings and/or utility tunnels observed between the SGS foundation sidewalls. Interior sub grade foundation walls were hammered out to facilitate backfilling SGS -20 and SGS-21 simultaneously. The concrete foundation wall surfaces were lightly to mildly stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 11/05/14

Date Sub-Grade Structure Backfill Completed: 100% completed by11/30/14

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling of SGS-19 & 22 began after the structures were emptied of metal and debris. In November 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material



with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a vibrating roller. Structural backfilling and compaction began in November 2014 and was completed on or before November 30, 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.



PHOTOGRAPHS











PHOTOGRAPHS



*Area of structural backfill depicted above encompasses SGS-20 and SGS-21.



Sub-Grade Structure ID#: SGS#24Chec	cklist Completed By: M. Cirri (JEI)
Building Location: Cold Mill Complex – Open Coil Annealing Pit	
GPS Coordinates: N39°13.934' W076°28.481'	
Sub-Grade Structure Dimensions:	
Sub-Grade Structure Dimensions: 38ft x 26 ft	Sub-Grade Structure Area: 988 ft²
Sub-Grade Structure Depth: 10 ft	Estimated Volume: 366 cy
Pumping Dates: 9/15/16 (to Vac Truck)	
Date Sub-Grade Structure Cleared for Inspection:	8/22/14

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ___ 8/22/14, 9/15/14, 10/27/14, 11/07/14

Condition of Groundwater in SGS: At the time of the initial inspection the SGS partially of water. There was a discernible sulfur-like odor sensed.

Visual Inspection Observations (attach photos): The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There were openings and/or utility tunnels observed between the SGS foundation sidewalls likely connecting to additional Annealing Furnaces located in the area. On 9/15 and 9/16/14 the concrete foundation and wall surfaces were cleaned. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Disposal

Solid material was remove and disposed of at Grey's Landfill. Residual water and clean-up rinsate was collected into a Vac Truck.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/03/14

Date Sub-Grade Structure Backfill Completed: 100% complete by10/27/14

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling began after the structures were emptied of metal and debris. In October 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the



bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a vibrating roller. Structural backfilling began in mid-September and was completed in by 10/27/14. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHS:









Jenkins Environmental, Inc. • 8600 LaSalle Road • Suite 509 • Towson, MD 21286 • 410.828.9888



Sub-Grade Structure ID#: SGS#26 – SGS#27 Checklist Completed By: __M. Cirri (JEI)

Building Location: Cold Mill Complex – SGS#26 (Trench) and SGS#27 (Pit) appear to be series of interconnected pits and shallow trenches located at the South end of the Annealing Furnaces in the Cold Mill Train area.

GPS Coordinates: 26 N39°13.700' W076°28.428' 27 N39°13.734' W076°28.421'

Sub-Grade Structure Dimensions: GPS Perimeter	Sub-Grade Structure Area: SGS#26 7056 ft ²
Sub-Grade Structure Dimensions: GPS Perimeter	Sub-Grade Structure Area: SGS#27 347 ft ²
Sub-Grade Structure Depth: SGS#26 8 ft	Estimated Volume:2091cy
Sub-Grade Structure Depth: SGS#27 8 ft	Estimated Volume:103cy
Pumping Dates: 10/22 - 10/23/14 (Reported by	МСМ)
Date Sub-Grade Structure Cleared for Inspection:	9/15/14

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ____9/15/14, 9/29/14, 10/03/14, 10/27/14; 11/07/14; 11/30;

Condition of Groundwater in SGS: At the time of the initial inspection SGS#26 water clarity was murky with rainbow oil sheen and floating globules. SGS#27 was clear with no oil sheen.

Visual Inspection Observations (attach photos): The equipment located in these buildings was removed for either resale or salvage. The condition of the SGS's was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There appears to be openings and/or utility tunnels observed between the SGS foundation sidewalls. Interior sub grade foundation walls were hammered out to some extend in order to facilitate backfilling SGS -26 and SGS-27 simultaneously. The concrete foundation wall surfaces of SGS-26 were lightly to mildly stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

Disposal

Water from the SGS#26 and SGS#27 was pumped to the existing waste water sewer system which discharges into the Tin Mill Canal and continues to the HCWWTP. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris reportedly went to Greys Landfill in accordance with Greys Landfill Operations Manual



Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/21/14

Date Sub-Grade Structure Backfill Completed: 100% completed by11/30/14

Stockpile ID(s) for Material Used for Backfilling: **Structural backfilling of SGS-26 & 27 began** after the structures were emptied of metal and debris. In October 2014 MCM begin structural backfilling with processed concrete/brick after the structures were emptied of metal/debris. Structural backfill material was to be placed in successive 1 foot plus lifts and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted by excavation equipment and/or a vibrating roller. Structural backfilling and compaction began in October 2014 and was completed on or before November 30, 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.




PHOTOGRAPHS











PHOTOGRAPHS











PHOTOGRAPHS





*Area of structural backfill depicted above encompasses SGS-26 and SGS-27.



Sub-Grade Structure ID#: SGS#28Checkl	ist Completed By: M. Cirri (JEI)
Building Location: Cold Mill Complex – Shallow tre Mill Bldg between pickling equipment and Motor S	•
GPS Coordinates: N39°13.933' W076°28.384'	
Sub-Grade Structure Dimensions: GPS Perimeter	Sub-Grade Structure Area: 156 ft²
Sub-Grade Structure Depth: 6 ft (est.)	Estimated Volume: 35 cy
Pumping Dates: 10/17/14 (Reported by MCM)	
Date Sub-Grade Structure Cleared for Inspection:	_9/19/14

Sub-Grade Structure Inspection by JEI

Sub-Grade Structure Inspection Date(s): ___ 9/19/14, 10/03/14, 10/27/14, 11/24/14, 3/23/15

Condition of Groundwater in SGS: Water had slight oil sheen. Oil was present as a combination of surface film, emulsion and solution.

Visual Inspection Observations (attach photos): SGS #28 is a shallow trench system within the former Cold Sheet Mill Building. The equipment located in the building was removed for either resale or salvage. The condition of the SGS was the result of the equipment removal and not caused by the MCM demolition of the building. There were no sumps visible or observed. There are presumed openings within the SGS foundation sidewalls to other structures/trenches. The trench wall surfaces were moderately stained. Bulk materials in the form of scrap metal, electrical conduit and other miscellaneous debris items were present in the structures.

<u>Disposal</u>

Water from the SGS#28 was pumped to the existing waste water sewer system which discharges into the Tin Mill Canal and continues to the HCWWTP. Metal removed from the sub grade structure went to scrap recycling and any non-recyclable debris went to Greys Landfill in accordance with Greys Landfill Operations Manual.

Sub-Grade Structure Backfilling

Date Sub-Grade Structure Backfill Started: 10/22/14

Date Sub-Grade Structure Backfill Completed: Metal removed and partially filled by10/27/14 and 100% filled by 11/24/14

Stockpile ID(s) for Material Used for Backfilling: Structural backfilling began after the structures were emptied of metal and debris. In late October 2014 MCM began structural backfilling with processed concrete/brick after the structures were emptied of metal/debris.



Structural backfill material was to be placed in successive lifts not exceeding 24" and crushed/tamped in-place using the equipment bucket loader or by driving over the material with the bulldozer. Non-metallic slag was to be placed in lifts not exceeding roughly 8 inches in thickness. The slag was compacted excavation equipment and/or a vibrating roller. Structural backfilling and compaction began in October 2014 and was completed by November 24, 2014. JEI conducted periodic site visits during cleaning/backfilling and observed the process to be sound and in general conformance with backfill requirements.

PHOTOGRAPHS:









APPENDIX E

Well/Piezometer ID: FM04-PZM009

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: Could not be located on 11/18/15, presumed destroyed

Abandonment Contractor: N/A

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: N/A

ARM Representative(s): W. Mader

Well Diameter: <u>Unknown</u>

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 21 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM04-PZM009

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: Could not be located on 11/18/15, presumed destroyed

Abandonment Contractor: N/A

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: N/A

ARM Representative(s): W. Mader

Well Diameter: Unknown

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 48 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM04-PZM009

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: Could not be located on 11/18/15, presumed destroyed

Abandonment Contractor: N/A

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): W. Mader

Well Diameter: Unknown

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 66 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-008-PZI

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/6/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 32.2 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-008-PZS

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/6/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 17.5 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-009-PZI

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/6/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 40.2 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-009-PZS

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/6/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 15.4 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-014-PZS

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 10/10/16

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 50.2 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-014-PZS

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 10/10/16

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 27.5 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-015-PZI

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/10/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 72.6 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: FM-015-PZS

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 1/10/17

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 17.0 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: B6-011-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/14/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 17.6 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B6-011 Screening Piezometer_____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B6-011 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B6-039-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: Could not be located on 1/9/20, presumed destroyed

Abandonment Contractor: N/A

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: N/A

ARM Representative(s): G. Walsh

Well Diameter: <u>Unknown</u>

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 17 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____NAPL Sreening_

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field records.



Well/Piezometer ID: B6-087-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: Could not be located on 1/9/20, presumed destroyed

Abandonment Contractor: N/A

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: N/A

ARM Representative(s): G. Walsh

Well Diameter: <u>Unknown</u>

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 14 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): ____NAPL Sreening_

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field records.



Well/Piezometer ID: B22-067-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 10/11/16

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 20.7 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-067 Screening Piezometer_____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



Well/Piezometer ID: B22-128A-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: <u>1 inch</u>

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.6 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128B-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.3 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128C-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.3 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128D-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.5 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area______

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128F-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.4 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 12.1 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128-PZ-E

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 23.5 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128-PZ-N

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.4 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128-PZ-S

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 11.9 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-128-PZ-W

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 6/16/17 - removed during remedial excavation

Abandonment Contractor: ENRC (Excavation Contractor)

Abandonment Method (circle appropriate):

1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place

2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Excavator

ARM Representative(s): M. Replogle

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 22.4 ft	Depth to Water (TOC): Not recorded
Measured: Not recorded	Depth to NAPL (TOC): Not recorded

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-128 NAPL Area _____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer and underlying soil were removed during B22-128 remedial excavation. Piezometer was removed prior to the MDE directive to gauge piezometers a final time prior to abandonment.



ARM Group Inc.

Well/Piezometer ID: B22-129-PZ

General Project Information:

Client: EAG

Site Location: Sparrows Point, MD

Sub-Parcel ID: B6-1

Abandonment Date: 10/10/16

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC (Pulled) Split / Perforated / Left-In-Place
- 2. Abandoned (Grout) Bentonite Chips

Field Equipment: Oil-Water Probe

ARM Representative(s): L. Perrin

Well Diameter: 1 inch

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:				
Reported (historical/log): 17.6 ft	Depth to Water (TOC): Not recorded				
Measured: Not recorded	Depth to NAPL (TOC): Not recorded				

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): _____B22-129 Screening Piezometer_____

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):

Transcribed from ARM field book records. Piezometer was abandoned prior to the MDE directive to gauge piezometers a final time prior to abandonment.



APPENDIX F

April 29, 2020

Mr. Pete Haid Tradepoint Atlantic 1600 Sparrows Point Boulevard Baltimore, Maryland 21219 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Phone (410) 880-4788 Fax (410) 880-4098 www.hcea.com

RE: Notice of Completion of Remedial Actions Area B: Sub-Parcel B6-1 Baltimore County, Maryland HCEA Project Number 17551B

Dear Mr. Haid:

Hillis-Carnes Engineering Associates, Inc. (HCEA) is pleased to provide this Notice of Completion of Remedial Actions (Notice) for Area B: Sub-Parcel B6-1 in the Sparrows Point area of Baltimore County, Maryland (Site).

In conjunction with HCEA's environmental services at the Site, HCEA was provided with the Response and Development Work Plan for Area B: Sub-Parcel B6-1 (Revision 2 – July 7, 2017), hereafter referred to as the RDWP. Based on observations made during HCEA's environmental monitoring at the Site, to the best of our knowledge, understanding, and belief, the environmental cap installed at the Site (e.g., pavement thickness, use of geotextile fabric, VCP-approved clean fill thickness) was installed in general accordance with the RDWP.

This Notice has been prepared for the exclusive use of the Client pursuant to the agreement between the Client and HCEA, dated September 1, 2017, in accordance with generally accepted industry practices. All terms and conditions set forth in the agreement are incorporated herein. No warranty, express or implied, is made herein. Use and reproduction of this Notice by any other person is unauthorized.

HCEA appreciates the opportunity to have been of assistance on this project. If you have any questions regarding this Notice, please feel free to contact us at 410-880-4788.

Sincerely, HILLIS-CARNES ENGINEERING ASSOCIATES, INC.

Christopher J. Hillis, P.E. Project Engineer <u>chillis@hcea.com</u>

Keith M. Progin Senior Environmental Project Manager kprogin@hcea.com

CRRGP F KZ 'I

11





10975 Guilford Rd. Suite A Annapolis Junction, MD 20701 Phone:410-880-4788 Fax:410-880-4098

Project No.:	17551B	Report No.:	Date:	January 2	6, 2018		
Project Name: Parcel B6-1(Blue Jay)			Weather/Temp: Clear 45°				
Client:	Tradepoint Atlantic		Travel Time:	hr	Lunch Time:	hr	
Contractor:	Clayco, Dixie		On Site Time:	hr	Total Time: 8.00	hr	

A. Description of Work:

Hillis-Carnes Engineering Associates (HCEA) on-site to provide dust monitoring and environmental services.

On this date, prevailing wind direction was generally from the Southeast to the Northwest. One perimeter dust monitor was placed on the upwind side of the parcel (Southeast) and one dust monitor was placed on the downwind side of the parcel (Northwest). The downwind and upwind monitors did not exceed the action limit of 3 milligrams per cubic meter (mg/m³). The maximum 15min average for the downwind monitor was 0.047 mg/m³. The maximum 15min average for the upwind monitor was 0.013 mg/m³.

HCEA placed a work zone dust monitor in the area being excavated for storm drain. The work zone monitor did not exceed the action limit of 3 mg/m³. The maximum 15min average for the work zone monitor was 0.013 mg/m³.

Dixie sprayed the haul road throughout the day using a water truck in order to suppress the dust generated on site.

Glenelg began installation of light pole bases in South parking lot.

Dixie continued predigging for utilities on the West side of the building.

Dixie continued installation of storm drain in Southwest portion of the site. While excavating along East side of the sediment basin contractor struck an existing waterline, pumping an exorbitant amount of clean water into the storm drain trench. Contractor dug a channel to divert overflowing water directly into adjacent sediment basin. Tech was screening excavated soils for odors and elevated PID readings and did not detect any before and after the waterline was damaged. Tech observed clear water with no sheen or odors present throughout the duration of de-watering. Contractor used pumps to de-water trench into basin.

Dixie continued installation of water line on the North and West sides of the building.

Tech was screening excavated soils for odors or elevated PID readings. Tech did not detect any odors or elevated PID readings.

Dixie continued grading for parking lot on South side of the building. Contractor was hauling slag from off-site to use as backfill.

B. Tests Performed/Testing Equipment Used

MetOne E-Samplers and MultiRAE Photoionization Detector

C: Problems Non-Compliance

None

D. Referenced Plans/Drawings

Verification:

Reviewed By: KIR m 'Py

APPENDIX H

Development Photograph Log Sub-Parcel B6-1 Sparrows Point, Maryland



Photo 1: Placement of clean fill and marker fabric



Photo 2: Placement of clean fill and marker fabric

Development Photograph Log Sub-Parcel B6-1 Sparrows Point, Maryland



Photo 3: Impacted soils segregated and placed on plastic



Photo 4: Paving

Development Photograph Log Sub-Parcel B6-1 Sparrows Point, Maryland



Photo 5: Basin development in progress



Photo 6: Dust control measures

"

APPENDIX I

"

"

"

"

۱

..



ARM Group Inc.

Earth Resource Engineers and Consultants

October 27, 2017

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Third Quarter 2017 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, Maryland

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 during the third quarter of 2017. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) was approved by the Maryland Department of the Environment (MDE) on June 29, 2017 and by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The main development of Sub-Parcel B6-1 includes the construction of a large warehouse building. Development is expected to include grading, construction of a slab on-grade for the structure, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks.

Environmental Oversight

Environmental oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA). The EP was responsible for performing dust monitoring during the demolition and site preparation phase and during the construction of the building pad. An HCEA EP will perform general environmental oversight once additional construction activities commence; however, only dust monitoring was performed during the third quarter of 2017.

Development Progress

MCM Management Corp. began demolition and site preparation activities on September 5, 2017. A slag building pad was laid and graded. Further development is expected to occur on Sub-

Parcel B6-1; however, only demolition and non-intrusive building pad construction took place during the third quarter of 2017.

2

Dust Monitoring

Dust monitoring was performed with a ThermoElectron Corporation Personal Data RAM 1000AN Dust Monitor. Dust control measures would be implemented if a sustained level above 3.0 mg/m^3 was observed. During the third quarter of 2017, some exceedances of the 3.0 mg/m^3 action level were observed. However, the exceedances appeared to be associated with trucks passing near the monitor and did not last more than five minutes. When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust.

Soil and Water Management

All slag materials brought to the site for use as structural fill were approved for their intended use by the MDE. No soil screening activities needed to be performed during the third quarter of 2017. A full-time EP was not present to complete general environmental oversight and provide documentation during the demolition and building slab construction stages (other than for dust monitoring purposes).

If you have questions regarding any information covered in this document please feel free to contact the undersigned at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Replogle

Melissa A. Replogle, E.I.T. Staff Engineer

А

R

М

G

r

0

u

р

Alal Peter

T. Neil Peters, P.E. Senior Vice President

Ι

n

С





ARM Group Inc.

Earth Resource Engineers and Consultants

January 29, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Updates Third and Fourth Quarter 2017 Area A: Sub-Parcel A3-1; Area B: Sub-Parcel B5-1; Sub-Parcel B6-1; Parcel B22, Phase 1 Responses to Agency Comments Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown:

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group Inc. (ARM) is pleased to provide the following responses to comments received from the Maryland Department of the Environment (MDE) in an email dated December 7, 2017. The MDE provided comments on the Third Quarter Development Status Updates for Sub-Parcels A3-1, B5-1, B6-1, and Parcel B22, Phase 1 dated October 27 to November 1, 2017. No comments were received from the United States Environmental Protection Agency (USEPA). The updates discussed in this letter have been applied, as applicable, to the Quarterly Development Status Updates for the fourth quarter of 2017 that accompany this letter. Responses to specific comments are provided below; original comments are included in italics with responses following.

1. General: Soil Management – This section should include an estimate for how much soil has been segregated and stockpiled on-site. In addition, include estimates for the amount of soil disposed of at Grey's Landfill during each quarter. Please note that soil disposed of at Grey's Landfill must be tracked and details from the disposal tracking must be submitted in Completion Reports.

Sub-Parcel B5-1:

During the third and fourth quarters of 2017, no soils were segregated due to elevated PID readings, odors, or staining on Sub-Parcel B5-1. No soils were removed from the site for disposal at Greys Landfill or elsewhere.

Sub-Parcel B6-1:

During the third quarter of 2017, no soils were segregated due to elevated PID readings, odors, or staining on Sub-Parcel B6-1. No soils were removed from the site for disposal at Greys Landfill or elsewhere.

Information regarding soils stockpiled during the fourth quarter of 2017 is provided in the Fourth Quarter Sub-Parcel B6-1 Quarterly Development Status Update.

Parcel B22, Phase 1:

During the pre-development (demolition) phase on Parcel B22, Phase 1 approximately 8,500 cubic yards (cy) of soil exhibiting evidence of impacts (elevated PID readings, odors, or staining) were stockpiled on site prior to the third quarter of 2017. The MDE was notified of this stockpiled soil via email from Hillis-Carnes Engineering Associates (HCEA) on January 12, 2017. A sampling plan to test for diesel range organics (DRO), gasoline range organics (GRO), Oil & Grease, and polychlorinated biphenyls (PCBs) was submitted by HCEA and approved by the MDE. Following the receipt of laboratory data, the MDE approved the use of the stockpiled soil as fill material under the cap in Parcel B22, Phase 1 in an email dated February 21, 2017.

During storm drain development work on Parcel B22, Phase 1, approximately 200 cy of soil were segregated and placed in two stockpiles. This soil was visually inspected by the MDE on April 13, 2017 and approved for placement beneath paved areas via email on April 19, 2017.

Two additional stockpiles, each containing approximately 100 cy of soil, were segregated during the Road and Utility development associated with Parcel B22, Phase 1. The management of these two stockpiles is discussed in the Parcel B22, Phase 1 Quarterly Development Status Update for the fourth quarter of 2017.

No soils were removed from the site for disposal at Greys Landfill or elsewhere.

Sub-Parcel A3-1:

Three approximately 100 cy stockpiles were segregated due to evidence of impacts (elevated PID readings, odors, or staining) during the pre-development (demolition) phase on Sub-Parcel A3-1. The soil was sampled on July 19, 2017 and tested for Oil & Grease, DRO, PCBs, and TCLP metals. The soil was approved for re-use under aggregate base in paved areas outside the building footprint by the MDE in an email dated August 7, 2017 and was placed under a parking area.



2

Approximately 100 cy of soil were segregated during storm drain work on Sub-Parcel A3-1. The soil was sampled on July 20, 2017 and tested for Oil & Grease, DRO, PCBs, and TCLP metals. The sampled soil was approved for re-use under the cap in paved areas by the MDE in an email dated September 19, 2017.

Two areas of stockpiled soil containing approximately 500 cy (1 stockpile) and 1,500 cy (3 stockpiles) were generated during excavation inside the exclusion zones in Sub-Parcel A3-1. The soils were sampled during two sampling events on September 28, 2017 (one sample from 500 cy stockpile) and October 18, 2017 (one sample from each of three 500 cy stockpiles). A sample was collected from each stockpile and submitted to Phase Separation Science, Inc. and tested for DRO, GRO, Oil & Grease, PCBs, total metals, and hexavalent chromium. The soils from the two stockpile areas (500 cy and 1,500 cy) were approved for re-use under capped areas on-site by the MDE in emails dated October 5, 2017 and October 25, 2017, respectively. However, because the contractor determined that the soils were not suitable for compaction, the soils were disposed of at Greys Landfill. The soils were approved for the first and second rounds of sampling, respectively. Disposal manifests will be included with the Sub-Parcel A3-1 Development Completion Report.

2. Soil and Water Management – Parcel B6-1: "All slag materials brought to the site for use as structural fill were approved for their intended use by the MDE." Could you please clarify this statement? Is "structural fill" referring to the building foundation pad on this parcel? Also, define "intended use" and provide a reference for the MDE approval referred to in this statement.

Slag brought to the site was placed under capped areas, i.e. under the building pad foundation, for use as structural fill, and as utility trench backfill. The placement of slag as fill under capped areas has been approved by the MDE in various documents, e.g. the B5-1 Response and Development Work Plan (RADWP) dated September 27, 2017. The use of slag under capped areas was also approved in an email from the MDE regarding the Parcel A4 RADWP dated August 22, 2017. Slag has been approved by the MDE for use as utility trench backfill in areas requiring capping in an email dated November 28, 2017. If slag is used to backfill utility trenches in uncapped areas, capping of the utility trench would be necessary.

3. Soil Management – Parcel B5-1: "All slag materials brought to the site for use as fill were approved for their intended use by the MDE." Please make this statement more specific to the site. Slag materials were approved for use as fill on this area of Parcel B5-1 due to its location underneath a VCP cap. This level of detail is necessary since there are portions of this parcel that do not require a VCP cap and there are requirements for approval of slag on those areas that have not yet been completed.



Slag brought to the site was placed under capped areas, i.e. under the building pad foundation, for use as structural fill, and as utility trench backfill. If slag is used to backfill utility trenches in uncapped areas (or if the trench will function as part of the cap including the section to be installed through the B5 Building exposure unit) capping of the utility trench would be necessary.

4. Notable Occurrences – Parcel B22 - Phase 1: Provide more detail regarding this event, including: date and method (i.e., email, phone call) for notifying the MDE. Also, it is assumed that the excavated soils were sampled for disposal or reuse on the site but this detail is not provided. Please provide additional details regarding the handling of these stockpiled soils.

On May 17, 2017 a buried utility line containing a large quantity of an oily substance exhibiting strong petroleum odors was damaged. A sample of the oily water was collected the same day and submitted to Phase Separation Science, Inc. and analyzed for volatile organic compounds (VOCs) and polychlorinated biphenyls (PCBs). The oily water was pumped into a sedimentation basin by an on-site contractor. A vacuum truck was used to pump approximately 4,000 gallons of oily water from the sedimentation basin into a frac tank. The on-site contractor received approval from Tradepoint Atlantic personnel to pump the material to a storm drain leading to the on-site water treatment plant.

All materials excavated from the impacted area were segregated and placed on plastic and covered with additional plastic sheeting. The concrete slab under the containment area was inspected and observed to contain no obvious cracks or holes. An email requesting permission to sample the soil was sent to the MDE on October 24, 2017. The MDE provided approval to sample in an email dated October 25, 2017. The segregated materials were sampled during the fourth quarter of 2017 (on October 27, 2017), and samples were sent to Phase Separation Science, Inc. for analysis of DRO, GRO, Oil & Grease, PCBs, total metals, and hexavalent chromium. Following receipt of the sampling results, the MDE provided approval in an email dated November 7, 2017 to spread the soil from both stockpiles in an area north of the Parcel B22, Phase 1 Development Area.

A sample of the oily water was collected on May 17, 2017 and submitted to Phase Separation Science, Inc. and analyzed for volatile organic compounds (VOCs) and PCBs. The on-site Contractor received approval from Tradepoint Atlantic personnel to pump the material to a storm drain leading to the on-site water treatment plant.



С

4

If you have any questions, or if we can provide any additional information at this time, please do not hesitate to contact ARM Group Inc. at 410-290-7775.

Respectfully submitted, ARM Group Inc.

Melissa Reployle

Melissa A. Replogle, E.I.T. Staff Engineer

Alul Peta

T. Neil Peters, P.E. Senior Vice President





ARM Group Inc.

Earth Resource Engineers and Consultants

January 29, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Fourth Quarter 2017 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, Maryland

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 (the Site) during the fourth quarter of 2017. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) was approved by the Maryland Department of the Environment (MDE) on June 29, 2017 and by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The main development of Sub-Parcel B6-1 includes the construction of a large warehouse building. The expected development of Sub-Parcel B6-1 includes grading, construction of a slab on-grade for the structure, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks. Development work completed on Sub-Parcel B6-1 prior to October 1, 2017 is discussed in the Quarterly Development Status Update for the third quarter of 2017 (dated October 27, 2017).

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during pre-development (demolition phase) and development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

MCM Management Corp. began demolition and site preparation activities on September 5, 2017. Development work has commenced with Clayco as the General Contractor. A slag building pad

was laid and graded. Construction of the building has commenced and is ongoing. Utility trench work associated with the building construction is ongoing.

2

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors. During the fourth quarter of 2017, some exceedances of the 3.0 mg/m^3 action level were observed. However, the exceedances appeared to be associated with trucks passing near the monitor and did not last more than five minutes. When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust.

Soil Management

Slag brought to the site was placed under capped areas, i.e. under the building pad foundation, for use as structural fill, and as utility trench backfill.

The EP screened excavated material with a MultiRAE photoionization detector (PID). During the fourth quarter of 2017, approximately 100 cubic yards (cy) of soil were segregated during excavation of a storm drain trench and stockpiled on the Site and covered with plastic sheeting. Soil sampling and disposal are discussed below.

Water Management

No dewatering occurred in Sub-Parcel B6-1 during the fourth quarter of 2017.

Soil Sampling and Disposal

One stockpile of approximately 100 cy was segregated and stockpiled on the northern portion of the Site. A composite sample was collected on December 7, 2017 and sent to Phase Separation Science, Inc. and analyzed for diesel range organics (DRO), gasoline range organics (GRO), Oil & Grease, polychlorinated biphenyls (PCBs), total metals, and hexavalent chromium. The soil was approved by the MDE via email on January 2, 2018 for reuse under the building foundation on the Site but has not yet been moved.

If you have questions regarding any information covered in this document please feel free to contact the undersigned at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Replogle

Melissa A. Replogle, E.I.T. Staff Engineer

G

r

0

u

р

М

А

R

T. Neil Peters, P.E. Senior Vice President

n

С

Ι





ARM Group Inc.

Earth Resource Engineers and Consultants

July 17, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update First Quarter 2018 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, Maryland

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 (the Site) during the first quarter of 2018. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) was approved by the Maryland Department of the Environment (MDE) on June 29, 2017 and by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The main development of Sub-Parcel B6-1 includes the construction of a large warehouse building. The expected development of Sub-Parcel B6-1 includes grading, construction of a slab on-grade for the structure, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks. Development work completed on Sub-Parcel B6-1 prior to January 1, 2018 is discussed in previously submitted Quarterly Development Status Updates (dated October 27, 2017 and January 29, 2018).

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during pre-development (demolition phase) and development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

Development work commenced prior to the first quarter of 2018 with Clayco as the General Contractor. Grading was completed for a parking lot. Construction of the building is ongoing. Utility trench work associated with the building construction is ongoing.

2

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors. During the first quarter of 2018, no exceedances of the 3.0 mg/m³ action level were observed. When dust generation was anticipated due to site conditions and planned development work, the Contractor proactively utilized a water truck to suppress dust.

Soil Management

Slag brought to the site was placed under capped areas, i.e. under the building pad foundation, for use as structural fill. Slag was also placed beneath parking areas which were not originally designated as capped areas in the RADWP. Pre-existing slag that was excavated during utility installations was either placed back into the trench as backfill or was placed under parking areas.

The EP screened excavated material with a MultiRAE photoionization detector (PID). During the first quarter of 2018, no soil was segregated due to elevated PID readings, odors, or staining.

During the excavation of the basin, a sandy clay material with no evidence of staining, odors, or elevated PID readings was encountered. Due to the Contractor's desire to reuse the material as clean fill, two preliminary samples were collected on January 18, 2018, and a Work Plan for additional sampling was submitted to the MDE by HCEA. Four additional samples were collected on February 22, 2018. The laboratory results were provided to the MDE and the excavated soil was approved by MDE on March 5, 2018 for use as clean fill above the geotextile maker fabric in landscaped areas.

Excavated Soil Sampling and Disposal

During the first quarter of 2018, no materials were segregated due to elevated PID readings, staining, or odors. Thus, no sampling of stockpiled soil was required, and no soils were removed from the site for disposal at Greys Landfill or elsewhere.

Water Management

R

Μ

G

r

0

u

р

Α

All dewatering discharges associated with the development of Sub-Parcel B6-1 were transmitted to a storm drain identified by Tradepoint Atlantic personnel as leading to the on-site water treatment facility.

Ι

n

С



On January 26, 2018, a water line was damaged during the installation of a storm drain in the Southwest portion of the Site. A channel was dug to divert the water into a sediment basin. The water was observed to be clear with no sheen or odors during the de-watering.

Notable Occurrences

None

If you have questions regarding any information covered in this document please feel free to contact the undersigned at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Reployle

Melissa A. Replogle, E.I.T. Staff Engineer

Alal Peter

T. Neil Peters, P.E. Senior Vice President

Ι

n

С



Μ

G

r

0

u

р

3



ARM Group Inc.

Earth Resource Engineers and Consultants

July 17, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

Re: Quarterly Development Status Updates
First Quarter 2018
Area A: Sub-Parcel A3-1;
Area B: Sub-Parcel B5-1 and Sub-Parcel B6-1
Responses to Agency Comments
Tradepoint Atlantic
Sparrows Point, MD 21219

Dear Ms. Brown:

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group Inc. (ARM) is pleased to provide the following responses to comments received from the Maryland Department of the Environment (MDE) in an email dated May 7, 2018. The MDE provided comments on the 2018 First Quarter Development Status Updates for Sub-Parcels A3-1, B5-1, and B6-1, each of which was dated May 3, 2018. No comments were received from the United States Environmental Protection Agency (USEPA). This Comment Response Letter accompanies revised submissions of the Sub-Parcel A3-1 and Sub-Parcel B6-1 Quarterly Development Status Updates for the First Quarter of 2018 (Revision 1). A new revision was not prepared for the Sub-Parcel B5-1 Quarterly Development Status Update due to the minor nature of the MDE comment on this document. Responses to specific comments are provided below; original comments are included in italics with responses following.

Sub-Parcel A3-1:

1. Did the electronic dust monitoring get discontinued based on a certain portion of the site being paved? What was the rationale for switching to visual observations only?

Electronic dust monitoring was discontinued after the majority of the parcel had been capped and the site contractor informed the Environmental Professional (EP) that all subsurface excavations had been completed. No exceedances of the 3.0 mg/m³ dust action level were detected during the first quarter of 2018. Beginning on February 15, 2018 the EP continued monitoring for visible dust during development work, which

included excavations not originally anticipated by the site contractor. The Quarterly Development Status Update has been updated to include these details.

2. Was the BGE underground utility line that ran through the coal tar area installed in the 2nd Quarter 2018? Is this why details are not provided in this progress report?

The utility line installation through the coal tar area (near the RW-003 Excavation Area) occurred in March 2018. At the time of the excavation, the EP was not aware that the excavation passed through the area with potential coal tar contamination. However, excavated soils were screened using a PID as was required during all development work on the parcel. Excavated material exhibiting elevated PID readings and odors was segregated on plastic and covered with plastic. The Sub-Parcel A3-1 Quarterly Development Status Update for the First Quarter of 2018 (Revision 1) has been updated to include these details. These excavated materials were sampled during the second quarter of 2018. Details will be provided in the Sub-Parcel A3-1 Quarterly Development Status Update for the Second Quarter of 2018.

3. Can we expect to see the details re: well abandonment and installation in the upcoming IM progress report for Parcel A3?

Permanent monitoring wells RW06-MW(S) and RW06-MW(D) were damaged during construction and thus could not be properly abandoned. Installation details for the replacement wells will be provided in the upcoming Interim Measures Progress Report.

Sub-Parcel B5-1:

4. Is the excavated and stockpiled soil covered on site?

The excavated soil on Sub-Parcel B5-1 is not covered because no physical evidence of contamination was observed during excavation at the Site. As stated in the approved Sub-Parcel B5-1 Response and Development Work Plan (RADWP), soil designated for replacement on-site which does not otherwise exhibit evidence of contamination (as determined by the EP) may be managed in large stockpiles as long as they remain within the erosion and sediment controls. Grass has begun to grow on the stockpiled soil in Sub-Parcel B5-1. Since there is no information to add, a new revision has not been prepared for the Sub-Parcel B5-1 Quarterly Development Status Update for the First Quarter of 2018.

Sub-Parcel B6-1:

5. Is the utility area on this parcel considered a "capped" area? I had thought that the only area officially requiring a VCP cap was the building foundation. However, this progress report identifies slag placed as utility backfill as a capped area, different from the

ARM Group Inc	А	R	М	G	r	0	u	р	Ι	n	С	
---------------	---	---	---	---	---	---	---	---	---	---	---	--

parking areas that are undergoing sampling to determine if they can remain uncapped. *Please clarify.*

Slag was placed under the building pad as well as under parking areas. Based on clarification received from the subcontractor, the Sub-Parcel B6-1 Quarterly Development Status Update has been revised to clarify that slag was not brought onto the site as utility trench backfill. Rather, pre-existing slag that was removed during excavations for utility installation was either placed back into the trench as backfill or was placed under parking areas. The pre-existing slag fill was determined to not require capping in the Sub-Parcel B6-1 RADWP. A determination has not yet been made regarding whether capping is required for areas where imported slag has been placed.

If you have questions regarding any information covered in this document please feel free to contact the undersigned at (410) 290-7775.

Respectfully submitted, ARM Group Inc.

Melissa Reployle

Melissa A. Replogle, E.I.T. Staff Engineer

Α

R

Μ

G

r

0

u

р

Al. D Pets

T. Neil Peters, P.E. Senior Vice President

Ι

n



3





Engineers and Scientists

August 21, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Second Quarter 2018 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, Maryland

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 (the Site) during the second quarter of 2018. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) was approved by the Maryland Department of the Environment (MDE) on June 29, 2017 and by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The expected development of Sub-Parcel B6-1 includes grading, construction of a slab on-grade warehouse building, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks. Development work completed on Sub-Parcel B6-1 prior to April 1, 2018 is discussed in previously submitted Quarterly Development Status Updates (dated October 27, 2017, January 29, 2018, and July 17, 2018).

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during pre-development (demolition phase) and development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

Development work commenced prior to the second quarter of 2018 with Clayco as the General Contractor. Construction of the building is complete. Utility trench work associated with the building construction is complete. Minor landscaping and paving work is ongoing.

Dust Monitoring

When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust. Dust monitoring was performed with MetOne E Samper dust monitors prior to April 20, 2018. Between April 1 and April 20, 2018, no exceedances of the 3.0 mg/m³ action level were observed. Electronic dust monitoring was discontinued after large portions of the parcel had been capped and the majority of the excavations completed. After April 20, 2018, only small periodic excavations were expected to continue. HCEA continued to inspect the site for visible dust, but no data were collected. Excessive dust was not observed during the second quarter of 2018.

Soil Management

Clean fill was placed in landscaped areas during the second quarter of 2018. This fill was approved as discussed in the Sub-Parcel B6-1 Development Status Update for the First Quarter of 2018. Documentation will be provided with the Sub-Parcel B6-1 Development Completion Report.

The EP screened excavated material with a MultiRAE photoionization detector (PID). During the second quarter of 2018, no soil was segregated due to elevated PID readings, odors, or staining.

Excavated Soil Sampling and Disposal

During the second quarter of 2018, no materials were segregated due to elevated PID readings, staining, or odors. Thus, no sampling of stockpiled soil was required, and no soils were removed from the site for disposal at Greys Landfill or elsewhere.

Water Management

No dewatering occurred during the second quarter of 2018.

Notable Occurrences

None

A

R

If you have questions regarding any information covered in this document please feel free to contact ARM Group Inc. at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Reployle

Melissa A. Replogle, E.I.T. Staff Engineer

Μ

G

r

0

u

р

Alad Pets

T. Neil Peters, P.E. Senior Vice President

n

С

Ι





ARM Group Inc.

Engineers and Scientists

October 31, 2018

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Third Quarter 2018 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, Maryland

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 (the Site) during the third quarter of 2018. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) was approved by the Maryland Department of the Environment (MDE) on June 29, 2017 and by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The expected development of Sub-Parcel B6-1 includes grading, construction of a slab on-grade warehouse building, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks. Development work completed on Sub-Parcel B6-1 prior to July 1, 2018 is discussed in previously submitted Quarterly Development Status Updates (dated October 27, 2017; January 29, 2018; July 17, 2018; and August 21, 2018).

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during pre-development (demolition phase) and development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities. The EP reported that no intrusive work requiring monitoring was performed during July 2018.

Development Progress

Development work commenced prior to the third quarter of 2018 with Clayco as the General Contractor. Construction of the building is complete. Utility trench work, grading, and paving

associated with the building construction are complete. Landscape capping was performed during the third quarter of 2018, and all landscaping work is now complete. Work in the basin in the southwestern portion of the site was performed in August and September 2018 and is ongoing.

Dust Monitoring

Electronic dust monitoring was discontinued after all excavations and the majority of capping had been completed. HCEA continued to inspect the site for visible dust during the third quarter of 2018, but no data were collected. Excessive dust was not observed during the third quarter.

Soil Management

Clean fill was placed in landscaped areas during the third quarter of 2018. This fill was approved as discussed in the Sub-Parcel B6-1 Development Status Update for the First Quarter of 2018. Documentation will be provided with the Sub-Parcel B6-1 Development Completion Report.

The EP screened excavated material with a MultiRAE photoionization detector (PID). During the third quarter of 2018, no soil was segregated due to elevated PID readings, odors, or staining.

Excavated Soil Sampling and Disposal

During the third quarter of 2018, no excavations were performed. Thus, no sampling of stockpiled soil was required, and no soils were removed from the site for disposal at Greys Landfill or elsewhere.

Water Management

During the third quarter of 2018, all dewatering discharges associated with the development of Sub-Parcel B6-1 were transmitted to the sediment basin in the southwestern portion of the site.

Notable Occurrences

None

Α

R

If you have questions regarding any information covered in this document please feel free to contact ARM Group Inc. at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Replogle

Μ

Melissa A. Replogle, E.I.T. Staff Engineer

G

r

0

u

р

AL. A.P.t

T. Neil Peters, P.E. Senior Vice President

n

С

Ι



2



ARM Group Inc.

Engineers and Scientists

January 30, 2019

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Fourth Quarter 2018 Area B: Sub-Parcel B6-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B6-1 (the Site) during the fourth quarter of 2018. The Sub-Parcel B6-1 Response and Development Work Plan (RADWP) (Revision 1) dated June 9, 2017 was approved for implementation by the Maryland Department of the Environment (MDE) on June 29, 2017. A subsequent revision of the RADWP (Revision 2) dated July 7, 2017 was approved by the United States Environmental Protection Agency (USEPA) on September 26, 2017. The overall development of Sub-Parcel B6-1 includes grading, construction of a slab on-grade warehouse building, hot mix asphalt (HMA) paving, connections to existing stormwater systems, lighting improvements, landscaping improvements, and other construction tasks. Development work completed on Sub-Parcel B6-1 prior to October 1, 2018 is discussed in previously submitted Quarterly Development Status Updates (dated October 27, 2017; January 29, 2018; July 17, 2018; August 21, 2018; and October 31, 2018).

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during pre-development (demolition phase) and intrusive development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities. No intrusive activities requiring EP oversight were performed in November or December 2018.

Development Progress

Development work commenced prior to the fourth quarter of 2018 with Clayco as the General Contractor. Construction of the building is complete. Utility trench work, grading, and paving associated with the building construction are complete. Stoned landscape areas were re-capped with 24 inches of MDE Voluntary Cleanup Program approved clean fill. Work in the basin in the southwestern portion of the site was performed during the fourth quarter of 2018 and has now been completed.

2

Dust Monitoring

Electronic dust monitoring was discontinued after excavations and the majority of capping had been completed prior to the start of the fourth quarter. HCEA continued to inspect the site for visible dust during the fourth quarter of 2018, but no data were collected. Excessive dust was not observed during the fourth quarter.

Soil Management

Clean fill was placed in in the basin in the southwestern portion of the site during the fourth quarter of 2018. This fill was approved as discussed in the Sub-Parcel B6-1 Development Status Update for the First Quarter of 2018. Documentation will be provided with the Sub-Parcel B6-1 Development Completion Report.

No excavations were performed during the fourth quarter of 2018. Therefore, no soil screening, materials segregation, stockpile sampling, or offsite removal of soils to Greys Landfill or elsewhere were required.

Excavated Soil Sampling and Disposal

During the fourth quarter of 2018, no excavations were performed. Therefore, no sampling of stockpiled soil or offsite soil removal for disposal at Greys Landfill or elsewhere were required.

One small stockpile (approximately 100 cubic yards) of segregated soil generated during Sub-Parcel B6-1 development work remains in the northern portion of Parcel B22 (outside the Parcel B22, Phase 1 development area). This stockpile has been sampled, and the MDE has approved the soil for reuse under a future capped area elsewhere on the Tradepoint Atlantic property.

Water Management

No dewatering occurred during the fourth quarter of 2018.

G

r

0

Notable Occurrences None

R

Μ

Α

u p

Ι

n

С

А

R

Μ

G

r

0

u

р

If you have questions regarding any information covered in this document, please feel free to contact ARM Group Inc. at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Replogle

Melissa A. Replogle, E.I.T. Staff Engineer

Alul Po

T. Neil Peters, P.E. Senior Vice President



Ι

n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 <td

"

APPENDIX J

"

"

"

"

١

..



Memo

То:	Mr. Peter Haid – Tradepoint Atlantic	
From:	Ms. Gina Galimberti	
CC:	Mr. Keith Progin	
Date:	October 18, 2017	
Re:	Sub-Parcel B6-1 - Pre-Construction Meeting	

On October 11, 2017, a pre-construction meeting for Sub-Parcel B6-1 was held at the Tradepoint office at 1600 Sparrows Point Boulevard. In attendance were:

- Mr. Peter Haid Environmental Director with Tradepoint Atlantic
- Mr. Srini Nookala Project Manager with Clayco
- Mr. Austin Johnson Project Engineer with Clayco
- Mr. DJ Cox with Dixie Construction
- Mr. Keith Progin Senior Environmental Project Manager with Hillis-Carnes
- Ms. Gina Galimberti Environmental Services Manager with Hillis-Carnes
- Mr. Chris Hillis Project Engineer with Hillis-Carnes

During this meeting, the Environmental Professional roles that will be performed by Hillis-Carnes during the applicable portions of the development project were discussed. The roles generally include: a) monitoring of excavated soil; b) air monitoring for particulate dust; c) monitoring of dewatering activity; and d) documentation. A summary of these roles was provided to the attendees and is attached to this memorandum.

Sparrows Point Terminal – Area B - Sub-Parcel B6-1 Hillis-Carnes Engineering Associates, Inc. (HCEA) - Environmental Professional (EP) Roles October 11, 2017

Sub-Parcel B6-1 Development Area consists of 43.8 acres in the southern portion of Parcel B6, 27.0 acres in Parcel B22, and 2.4 acres in the northern portion of Parcel B3, for a total of 73 acres. Sub-Parcel B6-1 Development Area was formerly occupied by portions of the finishing Mills Area including the Hot Strip Mill Area. The area is slated for development and use as an approximate 855,000 square foot warehouse facility with associated parking areas and two expanded storm water detention ponds for the adjacent development on Parcel B22. HCEA is acting as the Environmental Professional (EP) for Sub-Parcel B6-1 during the Development Phase of the project, as described in the Response and Development Work Plan for Area B: Sub-Parcel B6-1 (Revision 2, July 7, 2017). The EP's roles are as follows.

> Monitoring of Excavated Soils

HCEA is monitoring the environmental condition of soil as it is being excavated, generally during the following activities: a) site grading and site preparation; b) excavation of underground utility trenches for new utilities; c) excavation of foundation structures; and d) excavation for installation of light poles and inlet/manholes. The monitoring includes the following:

- Soils will be monitored with a calibrated photoionization detector (PID) for evidence of volatile organic compounds (VOCs). Evidence of VOCs is considered to be sustained PID readings greater than 10 units on the PID;
- Soils will be inspected for visual indication of environmental impact (i.e., staining apparently due to impact);
- Soils will be inspected for olfactory indication of environment impact (i.e., odors apparently due to impact);
- Soils will be inspected for the presence of waste materials; and/or
- Soils will be inspected for evidence of free oil (i.e., oil which could potentially be drained or otherwise extracted from the soil and which is often referred to as "non-aqueous phase liquids" or NAPL)

If soils meeting any of the criteria above are encountered, HCEA will coordinate with the General Contractor and their Subcontractor(s) to segregate those materials by placing the materials on plastic sheeting (6-mil minimum) and covering the material with plastic sheeting at the end of each work day. HCEA will coordinate with the MDE's Voluntary Cleanup Program Project Manager for further evaluation of this material (e.g., for potential re-use on-parcel, for off-parcel disposal, etc.)

With regard to NAPL as described previously in the last bullet above, if NAPL is encountered in the utility trench, the extents of the impacts shall be delineated by excavating trenches perpendicular to the utility alignment to examine the soil for physical evidence of NAPL. If NAPL is confirmed to be present, trench plugs shall be constructed in the portion of the utility trench where NAPL is confirmed.

> Air Monitoring During the Development Phase

HCEA is on-site conducting daily air monitoring for total dust. This includes a work area monitor and two perimeter monitors. Specifically, HCEA's on-site personnel will utilize a monitor to provide mass dust readings throughout the work day within the work area, or immediately downwind of the work area, depending on site conditions and activity. In addition to the work area monitoring, monitors will be stationed daily at two of the four perimeters of Sub-Parcel B6-1. The perimeters will correspond to those that are upwind and downwind of the work area, based on the predicted prevailing wind direction for that day.

Where dust readings are sustained above the total dust action limit of 3.0 milligrams per cubic meter of air (mg/m³), HCEA will coordinate with the General Contractor to discuss potential methods for supplementing the standard dust suppression methods in order to address the dust levels. Such methods could include, but will not necessary be limited to, an increase in the frequency of water trucks that are spraying roads, covering of soil piles with plastic sheeting, etc.

> Monitoring of Dewatering Activity

If dewatering becomes necessary during the Development Phase of the project, the water must be conveyed to the Humphrey Creek Waste Water Treatment Plant (HCWWTP). HCEA will document dewatering activity. If laboratory analysis of water produced as a result of the dewatering becomes necessary, HCEA can collect water samples for transport to an analytical laboratory.

Close-Out Documentation

HCEA will provide close-out documentation for the project, in accordance with the spreadsheet that is on the reverse side of this summary page.

Documentation Requirements for VCP Completion Reports

Documentation	Responsible Party
General:	
Pre-construction meeting - memo with list of attendees and attached EP Roles Summary	TPA
Daily Construction Observation Reports	EP
Soil Excavations:	
Soil Screening: PID Readings, Visual and Olfactory Observations (general statement if under 10 ppm; maximum readings if above 10 ppm)	EP
Impacted Soils: Stockpile Locations & Stabilization Measures	EP
Impacted Soils: Waste Characterization Sample Results or MDE inspection results	EP
Impacted Soils: Disposal Manifests (for off-site disposal and Greys Landfill)	EP
Impacted Soils: Narrative for on-site placement and approximate quantity (in daily report)	EP
Non-Impacted Soils: Off-parcel disposal - Narrative of approximate quantity and location	EP
Non-Impacted Soils: On-parcel placement - Narrative of location for large quantities only (basins	EP
Dust monitoring:	
Monitoring equipment (manufacturer and model)	EP
Monitoring locations and results (appended to daily report)	EP
Summary/Log of dust suppression actions (included in daily report)	EP
Construction:	
 As-Built Drawings, including: Minimum thickness of all layers: clean fill, subbase, asphalt layers, floor slabs Grading and compaction specifications Detention pond construction Landscaping details 	Contractor
Construction Photos (of milestones; note-worthy occurrences; minimum of monthly)	EP
Over excavation of utility trenches (if needed per NAPL Contingency Plan)	EP
VCP-Approved Clean Fill:	
Source Documentation (e.g., facility affidavit for clean material)	EP
Analytical Results (in absence of facility affidavit)	EP
Truck Tickets for Imported VCP-Approved Clean Fill	EP
Water Management:	
Grading Permit	Contractor
Groundwater Discharge Approvals and locations (as applicable)	EP
Collection/Reporting of samples of water removed from excavations	EP
Documentation of what is sent to WWTP or Outfalls	EP
Health and Safety protocols:	
HASP Acknowledgement (HASP cover page and management approval page)	Contractor


TPA = Tradepoint Atlantic

EP = Environmental Professional

CRRGP F KZ'M'

GENERAL NOTES:

- 1. ALL PIPES OR CONDUIT SHALL BE LEAK-PROOF AND WATERTIGHT. ALL JOINTS SHALL BE SEALED OR GASKETED.
- 2. ALL PIPES SHALL BE PROPERLY PLACED AND BEDDED TO PREVENT MISALIGNMENT OR LEAKAGE. PIPE BEDDING SHALL BE INSTALLED IN SUCH A MANNER AS TO MINIMIZE THE POTENTIAL FOR ACCUMULATION OF WATER AND CONCENTRATED INFILTRATION.
- 3. MINIMUM COVER ABOVE UTILITY SHALL BE BASED ON SPECIFIC UTILITY REQUIREMENTS.
- 4. TRENCHES ÚŒUÙ OD ŐÁ/PÜUWŐ PÁŒÜ ÒŒUÁ Y PÔPÁŒ ÒÁPUVÁÖ ÒÙÕ ÞŒ VÒÖÁVUÁÓÒ ÔŒÚÚÒÖÁSHALL BE BACKFILLED WITH BEDDING AND MATERIALS APPROVED BY MDEÁZUÜÁQÞÖWÙVÜQQEŠÁWÙÒÈ
- 5. FOR ANY UTILITY SEGMENT WHICH GOES THROUGH AN AREA WHICH IS DESIGNATED TO RECEIVE A LANDSCAPED CAP, THE UPPER 2 FEET OF BACKFILL MUST MEET THE REQUIREMENTS OF MDE VCP CLEAN FILL FOR OPOWUVUOUS LAND USE. IN THIS CASE THE MDE VCP CLEAN FILL WILL BE UNDERLAIN BY A GEOTEXTILE MARKER FABRIC. UTILITY SEGMENTS WHICH GO THROUGH AREAS WHICH ARE DESIGNATED TO RECEIVED A PAVEDÁCAP QJÜÁÖÒÚVPÙÁÓÒŠUY Á/PÒÁ T OLÜS ÖÜÁZOLÓ ÜÓDÁWILL BE BACKFILLED WITHÁMATERIALS APPROVED BY MDE FOR WÙ Ò ÁÓ Ò ŠU Y Á/P Ò ÁÔ Œ Ú ÊY POÔ P ÁT Œ Y Á ✿ÔŠWÖÒÁ́JÜUÔÒÙÙÒÖÁÙŠŒŐÁŒŐÖÜÒÕŒ/ÒÁ ŒUÞÕÁUVPÒÜÁTŒVÒÜQUŠÙ.



This drawing, its contents, and each component of this drawing are the property of and proprietary to ARM Group Inc. and shall not be reproduced or used in any manner except for the purpose identified on the Title Block, and only by or on behalf of this client for the identified project unless otherwise authorized by the express, written consent of ARM Group Inc.

2018

TYPICAL UTILITY	October 2020	Figure
CROSS SECTIONS	1/2" = 1'-0"	1
Sparrows Point	1/2 - 1 -0	
Tradepoint Atlantic	20010206	1

CRRGP F KZ'L''

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>		
Sent:	Wednesday, May 30, 2018 12:33 PM		
То:	Keith Progin; Pete Haid		
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)		
Subject:	Re: SPT Topsoil Sampling Plan - Old Court Road		

Hello Keith

The material sampled is acceptable for use as clean fill for either commercial or industrial land use at Sparrows Point. As noted previously, the material must be transported and stockpiled at the site in a manor that prevents cross contamination and in accordance with all applicable sediment and erosion control requirements.

If you have any questions regarding this approval please contact me.

Barbara Brown MDE Project Coordinator

On Wed, May 30, 2018 at 9:37 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

During the redevelopment activities at Old Court Road, approximately 10,000 yards of soil was stockpiled. While HCEA was on-site to collect samples from the topsoil, HCEA also collected four composite samples from the 10,000 yard stockpile. HCEA inspected the stockpile and did not observe evidence of concrete, brick, rubble, asphalt, etc. In addition, there was no evidence of staining, odors, or elevated PID readings from the soils used to generate the 4 composite samples. Please see the attached laboratory results.

Dixie is proposing transporting this 10,000 yard stockpile for use as clean fill in landscaped areas at Sparrows Point. Please advise.

Thanks!

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Keith Progin
Sent: Friday, May 25, 2018 4:37 PM
To: 'Barbara Brown -MDE-'; Pete Haid
Cc: Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)
Subject: RE: SPT Topsoil Sampling Plan - Old Court Road

Thank you for your quick response. I've been informed that Dixie will take measures to prevent cross contamination and install proper sediment controls.

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov]
Sent: Friday, May 25, 2018 4:31 PM
To: Keith Progin; Pete Haid
Cc: Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)
Subject: Re: SPT Topsoil Sampling Plan - Old Court Road

Hello Keith

The sample results look good for clean topsoil for industrial and commercial use.

So they may transport to SPT..however, the pile should be identified, marked and placed in such a way that there is no cross contamination from underlying material and with proper sediment control and dust management.

On Fri, May 25, 2018 at 4:17 PM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the attached laboratory report for the top soil samples collected at Old Court Road. Our original Work Plan called for the collection of four composite samples from an approximate 6,000 yard stockpile. Upon arriving on-site, I was informed that a second topsoil stockpile had been generated totaling approximately 8,000 yards. TS-1 through TS-4 were collected from the 8,000 yard stockpile and TS-5 through TS-8 were collected from the original 6,000 yard stockpile.

Dixie is proposing transporting the two topsoil stockpiles for use at SPT. Unfortunately, they have an immediate need for topsoil. Please advise.

Thanks and have a great holiday weekend!

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov]
Sent: Friday, May 11, 2018 11:27 AM
To: Keith Progin
Cc: Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)
Subject: Re: SPT Topsoil Sampling Plan - Old Court Road

Hi Keith

You may proceed with the work plan with the addition of herb/pesticides for two of the composites...

Barbara Brown

On Wed, Apr 18, 2018 at 3:52 PM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Dixie has requested transporting approximately 4,000 yards of topsoil to SPT that has been generated at the Old Court Crossing Residential Development at 3209 Old Court Road in Pikesville, Maryland. Please see the attached work plan and aerial photograph. Please advise.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4988 Email kprogin@hcea.com

Website www.hcea.com





This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

--

Barbara Brown

MDE-LRP-VCP Section Head

direct 410 537 3212

general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

--

Barbara Brown

MDE-LRP-VCP Section Head

direct 410 537 3212

general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

--Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov] Sent: Wednesday, March 15, 2017 8:41 AM To: Brandon Bonanno Subject: Fwd: Sampling Report

------ Forwarded message ------From: Barbara Brown -MDE- <barbara.brown1@maryland.gov> Date: Wed, Aug 26, 2015 at 5:05 PM Subject: Fwd: Sampling Report To: Brandon Bonanno <bbonanno@mcmdemo.com>

----- Forwarded message ------

From: Barbara Brown -MDE- <barbara.brown1@maryland.gov>

Date: Tue, Apr 21, 2015 at 9:58 AM

Subject: Re: Sampling Report

To: "McMillan, Stephen" <smcmillan@walshgroup.com>, Mike Robertson <MRobertson@aec-env.com>, Brandon Bonanno <bbonanno@mcmdemo.com>, "Bhatia, Kapil" <kbhatia@walshgroup.com>

Hello All

As noted previously the soil sample from B-46 14-16' exceeds the allowable level of Arsenic for industrial use. Therefore, soil around B-46 will not be allowed to be transported to Sparrows Point. An investigation should be performed to define the area of elevated Arsenic that must be disposed of properly.

Sparrows Point may use the remaining in-situ soil within the area defined on the attached map at their discretion. This approval is only for Sparrows Point. Transport of soil from the defined area to any other location other than a permitted disposal facility will require separate approvals.

If soil that exhibits odors or staining is encountered during the removal operations it is not approved and should be segregated and properly staged for further testing.

If you have any questions regarding this approval please contact me.

Barbara Brown MDE Project Coordinator

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>
Sent:	Wednesday, November 8, 2017 9:01 AM
То:	Keith Progin
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)
Subject:	Re: SPT B6-1 Clean Fill Cert - Sand

Hello Keith

The sand material described in the certification letter from York Building Products is approved for use at the Sparrows Point site.

On Wed, Nov 8, 2017 at 8:57 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Barbara – Please find attached a clean fill certification for your approval for sand from York Building Products to be used at B6-1.

Let me know if you have any questions or need anything further.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4998 Email kprogin@hcea.com

Website www.hcea.com





MD * DC * DE * PA * VA * Caribbean 2017 ENR Top 500 Design Firm #375



This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination,

distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

--

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>
Sent:	Monday, May 14, 2018 10:56 AM
То:	Keith Progin; Gina L. Galimberti
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov); phaid@tradepointatlantic.com; James Calenda
Subject:	Re: SPT - B6-1 Clean Fill Request

Hello Keith

The stone certification from the new quarry owner is acceptable and the material referenced may be used throughout the Tradepoint Atlantic facility as clean fill material.

If you have any questions please contact me.

Barbara Brown MDE Project Coordinator

On Fri, May 11, 2018 at 3:14 PM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the attached affidavit for the proposed clean fill to be used under the western parking area at B6-1. The material comes from Martin Marietta (formerly Blue Grass). Please let me know if this material is suitable.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098 Email kprogin@hcea.com

Website www.hcea.com





This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

--Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From: Sent:	Barbara Brown -MDE- <barbara.brown1@maryland.gov> Thursday, August 23, 2018 11:58 AM</barbara.brown1@maryland.gov>
То:	Keith Progin
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov); phaid@tradepointatlantic.com
Subject:	Re: SPT - B6-1 Clean Fill Request

Hello Keith

The material in the affidavits is acceptable for use as clean material above the CAP at Sparrows Point. However, in the future the affidavits should be provided and approved before the material is transported to the site.

On Thu, Aug 23, 2018 at 11:34 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Barbara,

#2 washed gravel was brought onto B6-1 (Amazon) and was placed along the sidewalk on the eastern side of the building. Two affidavits are attached.

The first affidavit is from Aggtrans that states they received the material from York Building Products storage yard at Pulaski Highway in Abingdon. The second affidavit is from York Building Products stating that it is a virgin material from their Belvedere mining/quarrying operation in Port Deposit.

Please confirm that this material is acceptable for use above the cap at Sparrows Point.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098 Email kprogin@hcea.com

Website www.hcea.com





This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>		
Sent:	Friday, May 25, 2018 4:31 PM		
То:	Keith Progin; Pete Haid		
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)		
Subject:	Re: SPT Topsoil Sampling Plan - Old Court Road		

Hello Keith

The sample results look good for clean topsoil for industrial and commercial use.

So they may transport to SPT..however, the pile should be identified, marked and placed in such a way that there is no cross contamination from underlying material and with proper sediment control and dust management.

On Fri, May 25, 2018 at 4:17 PM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the attached laboratory report for the top soil samples collected at Old Court Road. Our original Work Plan called for the collection of four composite samples from an approximate 6,000 yard stockpile. Upon arriving on-site, I was informed that a second topsoil stockpile had been generated totaling approximately 8,000 yards. TS-1 through TS-4 were collected from the 8,000 yard stockpile and TS-5 through TS-8 were collected from the original 6,000 yard stockpile.

Dixie is proposing transporting the two topsoil stockpiles for use at SPT. Unfortunately, they have an immediate need for topsoil. Please advise.

Thanks and have a great holiday weekend!

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov]
Sent: Friday, May 11, 2018 11:27 AM
To: Keith Progin
Cc: Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)
Subject: Re: SPT Topsoil Sampling Plan - Old Court Road

Hi Keith

You may proceed with the work plan with the addition of herb/pesticides for two of the composites...

Barbara Brown

On Wed, Apr 18, 2018 at 3:52 PM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Dixie has requested transporting approximately 4,000 yards of topsoil to SPT that has been generated at the Old Court Crossing Residential Development at 3209 Old Court Road in Pikesville, Maryland. Please see the attached work plan and aerial photograph. Please advise.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098 Email <u>kprogin@hcea.com</u>

Website www.hcea.com



MD * DC * DE * PA * VA * Caribbean 2017 ENR Top 500 Design Firm #375



This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

--

Barbara Brown

MDE-LRP-VCP Section Head

direct 410 537 3212

general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

--Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

"

APPENDIX M

"

"

11

"

١

..

Hello Keith

Based upon a review of the recent sampling results provided with your March 5, 2018 email and previous testing conducted, the material sampled from the B6-1 sediment basin may be used as clean fill above the geotextile at B6-1. This clean fill approval is only for Sparrows Point sites with proposed industrial land use.

If you have any additional questions please contact either Ms. Jennifer Sohns or myself.

Barbara Brown MDE Project Coordinator

On Mon, Mar 5, 2018 at 11:32 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the attached laboratory results for the sandy clay material that was excavated from the expanded Sediment Basin at B6-1. Again, the contractor is planning on using this material as Clean fill above the geotextile marker fabric in landscaped areas at B6-1. Please let me know if the material is approved for use.

I should note that by the time we sampled the material, they had completed the excavation within the basin. Therefore, all 4 composite samples were collected from the stockpile. An excavator was utilized to allow us to grab our 10 point grabs from deeper depths within the stockpile.

Thanks!

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell <u>(443) 250-9467</u> Phone <u>+1 (410) 880-4788 X1145</u> Fax <u>+1 (410) 880-4098</u>

From: Jennifer Sohns -MDE- [mailto:jennifer.sohns@maryland.gov]
Sent: Thursday, February 15, 2018 10:20 AM
To: Keith Progin
Cc: Barbara Brown -MDESubject: B6-1 Sediment Basin Sampling

Hi Keith,

This is a followup to our phone call today. You stated that approximately half of the sandy/clay soils in the sediment basin extension area were removed and stockpiled on the site in order to allow for some development work that needed to move forward. An environmental contractor has been on-site screening soils during the removal and no indications of contamination have been identified. I approved collecting two 10-pt composite samples from this stockpiled soil and the remaining two samples will be collected from soils that remain in-situ, as proposed. Also, it was noted that the slag layer has been removed and stockpiled on the parcel.

Let me know if you have any questions or comments.

Thank you,

Jennifer Sohns

<u>Click here</u> to complete a three question customer experience survey.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click</u> <u>here</u> to complete a three question customer experience survey.

APPENDIX N

Modified Level D Contractor Certification Ground Intrusive Work

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B6-1, Revision 2* dated July 7, 2017, Section 3.5.2, *Sub-Parcel B6-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure duration of 120 days was established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

Prior to the start of the project ARCO adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work. Modified Level D was used from Day 1 of the project by all personnel involved in ground intrusive work.

Statement Certification:

Company:	DXI Const
Name:	D.J. Cox
Title:	PM
Cionoturo	
Signature:	
Date:	4-7-20

Modified Level D PPE

Modified Level D PPE will include, at a minimum, overalls such as polyethylene-coated Tyvek or clean washable cloth overalls, latex (or similar) disposable gloves (when working in wet/chemical surroundings) or work gloves, steel-toe/steel-shank high ankle work boots with taped chemical-protective over-boots (as necessary), dust mask, hard hat, safety glasses with side shields, and hearing protection (as necessary). If chemical-protective over-boots create increased slip/trip/fall hazardous, then standard leather or rubber work boots could be used, but visible soils from the sides and bottoms of the boots must be removed upon exiting the Exclusion Zone.

APPENDIX O

NO80N TECHNICAL DATA SHEET NONWOVEN GEOTEXTILE

N080N is a polypropylene, needle punched nonwoven geotextile for use in drainage and separation applications. It has been stabilized to resist degradation due to ultraviolet exposure and is resistant to commonly encountered mildew, insects and soil chemicals, and is non-biodegradable.

SPECIFICATIONS:

The N080N polypropylene nonwoven fabric will utilize the following characteristics:

PROPERTY	TEST METHOD	MIN. AVG. ROLL VALUE
Grab Tensile Strength ¹	ASTM D4632	205 lbs
Grab Tensile Elongation	ASTM D4632	50%
CBR Puncture	ASTM D6241	525 lbs
Trapezoid Tear Strength	ASTM D4533	80 lbs
UV Resistance @ 500 hrs	ASTMD4355	70%
Apparent Opening Size (AOS)	ASTM D4751	80 US Sieve
Permittivity (sec ⁻¹)	ASTM D4491	1.3 (sec ⁻¹)
Flow Rate	ASTM D4491	90 gpm/ft²

Values quoted above are the result of multiple tests conducted at an independent testing facility. N080N meets or exceeds values listed. ¹Values apply to both machine and cross-machine directions


PACKAGING:		
Roll Width	12.5 ft.	15 ft.
Roll Length	360 ft.	300 ft.
Roll Area	500 yd ²	500 yd ²


Disclaimer: ACF Environmental assumes no liability for the completeness or accuracy of this information or the ultimate use of this information. This document should not be construed as engineering advice. Always consult the project engineer for project specific requirements. The end user assumes sole responsibility for the use of this information and product.

*ACF Environmental is certified and successfully complies with AASHTO's NTPEP Geotextiles Technical Committee Work Plan



APPENDIX P





OVERPOURS





PERFECT FOR DRIVEWAYS, PATIOS, TRAILS & PATHS

- Can be installed over top of existing concrete, asphalt or wood.
- Mixed on site and applied quickly in a single pour with minimal equipment
- Pour-in-place material fits to any shape over top of existing concrete, asphalt or wood.
- Resistant to oil, gasoline, salt and more
- Great traction when wet, reduces slip and fall accidents ASTM tested slip resistant
- Eliminates standing water

ENVIRONMENTALLY FRIENDLY INSTALLATION

- Less labor intensive installation than comparable surfacing material — Mixed on site and applied quickly in a single pour with minimal equipment
- Made from recycled tires and is ADA compliant, every 1000 square feet of Porous Pave[™] keeps 300 tires out of the landfill
 - AND DO THE
- Can be applied in temperatures between 40° and 90°F and generally cures in 24 hours
- 29% porosity allows large volumes of water to pass through which reduces runoff by allowing water to soak through into the ground

SAFE, DURABLE & UNIQUE

- ASTM tested slip resistant surface reduces slip-and-fall accidents
- Flexible enough to resist crumbling and cracking during freeze thaw cycles
- Any shape or design can be integrated in the surface, available in 8 colors for customized installations
- More cost effective than comparable surfacing material

AVAILABLE IN 8 COLORS

