

Wastewater Treatment Plants
ENR Upgrade Status
(January 17, 2013)

Status Update:

Previous Meeting

26 facilities are in operation
22 facilities are under construction
9 are under design
7 are in planning
3 are in pre-planning activities
67 total

Current

26 facilities are in operation
22 facilities are under construction
11 are under design
6 are in planning
2 are in pre-planning activities
67 total

For more information on each facility status, nutrient loading, and other information, you may go to
http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Five facilities: Thurmont, Piscataway, Cambridge, Snow Hill and Aberdeen are nearing construction completion in the next three to five months.
- Chesapeake Beach and Marley Taylor have completed design and are expected to initiate construction by end of March 2013.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Piscataway	99%
Thurmont	98%
Cambridge	93%
Snow Hill	92%
Aberdeen	92%
LaPlata	87%
Damascus	87%
Parkway	77%
Annapolis	71%
Ballenger Creek	69%
Broadneck	62%
Patuxent	50%
Broadwater	48%
Patapsco	47%
Joppatowne	46%
Maryland City	43%
Seneca Creek	37%
Western Branch	32%
Sod Run	29%
Blue Plains	23%
Cox Creek	7%
Emmitsburg	2%

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

Emmitsburg - Ready for Groundbreaking
Thurmont - Ready for Dedication
Piscataway- Ready for Dedication