

**Wastewater Treatment Plants**  
**ENR Upgrade Status**  
(September 26, 2013)

**Status Update:**

**Previous Meeting**

30 facilities are in operation  
19 facilities are under construction  
12 are under design  
4 are in planning  
2 are in pre-planning activities  
67 total

**Current**

31 facilities are in operation  
18 facilities are under construction  
12 are under design  
4 are in planning  
2 are in pre-planning activities  
67 total

For more information on each facility status, nutrient loading, and other information, you may go to [http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp\\_enr\\_upgrade.aspx](http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx)

**Status Change from Previous Meeting:**

- Joppatowne has initiated the ENR operation.
- At least two other facilities are expected to initiate ENR operation by December.
- Marlay Taylor construction to start next month

**Percentage completion for facilities under construction for ENR Upgrade:**

<u>Facility</u>	<u>Percentage complete</u>
Snow Hill	99%
Aberdeen	99%
Cambridge	96%
Annapolis	95%
Broadwater	92%
LaPlata	91%
Broadneck	89%
Patuxent	87%
Ballenger Creek	80%
Maryland City	77%
Sod Run	68%
Western Branch	66%
Seneca Creek	65%
Patapsco	61%
Blue Plains	33%
Emmitsburg	11%
Cox Creek	9%
Chesapeake Beach	4%

**Upcoming Events:**

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

- Chesapeake Beach - Ready for Groundbreaking
- Joppatowne - Ready for Dedication
- Snow Hill - Open House for the ENR upgrade on Saturday, October 19, 2013 from Noon to 2:00 pm. In addition, a dedication ceremony is being scheduled by the town.
- Marlay Taylor had a groundbreaking ceremony on September 19, 2013.