Polume 1 Number 6

BAY

STAT

Bay Restoration Fund Targeted Wastewater Treatment Plants

Reporting Period: July 2019

	STAT CHESAPEA	KE	Nitrogen Est. Reduction (with vs. without Upgrade)	Phosphorus Est. Reduction (with vs. without Upgrade)	Start Date Construction	Target Date Construction Complete	Date In ENR Operation	% Const. Complete or Other Status	
		Basin	lbs/year	lbs/year					
	APG-Aberdeen	Upper Western	25,142	3,053	Complete	Complete	3/14/2006	Operation	
- - - - - -	Hurlock	Lower Eastern	44,120	5,357	Complete	Complete	5/15/2006	Operation	
	Celanese Swan Point	Upper Potomac Lower Potomac	63,465 5,021	7,707 610	Complete Complete	Complete Complete	11/2/2006 5/3/2007	Operation Operation	
	Easton	Choptank	104,016	12,631	Complete	Complete	6/30/2007	Operation	
	Kent Island	Upper Eastern	77,328	9,390	Complete	Complete	8/20/2007	Operation	
	Mattawoman	Lower Potomac	462,296	0	Complete	Complete	11/8/2007	Operation	
	Chestertown	Upper Eastern	30,715	3,730	_	Complete	6/17/2008	Operation	
	Brunswick	Upper Potomac	16,498	2,003	Complete	Complete	9/15/2008	Operation	
	St. Michaels Indian Head	Upper Eastern Lower Potomac	16,145	1,960 1,977	Complete Complete	Complete Complete	10/22/2008 12/30/2008	Operation	
	Elkton	Upper Eastern	16,281 72,977	8,861	Complete	Complete	12/31/2009	Operation Operation	
	Havre De Grace	Upper Western	16,281	6,920	Complete	Complete	5/15/2010	Operation	
	Poolesville	Middle Potomac	7,264	3,087	Complete	Complete	7/3/2010	Operation	
	Federalsburg	Lower Eastern	13,466	1,635	Complete	Complete	8/4/2010	Operation	
	Crisfield	Lower Eastern	30,154	3,662	Complete	Complete	8/25/2010	Operation	
	Mount Airy	Patapsco/Back	8,203	3,486	Complete	Complete	11/6/2010	Operation	
	Georges Creek Hagerstown	Upper Potomac Upper Potomac	23,079 83,624	2,803 35,540	Complete Complete	Complete Complete	9/30/2010 10/30/2010	Operation Operation	
	Cumberland	Upper Potomac	158,484	67,356	_	Complete	2/4/2011	Operation	
	Bowie	Patuxent	23,278	4,074	Complete	Complete	12/31/2010	Operation	
	Perryville	Upper Eastern	30,594	3,715	Complete	Complete	4/30/2010	Operation	
	Pocomoke City	Lower Eastern	8,391	3,566	Complete	Complete	9/20/2011	Operation]
	Delmar	Lower Eastern	20,351	2,471	Complete	Complete	9/16/2012	Operation	
	Denton Little Patuxent	Choptank Patuxent	5,559 205,173	2,363 35,905	Complete Complete	Complete Complete	5/11/2012 9/24/2012	Operation Operation	
S	Thurmont	Upper Potomac	10,544	4,481	Complete	Complete	4/1/2013	Operation	
ton.	Piscataway	Middle Potomac	268,801	0	•	Complete	5/30/2013	Operation	
iles	Damascus	Middle Potomac	10,226	4,346	Complete	Complete	2/22/2013	Operation	
Σ	Parkway	Patuxent	76,807	13,441	Complete	Complete	7/16/2013	Operation	
sno.	Centreville	Upper Eastern	1,291	549	N/A	N/A	7/1/2013	Operation	
Completed at Previous Milestones	Dorsey Run	Patuxent	15,195 8,864	2,659 3,767	N/A Complete	N/A	12/11/2012 5/30/2013	Operation	
	Joppatowne Cambridge	Upper Western Choptank	30,233	12,849	Complete	Complete Complete	9/10/2013	Operation Operation	
	Snow Hill	Lower Eastern	14,872	1,806	Complete	Complete	8/17/2013	Operation	
plet	La Plata	Lower Potomac	13,363	5,679	Complete	Complete	3/30/2014	Operation	
O .	Sod Run	Upper Western	148,595	63,153	Complete	Complete	4/24/2014	Operation	
٥.	Aberdeen	Upper Western	21,106	8,970	Complete	Complete	1/1/2014	Operation	
	Patuxent Maryland City	Patuxent Patuxent	62,863 12,266	11,001 2,147	Complete Complete	Complete Complete	3/31/2015 5/1/2014	Operation Operation	
	Broadneck	Lower Western	58,118	24,700	Complete	Complete	4/1/2014	Operation	
	Emmitsburg	Upper Potomac	18,576	2,256	_	Complete	3/16/2016	Operation	
	Annapolis	Lower Western	98,876	42,022	Complete	Complete	1/1/2015	Operation	
	Seneca	Middle Potomac	190,034	0		Complete	1/1/2015	Operation	
	Broadwater	Lower Western	13,718	5,830		Complete	9/1/2015	Operation	
	Western Branch Blue Plains (MD portion)	Patuxent Middle Potomac	247,685 1,509,577	43,345	_	Complete Complete	1/1/2015 1/1/2015	Operation Operation	
	Ballenger Creek	Upper Potomac	64,246	27,305		Complete	3/1/2015	Operation	
	Taneytown	Upper Potomac	10,444	4,439	Complete	Complete	7/22/2016	Operation	
	Marlay Taylor	Lower Western	48,379	20,561	Complete	Complete	8/1/2016	Operation	
	Northeast River	Upper Eastern	11,805	0		Complete	10/1/2016	Operation	
	Fruitland	Lower Eastern	6,244	2,654	Complete	Complete	11/1/2016	Operation	
	Winebrenner Leonardtown	Upper Potomac Lower Potomac	7,197 5,494	2,335	Complete Complete	Complete Complete	2/17/2017 8/1/2017	Operation Operation	
	Back River	Patapsco/Back	1,852,083	2,335	•	Complete	9/1/2017	Operation	
	Mayo	Lower Western	21,154	2,569	Complete	Complete	10/16/2017	Operation	
	Chesapeake Beach	Lower Western	9,395	3,993	Complete	Complete	11/18/2017	Operation	
	Cox Creek	Patapsco/Back	135,374	57,534	Complete	Complete	1/1/2018	Operation	
	Salisbury	Lower Eastern	219,165	26,613	Complete	Complete	1/1/2018	Operation	
	MCI Conococheague	Upper Potomac Upper Potomac	13,059 30,730	5,550 13,060		Complete Complete	1/1/2018 3/1/2018	Operation Operation	
	Freedom District	Patapsco/Back	25,915	11,014	Complete	Complete	3/1/2018	Operation	
	Frederick	Upper Potomac	78,742	33,465	Complete	Complete	6/1/2018	Operation	
	Total		6,938,941	698,829	•				
		-							
	Patapsco	Patapsco/Back	2,609,952	316,923	12/29/09	01/31/20		99%	
	Hampstead Westminster	Upper Western Upper Potomac	24,284 58,622	2,949 24,914	10/29/18 01/07/19	06/02/22 09/24/22		14% 10%	
	Princess Anne	Lower Eastern	6,304	24,914		12/15/22		Planning	
	Total	20 NO. Dabtern	2,699,162	347,465		12, 10, 22			
	Status Summary:	Operation =	63						
		Construction =							
		Design =	0						
		Planning =	67						
		1	1		1				

Bay Restoration Fund Targeted Minor Wastewater Treatment Plants

#	Facility	Basin	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Start Date Construction	Target Date Construction Complete	Date In ENR Operation	% Const. Complete or Other Status	
1	Manchester	Upper Western	22,800	2,500	07/01/21	07/01/23		Planning	
	Rock Hall	Upper Eastern	21,900	1,020	07/01/21	07/01/23		Planning	
3	Talbot Region V	Upper Eastern	6,800	770	07/01/21	07/01/23		Planning	
4	Cheltenham Youth Facility	Middle Potomac	3,200	360	07/01/21	07/01/23		Planning	
_	Grantsville	Youghiogheny	27,300	3,100	07/01/20	07/01/22		Planning	
6	Trappe	Choptank	9,100	1,600	07/01/20	07/01/22		Planning	
7	Elk Neck State Park	Upper Eastern	2,700	490	07/01/20	07/01/22		Planning	
8	Trout Run	Youghiogheny	41,000	7,300	07/01/20	07/01/22		Planning	
9	Hancock	Upper Potomac	17,300	3,100	07/01/20	07/01/22		Planning	
10	Victor Cullen	Upper Potomac	2,200	410	07/01/20	07/01/22		Design	
11	Chesapeake City	Upper Eastern	7,400	1,300		07/01/22		Design	
12	Town of Secretary	Choptank	12,000	2,300	10/01/20	07/01/22		Design	
	Preston	Choptank	5,200	940	12/03/18	01/26/20		26%	
14	Smith Island	Lower Eastern	2,900	530	11/01/18	09/20/20		10%	
15	Harbour View	Upper Eastern	2,900	530	11/05/18	11/15/20		24%	
	Oxford WWTP	Choptank	6,800	,	06/01/17	12/31/19		75%	
	Betterton	Upper Eastern	6,700	1,200	07/15/17	11/15/19		99%	
18	Galena	Upper Eastern	3,600	650	Complete	Complete	12/13/18	Operation	
19	Sudlersville	Upper Eastern	9,100	1,600	Complete	Complete	03/16/18	Operation	
20	Greensboro	Choptank	12,700	,	Complete	Complete	06/30/17	Operation	
21	Queenstown	Upper Eastern	3,800	690	Complete	Complete	10/01/16	Operation	
22	Boonsboro	Upper Potomac	24,200	7,500	Complete	Complete	10/12/09	Operation	
23	Rising Sun	Upper Eastern	22,800	4,100	Complete	Complete	08/01/15	Operation	
			192,400	37,740					

Minor Wastewater Treatment Plants Upgraded by Other Fund Sources

Facility	Basin	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Start Date Construction	Target Date Construction Complete	Actual Date Construction Complete	% Const. Complete or Other Status	
24 Worton	Upper Eastern	11,400	2,000	Complete	Complete	12/16/12	Operation	
25 Eastern Correctional Fac.	Lower Eastern	21,300	4,100	Complete	Complete	01/01/14	Operation	
26 Southern MD Pre-Release	Lower Potomac	910	160	Complete	Complete	02/01/17	Operation	
		33,610	6,260					
Status Summary:	Operation =	9						
	Construction =	5						
	Design =	3						
	Planning =	9						
		26						