

Wastewater Treatment Plants
ENR Upgrade Status
(April 25, 2013)

Status Update:

Previous Meeting

26 facilities are in operation
22 facilities are under construction
11 are under design
6 are in planning
2 are in pre-planning activities
67 total

Current

27 facilities are in operation
21 facilities are under construction
12 are under design
5 are in planning
2 are in pre-planning activities
67 total

For more information on each facility status, nutrient loading, and other information, you may go to
http://www.mde.state.md.us/programs/Water/BayRestorationFund/Pages/Water/cbwrf/wwtp_enr_upgrade.aspx

Status Change from Previous Meeting:

- Damascus initiated ENR operations in February 2013
- Five facilities: Thurmont, Piscataway, Cambridge, Snow Hill, Joppatowne, and Aberdeen are nearing construction completion and are in the process of initiating and refining ENR operations.
- Chesapeake Beach and Marley Taylor have completed design and are expected to initiate construction by June 2013 and August 2013 respectively.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Piscataway	99%
Thurmont	98%
Aberdeen	97%
Snow Hill	96%
Parkway	96%
Cambridge	95%
LaPlata	91%
Joppatowne	90%
Annapolis	85%
Broadneck	76%
Patuxent	75%
Ballenger Creek	72%
Broadwater	69%
Seneca Creek	54%
Patapsco	51%
Maryland City	50%
Western Branch	48%
Sod Run	44%
Blue Plains	26%
Cox Creek	7%
Emmitsburg	3%

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, if an event is scheduled.

Emmitsburg - Ready for Groundbreaking
Damascus - Ready for Dedication
Piscataway - Ready for Dedication
Thurmont - Ready for Dedication
Cambridge - Ready for Dedication
Snow Hill - Ready for Dedication