

**Wastewater Treatment Plants
ENR Upgrade Status
(September 20, 2007)**

Status Update:

Previous Meeting

5 facility is in operation
9 facilities are under construction
13 are under design
22 in planning
17 in pre-planning activities

Current

6 facilities are in operation
8 facilities are under construction.
13 are under design
30 are in planning
9 are in pre-planning activities

- The six facilities that are in operation are Celanese, Hurlock, Aberdeen Proving Ground, Easton, Swan Point, and Kent Island.

Status Change from Previous Meeting:

- Kent Island construction has been completed, and it is now in ENR operation.
- 8 additional facilities have signed the ENR agreement and are now officially in planning: Marlay Taylor (Pine Hill Run), Cox Creek, Annapolis, Broadneck, Broadwater, Maryland City, Mayo Large Communal, and Patuxent.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
Crisfield	92%
Chestertown	94%
Salisbury	83%
St. Michael's (Talbot County Region II)	82%
Indian Head	68%
Elkton	45%
Brunswick	60%
Havre De Grace	4%

Note: Construction Permits for ENR Upgrade for both the Georges Creek Wastewater Treatment Plant and Federalsburg Wastewater Treatment Plant have been issued and these facilities are expected to proceed to construction in the near future. Both of these projects are in the bidding process.

Upcoming Events:

- A groundbreaking may be arranged for Havre De Grace.