



March 31, 2023

Tyler Abbott
Director, Land and Materials Administration
Maryland Department of the Environment
1800 Washington Boulevard, Suite 645
Baltimore, MD 21230-1719

Re: Performance Management Program, Dundalk Marine Terminal, Baltimore, Maryland

Dear Mr. Abbott:

Honeywell International Inc. (Honeywell) and the Maryland Port Administration (MPA) are pleased to submit the enclosed "Performance Management Program" (PMP), as a component of the Enhanced Isolation and Containment Remedy selected by the Maryland Department of the Environment (MDE) based on the Corrective Measures Alternatives Analysis (CMAA) submitted by MPA and Honeywell pursuant to the April 5, 2006, Consent Decree among MDE, MPA, and Honeywell. This PMP is intended to monitor the performance of the corrective measures implemented at the Dundalk Marine Terminal (DMT) to ensure that chromium ore processing residue is being contained and that the implemented remedy remains protective of human health and the environment.

The PMP consists of five components: (1) a Priority Storm Drain Inspection and Maintenance Plan; (2) a Surface Cover Inspection and Maintenance Plan; (3) a Sentinel Groundwater Monitoring Plan; (4) a Site Drinking Water Plan; and (5) a Health and Safety Plan. These five plans have been modified from interim plans or newly developed to identify actions to monitor and maintain the effectiveness of the implemented corrective measures, establish reporting mechanisms to document remedy component effectiveness, and establish criteria for any additional corrective measures that may be recommended based on monitoring data.

The Sentinel Groundwater Monitoring Plan includes a proposal by MPA to include seven additional wells. The existing groundwater monitoring well network is adequate for continued monitoring of all zones. However, MPA proposes to install six new, shallow aquifer wells focused on the southern portion of the site east of Area 1501/1602 to provide more data regarding groundwater flow in the area, and one new, shallow aquifer well in the northern portion of the site to provide groundwater flow and quality data. If MDE believes these additional wells are necessary, the parties will add them to the monitoring program.

We would like to meet with MDE at your earliest convenience to discuss the PMP.

We appreciate MDE's guidance and assistance in implementing the remedy at DMT. If you have any questions or require additional information, please do not hesitate to contact us.

Sincerely,



Benny Dehghi
Vice President, Global Remediation and Redevelopment
Honeywell



Bill Richardson, Director
Office of Environment
Maryland Port Administration

Copies: Mr. Matthew Zimmerman—MDE
Ms. Irena Rybak—MDE
Ms. Barbara Krupiarz—MDE
Mr. Michael Daneker—Arnold & Porter
Ms. Margaret Witherup—Witherup Allen Law
Mr. Chuck Anthony—Honeywell
Mr. Phil Whaling—MPA

Performance Management Program

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, New Jersey 07950

and



Maryland Port Administration
401 East Pratt St.
Baltimore, Maryland

Prepared by

Jacobs

Jacobs Engineering
2411 Dulles Corner Park Suite #500
Herndon, VA 20171

March 2023

Contents

Acronyms and Abbreviations	iii
1. Executive Summary	1-1
2. Background.....	2-1
3. Conceptual Site Model Update	3-1
3.1 Air Transport	3-1
3.2 Groundwater	3-1
4. PMP Elements	4-1
4.1 Program Elements.....	4-1
4.2 Deliverables	4-1
5. PMP Requirements	5-1
5.1 Storm Drain Inspection and Maintenance.....	5-1
5.1.1 Storm Drain Inspection.....	5-1
5.1.2 Storm Drain Maintenance.....	5-2
5.2 Surface Cover Inspection and Maintenance.....	5-2
5.2.1 Surface Cover Inspection	5-2
5.2.2 Surface Cover Maintenance	5-2
5.2.3 Strain Relief Measures Monitoring.....	5-2
5.3 Sentinel Groundwater and Sediment Monitoring and Sampling Plan	5-3
5.4 Site Drinking Water Plan.....	5-3
5.5 Master Health and Safety Plan	5-4
6. Wastewater Treatment Plant.....	6-1
7. References	7-1

Appendixes

A	Priority Storm Drain Inspection and Maintenance Plan
B	Surface Cover Inspection and Maintenance Plan
C	Sentinel Groundwater Monitoring Plan
D	Site Drinking Water Plan
E	Maryland Port Administration Health and Safety Plan
F	DMT NPDES Permit
G	NPDES General Permit for Discharges from State and Federal Small Separate Storm Sewer Systems

Figures

1	COPR Fill Map
2	Priority Storm Drain Map

Acronyms and Abbreviations

CMAA	Corrective Measures Alternatives Analysis
COPR	chromium ore processing residue
CSM	conceptual site model
DMT	Dundalk Marine Terminal
HASP	Health and safety plan
MDE	Maryland Department of the Environment
mg/L	milligram(s) per liter
MPA	Maryland Port Administration
MS4	municipal separate storm sewer system; NPDES General Permit for Discharges from State and Federal Small Separate Storm Sewer Systems
NPDES	National Pollutant Discharge Elimination System
PMP	Performance Management Program
SCMP	Surface Cover and 14th and 15th Streets Storm Drain Inspection and Maintenance Plan
SRT	Strain relief trench
USZ	Upper Saturated Zone
WWTP	wastewater treatment plant

1. Executive Summary

This Performance Management Program (PMP) is intended to monitor the performance of the corrective measures implemented at the Dundalk Marine Terminal (DMT) to ensure that chromium ore processing residue (COPR) is being contained and that the implemented remedy remains protective of human health and the environment. The PMP is a component of the Enhanced Isolation and Containment Remedy selected by the Maryland Department of the Environment (MDE) on July 30, 2012, based on the *Corrective Measures Alternatives Analysis* (CMAA) submitted by CH2M on behalf of the Maryland Port Administration (MPA) and Honeywell International Inc. (Honeywell) in January 2011 (CH2M 2011).

The PMP builds on the remedial measures already implemented at the DMT and consists of five separate program elements:

- (1) A *Priority Storm Drain Inspection and Maintenance Plan* (Appendix A) to monitor the effectiveness of and maintain the lined storm drains, manholes, inlets, and associated infrastructure.
- (2) A *Surface Cover Inspection and Maintenance Plan* (Appendix B) to maintain the cover system over the COPR fill area and monitor the subsurface effects of COPR movement.
- (3) A *Sentinel Groundwater Monitoring Plan* (Appendix C) to monitor groundwater quality outside of the COPR fill area, monitor groundwater elevation, and flow directions, and confirm sediment and surface water reducing conditions.
- (4) A *Site Drinking Water Sampling Plan* (Appendix D).
- (5) A *Master Health and Safety Plan* (Appendix E).

Collectively, these five plans identify actions to monitor and maintain the effectiveness of the implemented corrective measures, establish reporting mechanisms to document remedy component effectiveness, establish policies and procedures, and set triggers and criteria for any additional corrective measures that may be recommended based on monitoring data.

2. Background

The DMT contains about 148 acres of COPR fill under pavement (Figure 1). MPA and Honeywell have been working in partnership to investigate and address environmental conditions caused by the presence of COPR at the DMT. In accordance with the 2006 Consent Decree, MPA and Honeywell completed thorough investigations of soil, groundwater, stormwater, and COPR at the DMT, as well as sediment and water in the Patapsco River. Completed work includes the following:

- Delineation of the extent and nature of COPR present within the 148-acre fill area at DMT.
- Evaluation of the mobility, fate, and transport of hexavalent chromium in environmental media to develop measures to quantify and reduce the flux of hexavalent chromium in stormwater.
- Determination of the presence and environmental significance of COPR-related constituents in the surface water storm drain system within the COPR fill area.
- Development of an understanding of the mechanisms associated with the expansion of COPR fill which was then utilized to mitigate the detrimental effects of COPR expansion on the existing surface cover and storm drain systems.

Based on the results of those investigations and pilot studies, MPA and Honeywell developed and submitted to MDE a CMAA dated January 2011 (CH2M 2011) evaluating five remedial alternatives for the DMT. These alternatives included a containment alternative, a full excavation alternative, as required by the Consent Decree, and a “No Further Action” alternative, as required under state law. The remedial alternatives were screened against the criteria specified in the Consent Decree, including protection of human health and the environment and potential impact on port operations. After accepting public comment on the CMAA, MDE selected Alternative 3, Enhanced Isolation and Containment, as the remedy for the DMT.

This PMP is a key element for ensuring attainment and management of remedial performance objectives. MPA's health and safety plan will continue to provide the overarching guidelines for safe implementation of the inspection and maintenance programs, including air monitoring during COPR excavations, excavation procedures and management of waste. This document presents the comprehensive framework for maintaining performance and imposes rigorous controls for long-term protection and maintenance of the COPR containment remedy. The PMP details the approach for performing priority storm drain and surface cover inspections, documenting inspection, and maintenance events, and routinely reporting information related to the containment remedy to the MDE. The PMP also includes a Sentinel Groundwater Monitoring Plan for the sampling and monitoring of groundwater quality. Lastly, a comprehensive Master Health and Safety Plan will remain in place for the protection of port users.

3. Conceptual Site Model Update

A key component of the PMP is fulfilling the requirement to update the conceptual site model (CSM) to identify changes that could potentially warrant evaluation of additional corrective measures and ensure the monitoring programs are aligned with current site conditions. The *Chromium Transport Study* (CH2M 2009b) documented the original CSM, which addressed various chromium migration pathways at the DMT. The goal of the PMP is to address the current site conditions as determined through observed changes in the CSM to date. The original CSM has remained relatively unchanged with a few exceptions, as noted below by media.

3.1 Air Transport

The 2009 CSM identified chromium transport through air as a potential incomplete pathway; however, MDE required perimeter air monitoring for hexavalent chromium (Cr(VI)) to document concentrations of Cr(VI) in airborne particulates at the DMT perimeter. In the 15 years of monitoring since, all Cr(VI) concentrations detected in the perimeter air have been significantly below the occupational exposure limits for Cr(VI) using the Occupational Safety and Health Administration Permissible Exposure Limit of 5,000 nanograms per cubic meter based on an 8-hour time-weighted average. The air monitoring program has confirmed the airborne migration of Cr(VI) from COPR is an incomplete pathway, and a request to discontinue the air monitoring program has been submitted to MDE.

3.2 Groundwater

An increase of groundwater elevations has been recorded in the COPR area from 2009 to present at locations near lined storm drains. The rise in groundwater elevation seems consistent with simulated rise conditions evaluated in the hydraulic model (CH2M 2009b) presented in the CMAA (CH2M 2011). This rise in groundwater is in response to the elimination of groundwater flux into the storm drains due to the lining program. The groundwater elevation conditions will continue to be monitored against the hydraulic model (CH2M 2009b) as part of the PMP.

The Area 1501/1602 COPR cell experienced elevated groundwater conditions before the current construction activities. In 2014, dewatering of the cell was initiated to relieve hydrostatic pressure within the confined cell by lowering the level of groundwater at the southern corner of Area 1501/1602. Additionally, a new geomembrane and asphalt cap was designed and is currently being installed to reduce recharge from surface water infiltration.

The evaluation of the site groundwater model in 2015 identified an additional water-bearing unit east of the 1501/1602 COPR cell and defined as the Upper Saturated Zone (USZ). The USZ occurs east of the 1501/1602 area where groundwater was encountered above the level of the piezometric surface in the underlying shallow aquifer. Due to the lack of lateral continuity, the zone is not considered an aquifer but acts to transmit infiltrated surface water downward to the shallow aquifer. The USZ is discussed further in the *Sentinel Groundwater Monitoring Plan* (Appendix C).

The rise in groundwater elevation has caused Cr(VI)-impacted groundwater to enter compromised sections of the subsurface utility system and transfer through electrical and communication conduits. Groundwater fluctuations, periodic dewatering operations, and surface water infiltration during rain events sometimes cause the Cr(VI)-impacted water to move into manhole vaults both inside and outside the COPR fill area. During rain events, a limited number of utility manholes experience overflow conditions. The manholes have been identified, and engineering controls are in place to prevent movement of Cr(VI)-impacted water beyond the immediate vicinity of the vaults. Remedial measures are currently being implemented to eliminate the movement of Cr(VI)-impacted water throughout the conduit system and reduce infiltration into the system. The parties will work with MDE to address these measures, which are outside the purview of the PMP.

4. PMP Elements

4.1 Program Elements

The PMP consists of five separate program elements:

- (1) A *Storm Drain Inspection and Maintenance Plan* (Appendix A) to monitor the effectiveness of and maintain the lined storm drains, manholes, inlets, and associated infrastructure.
- (2) A *Surface Cover Inspection and Maintenance Plan* (Appendix B) to maintain the cover system over the COPR fill area and monitor the subsurface effects of COPR movement.
- (3) A *Sentinel Groundwater Monitoring Plan* (Appendix C) to monitor groundwater quality outside of the COPR fill area, monitor groundwater elevation, and flow directions, and confirm sediment and surface water reducing conditions.
- (4) *Site Drinking Water Sampling Plan* (Appendix D).
- (5) *Master Health and Safety Plan* (Appendix E).

Collectively, these five plans identify actions to monitor and maintain the effectiveness of the implemented corrective measures, establish reporting mechanisms to document remedy component effectiveness, and set triggers and criteria for any additional corrective measures recommended based on monitoring data. Health and safety protocols continue to be subjected to the MPA's health and safety plan.

4.2 Deliverables

PMP deliverables to the MDE are listed below. The electronic databases for surface cover and storm drain maintenance, and groundwater, sediment, and surface water sample results are updated on an ongoing basis to document remedy maintenance and monitoring activities.

PMP Requirement	Report Name	Frequency
Storm drain inspection and maintenance	<i>Storm Drain Inspection and Maintenance Report</i>	Annual
Surface cover inspection and maintenance plan	<i>Surface Cover Inspection Report</i>	Annual
Surface cover inspection and maintenance plan	<i>Surface Cover Repairs Summary Report</i>	Annual
Sentinel groundwater sampling	<i>Semiannual Groundwater Monitoring Report</i>	Semiannual
Sediment sampling	<i>Sediment Sampling Report</i>	5-year intervals
Drinking water plan	<i>Site Drinking Water Report</i>	Quarterly

5. PMP Requirements

The Enhanced Isolation and Containment Remedy requires the repair and lining of priority storm drains within the COPR fill area to address the infiltration of groundwater and eliminate the discharge of chromium-impacted water to the Patapsco River. The priority storm drains include the 12th, 12.5th, 13th, 13.5th, 14th, and 15th Streets storm drains (Figure 2). After the drains are lined, routine inspection and repairs are necessary to confirm the effectiveness of the lining. Monitoring of these storm drains is performed pursuant to the National Pollutant Discharge Elimination (NPDES) permit, State Discharge No. 10-DP-3060, and NPDES Permit No. MD0066818, which was issued by the MDE to the MPA in August 2017. The permit renewal application was submitted to MDE on September 30, 2021. The NPDES permit is provided as Appendix F.

5.1 Storm Drain Inspection and Maintenance

Once a storm drain(s) successfully meets the NPDES monitoring requirements per the above permit, it may be removed from the NPDES permit (No. MD0066818) through a major modification. The storm drain then becomes part of the MPA's NPDES General Permit for Discharges from State and Federal Small Separate Storm Sewer Systems (MS4) program. The MS4 permit, General Discharge Permit No. 13-SF-5501, General NPDES No. MDR055501, was issued to MPA on October 31, 2018. A copy of the General Discharge Permit is included as Appendix G. Inspection and maintenance of the priority storm drains will continue to be performed pursuant to the PMP requirements described herein and the MS4 permit.

The six priority storm drains were lined to isolate the drains from COPR and prevent infiltration of chromium-impacted groundwater into the priority storm drain system. Four of the priority drains (12th, 12.5th, 13th, and 13.5th Streets storm drains) were also isolated from tidal influence by the installation of tidal exclusion vaults equipped with mechanical devices such as flap gates or duckbills. The tidal exclusion vaults provide safe and reliable access for conducting storm drain inspections and maintenance. The 14th and 15th Streets storm drains have enclosed outfall structures that were used to collect chromium-impacted dry weather flows prior to rehabilitation and lining, which was conveyed to the onsite wastewater treatment plant (WWTP). The WWTP is also regulated under the NPDES permit MD0066818.

5.1.1 Storm Drain Inspection

The first element of the PMP is the establishment of the *Priority Storm Drain Inspection and Maintenance Plan* (Appendix A). This plan includes the procedures for inspection, maintenance, documentation, and reporting for the priority storm drains. The lined storm drains will be subject to Tier I or Tier II inspections, as described below. Together, the tiered programs assess the condition of the liners and host structures and will result in the development and scheduling of storm drain maintenance activities.

The Tier I inspections use an observational approach, which includes a semiannual visual inspection at the storm drain trunk line structures to observe potential groundwater intrusion sources. If dry weather flow is observed during routine DMT operations or a Tier I inspection, then a partial Tier II inspection will be performed. Maintenance and repairs of the priority storm drain will be conducted, as required, in response to those inspection observations.

Tier II inspections will be completed on a 5-year rotational basis and include detailed visual inspections and CCTV (closed circuit television) footage of approximately 5,000 linear feet of storm drain per year, with the inspections including associated inlets, manholes, and lateral piping. Tier II inspections may also include pipe diameter measurements and or laser profiling to monitor pipe deformation due to COPR movement depending on visual observations made during the CCTV inspection. The inspection frequency for complete Tier II inspections may need to be adjusted in the future, depending on liner reliability as determined from the ongoing inspections of the storm drains. The basis for performing 5,000 linear feet each year is that the extent of such inspection represents approximately one-fifth of the total priority storm drain system. At a minimum, Tier II inspections will be performed on a 5-year rotational

basis but may be performed more frequently based on the findings of Tier I inspections and pipe deformation monitoring.

5.1.2 Storm Drain Maintenance

Upon discovery of a condition requiring repair to the liner system, liner repairs will be completed within 45 calendar days unless circumstances are identified that will require additional time for completion. Conditions requiring structural repair to the host pipe or inlet and manhole structures may require preparation of design drawings and specifications and may take longer than 45 days to complete. Reasonable means to expedite repairs will be made to effectively complete the repairs following the inspections.

5.2 Surface Cover Inspection and Maintenance

The development and implementation of a surface cover inspection and maintenance plan to maintain the existing pavement within the COPR fill area is the second component of the PMP. Current inspections are performed pursuant to the *Surface Cover and 14th and 15th Streets Storm Drain Inspection and Maintenance Plan* (CH2M 2007a) (SCMP), which was approved by MDE on August 28, 2007. The plan defined the methods and procedures for performing routine inspections, maintenance, and repair of surface cover materials and two of the priority storm drains affected by COPR fill at the DMT.

Inspection of the surface cover system within the COPR fill area is performed annually to identify and prioritize surface cover repairs to be performed during a calendar year. The *Surface Cover Inspection and Maintenance Plan* is provided as Appendix B and will replace the 2007 SCMP.

5.2.1 Surface Cover Inspection

The baseline surface cover inspection was conducted between March 5 and April 20, 2007. The baseline inspection included the visual inspection of existing pavements at DMT and mapping of cracks, holes, and surface manifestation of subsurface COPR expansion. The documentation of these areas using geographical information system–based maps and tables, was used to prioritize required maintenance measures. The *Surface Cover System Baseline Inspection Report* was submitted to MDE on September 12, 2007 (CH2M 2007b).

The annual surface cover system inspection reports identify specific areas for surface cover maintenance to be performed within the COPR fill area. Surface cover inspection data are mapped using a global positioning system (GPS)–enabled iPad with the ArcGIS Collector application and will be upgraded with technology advances. This electronic database will continue to be used for documenting surface cover inspections. Inspection findings and an overview of repair priorities will be documented in an annual report each calendar year.

5.2.2 Surface Cover Maintenance

Features identified for repair are located and marked in the field using a GPS-enabled iPad with the ArcGIS Collector application. A surface cover database is maintained to record inspection results and surface cover repairs. Surface cover repairs are prioritized based on the containment remedy and potential impact to port operations. Details of completed crack sealing and paving repairs (including pothole, full section mill and pave, crack area, heave, and miscellaneous repairs) are reported annually. The information in the database will be used to document completed surface cover inspection and maintenance activities, and to evaluate the condition of the existing surface cover at DMT. A summary of completed repairs and an overview of repair types will be documented in the annual report each calendar year.

5.2.3 Strain Relief Measures Monitoring

A heave investigation and minimization study was completed in 2009 to characterize the nature of manifestations of surface and subsurface heaving and expansion processes associated with the COPR

fill and to identify potential means to prevent or minimize surface pavement damage. The *Heave Investigation and Minimization Study Work Plan* (CH2M 2006) defined the scope of the investigation, provided a summary of background information and findings from previous studies, specified the methods and procedures to be used to analyze and characterize COPR heave processes, and specified the data quality objectives, quality assurance, quality control and reporting requirements, as appropriate. Additionally, inclinometers, Shape Accel Arrays, and surface survey pins (pk nails) were installed to monitor COPR horizontal and vertical movement.

Subsurface strain relief trenches (SRTs) consisting of a 2- to 3-foot-wide trenches backfilled with displaceable fill have been installed to minimize surface heave in Area 1800, protect the 15th Street storm drain piping from deformation, and protect the integrity of the clay containment dike in Area 1501/1602. COPR movement data collected from inclinometers, Shape Accel Arrays, and pk nails installed adjacent to the SRTs, along with visual observations of the displaceable SRT backfill and probing of the backfill for COPR impingement will be used to determine whether and where COPR may be laterally expanding into the trench. The data will also be used to determine the rate of COPR movement and estimate the remaining life of the trench. Repairs and maintenance will be designed and implemented to refurbish portions of the trench as needed. Storm drain pipe deformation monitoring data collected as part of the Tier II storm drain inspection described in the *Priority Storm Drain Inspection and Maintenance Plan* (Appendix A) will also be used to identify portions of the SRT that are no longer protecting storm drain piping from COPR expansion, or sections of piping where new SRTs are needed.

5.3 Sentinel Groundwater and Sediment Monitoring and Sampling Plan

Semiannual groundwater sampling has been performed under the *Interim Groundwater-Sampling Plan* (CH2M 2009a). This interim sampling plan was submitted to MDE on April 20, 2009, with subsequent revisions provided to MDE in June 2009. In February 2015, due to the abandonment of seven of the originally prescribed sampling monitoring well locations, MDE approved the sampling of seven replacement wells, chosen from among the existing well network. The interim sampling program superseded the previous monitoring program and was initiated to use the monitoring well network established during the chromium transport study investigation (CH2M 2009b).

The next element of the PMP is the establishment of a groundwater monitoring network to monitor groundwater quality outside of the COPR fill area. This plan will also confirm sediment and porewater reducing conditions beneath the river. A comprehensive groundwater monitoring plan, referred to as the *Sentinel Groundwater Monitoring Plan* (Appendix C), will include components of the interim groundwater monitoring plan, as well as several new elements for assuring site containment. The approach for establishing the sentinel monitoring system was based on an evaluation of the existing network of monitoring wells installed at the site.

Existing wells were evaluated to determine which locations were suitable for continued use as part of a sentinel monitoring program. The wells deemed unsuitable or duplicative for monitoring have been or will be abandoned. The *Sentinel Groundwater Monitoring Plan*, which contains the sitewide sentinel monitoring well network, and sediment and porewater sampling, is provided as Appendix C. This plan replaces the *Groundwater Sampling and Analysis Plan* (Maryland Environmental Service 1992a), which was prepared to comply with the 1992 *Corrective Measures Implementation Program Plan* (Maryland Environmental Service 1992b) as well as the *Interim Groundwater-Sampling Plan* (CH2M 2009a).

5.4 Site Drinking Water Plan

A site drinking water monitoring plan was submitted to MDE in 2006, and a revised plan was submitted in 2013. The purpose of this plan is to ensure that chromium-contaminated materials are not adversely impacting the drinking water at the DMT. The plan contains two sections. The first section describes a sampling plan to determine existing water system baseline conditions in relation to chromium's presence or absence and establishes a routine sampling program to test for chromium in the water distribution system. The second section provides a contingency plan for operation of the water system in the event of a pipe break, which includes the return of the system to normal operation after the break has been repaired. This revised *Site Drinking Water Plan* will replace previous versions and is provided in Appendix D.

5.5 Master Health and Safety Plan

MPA's health and safety plan (Appendix E) will continue to provide the overarching guidelines for safe implementation of the inspection and maintenance programs, inclusive of air monitoring during COPR excavations, excavation procedures and management of waste. MPA has developed the Master Health and Safety Plan (HASP) to provide both general and specific requirements regarding potential exposure to chromium and COPR at DMT. The plan outlines the responsibilities of all parties operating on this site and requires coordination of all health and safety plans to ensure compliance with state regulations and other applicable regulations. The Master HASP is intended to reduce the potential of health and safety hazards to personnel performing chromium-related or potentially chromium-related work projects at the DMT.

6. Wastewater Treatment Plant

Following completion of the 14th and 15th Streets storm drain lining and implementation of the action level monitoring in accordance with NPDES Permit Number MD0066818 (State Discharge Permit No. 10-DP-3060), the existing WWTP will no longer be needed to capture and treat dry weather flows from these priority storm drains. The WWTP may remain in service for a minimum period of 2 years, the period required to demonstrate action level monitoring requirements at the 12th, 14th, and 15th Street storm drains have been met and a NPDES major permit modification has been issued. The WWTP may continue to operate beyond this time period under a revised operations plan to treat chromium-impacted water from other sources at DMT, or it may be decided that the water can be taken offsite and treated at an approved wastewater treatment disposal facility.

The other sources of chromium-impacted water being treated at the plant currently include water generated from site maintenance and construction projects and groundwater pumped from well EA-7S. Pumping of well EA-7S was initiated in 2014 as a temporary measure to lower the water level inside the COPR cell at the southern corner of Area 1501/1602. A shallow interceptor trench was installed to a maximum depth of 4 feet to collect groundwater moving along the top of the clay cap and between other gravel-like, porous layers below the original Area 1501/1602. The trench has several extraction points used for vacuum removal of any collected groundwater. Area 1501/1602 has since been capped, starting in 2021, to prevent surface water infiltration, and it is anticipated that pumping groundwater from within the COPR cell will no longer be required after the water level within the cell has stabilized. As part of the Area 1501/1602 cap work, well EW-1 (Extraction Well 1) was installed within the COPR cell as a highly conservative and precautionary measure to give Honeywell and MPA the option to control groundwater levels in the Area 1501/1602 COPR cell in the future, if needed.

7. References

CH2M. 2006. *Heave Investigation and Minimization Study Work Plan*. August.

CH2M. 2007a. *Surface Cover and 14th and 15th Street Storm Drain Inspection and Maintenance Plan*. August.

CH2M. 2007b. *Surface Cover System Baseline Inspection Report*. September.


CH2M. 2011. *Corrective Measures Alternatives Analysis, Dundalk Marine Terminal, Baltimore, Maryland*. January.

CH2M. 2009a. *Interim Groundwater-Sampling Plan, Dundalk Marine Terminal, Baltimore, Maryland*. April.

CH2M. 2009b. *Chromium Transport Study Report, Dundalk Marine Terminal, Baltimore, Maryland*. October.

Maryland Environmental Service. 1992a. *Groundwater Sampling and Analysis Plan*.

Maryland Environmental Service. 1992b. *Corrective Measures Implementation and Program Plan*.



Legend

- Priority Storm Drain System
- - - City/County Boundary
- - - Approximate COPR Extent
- COPR Extent
- Areas
- - - DMT Boundary





Figure 1
COPR Fill Area
Dundalk Marine Terminal
Baltimore, Maryland



Legend

- Priority Storm Drain System
- - - City/County Boundary
- Approximate COPR Extent
- COPR Extent
- Areas
- DMT Boundary

Figure 2
Priority Storm Drains
Dundalk Marine Terminal
Baltimore, Maryland

0 130 260 520

Feet

N

Appendix A
Priority Storm Drain Inspection and
Maintenance Plan

Performance Management Program Priority Storm Drain Inspection and Maintenance Plan

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, New Jersey 07950

and



Maryland Port Administration
401 East Pratt St.
Baltimore, Maryland

Prepared by

Jacobs

Jacobs Engineering
2411 Dulles Corner Park Suite #500
Herndon, VA 20171

January 2023

Contents

1.	Introduction.....	1
2.	Background.....	2
3.	Storm Drain System Inspection Plan	3
3.1	Scope.....	3
3.2	Tiered Inspections	3
3.3	Dewatering and Cleaning.....	4
3.4	Inspection Procedures	4
3.4.1	Tier I Inspections.....	4
3.4.2	Tier II Inspections.....	4
3.5	Geographic Information System.....	6
3.6	Field Documentation.....	6
4.	Storm Drain Maintenance	7
4.1	Maintenance.....	7
4.2	Stormwater Management During Repairs	7
4.3	Field Documentation.....	7
5.	Storm Drain Deformation Monitoring.....	8
5.1	Purpose.....	8
5.2	Laser Profiling in Storm Drains	8
5.3	Manual Measurement in Storm Drains	8
5.4	Monitored Pipe Sections	9
6.	Reporting.....	10

Appendixes

- A Tier I Inspection Forms
- B Tier II Inspection Forms

Tables

- 1 Tentative Tier II Inspection Schedule

Figures

- 1 COPR Fill Area
- 2 12th Street Storm Drain System
- 3 12.5th Street Storm Drain System
- 4 13th Street Storm Drain System
- 5 13.5th Street Storm Drain System
- 6 14th Street Storm Drain System
- 7 15th Street Storm Drain System

1. Introduction

This Priority Storm Drain Inspection and Maintenance Plan is an integrated component of the overall Performance Management Program (PMP) for the long-term monitoring and maintenance of the remedy being implemented at Dundalk Marine Terminal (DMT).

Pursuant to the Consent Decree among the Maryland Department of the Environment (MDE), the Maryland Port Administration (MPA), and Honeywell International Inc. (Honeywell), and the Corrective Measures Alternatives Analysis required by the Consent Decree, MDE has approved an Enhanced Isolation and Containment remedy for the site. The Enhanced Isolation and Containment remedy includes a requirement to repair and line priority storm drains within the chromium ore processing residue (COPR) fill area to address the infiltration of and discharge of chromium-impacted water and a PMP to confirm and monitor the effectiveness of that relining program. This Priority Storm Drain Inspection and Maintenance Plan fulfills the PMP requirements with respect to the storm drain portion of the Enhanced Isolation and Containment remedy.

The priority storm drains are the 12th, 12.5th, 13th, 13.5th, 14th, and 15th Street storm drains. Monitoring of these storm drains is performed pursuant to the National Pollutant Discharge Elimination (NPDES) permit No. MD006818, which was issued by MDE for DMT in August 2017. Once a storm drain successfully meets the NPDES monitoring requirements, it may be removed from the NPDES permit through a major modification. Any storm drains removed from the NPDES permit will continue to be covered under the MPA's Municipal Separate Storm Sewer System (MS4) permit No. MDR 055501, which governs all other storm drains at DMT. For the priority storm drains, the MS4 inspections will be performed by MPA independent of the PMP inspections performed according to this plan.

This plan comprises the following sections:

- 1) **Background**—summarizes general background information related to the DMT.
- 2) **Storm Drain Inspections**—details the Tier I and Tier II inspections procedures, dewatering and cleaning requirements required prior inspection (if necessary), and the documentation and reporting of inspection findings.
- 3) **Storm Drain Maintenance and Reporting**—details the maintenance schedule for storm drain repair, requirements for stormwater management, and the documentation and reporting of completed repairs.
- 4) **Storm Drain Deformation Monitoring**—includes assessment of collected data to determine whether lateral COPR expansion may be impacting the pipe and causing deformation of the pipe wall. The data are further evaluated to assess the condition of the pipe and the effectiveness of existing strain relief, or need for new strain relief measures.

This plan describes the procedures for inspection, maintenance, documentation, and reporting with respect to the six priority storm drains. Information obtained from this program is considered, along with information from the program elements of the PMP, to evaluate the overall effectiveness of the Enhanced Isolation and Containment remedy. These storm drain inspections, as described in Section 3, are performed as either a Tier I (visual) or a Tier II (more detailed) inspection.

2. Background

The priority storm drain systems are constructed partially or fully in the COPR fill area at the DMT, as illustrated in Figure 1. Before being lined, the priority storm drains exhibited concentrations of hexavalent chromium in dry-weather flow resulting from groundwater intrusion into sections of the storm drains. The 12th Street, 12.5th Street, 13th Street, and 13.5th Street storm drains all have outfalls located at the steel bulkhead wharf that is covered by a 60-foot marine platform. Storm drains located along 14th and 15th Streets are also priority drains, with outfall basins located along the armored shoreline embankment, and are not obstructed by a marine platform. The 15th Street drain is unique in that it accepts both dry-weather and wet-weather flow from the upgradient communities across Broening Highway.

The total length of the priority storm drains is approximately 23,400 feet. The pipe sizes for the priority drains range from 15 inches to 96 inches, with pipe shapes either round or elliptical. Generally, the catch basins farthest from the main trunk lines have the smallest pipe sizes leaving the basin. Pipe size generally increases in each basin until a main trunk line is intersected. The main trunk lines of the storm drains are accessible via manholes by personnel for visual inspection. Smaller-diameter storm drain piping less than 48 inches in diameter, particularly lateral piping and trunk line piping in the upper reaches of the storm drain, are generally inspected remotely using industry standard, robotic closed-circuit television (CCTV) equipment.

As originally designed and constructed, each priority storm drain outfall invert is located below the level of low tide of the Patapsco River. Accordingly, the priority storm drains were subject to tidal inundation that inhibited storm drain dewatering so that inspections, reliable sampling, and repairs could not be performed. As a result, tidal exclusion infrastructures (that is, vaults with backflow prevention) were installed at each of the priority drains with outfalls located beneath the marine platform to prevent or minimize tidal encroachment into the upper reaches of the drains. The 14th and 15th Street storm drains, which are not obstructed by the marine platform, have coffer-dam-type tidal exclusions, each of which is located outboard of the actual outfall location. Currently, dry-weather flow is collected in these coffer dams and pumped to a treatment plant for removal of hexavalent chromium and pH adjustment prior to discharge from Outfall 001 to the Patapsco River under the NPDES permit.

Inspection procedures for inlets, manholes, and tidal exclusion vaults, and pipe sections are described in detail in Section 3.

3. Storm Drain System Inspection Plan

3.1 Scope

Outfalls at the 12th, 12.5th, 13th, and 13.5th Street storm drains have means to exclude tidal influence using the tidal exclusion vaults. Both the 14th and 15th Street outfalls have outfall retention basins, which act as coffer dams, installed outboard of the outfall location. All tidal retention structures offer the capability of excluding the influence of the tide so that the bulk of the storm drain systems can be evacuated to prevent interference from residual rainfall or river water during inspection.

The following storm drain inspection and maintenance measures will be implemented at DMT:

- Perform Tier I inspections of each previously rehabilitated priority storm drain to determine the presence or absence of dry-weather flow at each trunk line manhole.
- Perform a Tier II inspection of each inlet, manhole, and pipe segment every 5 years to assess the condition of the liner and host structures. An anticipated Tier II inspection schedule is provided in Table 1. If groundwater intrusion is observed entering a manhole during Tier I inspections or routine site activities, a Tier II inspection will be performed on the lateral and upstream pipe sections discharging to the manhole.
- Document results of both the Tier I and Tier II inspections using digital forms that will be maintained in a geographic information system (GIS) database.
- Complete follow-up inspections to document the effectiveness of storm drain repairs.
- Monitor pipe wall deformation within the priority storm drain pipes, performed as part of the Tier II inspections.
- Prepare and submit to MDE an annual storm drain inspection and maintenance report in the first quarter of the following year.

3.2 Tiered Inspections

Tier I inspections use an observational approach that consists of performing visual inspections at the storm drain trunk line manholes to observe potential groundwater intrusion sources. Tier I inspections will initiate partial Tier II inspections to determine the source of dry-weather flow if such flow is observed during the visual inspection of a storm drain. If a partial Tier II inspection is required, it will be initiated within 14 days of the dry-weather flow observation. Maintenance and repairs will be conducted, as required, in response to inspection observations.

Tier II inspections are completed on a 5-year rotational basis and include detailed visual and CCTV inspections of on average 5,000 linear feet of storm drain system per year, including inlets, manholes, and lateral pipe sections (Table 1). A Tier II inspection may also be performed as needed if a Tier I inspection indicates a need for a more detailed inspection on a particular storm drain. The basis for performing 5,000 linear feet each year is that the extent of such inspection represents approximately one-fifth of the total priority storm drain system. The 5-year frequency for completing Tier II inspections is a minimum frequency, regardless of the observation of dry-weather flow, and considers weather, accessibility, standing water volume, and the occurrence of other independent factors. The inspection frequency for complete Tier II inspections can be increased in the future, depending on liner reliability as determined from the inspection record of the storm drains. Through the Tier I and Tier II inspections, the condition of the liners and host structures are assessed and will result in the development and scheduling of preventive maintenance activities.

Table 1. Tentative Tier II Inspection Schedule

Storm Drain	Year 1	Year 2	Year 3	Year 4	Year 5
12th St.			X		
12.5th St.		X			
13th St.	X				
13.5th St.		X			
14th St.				X	
15th St.					X

Inspection schedule to start over following year 5. Schedule is subject to Tier I findings.

3.3 Dewatering and Cleaning

Storm drains will typically be inspected in an as-found condition, without prior cleaning, so that signs of infiltration, such as calcification and staining, can be observed. Storm drain sections that contain significant amounts of debris or sediment that prohibit visual, or CCTV inspection will require cleaning prior to inspection.

Inspections will be conducted during dry weather, which is defined as a minimum period of 72 hours since the last rain event resulting in surface water entering the storm drain system. Dewatering of the storm drain will typically not be required for Tier I inspections; however, areas of the storm drain that hold standing water such as pipe sags and manhole floors will require dewatering prior to conducting Tier II inspections. Retained water will be removed from the storm drains by pumping the water downstream of the tidal exclusion vault or outfall basin for discharge to the river. As previously described, the 15th Street drain accepts flow from offsite sources; offsite flow will require diversion to the opposite twin storm drain trunk line while Tier II inspections are performed.

3.4 Inspection Procedures

3.4.1 Tier I Inspections

Tier I inspections will be performed semiannually to observe dry-weather flow from laterals and upstream trunk line piping at each trunk line manhole for the first 5 years, and then annually thereafter. Prior to an inspection, weather forecast information will be reviewed to verify that the inspection can be conducted during dry-weather conditions and that a minimum of 72 hours has passed since the last rain event. Structure covers along the storm drain trunk alignment will be removed to facilitate visual inspection. The Tier I Inspection Form provided in Appendix A will be used to document observations of flow/no-flow conditions at each trunk line manhole. If no flow is identified, the inspection will be considered complete. If chromium-impacted flow from lateral or upstream trunk line piping is observed, the upstream pipe sections, inlets, and manhole will be inspected as a Tier II inspection to locate the source of flow. Chromium-impacted dry-weather flow reported from an MS4 inspection will also prompt a partial Tier II inspection as described above. Repairs will be defined, scheduled, and implemented to restore containment. The estimated timeframe for completing repairs is discussed in Section 4.

3.4.2 Tier II Inspections

Tier II inspections comprise a visual inspection, either by CCTV or physical examination of each containment element, including lateral and trunk line piping, inlets, and manholes. Tier II inspection of the storm drains will include a physical inspection of the overall condition of each storm drain and the identification of compromised liners, structural damage, groundwater intrusion and other conditions suggesting that maintenance repair is necessary to maintain the integrity of the storm drains.

The entirety of the priority storm drain system will be inspected every 5 years. The 5-year inspections will be undertaken on a rotating basis, so that approximately one-fifth of the priority storm drain system undergoes a Tier II inspection every year. On average, approximately 5,000 linear feet of storm drain will be inspected annually. The Tier II Inspection Form provided in Appendix B will be used to document the portions of storm drains that may need corrective action so that preventive maintenance repairs can be scheduled and performed.

For Tier II inspections, planning activities will include the following:

- Secure and review the most recent inspection data (visual and CCTV) for the given drain
- Notify and coordinate with MPA operations to perform the storm drain inspections
- Reconcile the locations of inlets and manholes with the GIS storm drain map
- Assess current conditions within the pipes and arrange to dewater and clean the storm drains as needed
- Review the existing health and safety plan, including requirements for staffing, confined space entry, retrieval equipment, and air monitoring

3.4.2.1 Tier II Inlet, Manhole, and Tidal Exclusion Vault Inspection Procedures

The location of the inlets, manholes, and tidal exclusion vaults for each of the six priority storm drains are shown on Figures 2 through 7. Following are the procedures for inspection:

- 1) Record observations made during inspections on the Tier II Manhole/Inlet/Vault Inspection Digital Form (Appendix B). Ensure the nature of the damage and its location are described in sufficient detail and use standard nomenclature so that maintenance repairs can be developed and tracked. Take a photograph of the damage and append the photograph file in jpeg format to the corresponding digital entry.
- 2) With approved confined space entry procedures, enter structure, visibly inspect the surface of the high-density polyethylene liner and welds for structural damage, including holes, cracks, tears, and weld separations.
- 3) Inspect all surfaces of the liner and field welds for active groundwater intrusion. Provide additional description of groundwater intrusion to assist in relocating area for repair (weep, pooling water, calcification, etc.).
- 4) Check liner for separation from the host manhole walls.
- 5) Check all lined surfaces for bulges or signs of water buildup behind the liner material.
- 6) Inspect the transition area between the lined structure and the pipe liner for active groundwater intrusion or separation.
- 7) Inspect the chimney parging for cracking, spalling, and active groundwater intrusion.
- 8) Inspect the transition strip mechanical seal for cracking or active groundwater intrusion.
- 9) Inspect the tidal exclusion vault flap gate or duck bill valve for cracking and proper operation.

3.4.2.2 Tier II Lined Pipe Inspection Procedures

The manhole and catch basins are typically connected by varying sizes of bell and socket reinforced concrete pipe ranging in size from 15 inches to 96 inches in diameter. The location and label of each pipe section for each of the six priority drains are shown on Figures 2 through 7. The following procedures should be followed:

- 1) Record observations made during inspections on the Tier II Pipe Section Inspection Form (Appendix B). If conducting a visual inspection of the pipe section, take a photograph of the damage and append the photograph file in jpeg format to the corresponding digital entry. If the pipe section is inspected via CCTV, append a screen capture of the video in jpeg format showing the damaged area.

- 2) Inspect pipe sections greater than or equal to 48 inches visually unless physical access is restricted, or conditions are not conducive to safe entry. Inspect smaller piping remotely by CCTV.
- 3) For visual inspection, upon entry into the manhole/inlet, set the measuring wheel to 0 feet at the downstream reference manhole/inlet. When a condition is observed, record the location using the distance from the reference manhole/inlet and the radial circumferential position measured in clock positions, looking upstream. For CCTV inspections, the camera will automatically log distance from the reference manhole/inlet. For both visual and CCTV inspections, the zero-reference point is typically the point where the pipe enters the manhole/inlet. The pipe inspector will always be present with the CCTV operator during the inspection to record data on the Tier II Pipe Section Inspection Digital Form.
- 4) Inspect the liner for signs of structural damage, including cracking, holes, tears, delamination (for cured-in-place pipe liners only), and seam or weld separation.
- 5) Inspect the liner for active groundwater intrusion. Provide additional description of groundwater intrusion to assist in relocating the area for repair (weep, pooling water, calcification, etc.).
- 6) Check liner for separation from the host pipe.
- 7) Check liner for bulges or signs of water buildup behind the liner.
- 8) Inspect spiral pipe rehabilitation (SPR) grout injection port locations for active groundwater intrusion and separation.
- 9) Inspect SPR and Expanda profile butt joints for groundwater intrusion and separation.
- 10) Inspect the liner for signs of radial compression, exhibited by reduction in inside diameter of the pipeline.
- 11) Monitor deformation of the host piping by laser profiling or manually measuring sections of piping where deformation has historically been observed and new areas where radial compression was observed during the current visual and CCTV inspection.

3.5 Geographic Information System

The existing, computer-based GIS model for DMT will be used to develop base maps, figures, and other data summaries showing, as required, the locations, limits, coordinates, and other pertinent data for operating areas, roadways, structures, utilities, and other points of interest. Inspection and repair data will be added to the GIS database using relative distances from named inlet and manhole structures. The DMT GIS model will be used as the basis for illustrating and documenting storm drain system inspection and maintenance information.

3.6 Field Documentation

Electronic digital inspection forms will be completed in the field using a tablet device for upload to a storm drain inspection database. Storm drain inspection results will be reviewed for preventive maintenance repair planning and inspection report preparation. When inspecting storm drains, the procedures listed below will be followed.

- 1) Complete the digital inspection forms by noting the storm drain designation, identified issue, and relative location.
- 2) Annotate the GIS base map to show the location of each identified issue.
- 3) Prepare an inspection summary for each storm drain system that includes all locations requiring repair.

4. Storm Drain Maintenance

4.1 Maintenance

Upon discovery of a condition requiring repair to the liner system, liner repairs will be completed within 45 calendar days unless circumstances are identified that will require additional time for completion. Conditions requiring structural repair to the host pipe or inlet and manhole structures may require preparation of design drawings and specifications and may take longer than 45 days to complete. Reasonable means to expedite repairs will be made to effectively complete the repairs following the inspections.

Parts and materials necessary to complete typical and minor maintenance repairs, such as small cracks, transition strip separation, pinhole leaks, or other items, will be maintained onsite so that these issues can be mitigated following the inspection. More significant types of maintenance repairs, such as transition strip damage that requires replacement, will be undertaken by specialty contractors. In such instances, development of an engineering design and specifications may be necessary.

4.2 Stormwater Management During Repairs

Retained, non-impacted water will be removed as needed by pumping the water downstream of the tidal exclusion vault or outfall basin for discharge to the river. Impacted stormwater will be collected during repair activities and transported to the onsite groundwater treatment plant or to an approved disposal facility.

4.3 Field Documentation

Electronic digital work completion will be completed in the field using a tablet device for upload to a storm drain database. Storm drain repairs will be documented on the appropriate inspection form. Following repairs, a follow-up inspection shall be performed no later than 6-months after completion of the repair.

5. Storm Drain Deformation Monitoring

5.1 Purpose

At the DMT, pipe deformation (particularly springline compression) is typically the result of lateral COPR movement. Collected data typically includes measurements of horizontal and vertical diameters that can be used to determine whether COPR expansion may be impinging on the outside of the pipe and the rate of pipe compression. Historically, these data have been used to assess the condition of the pipe, length of strain relief measures and pipe protection needed, and long-term effectiveness of strain relief trench measures that have been installed. As part of the Tier II inspections, deformation monitoring via laser profiling or manual measurements will be performed on sections of piping where deformation has historically been observed and new areas where radial compression was observed during the Tier II visual or CCTV inspections. Sections of piping where deformation has historically been observed are described in Section 5.4.

5.2 Laser Profiling in Storm Drains

Laser profiling consists of scanning the inside surface of a pipe using an array of remotely operated optical and acoustical sensors to produce a three-dimensional point cloud data set. The data is processed to derive radial dimensions. Each laser profiling scan represents a “snapshot” in time. The location and rate of pipe deformation is determined by comparing repeated scans over time.

The complete data set from each scan includes spreadsheets of pipe radii, ovality, and other parameters at frequent intervals along the pipe length. The laser profiling summary reports typically include descriptions of inspection methods, photographs, and plots of horizontal diameter, vertical diameter, ovality (percent deviation of horizontal and vertical diameters from one another), and deviation from the pipe's design diameter (sometimes termed “buildup” and “corrosion” to denote a decrease or increase, respectively from the design diameter).

To allow comparison of repeat laser profiling scans, the data provided are converted to a common reference (stationing) system based on the location of the farthest downstream structure, and scans performed on different dates are plotted on the same graph. Data are plotted in two ways: pipe dimensions and ovality with station, and deviation from the theoretical horizontal and vertical diameter with station.

The first scan performed in a length of pipe is the baseline scan for that length, performed in the first year of implementation of the storm drain inspection and maintenance plan of the PMP. To provide repeatability for subsequent scans, the following items are documented for each survey, including the baseline:

- Description of zero-reference point identifiable to 0.1 feet precision (typically, the point where the pipe enters the farthest downstream manhole/inlet)
- Frequency (spacing) of dimension measurements along the length and circumference of the pipe
- Precision of dimension measurements

5.3 Manual Measurement in Storm Drains

In pipes large enough for physical entry, manual measurements of pipe inside dimensions are performed on an as-needed basis. Crown-to-invert height is typically measured using a rigid bar of known length to penetrate bottom sediment combined with a stick ruler to the crown. A prefabricated steel “T” bar with a length equal to the pipe radius may be used to facilitate and improve repeatability of height and springline width measurements. The measuring bar also serves as a useful tool to dislodge silt cake / scale and to sound the pipe wall for delamination of the liner or concrete delamination in the underlying host pipe.

Manual measurements are typically performed at 25- to 50-foot intervals along the length of the pipe, with more frequent measurements at locations of known historic deformation or other conditions of concern. The magnitude and rate of pipe deformation is determined by comparing measurements taken over time. Consistency of location, method, and alignment (that is, plumbness of height measurements and perpendicularity of width measurements) of measurements is important to allow successive measurements to be compared.

5.4 Monitored Pipe Sections

At a minimum, the following pipe sections where deformation was observed prior to lining or rehabilitation will be monitored in conjunction with Tier II inspections.

- 12.5th Street storm drain—upstream of manhole MH-311, bumper pipe strain relief installed during rehabilitation
- 13th Street storm drain—trunkline section between tidal exclusion vault TEV-002 and manhole MH-314
- 13.5th Street storm drain—all piping upstream of tidal exclusion vault TEV-001, bumper pipe strain relief installed during rehabilitation
- 14th Street storm drain—trunkline section between manholes MH-319 and MH-320
- 15th Street storm drain—trunkline section between outfall basin EW-125 and manhole MH-339 (SRT protection installed), trunkline section between manholes MH-483 and MH-351, trunkline section between manholes MH-482 and MH-352

6. Reporting


If chromium-impacted flow is observed during a PMP Tier I or Tier II inspection, MPA will be notified by Honeywell, and MPA will report the flow to the MDE under the MS4 program as applicable. If chromium-impacted dry-weather flow is observed by MPA during an MS4 inspection, Honeywell will be notified by MPA, and a partial Tier II inspection will be performed to determine and eliminate the source of the flow. Honeywell will provide notification to MPA of all planned Tier I and Tier II inspections.

An annual storm drain inspection and maintenance report documenting all storm drain inspection results, maintenance, and repairs will be prepared and submitted to MDE. This annual report will take the place of the Storm Drain Rehabilitation Schedule currently being provided to MDE on behalf of Honeywell and the MPA.

At a minimum, each annual report will include the following information:

- Dates of inspection(s) for each storm drain
- A summary of inspection procedures and results
- List of specific areas (table format) requiring maintenance or repair, including location, description, disposition status, and proposed repair method
- Completed repair location tables and figures for each storm drain including repair method used to complete the repair
- As-built drawings and specifications for more significant repairs, as appropriate
- Photos, if applicable
- Summary laser profiling reports and comparison plots, if applicable
- Appendix including the inspection data sheets

Figures



Legend

- Priority Storm Drain System
- - - City/County Boundary
- Approximate COPR Extent
- COPR Extent
- Areas
- - - DMT Boundary





Figure 1
COPR Fill Area
Dundalk Marine Terminal
Baltimore, Maryland



Jacobs



Legend

Structure Type

- IN - Inlet
- MH - Manhole
- OF - Outfall
- PC - Pipe Connection
- RD - Roof Drain Connection
- TEV - Tidal Exclusion Vault

Pipe Section

- Pipe Section
- Abandoned
- Rehabilitated
- Rehabilitated Movement Monitoring C-1009

Lining Status

- Abandoned
- HDPE Lined
- HDPE Lined Replacment

Buildings

COPR Boundary

0153060

Feet

Figure 3

12.5th Street Storm Drain System

Dundalk Marine Terminal

Baltimore, Maryland

Jacobs



Legend

Structure Type

- ◇ IN - Inlet
- MH - Manhole
- OF - Outfall
- ◇ PC - Pipe Connection
- △ RD - Roof Drain Connection
- TEV - Tidal Exclusion Vault

Pipe Sections

- Pipe Section
- Abandoned
- Rehabilitated
- Rehabilitated Movement Monitoring C-1009

Lining Status


- ◇ Abandoned
- ◇ HDPE Lined
- HDPE Lined Replacment

Other

- Buildings
- COPR Boundary

Figure 4
13th Street Storm Drain System
Dundalk Marine Terminal
Baltimore, Maryland

Jacobs



Legend

Structure Type

- ◇ IN - Inlet
- MH - Manhole
- OF - Outfall
- ◇ PC - Pipe Connection
- △ RD - Roof Drain Connection
- TEV - Tidal Exclusion Vault

Pipe Section

- Pipe Section
- Abandoned
- Rehabilitated
- Rehabilitated Movement Monitoring C-1009

Lining Status

- ◇ Abandoned
- ◇ HDPE Lined
- HDPE Lined Replacment


■ Buildings

— COPR Boundary

13.5th Street Storm Drain System
Dundalk Marine Terminal
Baltimore, Maryland

Figure 5

Jacobs



27 inlets
7 manhole
1 outfall
~750 linear feet of lateral pipes
~1,300 linear feet of trunkline pipes
Total: 34 structures

Source: Esri, Maxar, GeoEye, Earthstar
and the GIS User Community

Legend

Structure Type

- IN - Inlet
- MH - Manhole
- OF - Outfall
- PC - Pipe Connection
- RD - Roof Drain Connection
- TEV - Tidal Exclusion Vault

Pipe Section

- Pipe Section
- Abandoned
- Rehabilitated
- Rehabilitated Movement Monitoring C-1009

Lining Status

- Abandoned
- HDPE Lined
- HDPE Lined Replacment

- Buildings
- COPR Boundary





Figure 6
14th Street Storm Drain System
Dundalk Marine Terminal
Baltimore, Maryland

Annotation	DMT_ID	Annotation	DMT_ID	Annotation	DMT_ID	Annotation	DMT_ID	Annotation	DMT_ID
A1	DMT_C_1303	F2	DMT_C_1238	K2	DMT_C_1241	P2	DMT_C_1229	V2	DMT_C_1291
A2	DMT_C_1212	F3	DMT_C_1203	K3	DMT_C_1197	P3	DMT_C_1268	V3	DMT_C_1295
A3	DMT_C_1270	F4	DMT_C_1284	K4	DMT_C_1235	P4	DMT_C_1199	W1	DMT_C_1211
A4	DMT_C_1259	F5	DMT_C_2049	K5	DMT_C_2045	P5	DMT_C_1251	W2	DMT_C_1290
A5	DMT_C_2200	G1	DMT_C_1218	L1	DMT_C_1278	Q1	DMT_C_1312	W3	DMT_C_1294
B1	DMT_C_1316	G2	DMT_C_1237	L2	DMT_C_1242	Q2	DMT_C_1281	W4	DMT_C_1288
B2	DMT_C_1215	G3	DMT_C_1198	L3	DMT_C_1193	Q3	DMT_C_1267	X1	DMT_C_1210
B3	DMT_C_1266	G4	DMT_C_1285	L4	DMT_C_1316	Q4	DMT_C_1226	X2	DMT_C_1289
B4	DMT_C_1225	G5	DMT_C_1197	L5	DMT_C_1275	R1	DMT_C_1219	X3	DMT_C_1296
B5	DMT_C_1309	H1	DMT_C_1207	M1	DMT_C_1269	R2	DMT_C_1280	X4	DMT_C_1306
C1	DMT_C_1304	H2	DMT_C_1236	M2	DMT_C_1232	R3	DMT_C_1274	Y1	DMT_C_1209
C2	DMT_C_1220	H3	DMT_C_1194	M3	DMT_C_1192	R4	DMT_C_1201	Y2	DMT_C_1286
C3	DMT_C_2046	H4	DMT_C_1265	M4	DMT_C_1299	S1	DMT_C_1217	Y3	DMT_C_1284
C4	DMT_C_1260	H5	DMT_C_2048	M5	DMT_C_1293	S2	DMT_C_1279	Y4	DMT_C_1307
C5	DMT_C_1312	I1	DMT_C_1313	N1	DMT_C_1297	S3	DMT_C_1272	Z1	DMT_C_1208
D1	DMT_C_1228	I2	DMT_C_1239	N2	DMT_C_1234	S4	DMT_C_1282	Z2	DMT_C_1273
D2	DMT_C_1222	I3	DMT_C_1195	N3	DMT_C_1191	T1	DMT_C_1216	Z3	DMT_C_1258
D3	DMT_C_1263	I4	DMT_C_1264	N4	DMT_C_1298	T2	DMT_C_1301	Z4	DMT_C_1306
D4	DMT_C_2188	I5	DMT_C_1204	N5	DMT_C_1310	T3	DMT_C_1271		
D5	DMT_C_1279	J1	DMT_C_1283	O1	DMT_C_1287	T4	DMT_C_1292		
E1	DMT_C_1223	J2	DMT_C_1240	O2	DMT_C_1230	U1	DMT_C_1214		
E2	DMT_C_1231	J3	DMT_C_1196	O3	DMT_C_1202	U2	DMT_C_1300		
E3	DMT_C_1205	J4	DMT_C_1233	O4	DMT_C_1200	U3	DMT_C_1276		
E4	DMT_C_1262	J5	DMT_C_2209	O5	DMT_C_2052	U4	DMT_C_1315		
E5	DMT_C_1274	K1	DMT_C_1277	P1	DMT_C_1314	V1	DMT_C_1213		

A - 4 manholes
B - 4 manholes
C - 1 manhole, 1 inlet
D - 1 manhole, 5 inlets
E - 3 inlets
F - 4 manholes, 7 inlets
G - 6 manholes, 9 inlets
H - 7 manholes, 15 inlets
J - 2 inlets
K - 1 inlet
L - 3 manholes, 14 inlets
M - 1 manhole, 13 inlets
Total: 101 Structures
3-4 miles of piping



Appendix A

Tier I Inspection Forms

Tier I Storm Drain Groundwater Intrusion Inspection Digital Form

Storm Drain System (circle one) 12 12.5 13 13.5 14 15

Date

Inspector's Initials

Date of Last Rain Event

Component ID (Trunk Line Manholes)	Left Lateral			Right Lateral			Upstream Pipe			Comments (Note 6)
	Flow (Y/N) (Note 1)	Groundwater Intrusion (Notes 2,3,4)	CCTV Required (Y/N) (Note 5)	Flow (Y/N) (Note 1)	Groundwater Intrusion (Notes 2,3,4)	CCTV Required (Y/N) (Note 5)	Flow (Y/N) (Note 1)	Groundwater Intrusion (Notes 2,3,4)	CCTV Required (Y/N) (Note 5)	

- Notes -
1. Open each trunk line manhole and observe the presence or absence of dry weather flow entering the structure from the left and right laterals, and upstream piping.
 2. If flow is observed, determine the upstream storm drain component (inlet, manhole, or pipe section) associated with the location of the groundwater intrusion.
 3. A separate digital form will be used to further describe the groundwater intrusion including exact location, subcomponent (i.e., liner, weld, transition strip, mechanical seal), and type of damage (i.e., hole, tear, crack, separation)
 4. Take a photograph or video screen capture of each groundwater intrusion location.
 5. If the source of the groundwater intrusion is located in a small diameter pipe section, indicate that a CCTV inspection will be required to determine the exact location and type of damage.
 6. Complete the comments column as needed.

Appendix B

Tier II Inspection Forms

Storm Drain System (circle one)	12	12.5	13	13.5	14	15
Storm Drain Component						
Date						
Inspector's Initials						
Date of Last Rain Event						
Structure Dewatered	Y	N				
Structure Clean	Y	N				

Item Number (Note 1)	Location (Notes 2,3)								Subcomponent (Note 2)										GW Intrusion (Note 2)					Structural (Note 2)								Photo (Note 4)	Comment (Note 5)			
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU			C	OP	O
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		
	US	DS	Left	Right	Floor	Wall	CE	CH	O	HS	CP	L	LW	LG	TS	TSA	TSW	MS	FG	O	GI	WP	PW	CA	O	H	CR	SP	SE	WS	BU	C	OP	O		

1. Enter sequential item number for each location where groundwater intrusion or structural damage is observed.
2. Describe the location, subcomponent, and observation by circling all applicable fields.
3. Left and right location descriptions are referenced looking upstream.
4. Take a photograph for each issue.
5. Complete the comments column as needed.

Location	Subcomponent	GW Intrusion	Structural
US - Upstream	HS - Host structure	GI - Active Groundwater Intrusion	H - Hole
DS - Downstream	CP - Chimney parging	WP - Weep	CR - Crack or tear
CE - Ceiling	L - Liner	WP - Pooling Water	SP - Spalling
CH - Chimney	LW - Liner weld	CA - Calcification	SE - Separation of liner
O - Other	LG - Liner grout	O - Other	WS - Weld separation
	TS - Transition strip		BU - Bulge in liner
	TSA - Transition strip adhesive		C - Compression of host structure
	TSW - Transition strip weld		OP - Operation
	MS - Mechanical Seal		O - Other
	FG - Flap gate or duck bill valve		
	O - Other		

Tier II Storm Drain Pipe Section Inspection Digital Form

Storm Drain System (circle one)

1212.51313.51415

Storm Drain Component

Date

Inspector's Initials

CCTV Contractor (if applicable)

Date of Last Rain Event

Line Dewatered

YN

Line Clean

YN

Item Number (Notes 1,2)	Location																															
	Start Longitudinal Distance	End Longitudinal Distance	Start Radial Position	End Radial Position																												
	(feet) (Note 3)	(feet) (Note 3)	(clock) (Note 4)	(clock) (Note 4)	Subcomponent (Note 5)								GW Intrusion (Note 5)				Structural (Note 5)								Photo (Note 6)	Springline (Note 7)	Crown to Invert (Note 8)	Comment (Note 9)				
					HP	L	J	JW	SE	GP	MS	O	GI	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							
					HP	L	J	JW	SE	GP	MS	O	LK	WP	PW	CA	O	H	CR	DL	SE	WS	BU	C	O							

- Notes -
- 1. Enter sequential item number for each location where groundwater intrusion or structural damage is observed.
 - 2. Inspections are conducted from downstream to upstream from the reference inlet, manhole, or vault structure.
 - 3. Longitudinal distances are measured from the downstream inlet, manhole, or vault structure.
 - 4. Radial positions should be identified using clock positions looking upstream.
 - 5. Describe the location, subcomponent, and observation by circling all applicable fields.
 - 6. Take a photograph or video screen capture of each observation.
 - 7. Measure springline distance using "T" bar as described in Section 5.1.3.
 - 8. Measure crown to invert distance using "T" bar described in Section 5.1.3.
 - 9. Complete the comments column as needed.

Key -	Subcomponent	GW Intrusion	Structural
	HP - Host pipe	GI - Active Groundwater Intrusion	H - Hole
	L - Liner	WP - Weep	CR - Crack or tear
	J - Joint	PW - Pooling water	DL - Delamination (CIPP liner only)
	JW - Joint weld	CA - Calcification	SE - Separation of liner
	S - Seam	O - Other	WS - Weld or seam separation
	GP - Grout port		BU - Bulge in liner
	MS - Mechanical Seal		C - Compression of host structure
	O - Other		O - Other

Appendix B
Surface Cover Inspection and
Maintenance, and Movement Monitoring
Plan

Performance Management Program Surface Cover Inspection and Maintenance Plan

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, New Jersey 07950

and



Maryland Port Administration
401 East Pratt St.
Baltimore, Maryland

Prepared by

Jacobs

Jacobs Engineering
2411 Dulles Corner Park Suite #500
Herndon, VA 20171

March 2023

Contents

1.	Introduction	1
2.	Background	2
3.	Surface Cover Inspection	3
3.1	Scope	3
3.2	Inspection	3
3.2.1	Inspection Mapping and Forms	3
3.2.2	Field Inspection and Recording Procedures	3
3.2.3	Geographic Information System	4
3.3	Reporting	4
4.	Surface Cover Maintenance	5
4.1	Scope	5
4.2	Reporting	5
5.	Strain Relief Measures Monitoring	6
5.1	Objectives	6
5.2	Scope	6
5.3	Cased Inclometers	6
5.3.1	Reading Cased Inclometers	7
5.3.2	Cased Inclometer Data Presentation	7
5.4	Shape Accel Array Inclometers	7
5.4.1	Reading SAA Inclometers	8
5.4.2	SAA Data Presentation	8
5.5	Surface Point Monitoring	8
5.5.1	Reading SPMs	8
5.5.2	SPM Data Presentation	8
5.6	Strain Relief Trench Backfill Monitoring	9
5.7	Maintenance of Instrumentation and Strain Relief Measures	9
5.7.1	Inclometers and SAAs	9
5.7.2	Surface Survey Points	9
5.7.3	Strain Relief Measure Maintenance	9
5.8	Reporting	9

Appendixes

- A Sample Inspection Form for Surface Cover Inspections
- B Sample Surface Cover Inspection Report
- C Sample Surface Cover Repairs Summary Report

Tables

- 1 Standard Cover System Description Codes

Figures

- 1 COPR Fill Area
- 2 Surface Cover Inspection Zones
- 3 Site Plan of Ground Surface and Subsurface Movement Monitoring Points

1. Introduction

This Surface Cover Inspection and Maintenance Plan is an integrated component of the overall Performance Management Program (PMP) for the long-term monitoring and maintenance of the remedy being implemented at the Dundalk Marine Terminal (DMT).

Pursuant to the Consent Decree among the Maryland Department of the Environment (MDE), the Maryland Port Administration (MPA), and Honeywell International (Honeywell), and the Corrective Measures Alternatives Analysis required by the Consent Decree, MDE has approved an Enhanced Isolation and Containment remedy for the Site. The Enhanced Isolation and Containment remedy includes a requirement to maintain and repair the asphalt pavement surface cover in the chromium ore processing residue (COPR) fill area and a PMP to confirm and monitor the long-term effectiveness of the surface cover. This Surface Cover Inspection and Maintenance Plan fulfills the PMP requirements regarding the Enhanced Isolation and Containment remedy's surface cover portion.

This plan outlines the ongoing surface cover inspection and maintenance that Honeywell and MPA will undertake to maintain protection of the surface cover system. Ongoing inspection is necessary to identify damage to the surface cover and forms the basis for repairs and maintenance that must be implemented to ensure the integrity of the cap and its continued effectiveness.

The approach outlined in this plan for performing surface cover inspection and maintenance follows the plan described in the August 2007 *Surface Cover and 14th and 15th Streets Drain Inspection and Maintenance Plan* (SCMP), which was submitted to the MDE pursuant to Section III.B.4 of the Consent Decree. Following the baseline surface cover inspection documented in the September 2007 *Surface Cover System Baseline Inspection Report, Dundalk Marine Terminal*, the inspection frequency was changed from semiannual to annual based on observations that the cover system at DMT did not erode or deteriorate as quickly as soil cover systems at typical landfill sites. This plan also includes procedures for monitoring and maintaining strain relief measures that have been installed to prevent surface heave and protect the Area 1501/1602 COPR cell clay containment dike and storm drains from lateral COPR movement.

This Surface Cover Inspection and Maintenance Plan includes the following:

- Annual inspection of the surface cover system within the COPR fill area.
- Documentation of the surface cover inspections and status of recommended repairs using digital forms, maintained in a geographic information system (GIS) database.
- Performance of annual surface cover repairs and maintenance based on the inspection results and on observations of heave and maintenance priorities during MPA port operations.
- Annual monitoring and maintenance of existing strain relief measures and implementation of the repairs, as needed.
- Preparation and submittal of an annual *Surface Cover and Strain Relief Measures Inspection Report*.
- Preparation and submittal of an annual *Surface Cover and Strain Relief Measures Repairs Report*.

This plan outlines inspection and maintenance procedures and documentation and reporting requirements. This document also details the methodologies associated with monitoring strain relief measures.

2. Background

The COPR fill area consists of active operational areas, with asphalt pavement being the primary cover system over the COPR fill. A map of the COPR fill area is shown on Figure 1. Except for a portion of Area 1800 and Area 1501/1602, pavement systems consist of conventional asphalt, roller-compacted concrete asphalt, or concrete “pavers.” A 7.2-acre portion of Area 1800 was reconstructed in 2008 as a pilot area to evaluate the performance of a 4.4-acre modified conventional asphalt pavement section, a 1.8-acre low permeability asphalt (“Matcon”) pavement section, and a 1-acre articulated block cover pavement section under heavy port loading conditions.

Area 1501/1602 has approximately 7 feet of non-COPR surcharge fill and 15.5 inches of stone base and asphalt surfacing, which were placed to mitigate heave conditions. A geomembrane liner, drainage layer, and new surface cover system were installed over approximately 21 acres in 2022 to prevent surface water infiltration. A previously unpaved railroad track area north of the East Service Road is scheduled to be paved in 2023 to minimize surface water infiltration. The switch areas located within this track area will remain unpaved; however, the area will be graded to minimize surface flow to these areas.

Since 2009, the inspection process has been conducted and documented annually using inspection and documentation procedures originally detailed in the SCMP. The inspection, maintenance, and reporting process for surface cover maintenance is summarized in this plan, which supersedes the SCMP. Inspection findings and an overview of repair priorities are documented in the *Surface Cover System Inspection Report* for each respective calendar year. Repaired issues are summarized annually in a Summary Report for Repair Cycle, Surface Cover System. Repairs are completed and documented based on methods and procedures described in Section 5.

The 2009 *Heave Investigation and Minimization Study* (HIMS) report provided a detailed explanation of COPR mineralogy, chemical expansion mechanisms, physical manifestations of subsurface COPR expansion, and heave mitigation measures. After the issuance of the HIMS report, movement monitoring continued and has been reported in a series of HIMS Supplemental Data Reports issued annually since 2013. COPR movement rates at DMT are well understood and are constant based on over 12 years of data. The final HIMS Supplemental Data Report summarizing data collected in 2022 will be submitted to the MDE in the second quarter of 2023; future lateral movement monitoring associated with the containment remedy will continue to be reported as part of the Surface Cover Inspection and Maintenance program.

Subsurface strain relief measures implemented at DMT include strain relief trenches (SRTs) and storm drain bumper pipes. Inclinerometers, Shape Accel Arrays (SAAs), and surface survey pins (pk nails) were installed as part of the HIMS Work Plan (CH2M 2006). The inclinometers, SAAs, and pk nails installed adjacent to the strain relief trenches and bumper pipe sections, along with visual observations of the displaceable SRT backfill and probing of the backfill for COPR impingement, will be used to determine whether and where COPR may be laterally expanding into the trench or bumper pipes. Inspection and maintenance of the SRTs and bumper pipes will be conducted as part of this plan.

3. Surface Cover Inspection

3.1 Scope

The annual surface cover system inspection will be conducted in early spring and shall include inspection of the entire COPR area the first year, followed by inspecting one of the three zones in subsequent years thereafter, as defined in Section 3.2, within the COPR fill area based on procedures detailed in Sections 4.2 and 4.3. Due to the sensitive nature of the shoreline of Area 1501/1602, the exterior slope of Area 1501/1602 will be inspected annually. The inspection includes observing the general condition of the surface cover system and documenting identified pavement surface repair features, such as cracks, potholes, and surface heave features that could affect the integrity of the surface cover.

3.2 Inspection

The annual surface cover inspection will include sections of DMT underlain by COPR fill. The fill area was divided into three zones of near equal acreage that will be inspected at least once every three years on a rotating basis: east, west, and central. A map showing the three surface cover inspection zones is shown as Figure 2. Boundary lines between inspection zones are positioned parallel to major northbound cross streets within the COPR area. Inspections involve walking each area in parallel transects approximately 50 feet apart, observing existing surface conditions on each side of the travel path. Observed surface-damage features requiring some form of repair, such as potholes, mechanical damage, surface heave features, crack features, and drainage system damage (indicating that the cover or drainage system may be compromised or may become compromised soon) are located, photographed, and documented.

The inspection of the Area 1501/1602 shoreline may be performed through visual observation from the shoreline or by drone survey techniques. Observations of potential erosion, sloughing conditions, failure of rip rap embankment or noticeable discharge from the shoreline (sediment) will be noted. Any of these conditions would warrant further review and evaluation depending on the nature and severity.

3.2.1 Inspection Mapping and Forms

Observations are noted using a form-based GIS application developed from the blank form included as Appendix A. Field maps with real time position information are available for reference through the GIS application and include aerial imagery, boundaries of each operational area, major roads, and the COPR fill boundary. The application was developed from lessons learned during the baseline inspection and resulting repair cycle. Inspection entries are exported from the application and converted into the Excel table included as Appendix B in the annual Surface Cover Inspection Report.

3.2.2 Field Inspection and Recording Procedures

A visual walking inspection is performed to assess the general condition of the pavement surface and to identify and record the locations of features such as surface cracks, broken or spalled pavement, potholes, open or unpaved areas, heaved areas, depressed areas, damaged surface drainage structures, COPR Blooms, areas around cap penetrations such as light poles and loading docks, and other conditions indicating that the integrity or function of the cover system may be compromised or may become compromised in the future.

Locations of identified pavement damage features will be determined using a Trimble R1 global positioning system (GPS) unit with a horizontal accuracy of approximately 1 meter (3.25 feet). GPS coordinates are taken at the approximate center of the features so that they can be accurately located for future maintenance, repair, and documentation. The order of inspection during an inspection cycle is controlled by accessibility to the individual areas due to ongoing port operations. Inspection paths will be recorded using GPS logging equipment to identify areas that were not inspected because of port operation restrictions, including cargo loading, however inspections will be coordinated with port operations to minimize inaccessible areas during the current inspection and access areas that were inaccessible during the previous inspection. For newly identified features, approximate lengths

and widths of cracks and approximate dimensions of potholes, areas of cracking, and other identified features are estimated or measured in the field.

Once a repair feature is identified and located, the following information is recorded:

- A point identification number (issue number), description code from Table 1, and photo of repair feature
- Coordinates identifying the approximate center of the feature, or center of irregular areas
- General type of feature (pothole, open/unpaved area, surface crack, crack area, surface heave area, inlet/manhole, unpaved gravel area) along with dimensions (width, length, height, diameter) for each location

Table 1. Standard Cover System Description Codes

Code	Description
1	3-inch mill-and-pave asphalt repair
2	Uncovered area: open or unpaved
3	Linear surface cracks or joints: between 0.25 and 1 inch wide and greater than 4 inches deep
4	Area requiring the replacement of the full 7-inch section of asphalt due to alligator or spider cracking
5	Surface heaving: areas that may affect the safe operation of port equipment (field determined)
6	Drainage inlet or manhole: damaged
7	Monitoring wellhead: damaged
8	Gravel cover areas: discoloration
9	Other (any issue not listed above that affects the barrier, safety, or integrity of the surface cover; description provided in the notes section of inspection form)

3.2.3 Geographic Information System

The existing, computer-based GIS model for DMT is used to develop base maps, figures, and other data summaries showing, as required, the locations, limits, coordinates, and other pertinent data for operating areas, roadways, structures, utilities, and other points of interest. Inspection and repair data will be added to the GIS database using coordinates, dimensions, repair type, and description recorded during the inspection. The GIS model is used as the basis for illustrating and documenting surface cover system inspections and maintenance information.

3.3 Reporting

Surface cover inspection findings and repair recommendations will be included in the annual Surface Cover and Strain Relief Measures Inspection Report prepared and submitted to MDE in the third quarter of each year. A sample of the surface cover inspection portion of the report is provided as Appendix B.

At a minimum, the report will include the following surface cover inspection information:

- A table including newly identified issues with the surface cover system and pending items from previous cycles
- A table with estimated quantities for each repair type by operational area
- A figure showing the location and repair type for each identified issue within the COPR fill area
- Repair recommendation for the current repair cycle

4. Surface Cover Maintenance

4.1 Scope

Features recommended for repair are located and marked in the field using a GPS-enabled iPad with the ArcGIS Field Maps application. Access to the areas and movement of select storage containers, equipment, or trailer chassis are coordinated with MPA port operations in preparation of repair activities.

Pavement and concrete cracks less than 1 inch wide are cleaned and sealed using a hot-rubber compound. Cracks greater than 1 inch wide, potholes, and surface-damage areas are milled to a depth of 3 inches, tack coated, and resurfaced using a hot-asphalt mix. Crack areas where the base asphalt material is not exposed are milled to a depth of 3 inches, tack coated, and resurfaced using a hot-asphalt mix. Crack areas where the base asphalt material is exposed are typically saw cut and repaired using a 6-inch milled tie-in, 4 inches of base course asphalt, and 3 inches of surface course asphalt.

Large area paving and heave repairs typically include coring to determine asphalt cover thickness and developing a milling design that: (1) minimizes exposure to the gravel base; (2) maintains the minimum surface cover profile typically consisting of 8 inches of dense graded aggregate, 4 inches of base course asphalt, and 3 inches of surface course asphalt per MPA specifications; and (3) restores surface water drainage to the nearest storm drain inlet to minimize standing water. Following the milling of the asphalt, excavation of the subgrade material to reach suitable depths to adhere each repair to the specified profile is completed, with placement of base course and surface course asphalt per the paving specifications.

Based on the surface cover inspection observations, areas that may potentially affect the port's operational or safety requirements will be addressed on a priority basis. Other features will be prioritized based on accessibility subject to port operations and cargo loading. Identified surface cover damage not repaired during the current repair cycle will be identified for repair during future maintenance cycles.

4.2 Reporting

Completed surface cover repairs will be summarized in the annual Surface Cover and Strain Relief Measures Repair Report prepared and submitted to MDE by the first quarter of the following year. A sample of the surface cover repairs portion of the report is provided as Appendix C. The report will include the following surface cover repair information:

- A table summarizing the amount of each type of repair completed in each operational area.
- A figure illustrating the locations of completed surface cover repairs and large area paving sections.
- A photolog highlighting typical repairs capturing before and after paving or sealing.
- An appendix including a repair disposition table indicating the status of each issue identified in the inspection report as either "completed" or "pending."

5. Strain Relief Measures Monitoring

5.1 Objectives

The primary objectives for monitoring the existing strain relief measures at DMT are to:

- 1) Ensure the continued protection of the Areas 1501/1602 COPR cell clay containment dike and storm drains from lateral COPR movement
- 2) Understand the rate and direction of surface and subsurface lateral movement adjacent to the strain relief measures
- 3) Evaluate the effectiveness and estimate the remaining life of SRTs and bumper pipes
- 4) Design and plan for maintenance repairs

5.2 Scope

Subsurface strain relief measures implemented at DMT include SRTs and storm drain bumper pipes. SRTs consisting of a 2- to 3-foot-wide trench backfilled with displaceable fill have been installed to mitigate surface heave in Areas 1501/1602, and 1800; protect the 15th Street storm drain piping from lateral deformation; and protect the clay containment dike in Area 1501/1602 from lateral deformation. Bumper pipes consisting of sacrificial, small diameter high density polyethylene pipes placed outside a corrugated metal “shell” pipe, are placed radially along the exterior of sections of storm drain piping to accommodate COPR displacement. Bumper pipes have been installed along sections of the 12.5th and 13.5th Street storm drains, and along the perimeter of the trash interceptor structure installed in Area 1800. The locations of existing SRTs and bumper pipe sections are shown in Figure 3.

Movement data collected from inclinometers, SAAs, and pk nails installed adjacent to the SRTs and bumper pipe sections, along with visual observations of the displaceable SRT backfill and probing of the backfill for COPR impingement will be used to evaluate the performance of strain relief measures and estimate their remaining service life. Maintenance repairs will be designed and implemented to refurbish portions of the SRTs, and bumper pipes as needed.

Strain relief measures monitoring will be performed annually, as listed below. Components of the monitoring consist of the following:

- Measuring inclinometers and SAAs:
 - 10 conventional cased inclinometers, COPR fill area (outside Area 1501/1602)
 - 28 SAA inclinometers in Area 1501/1602
- Survey point (pk nail) monitoring in Areas 1300, 1400, 1501/1602, 1800
- Inspecting and probing the trench backfill in Area 1501/1602 at existing access ports

The locations of all surface and subsurface movement monitoring instrumentation described above are shown in Figure 3.

5.3 Cased Inclinometers

Cased inclinometers are specialized manufactured plastic casings with internal grooves at the 90-degree points, drilled and grouted into the ground. By manually reading the casings with a special probe, changes in lateral profile of the casings from time of installation can be determined.

Inclinometer data are used to establish lateral subsurface movement rate and direction, which can be used to evaluate the performance of strain relief measures. For example, inclinometers installed on the protected side of

an SRT should show lower movement rates than inclinometers on the non-protected side, and lateral movement rates can be used to estimate the amount of displacement that has occurred into an SRT or bumper pipe section and hence its remaining service life.

5.3.1 Reading Cased Inclinometers

Inclinometer data are obtained by raising and lowering an inclinometer probe at specified locations, with the probe data captured by a datalogger, as described below. Inclinometer readings are currently performed using a digital inclinometer probe manufactured by Geokon.

Inclinometer casings have two sets of internal grooves oriented at right angles to one another, one set designated as the A-axis, and one set the B-axis. At DMT, the A-axis casing grooves are typically set to approximate magnetic north, and the B-axis casing grooves set to approximate the west–east direction of potential movement. Readings are taken by lowering a digital inclinometer probe in the A-axis grooves to the first (bottom most) depth reading point within the casing and raising the probe in 2-foot intervals, taking readings at each interval.

Because the inclinometer probe is equipped with a bi-axial tilt sensor, it records tilt readings in both the A-axis and B-axis directions at each interval. Each A-axis and B-axis reading point is multiple readings, which are averaged by software internal to the data logger. Upon completion of a set of readings with depth in a casing, the probe is then reversed 180 degrees and again lowered to the first (bottom) reading point, and a second set of readings is taken. The average of the two reading sets is reported as the reading for that depth. Averaging the reversed readings is intended to remove the effect of the inherent bias of the probe's tilt sensor. As a quality control check, the magnitude and stability of the probe's bias during each reading is set across multiple readings and is reviewed by generating "checksum plots."

5.3.2 Cased Inclinometer Data Presentation

Inclinometer data are reduced and plotted by GTilt (or equivalent) software. The software sums changes in casing inclination between reading points (bottom to top) to obtain the lateral deflected profile. The software averages the 0- and 180-degree reading sets to remove probe bias in accordance with manufacturer recommendations. Two types of inclinometer data plots are provided: cumulative displacement profile and time rate plots. Data from both the A-axis and B-axis are provided for each plot.

Cumulative displacement (CD) plots provide a graphical depiction of the laterally deflected profile of the inclinometer casing, as deviated from the original assumed perfectly vertical line (zero movement). Time rate (TR) plots are used to track displacements at specific depths within the inclinometer casings over calendar time. The depth selected for plotting varies depending upon inclinometer location. Typically, the plotted depth is the maximum recorded lateral displacement within or slightly above the COPR layer. The slope of that plotted line represents the rate of lateral displacement for the depth point plotted. TR plots provide movement rate at the analysis depth, typically expressed as annualized rates.

In addition to the CD and TR plots, a specialized inclinometer displacement direction (DD) plot plan is prepared to show the direction of lateral subsurface movement of all monitored inclinometers.

5.4 Shape Accel Array Inclinometers

SAA inclinometers are strings of micro-electro-mechanical tilt sensors spaced at 1-foot intervals connected in an array and installed vertically below the ground surface. SAA sensor strings are either placed in smooth PVC (polyvinyl chloride) casings drilled and grouted into the ground or are directly grouted into a borehole. SAAs record lateral movement with depth without the need to lower probes. The tilt of the individual sensors is integrated to produce a profile of lateral deflection in two perpendicular axes (x and y) with depth. Surface survey points are placed at the ground surface at the SAA to measure top movement for inclinometers not embedded sufficiently deep to attain bottom fixity. Like cased inclinometers, SAA inclinometer data are used to establish lateral subsurface movement rate and direction which can be used to evaluate the performance of strain relief measures.

SAA inclinometers are read by manual computer connection. Because there is no manual reading error, SAAs are considered more accurate and have a higher resolution than cased inclinometers.

5.4.1 Reading SAA Inclinometers

SAA readings are collected by connecting a laptop computer to the SAA using the Measurand SAA Field Power Unit. A “snapshot” of deflection (tilt) of each sensor in the SAA string is recorded using Measurand SAA Recorder software and the data is imported into Microsoft Excel for analysis.

5.4.2 SAA Data Presentation

For each SAA, three plots are provided. The first is a CD plot documenting the lateral displacement profile of the SAA inclinometer in x- and y-axes from the baseline reading. Positive x-axis displacement indicates movement to the north, and positive y-axis displacement indicates movement to the west.

Because SAA inclinometers installed in the Area 1501/1602 COPR containment cell typically do not extend to a known non-moving stratum, an assumption of zero movement at the bottom of the sensor array (“bottom fixity”) is not necessarily applicable. To provide an absolute point of reference, survey points are established at the top of each SAA. The CD plots are adjusted to show the top movement as surveyed. The tilt deviations of each sensor element are then summed from the top to the bottom to produce the CD profile.

The second type of data plot provided for each SAA are TR plots used to track displacements at specific depths along the SAA string over time. Two analysis depths were selected for each SAA location based on observed movement trends. Typically, an analysis depth was assigned within the fill above the top clay cap of the COPR cell, and the other analysis depth was assigned to the depth where the greatest CD was observed, usually within the COPR fill. Resultant displacement magnitude and annualized rate are computed from the x-axis and y-axis displacements at each analysis depth. Annualized rate data allow movement comparison between SAA inclinometers installed on different dates and provide a convenient means to assess changes in movement rates over time.

The third type of plot for analyzing the inclinometer SAA data is a DD plot plan. The DD plan is prepared to show the lateral displacement direction of all the SAA inclinometers at the selected analysis depths in plan view.

5.5 Surface Point Monitoring

Surface point monitoring (SPM) consists of pk nails, survey points, or scribe marks embedded in the ground surface or on structures affixed to the ground surface. pk nails are standard survey nails embedded in the ground surface. Survey points were also established at the top of each SAA inclinometer for use in computing SAA displacement.

Ground surface movement is a valid proxy for determining subsurface lateral movement where block movement is occurring. Historic movement monitoring data (Appendix 4) have indicated block movement near previously installed SRTs, bumper pipes, and the shoreline.

5.5.1 Reading SPMs

SPM coordinates and elevations are surveyed by conventional survey methods. Data recorded from each reading includes spatial northing and easting coordinates referenced to horizontal datum Maryland State Plane NAD 83/91 and elevation referenced to vertical datum NAVD88. Horizontal data (northing and easting) are measured to Second-Order, Class 1 accuracy. Vertical (elevation) data are measured to First-Order, Class 1 accuracy.

5.5.2 SPM Data Presentation

SPM survey data provided by the surveyor are reduced by calculating the rate of lateral displacement in inches per year from the change in surveyed coordinates between initial baseline readings and the most recent survey.

Scaled vectors (movement rate and direction) are plotted on plan drawings (SPM plots) to show relative displacement trends. The total (vertical) change in elevation from the baseline readings to the most recent survey at each point are also shown on the plots. Positive elevation change represents an increase in ground surface elevation (heave). Negative elevation change represents a decrease in ground surface elevation (settlement).

5.6 Strain Relief Trench Backfill Monitoring

The strain relief trenches in Area 1501/1602 were installed with observation ports consisting of manholes opening to a large diameter pipe that extends into the SRT backfill. The backfill is inspected by inserting a rod into the backfill at the left, right and center of the manhole using a drill rig to determine whether COPR has expanded into the backfill. COPR is much harder than the displaceable backfill and rejection of the rod prior to reaching the bottom of the trench is indicative of the presence of COPR. The trench backfill, which consists of a mixture of ground COPR, peat, and bentonite is also inspected for consistency to confirm that the backfill remains in a displaceable condition.

5.7 Maintenance of Instrumentation and Strain Relief Measures

5.7.1 Inclinometers and SAAs

When cased inclinometers are too crimped for use, by either the standard probe or the special short probe (designed to pass minor crimping), they are abandoned by grouting in accordance with COMAR regulations. SAA inclinometers that were fully sealed in grout at the time of installation do not require further abandonment. SAA inclinometers installed in sleeve pipes (without grout) require removal and grouting of the sleeve according to COMAR regulations. Inclinometers and SAAs will be replaced or added as needed. Replaced inclinometers and SAAs must be “re-baselined” and the absolute deflection of the new instrument is not directly comparable to the deflection of the new instrument. However, movement rate and direction computed over successive readings of the new instrument may be compared with rate and direction from the replaced instrument.

5.7.2 Surface Survey Points

Surface survey points that are disturbed or destroyed by traffic, snow removal, construction, or other activities are periodically replaced. Replaced SPM points, like inclinometers and SAAs, must be “re-baselined” and the absolute position of a new point is not directly comparable to the position of the replaced point.

5.7.3 Strain Relief Measure Maintenance

Based on movement monitoring data and observations indicating that the strain relief measure is nearing the end of life, portions of the SRTs or bumper pipe sections will be rehabilitated or replaced. This maintenance requires design and planning, and in some instances permitting prior to implementation. Design plans and specifications for the repair will be provided to MDE for review.


5.8 Reporting

Results of the strain relief measures monitoring will be summarized in the annual Surface Cover and Strain Relief Measures Inspection Report. Maintenance repairs will be included in the annual Surface Cover and Strain Relief Measures Repairs Report. The reports will include the following strain relief measures inspection and repair information, as applicable:

- Instrumentation description and location
- Data collection and reduction procedures
- A summary narrative and appendices containing the data for each instrument type collected during the prior year, plotted as described in the preceding sections
- Recommendations for instrumentation maintenance

- Recommendations for additional instrumentation or abandonment of existing instrumentation
- Conclusions regarding comparison of current movement rates to historical rates
- Conclusions regarding the effectiveness and remaining life of the strain relief measures
- Recommendations for strain relief measure maintenance repairs and addition of new strain relief measures as needed.

Figures



Legend

- Priority Storm Drain System
- - - City/County Boundary
- - - Approximate COPR Extent
- COPR Extent
- Areas
- - - DMT Boundary





Figure 1
COPR Fill Area
Dundalk Marine Terminal
Baltimore, Maryland





Legend

- Operational Area
- COPR Extent
- Approximant COPR Extent
- Surface Cover Inspection Zone Boundary

FIGURE 2
2023 Surface Cover Inspections, Inspection Zones
Dundalk Marine Terminal
Baltimore, Maryland

0 125 250 500
Feet

12-14-2022

FIGURE
3

\\dwd\1-n\work\instrumentation\gcol\cml\sgm\

Appendix A
Sample Surface Cover
Inspection Form

Appendix B
Sample Surface Cover
Inspection Report

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

																	1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)						
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																		
97	5/1/2019	1	-76.52380	39.24798												50	2										25 abandoned fence posts						
97	5/1/2019	2	-76.52390	39.24816														0.5	220								Seam and lateral cracking						
97	5/1/2019	3	-76.52380	39.24819																6	115	8											
97	5/1/2019	4	-76.52380	39.24822														0.5	150														
97	5/1/2019	5	-76.52410	39.24850														0.5	162							x	Asphalt seam						
97	5/1/2019	6	-76.52400	39.24826												13	10										Pitting asphalt						
97	5/1/2019	7	-76.52410	39.24823												26	11										Pitted and cracked asphalt						
97	5/1/2019	8	-76.52400	39.24807		x										60	12			60							Potholes in roadway						
97	5/1/2019	9	-76.52370	39.24829									x							205	4						Open gravel along railroad tracks						
97	5/1/2019	10	-76.52360	39.24837														0.25	115								Asphalt seam cracking						
97	5/1/2019	11	-76.52380	39.24844														0.5	90								Asphalt seam						
97	5/1/2019	12	-76.52350	39.24814														0.25	525								Seal asphalt seam around tracks						
97	5/1/2019	13	-76.52320	39.24801														0.25	50														
97	5/1/2019	14	-76.52310	39.24792												20	15										Alligator cracking						
97	5/1/2019	15	-76.52300	39.24786														0.25	95														
97	5/1/2019	16	-76.52300	39.24756		x										27	23										Potholes in roadway						
97	5/1/2019	17	-76.52330	39.24758																100	5						Asphalt cracking in roadway next to tracks						
97	5/1/2019	18	-76.52340	39.24772												22	8										Asphalt cracking on road shoulder						
97	5/1/2019	19	-76.52350	39.24779														0.5	225								Seal asphalt seams						
97	5/1/2019	20	-76.52370	39.24788												32	12										Asphalt cracking						
97	5/1/2019	21	-76.52340	39.24791									x					70	2								Open asphalt along rail						
900	5/18/2019	3	-76.53450	39.24196							x																Two damaged well pads.						
900	5/18/2019	7	-76.53430	39.24191														0.5	235								Various cracks.						
900	5/18/2019	8	-76.53500	39.24184														0.25	140														
900	5/18/2019	9	-76.53470	39.24169												16	2																
900	5/18/2019	11	-76.53450	39.24141														0.25	250								Various cracks and conduit that runs parallel to dolly pad.						
900	5/18/2019	12	-76.53420	39.24146												32	13																
900	5/18/2019	15	-76.53420	39.24150														0.25	270														
900	5/18/2019	20	-76.53350	39.24147														0.25	125														
900	5/18/2019	23	-76.53360	39.24170														0.75	38								Cracks around concrete manhole slab.						
900	5/18/2019	24	-76.53350	39.24143														0.5	90														
900	5/18/2019	25	-76.53350	39.24133		x										3	7										Two potholes near dolly pad.						
900	5/18/2019	26	-76.53360	39.24127					x									0.5	400								Both sides of dolly pad.						
900	5/18/2019	28	-76.53390	39.24116														0.25	170								Conduit raceway. Unsealed on both sides.						
900	6/12/2019	30	-76.53420	39.24289		x										25	4																
1100	6/11/2019	1	-76.53380	39.24240																8	350	10											
1100	6/11/2019	2	-76.53370	39.24225														0.25	500								Asphalt seams						
1100	6/11/2019	3	-76.53320	39.24241								x				10	5										Repair asphalt around inlet						
1100	6/11/2019	4	-76.53230	39.24259														0.5	100														
1100	6/11/2019	5	-76.53330	39.24234							x																						
1100	6/11/2019	6	-76.53340	39.24209		x										5	3																
1100	6/11/2019	9	-76.53340	39.24192														120	1							x	Gap on ramp						
1100	6/12/2019	12	-76.53240	39.24186		x		x								110	3																
1100	6/12/2019	13	-76.53230	39.24190		x		x								30	4																
1100	6/12/2019	14	-76.53210	39.24211														8	6							x							
1100	6/12/2019	15	-76.53200	39.24198		x		x												40	15												
1100	6/12/2019	16	-76.53190	39.24184														1	200			6	75	15									
1100	6/12/2019	17	-76.53220	39.24204																													
1100	6/12/2019	18	-76.53150	39.24223		x		x								200	3																
1100	6/12/2019	19	-76.53160	39.24198														0.5	75														
1100	6/12/2019	20	-76.53160	39.24188																		8	90	15									
1100	6/12/2019	21	-76.53110	39.24231														0.25	70								Seal conduit saw cut						
1100	6/12/2019	22	-76.53060	39.24231												9	2										Four abandoned fence post						
1100	6/12/2019	23	-76.53060	39.24225																		6	50	10									
1100	6/12/2019	24	-76.53110	39.24248												55	7										Cracked asphalt						
1100	6/12/2019	25	-76.53100	39.24270												35	10										Cracking at bottom of ramp						
1100	6/12/2019	26	-76.53120	39.24268												30	7										Cracks in asphalt						
1100	6/12/2019	27	-76.53100	39.24285												40	4																
1100	6/12/2019	28	-76.53090	39.24288												8	4																
1100	6/12/2019	29	-76.53110	39.24295										x						10	10						Remove stop light foundation						
1100	6/12/2019	30	-76.53120	39.24315		x										4	4																
1100	6/12/2019	31	-76.53110	39.24310		x										12	3																

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

[illegible]

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

[illegible]

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

																	1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																		
1400	6/4/2019	31	-76.52530	39.24513																12	35	12											
1400	6/4/2019	33	-76.52490	39.24529																10	44	8											
1400	6/4/2019	34	-76.52440	39.24572																													
1400	6/4/2019	36	-76.52430	39.24553																10	32	20											
1400	6/4/2019	39	-76.52390	39.24570																0.5	135												
1400	6/4/2019	40	-76.52380	39.24566																0.5	50												
1400	6/4/2019	41	-76.52380	39.24558																0.5	90												
1400	6/4/2019	42	-76.52380	39.24547																													
1400	6/4/2019	43	-76.52430	39.24551											x	100	2										Remove 50 fence posts						
1400	6/4/2019	44	-76.52410	39.24537																12	133	10											
1400	6/4/2019	45	-76.52400	39.24521		x										3	3																
1400	6/4/2019	46	-76.52370	39.24531					x											0.5	72					x							
1400	6/4/2019	47	-76.52360	39.24512																0.25	115												
1400	6/4/2019	49	-76.52390	39.24509							x														P-6		Damaged well pad						
1400	6/5/2019	50	-76.52260	39.24325																0.5	100												
1400	6/5/2019	51	-76.52260	39.24322																0.5	92						Seal patch						
1400	6/5/2019	52	-76.52300	39.24316					x											0.5	72					x							
1400	6/5/2019	53	-76.52280	39.24316																													
1400	6/5/2019	54	-76.52280	39.24309																0.5	200					x							
1400	6/5/2019	55	-76.52300	39.24307																0.25	185						Seal patches						
1400	6/5/2019	59	-76.52350	39.24288												6	2																
1400	6/5/2019	60	-76.52400	39.24270																							Missing hydrant						
1400	6/5/2019	61	-76.52400	39.24275					x											0.5	72					x							
1400	6/5/2019	62	-76.52420	39.24264																0.5	75												
1400	6/19/2019	64	-76.52310	39.24230																							Puncture in asphalt						
1400	6/19/2019	65	-76.52340	39.24239																							Hole in asphalt						
1400	6/19/2019	66	-76.52330	39.24246																0.75	22				x		Seal around crane stop						
1400	6/19/2019	67	-76.52260	39.24258																0.5	240						Seal surface cracks around conduit						
1400	6/19/2019	68	-76.52270	39.24244																													
1400	6/19/2019	69	-76.52220	39.24259																0.5	240						Seal asphalt at edge of containment wall						
1400	6/19/2019	70	-76.52230	39.24278																													
1400	6/19/2019	71	-76.52240	39.24273																							Abandoned fence posts						
1400	6/19/2019	72	-76.52250	39.24298												60	3										Cracking asphalt over conduit						
1400	6/19/2019	75	-76.52320	39.24275					x																		Repair dolly pad seam						
1400	6/19/2019	78	-76.52310	39.24288																													
1400	6/17/2019	80	-76.52580	39.24435		x										120	3										Repair asphalt seam						
1400	6/17/2019	81	-76.52540	39.24456																0.5	200												
1400	6/17/2019	82	-76.52480	39.24459																0.25	375												
1400	6/17/2019	84	-76.52400	39.24497																													
1400	6/20/2019	85	-76.52600	39.24461		x										35	4																
1400	6/20/2019	86	-76.52560	39.24454																0.5	125												
1400	6/20/2019	87	-76.52580	39.24495											x												Remove guardrail replace with jersey barrier						
1400	6/21/2019	88	-76.52570	39.24406												30	3																
1400	6/21/2019	89	-76.52450	39.24452																0.5	520						Seal seams						
1400	6/21/2019	90	-76.52460	39.24447																													
1400	6/21/2019	92	-76.52330	39.24464																													
1400	6/21/2019	94	-76.52480	39.24416					x																								
1400	6/21/2019	95	-76.52480	39.24401																0.25	20						Seal conduit paving						
1400	6/21/2019	97	-76.52530	39.24394																													
1400	6/21/2019	98	-76.52550	39.24374																													
1400	6/21/2019	99	-76.52470	39.24369																													
1400	6/21/2019	100	-76.52430	39.24378																0.25	200												
1400	6/21/2019	101	-76.52330	39.24434																													
1400	6/21/2019	102	-76.52310	39.24432																0.5	100						Seal seams						
1400	6/21/2019	103	-76.52320	39.24411																													
1400	6/21/2019	104	-76.52330	39.24417																													
1400	6/21/2019	105	-76.52340	39.24395																													
1400	6/21/2019	106	-76.52320	39.24394																0.5	470												
1400	6/21/2019	107	-76.52390	39.24376																													
1400	6/21/2019	108	-76.52400	39.24373					x																		Remove dolly pad						
1400	6/21/2019	109	-76.52440	39.24357																0.5	300						Seal seams						
1400	6/21/2019	110	-76.52490	39.24334					x																								
1400	6/21/2019	111	-76.52450	39.24338																10	84	15											
1400	6/21/2019	112	-76.52290	39.24391																0.5	300												
1400	6/21/2019	113	-76.52310	39.24401					x																		Remove dolly pad						

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

						Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	
																Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O															Comment		
1500	5/1/2019	1	-76.51960	39.24373												19	9															
1500	5/1/2019	2	-76.52000	39.24388																0.25	38											
1500	5/1/2019	3	-76.51990	39.24381												10	10												Concrete patch with cracking			
1500	5/1/2019	4	-76.51980	39.24368		x										4	4															
1500	5/1/2019	5	-76.52030	39.24371												8	3												Puncture in asphalt			
1500	5/1/2019	7	-76.52390	39.24597														8	5										Open area at edge of asphalt			
1500	5/1/2019	9	-76.52360	39.24608														8	5										Open area at edge of asphalt			
1500	5/1/2019	10	-76.52330	39.24623																						8	6		Discolored gravel adjacent to railroad switch			
1500	5/1/2019	12	-76.52370	39.24576											x	12	2												Remove sic abandoned fence posts			
1500	5/1/2019	13	-76.52330	39.24599								x				24	2												Asphalt damage around inlet grate at IN-801			
1500	5/1/2019	14	-76.52330	39.24604															0.5	150												
1500	5/1/2019	16	-76.52310	39.24606										x		22	2												Remove 11 abandoned fence posts			
1500	5/1/2019	17	-76.52300	39.24595												66	9												Cracked asphalt next to canopy			
1500	5/1/2019	18	-76.52310	39.24592			x												0.75	360								x	Crack between concrete slab and asphalt around canopy			
1500	5/1/2019	19	-76.52340	39.24582															0.25	130									Crack for conduit sawcut and adjacent crack			
1500	5/1/2019	20	-76.52360	39.24574								x				28	4												Damaged asphalt around IN-803			
1500	5/1/2019	21	-76.52360	39.24550												40	2												Severe cracks in roadway			
1500	5/1/2019	22	-76.52350	39.24549			x									37	6						10	38	20							
1500	5/1/2019	23	-76.52340	39.24542																												
1500	5/1/2019	24	-76.52330	39.24544																			12	114	12							
1500	5/1/2019	25	-76.52310	39.24556																			12	57	10							
1500	5/1/2019	26	-76.52300	39.24562																			18	116	10				May 20, 2021 dimensions updated from 16"x82'x10' to 18"x116'x10'			
1500	5/1/2019	27	-76.52300	39.24563																			18	112	10				May 20, 2021 dimensions updated from 18"x112x10'.			
1500	5/1/2019	28	-76.52280	39.24578															0.5				8	88	25							
1500	5/1/2019	29	-76.52280	39.24575															0.5	225								x				
1500	5/1/2019	30	-76.52260	39.24576																			14	76	15							
1500	5/1/2019	31	-76.52260	39.24565																			16	164	20				5/20/2021 Dimensions updated from 14"x164'x20' to 16"x164'x20'			
1500	5/1/2019	32	-76.52280	39.24552												44	10												Cracked asphalt with ponding			
1500	5/1/2019	33	-76.52290	39.24545																	24	23							Alligator cracking			
1500	5/1/2019	34	-76.52310	39.24542																			6	42	10							
1500	5/1/2019	35	-76.52320	39.24534												24	24															
1500	5/1/2019	36	-76.52330	39.24529														0.5	180										Cracks along and adjacent to asphalt seams			
1500	5/1/2019	37	-76.52340	39.24520														0.25	350										Seal asphalt seam			
1500	5/1/2019	38	-76.52280	39.24480					x														8	16	16					Heave under light pole		
1500	5/1/2019	39	-76.52280	39.24484			x											0.5	20										Seal transformer pad			
1500	5/1/2019	41	-76.52170	39.24515														0.5	300										Seal asphalt seam			
1500	5/1/2019	42	-76.52170	39.24514																			10	55	12							
1500	5/1/2019	43	-76.52180	39.24494														0.25	250										Reseal asphalt seam			
1500	5/1/2019	44	-76.52220	39.24490																			14	40	30							
1500	5/1/2019	45	-76.52230	39.24489														0.5	220									x	Asphalt seam			
1500	5/1/2019	46	-76.52220	39.24483												30	5												Pitted asphalt			
1500	5/1/2019	47	-76.52240	39.24486		x										15	10															
1500	5/1/2019	48	-76.52250	39.24483												30	10												Alligator cracking			
1500	5/1/2019	49	-76.52260	39.24481																			14	70	20							
1500	5/1/2019	50	-76.52260	39.24476												16	10												Alligator cracking			
1500	5/1/2019	51	-76.52280	39.24465																			8	68	15							
1500	5/1/2019	52	-76.52280	39.24466														0.5	100										Asphalt seam			
1500	5/1/2019	53	-76.52280	39.24460																	17	12							Alligator cracking			
1500	5/1/2019	54	-76.52280	39.24459																		19	10						Alligator cracking			
1500	5/1/2019	55	-76.52290	39.24457																		20	14						Alligator cracking			
1500	5/1/2019	56	-76.52290	39.24455																			20	13					Alligator cracking			
1500	5/2/2019	57	-76.52290	39.24435																			6	50	10							
1500	5/2/2019	58	-76.52280	39.24432																									Alligator cracking			
1500	5/2/2019	59	-76.52260	39.24422																			8	23	12							
1500	5/2/2019	60	-76.52260	39.24437														0.25	40													
1500	5/2/2019	61	-76.52240	39.24446																			10	113	10							
1500	5/2/2019	62	-76.52230	39.24435																2	2								Coring location			
1500	5/2/2019	63	-76.52220	39.24437												58	13												Cracked asphalt along seam			
1500	5/2/2019	64	-76.52220	39.24437												40	12															
1500	5/2/2019	67	-76.52200	39.24455																			10	46	10							
1500	5/2/2019	68	-76.52190	39.24453														0.25	370										Seal asphalt patches			
1500	5/28/2019	69	-76.52180	39.24462												44	23												Cracking asphalt			
1500	5/28/2019	70	-76.52170	39.24466												24	12												Cracking asphalt			

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

						Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)						
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																	
1500	5/28/2019	72	-76.52130	39.24467		x										5	5															
1500	5/28/2019	73	-76.52130	39.24469														0.5	120								Seal asphalt seams					
1500	5/28/2019	74	-76.52150	39.24453														0.25	460								Seal seams for asphalt patches					
1500	5/28/2019	75	-76.52150	39.24456				x										0.5	560								Seal dolly pad					
1500	5/28/2019	76	-76.52270	39.24454																45	16											
1500	5/28/2019	77	-76.52290	39.24447																20	14											
1500	5/28/2019	78	-76.52110	39.24412														0.25	255								Seal asphalt patches					
1500	5/28/2019	79	-76.52120	39.24403												155	3										Replace asphalt over conduit					
1500	5/28/2019	81	-76.52180	39.24385				x										0.5	480													
1500	5/28/2019	82	-76.52180	39.24382												115	3										Replace asphalt over conduit					
1500	5/28/2019	85	-76.52210	39.24368																							Mill and pave along damaged seam					
1500	5/28/2019	86	-76.52230	39.24355					86											20	12											
1500	5/28/2019	88	-76.52150	39.24375																		6	90	5								
1500	5/28/2019	93	-76.52150	39.24356														0.5	70							x						
1500	6/17/2019	93	-76.52090	39.24449														0.5	190							x						
1501/1602	5/7/2019	1	-76.51720	39.24232																		10	36	6			Heave near wall					
1501/1602	5/22/2019	2	-76.52020	39.24298					x													8	70	15			From LP 15-17					
1501/1602	5/22/2019	3	-76.51970	39.24265																		12	90	35								
1501/1602	5/22/2019	4	-76.51980	39.24344														0.5	2								Crack seal around patch.					
1501/1602	5/22/2019	5	-76.51960	39.24319																		10	218	30								
1501/1602	5/22/2019	6	-76.52090	39.24125											x			1	51								51 feet of crack sealing around 5 guard rail posts.					
1501/1602	5/22/2019	7	-76.52090	39.24130		x										5	7										Two potholes from previous boring locations.					
1501/1602	5/22/2019	8	-76.52090	39.24132														0.5	50													
1501/1602	5/22/2019	9	-76.52080	39.24130								x										8	6	6			Heave around inlet.					
1501/1602	5/22/2019	10	-76.52090	39.24171														0.5	70													
1501/1602	5/22/2019	11	-76.52110	39.24198														0.5	85													
1501/1602	5/22/2019	12	-76.52110	39.24213														0.5	30													
1501/1602	5/22/2019	13	-76.52060	39.24157														0.5	90								Multiple cracks					
1501/1602	5/22/2019	14	-76.52050	39.24155														0.25	60													
1501/1602	5/22/2019	15	-76.52040	39.24143														0.25	65													
1501/1602	5/22/2019	16	-76.52040	39.24142														0.5	2								Crack seal around old concrete well pad.					
1501/1602	5/22/2019	17	-76.52040	39.24163														0.5	90													
1501/1602	5/22/2019	18	-76.52060	39.24180							x					4	4										Two separate well pads. One abandoned.					
1501/1602	5/22/2019	19	-76.52080	39.24211														0.5	75													
1501/1602	5/22/2019	20	-76.52050	39.24207														0.5	50													
1501/1602	5/23/2019	21	-76.52020	39.24157																		6	72	20								
1501/1602	5/23/2019	22	-76.52020	39.24165														0.5	90													
1501/1602	5/23/2019	23	-76.52050	39.24219														0.5	175													
1501/1602	5/23/2019	24	-76.52060	39.24240												51	4															
1501/1602	5/23/2019	25	-76.52060	39.24242												24	6															
1501/1602	5/23/2019	26	-76.52040	39.24218														0.5	100								Seal four asphalt seams					
1501/1602	5/23/2019	27	-76.52020	39.24212														0.5	50													
1501/1602	5/23/2019	28	-76.52000	39.24162														0.5	260								Cracks in ponding area					
1501/1602	5/23/2019	29	-76.51960	39.24169														0.5	125													
1501/1602	5/23/2019	30	-76.51950	39.24181														0.5	70													
1501/1602	5/23/2019	31	-76.52000	39.24211												13	4										Puncture in asphalt					
1501/1602	5/23/2019	32	-76.52000	39.24213														0.5	44													
1501/1602	5/23/2019	33	-76.52010	39.24237																		8	75	20								
1501/1602	5/23/2019	34	-76.52030	39.24247		x										13	10															
1501/1602	5/23/2019	35	-76.52030	39.24249												12	10															
1501/1602	5/23/2019	36	-76.51990	39.24263		x										43	8															
1501/1602	5/23/2019	37	-76.51970	39.24220														0.75	72								Seal asphalt seam					
1501/1602	5/23/2019	38	-76.51970	39.24215			x											0.25	24								Crack around electric manhole					
1501/1602	5/23/2019	39	-76.51900	39.24190																		24	75	50								
1501/1602	5/23/2019	40	-76.51920	39.24225		x										2	2															
1501/1602	5/23/2019	41	-76.51950	39.24221														0.5	60													
1501/1602	5/23/2019	42	-76.51880	39.24197												22	9															
1501/1602	5/23/2019	43	-76.51870	39.24218		x										14	4															
1501/1602	5/23/2019	44	-76.51880	39.24235																		14	118	20								
1501/1602	5/23/2019	45	-76.51890	39.24250												32	3															
1501/1602	5/23/2019	46	-76.51890	39.24266														0.5	150								Seal asphalt seams					
1501/1602	5/23/2019	47	-76.51910	39.24254														0.5	225													
1501/1602	5/23/2019	48	-76.51900	39.24223														1	80													
1501/1602	6/21/2019	49	-76.51740	39.24244																		16	148	20								

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

																	1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																		
1600	5/10/2019	19	-76.52110	39.24680														0.25	40														
1600	5/10/2019	20	-76.52070	39.24644														0.25	120								Seal conduit seam						
1600	5/10/2019	21	-76.52110	39.24650						x							43	25									Open area near tower						
1600	6/14/2019	22	-76.52110	39.24613														0.5	260						x								
1600	6/14/2019	23	-76.52080	39.24614														0.25	50														
1600	6/14/2019	24	-76.52050	39.24624																	14	120	15										
1600	6/14/2019	25	-76.52060	39.24636		x										8	6																
1600	6/14/2019	26	-76.52050	39.24637																	8	45	15										
1600	6/14/2019	27	-76.52060	39.24631														0.5	245														
1600	6/14/2019	28	-76.52050	39.24611			x														16	8											
1600	6/14/2019	29	-76.52050	39.24617														0.5	145														
1600	6/14/2019	30	-76.52030	39.24613																	10	140	20				Length changed from 140 feet to 86 feet on 5/20/2021. Partial heave removal during MPA paving in summer 2020						
1600	6/14/2019	31	-76.52030	39.24623											x	2	2										Abandon fence post						
1600	6/14/2019	32	-76.52000	39.24592														0.5	175														
1600	6/14/2019	33	-76.52030	39.24583														0.25	140								Seal parches and seam						
1600	6/14/2019	34	-76.52090	39.24591														0.25	130								Seal seam						
1600	6/14/2019	35	-76.52050	39.24557					x									0.5	72						x								
1600	5/20/2021	1	-76.52120	39.24634																	6	82	4										
1600	5/20/2021	2	-76.52000	39.24602																	14	128	15										
1600	5/20/2021	3	-76.52070	39.24603														0.25	55														
1600	5/20/2021	4	-76.52090	39.24570														0.5	90														
1600	5/20/2021	5	-76.52110	39.24599														0.75	47														
1600	5/20/2021	6	-76.52090	39.24506														0.25	25								Crack a newly forming heave						
1600	5/20/2021	7	-76.52170	39.24616																	6	45	3										
1600	5/20/2021	8	-76.52180	39.24606														0.5	75														
1601	5/1/2019	1	-76.51830	39.24483											x	36	2										18 abandon fence posts						
1601	5/1/2019	2	-76.51820	39.24479											x						6	1					6 gaps in curb						
1601	5/1/2019	3	-76.51830	39.24466														0.5	125														
1601	5/1/2019	4	-76.51840	39.24465																	10	100	12										
1601	5/1/2019	5	-76.51840	39.24459		x										3	3																
1601	5/1/2019	6	-76.51830	39.24453																	10	60	20										
1601	5/1/2019	7	-76.51870	39.24442														0.5	72														
1601	5/1/2019	8	-76.51860	39.24425		x										16	7										Pothole adjacent to existing patch.						
1601	5/1/2019	9	-76.51880	39.24424												17	12										Weathered asphalt.						
1601	5/1/2019	10	-76.51910	39.24400												42	4																
1601	5/1/2019	11	-76.51920	39.24420														0.5	200								Lateral and seam crack.						
1601	5/1/2019	12	-76.51920	39.24390												20	15																
1601	5/1/2019	13	-76.51930	39.24394												32	4																
1601	5/1/2019	14	-76.51950	39.24405														0.5	100														
1601	5/1/2019	15	-76.51950	39.24379		x										7	5																
1601	5/1/2019	16	-76.51970	39.24382												18	3																
1601	5/1/2019	17	-76.51960	39.24409														0.5	202								Lateral cracking and seams.						
1601	5/1/2019	18	-76.51900	39.24444			x		x									0.5	64						x								
1601	5/1/2019	19	-76.51880	39.24457														0.5	87														
1601	5/1/2019	20	-76.51840	39.24490											x	4	2										Two abandon fence posts						
1601	5/1/2019	21	-76.51870	39.24494														0.25	205								Blank increased from 147 feet to 205 on June 17, 2021						
1601	5/1/2019	22	-76.51910	39.24475														0.5	188								Crack along asphalt seams. Some resealing						
1601	5/1/2019	23	-76.51920	39.24468		x										2	2																
1601	5/1/2019	24	-76.51910	39.24467		x										3	3										Pothole in puddle						
1601	5/1/2019	25	-76.51900	39.24445																	8	175	15										
1601	5/1/2019	26	-76.51920	39.24447			x											0.75	35								Crack resealing over asphalt covered dolly pad						
1601	5/1/2019	27	-76.51960	39.24442														0.5	138								Asphalt seam and lateral cracking						
1601	5/1/2019	28	-76.51960	39.24433		x										18	3										Weathered asphalt adjacent to existing patches						
1601	5/1/2019	29	-76.51980	39.24400												24	4																
1601	5/1/2019	30	-76.51980	39.24447														0.25	150								Seam and lateral cracks						
1601	5/1/2019	31	-76.51960	39.24470																	14	90	15										
1601	5/1/2019	32	-76.51950	39.24477														0.5	100								Seam and lateral cracks						
1601	5/1/2019	33	-76.51940	39.24484														0.75	170						x								
1601	5/1/2019	34	-76.51910	39.24501																	14	93	10										
1601	6/14/2019	35	-76.52000	39.24563														0.5	120								Seal seams						
1601	6/14/2019	36	-76.51980	39.24566														0.5	60														

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

				Category												1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment	
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)			
1601	6/14/2019	38	-76.51940	39.24540																				12	105	15							Heave length changed from 130 feet to 105 feet when feature inspected on June 17, 2021. A portion of the heave was removed during MPA paving of First Street in August 2020
1601	6/14/2019	39	-76.51960	39.24546																0.5	290												
1601	6/14/2019	40	-76.51960	39.24558																				10	50	15							
1601	6/14/2019	41	-76.51990	39.24518											x		34	2															Remove 17 abandoned fence posts
1601	6/14/2019	42	-76.52010	39.24533																0.5	550										x		
1601	6/14/2019	43	-76.51960	39.24538																0.5	160												
1601	6/14/2019	44	-76.51920	39.24534																				12	28	15							
1601	6/14/2019	45	-76.51960	39.24509																				16	145	15							
1601	6/14/2019	46	-76.51990	39.24490																0.5	220										x		
1601	6/14/2019	47	-76.51890	39.24523																0.5	240												
1601	6/14/2019	48	-76.52000	39.24471																0.5	275										x		
1601	6/14/2019	49	-76.52000	39.24452																				8	160	8							
1601	6/14/2019	50	-76.52030	39.24468																0.5	500										x		
1601	6/14/2019	51	-76.52040	39.24455																				12	90	10							
1601	6/14/2019	53	-76.52050	39.24449													55	25															Cracking asphalt
1601	6/14/2019	54	-76.52020	39.24424																0.5	155												
1601	6/14/2019	55	-76.52010	39.24420					x											0.25	72												
1601	6/17/2021	1	-76.51940	39.24523																				6	53	5							
1601	6/17/2021	2	-76.51850	39.24496		x											17	10															Pitting asphalt
1700/1701	5/1/2019	1	-76.51910	39.24666																0.5	200												Lateral and seam cracks
1700/1701	5/1/2019	2	-76.51920	39.24672					x						x																		Repair 14' of curb around light
1700/1701	5/1/2019	3	-76.51920	39.24660																				6	75	10							
1700/1701	5/1/2019	4	-76.51940	39.24647																0.5	250												Seal five asphalt seams
1700/1701	5/1/2019	5	-76.51970	39.24635																				8	50	10							
1700/1701	5/1/2019	6	-76.51970	39.24622																0.5	260												
1700/1701	5/1/2019	7	-76.51990	39.24619																0.5	115												Crack at asphalt seam
1700/1701	5/1/2019	8	-76.51980	39.24610																				6	65	15							Heave along roadway and shoulder. Shorten from 65 feet to 50 feet on 5/19/2021 because of paving of summer of 2020
1700/1701	5/1/2019	10	-76.51940	39.24597																				6	95	10							
1700/1701	5/1/2019	11	-76.51920	39.24626																0.5	300												
1700/1701	5/1/2019	12	-76.51880	39.24633																				8	80	15							
1700/1701	5/1/2019	13	-76.51860	39.24614																0.25	200												Cracks along seams
1700/1701	5/1/2019	14	-76.51890	39.24601																0.5	205												Crack along seam
1700/1701	5/1/2019	15	-76.51940	39.24580			x		x																								Install asphalt curb around light pole slab
1700/1701	5/1/2019	16	-76.51880	39.24566																				8	92	10							
1700/1701	5/1/2019	17	-76.51860	39.24594																				6	27	10							
1700/1701	5/1/2019	20	-76.51880	39.24541																				6	53	10							
1700/1701	5/1/2019	21	-76.51830	39.24589																0.25	150												
1700/1701	5/1/2019	22	-76.51850	39.24561																				8	60	10							
1700/1701	5/17/2019	23	-76.51970	39.24649																0.5	600												Seal seams
1700/1701																																	

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

					Category													1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																		Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																			
1700/1701	6/4/2019	45	-76.51740	39.24524														0.25	195								Seal patches							
1700/1701	6/4/2019	46	-76.51760	39.24530													33	6																
1700/1701	6/4/2019	47	-76.51760	39.24527													19	18																
1700/1701	6/4/2019	48	-76.51770	39.24523													24	13									Alligator cracking							
1700/1701	6/4/2019	49	-76.51780	39.24520																	10	30	15											
1700/1701	6/4/2019	50	-76.51760	39.24505		x											20	20																
1700/1701	6/4/2019	51	-76.51800	39.24506																	8	82	10											
1700/1701	6/4/2019	53	-76.51810	39.24486														0.5	80															
1700/1701	6/4/2019	54	-76.51770	39.24557													4	2																
1700/1701	6/5/2019	55	-76.52070	39.24725														0.75	150								Seal seam							
1700/1701	6/5/2019	56	-76.52070	39.24722		x											25	10																
1700/1701	6/5/2019	57	-76.52100	39.24708														0.5	185															
1700/1701	6/5/2019	58	-76.52100	39.24698		x											12	9																
1700/1701	6/5/2019	59	-76.52110	39.24708													43	3									Separated seam							
1700/1701	6/5/2019	60	-76.52080	39.24742					x										0.25	90														
1700/1701	6/5/2019	61	-76.52060	39.24778															0.75	19						x								
1700/1701	6/5/2019	62	-76.52110	39.24740											x		2	2									Sign post							
1700/1701	6/5/2019	63	-76.52120	39.24711														0.5	425								Seal curb							
1700/1701	6/5/2019	64	-76.52120	39.24743																	10	40	15											
1700/1701	6/5/2019	65	-76.52080	39.24773																	6	42	10											
1700/1701	6/5/2019	66	-76.52090	39.24784																														
1700/1701	6/5/2019	67	-76.52140	39.24735								x					10	8									Repave around inlet IN-812							
1700/1701	6/5/2019	68	-76.52160	39.24730														0.5	140															
1702	5/7/2019	1	-76.51720	39.24233														1	27															
1702	5/7/2019	2	-76.51710	39.24226													2	2								x	Holes is asphalt							
1702	5/7/2019	3	-76.51710	39.24226													46	6									Wide crack							
1702	5/7/2019	4	-76.51690	39.24230															0.25	120							Seal top of curb and gutter pan							
1702	5/7/2019	5	-76.51670	39.24233													2	2									Hole in asphalt							
1702	5/7/2019	6	-76.51640	39.24237													6	2									Hole in asphalt							
1702	5/7/2019	7	-76.51600	39.24251													8	2									Four holes in asphalt							
1702	5/7/2019	8	-76.51580	39.24254													6	4									Puncture in asphalt							
1702	5/7/2019	9	-76.51560	39.24260													26	5									Alligator cracking							
1702	5/7/2019	10	-76.51550	39.24268															0.5	100						x								
1702	5/7/2019	11	-76.51570	39.24273																	8	100	15											
1702	5/7/2019	12	-76.51570	39.24268							x														TPZ-30B		Damaged well pad							
1702	5/7/2019	13	-76.51620	39.24255															0.5	92														
1702	5/7/2019	14	-76.51630	39.24249							x														DMT-39S		Damaged well pad							
1702	5/7/2019	15	-76.51720	39.24243															0.5	40														
1702	5/7/2019	16	-76.51710	39.24244													25	5									Alligator cracking along seam							
1702	5/7/2019	17	-76.51710	39.24246															0.5	100														
1702	5/7/2019	18	-76.51670	39.24262			x												0.25	45						x								
1702	5/7/2019	19	-76.51640	39.24268			x												0.5	90														
1702	5/7/2019	20	-76.51580	39.24287															0.75	86						x	Crack between asphalt and building							
1702	5/7/2019	21	-76.51590	39.24298													33	4								x	Gap between building and asphalt							
1702	5/7/2019	22	-76.51570	39.24303															0.5	20						x								
1702	5/7/2019	23	-76.51560	39.24307													4	2									Hole on asphalt							
1702	5/7/2019	24	-76.51580	39.24310																	8	111	10											
1702	5/7/2019	25	-76.51580	39.24313													40	10									Alligator cracking							
1702	5/7/2019	26	-76.51590	39.24310																	10	80	6											
1702	5/7/2019	27	-76.51610	39.24315													48	16									Alligator cracking							
1702	5/7/2019	28	-76.51640	39.24306															0.5	367							Crack between asphalt and concrete slab							
1702	5/15/2019	29	-76.51760	39.24488																	12	60	17				Middle of the road.							
1702	5/15/2019	30	-76.51730	39.24465															1	50														
1702	5/15/2019	31	-76.51740	39.24486															0.5	55														
1702	5/15/2019	32	-76.51730	39.24490															0.5	51														
1702	5/15/2019	33	-76.51720	39.24483															0.5	33														
1702	5/15/2019	34	-76.51700	39.24469															0.5	200														
1702	5/15/2019	35	-76.51700	39.24488															0.5	75														
1702	5/15/2019	36	-76.51730	39.24512															0.5	31														
1702	5/15/2019	37	-76.51700	39.24510																	12	65	15				In between jersey barriers and roadway.							
1702	5/15/2019	38	-76.51710	39.24507																	14	90	10			x	Between light pole and jersey barriers.							
1702	5/15/2019	39	-76.51690	39.24503					x										0.5	65						x	LP-C							
1702	5/15/2019	40	-76.51680	39.24502															0.5	60														
1702	5/15/2019	41	-76.51680	39.24510															0.5	111							In roadway.							
1702	5/15/2019	42	-76.51660	39.24501													20	5									Roadway							

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

		Issue Number	Location Longitude	Location Latitude	Status	Category													1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
Area	Date					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)	Width (feet)							
1702	5/15/2019	43	-76.51670	39.24497			x								15	3																Spalling in concrete			
1702	5/15/2019	44	-76.51680	39.24498										110	10																				
1702	5/15/2019	45	-76.51670	39.24497													0.5	300														Parallel cracks in the concrete.			
1702	5/15/2019	46	-76.51620	39.24485			x							50	3																	In roadway. Spalling.			
1702	5/15/2019	47	-76.51630	39.24473			x							15	3																	Spalling just west of roadway.			
1702	5/15/2019	48	-76.51620	39.24470													1	120														Asphalt patch previously sealed.			
1702	5/15/2019	49	-76.51630	39.24464																	10	21	13												
1702	5/15/2019	50	-76.51630	39.24464													0.25	42														Various cracks near inlet.			
1702	5/15/2019	51	-76.51640	39.24467													0.5	120												x		Dolly pad up to jersey barriers.			
1702	5/15/2019	52	-76.51640	39.24464													0.5	60														Crack from dolly pad to jersey barrier.			
1702	5/15/2019	53	-76.51710	39.24441										25	10																				
1702	5/15/2019	54	-76.51680	39.24451																	6	130	5												
1702	5/15/2019	55	-76.51730	39.24422																	8	78	30												
1702	5/15/2019	56	-76.51770	39.24408																10	30	15										Heave by light pole.			
1702	5/15/2019	57	-76.51770	39.24415													1	100														In roadway.			
1702	5/16/2019	58	-76.51770	39.24401													1	95															Various cracks in roadway.		
1702	5/16/2019	59	-76.51760	39.24402													0.5	25															Cracking just east of jersey barriers by light pole 17-1		
1702	5/16/2019	61	-76.51740	39.24394													1	100																	
1702	5/16/2019	62	-76.51730	39.24411																	8	50	10												
1702	5/16/2019	63	-76.51670	39.24433					x								0.25	80												x			Crack around 17-4		
1702	5/16/2019	64	-76.51660	39.24439													0.5	90																	
1702	5/16/2019	65	-76.51600	39.24457											50	2																	Damaged concrete in roadway.		
1702	5/16/2019	66	-76.51600	39.24450													0.5	75																	
1702	5/16/2019	67	-76.51630	39.24437													0.5	240															Various cracking east of dolly pad.		
1702	5/16/2019	68	-76.51680	39.24416													0.5	45																	
1702	5/16/2019	69	-76.51660	39.24424													0.5	60																	
1702	5/16/2019	70	-76.51710	39.24402													0.5	150															Cracking on north side of heave.		
1702	5/16/2019	72	-76.51730	39.24404													0.5	115															Cracks and asphalt patch seal missing.		
1702	5/16/2019	74	-76.51740	39.24381													0.5	35																	
1702	5/16/2019	75	-76.51730	39.24392										20	13																				
1702	5/16/2019	78	-76.51600	39.24415													0.25	120																	
1702	5/16/2019	79	-76.51600	39.24428				x									1	170																	
1702	5/16/2019	80	-76.51580	39.24429																	8	50	20												
1702	5/16/2019	81	-76.51570	39.24436													0.25	70																	
1702	5/16/2019	82	-76.51580	39.24427													0.5	45																	
1702	5/16/2019	83	-76.51620	39.24405													0.5	160																	
1702	5/16/2019	84	-76.51660	39.24389													0.5	160																	
1702	5/16/2019	85	-76.51690	39.24382													0.5	60																	
1702	5/16/2019	87	-76.51700	39.24379													0.5	40																	
1702	5/21/2019	89	-76.51760	39.24347													0.5	80															Cracking near intersection.		
1702	5/21/2019	90	-76.51680	39.24357													0.5	30																	
1702	5/21/2019	91	-76.51670	39.24341																															

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

																	1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
																	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)			Width (feet)			
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																		
1800	5/1/2019	1	-76.51860	39.24758																8	80	9											
1800	5/1/2019	2	-76.51880	39.24741		x	x									15	2										Potholes at spalling concrete in slab						
1800	5/1/2019	3	-76.51860	39.24763							x			x		110	9							DMT-79M			Severe cracking in asphalt between railroad tracks. Includes well						
1800	5/1/2019	4	-76.51840	39.24740					x					x		23	15									x	Low point between railroad tracks with sediment and vegetation growth						
1800	5/1/2019	5	-76.51860	39.24764														40	3								Wide crack under fence. Fill with asphalt and compact						
1800	5/1/2019	6	-76.51830	39.24734											x					10	18	15				x	Heave around abandon hydrant						
1800	5/1/2019	7	-76.51880	39.24720														0.5	19														
1800	5/1/2019	8	-76.51870	39.24732			x					x						0.5	42							x	Seal crack between inlet and concrete slabs						
1800	5/1/2019	9	-76.51880	39.24715			x											0.5	400							x	Crack between concrete slab and asphalt						
1800	5/1/2019	10	-76.51900	39.24702			x					x						0.5	163								Crack around inlet and between concrete slab sections						
1800	5/1/2019	11	-76.51880	39.24688												4	2										Two holes through asphalt						
1800	5/1/2019	12	-76.51860	39.24687														0.25	60														
1800	5/1/2019	13	-76.51850	39.24669														0.5	100														
1800	5/1/2019	14	-76.51830	39.24692			x							x						12	100	12					Heave at edge of concrete slab						
1800	5/1/2019	15	-76.51870	39.24709					x							16	14									x	Replace damaged asphalt over light pole foundation						
1800	5/1/2019	16	-76.51810	39.24725										x				0.5	106								Cracks between railroad tracks						
1800	5/1/2019	17	-76.51820	39.24719			x													10	65	10					Heave pushing up edge of concrete slab						
1800	5/1/2019	18	-76.51800	39.24714												75	16										Cracked asphalt. Ponding water						
1800	5/1/2019	19	-76.51780	39.24694			x					x								12	70	15					Heave under concrete slab extending towards inlet						
1800	5/1/2019	20	-76.51810	39.24675			x													24	115	15					Heave at edge of concrete slab						
1800	5/1/2019	21	-76.51800	39.24685														0.5	28								Crack around inlet						
1800	5/1/2019	22	-76.51820	39.24674														0.5	35														
1800	5/1/2019	23	-76.51830	39.24665			x											0.25	154								Crack in concrete slab and along slab edge						
1800	5/1/2019	24	-76.51770	39.24685												20	14									x	Ponding area adjacent to light pole with sediment and vegetation						
1800	5/1/2019	25	-76.51790	39.24649																8	43	10											
1800	5/1/2019	26	-76.51810	39.24638								x						0.5	30														
1800	5/1/2019	27	-76.51750	39.24683														0.25	150							x							
1800	5/1/2019	28	-76.51750	39.24681														2	2														
1800	5/1/2019	29	-76.51740	39.24671														0.25	103														
1800	5/1/2019	30	-76.51760	39.24606								x						0.25	33								Seal crack around inlet						
1800	5/1/2019	31	-76.51750	39.24635										x													Monitoring point missing lid and frame						
1800	5/1/2019	32	-76.51720	39.24651														0.5	50							x							
1800	5/1/2019	33	-76.51720	39.24660														0.25	162							x	Crack between jersey barrier and asphalt						
1800	5/1/2019	34	-76.51720	39.24628														0.5	117														
1800	5/1/2019	35	-76.51740	39.24586														0.25	83								Seal asphalt seam crack again						
1800	5/1/2019	36	-76.51710	39.24615							x																Cracked well frame						
1800	5/1/2019	37	-76.51680	39.24632																							Stone cover						
1800	5/1/2019	38	-76.51690	39.24579														39	9								Crack between toe drain and asphalt						
1800	5/1/2019	39	-76.51680	39.24547														0.5	45														
1800	5/1/2019	40	-76.51610	39.24569														0.5	128														
1800	5/1/2019	41	-76.51620	39.24560														0.25	197														
1800	5/1/2019	42	-76.51640	39.24549					x									0.5	17														
1800	5/1/2019	43	-76.51640	39.24545			x											0.5	50								Crack around manhole slab						
1800	5/1/2019	44	-76.51650	39.24523														0.25	125														
1800	5/1/2019	45	-76.51610	39.24534														0.5	108														
1800	5/1/2019	46	-76.51570	39.24526														0.25	88														
1800	5/1/2019	47	-76.51610	39.24493														0.5	55														
1800	5/1/2019	48	-76.51590	39.24480																10	15	15											
1800	5/1/2019	49	-76.51550	39.24466														0.25	75														
1800	5/1/2019	50	-76.51510	39.24460														0.5	156														
1800	5/1/2019	51	-76.51490	39.24490												9	3																
1800	5/1/2019	52	-76.51590	39.24574												80	3										Cracked asphalt						
1800	5/1/2019	53	-76.51620	39.24594																10	5						Holes through asphalt						
1800	5/1/2019	54	-76.51640	39.24609																130	12												
1800	5/1/2019	55	-76.51670	39.24634										x						116	4						Separation and heaves between rails and bollards						
1800	5/1/2019	56	-76.51710	39.24661																27	4						Separating asphalt under fence						
1800	5/1/2019	57	-76.51580	39.24566												414	4																
1800	5/2/2019	58	-76.51440	39.24412												7	7									x							
1800	5/2/2019	59	-76.51450	39.24406							x							0.25	10						TPZ-28	x	Two well pads						
1800	5/2/2019	60	-76.51470	39.24411														0.5	100														

Dundalk Marine Terminal 2021 Surface Cover Inspection Data Table

																	1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	
																	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
Area	Date	Issue Number	Location Longitude	Location Latitude	Status	P	CS	DP	LP	GC	MW	In	MH	RR	O																	Comment	
1800	5/6/2019	122	-76.51870	39.24755			x															10	50	15							Just inside fence of MES compound.		
1800	5/6/2019	123	-76.51880	39.24754			x									20	3																
1800	5/6/2019	124	-76.51880	39.24747			x											1	55												By fence inside MES compound.		
1800	5/6/2019	125	-76.51900	39.24741			x									130	1														Inside fence of MES compound. Concrete spalling.		
1800	5/6/2019	126	-76.51930	39.24771			x											1	33														
1800	5/6/2019	127	-76.51940	39.24767			x											1	375										x		Seam between concrete and asphalt inside MES compound. Runs entire length of fence.		
1800	5/9/2019	128	-76.52040	39.24795																		6	25	10									
1800	5/9/2019	129	-76.52020	39.24775																		8	26	20									
1800	5/9/2019	130	-76.52060	39.24778														0.5	50										x		Reseal crack		
1800	5/9/2019	131	-76.52060	39.24788														2	2												Open area near guardrail post		
1800	5/9/2019	132	-76.52010	39.24750																		14	78	10									
1800	5/9/2019	133	-76.52010	39.24743												55	3														Wide crack at seam with concrete slab		
1800	5/9/2019	134	-76.52000	39.24768		x	x									47	2																
1800	5/9/2019	135	-76.52000	39.24778			x												0.25	52													
1800	5/9/2019	136	-76.51950	39.24764			x												0.5	26													
1800	5/9/2019	137	-76.52010	39.24812			x												0.5	430										x			
1800	5/9/2019	138	-76.51950	39.24756		x	x									10	2																
1800	5/9/2019	139	-76.51960	39.24749															0.25	30									x		Seal seam between asphalt and CS around inlet		
1800	5/9/2019	140	-76.51970	39.24742										x				18	5												Open area at railroad switch		
1800	5/9/2019	141	-76.51980	39.24730			x												1	18													
1800	5/9/2019	142	-76.51960	39.24739			x												0.5	105													
1800	5/9/2019	143	-76.51950	39.24747			x												0.5	80									x				
1800	5/9/2019	144	-76.51940	39.24741		x	x									15	2																
1800	5/9/2019	145	-76.51910	39.24742										x								6	59	10									
1800	5/9/2019	146	-76.51910	39.24725			x							x								14	75	13							Under fence		
1800	5/9/2019	147	-76.51910	39.24742															1	75													
1800	5/9/2019	148	-76.51950	39.24718										x		88	3														Cracked asphalt		
1800	5/9/2019	149	-76.51960	39.24712			x															6	40	10									
1800	5/9/2019	150	-76.51930	39.24711										x				5	3														
1800	5/9/2019	151	-76.51910	39.24695										x				40	7														
1800	5/9/2019	152	-76.51910	39.24695										x					0.25	50													
1800	5/9/2019	153	-76.51900	39.24664			x															14	61	18									
1800	5/9/2019	154	-76.51880	39.24674										x				6	5														
1800	5/9/2019	155	-76.51870	39.24668										x		32	3																
1800	5/9/2019	156	-76.51850	39.24658										x					0.25	50													
1800	5/9/2019	157	-76.51850	39.24653										x								6	37	7									
1800	5/9/2019	158	-76.51860	39.24647		x	x									40	2																
1800	5/9/2019	159	-76.51820	39.24634										x		33	8														Cracked asphalt		
1800	5/9/2019	160	-76.51710	39.24550															0.5	145													
1800	5/9/2019	161	-76.51750	39.24559																		14	35	20									

Appendix C
Sample Surface Cover Repairs
Summary Report

Summary Report for 2021 Repair Cycle, Surface Cover System

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, New Jersey 07950

Prepared by

Jacobs

2411 Dulles Corner Park Suite 500
Herndon, VA 20171

April 2022

Contents

Acronyms and Abbreviations iii

1.	Introduction and Background	1-1
1.1	Introduction	1-1
1.2	Background	1-1
2.	Summary of 2021 Pavement Repairs	2-1
2.1	General	2-1
2.2	Project Team	2-1
2.3	Summary of Completed Surface Cover Maintenance Activities	2-1
2.4	Remaining Maintenance Activities	2-2

Appendixes

A	Dundalk Marine Terminal Surface Cover Repair Disposition
---	--

Tables

1	DMT Surface Cover Repairs, Annual Summary	1-2
2	Project Team	2-1
3	Summary of Completed Repairs by Operational Area	2-1

Figures

1	COPR Fill Area
2	2021 Surface Cover Repairs

Acronyms and Abbreviations

COPR	chromium ore processing residue
DMT	Dundalk Marine Terminal
ft ²	square foot
MDE	Maryland Department of the Environment
MPA	Maryland Port Administration
SCMP	<i>Surface Cover and 14th and 15th Streets Drain Inspection and Maintenance Plan</i> (CH2M HILL Engineers, Inc., 2007)

1. Introduction and Background

1.1 Introduction

This report documents surface cover repairs conducted by Jacobs Engineering Group Inc. (Jacobs), during the 2021 surface cover repair cycle within the area of Dundalk Marine Terminal (DMT) that is underlain by chromium ore processing residue (COPR) fill. These repairs were conducted in accordance with the August 2007 *Surface Cover and 14th and 15th Streets Drain Inspection and Maintenance Plan* (SCMP), which was submitted to the Maryland Department of the Environment (MDE) pursuant to Section III.B.4 of the April 5, 2006, Consent Decree entered into by MDE, the Maryland Port Administration (MPA), and Honeywell International Inc. (Honeywell).

1.2 Background

DMT is a major maritime terminal located in Baltimore, Maryland, and owned and operated by the MPA. The site covers approximately 580 acres, approximately 148 acres of which were constructed on land reclaimed from prior marshlands and the Patapsco River using fill materials composed partially of COPR. The configuration of DMT, including the delineation of current operational areas and the approximate limits of the 148-acre portion of DMT underlain by the COPR fill (e.g., COPR fill area), is illustrated in Figure 1.

The COPR fill area generally consists of active operational areas, with pavements being the primary cover system over the COPR fill. Except for a portion of Area 1800 and Areas 1501 and 1602, pavement systems generally consist of conventional asphalt, roller-compacted concrete asphalt or concrete “pavers.” A 7.2-acre portion of Area 1800 was reconstructed in 2008 as a pilot area to evaluate the performance of a 4.4-acre modified conventional asphalt pavement section, a 1.8-acre low permeability asphalt pavement section, and a 1-acre articulated block cover pavement section under heavy port loading conditions. Areas 1501 and 1602 have approximately 7 feet of non-COPR surcharge fill and 15.5 inches of stone base and asphalt surfacing, which were placed to mitigate heave conditions. A small unpaved railroad track area, approximately 0.31 acre, is located to the north of the East Service Road and operational areas. Another unpaved railroad track area, approximately 0.24 acre, is north of Area 1800. These areas are surfaced with gravel and/or railroad ballast.

For DMT to continue to operate as an active marine terminal, the existing pavement surface must remain in a functional condition, both as a structural pavement capable of supporting active port operations and as a surface cover system to minimize the potential for exposure to and release of COPR-related constituents to the environment and to reduce surface water infiltration. These functions are being maintained through a proactive cover system inspection and maintenance program detailed in the approved SCMP.

In March and April 2007, CH2M performed on behalf of MPA and Honeywell a baseline surface cover inspection pursuant to the September 2006 draft of the SCMP. This baseline surface cover inspection was documented in the September 2007 *Surface Cover System Baseline Inspection Report, Dundalk Marine Terminal* (baseline inspection report). Repairs recommended in the baseline inspection report, as well as repairs to features noted during subsequent site observations, were performed between July 2008 and May 2009. Repairs from that repair cycle were documented in the June 2009 *Summary Report for 2008 and 2009 Repairs, Surface Cover System, Dundalk Marine Terminal* (2008–2009 cover repair summary report). A change from semiannual inspection frequency originally proposed in the SCMP to annual inspections was recommended based on observations made after the baseline cover system inspection indicated that the pavements that serve as cover systems at DMT do not erode or deteriorate as quickly as soil cover systems at typical landfill sites and, therefore, require only an annual inspection frequency.

The first annual inspection under the proposed annual inspection and repair cycle was conducted in June 2009 by CH2M representatives who had been part of the baseline inspection and initial cover system repair cycle pursuant to the SCMP. The inspection, hereinafter referred to as the spring 2009 surface

cover inspection, was documented in the *2009 Surface Cover System, and 14th and 15th Street Storm Drain Inspection Report, Dundalk Marine Terminal (July 2009)*. This report contained recommendations for the repair of approximately 24,971 linear feet of surface cracks, 26,661 square feet (ft²) of alligator cracking, 123,545 ft² of heave areas, and 8,174 ft² of potholes and cracks greater than 1-inch wide. Honeywell and MPA retained a paving contractor to perform the recommended repairs. Also included in the 2009 repair cycle scope of work was the repair of the Area 1501/1602 surcharge area side slope and berm, capping of light-pole areas with asphalt, abandoning fence post stubs, and replacing concrete slab sections associated with consolidation sheds 11 and 12. The 2009 surface cover repair cycle began in October and concluded in mid-December with the start of winter. Repairs from that repair cycle were documented in the report *Summary Report for Fall 2009 Repair Cycle, Surface Cover System, Dundalk Marine Terminal (May 2010)*.

Since 2009, the surface cover inspection has been conducted annually. Inspection findings and an overview of repair priorities are documented in the *Surface Cover System Inspection Report* for each respective calendar year. Table 1 details completed crack sealing and paving repairs (including pothole, full-section, mill and pave, crack area, heave, and miscellaneous repairs) for all repair cycles.

The 2021 annual surface cover inspection began in May and concluded in June. Results of the inspection were detailed in the *2021 Surface Cover System and 14th and 15th Street Storm Drain Inspection Report, Dundalk Marine Terminal (October 2021)*. The report identified repair features including about 51,000 linear feet of surface cracks; approximately 89,760 ft² of pavement mill and pave repairs; approximately 38,000 ft² of full depth pavement repairs; and about 11,800 ft² of miscellaneous surface cover repairs.

Surface cover repairs completed during the period 2005 to 2021 are summarized in Table 1.

Table 1. DMT Surface Cover Repairs, Annual Summary

Period	Paving Repair (Acres)	Crack Sealing (Linear Feet)
2005–2006	2.00	—
2007–2008	7.20	—
Fall 2008 through spring 2009	1.67	25,485
Summer and fall 2009	3.87	11,270
2010	4.43	14,105
2011	5.89	7,000
2012	2.04	7,245
2013 (through June 2014)	4.45	15,995
2014	1.43	8,665
2015	0.50	13,460
2016	2.56	17,185
2017	4.29	17,605
2018	1.41	18,250
2019	0.99	9,610
2020	1.43	0
2021	1.24	20,280
Totals	45.40	186,155

The 2021 surface cover repair cycle began in September 2021 and concluded in December 2021. The remainder of this report summarizes repairs that were made during the 2021 repair cycle.



Legend

- Approximant COPR Extent
- COPR Extent




FIGURE 1
COPR Fill Area
Dundalk Marine Terminal
Baltimore, Maryland

2. Summary of 2021 Pavement Repairs

2.1 General

Features identified for repair are located and marked in the field using a global positioning system-enabled iPad with the ArcGIS Collector application. Access to the areas and movement of select storage containers, equipment, or trailer chassis are coordinated with port operations in preparation of repair activities.

Pavement and concrete cracks less than 1 inch wide are cleaned and sealed using a hot-rubber compound. Cracks greater than 1 inch wide, potholes, and surface-damage areas are milled to a depth of 3 inches, tack coated, and resurfaced using a hot-asphalt mix. Crack areas where the base asphalt material is not exposed are milled to a depth of 3 inches, tack coated, and resurfaced using a hot-asphalt mix. Crack areas where the base asphalt material is exposed are typically saw cut and repaired using a 6-inch milled tie-in, 4 inches of base course asphalt, and 3 inches of surface course asphalt.

Large area paving and heave repairs typically consist of coring to determine asphalt cover thickness; developing a milling design that: (1) minimizes exposure to the gravel base; (2) maintains the minimum asphalt thickness specification; and (3) restores surface water drainage to the nearest storm drain inlet to minimize standing water; milling, and installing base and surface asphalt as required.

P. Flanigan and Sons, Inc. performs the milling and paving repairs, while their lower-tiered subcontractor Teniseal Corporation conducts the crack sealing. Direction, observation and reporting of the inspections and completed work are performed by Jacobs on behalf of Honeywell and the MPA.

2.2 Project Team

The individuals and organizations with the 2020/21 surface cover repair cycle are summarized in Table 2.

Table 2. Project Team

Organization	Key Representative	Function
MPA	Bill Richardson	Owner representative and Party to Consent Decree
Honeywell	George Pfeiffer	Party to Consent Decree
	Eric Christodoulatos	Party to Consent Decree
Jacobs	Kevin Wittmeyer	Construction Project Manager
	Lisa Carter	Field Oversight
	Bill Morris	Field Oversight

2.3 Summary of Completed Surface Cover Maintenance Activities

A summary of completed surface cover maintenance activities by operational area is presented in Table 3. The locations of completed repairs across the COPR fill area are illustrated in Figure 2. Detailed information for the surface cover repairs is provided in the Surface Cover Repair Disposition table (Appendix A). Heave repair areas and potholes, cracks, and crack repair areas that were included within the boundary of a large-area paving repair were given a disposition status of “completed.”

Table 3. Summary of Completed Repairs by Operational Area

Operational Area	Linear Crack Sealing (ft)	Mill and Pave, Open Area, Full-section, and Other Maintenance-type Repairs (ft ²)	Large Area Paving (ft ²)
97	0	0	0
800/900	0	0	0
1100	0	0	0
1200	0	0	0
1300	4,845	6,965	0
1400	8,580	5,545	0
1500	2,070	2,410	37,280
1501/1602	0	0	0
1600	0	0	0
1601	720	1,665	0
1700/1701	2,795	0	0
1702	0	0	0
1800	0	250	0
North of 1600	1,270	0	0
<i>Total</i>	20,280	16,835	37,280

Factors limiting repairs at various locations during the repair cycle included the following:

- Cargo and vehicle obstructions on or adjacent to surface cover repair features
- Requests by port operations to limit repairs in cargo loading or offloading areas

2.4 Remaining Maintenance Activities

Repairs that were not completed due to limited access or other operational causes during the 2021 repair cycle will be included in the scope of work for the 2022 cover system repair cycle, along with other repairs identified during the 2022 surface cover inspection. Repairs that were not completed during the 2021 repair cycle were given a disposition status of “pending” in the Surface Cover Repair Disposition table (Appendix A).



Legend

- Completed Surface Cover Feature
- Completed Large Area Repair
- Approximient COPR Extent
- COPR Extent



FIGURE 2
2021 Surface Cover Features
Dundalk Marine Terminal
Baltimore, Maryland

Appendix A
Dundalk Marine Terminal Surface Cover
Repair Disposition

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
97	2019-1	-76.523834	39.247978	Pending										50	2													25 abandoned fence posts			
97	2019-2	-76.523900	39.248159	Pending												0.5	220											Seam and lateral cracking			
97	2019-3	-76.523795	39.248189	Pending																6	115	8									
97	2019-4	-76.523751	39.248222	Pending												0.5	150														
97	2019-5	-76.524058	39.248500	Pending												0.5	162									x	Asphalt seam				
97	2019-6	-76.524018	39.248257	Pending										13	10													Pitting asphalt			
97	2019-7	-76.524098	39.248226	Pending										26	11													Pitted and cracked asphalt			
97	2019-8	-76.524041	39.248074	Pending	x									60	12													Potholes in roadway			
97	2019-9	-76.523704	39.248290	Pending												205	4											Open gravel along railroad tracks			
97	2019-10	-76.523584	39.248369	Pending												0.25	115											Asphalt seam cracking			
97	2019-11	-76.523819	39.248435	Pending												0.5	90											Asphalt seam			
97	2019-12	-76.523464	39.248144	Pending												0.25	525											Seal asphalt seam around tracks			
97	2019-13	-76.523168	39.248014	Pending												0.25	50														
97	2019-14	-76.523053	39.247915	Pending										20	15													Alligator cracking			
97	2019-15	-76.522966	39.247862	Pending												0.25	95														
97	2019-16	-76.523028	39.247559	Pending	x									27	23													Potholes in roadway			
97	2019-17	-76.523259	39.247583	Pending															100	5								Asphalt cracking in roadway next to tracks			
97	2019-18	-76.523360	39.247719	Pending										22	8													Asphalt cracking on road shoulder			
97	2019-19	-76.523509	39.247789	Pending												0.5	225											Seal asphalt seams			
97	2019-20	-76.523685	39.247877	Pending										32	12													Asphalt cracking			
97	2019-21	-76.523367	39.247914	Pending												70	2											Open asphalt along rail			
900	2019-3	-76.534498	39.241963	Pending						x																		Two damaged well pads.			
900	2019-7	-76.534324	39.241907	Pending												0.5	235											Various cracks.			
900	2019-8	-76.534953	39.241838	Pending												0.25	140														
900	2019-9	-76.534739	39.241693	Pending										16	2																
900	2019-11	-76.534474	39.241413	Pending												0.25	250											Various cracks and conduit that runs parallel to dolly pad.			
900	2019-12	-76.534235	39.241460	Pending										32	13																
900	2019-15	-76.534184	39.241504	Pending												0.25	270														
900	2019-20	-76.533497	39.241470	Pending												0.25	125														
900	2019-23	-76.533577	39.241697	Pending												0.75	38											Cracks around concrete manhole slab.			
900	2019-24	-76.533535	39.241425	Pending												0.5	90														
900	2019-25	-76.533547	39.241334	Pending	x									3	7													Two potholes near dolly pad.			
900	2019-26	-76.533550	39.241272	Pending			x									0.5	400											Both sides of dolly pad.			
900	2019-28	-76.533879	39.241161	Pending												0.25	170											Conduit raceway. Uneealed on both sides.			
900	2019-30	-76.534248	39.242893	Pending	x									25	4																
1100	2019-1	-76.533837	39.242397	Pending																8	350	10									
1100	2019-2	-76.533689	39.242249	Pending												0.25	500											Asphalt seams			
1100	2019-3	-76.533232	39.242406	Pending							x			10	5													Repair asphalt around inlet			
1100	2019-4	-76.532349	39.242588	Pending												0.5	100														
1100	2019-5	-76.533253	39.242335	Pending						x																					
1100	2019-6	-76.533406	39.242087	Pending	x									5	3																
1100	2019-9	-76.533399	39.241922	Pending												120	1									x	Gap on ramp				
1100	2019-12	-76.532383	39.241861	Pending	x	x								110	3																
1100	2019-13	-76.532283	39.241904	Pending	x	x								30	4																
1100	2019-14	-76.532072	39.242108	Pending												8	6									x					
1100	2019-15	-76.532047	39.241976	Pending	x	x												40	15												
1100	2019-16	-76.531926	39.241839	Pending																6	75	15									
1100	2019-17	-76.532160	39.242036	Pending												1	200														
1100	2019-18	-76.531541	39.242228	Pending	x	x								200	3																
1100	2019-19	-76.531572	39.241980	Pending												0.5	75														
1100	2019-20	-76.531634	39.241877	Pending																8	90	15									
1100	2019-21	-76.531097	39.242313	Pending												0.25	70											Seal conduit saw cut			
1100	2019-22	-76.530613	39.242308	Pending										9	2													Four abandoned fence post			
1100	2019-23	-76.530582	39.242251	Pending																6	50	10									
1100	2019-24	-76.531092	39.242484	Pending										55	7													Cracked asphalt			
1100	2019-25	-76.530989	39.242703	Pending										35	10													Cracking at bottom of ramp			
1100	2019-26	-76.531194	39.242678	Pending										30	7													Cracks in asphalt			
1100	2019-27	-76.530988	39.242848	Pending										40	4																
1100	2019-28	-76.530917	39.242880	Pending										8	4																
1100	2019-29	-76.531120	39.242946	Pending														10	10									Remove stop light foundation			
1100	2019-30	-76.531226	39.243150	Pending	x									4	4																

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

[illegible]

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category											1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)			Width (feet)			
1300	2019-33	-76.526044	39.243468	Complete										50	10																Cracking asphalt	
1300	2019-34	-76.525531	39.243714	Complete										60	3																Seaparated asphalt seams	
1300	2019-35	-76.525512	39.243671	Pending														0.5	65													
1300	2019-36	-76.525654	39.243862	Pending														0.5	120												Cracks at asphalt seams	
1300	2019-37	-76.526237	39.243501	Pending																	6	100	15									
1300	2019-38	-76.526855	39.243419	Pending										22	12																	
1300	2019-39	-76.527422	39.243275	Pending	x									5	6																	
1300	2019-40	-76.527613	39.243054	Pending	x									22	6																	
1300	2019-41	-76.527733	39.243190	Pending	x									25	4																Seqm separation	
1300	2019-42	-76.527821	39.243263	Pending													0.25	35														
1300	2019-49	-76.525751	39.244037	Pending										36	3																	
1300	2019-50	-76.525786	39.244090	Pending													0.5	70													Seal sawcut	
1300	2019-51	-76.525768	39.244116	Pending																											Hole in asphalt	
1300	2019-52	-76.526782	39.243818	Pending																	8	130	15									
1300	2019-53	-76.526859	39.243846	Complete										20	20																	
1300	2019-54	-76.527014	39.243750	Pending													0.5	100														
1300	2019-62	-76.528114	39.243702	Pending	x									25	3																	
1300	2019-63	-76.526769	39.244164	Pending															256	10											Damaged bollzrds and charging stations	
1300	2019-64	-76.526466	39.244051	Pending													0.5	70														
1300	2019-65	-76.526082	39.244536	Pending													0.75	80													Seal seam	
1300	2019-66	-76.526355	39.244455	Pending													0.5	100														
1300	2019-67	-76.526820	39.244478	Pending																	6	50	10									
1300	2019-68	-76.527186	39.244261	Complete										32	15																	
1300	2019-69	-76.527647	39.244015	Complete	x									15	15																	
1300	2019-70	-76.527816	39.243951	Pending													0.25	150														
1300	2019-71	-76.528104	39.243865	Pending										50	10																	
1300	2019-72	-76.526970	39.244437	Pending																												
1300	2019-73	-76.526675	39.244662	Pending																	6	75	10									
1300	2019-74	-76.526558	39.244654	Pending										70	7																Remove curb	
1300	2019-75	-76.526492	39.244630	Pending													0.25	90													Asphalt seam around electric manhole	
1300	2019-76	-76.526347	39.244747	Pending																	12	85	15									
1300	2019-77	-76.526276	39.244801	Complete										30	25																Cracking asphalt	
1300	2019-78	-76.527156	39.244372	Pending	x												30	20														
1300	2019-79	-76.527584	39.244236	Complete										225	3																Seam separation	
1300	2019-80	-76.528000	39.244247	Pending										85	15																Ponding water adjacent to building	
1300	2019-81	-76.528413	39.244058	Pending							x			6	6																Cracked asphalt around IN-688	
1300	2019-83	-76.527402	39.244503	Pending																											Cut back rebar in asphalt	
1300	2019-84	-76.526224	39.244962	Complete													0.25	110														
1300	2019-85	-76.526826	39.244810	Complete													0.25	250														
1300	2019-86	-76.527309	39.244761	Pending												12	10															
1300	2019-87	-76.527844	39.244443	Pending																	6	130	8									
1300	2019-88	-76.528468	39.244200	Complete													0.25	150													Seal seams	
1300	2019-89	-76.527990	39.244380	Complete													0.5	130														
1400	2019-1	-76.523778	39.243190	Pending																	8	145	20									

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category											1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)			Width (feet)			
1400	2019-21	-76.523088	39.243256	Complete															0.25	37												
1400	2019-22	-76.522827	39.243299	Complete															0.5	165												
1400	2019-24	-76.522608	39.243471	Complete															0.5	100												
1400	2019-25	-76.522564	39.243346	Pending																			12	155	10							
1400	2019-27	-76.522932	39.243451	Complete															0.5	222											Cracks along asphalt seam	
1400	2019-48	-76.523914	39.245025	Complete	x										23	5																
1400	2019-28	-76.526072	39.244977	Pending											116	6																
1400	2019-29	-76.525777	39.244976	Pending																			6	6	6							
1400	2019-30	-76.525455	39.245150	Complete															0.25	420											Asphalt seams	
1400	2019-31	-76.525263	39.245134	Pending																			12	35	12							
1400	2019-33	-76.524854	39.245291	Pending																			10	44	8							
1400	2019-34	-76.524429	39.245720	Pending											23	5																
1400	2019-36	-76.524286	39.245527	Pending																			10	32	20							
1400	2019-39	-76.523931	39.245704	Complete															0.5	135												
1400	2019-40	-76.523836	39.245655	Pending															0.5	50												
1400	2019-41	-76.523753	39.245581	Pending															0.5	90												
1400	2019-42	-76.523822	39.245468	Pending																			6	72	15							
1400	2019-43	-76.524272	39.245514	Pending										x	100	2															Remove 50 fence posts	
1400	2019-44	-76.524077	39.245367	Pending																			12	133	10							
1400	2019-45	-76.524012	39.245214	Pending	x										3	3																
1400	2019-46	-76.523733	39.245308	Pending				x											0.5	72								x				
1400	2019-47	-76.523563	39.245121	Pending															0.25	115												
1400	2019-49	-76.523886	39.245094	Pending						x																	P-6				Damaged well pad	
1400	2019-50	-76.522584	39.243245	Complete															0.5	100												
1400	2019-51	-76.522631	39.243223	Complete															0.5	92											Seal patch	
1400	2019-53	-76.522814	39.243163	Pending																			12	55	10							
1400	2019-52	-76.522989	39.243155	Pending				x											0.5	72									x			
1400	2019-54	-76.522847	39.243086	Complete															0.5	200									x			
1400	2019-55	-76.522995	39.243066	Complete															0.25	185											Seal patches	
1400	2019-59	-76.523512	39.242877	Pending											6	2																
1400	2019-61	-76.523998	39.242753	Pending				x											0.5	72									x			
1400	2019-60	-76.523993	39.242698	Pending																											Missing hydrant	
1400	2019-62	-76.524238	39.242635	Complete															0.5	75												
1400	2019-80	-76.525801	39.244353	Complete	x										120	3															Repair asphalt seam	
1400	2019-81	-76.525367	39.244561	Complete															0.5	200												
1400	2019-82	-76.524849	39.244586	Pending															0.25	375												
1400	2019-84	-76.524017	39.244972	Pending													17	3														
1400	2019-83	-76.524135	39.244995	Complete											30	12																
1400	2019-64	-76.523098	39.242299	Pending													6	2													Puncture in asphalt	
1400	2019-65	-76.523356	39.242393	Pending													2	2													Hole in asphalt	
1400	2019-66	-76.523278	39.242464	Pending															0.75	22								x			Seal around crane stop	
1400	2019-67	-76.522601	39.242582	Pending															0.5	240											Seal surface cracks around conduit	
1400	2019-68	-76.522663	39.242444	Pending													24	3														
1400	2019-69	-76.522189	39.242593	Pending															0.5	240											Seal asphalt at edge of containment wall	
1400	2019-70	-76.522326																														

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1400	2019-102	-76.523106	39.244317	Pending												0.5	100											Seal seams			
1400	2019-103	-76.523195	39.244112	Pending															25	13											
1400	2019-104	-76.523310	39.244168	Pending														18	9												
1400	2019-105	-76.523419	39.243950	Pending																	8	60	8								
1400	2019-106	-76.523151	39.243939	Complete											0.5	470										x					
1400	2019-107	-76.523919	39.243763	Pending																12	100	25									
1400	2019-108	-76.523978	39.243729	Pending			x											36	10									Remove dolly pad			
1400	2019-109	-76.524406	39.243568	Complete											0.5	300												Seal seams			
1400	2019-110	-76.524930	39.243342	Pending				x												16	23	16									
1400	2019-111	-76.524511	39.243378	Pending																10	84	15									
1400	2019-112	-76.522933	39.243911	Pending											0.5	300															
1400	2019-113	-76.523115	39.244013	Pending			x											32	128									Remove dolly pad			
1500	2019-1	-76.519629	39.243732	Complete										19	9																
1500	2019-2	-76.519953	39.243883	Pending												0.25	38														
1500	2019-3	-76.519908	39.243809	Complete										10	10													Concrete patch with cracking			
1500	2019-4	-76.519768	39.243677	Complete	x									4	4																
1500	2019-5	-76.520326	39.243711	Complete										8	3													Puncture in asphalt			
1500	2019-7	-76.523882	39.245971	Pending																								Open area at edge of asphalt			
1500	2019-9	-76.523629	39.246076	Pending																								Open area at edge of asphalt			
1500	2019-10	-76.523284	39.246231	Pending																					8	6		Discolored gravel adjacent to railroad switch			
1500	2019-12	-76.523726	39.245759	Pending									x	12	2													Remove sic abandoned fence posts			
1500	2019-13	-76.523279	39.245986	Pending							x			24	2													Asphalt damage around inlet grate at IN-801			
1500	2019-14	-76.523250	39.246044	Complete												0.5	150														
1500	2019-16	-76.523051	39.246060	Pending								x		22	2													Remove 11 abandoned fence posts			
1500	2019-17	-76.523024	39.245951	Pending										66	9													Cracked asphalt next to canopy			
1500	2019-18	-76.523115	39.245920	Pending		x											0.75	360									x	Crack between concrete slab and asphalt around canopy			
1500	2019-19	-76.523380	39.245816	Pending												0.25	130											Crack for conduit sawcut and adjacent crack			
1500	2019-20	-76.523581	39.245740	Pending							x			28	4													Damaged asphalt around IN-803			
1500	2019-21	-76.523578	39.245500	Pending										40	2													Severe cracks in roadway			
1500	2019-22	-76.523452	39.245494	Complete																10	38	20									
1500	2019-23	-76.523383	39.245416	Complete	x									37	6																
1500	2019-24	-76.523345	39.245439	Complete																12	114	12									
1500	2019-25	-76.523117	39.245558	Complete																12	57	10									
1500	2019-26	-76.523038	39.245622	Complete																18	116	10						May 20, 2021 dimensions updated from 16"x82"x10' to 18"x116"x10'			
1500	2019-27	-76.522981	39.245625	Complete																18	112	10						May 20, 2021 dimensions updated from 18"x112x10'.			
1500	2019-28	-76.522776	39.245784	Complete																8	88	25									
1500	2019-29	-76.522821	39.245746	Complete												0.5	225									x					
1500	2019-30	-76.522580	39.245755	Complete																14	76	15									
1500	2019-31	-76.522591	39.245653	Complete																16	164	20						5/20/2021 Dimensions updated from 14"x164"x20' to 16"x164"x20'			
1500	2019-32	-76.522831	39.245521	Complete										44	10													Cracked asphalt with ponding			
1500	2019-33	-76.522910	39.245445	Complete														24	23									Alligator cracking			
1500	2019-34	-76.523089	39.245421	Complete																6	42	10									
1500	2019-35	-76.523249	39.245339	Complete										24	24																
1500	2019-36	-76.523333	39.245293	Complete												0.5	180											Cracks along and adjacent to asphalt seams			
1500	2019-37	-76.523392	39.245199	Complete												0.25	350											Seal asphalt seam			
1500	2019-38	-76.522827	39.244804	Pending				x												8	16	16						Heave under light pole			
1500	2019-39	-76.522788	39.244844	Pending		x										0.5	20											Seal transformer pad			
1500	2019-41	-76.521651	39.245152	Pending												0.5	300											Seal asphalt seam			
1500	2019-42	-76.521678	39.245137	Pending																10	55	12									
1500	2019-43	-76.521841	39.244937	Pending												0.25	250											Reseal asphalt seam			
1500	2019-44	-76.522216	39.244900	Pending																14	40	30									
1500	2019-45	-76.522285	39.244886	Pending												0.5	220									x		Asphalt seam			
1500	2019-46	-76.522177	39.244833	Pending										30	5													Pitted asphalt			
1500	2019-47	-76.522429	39.244859	Pending	x									15	10																
1500	2019-48	-76.522496	39.244827	Pending										30	10													Alligator cracking			
1500	2019-49	-76.522608	39.244811	Pending																14	70	20									
1500	2019-50	-76.522565	39.244760	Pending										16	10													Alligator cracking			
1500	2019-51	-76.522767	39.244654	Pending																8	68	15									
1500	2019-52	-76.522751	39.244660	Pending												0.5	100											Asphalt seam			
1500	2019-53	-76.522751	39.244604	Pending														17	12									Alligator cracking			

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

[illegible]

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1501/1602	2019-31	-76.519967	39.242109	Pending										13	4													Puncture in asphalt			
1501/1602	2019-32	-76.520031	39.242127	Pending												0.5	44														
1501/1602	2019-33	-76.520096	39.242370	Pending																8	75	20									
1501/1602	2019-34	-76.520319	39.242470	Pending	x									13	10																
1501/1602	2019-35	-76.520250	39.242491	Pending										12	10																
1501/1602	2019-36	-76.519946	39.242632	Pending	x									43	8																
1501/1602	2019-37	-76.519669	39.242199	Pending												0.75	72											Seal asphalt seam			
1501/1602	2019-38	-76.519698	39.242150	Pending		x										0.25	24											Crack around electric manhole			
1501/1602	2019-39	-76.518971	39.241897	Pending																24	75	50									
1501/1602	2019-40	-76.519238	39.242245	Pending	x									2	2																
1501/1602	2019-41	-76.519466	39.242213	Pending												0.5	60														
1501/1602	2019-42	-76.518786	39.241966	Pending										22	9																
1501/1602	2019-43	-76.518653	39.242175	Pending	x									14	4																
1501/1602	2019-44	-76.518825	39.242348	Pending																14	118	20									
1501/1602	2019-45	-76.518893	39.242502	Pending										32	3																
1501/1602	2019-46	-76.518940	39.242657	Pending												0.5	150											Seal asphalt seams			
1501/1602	2019-47	-76.519113	39.242536	Pending												0.5	225														
1501/1602	2019-48	-76.518956	39.242228	Pending												1	80														
1501/1602	2019-49	-76.517400	39.242435	Pending																16	148	20									
1501/1602	2019-50	-76.517488	39.242449	Pending												0.5	190														
1501/1602	2019-51	-76.518087	39.243113	Pending										4	4																
1501/1602	2019-52	-76.518402	39.243724	Pending														8	4									Conduit open area			
1501/1602	2019-53	-76.518579	39.243864	Pending												0.5	100														
1501/1602	2019-54	-76.518928	39.243135	Pending																10	47	2									
N1600	2019-1	-76.522291	39.247518	Pending									x	8	2													4 abandoned fence posts			
N1600	2019-2	-76.522232	39.247504	Pending					x							67	20											Railroad ballast			
N1600	2019-3	-76.522271	39.247455	Pending									x					0.5	75					x			Crack at top of curb and curb gutter				
N1600	2019-4	-76.522287	39.247364	Pending																35	23							Alligator cracking			
N1600	2019-5	-76.522159	39.247347	Pending												0.75	215											Long crack plus seams for traffic light signal wire			
N1600	2019-6	-76.522043	39.247400	Pending										50	8																
N1600	2019-7	-76.521845	39.247390	Pending										65	4													Alligator cracking along asphalt seams			
N1600	2019-8	-76.521540	39.247414	Pending					x							40	15											Railroad ballast at top of drainage swale			
N1600	2019-9	-76.521873	39.247296	Pending										62	12													Cracking in western most north bound lane			
N1600	2019-10	-76.522268	39.247659	Pending										12	3									x				Repair asphalt			
N1600	2019-11	-76.522345	39.247546	Pending									x							10	5							Dig out asphalt and reset manhole ring/lid			
N1600	2019-12	-76.522355	39.247566	Pending									x	36	11									x				Abandon fence posts. Damaged asphalt from curb to bottom of slope			
N1600	2019-13	-76.522567	39.247639	Pending										3	2													Small hole adjacent to electric manhole			
N1600	2019-14	-76.522681	39.247609	Pending												0.25	55														
N1600	2019-15	-76.522824	39.247568	Pending										22	5									x				Damaged asphalt on curb			
N1600	2019-16	-76.522584	39.247604	Pending														9	4												
N1600	2019-17	-76.522759	39.247514	Pending	x									25	19																
N1600	2019-18	-76.522135	39.246729	Pending																10	126	20									
N1600	2019-19	-76.522234	39.246681	Pending												6	2											Hole in asphalt			
N1600	2019-20	-76.522509	39.246456	Complete												0.25	300											Seal seam			
N1600	2019-22	-76.522901	39.246247	Pending									x															Damaged well or valve cover			
N1600	2019-23	-76.522310	39.246714	Pending															67	15											
N1600	2019-24	-76.522196	39.246776	Pending															25	20											
N1600	2019-25	-76.521896	39.247013	Pending												0.75	180							x							
N1600	2019-26	-76.521923	39.246924	Pending									x						8	5								Remove stop light foundation			
N1600	2019-27	-76.521886	39.247162	Pending														6	2									Sign post			
N1600	2019-28	-76.522013	39.247186	Pending												0.5	10							x							
N1600	2019-29	-76.522052	39.247045	Pending														10	5												
N1600	2019-30	-76.522249	39.246876	Pending														85	12												
N1600	2019-31	-76.522685	39.246678	Pending									x					10	10									Railroad switch			
N1600	2019-32	-76.522795	39.246703	Pending										10	5													Puncture in asphalt			
N1600	2019-33	-76.522642	39.247228	Pending										4	2													Puncture in asphalt			
N1600	2019-34	-76.523075	39.246902	Pending												0.5	50														
N1600	2019-35	-76.522882	39.247232	Pending												0.5	100							x							
N1600	2019-36	-76.522738	39.247314	Pending												0.5	100							x							
N1600	2019-37	-76.522343	39.247301	Pending										20	10													Asphalt cracking			
N1600	2019-38	-76.522156	39.247309	Pending										30	10													Asphalt cracking			

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category											1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)			Width (feet)			
N1600	2019-39	-76.521688	39.247164	Pending	x														50	50												
N1600	2019-40	-76.521799	39.247034	Pending																8	30	30										
1600	2019-1	-76.521931	39.245701	Pending												0.25	60											Seal asphalt seam				
1600	2019-2	-76.521783	39.245503	Pending												0.5	70											Seal asphalt seam				
1600	2019-5	-76.521428	39.245764	Pending		x										1	25											Crack in concrete slab				
1600	2019-6	-76.522047	39.245958	Pending												0.5	260															
1600	2019-7	-76.521602	39.245963	Pending																16	120	20						5/20/2021; Heave extends into reinforced concrete under canopy. Dimensions updated from 10"x115'x20' to 16"x120'x20'				
1600	2019-8	-76.521600	39.245775	Pending																14	30	15										
1600	2019-9	-76.521561	39.246114	Pending		x										0.75	560											Seal seam at concrete and asphalt joint around canopy				
1600	2019-10	-76.521871	39.246175	Pending												0.25	40															
1600	2019-11	-76.522342	39.245947	Pending												0.5	165											Asphalt seam				
1600	2019-12	-76.522593	39.246126	Pending												0.5	100											Asphalt seam for conduit				
1600	2019-14	-76.522728	39.246203	Pending										x	38	2												19 abandoned fence posts				
1600	2019-13	-76.522587	39.246272	Pending														75	6									Repair asphalt around guardrail				
1600	2019-15	-76.522394	39.246300	Pending												0.25	195											Seal asphalt seams				
1600	2019-16	-76.522293	39.246147	Pending												0.25	200															
1600	2019-17	-76.521639	39.246319	Pending																6	40	10										
1600	2019-18	-76.521977	39.246545	Pending												0.25	115											Seal asphalt seam				
1600	2019-19	-76.521098	39.246804	Pending												0.25	40															
1600	2019-20	-76.520694	39.246442	Pending												0.25	120											Seal conduit seam				
1600	2019-21	-76.521057	39.246500	Pending					x									43	25									Open area near toer				
1600	2019-22	-76.521137	39.246131	Pending												0.5	260									x						
1600	2019-23	-76.520797	39.246138	Pending												0.25	50															
1600	2019-24	-76.520547	39.246244	Pending																14	120	15										
1600	2019-25	-76.520602	39.246357	Pending	x										8	6																
1600	2019-26	-76.520517	39.246369	Pending																8	45	15										
1600	2019-27	-76.520583	39.246306	Pending												0.5	245															
1600	2019-29	-76.520505	39.246174	Pending												0.5	145															
1600	2019-28	-76.520477	39.246110	Pending		x													16	8												
1600	2019-30	-76.520261	39.246129	Pending																10	140	20						Length changed from 140 feet to 86 feet on 5/20/2021. Partial heave removal during MPA paving in summer 2020				
1600	2019-31	-76.520270	39.246232	Pending										x	2	2												Abandon fence post				
1600	2019-32	-76.520047	39.245915	Pending												0.5	175															
1600	2019-33	-76.520349	39.245830	Pending												0.25	140											Seal parches and seam				
1600	2019-34	-76.520858	39.245910	Pending												0.25	130											Seal seam				
1600	2019-35	-76.520511	39.245574	Pending				x								0.5	72									x						
1600	2021-1	-76.521190	39.246337	Pending																6	82	4										
1600	2021-2	-76.520035	39.246019	Pending																14	128	15										
1600	2021-3	-76.520701	39.246031	Pending												0.25	55															
1600	2021-4	-76.520850	39.245703	Pending												0.5	90															
1600	2021-5	-76.521132	39.245986	Pending												0.75	47															
1600	2021-6	-76.520858	39.245060	Pending												0.25	25											Crack a newly forming heave				
1600	2021-7	-76.521690	39.246163	Pending															6	45	3											
1600	2021-8	-76.521793	39.246057	Pending												0.5	75															
1601	2019-1	-76.518297	39.244828	Pending										x	36	2												18 abandon fence posts				
1601	2019-2	-76.518237	39.244788	Pending										x			6	1										6 gaps in curb				
1601	2019-3	-76.518279	39.244663	Pending												0.5	125															
1601	2019-4	-76.518392	39.244645	Pending																10	100	12										
1601	2019-5	-76.518395	39.244590	Pending	x										3	3																
1601	2019-6	-76.518335	39.244527	Pending																10	60	20										
1601	2019-7	-76.518689	39.244418	Pending												0.5	72															
1601	2019-8	-76.518628	39.244252	Complete	x										16	7												Pothole adjacent to existing patch.				
1601	2019-9	-76.518836	39.244236	Complete											17	12												Weathered asphalt.				
1601	2019-10	-76.519106	39.244001	Complete											42	4																
1601	2019-11	-76.519198	39.244196	Pending												0.5	200											Lateral and seam crack.				
1601	2019-12	-76.519229	39.243904	Complete											20	15																
1601	2019-13	-76.519262	39.243943	Complete											32	4																
1601	2019-14	-76.519494	39.244046	Pending												0.5	100															
1601	2019-15	-76.519546	39.243786	Complete	x										7	5																

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category											1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	Length (feet)			Width (feet)			
1601	2019-16	-76.519688	39.243816	Complete										18	3																	
1601	2019-17	-76.519563	39.244087	Pending															0.5	202											Lateral cracking and seams.	
1601	2019-18	-76.518969	39.244442	Pending		x		x											0.5	64									x			
1601	2019-19	-76.518776	39.244571	Pending															0.5	87												
1601	2019-20	-76.518403	39.244900	Pending										x	4	2															Two abandon fence posts	
1601	2019-21	-76.518735	39.244936	Pending															0.25	205											Blank increased from 147 feet to 205 on June 17, 2021	
1601	2019-22	-76.519064	39.244748	Pending															0.5	188											Crack along asphalt seams. Some resealing	
1601	2019-23	-76.519186	39.244681	Pending	x									2	2																	
1601	2019-24	-76.519120	39.244670	Pending	x									3	3																Pothole in puddle	
1601	2019-25	-76.519036	39.244451	Pending																		8	175	15								
1601	2019-26	-76.519220	39.244473	Pending		x													0.75	35											Crack resealing over asphalt covered dolly pad	
1601	2019-27	-76.519619	39.244423	Pending															0.5	138											Asphalt seam and lateral cracking	
1601	2019-28	-76.519625	39.244328	Complete	x									18	3																Weathered asphalt adjacent to existing patches	
1601	2019-29	-76.519794	39.243997	Complete										24	4																	
1601	2019-30	-76.519760	39.244474	Pending															0.25	150											Seam and lateral cracks	
1601	2019-31	-76.519595	39.244699	Pending																		14	90	15								
1601	2019-32	-76.519504	39.244767	Pending															0.5	100											Seam and lateral cracks	
1601	2019-33	-76.519369	39.244837	Pending															0.75	170									x			
1601	2019-34	-76.519075	39.245005	Pending																		14	93	10								
1601	2019-35	-76.520011	39.245633	Pending															0.5	120											Seal seams	
1601	2019-36	-76.519786	39.245659	Pending															0.5	60												
1601	2019-37	-76.519412	39.245650	Pending															0.5	120											Repaired by MPA during August 2020 1st St. paving	
1601	2019-38	-76.519390	39.245402	Pending																		12	105	15							Heave length changed from 130 feet to 105 feet when feature inspected on June 17, 2021. A portion of the heave was removed during MPA paving of First Street in August 2020	
1601	2019-39	-76.519588	39.245458	Pending															0.5	290												
1601	2019-40	-76.519624	39.245576	Pending																		10	50	15								
1601	2019-41	-76.519949	39.245178	Pending										x	34	2															Remove 17 abandoned fence posts	
1601	2019-42	-76.520079	39.245332	Pending															0.5	550									x			
1601	2019-43	-76.519617	39.245375	Pending															0.5	160												
1601	2019-44	-76.519228	39.245336	Pending																		12	28	15								
1601	2019-45	-76.519555	39.245086	Pending																		16	145	15								
1601	2019-46	-76.519919	39.244899	Pending															0.5	220									x			
1601	2019-47	-76.518919	39.245226	Pending															0.5	240												
1601	2019-48	-76.519987	39.244714	Pending															0.5	275									x			
1601	2019-49	-76.520009	39.244520	Pending																		8	160	8								
1601	2019-50	-76.520340	39.244680	Pending															0.5	500									x			
1601	2019-51	-76.520403	39.244553	Pending																		12	90	10								
1601	2019-53	-76.520455	39.244485	Pending										55	25																Cracking asphalt	
1601	2019-54	-76.520231	39.244241	Pending															0.5	155												
1601	2019-55	-76.520066	39.244199	Pending				x											0.25	72												
1601	2021-1	-76.519388	39.245232	Pending																		6	53	5								
1601	2021-2	-76.518534	39.244960	Pending	x									17	10																Pitting asphalt	
1700/1701	2019-1	-76.519131	39.246660	Pending															0.5	200											Lateral and seam cracks	
1700/1701	2019-2	-76.519225	39.246719	Pending				x																							Repair 14' of curb around light	
1700/1701	2019-3	-76.519228	39.246604	Pending																		6	75	10								
1700/1701	2019-4	-76.519363	39.246466	Pending															0.5	250											Seal five asphalt seams	
1700/1701	2019-5	-76.519689	39.246345	Pending																		8	50	10								
1700/1701	2019-6	-76.519717	39.246222	Pending															0.5	260												
1700/1701	2019-7	-76.519852	39.246192	Pending															0.5	115											Crack at asphalt seam	
1700/1701	2019-8	-76.519842	39.246095	Pending																		6	65	15								

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1700/1701	2019-16	-76.518849	39.245660	Pending																8	92	10									
1700/1701	2019-17	-76.518568	39.245938	Pending																6	27	10									
1700/1701	2019-18	-76.518927	39.245432	Pending											0.5	150												Seal crack around asphalt patch			
1700/1701	2019-19	-76.518833	39.245352	Pending																14	80	48						Heave in the roadway			
1700/1701	2019-20	-76.518772	39.245406	Pending																6	53	10									
1700/1701	2019-21	-76.518311	39.245887	Pending											0.25	150															
1700/1701	2019-22	-76.518499	39.245608	Pending																8	60	10									
1700/1701	2019-23	-76.519702	39.246492	Pending											0.5	600												Seal seams			
1700/1701	2019-24	-76.519326	39.246622	Pending																8	90	15									
1700/1701	2019-25	-76.519318	39.246816	Pending											0.5	500												Seam and lateral cracks			
1700/1701	2019-26	-76.519872	39.246463	Pending											0.5	360												Crack at asphalt seam			
1700/1701	2019-27	-76.519683	39.246782	Pending																8	165	15									
1700/1701	2019-28	-76.519618	39.247064	Pending																6	52	5						Heave at edge of concrete slab. Length changed from 52 feet to 96 feet on 5/19/2021.			
1700/1701	2019-29	-76.520009	39.246867	Pending																6	85	10						Updated to 85 feet from 70 feet in length on 5/19/2021			
1700/1701	2019-30	-76.520208	39.246779	Pending											0.5	400															
1700/1701	2019-31	-76.520575	39.246586	Pending											0.5	50												Marked as complete on May 19, 2021. Completed during summer 2020 paving			
1700/1701	2019-32	-76.520227	39.246997	Pending																8	70	50						Length changed from 70 feet to 90 feet on 5/19/2021			
1700/1701	2019-33	-76.520028	39.247173	Pending											0.5	175															
1700/1701	2019-34	-76.520285	39.247277	Pending											0.5	150															
1700/1701	2019-35	-76.520514	39.246996	Pending																6	78	10									
1700/1701	2019-36	-76.520547	39.246800	Pending																10	65	15						Length changed from 50 to 65 feet on May 19, 2021			
1700/1701	2019-37	-76.520513	39.246793	Pending											0.25	47										x		Mill a d pave along seam			
1700/1701	2019-38	-76.520938	39.246867	Complete											0.25	100												Seal conduit seam			
1700/1701	2019-39	-76.520931	39.246932	Pending										10	10													Hydrant repair. Repzir curb			
1700/1701	2019-40	-76.520639	39.247026	Pending											0.5	1100															
1700/1701	2019-41	-76.520315	39.247424	Pending											0.5	500															
1700/1701	2019-42	-76.520261	39.247520	Pending									26	12																	
1700/1701	2019-43	-76.517065	39.245303	Pending											0.25	180															
1700/1701	2019-44	-76.517344	39.245340	Pending																14	235	20									
1700/1701	2019-45	-76.517432	39.245240	Pending											0.25	195												Seal patches			
1700/1701	2019-46	-76.517579	39.245304	Pending									33	6																	
1700/1701	2019-47	-76.517568	39.245270	Pending									19	18																	
1700/1701	2019-48	-76.517693	39.245233	Pending									24	13														Alligator cracking			
1700/1701	2019-49	-76.517760	39.245195	Pending																10	30	15									
1700/1701	2019-50	-76.517570	39.245049	Pending	x								20	20																	
1700/1701	2019-51	-76.517951	39.245059	Pending																8	82	10									
1700/1701	2019-52	-76.517915	39.244732	Pending																12	114	12						Completed during August 2020 paving by MPA			
1700/1701	2019-53	-76.518110	39.244856	Pending											0.5	80															
1700/1701	2019-54	-76.517694	39.245570	Pending									4	2																	
1700/1701	2019-55	-76.520702	39.247249	Pending											0.75	150												Seal seam			
1700/1701	2019-56	-76.520698	39.247219	Pending	x								25	10																	
1700/1701	2019-57	-76.521046	39.247080	Pending											0.5	185															
1700/1701	2019-58	-76.521014	39.246976	Pending	x								12	9																	
1700/1701	2019-59	-76.521128	39.247077	Pending									43	3														Separated seam			
1700/1701	2019-60	-76.520805	39.247418	Pending			x								0.25	90															
1700/1701	2019-61	-76.520634	39.247775	Pending											0.75	19									x						
1700/1701	2019-62	-76.521059	39.247398	Pending									x	2	2													Sign post			
1700/1701	2019-63	-76.521178	39.247111	Pending											0.5	425												Seal curb			
1700/1701	2019-64	-76.521178	39.247432	Pending																10	40	15									
1700/1701	2019-65	-76.520824	39.247728	Pending																6	42	10									
1700/1701	2019-66	-76.520898	39.247838	Pending							x						310	16													
1700/1701	2019-67	-76.521377	39.247349	Pending							x		10	8														Repave around inlet IN-812			
1700/1701	2019-68	-76.521569	39.247296	Pending											0.5	140															
1702	2019-1	-76.517164	39.242325	Pending											1	27															
1702	2019-2	-76.517073	39.242261	Pending													2	2							x			Holes is asphalt			
1702	2019-3	-76.517108	39.242257	Pending									46	6														Wide crack			
1702	2019-4	-76.516906	39.242300	Pending											0.25	120												Seal top of curb and gutter pan			
1702	2019-5	-76.516704	39.242329	Pending													2	2										Hole in asphalt			
1702	2019-6	-76.516433	39.242374	Pending													6	2										Hole in asphalt			

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1702	2019-7	-76.515985	39.242512	Pending												8	2													Four holes in asphalt	
1702	2019-8	-76.515838	39.242542	Pending										6	4															Puncture in asphalt	
1702	2019-9	-76.515577	39.242603	Pending										26	5															Alligator cracking	
1702	2019-10	-76.515532	39.242681	Pending													0.5	100										x			
1702	2019-11	-76.515730	39.242729	Pending																	8	100	15								
1702	2019-12	-76.515691	39.242683	Pending						x															TPZ-30B					Damaged well pad	
1702	2019-13	-76.516235	39.242553	Pending												0.5	92														
1702	2019-14	-76.516323	39.242486	Pending						x																DMT-39S					Damaged well pad
1702	2019-15	-76.517229	39.242426	Pending												0.5	40														
1702	2019-16	-76.517122	39.242444	Pending									25	5																Alligator cracking along seam	
1702	2019-17	-76.517051	39.242458	Pending													0.5	100													
1702	2019-18	-76.516660	39.242620	Pending		x										0.25	45											x			
1702	2019-19	-76.516371	39.242683	Pending		x										0.5	90														
1702	2019-20	-76.515808	39.242865	Pending												0.75	86										x			Crack between asphalt and building	
1702	2019-21	-76.515877	39.242983	Pending									33	4													x			Gap between building and asphalt	
1702	2019-22	-76.515656	39.243027	Pending												0.5	20										x				
1702	2019-23	-76.515643	39.243070	Pending									4	2																Hole on asphalt	
1702	2019-24	-76.515767	39.243095	Pending																	8	111	10								
1702	2019-25	-76.515822	39.243131	Pending									40	10																Alligator cracking	
1702	2019-26	-76.515890	39.243098	Pending																	10	80	6								
1702	2019-27	-76.516072	39.243146	Pending									48	16																Alligator cracking	
1702	2019-28	-76.516418	39.243058	Pending												0.5	367													Crack between asphalt and concrete slab	
1702	2019-29	-76.517572	39.244875	Pending																	12	60	17							Middle of the road.	
1702	2019-30	-76.517263	39.244650	Pending												1	50														
1702	2019-31	-76.517372	39.244860	Pending												0.5	55														
1702	2019-32	-76.517324	39.244897	Pending												0.5	51														
1702	2019-33	-76.517175	39.244828	Pending												0.5	33														
1702	2019-34	-76.516990	39.244689	Pending												0.5	200														
1702	2019-35	-76.517014	39.244883	Pending												0.5	75														
1702	2019-36	-76.517265	39.245117	Pending												0.5	31														
1702	2019-37	-76.516998	39.245096	Pending																	12	65	15							In between jersey barriers and roadway.	
1702	2019-38	-76.517054	39.245065	Pending																	14	90	10				x			Between light pole and jersey barriers.	
1702	2019-39	-76.516853	39.245027	Pending				x								0.5	65										x			LP-C	
1702	2019-40	-76.516798	39.245021	Pending												0.5	60														
1702	2019-41	-76.516773	39.245096	Pending												0.5	111													In roadway.	
1702	2019-42	-76.516640	39.245008	Pending									20	5																Roadway	
1702	2019-43	-76.516673	39.244970	Pending		x							15	3																Spalling in concrete	
1702	2019-44	-76.516766	39.244981	Pending									110	10																	
1702	2019-45	-76.516670	39.244965	Pending												0.5	300													Parallel cracks in the concrete.	
1702	2019-46	-76.516235	39.244849	Pending		x							50	3																In roadwwy. Spalling.	
1702	2019-47	-76.516257	39.244731	Pending		x							15	3																Spalling just west of roadway.	
1702	2019-48	-76.516239	39.244698	Pending												1	120													Asphalt patch previously sealed.	
1702	2019-49	-76.516310	39.244644	Pending																	10	21	13								
1702	2019-50	-76.516272	39.244636	Pending												0.25	42													Various cracks near inlet.	
1																															

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1702	2019-72	-76.517321	39.244041	Pending													0.5	115										Cracks and asphalt patch seal missing.			
1702	2019-74	-76.517403	39.243810	Pending													0.5	35													
1702	2019-75	-76.517289	39.243917	Pending										20	13																
1702	2019-78	-76.516035	39.244152	Pending													0.25	120													
1702	2019-79	-76.515985	39.244282	Pending			x										1	170													
1702	2019-80	-76.515774	39.244294	Pending																8	50	20									
1702	2019-81	-76.515743	39.244355	Pending													0.25	70													
1702	2019-82	-76.515821	39.244269	Pending													0.5	45													
1702	2019-83	-76.516174	39.244050	Pending													0.5	160													
1702	2019-84	-76.516600	39.243891	Pending													0.5	160													
1702	2019-85	-76.516894	39.243818	Pending													0.5	60													
1702	2019-87	-76.517021	39.243790	Pending													0.5	40													
1702	2019-89	-76.517616	39.243467	Pending													0.5	80										Cracking near intersection.			
1702	2019-90	-76.516816	39.243566	Pending													0.5	30													
1702	2019-91	-76.516703	39.243412	Pending													0.5	85													
1702	2019-92	-76.516703	39.243471	Pending													0.5	85								x					
1702	2019-93	-76.516655	39.243272	Pending													0.5	135													
1702	2019-94	-76.517149	39.243224	Pending																8	25	10									
1702	2019-95	-76.517289	39.243222	Pending																6	33	12									
1702	2019-96	-76.517246	39.242984	Pending								x					0.5	110				Electric vault						Asphalt pad around electric vault. Manhole ring is cracked and needs to be sealed.			
1702	2019-97	-76.517271	39.242821	Pending										100	15													Area of road between the two patches.			
1702	2019-98	-76.517157	39.242819	Pending												2	2											NW corner of Shed1702A			
1702	2019-99	-76.516135	39.243139	Pending										50	15																
1702	2019-100	-76.516265	39.243264	Pending													0.25	210								x	Multiple cracks within jersey barrier area.				
1702	2019-101	-76.516401	39.243464	Pending													0.5	75										Various cracks including seam between asphalt patches.			
1702	2019-102	-76.516278	39.243725	Pending													0.5	220													
1702	2019-103	-76.516188	39.243418	Pending													0.5	75													
1702	2019-104	-76.515949	39.243430	Pending																10	50	8						Heave inside of jersey barrier.			
1702	2019-105	-76.515873	39.243649	Pending													0.5	280										Both joints around dolly pad.			
1702	2019-106	-76.515677	39.243725	Pending													0.5	280													
1702	2019-107	-76.515396	39.243844	Pending													0.5	88										Cracks at entrance to lot.			
1702	2019-108	-76.515407	39.243941	Pending				x									0.5	66										LP-A			
1702	2019-109	-76.515469	39.244135	Pending		x														10	85	15						Heave on both concrete and asphalt. Offshoot to the east at the seam of concrete and asphalt.			
1702	2019-110	-76.515541	39.244134	Pending															25	0.5											
1702	2019-111	-76.515595	39.244122	Pending								x								8	10	10						Volcano type heaves three total. Around inlet.			
1800	2019-1	-76.518648	39.247584	Pending																8	80	9									
1800	2019-2	-76.518757	39.247412	Pending	x	x								15	2													Potholes at spalling concrete in slab			
1800	2019-3	-76.518591	39.247627	Pending						x			x	110	9										DMT-79M				Severe cracking in asphalt between railroad tracks. Includes well		
1800	2019-4	-76.518365	39.247401	Pending				x					x	23	15											x		Low point between railroad tracks with sediment and vegetation growrh			
1800	2019-5	-76.518569	39.247644	Pending											40	3												Wide crack under fence. Fill with asphalt and compact			
1800	2019-6	-76.518289	39.247344	Pending									x							10	18	15				x		Heave around abandon hydrant			
1800	2019-7	-76.518769	39.247200	Pending													0.5	19													
1800	2019-8	-76.518658	39.247319	Pending		x						x					0.5	42								x		Seal crack between inlet and concrete slabs			
1800	2019-9	-76.518836	39.247154	Pending		x											0.5	400								x		Crack between concrete slab ans asphalt			
1800	2019-10	-76.519009	39.247024	Pending		x						x					0.5	163										Crack around inlet and between concrete slab sections			
1800	2019-11	-76.518795	39.246881	Pending										4	2													Two holes through asphalt			
1800	2019-12	-76.518640	39.246865	Pending													0.25	60													
1800	2019-13	-76.518464	39.246687	Pending													0.5	100													
1800	2019-14	-76.518318	39.246917	Pending		x							x							12	100	12						Heave at edge of concrete slab			
1800	2019-15	-76.518654	39.247091	Pending				x						16	14											x		Replsce damaged asphalt over lightpole foundation			
1800	2019-16	-76.518066	39.247247	Pending									x				0.5	106										Cracks between railroad tracks			
1800	2019-17	-76.518194	39.247191	Pending		x														10	65	10						Heave pushing up edge of concrete slab			
1800	2019-18	-76.518028	39.247144	Pending										75	16													Cracked asphalt. Ponding water			
1800	2019-19	-76.517848	39.246938	Pending		x						x								12	70	15						Heave under concrete slab extending towards inlet			
1800	2019-20	-76.518089	39.246750	Pending		x														24	115	15						Heave at edge of concrete slab			
1800	2019-21	-76.517965	39.246851	Pending													0.5	28										Crack around inlet			
1800	2019-22	-76.518171	39.246737	Pending													0.5	35													

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

Area	Issue Number	Location Longitude	Location Latitude	Status	Category										1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole ID	7 - Monitor Wellhead ID	8 - Gravel Cover Discoloration		Vegetation	Comment
					P	CS	DP	LP	GC	MW	In	MH	RR	O	Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)			Length (feet)	Width (feet)		
1800	2019-23	-76.518278	39.246650	Pending		x													0.25	154											Crack in concrete slab and along slab edge
1800	2019-24	-76.517660	39.246853	Pending											20	14														x	Ponding area adjacent to lightpole with sediment and vegetation
1800	2019-25	-76.517947	39.246491	Pending																			8	43	10						
1800	2019-26	-76.518103	39.246382	Pending							x								0.5	30											
1800	2019-27	-76.517489	39.246829	Pending															0.25	150										x	
1800	2019-28	-76.517452	39.246813	Pending													2	2													
1800	2019-29	-76.517416	39.246713	Pending															0.25	103											
1800	2019-30	-76.517630	39.246056	Pending							x								0.25	33											Seal crack around inlet
1800	2019-31	-76.517469	39.246346	Pending									x																		Monitoring point missing lid and frame
1800	2019-32	-76.517242	39.246513	Pending															0.5	50										x	
1800	2019-33	-76.517192	39.246604	Pending															0.25	162										x	Crack between jersey barrier and asphalt
1800	2019-34	-76.517183	39.246278	Pending															0.5	117											
1800	2019-35	-76.517361	39.245858	Pending															0.25	83											Seal asphalt seam crack again
1800	2019-36	-76.517137	39.246151	Pending						x																					Cracked well frame
1800	2019-37	-76.516786	39.246315	Pending													39	9													Stone cover
1800	2019-38	-76.516948	39.245786	Pending															0.5	270											Crack between toe drain and asphalt
1800	2019-39	-76.516836	39.245470	Pending															0.5	45											
1800	2019-40	-76.516096	39.245685	Pending															0.5	128											
1800	2019-41	-76.516246	39.245597	Pending															0.25	197											
1800	2019-42	-76.516386	39.245485	Pending				x											0.5	17											
1800	2019-43	-76.516420	39.245451	Pending		x													0.5	50											Crack around manhole slab
1800	2019-44	-76.516451	39.245232	Pending															0.25	125											
1800	2019-45	-76.516064	39.245336	Pending															0.5	108											
1800	2019-46	-76.515732	39.245260	Pending															0.25	88											
1800	2019-47	-76.516052	39.244934	Pending															0.5	55											
1800	2019-48	-76.515911	39.244797	Pending																			10	15	15						
1800	2019-49	-76.515496	39.244661	Pending															0.25	75											
1800	2019-50	-76.515081	39.244595	Pending															0.5	156											
1800	2019-51	-76.514935	39.244898	Pending											9	3															
1800	2019-52	-76.515932	39.245736	Pending											80	3															Cracked asphalt
1800	2019-53	-76.516158	39.245935	Pending																	10	5									Holes through asphalt
1800	2019-54	-76.516418	39.246088	Pending																	130	12									
1800	2019-55	-76.516729	39.246335	Pending									x								116	4									Separation and heaves between rails and bollards
1800	2019-56	-76.517110	39.246612	Pending																	27	4									Separating asphalt under fence
1800	2019-57	-76.515833	39.245656	Pending													414	4													
1800	2019-58	-76.514372	39.244120	Pending											7	7															x
1800	2019-59	-76.514480	39.244056	Pending						x									0.25	10						TPZ-28				x	Two well pads
1800	2019-61	-76.514557	39.244190	Pending															0.5	110											Seam and lateral cracking
1800	2019-60	-76.514691	39.244109	Pending															0.5	100											
1800	2019-62	-76.514955	39.244136	Pending															0.5	350											
1800	2019-63	-76.514948	39.243892	Pending															0.5	280											
1800	2019-64	-76.515052	39.243987	Pending											24	4															Remove six 4x4 concrete pads
1800	2019-65	-76.514643	39.244297	Pending															0.25	206											Seal around conduit cut
1800	2019-66	-76.514524	39.244387	Pending											6	2															Remove three abandoned fence posts
1800	2019-67	-76.514828	39.244384	Pending															0.5	350											Asphalt seam
1800	2019-68	-76.514919	39.244331	Pending				x											0.5	66											
1800	2019-69	-76.515095	39.244177	Pending																			6	89	12						
1800	2019-70	-76.515259	39.244113	Pending															0.5	95											Crack at asphalt seam
1800	2019-71	-76.515163	39.244479	Pending								x					24	25													Open area at railroad switch
1800	2019-72	-76.515301	39.244447	Pending															0.5	120											
1800	2019-73	-76.515276	39.244289	Pending											30	14															Cracked asphalt
1800	2019-74	-76.515414	39.244262	Pending		x															18	3									Wide crack in concrete slab. Saw cut, remove, replace
1800	2019-75	-76.515656	39.244547	Pending											78	3															
1800	2019-76	-76.515769	39.244521	Pending		x													0.5	54											
1800	2019-77	-76.515927	39.244779	Pending																			12	40	18						Heave under fence
1800	2019-78	-76.516052	39.244809	Pending															0.5	76											Asphalt seam
1800	2019-79	-76.516233	39.244917	Pending								x											8	20	10						
1800	2019-80	-76.516307	39.244982	Pending													20	5													Open at railroad switch
1800	2019-81	-76.516388	39.245075	Pending											8	2															Four abandoned fence posts
1800	2019-82	-76.516556	39.245058	Pending											28	5															
1800	2019-83	-76.519261	39.247072	Pending										x			62	2													31 holes in asphalt along yellow line between tracks

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

															1 - 3" M&P		2 - Open/Unpaved Area		3 - Surface Crack		4 - FS Repair		5 - Surface Heaving Area			6 - Inlet/ Manhole	7 - Monitor Wellhead	8 - Gravel Cover Discoloration		Vegetation	Comment
Area	Issue Number	Location Longitude	Location Latitude	Status	Category										Length (feet)	Width (feet)	Length (feet)	Width (feet)	Avg. Width (inches)	Length (feet)	Length (feet)	Width (feet)	Max. Height (inches)	Length (feet)	Width (feet)	ID	ID	Length (feet)	Width (feet)		
1800	2019-84	-76.520894	39.249135	Pending										43	3												x	Wide crack near fence			
1800	2019-85	-76.521049	39.249319	Pending														0.25	30									Crack near fence line.			
1800	2019-86	-76.520980	39.249167	Pending			x											0.5	100									Dolly pad and small crack to the inside of fence line.			
1800	2019-87	-76.520846	39.249103	Pending																	8	10	10					Heave by fence.			
1800	2019-88	-76.520827	39.249029	Pending												10	33											To the NW of tracks. Under poly.			
1800	2019-89	-76.520713	39.249133	Pending									x				12	6										Three separate open unpaved areas near train gate.			
1800	2019-90	-76.520604	39.249069	Pending																12	35	10						Between RR and boundary fence.			
1800	2019-91	-76.520767	39.248885	Pending														0.5	50									Cracks to the west of train tracks.			
1800	2019-92	-76.520583	39.248921	Pending									x				6	10										Two open area where rail joints are located.			
1800	2019-93	-76.520467	39.248848	Pending														0.5	110									Multiple tracks in between RR tracks.			
1800	2019-94	-76.520463	39.248951	Pending									x								10	15	15					Under property fence.			
1800	2019-95	-76.520583	39.248774	Pending																	10	40	3								
1800	2019-96	-76.520593	39.248838	Pending														0.5	40												
1800	2019-97	-76.520492	39.248795	Pending														0.5	150									Seam and cracks in between RR.			
1800	2019-98	-76.520486	39.248623	Pending									x				15	9										Three separate unpaved areas.			
1800	2019-99	-76.520445	39.248488	Pending									x				20	8										RR switch			
1800	2019-100	-76.520321	39.248608	Pending														0.5	102									Recessed areain between RRs.			
1800	2019-101	-76.520062	39.248646	Pending		x												0.5	120									Concrete slab for electrical utility near fence. And associated cracks.			
1800	2019-102	-76.520084	39.248535	Pending		x												1	445							x		Concrete equipment pad.			
1800	2019-103	-76.520028	39.248557	Pending														0.5	40									Lateral cracking between tracks.			
1800	2019-104	-76.519842	39.248437	Pending				x									3	2										By lightpole base.			
1800	2019-105	-76.519685	39.248474	Pending														1	45									Area around bollards previously sealed.			
1800	2019-106	-76.520272	39.248285	Pending		x												0.5	330									Portion north of light pole.			
1800	2019-107	-76.520214	39.248378	Pending		x															10	25	15					Partial cocrete slaband asphalt by tracks.			
1800	2019-108	-76.520367	39.248309	Pending									x				15	25										Six separate sections.			
1800	2019-109	-76.520432	39.248127	Pending													13	6										Under poly.			
1800	2019-110	-76.520507	39.248063	Pending										x				0.5	20									Curb area by guardrail.			
1800	2019-111	-76.519988	39.248128	Pending		x									200	2												Large cracking in concrete by entrance of MES compound. Spalling in multiple sections.			
1800	2019-112	-76.519903	39.248193	Pending		x									170	2												Concrete cracking inside MES compound.			
1800	2019-113	-76.519867	39.248244	Pending		x												1	240									Concrete cracking and spalling.			
1800	2019-114	-76.519861	39.248278	Pending		x									70	3												Concrete cracking and spalling.			
1800	2019-115	-76.519777	39.248310	Pending		x									40	3												Chipping by MES storage sheds.			
1800	2019-116	-76.519782	39.248324	Pending		x												0.5	122									Seam between asphalt and concrete by MES			
1800	2019-117	-76.519531	39.248297	Pending														0.5	52							x		Cracking in between tracks.			
1800	2019-118	-76.519388	39.248233	Pending														1	60									Crack along fence line. Previously sealed.			
1800	2019-119	-76.519261	39.248113	Pending														1	35									Reseal.			
1800	2019-120	-76.518952	39.247897	Pending														1	60												
1800	2019-121	-76.518650	39.247596	Pending																	6	20	8				x	Heave by tbe fence.			
1800	2019-122	-76.518715	39.247554	Pending		x															10	50	15					Just inside fence of MES compound.			
1800	2019-123	-76.518774	39.247535	Pending		x								20	3																
1800	2019-124	-76.518805	39.247468	Pending		x												1	55									By fence inside MES compound.			
1800	2019-125	-76.518997	39.247407	Pending		x								130	1													Inside fence of MES compound. Concrete spalling.			
1800	2019-126	-76.519260	39.247707	Pending		x												1	33												
1800	2019-127	-76.519370	39.247672	Pending		x												1	375							x		Seam between concrete and asphalt inside MES compound. Runs entire length of fence.			
1800	2019-128	-76.520368	39.247950	Pending																	6	25	10								
1800	2019-129	-76.520220	39.247749	Pending																	8	26	20								
1800	2019-130	-76.520630	39.247778	Pending														0.5	50							x		Reseal crack			
1800	2019-131	-76.520583	39.247881	Pending													2	2										Open area near guarsrail post			
1800	2019-132	-76.520147	39.247503	Pending																	14	78	10								
1800	2019-133	-76.520114	39.247432	Pending										55	3													Wide crack at seam with concrete slab			
1800	2019-134	-76.519979	39.247681	Pending	x	x								47	2																
1800	2019-135	-76.519954	39.247779	Pending		x												0.25	52												
1800	2019-137	-76.520125	39.248115	Pending		x												0.5	430							x					
1800	2019-136	-76.519504	39.247640	Pending		x												0.5	26												
1800	2019-138	-76.519524	39.247560	Pending	x	x								10	2																
1800	2019-139	-76.519633	39.247488	Pending														0.25	30							x		Seal seam between asphalt and CS around inlet			
1800	2019-140	-76.519742	39.247423	Pending									x				18	5										Open area at railroad switch			
1800	2019-141	-76.519750	39.247297	Pending		x												1	18												
1800	2019-142	-76.519623	39.247394	Pending		x												0.5	105												
1800	2019-143	-76.519527	39.247468	Pending		x												0.5	80							x					

Dundalk Marine Terminal 2021 Surface Cover Repair Disposition

[illegible]

Appendix C

Sentinel Groundwater Monitoring Plan

Performance Management Program Sentinel Groundwater Monitoring Plan

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, NJ 07950

and



Maryland Port Administration
401 East Pratt St.
Baltimore, MD 21202

Prepared by

Jacobs

Jacobs Engineering
2411 Dulles Corner Park Suite #500
Herndon, VA 20171

April 2023

Contents

Acronyms and Abbreviations	v
1. Introduction.....	1-1
1.1 Background	1-1
1.2 Plan Objectives	1-1
2. Site Background	2-1
2.1 Site Geology—COPR Fill Area	2-1
2.2 Site Geology—Area 1501/1602	2-1
3. Conceptual Site Model.....	3-1
3.1 Hydrogeologic Framework	3-1
3.2 Chromium Fate and Transport.....	3-3
3.3 Groundwater–Surface Water Pathway	3-3
3.4 Potential Human and Ecological Exposures	3-4
3.4.1 Human Health Risk Assessment (CH2M 2009c).....	3-4
3.4.2 Ecological Risk Assessment (CH2M 2009d).....	3-4
3.5 Basis for Sentinel Monitoring Program	3-5
4. Monitoring Well Network	4-1
4.1 Upper Saturated Zone	4-1
4.2 Shallow Fill Unit.....	4-1
4.2.1 COPR Fill Area	4-1
4.2.2 Area 1501/1602	4-2
4.3 Upper Sand Unit.....	4-2
4.4 Patapsco Aquifer	4-2
4.5 Patuxent Aquifer.....	4-3
5. Monitoring and Assessment.....	5-1
5.1 Groundwater Elevation Monitoring	5-1
5.1.1 Upper Saturated Zone.....	5-1
5.1.2 Shallow Fill—COPR Fill Area	5-1
5.1.3 Shallow Fill—Area 1501/1602	5-1
5.1.4 Upper Sand Unit	5-1
5.1.5 Patapsco Aquifer.....	5-2
5.1.6 Patuxent Aquifer	5-2
5.2 Groundwater Sampling	5-2
5.2.1 Shallow Fill and Upper Saturated Zone	5-2
5.2.2 Upper Sand Unit	5-3
5.2.3 Patapsco Aquifer.....	5-3
5.2.4 Patuxent Aquifer	5-3
5.3 Data Evaluation	5-4
5.3.1 Well Integrity	5-4
5.3.2 Groundwater Elevations	5-4
5.3.3 Chromium Concentrations in Groundwater	5-5
5.3.4 Monitoring Plan Modifications.....	5-8
5.4 Sediment and Porewater Sampling	5-8
6. Reporting.....	6-1
7. References	7-1

Appendixes

- A Sentinel Well Location Plan for Area 1501/1602
- B Sediment and Pore Water Monitoring Work Plan
- C Groundwater Action Levels

Tables

- 1 Chromium Transport Study, Tidal Study Results
- 2 Sentinel Well Network/Well Gauging
- 3 Sentinel Well Network/Well Sampling
- 4 Sentinel Well Network/Well Abandonment

Figures

- 1 Monitoring Well Location Map (Current)
- 2 Geologic Cross Section
- 3 Typical Well Configurations
- 4 Shallow Fill Monitoring Wells in Network
- 5 Proposed Wells for Abandonment
- 6 Upper Sand Monitoring Wells in Network
- 7 Patapsco Aquifer Monitoring Wells in Network
- 8 Patuxent Aquifer Monitoring Wells in Network
- 9 Groundwater Migration Pathways

Acronyms and Abbreviations

µg/L	microgram(s) per liter
cm/s	centimeter(s) per second
CMAA	Corrective Measures Alternatives Analysis
COPR	chromium ore processing residue
Cr (VI)	hexavalent chromium
CSM	conceptual site model
DMT	Dundalk Marine Terminal
ERA	Ecological Risk Assessment
HHRA	Human Health Risk Assessment
IGSP	Interim Groundwater Sampling Plan
MDE	Maryland Department of the Environment
mg/L	milligram(s) per liter
MPA	Maryland Port Administration
PMP	performance management program

1. Introduction

1.1 Background

This Sentinel Groundwater Monitoring Plan (Sentinel Plan) is an integrated component of the overall Performance Management Program (PMP) for the long-term monitoring and maintenance of the remedy being implemented at the Dundalk Marine Terminal (DMT).

Pursuant to the Consent Decree among the Maryland Department of the Environment (MDE), the Maryland Port Administration (MPA), and Honeywell International Inc. (Honeywell), as well as the *Corrective Measures Alternatives Analysis* (CMAA) (CH2M 2011) required by the Consent Decree, MDE selected Alternative 3, Enhanced Isolation and Containment Remedy, for the site. The Enhanced Isolation and Containment Remedy includes a requirement to establish a sentinel groundwater monitoring network inland of the shoreline perimeter to monitor groundwater flow and quality at the property boundary. The approach for establishing the sentinel monitoring system, based on an evaluation of the existing network of monitoring wells is described herein. This Sentinel Plan fulfills the PMP requirements of the Enhanced Isolation and Containment Remedy.

The Sentinel Plan will be the final groundwater monitoring plan, including components of and site understanding gained from monitoring results utilizing the *Interim Groundwater Sampling Plan* (IGSP) (CH2M 2009a). The IGSP was submitted to MDE on April 20, 2009, and revised in June 2009, and the *Conceptual Groundwater Monitoring Plan* was submitted in accordance with requirements set forth in a July 30, 2012, letter from MDE to Honeywell (MDE 2012). Honeywell and MPA have performed semiannual groundwater monitoring at the site since 2009 in accordance with the IGSP. Data from the semiannual groundwater monitoring events have been evaluated to assess changes in the groundwater flow regime and to validate the original 2009 groundwater model. The information from these events was incorporated into this Sentinel Plan, with consideration of potential changes in groundwater flow and analytical trends.

The Sentinel Plan is intended to:

- Define the objectives of the groundwater monitoring program
- Document the conceptual site model (CSM) for groundwater flow beneath DMT
- Describe how groundwater monitoring will be conducted
- Provide procedures to evaluate the data and to modify the monitoring program based on the data

1.2 Plan Objectives

The plan objectives are to collect and evaluate site-related data to confirm that the remedial components remain protective of human health and the environment. Conceptually, the data showing that this objective is being met would be collected from monitoring wells that are in water-bearing units horizontally contiguous to and downgradient of the chromium ore processing residue (COPR) fill area (**Figure 1**) or from wells that are screened below the COPR fill in the anticipated downgradient flow direction for the vertically lower aquifer unit in question.

2. Site Background

2.1 Site Geology—COPR Fill Area

The southern portion of DMT, the “COPR fill area,” was constructed on lands reclaimed from prior marshlands and the Patapsco River by placement of COPR and non-COPR fill materials. The extent of COPR at DMT is defined because of data collected from over 400 investigation locations and a review of historical documents, aerial photography, and drawings detailing the facility’s construction (CH2M 2009b) and is shown in Figure 1. There are approximately 2.5 million cubic yards of COPR located within approximately 148 acres of the COPR fill area. Vertically, COPR extends to a maximum depth of approximately 38.5 feet and ranges in thickness from 1 foot to 32 feet. The thickness of the non-COPR fill that overlies the COPR materials typically ranges between 2 and 22 feet. The southern and western edges of the DMT fill area end at a sheet pile wall with a pile-supported concrete platform, referred to as the “marine platform.” To the southeast, the DMT fill area terminates at a riprap embankment, sloping from the terminal area to the Patapsco River along Area 1501/1602, which is discussed in Section 2.2. Farther to the east, the southern boundary abuts the adjacent neighborhood of Carnegie Plat and the adjacent Former Mestek property (owned by MPA). The northern boundary aligns with a former bulkhead along East Service Road and extends farther north to Dunmar Building 97. The eastern boundary aligns with the property boundary along Broening Highway (**Figure 1**).

Relatively thick deposits of alluvial sediments underlie the DMT fill area. The alluvial sediments are composed of three distinct soil lithologies: upper silt, alluvial sand, and lower silt. The alluvial sediments are believed to represent Quaternary low-land sediments that were deposited in an estuarine environment within the Patapsco River basin. The alluvial sediments were deposited within an erosional channel that was carved into the underlying Potomac Group sediments by the ancient Patapsco River. Beneath DMT, the surface of the erosional channel corresponds to the base of the alluvial sediments. The erosional channel occurs within the western two-thirds of the fill area and was filled with fine to very fine-grained sediments (primarily silts) rich in organic materials, which indicates that these sediments are of low permeability and are highly reducing.

The Cretaceous-age Potomac Group sediments underlie the alluvial sediments. In the Baltimore City area, the Potomac Group comprises unconsolidated clay, silt, sand, and gravel beds of the Patapsco, Arundel, and Patuxent Formations (Chapelle 1985; Bennett and Meyer 1952). On a regional scale, the stratigraphic formations within the Potomac Group are distinguishable based on lithologic, fossil, and geophysical evidence, and regional data suggest that the Patapsco, Arundel, and Patuxent Formations are continuous beneath DMT (Chapelle 1985; Bennett and Meyer 1952; Hansen 1968). Investigation results from DMT suggest that the stratigraphic contacts between the formations cannot be easily distinguished based on lithologic characteristics alone (CH2M 2009b). Therefore, the soil units are referred to only as the Undifferentiated Potomac Group (Potomac Group) sediments. The aquifer within the upper portion of the Potomac Group sediments at DMT is designated the Patapsco Aquifer. Clay horizons tend to thicken below a depth interval of approximately 140 to 160 feet below grade. Permeable units encountered beneath these clay horizons are designated the Patuxent Aquifer.

A geologic cross section across the DMT site is shown as **Figure 2**. The cross section extends vertically down to the Potomac Group and shows the fill area from Broening Highway to the western bulkhead.

2.2 Site Geology—Area 1501/1602

Area 1501/1602 encompasses approximately 21 acres in the southeast corner of DMT. The western and southern boundaries of Area 1501/1602 abut the Patapsco River. Much of this area was reclaimed from the Patapsco River channel in two phases of containment cell construction, for which COPR was used as fill, that occurred from about 1974 through 1982. First, select borrow material consisting of a mixture of sand, silt, and clay was placed over the native silt and sand at the river’s edge to an elevation of about 2 feet above the mean low-water mark and then was capped with a 1- to 2-foot layer of impervious borrow material to create a clay liner. Above the clay liner, a clay containment dike was placed and graded to a 2:1 slope at the shoreline edges of Area 1501/1602, and COPR material was placed within the dike limits. Following placement in the containment cell, the COPR material was covered with a 1-foot-thick

impervious layer (clay cap). The clay cap extends over the clay containment dike, hydraulically isolating the COPR material along the current shoreline.

Containment measures were included in the design and construction of the cell to mitigate stormwater infiltration and to completely contain the COPR on the southern and western banks. The northern and eastern sides of the cell were confirmed to be mostly contained with a gap between the clay liner and the clay cap on the northeast side of the cell. An asphalt cap was placed over the clay cap to minimize stormwater intrusion into the cell, thereby reducing the potential for the transport of dissolved COPR constituents. The clay liner is intact, although portions of the clay cap are absent from the top of the cell in various, isolated locations.

Additional improvements occurred across Area 1501/1602 in 1999–2002. During this final phase, the grade of Area 1501/1602 was raised by 7 feet through the placement of surcharge material; this was intended to suppress COPR heave that had previously rendered the area unusable for port cargo storage operations. The surcharge fill was then covered with a 1-foot-thick layer of graded aggregate and 3 inches of surface course asphalt. Along the sloped edge of the western and southern shorelines, gabion baskets filled with coarse stone were placed. Additionally, in 2016, riprap and jersey barriers were placed along portions of both the western and southern shorelines to reduce the potential for shoreline erosion.

3. Conceptual Site Model

3.1 Hydrogeologic Framework

The hydrogeologic regime of DMT is one characterized by a series of interbedded water-bearing units that transmit flow and confining units, or aquitards, that retard groundwater flow. These characteristics have bearing upon the design of a comprehensive long-term monitoring program. In interbedded aquifer/aquitard systems, the laws of groundwater hydraulics dictate that groundwater flow paths in the higher-permeability strata will tend to be parallel to the bedding (horizontal in flat-lying strata) and nearly vertical in the intervening aquitards. At hydraulic conductivity contrasts of 100 or greater, which are more similar to the flow regime beneath DMT, flow paths in confining units become essentially vertical and flow paths in aquifers become essentially horizontal.

A schematic representation of the conceptual hydrogeologic framework is shown on **Figure 3**. Also shown are generalized groundwater flow lines illustrating the likely patterns of groundwater flow within this interbedded aquifer/aquitard hydrogeologic regime. As depicted on **Figure 3**, flow paths in more permeable units are generally horizontal, paralleling the stratigraphy. These more permeable units include the COPR and non-COPR fill and the Upper Saturated Zone, the Shallow Fill Unit, the Upper Sand, the Patapsco Aquifer, and the Patuxent Aquifer. In contrast, flow paths in the aquitard units are nearly vertical, or perpendicular to the stratigraphy. These units include the Upper Confining Unit, the river sediments, the Lower Confining Unit, and the Arundel Clay.

Several characteristics of DMT's hydrostratigraphy strongly influence potential contaminant transport and warrant consideration for the design of groundwater monitoring systems:

- The hydrogeology underlying the site is composed of multiple layers of more permeable water-bearing zones separated by low-permeability units that limit vertical groundwater flow between the water-bearing zones. Groundwater monitoring should be focused on the higher-permeability strata, given the propensity for lateral groundwater flow to be restricted to these aquifer units. It is typically only through these higher-conductivity strata that groundwater and any groundwater-borne contaminants can migrate laterally from beneath DMT and downgradient to receptors.
- In contrast, groundwater in the low-permeability confining units migrates typically vertically downward until higher-permeability strata are encountered. Once a higher-conductivity stratum is encountered, groundwater flow and any groundwater-borne contamination are then conveyed laterally.
- The vertical flow of groundwater through the confining units depends upon the units' vertical hydraulic conductivity and head differential between the overlying and underlying water-bearing zones. Correspondingly, the mass flow rate (mass per unit of time) of any groundwater-borne contaminants through the confining units is also low. As a result, even if the vertical migration of contaminant mass through the confining unit reaches the underlying, more permeable aquifer, concentrations often decline by one or more orders of magnitude due to mixing with the considerably higher lateral groundwater flow occurring within the aquifer.
- Transport of groundwater through confining units is slow, depending upon their hydraulic conductivities and ambient vertical hydraulic gradients.
- The combined impact of groundwater's relatively higher lateral flow in the aquifer units and the typically long transport time through the confining units dictates that in most circumstances, any groundwater contamination entering an aquifer unit beneath a waste disposal site will migrate laterally rapidly enough to be detected in the downgradient groundwater monitoring system long before it can simultaneously migrate appreciably downward through the underlying confining unit toward the next aquifer in the hydrogeologic sequence.

The implications of groundwater flow and contaminant transport in layered systems lead, in turn, to the following specific conclusions for designing a long-term monitoring program for the DMT hydrogeologic regime (additional details regarding each of the water-bearing zones and aquifers to be monitored are provided in Section 4):

- Groundwater monitoring should focus on the laterally continuous upper water-bearing units in the geologic sequence adjacent to and beneath the COPR fill area, the Shallow Fill Unit. As the Upper Saturated Zone is water bearing and is stratigraphically above the COPR, this zone will only be monitored for groundwater elevation.
- The second water-bearing zone, separated from the COPR fill by the Upper Confining Unit, is the Upper Sand, which also warrants monitoring. Groundwater could flow vertically downward from the COPR deposit through the confining unit to the Upper Sand, the second water-bearing zone, and then move laterally out from beneath the site. The Upper Sand should be monitored as close as practicable to the edge of the COPR boundary.
- Each successively deeper aquifer unit (below the Shallow Fill Unit and the Upper Sand) warrants progressively less or no monitoring attention since Cr(VI) migration and detection in the monitoring network should occur in the surficial or second water-bearing zones long before contaminants could migrate through the intervening confining unit(s) to deeper aquifers. This is especially true as the hydraulic conductivity contrast between the aquifer and confining units becomes greater. While it is prudent to have some level of monitoring in the underlying Patapsco Aquifer, the likelihood of Cr(VI) reaching that aquifer through natural migration is remote.

- Given the unlikelihood of Cr(VI) ever reaching the Patapsco Aquifer and the fact that the Patapsco Aquifer is separated from the underlying Patuxent Aquifer by yet another substantial aquitard, the Arundel Clay, only limited monitoring of the Patuxent Aquifer is warranted. The three existing wells in the Patuxent Aquifer at the DMT will remain to monitor potentiometric levels in that aquifer. In addition, groundwater samples from these wells will also be collected to confirm the well integrity.

Confining units need not to be monitored as part of the long-term monitoring program since any significant lateral groundwater flow and potential Cr(VI) migration will be confined to the aquifer units. Aquitard units are also difficult to sample due to their low hydraulic conductivity and yield.

3.2 Chromium Fate and Transport

To quantify the fate and transport of chromium from the COPR fill area, Honeywell and MPA completed a Chromium Transport Study (CH2M 2009b). This study evaluated the quantities and valence states of chromium potentially being transported via storm drain flow, groundwater, air and tidal exchange with groundwater and storm drain flow in the storm drain system to the Patapsco River and Colgate Creek. Analytical results from the COPR investigation (CH2M 2009a) demonstrated that there is limited horizontal and vertical transport of Cr(VI) from the COPR fill area; specifically, that Cr(VI) concentrations in the alluvial soils immediately underlying the COPR fill are typically decreased by two to three orders of magnitude within a few feet of the COPR mass. The observed trends can be explained by the fact that the soil units and, more importantly, the groundwater underlying DMT offer a reductive environment for the reduction of Cr(VI) to Cr(III), typically $\text{Cr}(\text{OH})_3$, which is insoluble. Further, the organic-rich sediments that underlie the COPR fill area act as a natural barrier to the migration of Cr(VI) due to their reducing environment. The following findings of this study constituted a fundamental basis for evaluating and developing remedial alternatives in the CMAA, and provided a basis for designing the sentinel groundwater monitoring program:

- Except for groundwater leakage into the storm drain system, direct groundwater transport of Cr(VI) does not constitute a significant transport pathway to the river or deeper groundwater systems
- Reductive mechanisms and physical barriers to groundwater movement limit the offsite transport of Cr(VI) through groundwater
- Impacts to groundwater have not been observed outside a horizontal distance of approximately 100 to 200 feet from the COPR limits
- Vertically, Cr(VI) impacts are not identified outside of the shallow water-bearing zones

3.3 Groundwater–Surface Water Pathway

To further evaluate and confirm the fate and transport of chromium from the COPR fill, a sediment and surface water study was conducted in the Patapsco River immediately adjacent to the site. The results of this study were presented in the *Sediment and Surface Water Study Report* (CH2M and ENVIRON, 2009). The findings of the surface water and sediment study supported the remedy selection in the CMAA and provide a basis for designing the sentinel groundwater monitoring program and porewater/surface water monitoring program, as follows:

- Cr(VI) was not detected in sediment pore water in any of the samples collected in any of the four quarterly sampling events.
- Cr(VI) was not detected in 97 percent of the surface water samples analyzed, and in those limited locations where it was detected, concentrations were well below the U.S. Environmental Protection Agency's water quality criteria.
- Measurements of geochemical parameters in pore water, surface water, and sediment demonstrate that conditions are favorable for the presence of chromium in the nontoxic trivalent chromium species (Cr(III)) rather than Cr(VI).

- Upwelling from shallow groundwater to surface water occurs primarily in the area southeast of COPR cell (1501 and 1602).
- Migration of Cr(VI) in groundwater is attenuated prior to upwelling into surface water.

Based on the results of this study and other related studies with respect to chromium geochemistry, total chromium in sediment is unlikely to oxidize to Cr(VI) in the future because the geochemical conditions necessary for this process do not naturally occur in the estuarine environment.

3.4 Potential Human and Ecological Exposures

Human health and ecological risk assessments were conducted by Honeywell and MPA to support the development of the CMAA and remedy selection. These risk assessments included the evaluation of potentially complete pathways for human and ecological exposures to COPR-related constituents of potential concern.

3.4.1 Human Health Risk Assessment (CH2M 2009c)

The shallow and deep groundwater units under the site have been investigated. Barriers (clay and organic silt units) are present that impede vertical migration of constituents of concern in the shallow groundwater unit to the deeper underlying potable groundwater unit (the Patuxent Aquifer). Therefore, the shallow groundwater unit was assessed further in the Human Health Risk Assessment (HHRA).

Site shallow groundwater is not a potable supply. In the State of Maryland, wherever the local jurisdiction provides municipal water, private potable wells cannot be installed. Potable water is supplied to DMT by the City of Baltimore, and the local regulations prohibiting the installation of private wells are reasonably expected to remain in place. Therefore, the potable water exposure pathway is considered incomplete for current and future site conditions. For the HHRA, potentially complete exposure pathways to site groundwater were assessed for incidental contact for onsite receptors (DMT workers and visitors, utility workers, and construction workers) and offsite receptors (residents near the adjacent cove, recreational users in the cove, and anglers in the Patapsco River and Colgate Creek).

The HHRA results indicated no unacceptable risks for onsite receptors (DMT workers, visitors, construction workers, and utility workers) or recreational users exposed to surface water and sediment in the cove adjacent to the site.

3.4.2 Ecological Risk Assessment (CH2M 2009d)

Areas of groundwater upwelling were identified in the near shore environment near Area 1501/1602 in the Trident probe groundwater upwelling survey; however, analytical results for groundwater samples from riverfront perimeter monitoring wells in Area 1501/1602 indicate that Cr(VI) is not detected at concentrations above the relevant surface water quality criteria. Therefore, groundwater does not appear to be a significant pathway for transport of Cr(VI) from DMT to the river.

Based on ecological survey observations within the study area (i.e., pore water, surface water, and sediment samples), the qualitative benthic study conducted in the study area, and other studies of fish, wildlife, and benthic communities conducted in the vicinity of the study area, the following specific receptors of potential concern were identified for the screening level ecological risk assessment:

- Benthic invertebrates: amphipods, polychaetes, marine clams, and mysid shrimp
- Pelagic fish: northern pipefish, white perch
- Omnivorous birds: mallard, hooded merganser
- Piscivorous birds: osprey

As COPR constituents do not biomagnify significantly within the food chain, it was determined that food chain risks did not require further evaluation, and the focus of the Ecological Risk Assessment (ERA) was on benthic and water column community exposure.

The ERA data was determined to be sufficient to establish that chromium and other COPR constituents do not pose an unacceptable risk to ecological receptors near DMT, and as such, it was concluded that no further action was required to assess the environmental impacts of COPR constituents from the site.

The results of the HHRA and ERA supported the selection of an Enhanced Isolation and Containment Remedy.

3.5 Basis for Sentinel Monitoring Program

The long-term groundwater monitoring program defined in this Sentinel Monitoring Plan is based on the current CSM for the site and details the monitoring network and the sampling, analysis, data evaluation, and reporting procedures. As detailed in this plan, the monitoring program incorporates a long-term optimization strategy to allow for annual review of the program to reaffirm that the components of the program remain current and protective. The strategy will also allow for review of the program and the defined sampling frequency to make sure that the methods for well sampling, sample analysis, data validation, data management, and reporting remain up to date. Annual reviews will also consider incorporation of relevant and applicable innovative technologies into the program as they are developed and become available for use. In addition to the extensive well network, there are new wells proposed that are detailed in Figure 4 that may be installed in the Shallow Fill to enhance the sentinel monitoring program.

4. Monitoring Well Network

4.1 Upper Saturated Zone

The Upper Saturated Zone occurs in a limited area east of the 1501/1602 area where groundwater was encountered above the level of the piezometric surface in the underlying shallow aquifer. Due to the potential lack of lateral continuity, the zone is not considered an aquifer but acts to transmit infiltrated surface water downward to the shallow aquifer. The existing Upper Saturated Zone wells and piezometers will continue to be monitored for water elevations. Further assessment of the zone may be evaluated during installation of new monitoring wells targeting the Shallow Fill Unit in this area.

4.2 Shallow Fill Unit

4.2.1 COPR Fill Area

The Shallow Fill Unit, the uppermost laterally continuous hydrogeologic unit (shallow aquifer) beneath the site, is composed partly of the approximately 2.5 million cubic yards of COPR that underlie DMT. Groundwater flow in the unit is generally to the southwest, but local variations are observed where flow is affected by the heterogeneity of the fill material or by subsurface features, including storm drains, buried historic bulkhead features, and the sheet pile bulkhead that bounds the terminal to the south and west.

Excluding Area 1501/1602 (discussed below) and the immediate area between the 13.5th and 15th Streets' outfalls, the DMT fill area is bounded by vertical sheet pile bulkheads that impede the discharge of shallow groundwater to the Patapsco River. Evidence for the impeded discharge is based on groundwater levels along the immediate inboard face of the bulkhead that are approximately 2 feet above the river level and on the lack of tidal influence observed in shallow wells close to the bulkhead. The area between the 13.5th and 15th Street outfalls consists of low permeable materials based on boring logs, groundwater elevation data, and calibrated computer modeling, which also acts to impede the flow of groundwater to the river.

The Chromium Transport Study provided evidence that the extent of Cr(VI) groundwater contamination is limited to the Shallow Fill Unit (CH2M 2009b) and that the lateral extent within the Shallow Fill Unit is limited to within about 100 to 200 feet of the COPR fill boundary. Geochemical processes that reduce Cr(VI) to Cr(III) along the groundwater flow path appear to limit the lateral migration of Cr(VI). There are also physical and geochemical barriers to the vertical migration of groundwater and the Cr(VI) groundwater contamination to deeper hydrogeologic units. The Upper Confining Layer (Figure 2) has an average permeability of 1.62×10^{-7} centimeters per second (cm/s) (CM2M 2009b) and acts as a semiconfining layer beneath the Shallow Fill Unit.

Currently, there are 88 monitoring wells and 43 temporary piezometers installed within the Upper Saturated Zone and Shallow Fill units at the site and adjacent Former Mestek property (owned by MPA) (Figure 4), not including Area 1501/1602, discussed below. The monitoring wells were installed to monitor the groundwater elevations, with 15 wells being sampled semiannually, whereas most of the temporary piezometers were installed to monitor groundwater elevations for specific investigation tasks. The groundwater monitoring network for the Shallow Fill Unit includes 59 existing monitoring wells, 14 temporary piezometers, 9 shoreline wells, and 7 new monitoring wells, as discussed below, to provide an adequate coverage of wells across the site to generate groundwater potentiometric surface. A subset of 29 monitoring well locations was selected for semiannual groundwater sampling, with wells located along the site perimeter (perimeter wells), along the upgradient area (upgradient wells), and along the downgradient edge of the COPR boundary (interior wells). With this configuration, 19 existing monitoring wells and 29 temporary piezometers will be abandoned (Figure 5 and Table 4).

4.2.2 Area 1501/1602

The characteristics of the Shallow Fill Unit near Area 1501/1602 are discussed separately because they differ slightly owing to the way this area was constructed. The land that underlies Areas 1501/1602 was reclaimed by construction of an engineered containment cell where the COPR is encapsulated within a low-permeability liner and cover (CH2M 2009b). The COPR cell was constructed above the water table, and the cell is hydraulically separated from the Shallow Fill Unit on all sides excluding the northeast side (**Appendix A**), based on the substantial difference between water levels measured inside the cell and water levels measured outside (below) the cell in the Shallow Fill Unit. Below the COPR cell the Shallow Fill Unit is composed of non-COPR fill that was used to raise the grade of the river bottom to construct the cell with the exception of the northeast portion of Area 1501/1602 where COPR is not encapsulated within the COPR cell. A new cap featuring a geomembrane cover system constructed with asphalt pavement over the full extent of the area has been implemented.

The Area 1501/1602, as part of construction of the new cap, had a separate plan developed and submitted to the MDE in March 2021 detailing an already established well network to hydraulically monitor the groundwater conditions in Area 1501/1602 (**Appendix A**). Under the plan, 68 wells will be used to monitor groundwater elevations to confirm the lateral and vertical hydraulic containment of the COPR cell. The nine shoreline wells identified for water level monitoring under the Area 1501/1602 Sentinel Plan will also be sampled as part of this Sentinel Groundwater Monitoring Plan.

4.3 Upper Sand Unit

The Upper Sand is defined as the first unit of sand encountered beneath the Upper (silt) Confining Unit, which underlies the Shallow Fill Unit. The sands screened by the Upper Sand monitoring wells are not laterally extensive or continuous; therefore, the groundwater elevations measured in them are not contoured. Though upper sand units do not promote the horizontal flow of groundwater beneath DMT due to their discontinuous nature, they do represent an important monitoring interval to assess potential vertical migration of COPR-impacted groundwater as the sands occur within a few feet below the bottom of the COPR boundary.

Currently, there are 15 monitoring wells (DMT-US series) installed within the Upper Sands at the site (**Figure 6**). The monitoring wells were installed with the screen mid-point at an elevation of about 10 feet below mean sea level and are intended to monitor the groundwater elevations at the site, with 11 wells being sampled semiannually per the IGSP. The groundwater monitoring network for the Upper Sand Unit includes the existing 15 monitoring wells to provide an adequate coverage of wells across the site to generate vertical groundwater gradients, with 11 wells selected for groundwater sampling. Of the wells selected for sampling, six are located along the perimeter, three are at interior locations, and two are upgradient. No existing Upper Sand wells are to be abandoned (**Table 2**).

4.4 Patapsco Aquifer

Regional geologic data suggest that the upper portions of the Potomac Group sediments beneath DMT are classified as the Patapsco Formation, which occurs above the Arundel Clay. Medium-depth (M-series) wells (**Figure 7**) have well screen midpoints set to an elevation of about 95 feet below grade, which is in the Patapsco Formation where the aquifer matrix is composed mainly of sand. Based on groundwater flow measurements collected from the M-series wells, the groundwater flow is consistently south-southwest with hydraulic gradients ranging up to approximately 0.002. Groundwater levels in the M-series wells are consistently lower than water elevations in the Shallow Fill Unit and Upper Sand units. The difference in water elevation is further evidence that the confining units serve as effective physical barriers to hydraulic communication between the Shallow Fill Unit, the Upper Sand, and the Patapsco Aquifer.

Soil and groundwater sample results collected from the M-series wells suggest that the Patapsco Aquifer below DMT is not impacted by chromium constituents (CH2M 2009a). The absence of chromium-related impacts in the aquifer is explained by the thickness of the overlying Upper and Lower Confining Units (upper and lower silt layers), which lie between the Shallow Fill Unit and the Patapsco Aquifer. Both silt units have low permeability, which allows them to function as confining units, and organic material that would facilitate the reduction of Cr(VI) to the relatively immobile Cr(III) species, preventing the chromium constituents from reaching the deeper hydrogeologic units. The permeability of the lower silt, which ranges up to 50 feet thick below DMT, has been determined to be 9.77×10^{-8} cm/sec (CH2M 2009b).

The aquifer outcrops directly beneath the brackish Patapsco River, and historical pumping of the aquifer caused chloride contamination within the aquifer. Use of the Patapsco Aquifer as a water resource in the vicinity of Baltimore and the Patapsco River estuary had mostly ceased by 1950 due to chloride intrusion, and at present there is no major use of the aquifer in this region (Chapelle 1985). Significant pumping of the Patapsco Aquifer does, however, occur in northern Anne Arundel County, and the nearest pumping centers are approximately 7 miles from DMT. For this reason, it is prudent to have some level of monitoring in the underlying Patapsco Aquifer, although the likelihood of a Cr(VI) ever reaching that aquifer is remote.

Currently, there are 26 monitoring wells (M-series) installed within the Patapsco Aquifer at the site. The monitoring wells are intended to monitor the groundwater elevations at the site, with nine wells being sampled semiannually. The groundwater monitoring network for the Patapsco Aquifer includes the existing 23 monitoring wells to provide an adequate coverage of wells across the site to generate groundwater potentiometric surface, with 9 wells selected for groundwater sampling (**Table 3**). Of the wells for sampling, four are along the perimeter, four are at interior locations, and one is upgradient. Three existing M-series wells are to be abandoned (**Table 4**).

4.5 Patuxent Aquifer

D-series wells are screened in what regional geologic data suggest is the Patuxent Aquifer (CH2M 2009c). Several thick sequences of clay strata exist between the M-series and D-series wells. The clay strata is considered to be the Arundel Formation, which is a regional aquitard that separates the Patapsco and Patuxent Aquifers. The function of the clay strata as an aquitard beneath the DMT is supported by the low average permeability (9.20×10^{-8} cm/sec) of the clay strata and by a substantial difference in water elevations measured in co-located D- and M-series well pairs. The Patuxent Aquifer is unaffected by conditions at the site because the Patuxent is separated from the Patapsco by the Arundel Formation; sampling of M-series wells has indicated that the overlying Patapsco Aquifer has not been impacted.

There are three D-series installed within the Patuxent Aquifer at the site and the adjacent Former Mestek facility owned by MPA (**Figure 8**). The monitoring wells are intended to monitor the groundwater elevations at the site. Although site-related contamination would not be found in this aquifer unless detections occur in the M-series wells, the D-series wells are included in the groundwater sampling plan. There are no changes to the existing Patuxent Aquifer monitoring. No existing D-series wells are to be abandoned (**Table 3**).

5. Monitoring and Assessment

Monitoring will include periodic groundwater elevation monitoring and groundwater sampling from the monitoring well network to demonstrate the containment remedy selected for the site. The groundwater monitoring approach is like the one followed under the IGSP (CH2M 2009a), with the monitoring frequency set to semiannually for the groundwater elevation monitoring and groundwater sampling. The wells to be monitored are summarized in Table 2, which includes the rationale for the well use. In addition, at 5-year intervals the sediment and porewater under the Patapsco River will be sampled to confirm reducing conditions where groundwater may upwell into the river.

As described in Section 5.2, the results of chromium sampling will be evaluated for the detection of Cr(VI) outside the COPR fill area, and if confirmed, the monitoring results will be assessed for statistically significant increasing trends. Based on these findings, increased frequency of monitoring may be implemented to further assess changes in site groundwater conditions.

5.1 Groundwater Elevation Monitoring

The groundwater elevations measured from the monitoring well network (Table 2) will be used to assess the lateral and vertical hydraulic gradients at the site, and evaluate potential changes and their possible causes. During the groundwater elevation monitoring, the integrity of the well will be evaluated and will include well depth measurements to assess redevelopment needs, a well head condition assessment to correct observed damage, and a well seal evaluation to replace well seals.

5.1.1 Upper Saturated Zone

The Upper Saturated Zone piezometers and wells will be monitored for groundwater elevations and select proposed well locations outside the COPR boundary will be sampled if a zone is present.

5.1.2 Shallow Fill—COPR Fill Area

Hydraulic monitoring in the Shallow Fill Unit will include 63 wells located both inside and outside the COPR fill limits. Within the COPR fill, the hydraulic monitoring will be used to verify that groundwater is not infiltrating the relined storm drains, to compare vertical hydraulic gradients with those of deeper units, and to establish the groundwater elevations within this area for comparison of the wells in Area 1501/1602. Hydraulic measurements outside the COPR fill would be used to confirm that the sheet pile bulkhead remains an impediment to the direct discharge of shallow groundwater to the Patapsco River.

5.1.3 Shallow Fill—Area 1501/1602

The list of 68 monitoring wells in Area 1501/1602 that will be hydraulically monitored are included in Appendix A. The groundwater elevations in the Area 1501/1602 wells will be compared to the groundwater elevations in the adjacent Shallow Fill wells and to those in the underlying and adjacent Upper Sand wells to demonstrate hydraulic containment. The groundwater elevations will also be monitored to assess the effectiveness of the overlying cap and asphalt in reducing the amount of infiltration into the COPR cell.

5.1.4 Upper Sand Unit

Groundwater elevations in the 24 Upper Sand wells will be used to assess vertical hydraulic gradients at well locations adjacent to shallower or deeper wells, and to confirm hydraulic containment in the Shallow Fill wells. As eight of the Upper Sand wells are located adjacent to the Area 1501/1602, the groundwater elevations in these wells will also assess hydraulic containment of the COPR cell.

5.1.5 Patapsco Aquifer

Hydraulic monitoring in the Patapsco Aquifer will comprise 23 wells across the site, including wells installed within the footprint of the COPR fill limits. Groundwater elevations measured from these wells will be used to confirm groundwater flow conditions in the Patapsco Aquifer, to evaluate vertical hydraulic gradients, and to potentially assess well integrity issues related to potential detections during groundwater sampling.

5.1.6 Patuxent Aquifer

Although there are three wells in the Patuxent Aquifer, the wells are included in the network for completeness. Groundwater elevations measured in these wells will be used to confirm groundwater flow conditions in the aquifer and to evaluate vertical hydraulic gradients.

5.2 Groundwater Sampling

Monitoring wells included in the semiannual groundwater sampling are identified as a subset of wells in the network (Table 3). The well network includes wells used during the IGSP as previous analytical data from these wells form a robust database for comparison of future groundwater quality. Potential changes to the well network are discussed in Section 5.4. Low-flow groundwater sampling methods will be used to purge and sample the wells, including the collection of stabilization parameters such as pH, temperature, conductivity, and turbidity, and the groundwater samples will be submitted for analysis of total and dissolved chromium by SW-846 Method 6010B and hexavalent chromium (filtered) by SW-846 Method 7199A. Quality assurance and quality control will be performed in accordance with the DMT *Quality Assurance Program Plan* (CH2M 2007). Purge water will be processed through the onsite treatment plant or at an approved disposal facility.

5.2.1 Shallow Fill and Upper Saturated Zone

Groundwater samples will be collected from the following 31 groundwater monitoring wells screened in the Shallow Fill Unit and the Upper Saturated Zone:

- DMT-01S • DMT-12S • DMT-14S • DMT-17S • DMT-27S • DMT-28S
- DMT-31S • DMT-32S • DMT-39S • DMT-41S • DMT-42S • DMT-47S
- DMT-56S • EA-10S • EA-12S • EA-11S • EAC-01S • S-1
- S-2 • S-3I • S-3D • S-4I • S-4D • S-5
- S-6I¹ • S-6D • S-7 • DMT-90S² • DMT-91S² • DMT-92S²
- DMT-96S²

For distribution, wells are along the perimeter of the site, along the edge of the Area 1501/1602, outside the COPR fill limits in the site interior, below the COPR cell at Area 1501/1602, and along the eastern property boundary, considered upgradient wells. Analytical data from the perimeter wells will be used to confirm containment within the site boundary, whereas the data from the wells outside the COPR fill limits will be used to confirm the limited lateral migration potential from the COPR fill area. The well located within the COPR cell at Area 1501/1602 is screened below the clay liner and is used to assess if there is a potential for vertical migration of chromium from the COPR cell. The upgradient wells are used to assess the background groundwater quality.

¹ Additional shallow well.

² Proposed well. An upper saturated zone well will be nested and sampled if the zone is present.

5.2.2 Upper Sand Unit

As the Upper Sand wells represent the first groundwater zone below the Shallow Fill Unit, these wells are critical to assess potential vertical migration of chromium from the COPR fill. There are 11 Upper Sand wells that will be sampled:

- DMT-49US
- DMT-50US
- DMT-51US
- DMT-52US
- DMT-53US
- DMT-64US
- DMT-65US
- DMT-67US
- DMT-70US
- DMT-72US
- DMT-73US

Seven of the wells are located along the site perimeter to monitor for groundwater quality if chromium has migrated vertically down to this zone and then moved laterally toward the Patapsco River. 2 Upper Sand wells are located within the footprint of the COPR limits and will be used as early warning wells if chromium has migrated vertically down below the Shallow Fill Unit. One well is set as the upgradient location to assess background conditions. One well is located outside the footprint of the COPR limits at a downgradient location to evaluate potential detections before the groundwater migrated to the perimeter.

5.2.3 Patapsco Aquifer

The Patapsco Aquifer is hydraulically separated from the Shallow Fill Unit by more than 50 feet of low-permeability material based on geological evidence. Vertical migration of chromium through this thick lower confining layer is not likely before detections of chromium is found in the Upper Sand Unit wells or in the perimeter Shallow Fill Unit wells. A total of 23 wells are screened in the Patapsco Aquifer, 9 of the 23 wells are included in the semiannual sampling program, with four perimeter locations, one upgradient location, and four locations within the footprint of the COPR fill. All remaining M-series wells (following abandonment of EA-3M, EAC-4M, and EA-5M), will be sampled during the first year of the PMP and every 5 years after to evaluate overall integrity of the well, while the nine wells footnoted will be sampled semiannually as part of this program. Groundwater samples collected from these wells will be used to evaluate potential chromium detections, and to assess potential well integrity issues related to chromium detections during groundwater sampling.

- DMT-02M
- EA-10M
- DMT-35M
- EA-08M
- DMT-80M
- EAC-02M
- EA-13M
- DMT-78M
- EA-14M
- DMT-38M
- EA-15M
- EA-02M
- DMT-79M
- EAC-03M
- DMT-77M³
- EA-07M³
- EA-11M³
- DMT-01M-R³
- DMT-34M³
- DMT-36M³
- DMT-37M³
- DMT-60M³
- EA-06M³

5.2.4 Patuxent Aquifer

The Patuxent Aquifer is hydraulically separated from the Patapsco Aquifer by the Arundel Clay confining unit. Vertical migration of chromium through this thick lower confining layer and then through the Arundel Clay is not likely before detections of chromium is found in the shallower units. However, the three wells screened in the Patuxent Aquifer will be sampled under this plan to continue monitoring the groundwater quality at depth:

- DMT-81D
- DMT-82D
- DMT-83D

³ Sampled semiannually.

5.3 Data Evaluation

Data collected during the sampling and monitoring will be evaluated to confirm containment of chromium on the site. This evaluation will include the following:

- Well integrity
- Groundwater elevations
- Chromium concentrations in groundwater
- Statistical evaluation of data to determine if statistically significant increases are identified
- Reducing conditions in the Patapsco River
- Modifications to the wells, sampling frequency, or well network

5.3.1 Well Integrity

The well integrity from the monitoring event will be summarized in a table to confirm that the groundwater information collected from the well is not affected by potential well damage or accumulation of excessive amounts of sediment at the well bottom. Well damage, including improper well seals and broken surface casings, will be corrected between monitoring events. Excessive sediment accumulation will trigger redevelopment of the well prior to the next event. Potentially damaged wells will be taken into consideration during evaluation of the groundwater elevation and sampling results as potentially impacting the data results. A downhole video camera may be used to assess well blockages or suspected breaks in the well casing.

5.3.2 Groundwater Elevations

The groundwater depths measured during the monitoring event will be converted to groundwater elevations and corrected if the well is tidally influenced (Table 1). This procedure is the same as followed for the IGSP. Groundwater elevations are used to generate contoured piezometric maps for the Shallow Fill Unit, the Patapsco Aquifer, and Patuxent Aquifer. The elevations from the Upper Saturated Zone and Upper Sand wells will be plotted as well, but not contoured based on the limited lateral extent of the water-bearing zones and the various sand lenses that occur in the Upper Sand wells between the Upper and Lower Confining Units. The Shallow Fill Unit groundwater elevations will be evaluated and compared to the Model Simulations of Storm Drain Relining Report as presented in Appendix B of the CMAA to confirm effects of relining are consistent with predictions. The contoured maps will be used to confirm groundwater flow direction and hydraulic gradient, and will be compared to previous maps to assess general patterns of groundwater elevation changes over time. Time-series graphs of groundwater elevations may be plotted if long- or short-term changes are noted. Changes in the groundwater flow pattern or impact of changes to the groundwater elevations will be evaluated to assess if modifications to the well network or sampling program are needed.

Groundwater elevations from wells within Area 1501/1602 will also be contoured to document groundwater flow and gradients within the COPR cell. These elevations will be compared to the elevations in the well points (S-series) along the shoreline and the adjacent Shallow Fill Unit wells outside Area 1501/1602 to confirm hydraulic containment of the COPR cell. The contoured maps will also be compared to previous maps to assess general patterns of groundwater elevation changes over time. Time-series graphs will be plotted to monitor the effect of the efforts to reduce infiltration into the COPR cell. Issues related to potential breach of hydraulic containment or increased infiltration will be investigated in detail to confirm data integrity and then integrity of the containment cell will be evaluated to correct the issue.

The vertical hydraulic gradients between the Upper Saturated Zone, Shallow Fill Unit, the Upper Sands, the Patapsco Aquifer, and the Patuxent Aquifer will be calculated for nearby well screened in different units. Based on the previous semiannual sampling events, the vertical gradients fluctuate with the time of year due to natural changes in recharge, but are generally within a historical range. Vertical gradients

calculated outside the historical range will be reviewed to assess whether there is a potential vertical hydraulic connection. If the vertical hydraulic gradient indicates that there is a significant change, an assessment of the monitoring well integrity will be critically reviewed to make corrections. This may be necessary to prevent groundwater migration along the well casing or other integrity problems, which required monitoring well replacement.

5.3.3 Chromium Concentrations in Groundwater

Analytical results from the groundwater sampling will be validated by a third-party validator and then presented in summary tables. Level 4 validation will be completed in accordance with the Quality Assurance Project Plan (CH2M, 2007). Detections of Cr(VI) in a well will prompt a review of the field collection information and laboratory analytical process to assess whether issues related to well integrity, potential cross-contamination, or other sources of error could result in a false positive result. A Cr(VI) detection in a well that previously had no detections will prompt resampling to reduce the potential for a false positive detection. Well integrity issues, if identified, will be corrected prior to resampling. Resampled data will be used for in the evaluation process. If a Cr(VI) detection is confirmed, then the potential for a statistically significant increasing trend will be evaluated as the monitoring program continues. In addition, the confirmed Cr(VI) concentration(s) will be evaluated on the risk for potential adverse impacts to potential receptors, including Port Users, the adjacent residents, Patapsco River and the Patapsco Aquifer.

The development of this framework on evaluating chromium groundwater monitoring data is based on the objective of the sentinel groundwater monitoring program – that is, to allow sufficient time to implement contingent remedial measures, as appropriate, if Cr(VI) is detected above levels that may pose an adverse risk to human health and the environment at the site boundary. This is accomplished by establishing threshold Action Levels that would be an indicator of a potential adverse impact on surface water or groundwater outside of COPR fill areas. The general evaluation process of the analytical data will be based on the well location and groundwater-bearing zone where the well is screened, as follows:

1. Detection of Cr(VI) in wells not previously detecting Cr(VI) will trigger further assessment, e.g.:
 - a. Confirmation of detection
 - b. Assessment of temporal trends (i.e., are concentrations increasing)
 - c. Comparison with the risk-based Action Level protective of reasonably anticipated potential receptors
2. Action Levels are developed based on reasonably anticipated potential receptors:
 - a. Lateral flow to adjacent Patapsco River
 - b. Vertical migration to Patapsco Aquifer
3. For groundwater-bearing units that flow laterally towards the Patapsco River and/or offsite, detection of Cr(VI) concentrations above the Action Level may warrant increased monitoring frequency, sampling of surface water in the vicinity of well(s) with concentrations exceeding the Action Level, and/or consideration of modifications and/or additions to existing corrective measures.
4. For groundwater units that have a downward gradient toward the Patapsco Aquifer, detection of total chromium and/or Cr(VI) above Action Levels for protection of Patapsco Aquifer may warrant increased monitoring frequency, and/or consideration of modifications and/or additions to existing corrective measures.

Shallow Fill Unit

For evaluating groundwater monitoring data for lateral migration within the Shallow Fill Unit, the site was divided into two zones.

- Zone 1 wells are outside the footprint of the COPR fill limit in the portion of DMT that is contained within the perimeter bulkhead, which reduces the potential for groundwater discharges to the river. If Cr(VI) detections are confirmed in a Zone 1 well, the data from the well and in downgradient wells (if available) will be assessed for a statistically increasing concentration trends for evidence of Cr(VI) migration from the COPR fill area. If the well has confirmed Cr(VI) detections and an increasing trend is noted based on subsequent sampling events, the groundwater conditions at the site will be reviewed for changes that may have affected the stability of the groundwater system, including an assessment of upgradient conditions. A change in the well network will be evaluated to use an existing downgradient monitoring well or to drill a new downgradient monitoring well as a replacement monitoring location. Any new well installed will need to be assessed for tidal influence to generate an appropriate correction to the groundwater elevation. If there is no suitable downgradient location (i.e., perimeter monitoring well location), then evaluations will be conducted to confirm hydraulic containment or additional remedial actions considered to protect human health and the environment.
- Zone 2 wells are in areas where lateral groundwater flow may discharge to the river. Zone 2 is defined as the discharge area (1) between the site bulkhead and the COPR cell, (2) the western and southern sides of the COPR cell, and (3) the area south of the COPR cell (i.e., under the adjacent Mestek Property and Carnegie Plat neighborhood). For Zone 2, an Action Level was developed based on protection of ecological receptors in the Patapsco River where groundwater upwelling from this lateral groundwater flow may occur. The chronic saline surface water quality standard for Cr(VI) of 0.05 milligram per liter (mg/L) was selected as the basis for this Action Level. The Action Level calculated for the groundwater monitoring program is intentionally conservative. For example, it is assumed that all groundwater discharging from Zone 2 contains Cr(VI), mixing in surface water only occurs within first few inches of the water depth, and no exchange of surface water occurs over a 24-hour period (i.e., tidal exchange is ignored). This Action Level thus provide a conservative threshold to trigger an investigation of potential changes in groundwater conditions and potential impacts to the Patapsco River. Based on the surface water quality standard as the target concentration, and estimation of groundwater discharge using the three-dimensional flow model developed for the site (CH2M 2009b), and the area of groundwater upwelling identified in the 2008 study (CH2M and ENVIRON 2009), an Action Level calculated for these areas of the site where groundwater discharges into the Patapsco River and divided by a safety factor of 2 for an Action Level of 25 mg/L Cr(VI). Supporting information for the computation of the Action Level is provided in Appendix C.

For these zones, any Cr(VI) detection will be confirmed, and if confirmed, a statistical evaluation of concentration trends will be conducted as additional data are collected. If a statistically significant increasing trend is identified, the groundwater conditions at the site will be reviewed for changes that may have affected the stability of the groundwater system, including an assessment of upgradient conditions. If appropriate, a change in the well network will be evaluated, specifically to consider incorporating an existing downgradient monitoring well or installing a new downgradient (offsite) monitoring well to assess lateral migration. If a new well is installed, it will be assessed for tidal influence to evaluate an appropriate correction to the groundwater elevation. Hydraulic containment will be confirmed, or additional remedial actions will be considered to protect human health and the environment. If concentration(s) exceed the Action Level for this lateral migration pathway, sampling frequency may be increased to support a more expedient trend evaluation. In addition, surface water sampling may be conducted to confirm that groundwater migration is not adversely impacting surface water quality in groundwater upwelling.

Upper Sand Unit

As detailed in Appendix C, groundwater Action Levels were developed for the Upper Sand Unit based on protection of the Patapsco Aquifer associated with a vertical migration pathway. These Action Levels are based on meeting the drinking water standard (i.e., federal and Maryland maximum contaminant level [MCL]) of 0.1 mg/L (100 micrograms per liter [$\mu\text{g/L}$]) for total chromium and the Maryland groundwater cleanup standard of 0.000035 mg/L (0.035 $\mu\text{g/L}$) for Cr(VI) (MDE 2018). The Action Levels calculated for the groundwater monitoring program are intentionally conservative and provide a threshold to trigger an investigation of potential changes in groundwater conditions or impacts to the Patapsco Aquifer rather than an indication of actual impacts.

Based on the drinking water and groundwater cleanup standards and the groundwater model developed for the site (CH2M 2009), Action Levels for vertical migration of 25.7 mg/L total chromium and 0.009 mg/L Cr(VI) were calculated for the Upper Sand Unit monitoring program. The details of this calculation are provided in Appendix C.

Detections of total chromium and Cr(VI) will be confirmed through resampling, as discussed above. If a statistically significant increasing trend for total chromium and Cr(VI) is identified as additional data are collected, the groundwater conditions at the site will be reviewed for changes that may have affected the stability of the groundwater system, including an assessment of upgradient conditions. If appropriate, a change in the well network will be evaluated, specifically to consider incorporating an existing downgradient monitoring well or installing a new downgradient (offsite) monitoring well to track lateral migration. If a new well is installed, it will be assessed for tidal influence to evaluate an appropriate correction to the groundwater elevation. Hydraulic containment will be confirmed, or additional remedial actions will be considered to protect human health and the environment.

If the average total chromium or Cr(VI) concentrations in the Upper Sand Unit wells for each monitoring event are above the respective Action Levels for vertical migration of 25.7 mg/L or 0.009 mg/L, respectively, the monitoring frequency may be increased to support the evaluation of concentration trends. In addition, monitoring of the Patapsco Aquifer wells will be increased to assess potential impacts to groundwater quality in this lower aquifer.

Patapsco and Patuxent Aquifers

Confirmed total chromium or Cr(VI) concentrations in the Patapsco and Patuxent Aquifer wells will be compared to the drinking water standard and groundwater cleanup level of 0.1 mg/L and 0.000035 mg/L, respectively. If an increasing trend is noted or if the concentrations are above the standard for total chromium or Cr(VI) during the past four sampling events, the groundwater conditions at the site will be reviewed for changes that may have affected the stability of the groundwater system, including an assessment of upgradient conditions. If appropriate, a change in the well network will be evaluated, specifically to consider incorporating an existing downgradient monitoring well or installing a new downgradient (offsite) monitoring well to track lateral migration. If a new well is installed, it will be assessed for tidal influence to evaluate an appropriate correction to the groundwater elevation. If there is no suitable downgradient location (i.e., perimeter monitoring well location), hydraulic containment will be confirmed through additional monitoring, or additional remedial actions will be considered to protect the receptors of this groundwater resource.

5.3.4 Monitoring Plan Modifications

This monitoring plan will be evaluated annually to make adjustments to specific wells, to the monitoring well network, and to the sampling frequency. Well integrity evaluations may require repairs to the well heads and redevelopment actions to remove accumulated sediment at the well bottom. If damaged beyond repair, a well may need to be replaced. Based on assessment of the groundwater sample analytical results, replacement wells or supplemental wells may be added to the well network. The well network may require adjustments if changing groundwater conditions are noted to the site due to changing site conditions. The monitoring frequency may be adjusted based on site conditions. The sediment and porewater sampling frequency may be increased if changing geochemical conditions that necessitate additional evaluation are noted. Modifications to this Sentinel Plan will be documented in the monitoring reports and will be implemented based on MDE approval.

5.4 Sediment and Porewater Sampling

As part of the *Corrective Measures Alternative Analysis* (CH2M 2011), the hydraulic containment system monitoring has a component to confirm chemically reducing conditions in the Patapsco River adjacent to DMT. Based on previous work completed at the site in 2007 and 2008, the reducing conditions will be assessed with the collection of sediment and porewater samples beneath the Patapsco River adjacent to the site, consistent with these prior studies. A detailed work plan for the sediment and porewater sampling is included in Appendix B. As specified in the CMAA (CH2M 2011), the monitoring of sediment and porewater will occur at 5-year intervals commencing with approval of this plan.

Analytical results from the sediment and porewater will be assessed to confirm reducing conditions beneath the Patapsco River. Maps detailing the sampling locations and graphs of the data compared to previous information will be used to evaluate any potential changes in the sediment and/or the porewater geochemical conditions. Areas where reducing conditions may not be occurring will be highlighted and discussed regarding implications to the selected containment remedy for the DMT site. The discussion will include potential reasons that the geochemistry has changed.

6. Reporting

Reports of the monitoring events will be completed at the conclusion of each sampling event after receipt of validated analytical results. These reports will summarize the data in tables and figures, and will provide a detailed evaluation of the data as described in Section 5.3. Proposed well repair, well redevelopment, well replacement, adjustments to the well network, and actions considered based on the data evaluation will be documented in the semiannual report.

7. References

Bennett, R.R., and R.R. Meyer. 1952. "Geology and Groundwater Resources of the Baltimore Area." Maryland Department of Natural Resources, Maryland Geological Survey. Bulletin #4.

CH2M. 2007. *Quality Assurance Program Plan, Dundalk Marine Terminal, Baltimore, Maryland.*

CH2M. 2009a. *Interim Groundwater Sampling Plan, Dundalk Marine Terminal, Baltimore, Maryland.* April 20.

CH2M. 2009b. *Chromium Transport Study Report, Dundalk Marine Terminal, Baltimore, Maryland.*

CH2M. 2009c. *Human Health Risk Assessment, Dundalk Marine Terminal, Baltimore, Maryland.*

CH2M. 2011. *Corrective Measures Alternatives Analysis, Dundalk Marine Terminal, Baltimore, Maryland.* January 14.

CH2M and ENVIRON. 2009. *Sediment and Surface Water Study Report, Dundalk Marine Terminal, Baltimore, Maryland.*

Chapelle, Francis C. 1985. "Hydrogeology, Digital Solute-Transport Simulation, and Geochemistry of the Lower Cretaceous Aquifer System near Baltimore, Maryland." *Maryland Geological Survey Report of Investigations 43.*

Hansen, H.J. 1968. "Geophysical Log Cross-Sections Network of the Cretaceous Sediments of Southern Maryland." *Maryland Geological Survey Report of Investigations No. 7.*

Tables

Table 1. Chromium Transport Study, Tidal Study Results

<i>Shallow Wells</i>			<i>Upper Sand Wells</i>			<i>M-Series Wells</i>			<i>D-Series Wells</i>		
Well ID	Tidal Efficiency (%)	Lag Time (min)	Well ID	Tidal Efficiency (%)	Lag Time (min)	Well ID	Tidal Efficiency (%)	Lag Time (min)	Well ID	Tidal Efficiency (%)	Lag Time (min)
DMT-1S	*	*	DMT-49US	0	0	DMT-1M	62.7	45	DMT-81D	13.2	116
DMT-3S	*	*	DMT-50US ¹	10.6	-126	DMT-2M	66	139	DMT-82D	4.8	240
DMT-12S	*	*	DMT-50US ¹	9.2	-87	EA-10M	58.1	91	DMT-83D	52.4	9
DMT-13S	*	*	DMT-51US	0	0	DMT-34M	63.4	28			
DMT-14S	4	0	DMT-52US	0	0	DMT-35M	0	0			
DMT-15S	*	*	DMT-54US	0	0	DMT-36M	29.5	63			
DMT-16S	*	*	DMT-64US	45.2	63	DMT-37M	57.76	20			
DMT-17S	*	*	DMT-65US	8.1	52	DMT-38M	0	0			
DMT-18S	*	*	DMT-67US	6	240	DMT-60M	0	0			
EAC-3S	*	*	DMT-70US	39.8	4	DMT-77M	17.4	62			
EAC-4S	*	*	DMT-71US	14.6	88	DMT-78M	73.9	75			
EA-6S	*	*	DMT-72US	21.7	44	DMT-79M	1.6	240			
EA-7S	*	*	DMT-73US	13.9	43	DMT-80M	7.6	193			
EA-10S	6.3	65	DMT-74US	5.5	201	EA-11M	68.28	37			
EA-11S	*	*	DMT-75US	3.7	226	EA-13M	58.23	42			
EA-14S	*	*	TPZ-48	25.1	170	EA-14M	67.04	11			
EA-17S	*	*	TPZ-49	*	*	EA-15M	62.94	43			
P-10	*	*				EA-2M	3.13	194			
DMT-45S	58.4	43				EA-6M	30.85	104			
DMT-46S	18.1	66				EA-7M	39.8	93			
DMT-56S	15.8	89				EA-8M	6.67	201			
DMT-57S	56.1	48				EA-9M	44.74	55			
DMT-58S	69.6	37				EAC-1M	6.73	171			
DMT-2S	*	*				EAC-2M	8.15	149			
DMT-7S	*	*				EAC-3M	58.38	19			
DMT-8S	*	*									
DMT-9S	*	*									
DMT-10S	*	*									
DMT-20S	*	*									
DMT-25S	*	*									
P-3	*	*									
TPZ-B	*	*									
TPZ-24	*	*									
DMT-63S	23.3	62									

Notes:

*Not quantified due to lack of tidal response

¹ = Two tidal studies were completed for well DMT-50US in November and December 2007.

Note: Not all wells listed are still in use.

Table 2. Sentinel Well Network/Well Gauging

Qty	Well Name	Screened Unit	Sampled (Y/N)	Location	Rationale
1	DMT-01S	Shallow Fill	Y	Interior, Outside COPR	Assess potential lateral chromium migration
2	DMT-02S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
3	DMT-03S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
4	DMT-04S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
5	DMT-05S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
6	DMT-06S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
7	DMT-07S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
8	DMT-08S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
9	DMT-09S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
10	DMT-10S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
11	DMT-11S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
12	DMT-12S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
13	DMT-13S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
14	DMT-14S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
15	DMT-15S	Shallow Fill	N	Perimeter, South	Assess lateral groundwater movement
16	DMT-17S	Shallow Fill	Y	Perimeter, West	Assess potential lateral chromium migration
17	DMT-18S	Shallow Fill	N	Perimeter, West	Assess lateral groundwater movement
18	DMT-19S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
19	DMT-20S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
20	DMT-22S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
21	DMT-26S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
22	DMT-27S	Shallow Fill	Y	Interior, Outside COPR	Assess potential lateral chromium migration
23	DMT-28S	Shallow Fill	Y	Interior, Outside COPR	Assess potential lateral chromium migration
24	DMT-29S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
25	DMT-30S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
26	DMT-31S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
27	DMT-32S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
28	DMT-33S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
29	DMT-39S	Shallow Fill	Y	Perimeter, Outside COPR	Assess potential lateral chromium migration
30	DMT-40S	Shallow Fill	N	Perimeter, West	Assess lateral groundwater movement
31	DMT-41S	Shallow Fill	Y	Interior, Outside COPR	Assess potential lateral chromium migration
32	DMT-42S	Shallow Fill	Y	Perimeter, West	Assess potential lateral chromium migration
33	DMT-43S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
34	DMT-47S	Shallow Fill	Y	Upgradient, East	Assess background groundwater quality
35	DMT-56S	Shallow Fill	Y	1501/1602 Below Liner	Assess potential vertical chromium migration
36	DMT-59S	Upper Saturated Zone	N	Upgradient, East	Assess vertical groundwater movement
37	DMT-61S	Shallow Fill	N	Upgradient, East	Assess upgradient groundwater movement
38	DMT-62S	Shallow Fill	N	Perimeter, Outside COPR	Assess lateral groundwater movement
39	DMT-90S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
40	DMT-91S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
41	DMT-92S	Shallow Fill	Y	Interior, Outside COPR	Assess potential lateral chromium migration
42	DMT-93S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
43	DMT-94S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
44	DMT-95S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
45	DMT-96S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
46	TPZ-27A	Shallow Fill	N	Upgradient, East	Assess lateral groundwater movement
47	TPZ-27B	Upper Saturated Zone	N	Upgradient, East	Assess vertical groundwater movement
48	TPZ-28	Upper Saturated Zone	N	Interior, East	Assess vertical groundwater movement
49	TPZ-29	Upper Saturated Zone	N	Interior, East	Assess vertical groundwater movement
50	TPZ-30A	Shallow Fill	N	Interior, East	Assess lateral groundwater movement
51	TPZ-30B	Upper Saturated Zone	N	Interior, East	Assess vertical groundwater movement
52	TPZ-33	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
53	TPZ-35	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
54	TPZ-36	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
55	TPZ-37	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
56	TPZ-45	Shallow Fill	N	Upgradient, East	Assess upgradient groundwater movement
57	TPZ-58	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
58	TPZ-59	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
59	TPZ-61	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
60	EA-02S	Shallow Fill	N	Interior, East	Assess lateral groundwater movement
61	EA-03S	Shallow Fill	N	Interior, East	Assess lateral groundwater movement
62	EA-06S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
63	EA-07S	Shallow Fill	N	Inside 1501/1602 Cell	Assess lateral groundwater movement
64	EA-08S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
65	EA-10S	Shallow Fill	Y	Interior, Outside COPR	Assess lateral groundwater movement
66	EA-11S	Shallow Fill	Y	Perimeter, South	Assess potential lateral chromium migration
67	EA-12S	Shallow Fill	Y	Interior, Outside COPR	Assess lateral groundwater movement
68	EA-15S	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
69	EA-16S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
70	EA-17S	Shallow Fill	N	Perimeter, South	Assess lateral groundwater movement
71	EA-21S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
72	EAC-01S	Shallow Fill	Y	Upgradient, East	Assess background groundwater quality
73	EAC-02S	Shallow Fill	N	Interior, Outside COPR	Assess lateral groundwater movement
74	EAC-03S	Shallow Fill	N	Perimeter, South	Assess lateral groundwater movement
75	P-03	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
76	P-06	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
77	P-07	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
78	P-09	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
79	P-10	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
80	P-11	Shallow Fill	N	Interior, Inside COPR	Assess lateral groundwater movement
81	S-1	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
82	S-2	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
83	S-3I	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
84	S-3D	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
85	S-4I	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
86	S-4D	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
87	S-5	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
88	S-6	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
89	S-7	Shallow Fill	Y	Perimeter, 1501/1602	Assess potential lateral chromium migration
90	DMT-49US	Upper Sand	Y	Interior, West	Assess potential vertical chromium migration
91	DMT-50US	Upper Sand	Y	Perimeter, West	Assess potential vertical and lateral chromium migration
92	DMT-51US	Upper Sand	Y	Interior, Inside COPR	Assess potential vertical chromium migration
93	DMT-52US	Upper Sand	Y	Interior, Inside COPR	Assess potential vertical chromium migration
94	DMT-53US	Upper Sand	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
95	DMT-54US	Upper Sand	Y	Upgradient, East	Assess background groundwater quality

Table 2. Sentinel Well Network/Well Gauging

Qty	Well Name	Screened Unit	Sampled (Y/N)	Location	Rationale
96	DMT-64US	Upper Sand	Y	Perimeter, West	Assess potential vertical and lateral chromium migration
97	DMT-65US	Upper Sand	Y	Perimeter, West	Assess potential vertical and lateral chromium migration
98	DMT-67US	Upper Sand	Y	Perimeter, South	Assess potential vertical and lateral chromium migration
99	DMT-70US	Upper Sand	Y	Perimeter, South	Assess potential vertical and lateral chromium migration
100	DMT-71US	Upper Sand	N	Interior, Outside COPR	Assess vertical and lateral groundwater movement
101	DMT-72US	Upper Sand	Y	Perimeter, South	Assess potential vertical and lateral chromium migration
102	DMT-73US	Upper Sand	Y	Perimeter, South	Assess potential vertical and lateral chromium migration
103	DMT-74US	Upper Sand	N	Upgradient, East	Assess upgradient groundwater movement
104	DMT-75US	Upper Sand	N	Upgradient, East	Assess upgradient groundwater movement
105	DMT-01M	Medium-Depth	Y	Interior, Inside COPR	Assess potential vertical chromium migration
106	DMT-02M	Medium-Depth	N	Interior, Outside COPR	Assess vertical and lateral groundwater movement
107	DMT-34M	Medium-Depth	Y	Perimeter	Assess potential lateral and vertical chromium migration
108	DMT-35M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
109	DMT-36M	Medium-Depth	Y	Interior, Inside COPR	Assess potential vertical chromium migration
110	DMT-37M	Medium-Depth	Y	Interior, Inside COPR	Assess potential vertical chromium migration
111	DMT-38M	Medium-Depth	N	Upgradient, East	Assess upgradient groundwater movement
112	DMT-60M	Medium-Depth	Y	Upgradient, East	Assess background groundwater quality
113	DMT-77M	Medium-Depth	Y	Perimeter, South	Assess potential lateral and vertical chromium migration
114	DMT-78M	Medium-Depth	N	Interior, Outside COPR	Assess vertical and lateral groundwater movement
115	DMT-79M	Medium-Depth	N	Upgradient, East	Assess upgradient groundwater movement
116	DMT-80M	Medium-Depth	N	Upgradient, East	Assess upgradient groundwater movement
117	EA-02M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
118	EA-06M	Medium-Depth	Y	Interior, Inside COPR	Assess potential vertical chromium migration
119	EA-07M	Medium-Depth	Y	Perimeter, 1501/1602	Assess potential lateral and vertical chromium migration
120	EA-08M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
121	EA-10M	Medium-Depth	N	Interior, Outside COPR	Assess vertical and lateral groundwater movement
122	EA-11M	Medium-Depth	Y	Perimeter, West South	Assess potential lateral and vertical chromium migration
123	EA-13M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
124	EA-14M	Medium-Depth	N	Perimeter, South	Assess vertical and lateral groundwater movement
125	EA-15M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
126	EAC-02M	Medium-Depth	N	Interior, Outside COPR	Assess vertical and lateral groundwater movement
127	EAC-03M	Medium-Depth	N	Interior, Inside COPR	Assess vertical and lateral groundwater movement
128	DMT-81D	Deep Well	Y	Perimeter, South	Assess potential lateral and vertical chromium migration
129	DMT-82D	Deep Well	Y	Upgradient, East	Assess background groundwater quality
130	DMT-83D	Deep Well	Y	Perimeter, West	Assess potential lateral and vertical chromium migration

Table 3. Sentinel Well Network/Well Sampling

Qty	Well Name	Screened Unit	Sampled (Y/N)	Location
1	DMT-01S	Shallow Fill	Y	Interior, Outside COPR
2	DMT-12S	Shallow Fill	Y	Perimeter, South
3	DMT-14S	Shallow Fill	Y	Perimeter, South
4	DMT-17S	Shallow Fill	Y	Perimeter, West
5	DMT-27S	Shallow Fill	Y	Interior, Outside COPR
6	DMT-28S	Shallow Fill	Y	Interior, Outside COPR
7	DMT-31S	Shallow Fill	Y	Perimeter, South
8	DMT-32S	Shallow Fill	Y	Perimeter, South
9	DMT-39S	Shallow Fill	Y	Perimeter, Outside COPR
10	DMT-41S	Shallow Fill	Y	Interior, Outside COPR
11	DMT-42S	Shallow Fill	Y	Perimeter, West
12	DMT-47S	Shallow Fill	Y	Upgradient, East
13	DMT-56S	Shallow Fill	Y	1501/1602 Below Liner
14	DMT-90S	Shallow Fill	Y	Perimeter, South
15	DMT-91S	Shallow Fill	Y	Perimeter, South
16	DMT-92S	Shallow Fill	Y	Interior, Outside COPR
17	EA-10S	Shallow Fill	Y	Interior, Outside COPR
18	EA-11S	Shallow Fill	Y	Perimeter, South
19	EA-12S	Shallow Fill	Y	Interior, Outside COPR
20	EAC-01S	Shallow Fill	Y	Upgradient, East
21	S-1	Shallow Fill	Y	Perimeter, 1501/1602
22	S-2	Shallow Fill	Y	Perimeter, 1501/1602
23	S-3I	Shallow Fill	Y	Perimeter, 1501/1602
24	S-3D	Shallow Fill	Y	Perimeter, 1501/1602
25	S-4I	Shallow Fill	Y	Perimeter, 1501/1602
26	S-4D	Shallow Fill	Y	Perimeter, 1501/1602
27	S-5	Shallow Fill	Y	Perimeter, 1501/1602
28	S-6	Shallow Fill	Y	Perimeter, 1501/1602
29	S-7	Shallow Fill	Y	Perimeter, 1501/1602
30	DMT-49US	Upper Sand	Y	Interior, West
31	DMT-50US	Upper Sand	Y	Perimeter, West
32	DMT-51US	Upper Sand	Y	Interior, Inside COPR
33	DMT-52US	Upper Sand	Y	Interior, Inside COPR
34	DMT-53US	Upper Sand	Y	Upgradient, East
35	DMT-64US	Upper Sand	Y	Perimeter, West
36	DMT-65US	Upper Sand	Y	Perimeter, West
37	DMT-67US	Upper Sand	Y	Perimeter, South
38	DMT-70US	Upper Sand	Y	Perimeter, South
39	DMT-72US	Upper Sand	Y	Perimeter, South
40	DMT-73US	Upper Sand	Y	Perimeter, South
41	DMT-01M	Medium-Depth	Y	Interior, Inside COPR
42	DMT-34M	Medium-Depth	Y	Perimeter
43	DMT-36M	Medium-Depth	Y	Interior, Inside COPR
44	DMT-37M	Medium-Depth	Y	Interior, Inside COPR
45	DMT-60M	Medium-Depth	Y	Upgradient, East
46	DMT-77M	Medium-Depth	Y	Perimeter, South
47	EA-06M	Medium-Depth	Y	Interior, Inside COPR
48	EA-07M	Medium-Depth	Y	Perimeter, 1501/1602
49	EA-11M	Medium-Depth	Y	Perimeter, West South
50	DMT-81D	Deep Well	Y	Perimeter, South
51	DMT-82D	Deep Well	Y	Upgradient, East
52	DMT-83D	Deep Well	Y	Perimeter, West

[illegible]

Table 4. Sentinel Well Network/Well Abandonment

Qty	Well Name	Screened Unit	Location	Rationale
1	DMT-21S	Shallow Fill	Adjacent to DMT-20S	Duplicative
2	DMT-23S	Shallow Fill	Adjacent to DMT-2S	Duplicative
3	DMT-24S	Shallow Fill	Adjacent to DMT-8S	Duplicative
4	DMT-25S	Shallow Fill	Adjacent to DMT-10S	Duplicative
5	DMT-59S	Shallow Fill	Adjacent to DMT-47S	Duplicative
6	TPZ-A	Shallow Fill	Adjacent to EA-9S	Duplicative
7	TPZ-B	Shallow Fill	Between DMT-8S and EA-3S	Duplicative
8	TPZ-01	Shallow Fill	Near DMT-9S	Duplicative
9	TPZ-02	Shallow Fill	Near DMT-9S	Duplicative
10	TPZ-03	Shallow Fill	Near DMT-9S	Duplicative
11	TPZ-04	Shallow Fill	Near DMT-13S	Duplicative
12	TPZ-05	Shallow Fill	Near DMT-13S	Duplicative
13	TPZ-06	Shallow Fill	Near DMT-13S	Duplicative
14	TPZ-07	Shallow Fill	Near DMT-13S	Duplicative
15	TPZ-08	Shallow Fill	Between DMT-8S and EA-3S	Duplicative
16	TPZ-09	Shallow Fill	Between DMT-8S and EA-3S	Duplicative
17	TPZ-10	Shallow Fill	Between DMT-8S and EA-3S	Duplicative
18	TPZ-11	Shallow Fill	Between DMT-8S and EA-3S	Duplicative
19	TPZ-14	Shallow Fill	Near DMT-14S	Duplicative
20	TPZ-15	Shallow Fill	Near DMT-14S	Duplicative
21	TPZ-16	Shallow Fill	Between DMT-14S and DMT-15S	Duplicative
22	TPZ-17	Shallow Fill	Between DMT-14S and DMT-15S	Duplicative
23	TPZ-18	Shallow Fill	Between DMT-14S and DMT-15S	Duplicative
24	TPZ-19	Shallow Fill	Between DMT-14S and DMT-15S	Duplicative
25	TPZ-20	Shallow Fill	Adjacent to EA-10S	Duplicative
26	TPZ-21	Shallow Fill	Adjacent to EA-10S	Duplicative
27	TPZ-22	Shallow Fill	Adjacent to EA-10S	Duplicative
28	TPZ-23	Shallow Fill	Adjacent to EA-10S	Duplicative
29	TPZ-24	Shallow Fill	Adjacent to DMT-20S	Duplicative
30	TPZ-34	Shallow Fill	Adjacent to DMT-30S	Duplicative
31	TPZ-38	Shallow Fill	Between EAC-2S and P-06	Duplicative
32	TPZ-46	Shallow Fill	Near DMT-36M	Duplicative
33	TPZ-47	Shallow Fill	Between DMT-30S and DMT-4S	Duplicative
34	TPZ-60	Upper Saturated Zone	Near P-12	Duplicative with new wells
35	EA-09S	Shallow Fill	Near P-3	Interior, Inside COPR
36	EA-13S	Shallow Fill	Near DMT-43S	Duplicative
37	EA-23S	Shallow Fill	Near DMT-19S	Duplicative
38	EAS-01A	Shallow Fill	Near former EW	Used for Aquifer Test
39	EAS-01B	Shallow Fill	Near former EW	Used for Aquifer Test
40	EAS-02A	Shallow Fill	Near former EW	Used for Aquifer Test
41	EAS-02B	Shallow Fill	Near former EW	Used for Aquifer Test
42	EAC-04S	Shallow Fill	Adjacent to DMT-18S	Duplicative
43	MW-23	Shallow Fill	Far North Well	Distant Well
44	P-01	Shallow Fill	Near EA-2S	Duplicative
45	P-04	Shallow Fill	Near DMT-43S	Duplicative
46	P-05	Shallow Fill	Near P-6	Duplicative
47	P-08	Shallow Fill	Near P-7	Duplicative
48	P-12	Upper Saturated Zone		Duplicative with new wells
49	EA-03M	Medium-Depth	Interior, Inside COPR	Duplicative
50	EA-05M	Medium-Depth	Interior, Inside COPR	Duplicative
51	EAC-04M	Medium-Depth	Perimeter, West	Duplicative

Figures



Legend

- Shallow Well
- D-Series Well
- Upper Sand Well
- M-Series Well
- S-Series Well
- Piezometer
- Railroad Centerline
- Areas
- Buildings
- COPR Extent (CH2M Hill, 2012)
- DMT Boundary

Notes:

- Refer to Appendix A for Area 1501/1602 Network.






Figure 1
Monitoring Well Location Map (Current)
Performance Management Plan
Sentinel Groundwater Monitoring Plan
Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

Surface Cover and Type I Fill
 Type II Fill
 HB COPR
 GB COPR

Alluvial Sand
 Upper Silt
 Lower Silt
 Potomac Group


Monitoring Well
 DMT-33S
 ID
 Riser
 Screen

500 Feet
 Vertical Exaggeration = 10X

*Depth of sheet piling is represented as a minimum depth as recorded on construction drawings.

Figure 2
Geologic Cross-Section
 Performance Management Plan
 Sentinel Groundwater Monitoring Plan
 Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

- Groundwater Flow
- Groundwater Table

Figure 3
Typical Well Configurations
Performance Management Plan
Sentinel Groundwater Monitoring Plan
Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

- Shallow Well
- M-Series Well
- Piezometer
- Proposed Wells for Abandonment
- Railroad Centerline
- Areas
- Buildings
- COPR Extent (CH2M Hill, 2012)
- DMT Boundary




Figure 5
Proposed Wells for Abandonment
 Performance Management Plan
 Sentinel Groundwater Monitoring Plan
 Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

- Upper Sand Well
- Wells for Groundwater Sampling
- Railroad Centerline
- Areas
- Buildings
- COPR Extent (CH2M Hill, 2012)
- DMT Boundary




Figure 6
Upper Sand Monitoring Wells in Network
Performance Management Plan
Sentinel Groundwater Monitoring Plan
Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

■

M-Series Well

○

Wells for Groundwater Sampling

—

Railroad Centerline

—

Areas

—

Buildings

—

COPR Extent (CH2M Hill, 2012)

—

DMT Boundary




Figure 7
Patapsco Aquifer Monitoring Wells in Network
Performance Management Plan
Sentinel Groundwater Monitoring Plan
Dundalk Marine Terminal, Baltimore, Maryland





Legend

- D-Series Well
- Wells for Groundwater Sampling
- Railroad Centerline
- Areas
- Buildings
- COPR Extent (CH2M Hill, 2012)
- DMT Boundary




Figure 8
Patuxent Aquifer Monitoring Wells in Network
Performance Management Plan
Sentinel Groundwater Monitoring Plan
Dundalk Marine Terminal, Baltimore, Maryland

Jacobs



Legend

- Shallow Well
- D-Series Well
- Upper Sand Well
- M-Series Well
- S-Series Well
- ◆ Piezometer
- Railroad Centerline
- Areas
- Buildings
- COPR Extent (CH2M HILL, 2012)
- DMT Boundary

- Zone 1 or 2 Potential Groundwater Migration Pathway
- Bulkhead

Notes:

1. Refer to Appendix A for Area 1501/1602 Network.




Figure 9
Groundwater Migration Pathways
 Performance Management Plan
 Sentinel Groundwater Monitoring Plan
 Dundalk Marine Terminal, Baltimore, Maryland

Jacobs

Appendix A
Sentinel Well Location Plan for Area
1501/1602



HEALTH, SAFETY, ENVIRONMENTAL, PRODUCT STEWARDSHIP AND SUSTAINABILITY

115 Tabor Road, 4-D4

Morris Plains, New Jersey 07950

www.honeywell.com

March 5, 2021

Ms. Irena Rybak
Administrator, Land Restoration Program
Maryland Department of the Environment
1800 Washington Boulevard, Suite 645
Baltimore, MD 21230-1719

Re: Sentinel Well Monitoring Plan for Area 1501/1602, Dundalk Marine Terminal, Baltimore, Maryland

Dear Ms. Rybak:

Honeywell International Inc. (Honeywell) and the Maryland Port Administration (MPA) are submitting the enclosed Sentinel Well Monitoring Plan for Area 1501/1602 for the Dundalk Marine Terminal, in Baltimore, Maryland.

This report documents the approach for establishing the sentinel monitoring system, based on an evaluation of the existing network of monitoring wells located within Area 1501/1602.

If you have any questions or require additional information, please contact me at 973-216-7501.

Very truly yours,

A handwritten signature in blue ink that reads "Maria Kaouris".

Maria Kaouris
Remediation Manager

Enclosures

cc: Mr. Matthew Zimmerman /MDE
Mr. Bill Richardson/MPA
Mr. Robert Munroe/MPA
Mr. Michael Daneker/Arnold & Porter

Sentinel Monitoring Plan Area 1501/1602

Dundalk Marine Terminal
Baltimore, Maryland

Prepared for

Honeywell

115 Tabor Road
Morris Plains, New Jersey 07950

Prepared by

Jacobs

Jacobs Engineering
2411 Dulles Corner Park Suite #500
Herndon, VA 20171

March 2021

Contents

1.	Introduction	1
1.1	Site Background.....	1
1.2	2017 Supplemental Site Investigation.....	2
1.3	2018 Predesign Investigation.....	2
1.4	Existing Monitoring Wells.....	3
2.	Sentinel Monitoring Program.....	3
2.1	Hydraulic Assessment Monitoring.....	3
2.2	Sentinel Groundwater Monitoring	4
2.3	COPR Movement Monitoring	5
3.	Sentinel Program Summary	5
4.	References.....	5

Appendixes

A	Soil Boring Logs for Wells To Be Abandoned
B	Soil Boring Logs for Wells To Be Retained

Tables

1	List of Wells and Geotechnical Points
2	Wells for Hydraulic Assessment Monitoring
3	Perimeter Sentinel Wells
4	Interior Monitoring Wells
5	Vertical Sentinel Wells
6	Movement Monitoring Wells
7	Wells and Inclinometers for Abandonment

Figures

1	Site Map
2	Typical Well Configurations
3	Hydraulic Assessment Wells
4	Sentinel Perimeter Wells
5	Interior Observation Wells
6	Vertical Sentinel Wells
7	Cross Section Lines A-A', B-B', C-C', D-D', E-E', F-F', and G-G'
8	Cross Section A-A'
9	Cross Section B-B'
10	Cross Section C-C'
11	Cross Section D-D'
12	Cross Sections E-E', F-F', and G-G'
13	Inclinometer and Shape Accel Array Wells
14	Inclinometer and Monitoring Wells for Abandonment

1. Introduction

Honeywell International Inc. and the Maryland Port Administration are submitting this Sentinel Monitoring Plan for Area 1501/1602 at the Dundalk Marine Terminal (DMT), located in Baltimore, Maryland. The sentinel monitoring program is a requirement of the Corrective Measures Alternatives Analysis report (CH2M, 2011), which was approved by the Maryland Department of Environment (MDE) on July 30, 2012, as part of the requirements of the Consent Decree dated April 5, 2006.

Under Alternative 3, Enhanced Isolation and Containment, the selected remedial alternative, the chromium ore processing residue (COPR) containment system at DMT is to be maintained and the surface cover improved over the long term while contaminated groundwater is prevented from infiltrating into the priority storm drains within the COPR fill area. This alternative also requires the preparation of a Program Management Plan (PMP) at the completion of remedy implementation to provide a comprehensive framework for maintaining remedy performance and remedy protection in the future. The PMP is an observational-based process that represents a formalized and comprehensive approach for identifying, evaluating, and implementing contingent corrective measures. The PMP is intended to link monitoring and maintenance programs so that if a trigger is activated, an evaluation of additional corrective measures or enhancement of existing measures is initiated and implemented.

One of the elements of the PMP is the establishment of a sentinel groundwater monitoring network inland of the shoreline perimeter to measure groundwater flow and quality at the property boundary. The approach for establishing the sentinel monitoring system, based on an evaluation of the existing network of monitoring wells installed in Area 1501/1602, is described herein. Additionally, inclinometers and SAAs are in-place for monitoring COPR horizontal and vertical movement. These structures were also evaluated to ensure that adequate movement monitoring data will be collected for ongoing surface cover evaluation and maintenance efforts. The draft Area 1501 1602 Sentinel Monitoring Plan was submitted to MDE on September 11, 2020. This plan incorporates MDE review comments.

Only the sentinel and movement monitoring network for Area 1501/1602 is presented herein prior to implementing the containment remedy for Area 1501/1602, including the installation of the Service Road Strain Relief Trench (SRT) and the placement of an enhanced containment cap over the 21-acre Site, which will be performed during 2021 and 2022. The sentinel well network for the remainder of the COPR fill area inland from Area 1501/1602 will be developed once the containment cap has been installed.

1.1 Site Background

Area 1501/1602 encompasses approximately 21 acres in the southeast corner of DMT. The western and southern boundaries of Area 1501/1602 abut the Patapsco River. Much of this area was reclaimed from the Patapsco River channel in two phases of containment cell construction, for which COPR was used as fill, which occurred from about 1974 through 1982. Select borrow material consisting of a mixture of sand, silt, and clay was placed over the native silt and sand at the river's edge to an elevation of about 2 feet above the mean low-water mark and then was capped with a 1- to 2-foot layer of impervious borrow to create a clay liner. Above the clay liner, a clay containment dike was placed and graded to a 2:1 slope at the shoreline edges of Area 1501/1602, and COPR material was placed within the dike limits. Following placement in the containment cell, the COPR material was covered with a 1-foot-thick impervious layer (clay cap).

Containment measures were included in the design and construction of the cell to mitigate stormwater infiltration and to contain the COPR. An asphalt cap was placed over the clay liner and cap referenced above to minimize stormwater intrusion into the cells, thereby reducing the potential for transport of dissolved COPR constituents. A third, final phase of construction occurred across Area 1501/1602 in 1999–2002. During this final phase, the grade of Area 1501/1602 was raised by 7 feet through the placement of surcharge material intended to suppress COPR heave that had previously rendered the area unusable for port cargo storage operations. The surcharge fill was then covered with a 1-foot-thick layer of graded aggregate and 3 inches of surface course asphalt.

Along the sloped edge of the western and southern shorelines, gabion baskets filled with coarse stone were placed. More recently, additional riprap and jersey barriers were placed along portions of both the western and southern shorelines to reduce the potential for shoreline erosion.

SRTs were installed at two separate locations within Area 1501/1602 to address COPR lateral movement. One SRT was placed adjacent to the 15th Street drain located at the northern portion of Area 1501/1602. This SRT was installed in two sections: the first 200 feet in 2002, and the second, 380-foot section, in 2011. The second SRT was placed near the sound wall, which is approximately 80 feet in length, was installed in 2008 at southeast portion of Area 1501/1602. Additionally, a third SRT will be installed along the service road on the western and southern sides Area 1501/1602 as part of the capping of Area 1501/1602.

1.2 2017 Supplemental Site Investigation

A Supplemental Site Investigation (SSI) was performed in 2017 (CH2M, 2017) as a focused subsurface investigation of Area 1501/1602. This investigation supplemented previous investigations conducted at the Site—including the COPR Investigation, conducted between October 2006 and December 2008 (CH2M, 2009), and the *Heave Investigation and Minimization Study* (CH2M and Geosyntec, 2009), as updated through surface and subsurface displacement data from MRCE (2013–2020)—and is intended to characterize the subsurface conditions of this former COPR fill area.

Specifically, the purpose of this additional phase of investigation was to further evaluate the hydrogeology and geotechnical characteristics of the COPR cell by obtaining stratigraphic, hydrogeologic, and lateral subsurface and surface movement data to supplement the prior investigations conducted at the Site and to expand the heave monitoring and survey network. The findings from the SSI and data obtained from the installed instrumentation were used to update the site conceptual model (CSM) and further assess the effectiveness of the isolation and containment of the COPR fill. Additionally, data from the SSI were used to determine the need for any additional investigations for maintenance of the containment dike, cover system, stormwater management features, or other components of the Area 1501/1602 COPR containment cell, as further discussed in Section 1.3.

Field activities included drilling 101 soil borings and installing a network of subsurface instrumentation including vibrating wire piezometers, thermistors, Shape Accel Arrays (SAAs), and inclinometers in some of the borings. No borings drilled within the COPR cell penetrated the underlying basal clay liner. Initial findings of the investigation indicated the need for continued collection and analysis of data from the instruments installed in the SSI over a period of one or more years to enable further conclusions to be drawn regarding the COPR containment cell properties and behaviors. The results were also used to develop a CSM, which is a PMP post-closure care requirement.

1.3 2018 Predesign Investigation

In 2018, a geotechnical and groundwater Predesign Investigation was performed within Area 1501/1602 which included an uplands geotechnical investigation to evaluate the existing conditions and stability of the containment cell and a groundwater investigation along both the western and southern shorelines, which abut the Patapsco River, to evaluate the containment effectiveness of the existing clay containment dike. The *Predesign Geotechnical and Groundwater Investigation Work Plan* (Jacobs, 2018) was submitted to the MDE in June 2018.

The groundwater investigation consisted of installing well points at seven locations along the Area 1501/1602 western and southern shorelines to collect groundwater samples to assess whether the existing perimeter dike is providing adequate groundwater containment. The well points were installed outboard of the COPR containment cell to an elevation that is below the clay liner within the COPR cell. The seven well point locations (S-1 to S-7) along the shoreline were selected based on accessibility and coverage of the shoreline (Figure 1). The geotechnical investigation consisted of installing shallow and deep borings in the upland portions of Area 1501/1602, to evaluate the stability of the Area 1501/1602 containment cell in support of the development of a final containment remedy (i.e., enhanced containment cap). The locations of the geotechnical borings (SL-1 to SL-10) are illustrated in Figure 1.

The installation and sampling of well points along the southern and western shorelines was successful in evaluating the effectiveness of the existing containment dike. Groundwater elevation differences between the well points along the shoreline and the wells within the containment cell confirm the competency of the clay liner and clay dike in restricting groundwater flow beyond the limits of the containment cell. The wells installed along the western and southern shoreline will be used as part of the sentinel groundwater monitoring program.

The geotechnical investigation evaluated existing stability conditions for the containment cell and the stability of the remedy condition involving the addition of 2 feet of fill. Global stability analyses determined that placement of an addition of 2 feet of fill over the existing “surcharge” area of 1501/1602 will not adversely affect global stability. Additionally, the installation of a shoreline SRT along the existing service road will not reduce shoreline stability, provided the SRT alignment is sufficiently set back from the shoreline slope at a minimum of 14 feet inland from the crest of the shoreline slope.

1.4 Existing Monitoring Wells

As described on the previous sections, numerous investigations have been performed within the Area 1501/1602 boundaries since 1986, resulting in the existing 123 subsurface monitoring installations, including 105 groundwater monitoring wells and 18 geotechnical inclinometers, as illustrated on Figure 1. This network of existing wells and inclinometers were evaluated for inclusion in the sentinel monitoring program.

The monitoring wells were completed with either a vibrating wire piezometer grouted into the well bore or a section of well screen and casing. Typical configurations of the wells are shown on an idealized block diagram in Figure 2, which shows the vertical positioning of the wells. As such, there are wells that monitor the groundwater elevation above the COPR cell clay cap, within the COPR cell, and below the clay liner. The lateral locations of the wells extend from the center of the COPR cell to locations adjacent to the edges of the cell boundary, and beyond the cell boundary toward the Patapsco River. A table presenting the construction details for all the existing wells is provided as Table 1.

2. Sentinel Monitoring Program

An effective sentinel monitoring program would include wells above the clay cap, wells within the COPR cell, and below the clay liner to monitor groundwater levels, and inclinometers and SAAs to monitor subsurface ground movement. As such the following components of a monitoring program:

- Hydraulic assessment monitoring
- Sentinel groundwater monitoring
- COPR Movement monitoring

Existing wells and geotechnical locations were evaluated to determine which locations are suitable for continued use as part of a sentinel monitoring program. The wells and geotechnical locations deemed unsuitable or duplicative for monitoring were identified for abandonment. Table 1 provides a summary of the wells, the vertical location where the well monitors (i.e., above the clay cap, within the COPR cell, and below the clay liner), and a proposed use for the well, including abandonment.

As noted in Table 1, several wells provide data for multiple intervals and may also have a SAA installed. When considering wells to include, preference was given to these wells as they would provide additional data at one location. No new wells were considered necessary, as the existing wells at the Site are more than adequate to develop an effective monitoring program.

2.1 Hydraulic Assessment Monitoring

Hydraulic assessment monitoring focuses on monitoring water levels above the clay cap and in wells located adjacent to the 15th Street drain. A total of 21 monitoring wells were selected for the hydraulic

assessment, as detailed in Table 2. Five wells that are either screened above the clay cap or screened below the clay cap adjacent to the 15th Street drain were identified as duplicative or unnecessary for the monitoring network. These wells will be abandoned prior to installation of the Service Road SRT and enhanced containment cap over the next 2 years.

The water levels screened above the clay cap will evaluate the potential for surface water infiltration through the enhanced containment cap to be installed across Area 1501/1602 during 2021 and 2022. Water levels in wells adjacent to the 15th Street drain will be used to assess the potential presence of water within the COPR cell that could be from water exfiltration from the 15th Street storm drain.

Thirteen wells that monitor water levels above the clay cap were selected for hydraulic assessment monitoring (Table 2), as illustrated on Figure 3. These wells are located preferentially near the southwestern portion of the Site where the clay cap naturally slopes toward the shoreline.

Eight wells screened within the COPR cell and located adjacent to the 15th Street drain were selected as sentinel wells (Table 2) and shown on Figure 3. These wells are approximately equidistant along either side of the 15th Street storm drain. Groundwater elevation data from these wells would be used to prepare groundwater contour maps and periodic time-series graphs to assess the potential for surface water infiltration and to evaluate the integrity of the COPR cell adjacent to the 15th Street drain.

2.2 Sentinel Groundwater Monitoring

The sentinel groundwater monitoring network include wells screened within the COPR cell, along the perimeter of the cell, interior of the cell, and wells below the clay liner. Twenty-eight wells were selected (Table 3) along the perimeter of the COPR cell, as illustrated on Figure 4. These well locations represent an approximate equal spatial distribution throughout the COPR cell.

For monitoring the interior of the COPR cell, 10 wells were selected based on an even distribution of wells across the area (Table 4) as shown on Figure 5. Groundwater elevation data from these observation wells will be used in conjunction with the perimeter monitoring wells to generate a groundwater flow maps to confirm the hydraulic containment of the COPR cell and to assess the potential for groundwater flow within the cell.

Eighteen wells screened below the clay liner that monitor groundwater were selected to provide verification of vertical hydraulic containment of the COPR cell (Table 5). The location of these wells is shown on Figure 6. No existing wells that monitor water level below the clay liner were considered duplicative, and as such none are targeted for abandonment.

A total of 56 monitoring wells were selected to represent an effective sentinel groundwater monitoring network to assess the lateral and vertical hydraulic containment of the COPR cell. A total of 32 wells screened within the COPR cell were identified as duplicative or unnecessary for the monitoring network and these wells are targeted for abandonment.

Geologic cross-sections were constructed to illustrate the vertical positioning of the monitored zones for selected wells. The six cross-section locations are shown on Figure 7 and the sections A-A', B-B', C-C', D-D', E-E', F-F', and G-G' are included as Figures 8 through 12. Cross-section A-A' shows the details for the screened interval relative to the subsurface geologic materials. From this figure, the position of wells that monitor water levels above the clay cap, within the COPR cell, and below the clay liner are illustrated. Cross-section B-B' was included to show the position of the deepest well (EA-7M) relative to most of the wells. On this cross-section, there is a shallow sand unit that is monitored by the S-series wells (represented by S-2), and a thick sequence of low-permeability clayey silt separates this shallow sand from the deeper Patapsco sand that is monitored by the EA-7M well. The distribution of geologic materials indicates that the shallower sand would be the primary flow path to respond were the COPR cell integrity compromised. The remaining cross-sections illustrate the geologic conditions across the 1501/1602 Area in various orientations.

2.3 COPR Movement Monitoring

Monitoring of the surface and subsurface lateral displacement of COPR within the 148-acre fill area is performed under the 2006 DMT Consent Order. The movement monitoring results were reported to MDE in the *Heave Investigation and Minimization Study* (HIMS) (CH2M and Geosyntec, 2009), which has been updated since 2013 in a series of supplemental data reports. The 2009 HIMS report provided a detailed explanation of COPR mineralogy, chemical expansion mechanisms, physical manifestations of subsurface COPR expansion, and heave mitigation measures. The first update to this report was issued in 2013 as *Heave Investigation and Minimization Study Supplemental Data Report #1* (MRCE, 2013), and was followed by updates in 2014, 2015, 2016, 2017, 2018, and 2020 (MRCE, 2014–2018, 2020). This movement monitoring and reporting will continue, as an element of the PMP, after the completion of the containment remedy.

Lateral subsurface movement within and below the COPR cell are monitored using inclinometers and SAAs (Table 6). Thirteen existing inclinometers have reached the end of their usefulness based on deformation and will be abandoned. However, the remaining five inclinometers and 22 SAA locations are situated at locations shown on Figure 13 and depths suitable for continued subsurface monitoring. It is noted that five locations (DL-1-SAA, BRP-6, BRP-12, GP-7A, and GP-7C) are used solely for their SAA information. In addition, the existing Sound Wall and 15th Street Drain SRTs have numerous ports to assess the potential lateral COPR expansion and will remain in service.

3. Sentinel Program Summary

The evaluation of the network of existing groundwater wells has identified 68 well locations and five inclinometers are suitable to establish an effective sentinel monitoring program that would include hydraulic assessment and perimeter monitoring to confirm the lateral and vertical hydraulic containment of the COPR cell and to monitor lateral movement. Additionally, 37 well locations and 13 inclinometers are either duplicative or have reached the end of their usefulness and are selected for abandonment (Table 7). These locations are illustrated on Figure 14. The soil boring logs for wells that are planned for abandonment are presented in Appendix A, and those for wells to be retained are in Appendix B.

The abandonment of wells will be coordinated with the planned installation of the Service Road SRT during 2021 and construction of the enhanced containment cap in a phased approach during 2021 and 2022. There are 15 well locations that were closed in November 2020 along the western and southern service road in preparation of installing the SRT in 2021.

4. References

- CH2M. 2009. *COPR Investigation Report, Dundalk Marine Terminal, Baltimore, Maryland*.
- CH2M. 2011. *Corrective Measures Alternatives Analysis, Dundalk Marine Terminal, Baltimore, Maryland*. January.
- CH2M. 2017. *Area 1501/1602 Supplemental Site Investigation Report, Dundalk Marine Terminal, Baltimore, Maryland*.
- CH2M and Geosyntec. 2009. *Heave Investigation and Minimization Study Report, Dundalk Marine Terminal, Baltimore, Maryland*. May 29.
- Jacobs. 2018. *Predesign Geotechnical and Groundwater Investigation Work Plan*. June.
- MRCE (Mueser Rutledge Consulting Engineers). 2013. *Heave Investigation and Minimization Study Supplemental Data Report #1*. June.
- MRCE (Mueser Rutledge Consulting Engineers). 2014. *Heave Investigation and Minimization Study Supplemental Data Report #2*. April.

MRCE (Mueser Rutledge Consulting Engineers). 2015. *Heave Investigation and Minimization Study Supplemental Data Report #3*. June.

MRCE (Mueser Rutledge Consulting Engineers). 2016. *Heave Investigation and Minimization Study Supplemental Data Report #4*. November.

MRCE (Mueser Rutledge Consulting Engineers). 2017. *Heave Investigation and Minimization Study Supplemental Data Report #5*. July.

MRCE (Mueser Rutledge Consulting Engineers). 2018. *Heave Investigation and Minimization Study Supplemental Data Report #6*. December.

MRCE (Mueser Rutledge Consulting Engineers). 2020. *Heave Investigation and Minimization Study Supplemental Data Report #7*. February.

Tables

Table 1. List of Wells and Geotechnical Points
Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal

Well ID	Year Installed	Well Type	Northing	Easting	VWP Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)	Other Use(s)	Proposed Status	Well Location	Program
					VWP1	VWP2	Top	Bottom						
BRP-01	2015	Grouted	574544.6035	1448037.46	2.768	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
BRP-02	2015	Grouted	574435.23	1447902.46	2.018	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
BRP-03	2015	Grouted	574340.497	1447832.373	4.713	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-06	2015	Grouted	574481.6574	1448092.779	NA	NA	NA	NA	Single	NA	SAA	Plan to keep within monitoring well network to evaluate movement monitoring (SAA)	15th St Drain, SAA	Performance, Movement
BRP-06A	2018	Grouted	574485.1813	1448090.039	4	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.		
BRP-07	2015	Grouted	574325.94	1447953.66	4.189	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA	15th St Drain, SAA	Performance, Movement
BRP-08	2015	Grouted	574229.1737	1447873.886	1.399	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA	15th St Drain, SAA	Performance, Movement
BRP-09	2015	Grouted	574507.62	1448174.09	2.582	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	15th St Drain, SAA	Performance, Movement
BRP-10	2015	Grouted	574422.2626	1448106.419	1.499	NA	NA	NA	Multiple	Below Cap	SAA	Plan to abandon		
BRP-11	2015	Grouted	574434.0191	1448095.932	1.263	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA		
BRP-12	2015	Grouted	574325.2623	1448040.438	NA	NA	NA	NA	Multiple	NA	SAA	Plan to keep within monitoring well network to evaluate movement monitoring (SAA)	SAA	Movement
BRP-12A	2018	Grouted	574337.8253	1448098.932	3.16	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.		
BRP-13	2015	Grouted	574254.0645	1447980.313	2.225	NA	NA	NA	Single	Below Cap	None	Plan to keep	15th St Drain	Performance
BRP-14	2015	Grouted	574157.6013	1447904.385	0.743	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	15th St Drain, SAA	Performance, Movement
BRP-16	2015	Grouted	573742.781	1448000.799	0.962	9.962	NA	NA	Multiple	Below Cap, Above Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap, SAA	Performance, Sentinel, Movement
BRP-17	2015	Grouted	573877.4188	1448309.165	2.534	11.534	NA	NA	Multiple	Below Cap, Above Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap, SAA	Performance, Sentinel, Movement
BRP-18	2015	Grouted	574199.8173	1449073.588	-15.207	3.793	NA	NA	Multiple	Below Cap, Below Liner	SAA	Plan to keep within monitoring well network to evaluate water level within cell and below liner. Also SAA.	Cell Edge, Below Liner, SAA	Sentinel, Movement
BRP-20	2015	Grouted	574313.38	1449004.61	4.43	-17.57	NA	NA	Multiple	Below Cap, Below Liner	None	Plan to keep within monitoring well network to evaluate water level within cell and below liner.	Cell Edge, Below Liner	Sentinel
BRP-21	2015	Grouted	574420.78	1448804.7	10.585	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	Cell Edge, SAA	Sentinel, Movement
BRP-23	2015	Grouted	574439.55	1448860.2	-17.308	1.692	NA	NA	Multiple	Below Cap, Below Liner	None	Plan to keep within monitoring well network to evaluate water level within cell and below liner.	Cell Edge, Below Liner	Sentinel
BRP-25	2015	Grouted	574589	1448832.17	-16.964	6.036	NA	NA	Multiple	Below Cap, Below Liner	None	Plan to keep within monitoring well network to evaluate water level within cell and below liner.	Cell Edge, Below Liner	Sentinel
BRP-26	2015	Grouted	574550.98	1448634.28	0.268	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-28	2015	Grouted	574611.92	1448617.02	-16.397	5.603	NA	NA	Multiple	Below Cap, Below Liner	None	Plan to keep within monitoring well network to evaluate water level within cell and below liner.	Cell Edge, Below Liner	Sentinel
BRP-29	2015	Grouted	574533.55	1448298.73	6.667	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	Cell Interior, SAA	Sentinel, Movement
BRP-31	2015	Grouted	574621.01	1448314.67	-25.715	-0.715	NA	NA	Multiple	Below Cap, Below Liner	None	Plan to keep within monitoring well network to evaluate water level within cell and below liner.	Cell Edge, Below Liner	Sentinel
BRP-32	2015	Grouted	574343.1531	1448154.146	3.726	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
BRP-33	2015	Grouted	574408.3	1448471.91	3.375	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA	Cell Interior, SAA	Sentinel, Movement
BRP-34	2015	Grouted	574420.58	1448671.6	5.888	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-35	2015	Grouted	574175.44	1448085.77	3.1	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-36	2015	Grouted	574279.04	1448338.51	5.415	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
BRP-37	2015	Grouted	574249.01	1448530.46	4.425	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-38	2015	Grouted	574020.12	1447997.62	13.385	NA	NA	NA	Single	Above Cap	None	Plan to abandon		
BRP-39	2015	Grouted	574108.72	1448209.89	4.306	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
BRP-40	2015	Grouted	573875.2925	1448048.302	2.828	NA	NA	NA	Multiple	Below Cap	SAA	Plan to abandon		
BRP-41	2015	Grouted	573936.27	1448265.23	4.023	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-42	2015	Grouted	574046.7712	1448408.714	4.204	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
BRP-43	2015	Grouted	574095.59	1448636.37	3.474	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-44	2015	Grouted	574231.5264	1448710.326	3.388	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
BRP-45	2015	Grouted	574254.42	1448871.8	3.64	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
BRP-46	2015	Grouted	573963.68	1448080.89	13.426	NA	NA	NA	Single	Above Cap	None	Plan to keep within monitoring well network to evaluate water level above cell.	Above Cap	Performance
BRP-47	2015	Grouted	573954.58	1448046.8	1.46	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
BRP-48	2015	Grouted	573922.4924	1448024.626	13.087	NA	NA	NA	Single	Above Cap	None	Plan to abandon		
DL-1-SAA	2018	Grouted	573853.6651	1448061.169	NA	NA	NA	NA	Single	Below Liner	SAA	Plan to keep for ground movement	SAA	Movement
DL-2-I	2018	Open	574621.31	1448479.55	NA	NA	NA	NA	Single	Below Liner	Inclinometer	Plan to keep for ground movement	INC	Movement
DMT-11S	2006	Open	574430.8821	1448175.936	NA	NA	-2.9	-22.9	Single	Below Liner	None	Plan to keep within monitoring well network to evaluate water level below cell.	Below Liner	Sentinel
DMT-56S	2007	Open	574170.1164	1447839.516	NA	NA	-6.9	-16.9	Single	Below Liner	None	Plan to keep to monitor deep	Below Liner	Sentinel
DMT-TW1	2011	Open	573898.9498	1448111.774	NA	NA	7	2	Single	Below Cap	None	Plan to abandon		
DMT-TW2	2011	Open	574014.6	1448454.992	NA	NA	6.5	1.5	Single	Below Cap	None	Plan to abandon		
EA-7M	1987	Open	573744.5189	1448006.41	NA	NA	-86.37	-97.37	Single	Below Liner	None	Plan to keep to monitor deep	Below Liner	Sentinel
EA-7S	1987	Open	573747.4446	1447986.576	NA	NA	6.54	2.54	Single	Below Cap	None	Plan to keep	Cell Edge	Sentinel
EW-1	2018	Open	573909.296	1448080.586	NA	NA	8	1	Single	Below Cap	None	Plan to keep for potential extraction	Cell Interior	Sentinel
EW-2	2018	Open	574278.0496	1448275.921	NA	NA	10.47	0.47	Single	Below Cap	None	Plan to abandon		
GP-10A	2015	Grouted	574163.65	1448933.12	2.766	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell. Inside SRT.	Cell Edge	Sentinel
GP-10C	2015	Grouted	574144.61	1448941.16	4.281	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell. Outside SRT.	Cell Edge	Sentinel
GP-1A	2015	Grouted	574071.4694	1447875.695	0.327	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	Cell Edge, SAA	Sentinel, Movement
GP-1C	2015	Grouted	574066.1674	1447863.402	2.375	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
GP-2A	2015	Grouted	574006.5727	1447898.498	1.472	10.472	NA	NA	Multiple	Below Cap, Above Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap, SAA	Performance, Sentinel, Movement
GP-2C	2015	Grouted	574001.5837	1447886.472	1.541	10.341	NA	NA	Multiple	Below Cap, Above Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap, SAA	Performance, Sentinel, Movement
GP-3A	2015	Grouted	573824.7818	1447975.856	2.538	11.038	NA	NA	Multiple	Below Cap, Above Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap, SAA	Performance, Sentinel, Movement
GP-3C	2015	Grouted	573817.0101	1447958.517	4.525	9.025	NA	NA	Multiple	Below Cap, Above Cap	None	Plan to keep within monitoring well network to evaluate water level within cell and above cap.	Cell Edge, Above Cap	Performance, Sentinel
GP-4A	2015	Grouted	573801.7689	1448106.456	0.965	11.965	NA	NA	Multiple	Below Cap, Above Cap	None	Plan to keep within monitoring well network to evaluate water level within cell and above cap.	Cell Edge, Above Cap	Performance, Sentinel
GP-4C	2015	Grouted	573785.8188	1448114.622	2.305	11.605	NA	NA	Multiple	Below Cap, Above Cap	None	Plan to keep within monitoring well network to evaluate water level within cell and above cap. Also SAA.	Cell Edge, Above Cap	Performance, Sentinel
GP-5A	2015	Grouted	573872.9513	1448269.223	3.517	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
GP-5C	2015	Grouted	573856.9	1448275.27	3.011	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
GP-6A	2015	Grouted	573930	1448399.49	2.817	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
GP-6C	2015	Grouted	573911.6541	1448406.701	3.251	NA	NA	NA	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
GP-7A	2015	Grouted	573987.823	1448535.718	3.234	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep for movement monitoring	SAA	Movement
GP-7C	2015	Grouted	573970.2839	1448542.649	4.39	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep for movement monitoring	SAA	Movement
GP-8A	2015	Grouted	574040.24	1448652.08	3.019	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA	Cell Edge, SAA	Sentinel, Movement
GP-8C	2015	Grouted	574022.8362	1448659.885	2.197	NA	NA	NA	Multiple	Below Cap	SAA	Plan to keep within monitoring well network to evaluate water level within cell. Also SAA.	Cell Edge, SAA	Sentinel, Movement
GP-9A	2015	Grouted	574119.82	1448833.55	3.64	NA	NA	NA	Single	Below Cap	None	Plan to abandon		

Table 1. List of Wells and Geotechnical Points
Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal

Well ID	Year Installed	Well Type	Northing	Easting	VWP Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)	Other Use(s)	Proposed Status	Well Location	Program
					VWP1	VWP2	Top	Bottom						
GP-9C	2015	Grouted	574100.48	1448841.45	3.062	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
INC-1501-C	2007	Open	574233.5827	1448047.946	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-1501-D	2007	Open	574248.5841	1448084.991	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-1501-I	2007	Open	574029.5994	1447950.663	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-1501-J	2007	Open	573973.2842	1448062.592	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to keep	INC	Movement
INC-1501-K	2007	Open	573867.9787	1448175.161	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-1501-L	2007	Open	574006.084	1448106.892	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to keep	INC	Movement
INC-1501-M	2007	Open	573912.8722	1448225.496	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-19	2010	Open	574783.8839	1448806.892	NA	NA	NA	NA	Single	NA	Inclinometer	Abandoned due to damage		
INC-27VW	2010	Open	574191.7453	1447929.722	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-30VW	2010	Open	574481.9366	1448147.388	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-44	2011	Open	573761.0283	1447983.085	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-45	2011	Open	573748.1489	1448018.268	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-46	2011	Open	574063.4867	1448749.781	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-47	2011	Open	574139.2603	1448946.768	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-48	2012	Open	574242.6299	1447890.886	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to keep	INC	Movement
INC-49	2012	Open	574190.4459	1447941.951	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to abandon		
INC-50	2012	Open	574219.0965	1449049.583	NA	NA	NA	NA	Single	NA	Inclinometer	Plan to keep if debris is succesfully removed	INC	Movement
P-12	2001	Open	574658.8505	1448959.292	NA	NA	10.15	14.15	Single	Outside Cell	None	Plan to keep	Cell Edge	Sentinel
S-1	2018	Open	574023.0589	1447845.934	NA	NA	-9.3	-19.3	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-2	2018	Open	573826.9567	1447926.658	NA	NA	-15.9	-16.9	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-3D	2018	Open	573751.8893	1448119.703	NA	NA	-16.3	-17.3	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-3I	2018	Open	573752.2308	1448118.595	NA	NA	-11.5	-12.5	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-4D	2018	Open	573890.5621	1448451.287	NA	NA	-10.4	-15.4	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-4I	2018	Open	573890.9754	1448449.512	NA	NA	-8.5	-9.5	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-5	2018	Open	573986.0278	1448681.98	NA	NA	-8.9	-18.9	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-6	2019	Open	574116.0768	1449016.034	NA	NA	-16.5	-18.5	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
S-7	2018	Open	574264.9151	1447701.367	NA	NA	-0.2	-5.2	Single	Below Liner	None	Plan to keep	Below Liner	Sentinel
SL-1	2018	Grouted	574503.15	1448435.69	6.5	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-10	2018	Grouted	574504.95	1448732.86	3.6	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-2	2018	Grouted	574462.45	1448580.66	6.5	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-4	2018	Grouted	574353.04	1448868.59	4	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-5	2018	Grouted	574187.58	1448898.99	3.3	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-6	2018	Grouted	574067.05	1448755.23	4.3	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-7	2018	Grouted	573941.7478	1448467.447	3.4	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-8	2018	Grouted	573766.505	1448037.06	1	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
SL-9	2018	Grouted	573935.6584	1447923.214	1.4	NA	NA	NA	Single	Below Cap	None	Plan to abandon		
TPZ-50	2010	Open	574113.0214	1447972.64	NA	NA	4.4	-0.6	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
TPZ-51	2010	Open	574326.4581	1448066.911	NA	NA	6.5	1.5	Single	Below Cap	None	Plan to abandon		
TPZ-52	2010	Open	574556.13	1448335.451	NA	NA	7.7	1.7	Single	Below Cap	None	Plan to abandon		
TPZ-53	2010	Open	574491.2841	1448832.092	NA	NA	10	5	Single	Below Cap	None	Plan to abandon		
TPZ-54	2010	Open	574195.684	1448910.892	NA	NA	8.2	2.2	Single	Below Cap	None	Plan to abandon		
TPZ-55	2010	Open	573992.3871	1448462.813	NA	NA	7.4	2.4	Single	Below Cap	None	Plan to abandon		
TPZ-56	2010	Open	573867.9842	1448087.692	NA	NA	4	-1	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Interior	Sentinel
TPZ-57	2010	Open	574235.9923	1448335.979	NA	NA	8.1	3.1	Single	Below Cap	None	Plan to abandon		
TPZ-61	2010	Open	574396.3552	1449066.676	NA	NA	2.6	-7.4	Single	Below Cap	None	Plan to keep within monitoring well network to evaluate water level within cell.	Cell Edge	Sentinel
TPZ-63	2010	Open	573885.0931	1448089.063	NA	NA	13.1	8.1	Single	Above Cap	None	Plan to keep within monitoring well network to evaluate water level above cell.	Above Cap	Performance
TPZ-64	2011	Open	574028.7279	1448100.301	NA	NA	15.7	10.7	Single	Above Cap	None	Plan to abandon		
TPZ-65	2011	Open	574223.8211	1448330.143	NA	NA	18.7	13.7	Single	Above Cap	None	Plan to keep within monitoring well network to evaluate water level above cell.	Above Cap	Performance
TPZ-66	2011	Open	573995.5765	1448450.064	NA	NA	16.6	11.6	Single	Above Cap	None	Plan to keep within monitoring well network to evaluate water level above cell.	Above Cap	Performance
TPZ-67	2011	Open	573888.6052	1447944.483	NA	NA	15	10	Single	Above Cap	None	Plan to abandon		
TPZ-68	2011	Open	573943.3741	1448293.719	NA	NA	15.9	10.9	Single	Above Cap	None	Plan to keep within monitoring well network to evaluate water level above cell.	Above Cap	Performance

Notes:
VWP = Vibrating Wire Piezometer
Elevations in ft (NAVD88)

Table 2. Wells for Hydraulic Assessment Monitoring
Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal

Well ID	Well Type	Northing	Easting	VWP Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)
				VWP1	VWP2	Top	Bottom		
Wells Adjacent to 15th Street Drain									
BRP-06A	Grouted	574485.18	1448090.04	4	NA	NA	NA	Single	Below Cap
BRP-07	Grouted	574325.94	1447953.66	4.189	NA	NA	NA	Multiple	Below Cap
BRP-08	Grouted	574229.17	1447873.89	1.399	NA	NA	NA	Multiple	Below Cap
BRP-09	Grouted	574507.62	1448174.09	2.582	NA	NA	NA	Multiple	Below Cap
BRP-11	Grouted	574434.02	1448095.93	1.263	NA	NA	NA	Multiple	Below Cap
BRP-12A	Grouted	574337.83	1448098.93	3.16	NA	NA	NA	Single	Below Cap
BRP-13	Grouted	574254.06	1447980.31	2.225	NA	NA	NA	Single	Below Cap
BRP-14	Grouted	574157.6	1447904.39	0.743	NA	NA	NA	Multiple	Below Cap
Wells Above Clay Cap									
BRP-16	Grouted	573742.78	1448000.8	0.962	9.962	NA	NA	Multiple	Below Cap, Above Cap
BRP-17	Grouted	573877.42	1448309.17	2.534	11.534	NA	NA	Multiple	Below Cap, Above Cap
BRP-46	Grouted	573963.68	1448080.89	13.426	NA	NA	NA	Single	Above Cap
GP-2A	Grouted	574006.57	1447898.5	1.472	10.472	NA	NA	Multiple	Below Cap, Above Cap
GP-2C	Grouted	574001.58	1447886.47	1.541	10.341	NA	NA	Multiple	Below Cap, Above Cap
GP-3A	Grouted	573824.78	1447975.86	2.538	11.038	NA	NA	Multiple	Below Cap, Above Cap
GP-3C	Grouted	573817.01	1447958.52	4.525	9.025	NA	NA	Multiple	Below Cap, Above Cap
GP-4A	Grouted	573801.77	1448106.46	0.965	11.965	NA	NA	Multiple	Below Cap, Above Cap
GP-4C	Grouted	573785.82	1448114.62	2.305	11.605	NA	NA	Multiple	Below Cap, Above Cap
TPZ-63	Open	573885.09	1448089.06	NA	NA	13.1	8.1	Single	Above Cap
TPZ-65	Open	574223.82	1448330.14	NA	NA	18.7	13.7	Single	Above Cap
TPZ-66	Open	573995.58	1448450.06	NA	NA	16.6	11.6	Single	Above Cap
TPZ-68	Open	573943.37	1448293.72	NA	NA	15.9	10.9	Single	Above Cap
Wells for Abandonment									
BRP-10	Grouted	574422.26	1448106.42	1.499	NA	NA	NA	Multiple	Below Cap
BRP-38	Grouted	574020.12	1447997.62	13.385	NA	NA	NA	Single	Above Cap
BRP-48	Grouted	573922.49	1448024.63	13.087	NA	NA	NA	Single	Above Cap
TPZ-64	Open	574028.73	1448100.3	NA	NA	15.7	10.7	Single	Above Cap
TPZ-67	Open	573888.61	1447944.48	NA	NA	15	10	Single	Above Cap

Table 3. Perimeter Sentinel Wells*Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal*

Well ID	Well Type	Northing	Easting	VWP Elevation		Well Screen		Single or Multiple Purpose Well	Monitoring Interval(s)
				VWP1	VWP2	Top	Bottom		
Perimeter Wells for Sentinel Monitoring									
BRP-01	Grouted	574544.6	1448037.46	2.768	NA	NA	NA	Single	Below Cap
BRP-02	Grouted	574435.23	1447902.46	2.018	NA	NA	NA	Single	Below Cap
BRP-16	Grouted	573742.78	1448000.8	0.962	9.962	NA	NA	Multiple	Below Cap, Above Cap
BRP-17	Grouted	573877.42	1448309.17	2.534	11.534	NA	NA	Multiple	Below Cap, Above Cap
BRP-18	Grouted	574199.82	1449073.59	-15.207	3.793	NA	NA	Multiple	Below Cap, Below Liner
BRP-20	Grouted	574313.38	1449004.61	4.43	-17.57	NA	NA	Multiple	Below Cap, Below Liner
BRP-21	Grouted	574420.78	1448804.7	10.585	NA	NA	NA	Multiple	Below Cap
BRP-23	Grouted	574439.55	1448860.2	-17.308	1.692	NA	NA	Multiple	Below Cap, Below Liner
BRP-25	Grouted	574589	1448832.17	-16.964	6.036	NA	NA	Multiple	Below Cap, Below Liner
BRP-28	Grouted	574611.92	1448617.02	-16.397	5.603	NA	NA	Multiple	Below Cap, Below Liner
BRP-31	Grouted	574621.01	1448314.67	-25.715	-0.715	NA	NA	Multiple	Below Cap, Below Liner
BRP-45	Grouted	574254.42	1448871.8	3.64	NA	NA	NA	Single	Below Cap
EA-7S	Open	573747.44	1447986.58	NA	NA	6.54	2.54	Single	Below Cap
GP-10A	Grouted	574163.65	1448933.12	2.766	NA	NA	NA	Single	Below Cap
GP-10C	Grouted	574144.61	1448941.16	4.281	NA	NA	NA	Single	Below Cap
GP-1A	Grouted	574071.47	1447875.7	0.327	NA	NA	NA	Multiple	Below Cap
GP-2A	Grouted	574006.57	1447898.5	1.472	10.472	NA	NA	Multiple	Below Cap, Above Cap
GP-2C	Grouted	574001.58	1447886.47	1.541	10.341	NA	NA	Multiple	Below Cap, Above Cap
GP-3A	Grouted	573824.78	1447975.86	2.538	11.038	NA	NA	Multiple	Below Cap, Above Cap
GP-3C	Grouted	573817.01	1447958.52	4.525	9.025	NA	NA	Multiple	Below Cap, Above Cap
GP-4A	Grouted	573801.77	1448106.46	0.965	11.965	NA	NA	Multiple	Below Cap, Above Cap
GP-4C	Grouted	573785.82	1448114.62	2.305	11.605	NA	NA	Multiple	Below Cap, Above Cap
GP-6A	Grouted	573930	1448399.49	2.817	NA	NA	NA	Single	Below Cap
GP-6C	Grouted	573911.65	1448406.7	3.251	NA	NA	NA	Single	Below Cap
GP-8A	Grouted	574040.24	1448652.08	3.019	NA	NA	NA	Multiple	Below Cap
GP-8C	Grouted	574022.84	1448659.89	2.197	NA	NA	NA	Multiple	Below Cap
P-12	Open	574658.85	1448959.29	NA	NA	10.15	14.15	Single	Outside Cell
TPZ-61	Open	574396.36	1449066.68	NA	NA	2.6	-7.4	Single	Below Cap
Perimeter Wells for Abandonment									
BRP-03	Grouted	574340.5	1447832.37	4.713	NA	NA	NA	Single	Below Cap
BRP-26	Grouted	574550.98	1448634.28	0.268	NA	NA	NA	Single	Below Cap
BRP-34	Grouted	574420.58	1448671.6	5.888	NA	NA	NA	Single	Below Cap
GP-1C	Grouted	574066.17	1447863.4	2.375	NA	NA	NA	Single	Below Cap
GP-5A	Grouted	573872.95	1448269.22	3.517	NA	NA	NA	Single	Below Cap
GP-5C	Grouted	573856.9	1448275.27	3.011	NA	NA	NA	Single	Below Cap
GP-9A	Grouted	574119.82	1448833.55	3.64	NA	NA	NA	Single	Below Cap
GP-9C	Grouted	574100.48	1448841.45	3.062	NA	NA	NA	Single	Below Cap

Table 3. Perimeter Sentinel Wells*Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal*

Well ID	Well Type	Northing	Easting	VWP Elevation		Well Screen		Single or Multiple Purpose Well	Monitoring Interval(s)
				VWP1	VWP2	Top	Bottom		
SL-1	Grouted	574503.15	1448435.69	6.5		NA	NA	Single	Below Cap
SL-10	Grouted	574504.95	1448732.86	3.6		NA	NA	Single	Below Cap
SL-2	Grouted	574462.45	1448580.66	6.5		NA	NA	Single	Below Cap
SL-4	Grouted	574353.04	1448868.59	4		NA	NA	Single	Below Cap
SL-5	Grouted	574187.58	1448898.99	3.3		NA	NA	Single	Below Cap
SL-6	Grouted	574067.05	1448755.23	4.3		NA	NA	Single	Below Cap
SL-7	Grouted	573941.75	1448467.45	3.4		NA	NA	Single	Below Cap
SL-8	Grouted	573766.51	1448037.06	1		NA	NA	Single	Below Cap
SL-9	Grouted	573935.66	1447923.21	1.4		NA	NA	Single	Below Cap
TPZ-52	Open	574556.13	1448335.45	NA	NA	7.7	1.7	Single	Below Cap
TPZ-53	Open	574491.28	1448832.09	NA	NA	10	5	Single	Below Cap
TPZ-54	Open	574195.68	1448910.89	NA	NA	8.2	2.2	Single	Below Cap

Table 4. Interior Monitoring Wells*Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal*

Well ID	Well Type	Northing	Easting	Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)
				VWP1	VWP2	Top	Bottom		
Interior Wells for Monitoring									
BRP-29	Grouted	574533.55	1448298.73	6.667	NA	NA	NA	Multiple	Below Cap
BRP-32	Grouted	574343.15	1448154.15	3.726	NA	NA	NA	Single	Below Cap
BRP-33	Grouted	574408.3	1448471.91	3.375	NA	NA	NA	Multiple	Below Cap
BRP-36	Grouted	574279.04	1448338.51	5.415	NA	NA	NA	Single	Below Cap
BRP-39	Grouted	574108.72	1448209.89	4.306	NA	NA	NA	Single	Below Cap
BRP-42	Grouted	574046.77	1448408.71	4.204	NA	NA	NA	Single	Below Cap
BRP-44	Grouted	574231.53	1448710.33	3.388	NA	NA	NA	Single	Below Cap
EW-1	Open	573909.3	1448080.59	NA	NA	8	1	Single	Below Cap
TPZ-50	Open	574113.02	1447972.64	NA	NA	4.4	-0.6	Single	Below Cap
TPZ-56	Open	573867.98	1448087.69	NA	NA	4	-1	Single	Below Cap
Interior Wells for Abandonment									
BRP-35	Grouted	574175.44	1448085.77	3.1	NA	NA	NA	Single	Below Cap
BRP-37	Grouted	574249.01	1448530.46	4.425	NA	NA	NA	Single	Below Cap
BRP-40	Grouted	573875.29	1448048.3	2.828	NA	NA	NA	Multiple	Below Cap
BRP-41	Grouted	573936.27	1448265.23	4.023	NA	NA	NA	Single	Below Cap
BRP-43	Grouted	574095.59	1448636.37	3.474	NA	NA	NA	Single	Below Cap
BRP-47	Grouted	573954.58	1448046.8	1.46	NA	NA	NA	Single	Below Cap
DMT-TW1	Open	573898.95	1448111.77	NA	NA	7	2	Single	Below Cap
DMT-TW2	Open	574014.6	1448454.99	NA	NA	6.5	1.5	Single	Below Cap
EW-2	Open	574278.05	1448275.92	NA	NA	10.47	0.47	Single	Below Cap
TPZ-51	Open	574326.46	1448066.91	NA	NA	6.5	1.5	Single	Below Cap
TPZ-55	Open	573992.39	1448462.81	NA	NA	7.4	2.4	Single	Below Cap
TPZ-57	Open	574235.99	1448335.98	NA	NA	8.1	3.1	Single	Below Cap

Table 5. Vertical Sentinel Wells*Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal*

Well ID	Well Type	Northing	Easting	Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)
				VWP1	VWP2	Top	Bottom		
BRP-18	Grouted	574199.82	1449073.6	-15.207	3.793	NA	NA	Multiple	Below Cap, Below Liner
BRP-20	Grouted	574313.38	1449004.6	4.43	-17.57	NA	NA	Multiple	Below Cap, Below Liner
BRP-23	Grouted	574439.55	1448860.2	-17.308	1.692	NA	NA	Multiple	Below Cap, Below Liner
BRP-25	Grouted	574589	1448832.2	-16.964	6.036	NA	NA	Multiple	Below Cap, Below Liner
BRP-28	Grouted	574611.92	1448617	-16.397	5.603	NA	NA	Multiple	Below Cap, Below Liner
BRP-31	Grouted	574621.01	1448314.7	-25.715	-0.715	NA	NA	Multiple	Below Cap, Below Liner
DMT-11S	Open	574430.88	1448175.9	NA	NA	-2.9	-22.9	Single	Below Liner
DMT-56S	Open	574170.12	1447839.5	NA	NA	-6.9	-16.9	Single	Below Liner
EA-7M	Open	573744.52	1448006.4	NA	NA	-86.37	-97.37	Single	Below Liner
S-1	Open	574023.06	1447845.9	NA	NA	-9.3	-19.3	Single	Below Liner
S-2	Open	573826.96	1447926.7	NA	NA	-15.9	-16.9	Single	Below Liner
S-3D	Open	573751.89	1448119.7	NA	NA	-16.3	-17.3	Single	Below Liner
S-3I	Open	573752.23	1448118.6	NA	NA	-11.5	-12.5	Single	Below Liner
S-4D	Open	573890.56	1448451.3	NA	NA	-10.4	-15.4	Single	Below Liner
S-4I	Open	573890.98	1448449.5	NA	NA	-8.5	-9.5	Single	Below Liner
S-5	Open	573986.03	1448682	NA	NA	-8.9	-18.9	Single	Below Liner
S-6	Open	574116.08	1449016	NA	NA	-16.5	-18.5	Single	Below Liner
S-7	Open	574264.92	1447701.4	NA	NA	-0.2	-5.2	Single	Below Liner

Table 6. Movement Monitoring Wells*Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal*

Well ID	Well Type	Northing	Easting	Movement Monitoring Type
Wells for Movement Monitoring				
DL-1-SAA	Grouted	573853.6651	1448061.169	Shape Accel Array
DL-2-I	Open	574621.31	1448479.55	Inclinometer
INC-1501-J	Open	573973.2842	1448062.592	Inclinometer
INC-1501-L	Open	574006.084	1448106.892	Inclinometer
INC-48	Open	574242.6299	1447890.886	Inclinometer
INC-50	Open	574219.0965	1449049.583	Inclinometer
BRP-06	Grouted	574481.6574	1448092.779	Shape Accel Array
BRP-07	Grouted	574325.94	1447953.66	Shape Accel Array
BRP-08	Grouted	574229.1737	1447873.886	Shape Accel Array
BRP-09	Grouted	574507.62	1448174.09	Shape Accel Array
BRP-11	Grouted	574434.0191	1448095.932	Shape Accel Array
BRP-12	Grouted	574325.2623	1448040.438	Shape Accel Array
BRP-14	Grouted	574157.6013	1447904.385	Shape Accel Array
BRP-16	Grouted	573742.781	1448000.799	Shape Accel Array
BRP-17	Grouted	573877.4188	1448309.165	Shape Accel Array
BRP-18	Grouted	574199.8173	1449073.588	Shape Accel Array
BRP-21	Grouted	574420.78	1448804.7	Shape Accel Array
BRP-29	Grouted	574533.55	1448298.73	Shape Accel Array
BRP-33	Grouted	574408.3	1448471.91	Shape Accel Array
GP-1A	Grouted	574071.4694	1447875.695	Shape Accel Array
GP-2A	Grouted	574006.5727	1447898.498	Shape Accel Array
GP-2C	Grouted	574001.5837	1447886.472	Shape Accel Array
GP-3A	Grouted	573824.7818	1447975.856	Shape Accel Array
GP-7A	Grouted	573987.823	1448535.718	Shape Accel Array
GP-7C	Grouted	573970.2839	1448542.649	Shape Accel Array
GP-8A	Grouted	574040.24	1448652.08	Shape Accel Array
GP-8C	Grouted	574022.8362	1448659.885	Shape Accel Array
Movement Wells for Abandonment				
INC-1501-C	Open	574233.5827	1448047.946	Inclinometer
INC-1501-D	Open	574248.5841	1448084.991	Inclinometer
INC-1501-I	Open	574029.5994	1447950.663	Inclinometer
INC-1501-K	Open	573867.9787	1448175.161	Inclinometer
INC-1501-M	Open	573912.8722	1448225.496	Inclinometer
INC-19	Open	574783.8839	1448806.892	Inclinometer
INC-27VW	Open	574191.7453	1447929.722	Inclinometer
INC-30VW	Open	574481.9366	1448147.388	Inclinometer
INC-44	Open	573761.0283	1447983.085	Inclinometer
INC-45	Open	573748.1489	1448018.268	Inclinometer
INC-46	Open	574063.4867	1448749.781	Inclinometer
INC-47	Open	574139.2603	1448946.768	Inclinometer
INC-49	Open	574190.4459	1447941.951	Inclinometer

Table 7. Wells and Inclinometers for Abandonment
Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal

Well ID	Date Installed	Date Abandoned	Well Type	Northing	Easting	VWP Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)	Rationale	Report Document and Latest Information
						VWP1	VWP2	Top	Bottom				
BRP-03	2015	2020	Grouted	574340.5	1447832.4	4.713	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-02, BRP-07, and BRP-08	SSI (Jan 2018). Last groundwater elevation measured Dec 2019 at 7.88 ft
BRP-10	2015		Grouted	574422.26	1448106.4	1.499	NA	NA	NA	Multiple	Below Cap	Duplicative. Using BRP-09, BRP-11, and BRP12A	SSI (Jan 2018). Last groundwater elevation measured May 2019 at 7.67 ft
BRP-26 *	2015		Grouted	574550.98	1448634.3	0.268	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-28	SSI (Jan 2018). Mechanical failure with no data collected.
BRP-34 *	2015		Grouted	574420.58	1448671.6	5.888	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-21	SSI (Jan 2018). Last groundwater elevation measured May 2019 at 9.23 ft
BRP-35 *	2015		Grouted	574175.44	1448085.8	3.1	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-32, BRP-39, and TPZ-50	SSI (Jan 2018). Last groundwater elevation measured Jan 2018 at 6.59 ft
BRP-37	2015		Grouted	574249.01	1448530.5	4.425	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-33, BRP-36, BRP-42, and BRP-44	SSI (Jan 2018). Last groundwater elevation measured Jan 2019 at 9.04 ft
BRP-38	2015		Grouted	574020.12	1447997.6	13.385	NA	NA	NA	Single	Above Cap	Duplicative. Using GP-2A and BRP-46	SSI (Jan 2018). Last groundwater elevation measured Jan 2019 at 12.86 ft
BRP-40	2015		Grouted	573875.29	1448048.3	2.828	NA	NA	NA	Multiple	Below Cap	Duplicative. Using TPZ-56 and TPZ-63	SSI (Jan 2018). Last groundwater elevation measured Apr 2019 at 8.37 ft
BRP-41	2015		Grouted	573936.27	1448265.2	4.023	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-17 and BRP-39	SSI (Jan 2018). Last groundwater elevation measured Jan 2018 at 8.88 ft
BRP-43	2015		Grouted	574095.59	1448636.4	3.474	NA	NA	NA	Single	Below Cap	Duplicative. Using andGP-8C and BRP-44	SSI (Jan 2018). Last groundwater elevation measured May 2019 at 9.24 ft
BRP-47	2015		Grouted	573954.58	1448046.8	1.46	NA	NA	NA	Single	Below Cap	Duplicative. Using TPZ-56 and TPZ-63	SSI (Jan 2018). Last groundwater elevation measured Jan 2020 at 9.54 ft
BRP-48	2015		Grouted	573922.49	1448024.6	13.087	NA	NA	NA	Single	Above Cap	Duplicative. Using TPZ-56 and TPZ-63	SSI (Jan 2018). Last groundwater elevation measured Dec 2020 at 12.89 ft
DMT-TW1	2011		Open	573898.95	1448111.8	NA	NA	7	2	Single	Below Cap	Duplicative. Using TPZ-56 and TPZ-63	Internal use only. Last groundwater elevation measured Jun 2020 at 10.21 ft
DMT-TW2	2011		Open	574014.6	1448455	NA	NA	6.5	1.5	Single	Below Cap	Duplicative. Using BRP-42, GP-6C and GP-8C	Internal use only. Last groundwater elevation measured Jan 2018 at 8.92 ft
EW-2	2018		Open	574278.05	1448275.9	NA	NA	10.47	0.47	Single	Below Cap	Duplicative. Using BRP-36	GGIR (Aug 2019). Last groundwater elevation measured Jun 2020 at 8.75 ft
GP-1C	2015	2020	Grouted	574066.17	1447863.4	2.375	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-2C	SSI (Jan 2018). Last groundwater elevation measured Mar 2019 at 10.07 ft
GP-5A *	2015	2020	Grouted	573872.95	1448269.2	3.517	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-17, GP-4A, and GP-6A	SSI (Jan 2018). Last groundwater elevation measured Mar 2019 at 9.79 ft
GP-5C	2015	2020	Grouted	573856.9	1448275.3	3.011	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-17, GP-4C, and GP-6C	SSI (Jan 2018). Last groundwater elevation measured Mar 2019 at 8.75 ft
GP-9A *	2015	2020	Grouted	574119.82	1448833.6	3.64	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-8A and GP-10A	SSI (Jan 2018). Last groundwater elevation measured Mar 2019 at 10.65 ft
GP-9C *	2015	2020	Grouted	574100.48	1448841.5	3.062	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-8C and GP-10C	SSI (Jan 2018). Last groundwater elevation measured Mar 2019 at 7.77 ft
SL-1	2018		Grouted	574503.15	1448435.7	6.5	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-28, BRP-31, and BRP-33	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 10.17 ft
SL-10	2018		Grouted	574504.95	1448732.9	3.6	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-21, BRP-25, and BRP-28	GGIR (Aug 2019). Last groundwater elevation measured Apr 2019 at 8.13 ft
SL-2	2018		Grouted	574462.45	1448580.7	6.5	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-21 and BRP-28	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 10.13 ft
SL-4	2018		Grouted	574353.04	1448868.6	4	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-20, BRP-23, and BRP-45	GGIR (Aug 2019). Last groundwater elevation measured Jan 2018 at 4.36 ft
SL-5	2018		Grouted	574187.58	1448899	3.3	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-10C	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 10.50 ft
SL-6	2018	2020	Grouted	574067.05	1448755.2	4.3	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-8C and GP-10C	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 12.40 ft
SL-7	2018	2020	Grouted	573941.75	1448467.4	3.4	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-6C	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 12.18 ft
SL-8	2018	2020	Grouted	573766.51	1448037.1	1	NA	NA	NA	Single	Below Cap	Duplicative. Using BRP-16 and GP-4C	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 10.25 ft
SL-9	2018	2020	Grouted	573935.66	1447923.2	1.4	NA	NA	NA	Single	Below Cap	Duplicative. Using GP-2C and GP-3C	GGIR (Aug 2019). Last groundwater elevation measured Mar 2019 at 11.59 ft
TPZ-51	2010		Open	574326.46	1448066.9	NA	NA	6.5	1.5	Single	Below Cap	Duplicative. Using BRP-12A	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 13.12 ft
TPZ-52	2010		Open	574556.13	1448335.5	NA	NA	7.7	1.7	Single	Below Cap	Duplicative. Using BRP-29 and BRP-31	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 15.44 ft
TPZ-53	2010		Open	574491.28	1448832.1	NA	NA	10	5	Single	Below Cap	Duplicative. Using BRP-21, BRP-23, and BRP-25	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 18.67 ft
TPZ-54	2010		Open	574195.68	1448910.9	NA	NA	8.2	2.2	Single	Below Cap	Duplicative. Using GP-10C and BRP-45	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 16.00 ft
TPZ-55	2010		Open	573992.39	1448462.8	NA	NA	7.4	2.4	Single	Below Cap	Duplicative. Using GP-6C and BRP-42	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 11.54 ft
TPZ-57	2010		Open	574235.99	1448336	NA	NA	8.1	3.1	Single	Below Cap	Duplicative. Using BRP-36	GWMR (Oct 2020). Last groundwater elevation measured June 2020 at 14.09 ft
TPZ-64	2011		Open	574028.73	1448100.3	NA	NA	15.7	10.7	Single	Above Cap	Duplicative. Using BRP-46	Internal use only. Last groundwater elevation measured Dec 2019 at 13.48 ft
TPZ-67	2011	2020	Open	573888.61	1447944.5	NA	NA	15	10	Single	Above Cap	Duplicative. Using GP-2A and GP-3A	Internal use only. Last groundwater elevation measured Aug 2018 at 5.03 ft
INC-1501-C	2007		Inclinometer	574233.58	1448047.9	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-12	HIMS. Last used Mar 2011
INC-1501-D	2007		Inclinometer	574248.58	1448085	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-12	HIMS. Last used Sep 2012
INC-1501-I	2007		Inclinometer	574029.6	1447950.7	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using GP-2A and GP-2C	HIMS. Last used Jun 2013
INC-1501-K	2007		Inclinometer	573867.98	1448175.2	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-17	HIMS. Last used Mar 2011
INC-1501-M	2007		Inclinometer	573912.87	1448225.5	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-17	HIMS. Last used Jun 2013
INC-19	2007	2020	Inclinometer	574783.88	1448806.9	NA	NA	NA	NA	Single	Below Cap	Abandoned due to damage	HIMS. Last used Nov 2014
INC-27VW	2010		Inclinometer	574191.75	1447929.7	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-08, BRP-14, and INC-48	HIMS. Last used Mar 2012
INC-30VW	2010		Inclinometer	574481.94	1448147.4	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-06 and BRP-09	HIMS. Last used Jun 2013
INC-44	2011	2020	Inclinometer	573761.03	1447983.1	NA	NA	NA	NA	Single	Below Cap	Abandoned due to construction. Using BRP-16	HIMS. Last used Dec 2015

Table 7. Wells and Inclinometers for Abandonment
Sentinel Monitoring Plan, Area 1501/1602, Dundalk Marine Terminal

Well ID	Date Installed	Date Abandoned	Well Type	Northing	Easting	VWP Elevation		Well Screen Elevation		Single or Multiple Purpose Well	Monitoring Interval(s)	Rationale	Report Document and Latest Information
						VWP1	VWP2	Top	Bottom				
INC-45	2011	2020	Inclinometer	573748.15	1448018.3	NA	NA	NA	NA	Single	Below Cap	Abandoned due to construction. Using BRP-16	HIMS. Last used Jun 2013
INC-46	2011	2020	Inclinometer	574063.49	1448749.8	NA	NA	NA	NA	Single	Below Cap	Abandoned due to construction. Using GP-8A and GP-8C	HIMS. Last used Jun 2013
INC-47	2011	2020	Inclinometer	574139.26	1448946.8	NA	NA	NA	NA	Single	Below Cap	Abandoned due to construction. Using INC-50	HIMS. Last used Jun 2013
INC-49	2012		Inclinometer	574190.45	1447942	NA	NA	NA	NA	Single	Below Cap	No longer usable. Using BRP-08, BRP-14, and INC-48	HIMS. Last used Aug 2014

Notes: Below cap is in COPR.
* - Non-functional VWP
GGIR - Geotechnical and Groundwater Investigation Report (August 2019)
GWMR - Semiannual Groundwater Monitoring Report (October 2020)
HIMS - Heavy Investigation and Minimization Study, Supplemental Data Report #7 (February 2020)
SSI - Area 1501/1602 Baseline Supplemental Site Investigation Report (January 2018)

Figures





Figure 2
Typical Well Configurations
 Sentinel Monitoring Plan -Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland



Legend

- Wells Above Clay Cap
- Wells Adjacent to 15th St. Drain





Figure 3
Hydraulic Assessment Wells
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland

Jacobs



Legend
 ● Sentinel Perimeter Wells





Figure 4
Sentinel Perimeter Wells
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland

Jacobs



Legend

Vertical Sentinel Wells
 ▲ (~ -25 Ft. Elevation)
 ▲ (~ -90 Ft. Elevation)




Figure 6
Vertical Sentinel Wells
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland

Jacobs






Figure 7
 Cross Section Line
 A - A', B - B', C - C', D - D',
 E - E', F - F' and G - G'
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland






Legend

- WELL WITH VMP
- WELL WITH WELL SCREEN
- VMP** VIBRATING WIRE PIEZOMETER



0 40
SCALE (FEET)
VERTICAL EXAGGERATION = 4X


Figure 9
Cross Section B - B'
Area 1501/1602
Dundalk Marine Terminal
Baltimore, Maryland





Legend


-  WELL WITH VMP
-  WELL WITH WELL SCREEN
- VMP** VIBRATING WIRE PIEZOMETER


 GROUNDWATER ELEVATION (APPROX.)


0 100
SCALE (FEET)
VERTICAL EXAGGERATION = 10X

Figure 10
Cross Section C - C'
Sentinel Monitoring Plan Area 1501/1602
Dundalk Marine Terminal
Baltimore, Maryland

Jacobs







Legend

- Inclinometer
- Shape Accel Array Wells





Figure 13
Inclinometer and Shape
Accel Array Wells
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland

Jacobs



Legend
 ● Inclinometers and Monitoring Wells to be Abandoned




Figure 14
Inclinometers and Monitoring Wells for Abandonment
 Sentinel Monitoring Plan, Area 1501/1602
 Dundalk Marine Terminal
 Baltimore, Maryland

Jacobs

Appendix A
Soil Boring Logs for Wells To Be
Abandoned



PROJECT NUMBER:

BORING NUMBER: BRP-3

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSE

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Stamp Drive Head 170; SPT Sampling

WATER LEVELS:

START: 12/7/15
11:00

FINISH: 12/7/15
12:30

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					3" Asphalt	0'-3'-Advanced the Sonic Head to 3" ID
1	SS-1		24"	-	0.25' - well graded gravel with sand and silt (GW-GM), dark brown (7.5YR 4/2), dry, coarse grained sand.	- Hard drilling conditions. DPC-
2						
3	SS-2	SS	12"	8	3.0' - Silty sand with gravel (SM), brown (7.5YR 4/3), dry, fine to medium grained sand	3.0'-Switched to Split Spoon Sampling; 140-lb hammer; 3" dia Sampler.
4	SS-3	SS	12"	8	3.5' - 0.25" thick rubber membrane	DPC-
5	SS-4	SS	8"	5	3.5' - Same as above, clay seams	DPC-
6					4.1' - Polyethylene membrane	DPC-
					Same as above	DPC-



PROJECT NUMBER:

BORING NUMBER: BRP-3

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	SS-5	SS	9"	6 100/34	6.0' - Same as above, trace clay 6.5' - 3" thick Asphalt	3" ID Advanced Sonic micro core to 8' log DPC -
6.75					6.75' - 2" thick Asphalt	
7	SS-6	Sonic Micro Core	15"	-	7.0' - Poorly graded gravel with sand (GP), gray (7.5YR 7/1), dry, coarse grained sand - Road based aggregate	
8					7.9' - Silty sand (SM), Red-Brown (7.5YR 7/6), DPC - dry, fine to medium grained sand	DPC -
	SS-7	SS	12"	16 19	8.0' - Poorly graded sand with gravel (SP), brown - gray (7.5YR 4/2), moist medium to coarse grained sand	
9					9.0' - Same as above	DPC -
	SS-8	SS	12"	11 12	9.5' - Silty sand (SM), Red-Brown (7.5YR 5/8), moist, fine to medium grained sand, trace gravel and woodch pieces	
10					10.0' - Same as above	DPC -
	SS-9	SS	12"	13 10	10.3' - sandy lean clay (CL), tan (6.5Y 7/5G), dry, low plasticity, stiff, trace gravel	
11					11.0' - Lean clay (CL), Red (10YR 4/4), dry, Low plasticity, very stiff	DPC -
	SS-10	SS	12"	19 33	11.75' - Silty sand (SM), Brown-greenish gray (7.5YR 4/3), dry, particulate	
12						DPC +

(10PR)



PROJECT NUMBER:

BORING NUMBER: BRP-3

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

START:

FINISH:

LOGGER:

WATER LEVELS:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
12	55.11	SS	12"	48 53	12.0' - same as above 12.8' - lean clay (CL), Red (10Y4/4), moist, Low plasticity.	12.0' DPC + 12.5' - 6" ap outer casing installed to 13' bgs
13					Bottom of boring @ 13.0' bgs.	DPC -

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-3
 SHEET 4 OF 4
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT SONIC SWAP DRILL MAX 170; SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>13'</u>
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
OTHER <u>TRUCK</u>	OTHER	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS sampling - 3" ID sample
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

SONIC MICRO CORE - 3" ID

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON See piezometer log

STANDPIPE:	TYPE	<u>Standpipe</u>	ID, IN.	<u>2"</u>	LENGTH, FT.	<u>13'</u>	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	LN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	LN. FT.	_____	OTHER:	_____

BORING CONTRACTOR Aquifer Drilling and Testing, Inc.
 DRILLER Brian Karshick HELPERS Chris Thelen
 REMARKS 2" PVC well installed with 5 feet screen
 RESIDENT ENGINEER K. Chaturvedi DATE 12/7/15

BORING NO. BRP-3

PROJECT NUMBER:

BORING NUMBER: BRP-10

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SST

ELEVATION:

LOCATION:

DRILLING METHOD AND EQUIPMENT: Sonic Sump Drill x Max 170', SPT sampling

START: 12/10/15
13:30

FINISH: 12/10/15

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (%)			
0	S1	Sonic Macro Core	36"	-	3" Asphalt	Advanced the 3" ID Sonic macro core to 10' bgs. DPC -
1					Poorly graded Sand with gravel (SP), Gray-black (SN), dry, coarse grained Sand, Road based aggregate	
2					1.0' - Silty sand (SM) with gravel, Gray-brown (7.5YR 4/2), moist, fine to medium grained sand	
3					2.0' - woven geotextile 2.0' - same as above	
4	S2	Sonic Macro Core	36"	-	4.0' - same as above	DPC -
5					5.0' - Mixed with layers of asphalt	
6						DPC -



PROJECT NUMBER:

BORING NUMBER: BRP-10

Sheet: 2

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
6	S-2	sonic macro core	7	—	6'-5" - 3" thick Asphalt	
7					6'-7" - Poorly graded GRAVEL with sand (GP), gray (5M), dry, coarse grained sand, Road base aggregate	DPC -
					7'-0" - 7'-5" - same as above	
8	S-3	sonic macro core	36"		7'-5" - clayey SAND (SC), Red (10YR 4/1), moist, fine to medium grained sand	DPC -
					8'-0" - 8'-5" - Fat CLAY (CH), Red (10YR 4/1), moist, stiff, highly plastic	DPC -
9					8'-5" - silty SAND (SM), Red-Brown greenish (7.5YR 4/1), dry, fine grained sand, particulate to highly indurated (43 COPR)	DPC+
10				18	8'-10" - same as above, particulate to slightly indurated	DPC+
				55		10'-0" - 6" OD outer casing installed to 100' bgs.
11	S-4	SS	19"	34		10'-5" - switched to SS sampling; 140-lb hammer, 30-in. drop; 3" sampler
				14		
12						



PROJECT NUMBER:

BORING NUMBER: BRP-10

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12	SS-5	SS	18"	7	12.0' - 13.5' - same as above.	
				39		
				30		
13				15	13.5' - 13.6' - Brice and pieces of glass 13.6' - Poorly graded sand with silt (SP-m), gray-black (N2), moist, coarse grained sand, particulate (GB COPR)	DPC+
14	SS-6	SS	18"	17	Same as above, wet, bright green particles	14.0' groundwater encountered during drilling
				16		
				20		
15				15	16.0' - Same as above, wet 16.2' - Silty sand (SH), Red-Brown (7.5 YR 4/3), moist, fine to medium grained sand (HB COPR)	DPC+
16	SS-7	SS	10"	2		
				50/4"		
17	S-8	sonic macro core	12"		Same as above, green-yellow particles	SS refusal encountered; Advanced the hole to 18.0' bgs, using 3" ED sonic macro core DPC+
18						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-10

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH: 4:15

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-9	SS	12"	20 27	18'-0" Poorly graded sand with silt (SP-SM), gray-black (N2), wet, medium to coarse grained sand, particulate. (GB COPR), green and gray seams.	DPC +
19	SS-10	SS	6"	12	19'-0" Silty sand (SM), Red-Brown (10Y 4/6), wet, fine to medium grained sand, particulate (COPR and non-COPR)	DPC +/-
	SS-11	SS	6"	17	Same as above	DPC +/-
20	SS-12	3" sampler	4"	7	20'-0" - 20'-5" loose gray black to brown M-C sand GB COPR	20'-0" - 6" OD Outer casing installed to 20'-0" bgs DPC +/-
	SS-13	3" sampler	6"	4	20'-5" - 21' loose wet Red mottled with white medium plasticity Fat clay (HH)	DPC - none
21					1" PVC installed to 21' depth 1 Vwp installed at 20 1518424 1 thermistor installed at 16', interface of HB & GB COPR Thermistor Air Temp = 16.2 Thermistor A: ✓ Diphen Slurry 17.9	Bore hole terminated at 21' Vwp Air T. 16.1 P. 9734 Diphen T. 17 P. 9500 Slurry T. 20.2 P. 8432

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza • 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION See location Plan

BORING NO. BRP-10
 SHEET 6 OF 6
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170' SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM <u>0</u> TO <u>21</u>	
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	
OTHER <u>Truck</u>	OTHER	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	

TYPE AND SIZE OF:
 D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS-Sampler; 3" Diam Sampler
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS 3" ID Sonic Macroore

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

pg 5/6

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR

DRILLER Tony Palomares Aquifer Drilling and Testing HELPERS Joseph Arroyo

REMARKS 1 wpt & 1 thermometer installed

RESIDENT ENGINEER Mark Chaney DATE 12-10-15



PROJECT NUMBER:

BORING NUMBER: BRP-26

Sheet: 1

SOIL BORING LOG

PROJECT: Hingham DHT SD

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill max 170; SPT Sampling

WATER LEVELS:

START: 11/11/15 14:00 FINISH: 11/15/15 08:00

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					3-4" Asphalt	Advanced the hole from 0'-10' using 3" ID sonic macro core
1	S1	SONIC MACRO CORE	36"		Poorly graded SAND with gravel (GP) gray (GLAY 14/104), dry, pieces of Asphalt. Road based aggregate?	DPC -
2						DPC -
3					3'-0" - woven geotextile 3'-0" - 4'-0" - silty sand with gravel (SM), dark brown-gray (2.5-5/10), moist fine to medium grained sand	DPC -
4		SONIC MACRO CORE	36"		4'-0" - 6'-0" - same as above	
5	S2					
6					6'-0" - Polyethylene liner	



PROJECT NUMBER:

BORING NUMBER: BRP-26

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2				6.0' - Poorly graded SAND (SP) mixed with crushed asphalt, dark gray-black (N2), dry	DPC -
7					7.0' - 9.75' - same as above,	DPC -
8	S-3					
9					9.0' - decrease in Asphalt content	DPC -
10					9.75' - Fat clay (CH), Red (10YR 4/6), moist, highly plastic, very stiff	DPC -
11	S-4	SS	24"	9	10.0' - Poorly graded SAND with gravel (SP), dark gray black (N2), dry, Road based aggregate	10.0' - 6" OD Outer casing installed to a depth of 10' bgs 10.5' - Below 10' switched to SS sampling; 140-lb hammer; 30-in. drop; 3" dia sampler DPC -
12				8	11.0' - clayey SAND (SC), Red-white (10YR 4/6), moist, fine to medium grained sand	DPC -
				14		
				25		



PROJECT NUMBER:

BORING NUMBER: BLP-26

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-5	SS	9"	16 50/3"	Silty SAND (SM), greenish-brown (7.5Y 4/3), dry, particulate (COPR)	DPC + 12-75' - spoon bouncing Advanced to 14'-0" bgs with 3" ID sonic macro core
13	SS-6	Sonic macro core	15"	-	Same as above, Reddish-brown and green (7.5Y 5/4), particulate to moderately indurated, laminated (4B COPR)	DPC +
14	SS-7	SS/ sonic macro core	NR / 12"	50/1"	Same as above	14'-0" - spoon bouncing Advanced to 15'-0" bgs with 3" ID sonic macro core
15	SS-8	SS/ sonic macro core	NR / 2 1/2"	50/3"	15'-0" - 16'-5" - Same as above	15'-0" - spoon bouncing Advanced to 17'-0" bgs with sonic macro core
16					16'-5" - Poorly graded SAND with silt (SP-SM), dark gray-black (N2), moist, medium grained sand, particulate (4B COPR)	DPC +
17	SS-9	SS	NR	12	No Recovery	
18	SS-10	SS	4"	36	17'-5" - silty SAND (SM), brown-green (7.5YR 4/3), dry, particulate (COPR)	DPC +



PROJECT NUMBER:

BORING NUMBER: BRP-26

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-11	SS	1"	21	Same as above	
	SS-12	SS	4"	19	Poorly graded SAND with silt (SP-SM), dark gray-green (2.5Y4/3), wet, particulate (AB COPE)	DPC +
19	SS-13	SS	6"	13	Same as above, wet	
	SS-14	SS	4"	11	Same as above, wet	
20	SS-15	SS	4"	9	Same as above	20.0' - water encountered during drilling.
	SS-16	SS	6"	9	Same as above	
21	SS-17	SS	6"	10	Same as above	DPC +
	SS-18	SS	6"	25	Same as above	DPC +
22	SS-19	SS	6"	9	Same as above	22.1' - 6" outer casing advanced to 20.0' bgs
	SS-20	SS	6"	11	Same as above	DPC +
23	SS-21	SS	6"	15	Same as above, contains gravel	DPC +
	SS-22	SS	6"	33	Same as above, contains gravel	DPC +

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
24	SS-23	SS	6"	27	Same as above,	DPC +
	SS-24	SS	6"	33	Poorly graded sand with gravel (GP), brown-gray (5YR 4/3), wet, medium to coarse grained sand,	- 17:30 11/14/15 - stopped work Returned drilling on 11/15/15 DPC -
25	SS-25	SS	6"	14	Same as above	25.5' Advanced the 6" OD Outer casing to a depth of 25' bgs.
26					Bottom of boring at 25.5' bgs	



PROJECT NUMBER: 10587

BORING NUMBER: BRP-34

Sheet: 1/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +25

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START: 0745

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	3" Sonic		NA	Road base / Asphalt	15 mins stand by time needed to test 1 VWP DPC - none
1						
2			2.5'			
3					2.5' - 4.0' Dry Red brown f-c silty sand trace gravel (SM)	DPC - none
4	S-2	3" Sonic	4'		4 - 6.0 Dry Red brown with orange particles f-m silty sand trace gravel, trace clay (SM-LL)	DPC - none
5						
6						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-34

Sheet: 2/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~+25

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	5-2	3" Sonic	4'	NA	6.0-7.0 Road base/Asphalt	geo mem brace @ 6' DPC - none
7	5-3				7.0-8.0 Dry brown f-m silty sand trace gravel (SM)	DPC - none
8					8.0-8.5 Road base/asphalt	DPC - none
9					8.5-9.5 Brown f-l sand trace gravel, silt (SM)	DPC - none
10	5-4	2" OD sampler	1 1/3"	5-12 100/4	9.5-10 Dry red mottled with white Fat clay (CH) 10'-11' Dry mottled with white Fat clay (CH) (Hard)	DPC - none PP = 2.75 DPC - none PP = 3.75
11	5-5	3" Sonic	2'	NA	11'-11'4" Dry very dense red brown highly indurated f-m silty sand, trace gravel (SM) 11'4"-12' Dry very dense red brown highly indurated f-m silty sand trace gravel (SM) (HB)	DPC + strong refusal @ 11'4" advanced with Sonic to 12' DPC + strong
12						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-34

Sheet: 3/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: +25

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-2	2" ID sampler	0	100/5	12'	NO sample in spoon
	SS-5	3" sonic	1'	NA	12'5"-13' Same as S-4 (HB)	DPL++ very strong
13	SS-3	2" ID sampler	6"	100/3"	13'-13'3" Dry, Very dense red f-m silty sand (SM)(HB) with orange-brown particles highly indurated	DPL++ very strong Refusal at 13'3" advanced w/ sonic
	SS-6	3" sonic	1'	NA	13'3"-14' Same as S-5 (HB)	13'4" DPL+ strong
14	SS-4	2" ID sampler	8"	100/4"	14'-14'4" Same as SS-3 (HB)	DPL+ strong Refusal at 14'4" advanced to 15' w/ sonic
	SS-7	3" sonic	1'	NA	14'4"-15' Dry red to grayish black f-m silty sand trace gravel (HB) and (GB) intermingled	DPL++
15	SS-5	2" ID sampler	1"	100/1"	15'-0' Silty sand (SM), Red-Brown (7-SYR 4/3), dry, slightly to moderately indurated, (HB core)	DPL+ SS refusal: Advanced the hole to 16' bgs using 3" ID Sonic macro core.
	SS-8	3" sonic	12"	NA	Same as above	
16	SS-6	2" ID sampler	1"	50/3"	Same as above, 1'	16'-0' - SS refusal; Advanced the hole to 17' bgs using 3" ID Sonic macro core
	SS-9	3" sonic	2"	NA	Same as above	
17	SS-7	2" ID sampler	5"	50/5"	17'-0' Poorly graded sand with silt (SP-SM), dark gray-black (N2), wet, Particulate, coarse grained sand, (GB core)	17'-0' - SS refusal; Advanced the hole to 18' bgs using 3" ID Sonic macro core
	SS-10	3" sonic	8"	NA	Same as above	17'-0' - groundwater encountered during drilling. DPL+

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +25

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Mutt' Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH: 12:30

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	SS-8	2" OD sample	6"	47	18-0' silty SAND (SM), Red-Brown - gray (7.5YR 4/3), moist, fine to medium grained sand, particulate (COPR)	DPC +
	SS-9	2" OD sample	6"	24	Same as above	DPC +
19	SS-10	2" OD sample	3"	50/3"	Same as above	19-0' - SS refusal: Advanced 3" OD Sonic macro core to 20-0' bgs.
	S-11	3" Sonic	2'	NA	19'-5' - 20' Red brown f-m silty sand, moderately indurated (HB) (SM)	DPC + stringy
20	SS-11	2" OD sample	3"	50/3"	20'-0' - 20'-3" Wet very dense red brown moderately indurated f-m silty sand, (SM) (HB)	DPC + stringy refusal @ 20'-3"
	S-12	3" Sonic	1'	NA	20'-3' - 21' Dry red brown moderately indurated f-m silty sand, trace gravel (SM) (HB)	Advanced sonic to 21'
21	SS-12	2" OD sample	10"	22	21'-0' - 21'-6" Moist very stiff Red mottled with white Fat clay CH	DPC 6" OD casing to 21'
22					Thermometer air temp 13.5°	PP = 4.5 tsf
					T ₂ Thermistor Air temp 14.6°	2" standpipe installed
23					T ₁ Thermistor 14.62°	Two thermistors installed
						T ₂ @ 14' ± through COPR
						T ₁ @ 17' interface of GB & HB
24						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

Dundalk Marine Terminal

LOCATION

Baltimore, Maryland

BORING LOCATION

See location Plan

BORING NO.

BRP-34

SHEET

7

OF

7

FILE NO.

10587

SURFACE ELEV.

+25

DATUM

TEST/INSPECTION EQUIPMENT

Sonic Samp Drill Max 170; SPT Sampling

REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	MECHANICAL		DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>21'</u>
SKID	HYDRAULIC		DIA., IN.	DEPTH, FT. FROM	TO
BARGE	OTHER		DIA., IN.	DEPTH, FT. FROM	TO
OTHER	<u>Track</u>				

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

SS-Sampler: 2" Dia Sampler3" IO Sonic Macrocore

DRILLING MUD USED

☐ YES☒ NO

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

AUGER USED

☐ YES☒ NO

TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.

AVERAGE FALL, IN.

SAMPLER HAMMER, LBS.

140

AVERAGE FALL, IN.

30

TYPE OF HAMMER

Automatic**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES☐ NO

SKETCH SHOWN ON

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

Tony Palermo

HELPERS

Joseph Arroyo

REMARKS

2 thermistors installed

RESIDENT ENGINEER

Mark Chang

DATE

12-9-15

BORING NO.

BRP-34



PROJECT NUMBER:

BORING NUMBER: BLP-35

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell BMT SSZ

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL MARK 170; SPT sampling

WATER LEVELS:

START: 11/13/15
8:45FINISH: 11/13/15
11:50

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC MARKED CORE	48"	3" Asphalt	Advanced from 0'-10' With 3" I.C. sonic marks core	
0.25' - 1.5' - Poorly graded sand (SP), light gray (GLY 7/10+), dry, alternating layers of Asphalt and sand						
1.5' - 6.0' - silty sand with gravel (SM), Gray-Brown (2.5-7.5/10), moist, fine to medium grained sand						
2						
3					3.0' - ground water observed on the outside of the 3" sonic marks	
4	S-2	SONIC MARKED CORE	36"	6.0' - 5.0' - same as above	DPC -	
5.0' - Polyethylene liner encountered						
5.0' - 6.0' - Poorly graded sand with gravel (SP), Red-White (2.5-7.5/10), moist, medium grained sand						
5					DPC -	
6						



PROJECT NUMBER:

BORING NUMBER: BRP-35

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	SS			6'-6" - Alterating layers of Asphalt and Poorly graded sand with gravel (SP), gray (GLY), 7/16", dry	DPC -
7					7'-9.6" - Silty SAND with gravel (SM), Gray-brown (2.57 5/16), wet, fine to medium grained sand	DPC -
8	S-3	SS	36"			
9					9.6" - 10.0" lean CLAY (CL), Red (104 4/16), moist, medium plasticity	DPC -
10	S-4	SS	18"	5 15 10.0 50/6"	10.0" - Silty SAND (SM), Red-brown (7.57 5/16), dry, slightly indurated, (HRC CORP)	10.0" - Switched to SS sampling below 10'; 140-lb hammer; 30-in drop; 3" dia. sampler. Installed the 6" OD outer casing to a depth of 10' bgs DPC +
11						
12						Advanced the hole to 13' bgs with 3" IP Sonic Macro core



PROJECT NUMBER:

BORING NUMBER: BRP-35

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12	5-5	Sonic Micro CPT	24"	-	same as above, dry, particulate	DPT +
13						
14				25	14'0 - 14'5' - same as above	
15	5-6	SS	24"	76 70 78	14'5' - 15'5' - poorly graded SAND with silt (SP-SM), dark gray-black (N2), wet, particulate, bright green particles (GB COPR)	DPT +
16					15'5' - silty sand (SM), Red-Brown greenish (2-5% R 5/6), moist, particulate to slightly indurated, laminated (HB COPR)	DPT +
17	5-7	SS	2"	50/24	same as above, wet	16'1' - Advanced the 6" OD casing to 15' bgs. - Advanced the hole to 17' bgs. with 3" ID sonic micro case
18	5-8	SL	4"	35	same as above, wet	
19	5-9	SS	24"	12	same as above, wet	



PROJECT NUMBER:

BORING NUMBER: BRP-35

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	SS-10	SS	6"	71	Same as above, greenish particles	DPC +
	SS-11	SS	6"	42	15.5' - Poorly graded sand with silt (SPSM), dark gray-black (N2), wet, particulate (AB CORE)	DPC +
19	SS-12	SS	3'	62/3"	Same as above	DPC +
	SS-13	SS - macro core	6"	-	Same as above	Advanced the 3" to sonic macro core to 20.0 bgs.
20					19.9' - Fat clay (CH), Red (D4444), wet, highly plastic Bottom of boring @ 20.0' bgs.	DPC - 6" 20 outer casing advanced to 20.0' bgs
21						
22						
23						
24						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-35SHEET 5 OF _____FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170' SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6" OD</u>	DEPTH, FT. FROM	<u>0</u> TO <u>20</u>
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
OTHER	OTHER	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS sampling - 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____
3" ID Sonic Macro Core

DRILLING MUD USED☐ YES ☒ NO

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED☐ YES ☒ NO

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

AVERAGE FALL, IN. _____

SAMPLER HAMMER, LBS. 140AVERAGE FALL, IN. 30TYPE OF HAMMER Automatic**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

See Standpipe log

STANDPIPE:	TYPE	_____	ID, IN.	_____	LENGTH, FT.	_____	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	UN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	UN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	UN. FT.	_____	OTHER:	_____

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing, Inc.Brian Karwick

HELPERS

Chris PhelanK. Chattermedula

DATE

11/13/15BORING NO. BRP-35

PROJECT NUMBER

10587

BORING NUMBER

BRP 37

SHEET

OF 7

SOIL BORING LOG

12-2-15

PROJECT

Dundalk Marine Terminal

LOCATION

Baltimore, Maryland

ELEVATION

~23

DRILLING CONTRACTOR

ADT

DRILLING METHOD AND EQUIPMENT

Sonic Samp Drill MAX 170; SPT sampling

WATER LEVELS

START 220

FINISH

LOGGER

M. Chaney

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6"-6'-6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
0	51	301 sonic			Asphalt/Road base	Sample under pressure Shot = 3' sonic 12" gallons - 1 sample
1			NA			
2			NA			
3						
4					4'-4'8" f-m Red brown silty sand, trace gravel, clay	
5	52	311 sonic	31	NA	4'8"-5'3" Black gravel asphalt/Road base	Geo membrane
					5'3"	
6						



PROJECT NUMBER: 10587

BORING NUMBER: BRP37

Sheet: 2/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, MD

ELEVATION: +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170', SPT sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	3" Sonic	3'		Asphalt road base	S-2 photo not taken
7	S-3	3" Sonic			7'-7'8" light brown f-m silty sand, trace gravel	DPC -
8					7'8"-8'4" Black w/graded gravel f-l sand asphalt	S-3 photo not taken
9					8'4"-9'6" Red brown silty f-l sand with green & orange seams some gravel	
10					9'6"-10' Brown f-m sand trace gravel, clay	Geosynthetic Membrane @ 10'
11	S-4	3" DD SS	20"	12-15 34 2/106	11'8"-12'12" Mod - highly indurated grayish white fine to medium sand, some gravel Bot 12' Red Clay mottled with green orange particles Liner	DPC - DPC -
12	S-4		2'		11'8"-13' Red brown f-m sand with gravel (H-B)	Sonic from 11'8"-13' DPC -



PROJECT NUMBER: 10587

BORING NUMBER: BRP 37

Sheet: 3/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, MD

ELEVATION: +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill max 170; SPT sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chanoy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	54	3" silty	2'	NA	11'8"-13' Red brown f-M sand with gravel (HB)	DPC +
13	55-2	3" OD	NO REC	4"/50	No photo	refusal advanced with sonic from 13-14'
	55	3" Sonic	1'	NA	13'-14' Red f-M sand, trace gravel (HB)	DPC ++
14	55-3	2" OD	2'	9-24 43-13	top 10" Red brown mod to highly indurated f-M silty sand trace gravel (HB) Red brown indurated with green + orange specks fine trace gravel (HB)	Top 10" DPC ++ Bottom 14" DPC +
15					Red brown mod indurated with green + orange particles, trace gravel HB	
16	55-4	3" OD	10 8"	45 4/100	16'-16'10" Highly indurated black with 16-16'10" green particles f-M silty sand trace gravel (GB)	DPC +
17	55-5	3" OD	8"	67 2/100	17'-17'8" Highly indurated Red brown with orange specks orange particles HB M-C sand trace gravel (HB)	splint spoos from 17'-18' DPC +
18	55-6	3" Sonic	17"	1/1	17'8"-18" Red brown f-M sand trace gravel (HB) trace clay	sonic from 17'8"-18' DPC +



PROJECT NUMBER: 10587

BORING NUMBER: BDP 37
Sheet: 4/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, MD

ELEVATION: +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170, SPT sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	5-7	3" Sonic	1'	NA	Dark brown Dark Brown same as above Red brown C-M sand with green particles some gravel (HB)	DPCF DPC+
19	5-6	3" Sonic	NO REC	4"/50		Refused @ 19'4" 190 advanced with sonic to 20'
	5-8	3" Sonic	1.5'	NA	Top 6" Red brown (HB) clayey sand trace gravel Bottom 1' Red brown f-m sand with gravel (HB)	DPC+
20	5-7	3" Sonic	4"	4/100	Highly indurated Red brown f-l sand some gravel (HB)	DPC+
	5-9	3" Sonic	12"	NA	Red brown f-M sand some gravel HB	advance with sonic to 21 DPC+
21	5-8	3" Sonic	3'	7	21-21'3" Red Fat Clay Liner	Installed 12-3-65 Thermometer 7.9° Thermistor T @ 17' 8.4° Air 19.4 Slurry
22						Thermistor T @ 14.5' 7.2 Air 19.1 Slurry
23						
24						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT

LOCATION

BORING LOCATION

BORING NO.

SHEET

FILE NO.

SURFACE ELEV.

DATUM

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

AUGER USED

TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN.

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES☐ NO

SKETCH SHOWN ON

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

HELPERS

DATE

BORING NO.



PROJECT NUMBER:

BORING NUMBER: BRP-38

Sheet: 1

SOIL BORING LOG

PROJECT: HONEYWELL DMT ISD

LOCATION:

ELEVATION:

DRILLING METHOD AND EQUIPMENT: SONICAMP DRILL MAX 170; SPT SAMPLING

WATER LEVELS:

START: 11/19/15 07:45 FINISH: 11/19/15 08:30

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC SAMPLE MACRO CORE	36"	-	3" Asphalt	Advanced the hole from 0'-8" using 3" ID sonic macro core
1					0.25' - 1.0' - Poorly graded GRAVEL with sand (GP), dry, gray (GLGY) S(10Y), dry, mixed with crushed Pieces of Asphalt	DPC -
2					1.0' - Silty sand with gravel (SM), Red-Brown (10YR 4/6), moist, fine to medium grained sand	DPC -
3	S-2	SONIC MACRO CORE	36"	-	2.0' - Geotextile	DPC -
4					3.0' - 5.0' - Same as above	DPC -
5					5.0' - clayey sand with gravel (SC), Brown-gray (10YR 4/4), moist, fine to medium grained sand	DPC -
6						



PROJECT NUMBER:

BORING NUMBER: BRP-38

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
0	S3	SONIC MATERIAL CORE	24"	—	6.0' - 7.5' - same as above -	DPC -
7					7.5' - Asphalt, multiple layers 2" thick, crushed piece pieces.	7.0' - 6" OD outer casing installed to a depth of 8' bgs -
8					Bottom of Boring @ 8.0' bgs.	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-38
 SHEET 1 OF 1
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT SONIC CAMP DRILL MAX 170
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6" O.D.</u>	DEPTH, FT. FROM	<u>0</u> TO <u>8</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER <u>TRUCK</u>	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SONIC MACRO CORE 3" ID
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/19/15	08:45	8.0'	8.0'	NE	CLOUDY; DRIZZLE

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

PIEZOMETER RECORD

STANDPIPE:	TYPE	<u>PVC</u>	ID, IN.	<u>2</u>	LENGTH, FT.	<u>5</u>	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	UN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	UN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	UN. FT.	_____	OTHER:	_____

BORING CONTRACTOR AQUIFER DRILLING AND TESTING, INC.
 DRILLER BRIAN KARSHICK HELPERS CHRIS PHELEN
 REMARKS _____
 RESIDENT ENGINEER K. Chaturvedi DATE 11/19/15

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: BALTIMORE

ELEVATION: ~ +19

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1400
11/30/15

FINISH:

LOGGER: M. CHANICU
L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0					ASPHALT / ROAD BASE	
1	3-1	SM	3'	N/A	BRN. C.M. SAND, SM GVL, TR. CLAY	DPC-
2						
3						
4					4-0.5 LARK BRN. C.M. SAND, SM GVL, CLAY	
5	5-2		3'	N/A	5.5 - 6 DK BRN CLAY	
6						GEOMEMBRANE @ 6.0'

SOIL BORING LOG

PROJECT: DMT

LOCATION: BALTIMORE, MD

ELEVATION: ~ +19

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 1400 11/30
FINISH: 1600 11/30

LOGGER: L. LINCOLN /
M. CHANCY

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2		3'	N/A	6" RED-BRN M-C SAND, SM GVL	
7		3" SONIC			7-8 DK BRN CLAY	
8	S-3		2' 6"	N/A	8" GRAY, GRAY-GREEN C-M SAND, SM GVL (ROAD BASE)	
9					9.5-10 RED CLY, SM GVL	WOVEN FABRIC @ 9.25'
10				8	TOP 12" DK GRAY, BRN CLAYEY C-M SAND, SM GVL	
11	S-4			7	BOT 7" RED CLAY MOTT. YELLOW, WHITE	DPC-
12	S-5			50/5"	1" RED-BRN HIGHLY INDURATED F-M SAND (HB) RED-BRN SILTY F-M SAND, SM GVL	DPC+



PROJECT NUMBER: 10587

BORING NUMBER: BRP-40

Sheet: 3/5

SOIL BORING LOG

PROJECT: DMT

LOCATION: BALTIMORE, MD

ELEVATION: ~+19

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170


WATER LEVELS:

START: 1400 11/30/15

FINISH: 1600 11/30/15

LOGGER: L. LINCOLN / M. CHANCY

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-6	3" S.S.	6"	50	12-12.5 HIGHLY INDURATED RED-BRN, BRN, GRAY SILTY M-F SAND, TR GVL, GREEN PARTICLES	DPC+
13		3" S.W.C.		N/A	12.5 - 13.2 DO SS-6 (HB) 13.2 - 13.7 BLK M-F SAND, TR. GREEN PARTICLES (GB) 13.7 - 14 DO SS-6 (HB)	
14	SS-8	3" O.D. S.S.	3"	50	14-14.5 DK GRAY M-F SAND, SM GREEN PARTICLES (GB)	WATER IN DPC1 SAMPLE 14-14.5
15	SS-10	3" S.W.C.	18"	N/A	14.5 - 16 MOD-HIGHLY INDURATED RED-BRN C-F SAND, SM GVL, TR. GREEN PARTICLES (HB)	DPC+
16		3" O.D. S.S.	12"	3	16-16.75 BRN, RED BRN GVL C-M SAND	DPC+
17				13	16.75-17 RED CLAY MOTT WHITE	
18						EOB @ 17.0'



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Dundalk Marine Terminal
LOCATION Baltimore, Maryland
BORING LOCATION See boring location plan

BORING NO. BRP-40
SHEET 5 OF 5
FILE NO. 10587
SURFACE ELEV. ~ +19
DATUM

TEST/INSPECTION EQUIPMENT Sonic samp Drill max 170; SPT sampling
REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG _____ TYPE OF FEED _____
TRUCK _____ DURING CORING _____ CASING USED ☒ YES ☐ NO
SKID _____ MECHANICAL _____ DIA., IN. 6" DEPTH, FT. FROM 0 TO _____
BARGE _____ HYDRAULIC _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____
OTHER Track OTHER _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____

TYPE AND SIZE OF: _____ DRILLING MUD USED ☐ YES ☒ NO
D-SAMPLER _____ DIAMETER OF ROTARY BIT, IN. _____
U-SAMPLER _____ TYPE OF DRILLING MUD _____
S-SAMPLER SS-Sampler; 3" dia sampler AUGER USED ☐ YES ☒ NO
CORE BARREL _____ TYPE AND DIAMETER, IN. _____
CORE BIT _____
DRILL RODS _____
3" ID Sonic Macrocore CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON Vw Piezometer Installation Record pg 4/5

STANDPIPE: _____ TYPE _____ ID, IN. _____ LENGTH, FT. _____ TOP ELEV. _____
INTAKE ELEMENT: _____ TYPE _____ OD, IN. _____ LENGTH, FT. _____ TIP ELEV. _____
FILTER: _____ MATERIAL _____ OD, IN. _____ LENGTH, FT. _____ BOT. ELEV. _____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" SHELBY TUBE SAMPLES _____
3.5" DIA. U-SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" UNDISTURBED SAMPLES _____
CORE DRILLING IN ROCK _____ LIN. FT. _____ OTHER: _____

BORING CONTRACTOR Aquifer Drilling and Testing, Inc
DRILLER Brian Karshick HELPERS Chris Phelan
REMARKS 1 vw piezometer and 2 thermistors installed
RESIDENT ENGINEER M. Chaney L Lincoln DATE 11-30-15

BORING NO. BRP-40

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ 14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill max 170; SPT sampling

WATER LEVELS:

START: 09:45

FINISH:

LOGGER: M. Chaney

12-4-15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
0	5-1	3" Sonic	1.5'	NA	Road base/asphalt, Well graded gravel	DPL - none 6" OD casing to 5'
1						
2						
3						
4	5-2	3" Sonic	3'	NA	3.5-4.0 Dry Red brown silty f-m sand trace gravel (SM) 4.0-6.0' Dry Red brown with orange particles silty f-m sand trace gravel (SM)	DPL - none DPL - none
5						
6						Geo membrane @ 6.00

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max; SPT sampler

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chang

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	5-2	3" Sonic	3'	NA	6.0-7.0 Dry red brown with orange particles silty f-m sand, trace gravel (SM)	DPL - none 6" OD casing to 10'
7	5-3	3" Sonic	2.5'	NA	7-9.0 Damp Dark brown with orange particles f-M silty sand (SM)	DPL - none
8						
9					9.0-9.5 Dry whitish concrete with gravel, f-M sand (S)	DPL - none
					9.5-10.0 Dry Red Fat Clay (CH) (top clay liner)	DPL - none
10	5-1	2" OD SS		45-100/2"	10-10.5 Dry Red brown Highly indurated Medium to coarse sand, trace gravel (S) HB	Refusal @ 10.5' Advance w/sonic to 12'
	5-4	3" OD Sonic	2.5'	NA	10.5-12 Dry red brown M-C sand with gravel (S) (HB)	DPL+ strong DPL+ strong
11						
12						

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +14'

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170; SPT sampler

WATER LEVELS:

START:

FINISH: 01:15

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	55-2	2" 00 SS	1.5'	41-22	12'-14' Dry red brown moderately indurated f-c sand, trace gravel (S) (HB)	DPC + strong 6'00 cased to 15'
13				3-11	13'-14' Dry red brown with green particles f-m sand (S) (GB)	DPC + strong
14	55-3	2" 00 SS	5"	100/5"	14'-14'5" Dense moist Brown f-m sand, trace silt (SM) (GB)	refusal @ 14'5" DPC + strong advanced w/ sonic to 15'
	55	3" sonic	1.5'	NA	14'5"-15'0" Moist Red Brown with orange silty f-m sand trace gravel, trace clay (SM-CL)	DPC + strong
15	55-4	2" 00 SS	3"	100/3"	15'-15'3" wet very dense brown silty f-m sand (SM) (GB)	DPC + strong
	55-6	3" sonic		NA	15'3"-16'0" Moist Red brown silty sand with gravel (SM) (HB)	Sonic sample saturated DPC + strong
16	55-5	2" 00 SS	1'4"	100/2"	16'-16'2" Moist light, indurated red brown silty sand (SM) (HB)	DPC + strong refusal @ 16'2" rod just bouncing
	55-7	3" sonic	1'	NA	16'2"-17' wet red brown f-c silty sand trace gravel (SM) (HB)	advance with sonic to 17' Sonic sample saturated DPC +
17	55-8	2" 00 SS	No rec	100/0	17'-17'5" moist red brown f-c silty sand trace gravel (SM) (GB)	rod bounces 100/0" DPC + advanced with sonic to 18'
	55-8	3" sonic	1'	NA	17'5"-18' red orange silty f-c sand with gravel (SM) (HB)	DPC + strong
18						DPC + strong



PROJECT NUMBER: 10587

BORING NUMBER: BRP 41

Sheet: 4/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal?

LOCATION: Baltimore, Maryland

ELEVATION: ~ + 14

DRILLING CONTRACTOR: AOT

DRILLING METHOD AND EQUIPMENT: Sonic Sump Drill Max 170; SPT Sample

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chong

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
18'	557	2" GD	3"	8/6"	18'-18'3" Dry loose Red mottled with white streaks (CH)	OPC + Boring terminated @ 18'6" Thermistors installed @ 13' 15.5'



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

LOCATION

BORING LOCATION

Dundalk Marine Terminal

Baltimore, Maryland

See location plan

BORING NO.

SHEET

FILE NO.

SURFACE ELEV.

DATUM

BRP-41

7

OF

7

10587

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Sonic Samp Drill max 170, SPT sampler

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG

TRUCK

SKID

BARGE

OTHER

TYPE OF FEED

DURING CORING

MECHANICAL

HYDRAULIC

OTHER

CASING USED

DIA., IN.

DIA., IN.

DIA., IN.

☒ YES

☐ NO

DEPTH, FT. FROM

DEPTH, FT. FROM

DEPTH, FT. FROM

0

TO

TO

TO

15'

Track

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

SS-sampler; 2" diam sampler

3" ID Sonic No. core

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

☐ YES

☒ NO

AUGER USED

TYPE AND DIAMETER, IN.

☐ YES

☒ NO

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN.

140

Automatic

30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES

☐ NO

SKETCH SHOWN ON

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing

Tony

HELPERS

Joseph

2 thermistors installed

Marc Chaney

DATE

12-4-15

BORING NO.

BRP-41



PROJECT NUMBER:

BORING NUMBER: BRP-43

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT S&T

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SHANK DRILL MAX 170' SPT Sampling

WATER LEVELS:

START: 11/11/15
9:40

FINISH:

LOGGER: K. Chattervedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
0					5" Asphalt	Advanced from 0' 10' with sonic main core 3" ID
1	5-1	SONIC TAPERED CORE	12"		Poorly graded sand with silt and gravel (SP-SM), Gray-brown (GLEY) dry, fine to medium grained sand	DPC -
2						
3						
4					4.6' Sand at depth, moist	
5	5-2	SONIC TAPERED CORE	36"		4.75' - grout white fabric encountered 4.75' - 6.5' - silty sand (SM), with trace gravel, dark brown-gray (10YR) moist, fine grained sand 6.5' - mass polyethylene liner encountered 6.5' - 206 to 2" Asphalt 6.6' - silty sand (SM) with gravel Red-Brown (2.5YR 5/6), dry, fine grained sand	DPC - 3/2
6						



PROJECT NUMBER:

BORING NUMBER: BRP-43

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6						
7					7.0' - 8.5' - Poorly graded GRAVEL with Sand (GP), Gray-white (GLEY) dry, Road based aggregate. 4/10/11	DPC -
8	S-3	SOME MUD-CORE	76"		8.5' - 9.5' - Poorly graded SAND (SP), light Red-white (5YR 5/6) dry, medium to coarse grained sand	DPC -
9					9.5' - Silty SAND (SM), Red-white (5YR 4/6) dry, fine grained sand	DPC -
10				17	10' - 11' - well graded GRAVEL with Sand and silt (GP-GM), dark gray, moist non-coke fill	(2-5YR 4/1) DPC -
11	SS-4	SS	24"	19	11' - 11.75' - Poorly graded GRAVEL with sand (GP), tan-green (GLEY) dry, Particulate (COPE)	10.0' - Below 10' switched to SS sampling; 140-lb hammer; 30-in drop; 3" dia. Sampler
12				16	11.75' - Silty sand (SM), Red-Yellow (5YR 5/6) dry, bright green particles, particulate to slightly indurated (COPE)	bpc +



PROJECT NUMBER:

BORING NUMBER: BRP-43

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-5	SS	NR	100/3"	12.0' - Silty sand (SM), Red-Brown (7.5YR 4/6) Silty SAND (SM), Red-Brown (7.5YR 4/6) dry, fine to medium grained sand, Particulate to slightly indurated (HR CORE)	- Advanced the sonic macro case to 14' bgs - No Recovery in split Spoon
13						
14						
15	SS-6	SS	17"	8 6 14 22	14.0' - Poorly graded sand with silt (SM-SM), dark gray-black (N2), moist, Particulate, bright brown particulate (HR CORE)	- encountered groundwater at 15' bgs during drilling
16	SS-7	SS	4"	100/4"	16.0' - Silty sand (SM), dark brown- Red (10YR 4/2), dry, Particulate to slightly indurated, indurated (HR CORE)	- Advanced the 3" to sonic macro case to 17' bgs
17	SS-8	SS	NR	10	No recovery	
18	SS-9	SS	5"	100/5"	17.5' - Poorly graded sand with silt (SP-SM) dark gray-black (N2) - wet, Particulate bright brown particulate (HR CORE)	
					17.9' - Silty sand (SM), dark brown-red, moist, Particulate (HR CORE)	



PROJECT NUMBER:

BORING NUMBER: BR-43

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-9	SS	NR	50/6"	Same as above, dry, particulate	Advanced the sonic mass core to 18.5' bgs
	SS-10	SS	6"	56	Same as above, particulate to slightly indurated, laminated	
19	SS-11	SS	3"	100/3"	Same as above, particulate, wet, bright green and yellow particles	Advanced the sonic mass core to 20' bgs
	SS-12	S	6"	-	Same as above, particulate to moderately indurated, laminated	
20	SS-13	SS	6"	11	Same as above, particulate to slightly indurated	20.0 - Installed the 6" DS outer casing to a depth of 20' bgs
	SS-14	SS	6"	8	20.5' - Sandy lean (10% CL), Red (10% dry, fine grained sand	4/14 DPC -
21					Bottom of boring @ 21.0' bgs	
22						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-43SHEET 5 OF _____FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Sonic Samp Drill Map 170'; SPT-Sampling**BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE**

TYPE OF BORING RIG	TYPE OF FEED DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK _____	MECHANICAL _____	DIA., IN. <u>6" OD</u>	DEPTH, FT. FROM <u>0</u>	TO <u>21</u>
SKID _____	HYDRAULIC _____	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
BARGE _____	OTHER _____	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
OTHER <u>Track</u>				

TYPE AND SIZE OF:

D-SAMPLER _____

U-SAMPLER _____

S-SAMPLER SS Sampling: 3" dia.

CORE BARREL _____

CORE BIT _____

DRILL RODS _____

3" OD Sonic Macro Core

DRILLING MUD USED

☐ YES☒ NO

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

☐ YES☒ NO

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

AVERAGE FALL, IN. _____

SAMPLER HAMMER, LBS. _____

AVERAGE FALL, IN. _____

TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/11/15	12:15	16	10	15	During Drilling

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

See Standpipe Installation Log

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing, Inc.Brian Karshick

HELPERS

Chris PhelanR. Chaturvedula

DATE

11/11/15BORING NO. BRP-43



PROJECT NUMBER:

BORING NUMBER: BRP-47

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 0950 FINISH: 1300 LOGGER: L. LINCOLN
11/11/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
0	S-1	3" O.D. SONIC CORE	24"	N/A	4" ASPHALT	DPC -
1					BRN, DK GRY SILTY F.C SAND, SM GVL (FILL)	
2					GRY F.C SAND, SM GVL, TR SILT (ROAD BASE AGGREGATE)	
3	S-2	3" O.D. SONIC CORE	24"	N/A	4-7.0 DK BRN, RED, DK GRY F.C SAND, SM GVL, CLAY (FILL)	DPC -
4						
5						
6						



PROJECT NUMBER:

BORING NUMBER: BRP-47

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION:

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 0950 FINISH: 1300 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
4	S-2 CON.	3" SONIC CORE	3'	N/A	BRN, RED, DL GRN F.C SAND, SM GVL, CLAY (FILL)	DPC -
7					7-8 DO S-2	
8	S-3		3'	N/A	8-8.5 ASPHALT	
9					8.5-9 GRY C.F SAND, SM GVL (ROADBASE)	DPC -
					9-10 DK GRY, GRAY-BLUE F.C SAND, SM SILT, GVL (ROAD BASE)	DPC - DROVE CASING TO 10'
10		2" AD. SPOON		8	10-11 DK BRN SILTY F.M SAND, TR GVL	DPC -
11	SS-4			18	11-11.2 GRY F.M SAND	
				23	11.2-11.5 DK BRN, RED SILTY F.M SAND, SM GVL, WOOD FRAG.	DPC -
12				9	11.5-12 GRY, GREEN, BRN CF SAND, SM GVL, TR SILT	FABRIC GEOTEXTILE @ 11.8' DPC -



PROJECT NUMBER:

BORING NUMBER: BRP-47

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION:

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 0950

FINISH: 1300

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12		2" O.D. SPOON	19"	16	12-12.5 BRN, DK GRAY C-F SAND, SM GL (FILL)	DPC-
				39	12.5 - 12.8 RED CLAY MOTT. WHITE	PP = 1.6
13	SS-5				12.8 - 14 GREEN, BRN, GRAY F-M SAND, TR. SILT, WEAKLY INDURATED (COPR)	DPC+
14	SS-6	3" SONIC CORE	7"	45	14-14.6 BLK, GREEN M-F SAND, TR. YELLOW PARTICLES (GB)	DPC+
				50/1"		BROKEN WOOD FRAGMENTS @ 14.6'
15	S-7		17"	N/A	14.6 - 15.5 BRN F-C SAND, TR. GL, SILT, MOD INDURATED (HB COPR)	DPC+
					15.5-16 RED-BRN, DK GRAY SILTY F-M SAND, SM GL, TR. YELLOW PARTICLES, MOD. INDURATED (HB COPR)	DPC+
16		2" O.D. SPOON		36	16-16.4 DK BRN SILTY M-F SAND (HB COPR)	
					16.4-16.7 BLK, GREEN M-F SAND TR. YELLOW PARTICLES (GB)	DPC+
17	SS-8			66	16.7-17 RED-BRN, DK GRAY SILTY F-M SAND, MOD LITH. (HB)	DPC+
				86	17.0-17.3 RED-BRN CLAYEY F-M SAND, TR. GL	
				18	17.3-18 GRAY, GREEN, RED-BRN SILTY F-M SAND, TR. GL, YELLOW PARTICLES, MOD. INDURATED (HB)	DPC+
18						



PROJECT NUMBER:

BORING NUMBER: BRP-47

Sheet: 4

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 0950 FINISH: 1300 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-9	2" O.D. SPOON	6"	24	18-18.5 DK BRN M-F SAND, TR SILT (HB) MOIST	DPC+
18.5	SS-10		6"	32	18.5-19 RED BRN, BRN, DK GRN SILTY M-F SAND, SM GVL, TR RED CLAY (HB) MOIST, WEAKLY INDURATED	DPC+
19	SS-11		6"	17	DK BRN, RED BRN C-F SAND, SM SILT, TR GVL, RED CLAY (HB) MOIST, WEAKLY INDURATED	DPC+
19.5	SS-12		3"	50/3"	BRN SANDY GVL, TR SILT	DPC+
20	SS-13	3" SONIC	6"	N/A	RED BRN, BRN, DK GRN SILTY F-M SAND, TR GVL, MOD. INDURATED	WOOD FIBERS (?) DPC+
21	SS-14	2" O.D. SPOON		7	RED CLAY MOTT. YELLOW, WHITE TR. F-M SAND SEAMS	EOB @ 21.0'
22						
23						
24						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. BRP-47
 SHEET 5 OF 6
 FILE NO. 10587
 SURFACE ELEV. ~ +20
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	<u>4"</u>	DEPTH, FT. FROM <u>0</u> TO <u>15</u>
SKID	MECHANICAL	DIA., IN.		DEPTH, FT. FROM _____ TO _____
BARGE	HYDRAULIC	DIA., IN.		DEPTH, FT. FROM _____ TO _____
OTHER	OTHER	DIA., IN.		DEPTH, FT. FROM _____ TO _____

TYPE AND SIZE OF:

D-SAMPLER 2" O.D. SPLIT SPOON
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL 3" SONIC
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS. 140

TYPE OF HAMMER**AVERAGE FALL, IN.**

AVERAGE FALL, IN. 30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

P. 6

STANDPIPE:	TYPE	<u>PVC</u>	ID, IN.	<u>2</u>	LENGTH, FT.	<u>20</u>	TOP ELEV.	<u>~ +19.0</u>
INTAKE ELEMENT:	TYPE	<u>PVC</u>	OD, IN.	<u>2</u>	LENGTH, FT.	<u>5</u>	TIP ELEV.	<u>~ 0.0</u>
FILTER:	MATERIAL		OD, IN.		LENGTH, FT.		BOT. ELEV.	

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR

DRILLER TONY PALOMEQUE HELPERS DYLAN JEWELL

REMARKS

RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/11/15

BORING NO. BRP-47



PROJECT NUMBER:

BORING NUMBER: BRP-48

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS: START: FINISH: 0905 LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
6	S-3		24"	N/A	6-7.5 BRN C-F SAND, SM GVL, SILT (SURCHARGE FILL)	DPC-
7					7.5-8.0 BRN CLAYEY F-M SAND, SM GVL (FILL)	DPC-
8						EDB @ 8.0'

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. BRP-48
 SHEET 3 OF 4
 FILE NO. 10587
 SURFACE ELEV. ~ +20
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER			

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL 3" SONIC
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/11/15	1300	8	0	6.7'	

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

P. 4

STANDPIPE:	TYPE	<u>2</u>	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE		OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL		OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR AQUIFER DRILLING AND TESTING
 DRILLER TONY PALOMEQUE HELPERS DYLLON JEWELL
 REMARKS _____
 RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/11/15

BORING NO. BRP-48



PROJECT NUMBER:

BORING NUMBER: GP-1C

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DM755E

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: AQUIFER DRILLING AND TESTING, INC.

DRILLING METHOD AND EQUIPMENT:

SONIC SAMP DRILL MAX 170 : SPT SAMPLING

WATER LEVELS:

START: 12/12/15 FINISH: 12/18/15 10:45
LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					4" asphalt	Advanced the borehole from 0.2' using 3" top sonic macro core.
1	S-1	SONIC MACRO CORE	3 1/4"		0.3' - crushed concrete, chunks 2-5" dia of concrete.	Hard drilling; concrete powder flying from the macro core as the sample is collected. DPL -
2						
3					3.0' - silty sand (SM), dark brown (7.5R 3 1/3), moist, fine to medium sand	DPL -
4					4.0' - same as above, with gravel	DPL -
5	S-2	SONIC MACRO CORE	4 1/2"			
6					5.5' - same as above, Reddish Brown (7.5YR 4/6), with gravel	DPL -

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	SS-2	SANDY MACROCLONE	17"		6.0' - Same as above, with gravel.	DPC-
7						
8						
9	SS-3	SS	20"	4	7.8' - clayey SAND (SC), Red-Yellow (10YR 4/4), moist, fine to medium sand, trace gravel.	DPC-
10				28	8.0' - 8.2' - Fat CLAY (CH), Red-White dry, very stiff.	OD 4 1/4, DPC-
11				23	8.2' - Silty SAND with gravel (SM), Gray-brown-red, moist, fine to medium grained sand, greenish particles (COPR and non-COPR).	DPC + 1-
12	SS-4	SS	6"	25		
13				41	10.0' - Poorly graded sand with clay and gravel (SP-SC), Red-Brown-gray, wet, medium to coarse grained sand (COPR and non-COPR).	10.0' - 6" outer casing installed to 16' bgs. 10.0' - groundwater encountered during drilling DPC + 1-
14				8		
15				7		
16				4		



PROJECT NUMBER:

BORING NUMBER: GP-1C

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	8"	10 6	12'-0" - Poorly graded sand (SP), dark gray (gray 4/10), wet, medium grained sand	DPC -
13	SS-6	SS	12"	21 8	13'-0" - Clayey sand with gravel (SC), Red-Brown (7.5YR 4/6), wet, fine to medium grained sand	DPC -
14	SS-7	SS	4"	7 18	14'-0" - same as above	DPC -
15					Bottom of boring @ 15.0 bgs.	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. GP-1C
 SHEET 4 OF _____
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

Sonic Somp Drill Max XL 170, SPT Sampling**BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE**

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>15'</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS Sampler - 3" dia. Dr.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS.SAMPLER HAMMER, LBS. 140TYPE OF HAMMER Automatic

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30Sonic macro core: 8" dia**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
<u>12/15</u>	<u>11:23</u>	<u>12.0'</u>	<u>10.0'</u>	<u>10.0'</u>	<u>encountered during drilling</u>

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

VWP Installation log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Logging, Inc.

HELPERS

Chris PhalenInstrumentation installed by MRCERichard M. MuehleDATE 12/18/15BORING NO. GP-1C



PROJECT NUMBER:

BORING NUMBER: GP-5A

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DM7 SSF

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing Inc.

DRILLING METHOD AND EQUIPMENT: SONIC ~~macro~~ SAMP DRILL MAX 170; SM Sampling

WATER LEVELS:

START: 11/2/15
14:00FINISH: 11/2/15
15:15

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SONIC MACRO CORE	26"		2" Asphalt	Advanced to 3' bgs with 3" ID sonic macro core
					0.2' - 1.2' - Poorly graded gravel with SAND (GP), gray-black (10YR 4/1), dry, road based aggregate	
1					1.2' - 1.5' - Fat CLAY (CH), Red (10Y 4/4), moist, highly plastic	
2					1.5' - 3.6' - Silty SAND (SM), Brown Reddish-green (10YR 4/3), dry, fine to medium grained sand, particulate to slightly indurated (COPR)	sample tested with diphenyl carbazide for the presence of COPR
3						
4						
5	S-2	SONIC MACRO CORE	24"		Same as above, higher fines content	Advanced the 3" ID sonic macro core from 3'-6'
6						



PROJECT NUMBER:

BORING NUMBER: GP-5A
Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS	
	NUMBER	TYPE	RECOVERY (ft)				
							6" - 6" - 6" (N)
6	5-3	SS	32"		Same as above, wet	Groundwater observed at 6.0' bgs during drilling. Advanced the 3" cone more core from 6.5'	
7						7.25' - 8' - silty SAND (SM), dark gray and black (W2), wet, medium grained sand, particulate (GB CORR)	
8						8.0' - 9.0' - silty SAND (SM), Red-Brown and green (10YR 9/3), moist, particulate to slightly indurated. (HB CORR)	
9	5-4	SS	9"	21 30	9.0' - silty SAND (SM), Black and Red-Brown (10YR 4/3), wet, intermixed layers of GB and HB CORR, white translucent part	9.0' - white translucent particles observed in the sample. 10.0' 6" O.D. casing installed to a depth of 10' bgs.	
10	5-5	SS	12"	15 48	10.0' - 10.75' - silty SAND (SM), dark gray and (10YR 3/2) and bright green (5Y 6/6), wet, medium grained sand, Particulate to slightly indurated (GB CORR)	11.0' Below 9' switched to SS sampling, 100-lb hammer, 30in. drop, 3" dia. sampler.	
11	5-6	SS	12"	67 93	10.75' - silty SAND (SM), Red-Brown (10YR 5/6), ^{WET} medium grained sand 11.0' - 11.75' - Same as above		
12					11.75' - 12.0' - silty SAND (SM), dark gray and bright green (5Y 6/6), wet, medium grained sand, slightly indurated (GB CORR)	(10YR 3/1)	

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY
12	SS-7	SS	6"	81	Silty SAND (SM), Brown-gray and greenish (2.5Y 5/4) 1 wet, fine to medium grained sand, slightly indurated (HB COR)	Intersected SS intermediate case to Advanced the 6'00 Outer casing to 13'0" bgs
	SS-8	SS	4"	25	Red Fat CLAY (CH), Red (10YR 4/4) 1 wet, highly plastic	
13					Bottom of the boring at 13 feet bgs	
14						



PROJECT NUMBER:

BORING NUMBER: GP-5C
Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DM7 SSI

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL MAX 170' SPT sampling

WATER LEVELS:

START: 11/2/15
10:55FINISH: 11/2/15
12:22

LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SONIC MACRO CORE	17"		2" Asphalt	Advanced the sonic macro core 3" ID to 3' bgs
1					Poornly graded GRAVEL with sand (GP), gray and black (10YR 4/1), dry	
2					Alternating layers of Asphalt and gravel found on the spoon	
3	S-2	SONIC MACRO CORE	19"		3' - 3.25' fat CLAY (CH), Red (10YR 4/4), moist, highly plastic.	3' - Advanced the sonic macro core 3" ID from 3' - 6'. sample tested with diphenyl carbazide to determine the presence of COPR
4					3.25' - Silty SAND with gravel (SH), Reddish-Brown and green (10YR 4/4), dry, fine to medium grained sand (COPR)	
5						
6						



PROJECT NUMBER:

BORING NUMBER: GP-5C

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	S3	SONIC MACRO CORE	24"		6'-0"-6'-2' - same as above	6'-0'. Advanced 3" ID sonic macro core from 6'-3'. - water encountered at approximately 6'-2' bgs during drilling
7					6'-2'-7'-0' - Silty SAND (SM), dark gray (10YR 4/2), wet, medium grained sand, (GB CDR) Particulate	
8					7'-0' - silty SAND with gravel (SM), Reddish-Brown and greenish (10YR 4/4), dry, fine to medium grained sand, particulate (HB CDR)	
9	S-4	SS	12"	20 31	9'-0' - Poorly graded SAND with silt (SP-SM), dark gray and black (N2), medium grained sand, particulate, (GB CDR)	10'-0" - 6" OD outer casing installed to a depth of 10' bgs
10	S-5	SS	12"	28 83	same as above, slightly to moderately indurated	
11	S-6	SS	5"	100/5"	same as above	
12						

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
12	SS-7	SS	6"	30	same as above, pockets of gray sand clay.	
	SS-8	SS	6"	30	same as above, moderately to highly indurated	
13					13.0' - same as above	
	SS-9	SS	4"	13	13.4' - Fat CLAY (CH), Red (10H/4), highly plastic.	
					Bottom of boring at 13.5' bgs	
14						



PROJECT NUMBER:

BORING NUMBER: GP-9A

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SS2

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL MAX 170: SPT sampling

WATER LEVELS:

START: 11/3/15
16:15

FINISH: 11/3/15
17:40

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC MACRO CORE	32"		3" Asphalt	Advanced the hole using 3" ID Sonic macro core 2' 0" - Polyethylene membrane encountered in the spoon
1					0.25' - 2.0' - Poorly graded GRAVEL with sand and silt (GP-GM), mostly gray (10YR 6/2), moist - Road based aggregate	
2					2.0' - Poorly graded SAND with silt and gravel (SP-SM), gray-brown (10YR 4/3), moist, medium to loose grained sand	
3	S-2	SONIC MACRO CORE	29"		3.0' - 4.0' - Same as above.	
4					4.0' - 4.5' - (layer) SAND (SC), Red-white (10YR 4/4), dry, fine to medium grained sand.	
5					4.5' - 5.5' - Poorly graded GRAVEL with sand (GP), Black (N2), dry, Road based aggregate	
6					5.5' - 6.0' - Same as above, tan-white (10YR 8/3), moist, loose grained sand	



PROJECT NUMBER:

BORING NUMBER: GP-9A

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	53	SONIC MARKER CORE	36"		Silty sand (SM), dark gray and brown (10YR 4/4), dry, fine to medium grained sand, particulate (HB COR)	Sample tested with diphenyl carbazide for the presence of COPR
7					7'0" - Same as above, Red-Brown and greenish. (10YR 4/6)	
8						
9	54	SONIC MARKER CORE	12"		Same as above, slightly to moderately indurated.	installed the 6" OD outer casing down to 10' bgs
10	55	SS	10"	12 23	Same as above	10' - switched to SS sampling, 110-lb hammer, 30m drop, 3" dia sampler
11	55-6	SS	5"	50/5"	11'0" - Poorly graded SAND with Silt (SP-SM), gray-black (N2) and greenish, wet, Particulate (GB COR)	
12						



PROJECT NUMBER:

BORING NUMBER: GR-9A

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-7	SS	6"	28 32	Silty Sand (SM), Brown-gray and greenish (10YR 4/3), dry, Particulate to slightly indurated (HB COPE)	
13	SS-8	SS	NR	28	No Recovery	
	SS-9	SS	6"	75	Partly graded sand with silt (SP-SM), dark gray and black (10YR 2/2), wet, medium grained sand, Particulate (GB COPE)	13.5' - Ground water encountered during drilling at 13.5' bgs
14	SS-10	SS	NR	50/1"	No Recovery	Advanced to 14.5' bgs using 3" ID sonic marto core
	SS-11	SS	6"	22	Same as above	
15	SS-12	SS	6"	9#	Sandy lean CLAY (CL), Red (10YR 4/6), moist, fine grained sand	
					Bottom of boring @ 15.5' bgs.	
16						



PROJECT NUMBER:

BORING NUMBER: GP-9C

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +14

START: 0830 FINISH: 1130 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC	27"	N/A	4" ASPHALT	
					6" TAN C-M SAND, TR GVL, SILT (FILL)	
					2" ASPHALT	
1					BRN C-F SAND, SM GVL, TR SILT (FILL)	
2						
3						
4	S-2	SONIC			3-3.2 BRN C-F SAND, SM GVL, SILT, TR PLANT FIBERS	NO DFC
					3.2-3.4 BLK ASPHALT	
					3.4-3.8 WHITE C-M SAND, SM GVL	
					3.8-4.2 BRN, BLK C-F SAND, GVL	
					4.2-4.7 RED CLAY MOTT WHITE, YELLOW, SM C-F SAND, GVL	
5					4.7-6 MOD. LITH BRN, GRY, YELLOW SILTY F-C SAND, SM GVL (HB)	DPC+
6						



PROJECT NUMBER:

BORING NUMBER: GP-9C
Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +6

START: 0830 FINISH: 1130 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6						
7	5.3	SONIC	27'	N/A	6-9. GRAY, YELLOW, RED-BRN, MOD-HIGHLY LITHIFIED SILTY F-C SAND, SM GVL (HB)	
8						
9	5.4	SONIC	8"	N/A	9-10 RED-BRN, GRAY, YELLOW CLAYEY F-C SAND, TR. GVL (HB)	DPC+
10	SS-5	3" O.D. SS	12"	20	10-11 RED-BRN, GRAY, BLK, YELLOW MOD-HIGHLY LITH. SILTY F-M SAND, TR. GVL (HB)	
11				87		
	SS-6		12"	42	11-12 DO SS-5 (HB)	
12				29		



PROJECT NUMBER:

BORING NUMBER: GP-9C

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 0830 FINISH:

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
12	SS-7	3" O.D. SS	0"	9	12-13' NO RECOVERY	13' - WATER IN SPOON DPC + EOB @ 15.0'
13		SS-8	12"	15		
	21			13-13.7 DL GRY, GREEN F-M SAND, TR. SILT (GB)		
14	53			13.7-14 BRN, GRY, YELLOW SILTY F-M SAND, TR. GVL (HB)		
	SS-9	2"	9	14-14.4 BRN, GRY, GVLV SAND, SM SILT		
			SS-10	6"	7	14.4-14.5 RED-BRN, GRY SANDY CLAY 14.5-15.0 RED CLAY MOTT. WHITE, YELLOW SM TAN M-F SAND
15						
16						
17						
18						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. GP-9C
 SHEET OF
 FILE NO. 10587
 SURFACE ELEV. +17
 DATUM

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER
 U-SAMPLER
 S-SAMPLER
 CORE BARREL 3" SONIC
 CORE BIT
 DRILL RODS

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN.
 TYPE OF DRILLING MUD

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN.

CASING HAMMER, LBS. AVERAGE FALL, IN.
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES ☐ NO
VWP

SKETCH SHOWN ON

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR SONIC DRILLING SERVICES
 DRILLER BRIAN KARSHICK HELPERS WARREN JAMES
 REMARKS
 RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/4/15

BORING NO. GP-9C

BORING LOG

Page 1 of 2

Site: Dundalk Marine Terminal

Boring No: DMT-TW1



CH2MHILL

Northing: 573899.856

Easting: 1448112.085

Elevation: 17.673

Driller: Parratt Wolff, Inc.

Method: Hollow Stem Auger

Consultant: CH2M Hill

Geologist: C. Reed

Total Depth: 18.0 Ft

Start Date: 07/21/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0		-				Asphalt/subbase.
		-				
		-				POORLY GRADED SAND with CLAY and GRAVEL (SP-SC), dark yellow brown (10YR 3/4), dry to moist, fine to coarse sand with little angular gravel, (firm).
		-		SP-SC		
		-				POORLY GRADED SAND with CLAY and GRAVEL (SP-SC), dark yellow brown (10YR 3/4), dry to moist, fine to coarse sand with little angular gravel and black geotextile fabric at 0.5' of this interval, (firm).
5		-		SP-SC		
		-		ML		SILTY with SAND (ML), dark gray (10YR 4/1), dry, with fine sand, (loose).
		-		SP-SC		POORLY GRADED SAND with CLAY and GRAVEL (SP-SC), dark yellow brown (10YR 3/4), dry to moist, fine to coarse sand with little angular gravel, (firm).
		+		MH		GRAVELLY ELASTIC SILTY with SAND (MH), very dark gray (10YR 3/1), dry, with fine to medium subangular gravel and little fine to medium sand, (loose).
10						

BORING LOG

Page 2 of 2

Site: Dundalk Marine Terminal
Boring No: DMT-TW1



CH2MHILL

Northing: 573899.856
Easting: 1448112.085
Elevation: 17.673

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill
Geologist: C. Reed

Total Depth: 18.0 Ft
Start Date: 07/21/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
10						LEAN CLAY (CL), red (2.5YR 4/6), dry to moist, with trace fine sand, (stiff).
		-		CL		
		++		SP	HB	POORLY GRADED SAND (SP), strong brown (7.5YR 4/6), wet, fine to medium sand with trace silt, strongly indurated, (medium dense).
		++		SP	HB	POORLY GRADED SAND (SP), strong brown (7.5YR 4/6), wet, fine to medium sand with trace silt, weakly indurated, (medium dense).
15		++				
		++				
		-		CL		LEAN CLAY with SAND (CL), red (2.5YR 4/6), moist, with fine sand, (stiff).
18.0						

BORING LOG

Page 1 of 2

Site: Dundalk Marine Terminal

Boring No: DMT-TW2



CH2MHILL

Northing: 574014.616
 Easting: 1448455.513
 Elevation: 19.776

Driller: Parratt Wolff, Inc.
 Method: Hollow Stem Auger
 Consultant: CH2M Hill
 Geologist: C. Reed

Total Depth: 19.0 Ft
 Start Date: 07/22/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0		-				Asphalt/subbase.
						POORLY GRADED SAND with CLAY and GRAVEL (SP-SC), dark brown (10YR 3/5), dry to moist, fine to medium sand with little fine to medium subangular gravel, (firm).
		-				
5				SP-SC		
		-				
		-				
		-			MH	GRAVELLY ELASTIC SILTY with SAND (MH), dark gray (10YR 4/1), dry, fine to medium sand with little fine to medium angular gravel, (loose).
		-			CL	LEAN CLAY (CL), red (2.5YR 4/6), dry to moist, with trace fine sand and fibrous geotextile fabric, (stiff).
10						

BORING LOG

Page 2 of 2

Site: Dundalk Marine Terminal

Boring No: DMT-TW2



CH2MHILL

Northing: 574014.616
 Easting: 1448455.513
 Elevation: 19.776

Driller: Parratt Wolff, Inc.
 Method: Hollow Stem Auger
 Consultant: CH2M Hill
 Geologist: C. Reed

Total Depth: 19.0 Ft
 Start Date: 07/22/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
10		-		CL		LEAN CLAY (CL), red (2.5YR 4/6), dry to moist, with trace fine sand and fibrous geotextile fabric, (stiff).
		++		SP	GB	POORLY GRADED SAND (SP), strong brown (7.5YR 4/6), moist to dry, fine to medium sand with trace silt, moderately indurated, (medium dense).
		++		SP	HB	POORLY GRADED SAND (SP), strong brown (7.5YR 4/6), wet, fine to medium sand with trace silt, moderately indurated, (medium dense).
15		++		SP	HB	POORLY GRADED SAND (SP), strong brown (7.5YR 4/6), moist to dry, fine to medium sand with trace silt, weakly indurated, (medium dense).
		+		SP-SM	GB	POORLY GRADED SAND with SILT (SP-SM), very dark gray (10YR 3/1), wet, fine to medium sand with trace subangular gravel, particulate, (loose).
		+		SP	HB	POORLY GRADED SAND (SP), very dark brown (10YR 2/2), wet, fine to medium sand with little fine angular gravel, weakly indurated, (dense).
		+		SP-SM	GB	POORLY GRADED SAND with SILT (SP-SM), very dark gray brown (10YR 3/2), wet, fine to medium grained sand with trace angular gravel, particulate, (medium dense).
19.0		+		CL		LEAN CLAY with SAND (CL), red (2.5YR 4/6), moist, with fine sand, (stiff).

JACOBS

PROJECT NUMBER

106612

BORING NUMBER

SL-1

Page 2 of 2

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +23.5

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS HSA

ATD WATER LEVEL:

START: 1400 7/16/13 END: 1645 7/26/13

LOGGER: F. K. Jones / Jacobs

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
				SAMPLE #/TYPE	DPC (COPR)					
10	11	18"	SS6	-	-	H18	120-124" - 100% Recovery 124-125" - SOD 125-134" - (CLAY), 2.5% SILT 5/6 (H2O) F. SANDY (CLAY, MUD, STIFF, FINELY GRAINED, MODERATELY MOIST) 134-135" - F. to M. Sand with SILT, 5% SILT (moderate to dry), very dense, poorly graded, weakly indurated	CL SM	5 10 75 3	Pocket Test > 4-6 ft Advanced HSA from 8 to 12
12	13	18"	SS7	++	++	H18	144-162" - SOD	SM	22 17 100 6	
14	16	24"	SS8	++	++	H18	168-185" - SOD 185-192" - F. to M. Silty Sand, fine gravel, 5% 4/6 (dark gray), moist, very dense, poorly graded, coarse nodules	SM SM	64 35 18 68	Advanced HSA from 12 to 16
16	17	18"	SS9	++	++	H18	192-207" - F. to M. Sand, 5% 4/6 (yellowish to gray), moist, poorly graded, weakly indurated 207-210" - F. to A. Silty Sand, fine gravel, 5% 7/1 (dark gray) clay, medium, poorly graded	SM SM	30 34 13	
17	19	5"	SS10	++	++	GB	210-211" - No recovery 211-216" - SNA (207"-210") wet	SM	20	Borehole 6" sample intervals with 3" spout
18	18'6"	6"	SS11	++	-	H18	216-218" - SOD (192-207") 218-222" - SILT CLAY, some F. Sand, 5% 4/6 (dark gray), moist, STIFF, poorly indurated	SM CL	9	PP = 2.5 t/f
18'6"	18'9"		SS12	-	-		222-225" - SOD CLAY, some F. Sand, 5% 4/6 (dark gray) wet, STIFF, poorly graded, moderate to weakly indurated, 2.5% 4/6 (red) clay		3	PP = 0.75 t/f

B.O.B. @ 18' 9" bgs

JACOBS

PROJECT NUMBER
706612

BORING NUMBER
SL-2

Page **1** of **3**

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: **+24.5**

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: **CME SS, HSA**

START: **08/07/2013** END: **11/07/2013**

LOGGER: **E. Zimbrick / Jacobs**
M. Hunsicker / HNSC

ATD WATER LEVEL:

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (IN)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.			DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
SAMPLE #/TYPE	DPC (COPR)					
0.5 to 0.5	12	SS1	Asphalt		19	3/4" ID HSA Sample w/LAW rods
0.5 to 2			6-12": No recovery 12-24": Gravelly F-C SA, TR SI (SP-SM) SY 5/2 (OLIVE GRAY) Dry, Dense, Well Graded	SP-SM	34	
2 to 4	18	SS2	24"-36": No recovery 30-40": SILTY F SAND (SM) 10YR 4/3 (Brown) Dry, Med. Dense, Poorly Grad.	SM	2 6 6	
			40-48": F SANDY CLAY (SC) 10YR 4/3 (Brown) Moist, Stiff	SC	7	Advance HSA 0'-4'
4 to 6	20	SS3	48"-52": No recovery 52-67": SAA (40"-48") (SC) 67"-72": weathered Asphalt Road Base OR Black F-C SA, silty SILT (SM) Dry, Very Dense	SL	4 4 19 20	PP > 4 tsf
6 to 8	20	SS4	72"-76": No recovery 76"-96": SAA (67"-72") (SM) Weathered Asphalt, tar-like consistency	SM	16 29 32	
8 to 10	20	SS5	96-100": No recovery 100-109": F-C SA, SM ON, TR SI (SP-SM) GREEN 2 5/1 (Bluish gray) Dry, Well graded, Med. Dense	SP-SM	21 10 6	Advance HSA 4'-3'
			109-115": F-M SA, TR EVL, SI (SP-SM) 7.5 YR 7/1 (Pink) Dry, Poorly graded, Medium Dense	CL	4	PP = 2.5 tsf Advance HSA 4'-3'

115"-120": SILTY CLAY, TR F SA (CL)
2.5 YR 4/6 (RED)
Poorly graded, Moist

JACOBS

PROJECT NUMBER

706012

BORING NUMBER

SL-2

Page 2 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +24.5

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS HSA

ATD WATER LEVEL:

START: 000-12818

END: 1100 7/28/18

LOGGER: J. ZIMDZIN (JACOBS)

M. HAMILTON (MRC)

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS	
10' to 10.9'	10	SS6	++	HB	120"-178": SAA (115"-120") (CL) 120"-130": F-M SILTY SAND (SM) 10YR 9/10 (Yellowish Brn) Dry, Poorly Graded, Dense Moderately Indurated	CL SM	3 100/4"	PP = 8.5 tsf Drill ahead to 12'.
12' to 12.3'	4	SS7	++	HB	144"-148": SAA (128"-130") 7.5 YR 4/10 (Strong Brn)	SM	100/4"	Advance HSA 8'-12'. Drill ahead to 14'.
14' to 15.9'	23	SS8	++	HB	168"-182": F SILTY SAND, TR GW (SM) 7.5 YR 4/10 (Strong Brn) Dry, Very Dense	SM	71 32 25 100/5"	Advance HSA 12'-14'.
16' to 18'	16	SS9	++	HB	192"-198": No recovery 198"-206": SAA (168"-182")	SM	20 16 24 70/3"	
18' to 18.5'	2	SS10	++	GB	206"-214": SAA (182"-188")	SM	50/2"	
18.5' to 19'	6	SS11	++	GB	216"-218": F-M SILTY SAND (SM) Yellow COPR nodules Strongly Indurated Dry, V. Dense, Poorly Graded	SM	410	
				HB	222"-225": F-M SILTY SAND (SM) Grey 10/10 (V. Dark Gray) Moist, Poorly Graded Weakly Indurated	SM		

225"-228": SAA (168"-182")
Weakly Indurated

JACOBS

PROJECT NUMBER

BORING NUMBER

SL-2

Page 3 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +24.5

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED:

ATD WATER LEVEL:

START: 0900 1/28/18

END: 1100 7/28/18

LOGGER: I. ZIMADZIN (JACOBS)
W. HAMILTON (PARRATT WOLFF)

DEPTH BELOW SURFACE (FT)

SOIL DESCRIPTION

USCS

COMMENTS

INTERVAL (FT)

COPR
StrataSOIL NAME, USCS GROUP SYMBOL, COLOR,
MOISTURE CONTENT, RELATIVE DENSITY,
OR CONSISTENCY, SOIL STRUCTURE,
MINERALOGY.BLOW
COUNTSDEPTH OF CASING, DRILLING
RATE, DRILLING FLUID LOSS,
TESTS, AND STRUMENTATION.
DRILLING ACTIONS/DRILLER
COMMENTS

RECOVERY (IN)

SAMPLE

#/TYPE

DPC
(COPR)19
to
19.5

6

SS
12++
—228" - 230" : SFA (225" - 228")
230" - 234" : F-M SANDY CLAY,
TR. CGL (SC)
2.5% 1/8 (RED)
MOIST, POORLY GRADED
End of boring at 19.5'SM
SC

15

JACOBS

PROJECT NUMBER
706612BORING NUMBER
SL-41

Page 1 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION: +25

LOCATION: Baltimore, MD

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS USA

ATD WATER LEVEL:

START: 1605 7/25/18 END: 1035 7/26/18

LOGGER: J. ZAMUDIO/N. HAWKINS

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
0	0.5	0.5	1.5	1.5	1.5	1.5	1.5	1.5	ASPHALT ROAD BASE (0-1')			
1	0.5	0.5	1.5	1.5	1.5	1.5	1.5	1.5	12-24" - F. to C. Sand, trace silt, trace gravel, 10% 3/4 (DARK YELLOWISH BROWN) DRY, MODERATELY WELL GRADED, MESH AT 2' LYS	SP-SM	25 16	
2	1.5	1.5	3.0	3.0	3.0	3.0	3.0	3.0	24-30" - NO RECOVERY 30-36" - SILTY SAND, 10% 3/2 (VERY DARK GRAYISH BROWN) DRY, LOOSE, POORLY GRADED 36-48" - SANDY CLAY, 2-5% 3/4 (RED) MOIST, MODERATE, POORLY GRADED	SP-SM CL	3 7 7 11	POCKET PAV: 3.5sf CONCRETE HPD from 0-1'
4	3.0	3.0	4.5	4.5	4.5	4.5	4.5	4.5	48-52" - NO RECOVERY 52-72" - CLAYEY F. to S. Sand, trace gravel, 10% 3/2 (VERY DARK GRAYISH BROWN) DRY, MODERATE, LOOSE, POORLY GRADED	SC	3 7 5 4	
6	4.5	4.5	6.0	6.0	6.0	6.0	6.0	6.0	72-79" - SAND 79-88" - ASPHALT (TRUCK) 88-96" - F. to C. Sand, trace silt, trace gravel, 10% 3/4 (DARK BLUEISH GRAY) DRY, MODERATE, WELL GRADED	SP-SM	65 33 29 13	CONCRETE HPD from 4-6'
8	6.0	6.0	7.5	7.5	7.5	7.5	7.5	7.5	96-97" - NO RECOVERY 97-101" - F. to M. SILTY SAND, trace gravel, 5% 3/2 (PINK) MOIST, LOOSE, WELL GRADED 101-110" - SILTY SAND, SOME GRAVEL, 5% 3/4 (ROBBISH BROWN) MOIST, LOOSE, WELL GRADED 110-120" - CLAYEY F. Sand, trace silt, 5% 3/4 (YELLOWISH-RED) MOIST, LOOSE, POORLY GRADED	SP-SM SM	6 13 10 12	

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION: 425

LOCATION: Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED: CPT 55 HSA

DRILLING CONTRACTOR: Parratt Wolf

ATD WATER LEVEL:

START: 1/25/18 END: 2/26/18

LOGGER: J. Z. [Signature]

DEPTH BELOW SURFACE (FT)				START: 6/25/18 END: 7/26/18		LOGGER: J. C. ...		
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
10 to 12	12	SS6	-		120-132" - NO RECOVERY 132-136" - S&A 136-143" - F. Sand, Chg, Tan, gravel, 2.5% s/s (H&G), moist, dense, sandy 143-144" - C&H, F. to M. Sand Gravel, Tan Silt, 5% s/s (olive green) Dry, Loose, WELL GRADED	CL	6 10 11 7	Proctor test: 1.75 tbf ADDITIONAL H&G from 8 1/2'
12 to 14	9	SS7	-		144-159" - NO RECOVERY 159-164" - CLAY, 2.5% s/s (H&G) moist, VERY STIFF, POORLY GRADED 164-168" - F. to C. Sand & Gravel, 10% s/s (yellowish brown) moist, loose, poorly graded	CL	20 70 1/2"	Proctor test: 1.5 tbf
14 to 15	9	SS8	+	H&G	168-177" - F. to M. Silty Sand, 5% s/s (yellowish brown) C&H, moist, medium, poorly graded, WELL SUBMERGED	SP-SM	21 25	
15 to 15'6"	6	SS9	++	H&G G&S	180-181" - S&A 181-186" - F. to M. Sand, Some silt (H&G) 5% s/s (olive green) moist, medium, poorly graded, C&H nodules	SM	15	
15'6" to 16'1"	6	SS10	++	H&G	187-192" - F. to M. Silty Sand, 5% s/s (yellowish brown) C&H, moist, medium, poorly graded, weakly submerged	SP-SM	82	ADDITIONAL H&G from 12 to 16'
16'1" to 16'8"	6	SS11	++	H&G	194-200" - S&A	SP-SM	66	Sampled with 3" spoon
16'8" to 17'3"	6	SS12	++		201-202" - S&A 202-207" - F. to M. Sand, Some silt (G&S) 5% s/s (olive green) moist, dense, poorly graded, C&H nodules	SM	37	Sampled with 3" spoon

JACOBS

PROJECT NUMBER
706612

BORING NUMBER
SL-4

Page 3 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: Core SS 1/5" H

Z. Zimlin / JACOBS

ATD WATER LEVEL: START: 1605 7/25/18 END: 1825 7/26/18

LOGGER: M. Hamilton / MRC

DEPTH BELOW SURFACE (FT)					COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE							
		#/TYPE	DPC (COPR)						
17'5" to 17'10"	6	SS13	++	HB	208-211" - F. to M. Silty Sand, 5YR 4/6 (yellowish brown) clay, moist, dense, poorly graded	SP-S	32	Sampled with 3" spoon	
17'10" to 18'5"	6	SS14	++	GB/ HB	211-214" - F. to M. Sand, some silt, 5Y 4/2 (olive gray) moist, dense, poorly graded, clay nodules, clay nodules in GB	SP-SM	55	Sampled with 3" spoon	
18'5" to 19'	6	SS15	++	GB	222-228" - F. to M. Silty Sand, 5Y 4/2 (olive gray) intermixed with some 2.5 YR 5/8 (red) moist, very dense, poorly graded, clay nodules, moderately indurated	SP-SM	95	Sampled with 3" spoon	
19' to 19'7"	6	SS16	++	HB	229-235" - F. to M. Silty Sand, 5YR 4/6 (yellowish brown) moist, dense, poorly graded, clay nodules, 2.5 YR 5/8 (red) clay at bottom of hole	SP-SM	70	Sampled with 3" spoon	
19'7" to 20'2"	4	SS17	++	HB	235-239" - SS 236-240" - F. to M. Silty Sand, 2.5 YR 5/6 (strong brown) moist, V. dense, poorly graded, moderately indurated	SP-SM	100/4	Sampled with 3" spoon	
20'2" to 20'9"	3	SS18	++	HB	243-246" - SSB 246-249" - N/A	SP-SM	70/3	Sampled with 3" spoon Spoon Bottoming	
20'9" to 21'4"	6	SS19	++	HB	250-256" - SSB, clay nodules present	SP-SM	38	Sampled with 3" spoon	
21'4" to 21'11"	6	SS20	++	HB GB	257-260" - SSB 260-263" - F. to M. Silty Sand, 5Y 4/2 (olive gray) dry, medium, poorly graded, weakly indurated	SP-SM	19	Sampled with 3" spoon	
21'11" to 22'6"	6	SS21	++	HB	264-270" - F. to M. Silty Sand, 7.5 YR 5/6 (strong brown) wet, very loose, poorly graded	SP-SM	3	Sampled with 3" spoon	
22'6" to 23'	6	SS22	+	HB	270-273" - SSB 273-276" - M. to C. Sand, 5YR 2.5/1 (black) wet, loose, poorly graded	SM	17	WSP installed to 21' by	

B.O.B. @ 23' by

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

SL-5

Page 1 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: 124.1

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMR SS w/ 4.25" HSA

ATD WATER LEVEL:

START: 0930 7/24/18 END: 1500 7/24/18

LOGGER: J. L. [unclear] [unclear]

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE #/TYPE	DPC (COPR)	CORR STRAIN	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
0	0' to 0.5'								Asphalt Road Base			3/4" ID HSA used AW rods used to sample
	0.5' to 2'	15	SS1	-	-				6'-9": No recovery 9'-21": F-C SA, sm GL, TR SI (SP-SM) 10YR 4/4 (dusty yellow Brown) Dry, Poorly Graded	SP-SM	10 22 6	
2	2' to 4'	14	SS2	-	-				24"-34": No recovery 24"-30": SAA 34"-36": 24"-36": 36"-48": clay, sm si, sm F-C SA, tr GL (CL) 2.5YR 4/4 (brown) moist, Poorly Graded	SP-SM CL	2 2 2 2	
4	4' to 6'	21	SS3	-	-				48-51": no recovery 48-51": SAA (CL) (2.5YR 4/4) 51'-72":	CL	2 6 6 4	Advance auger 0-4' bgs. pp = 2.25 tsf

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION: + 24.1

DRILLING CONTRACT OF Parratt Wolff

LOCATION : Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED: CME SS 4 4.25" JISA

START: 0930 1/24/14 END: 1500

LOGGER I Zwick	Jacob, Mr H	in H	WAB
----------------	-------------	------	-----

DEPTH BELOW SURFACE (FT)				COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE	DPC (COPR)						
									#/TYPE
6 to 8'	15	SS4	-		72-80" - SAP (clay) X Brown 80-87" - F. Sand & Silt, Some Clay (2.57 & 4/4 X Brown) moist, medium, poorly graded	CL SP SM	1 2 6 13	Advance auger 4'-8' bgs.	
8 to 10'	21	SS5	-		96-108" - ASPHALT 108-117" - M. & C. Sand, Some gravel, trace silt (2.57 s/l Grty) Dry, loose, well graded	SL SM	64 42 24 16		
10 to 12'	17	SS6	-		120-126" - CLAY, some F. Sand (2.57 & 4/4) (13 brown) Dry, soft, poorly graded 126-137" - M. & C. Sand, Some ASPHALT MIST, Loose, poorly graded	CL SM	8 13 15 18	Advance auger 8'-12'.	
12 to 14'	17	SS7	-	HB	144-154" - SILT CLAY (57 & 5/6 Yellowish Red) moist, medium, poorly graded 154-159" - COPR (Hard Brown) V.P. & M. Sand, some silt, 57 & 5/4 (Medium Brown) moist	CL SP-SM	3 8 37 75/3	pp = 3.5 tsf Dense, Poorly Graded	
14 to 16'	3	SS8	+	HD	SAP	SM	100 3	pp = pocket penetrometer	

JACOBS

PROJECT NUMBER
706612

BORING NUMBER
SL-5

Page 3 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: 124.1

DRILLING CONTRACTOR: Parratt Wolf

DRILLING METHOD AND EQUIPMENT USED: CMC SS 4" 25" HSA

ATD WATER LEVEL:

START: 0730 7/24/18 END: 1500 7/24/18

LOGGER: Z. Zwick / J. C. Smith

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE #/TYPE		DPC (COPR)		SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
16 to 18	20	SS9	+	HB						192-202 - Sbb (HB) 202-212 - Copr (GB) V.F. L.F. Sand (5/4) - Dense Gndy moist, medium, poorly graded, crystalline Copr nodules.	Sp-Sn	21 14 19 15	Slower advance w/ HSA beginning at approx. 14' bgs.	
18 to 20	22	SS10	++	GB						216-235 Spn (GB) 235-238 - Copr (HB) V.F. L.F. Sand, 5/4 (Reddish Brown) moist, dense, poorly graded.	Sp-Sn	8 14 12 39		
20 to 20.5	6	SS11	++	GB						240-246 - Copr (GB) V.F. L.F. Sand (5/4) - Dense Gndy moist, wet, medium, poorly graded	Sp-Sn	23	Begin 6" Split Spec. increments.	
20.5 to 21		SS12		GB						Spn	Sp-Sn	17		
21 to 21.5	6	SS13	++	GB						252-255 - Spn (GB) 255-258 - Copr (HB) V.F. L.F. Sand (5/4) - Reddish Brown moist, dense, poorly graded	Sp-Sn	43		
21.5 to 22	3	SS14		HB						268-272 - Sbb (HB) 272-274 - Sbb (HB) 258-261 - NO RECOVERY 261-264 - Clay (2.5 yr 4/8 - Red) moist, firm, poorly graded	CL	7	pp > 3.5 tsf	

B.O. B. @ 22 ft bgs.

JACOBS

PROJECT NUMBER

BORING NUMBER

SL-6

Page 1 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: 417.3

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMC SS HSA

ATD WATER LEVEL:

START: 0745 7/18/18 END: 1020 7/18/18

LOGGER: E. COSIAS/M. HAMILTON

DEPTH BELOW SURFACE (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS	
INTERVAL (FT)	RECOVERY (IN)		SAMPLE #/TYPE						DPC (COPR)
0' to 0'6"					Asphalt road base			drilled w/ 3/4" ID Auger (7" OD) (Hollow Stem)	
0'6" to 2'	13	SS-1	-		0-11" : No recovery 11"-24" : F-M sand, trace fine gravel, tr silt (SP-SM) (Fill) 10 YR 4/4 (dark Yellowish Brn) Subangular gravel, low sphericity Medium Dense Moist (recovery)	SP-SM	4 7 5	Sample w/ AW rods	
2' to 4'	11	SS-2	-		24"-31" : No recovery 31"-39" : Clayey silt (ML) 2.5 YR 4/8 (RED) AND M SA w/ SOME CLAY 10 YR 7/4 (very Pale Brown) Moist to wet Well Graded 39"-48" : F-M SAND, some F-M Gravel, tr silt (SP-SM/Fill) 10 YR 9.5/2 (Pale Orange Yellow) Subangular gravel, med. sphericity Well Graded	ML SP-SM	5 3 5 6	Advance auger 0.5-2 ft.	
4' to 6'	24	SS-3	-		48"-56" : clayey ^{M-C} sand, trace fine gravel (SC) 10 YR 4/3 (Brown) wet, well Graded Medium Dense	SC	2 8 16 27		

JACOBS

PROJECT NUMBER

BORING NUMBER

SL-60

Page 2 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +17.3

DRILLING CONTRACTOR: Parrott Wolff

DRILLING METHOD AND EQUIPMENT USED: CMC SS HSA

ATD WATER LEVEL:

START: 0145 7/18/18 END: 1030 7/18/18

LOGGER: F. COSTA/ML/HAWK/TGN

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
				SAMPLE #/TYPE	DPC (COPR)					
5				SS3	++		56"-72": F SANDY SILT, MOTTLED (ML) 2.5 YR 3/6 (DARK RED) Trace white crystalline CAR medium dense Dry	TOP CC CAP ML		
6	6'	18		SS4	++	HB	72"-78": No recovery 78"-87": F sandy silt, tr f gravel (ML) 2.5 YR 4/3 (Reddish Brown) Gravel sub-angular, low sphericity Moist	ML	26 60 98 SD/1"	
7	8'				++	GB	87"-96": sandy silt, tr f gravel subangular, high sphericity CLAY ± 5/104 (greenish gray) and variegated brown Dry, Very dense weakly indurated	ML		
8	8'	19		SS5	++	HB	96"-101": No recovery 101"-114": F-C silty sand, trace gravel (SM) 2.5 YR 4/3 (Reddish Brown) Dry, Dense, well graded	SM	96 38 9 26	
9	10'				++	GB	114"-120": F-M silty sand, tr gravel (SM) CLAY ± 3/14 (very dark gray) Wet, yellow COPR crystalline modules Dense, well graded	SM		water return observed at surface when auger advanced through 9 ft. Advance auger 6'-10'.

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: 117.3

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMC 55 + 15A

ATD WATER LEVEL:

START: 0745 7/18/18 END: 1030 7/18/18

LOGGER: F. COSTAS/M. HAN

DEPTH BELOW SURFACE (FT)	INTERVAL (FT)				COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
	RECOVERY (IN)		SAMPLE						
	#	TYPE	#	DPC (COPR)					
10	10' to 12'	22	SS6	++	HB	120"-121": No recovery 121"-133": SNA (101"-114") (SM) 133"-138": SNA (114"-120") moist (SM) 138"-144": SNA (78"-87") (ML) Dry	SM	35 39 33 96	
11				++	HB				
				++			ML		
12	12' to 14'	11	SS7	++	HB	144"-157": No recovery 157"-165": F-M SILTY SAND, SOME F-M GVL ^(SM) hard 7.5 VR S/4 (BROWN) Mod. indurated Dry, dense	SM	30 29 17 14	
13				++	GB	165"-168": F-M SAND, SOME SILT, + gravel (SM) GLEY 1 3/4 (very dark greenish gray) Moist to wet			
14	14' to 14'6"	9	SS8	++		168"-174": silty sand grading to silty clay (SM/ML-CL) 10R S/6 (RED) Dry	SM/ML-CL	19	Advance auger 10'-14'. Rig chatter at 10'. Quicker advance at 11'. Hole taped at 14.5' after SS-8. PP = 3.0
				-					
15	14'6" to 15'	6	SS9	-		174"-181": Silty clay (ML) 10 R S/6 (RED) Moist	ML	12	PP = 0.5 tsf Hole taped at

End of boring at 15' bgs.

15.0 ft

JACOBS

PROJECT NUMBER
706612

BORING NUMBER
SL-7

Page 1 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION: +15.9

DRILLING CONTRACTOR: Parratt Wolff

LOCATION: Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED: CME SS MUD ROTARY

ATD WATER LEVEL:

START: 0830 7/13/15 END: 0900 7/14/15

LOGGER: I. ZMUDZIN/M. HAMMOND

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS		LOGGER: T. ZMUDZINSKI/M. HANIK	
INTERVAL (FT)		RECOVERY (IN)		COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	BLOW COUNTS	COMMENTS		
SAMPLE #/TYPE	DPC (COPR)						DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS		
0 to 0'6"					Asphalt road base			7" ID Auger used to open hole	
0'6" to 2'	14	SS1	-		0-10": No recovery 10"-21": F-M SAND, some clay (loose) 2.5Y 4/3 (olive brown) Moist, loose, Poorly Graded	SW-SC	5 18 17		
			-		21"-24": F-C sand and gravel, some silt GLY 1 s/l (greenish gray) Dry, loose, well Graded COPR impacted Fill (GW-GM)				
2' to 4'	12	SS2	-		24"-36": No recovery 36"-47": F-C SAND AND GVL (GW-GM) SY 5/1 (GRAY) Dry, loose, well Graded	GW-GM	7 6 3 3		
			-		47"-48": F-c sand, some gvl, trace silt SY 2.5Y/1 (BLACK) Dry, loose, Well Graded	GW-GM			
4' to 6'	18	SS3	-		48"-54": No recovery 54"-63": CLAY (CL) 2.5YR 5/6 (RED) moist, high plasticity	CL	11 8 37 49	set 4" casing to 3 ft bgs. Introduce mud at 4 ft (using 3/8" PVC bit) PP = 0.25-1.0 tsf	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +15.9

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS WMD ROTARY

ATD WATER LEVEL:

START: 0830 7/13/18 END: 0900 7/17/18

LOGGER: I. ZMUDZIN/M. KAMJON

DEPTH BELOW SURFACE (FT)					COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)						
5			++	HB	63"-72": F-M sand with silt (sm) 10 YR 4/6 (dark Yellowish Brown) Very dense, well graded weakly indurated	CL SM			
6	6' to 8'	12	SS4	++	HB	72"-84": slough 84"-95": F-M SAND w/ SILT (sm) 2.5 YR 4/8 (RED) Very dense, well graded		24 38 100/5"	Drilled ahead from 7'5" to 8'
7			++	++		SM			
			++						
			++						
8	8' to 10'	20	SS5	++	HB	96"-100": No recovery 100"-102": F-M sand w/ silt (sm) 119": 10 YR 4/6 (dark Yellowish Brown) weakly indurated very dense, poorly graded	CL SM	68 58 22 33	
9			++	++		119"-120": 120"-121": F-M SAND, WITH SILT (sm) 5Y 2.5 Y/1 (BLACK) weakly indurated, poorly graded			
			++						
			++						
10					GB		SM		

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +15.9 (BCD)

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS MUD ROTARY

ATD WATER LEVEL:

START: 0820 7/13/18 END: 0900 7/17/18

LOGGER: J. ZIMDZIN/M. HAMILTON

DEPTH BELOW SURFACE (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE							
		#/TYPE	DPC (COPR)						
10	10' to 12'	1B	SS6	++	GB	120"-126": No recovery 126"-129": F SAND w/ TRACES SILT 100% GLEY ± 10Y 3/1 (very DARK Greenish Gray) MOIST (SP-SM), DENSE 129"-132": F SAND, SOME SILT, TRACE F GRAVEL (SM) 10Y 5/4 (LIGHT OLIVE) MOIST 132"-136": SAA 126"-129" 136"-139": F-M SAND, SM GVL (SM) 10YR 4/6 (dark yellowish Brown) Mod. Indurated 139"-144": SAA (126"-129") MOIST	SP-SM SM	12 22 15 12	
11				++	GB				
12	12' to 13'	9	SS7	++		144"-150": Slough		3 3	switched to 3" OD split spoon and drove from 12-13.5' to obtain better visual classification. Blow counts = 10-27-25. 3-3 were original
13	13' to 13'6"	6	SS8	++	GB	150"-162": F SANDS AND SILT (SM) GLEY ± 10Y 3/1 (very dark Greenish Gray) trace white crystalline material, mod MOIST, poorly grad. act, mod. dense to v. dense	SM	25	blows recorded with 2" split spoon.
	13'6" to 14'	6 (in shoe)	SS9	-	GB	162"-163": CLAY (CL) 2.5YR 4/6 (RED) MIXED w/ GB COPR 163"-168": CLAY (CL) 2.5YR 4/6 (RED) stiff to v. stiff / MOIST	v. dense CL	6	pp=0.5 tf
14						End of boring at 14.0' bgs.			pp=pocket penetrometer

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +13

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS AND ROTARY

ATD WATER LEVEL:

START: 11:05 7/11/13 END: 1:56 7/11/13

LOGGER: J. ZUDDIN/M. HAMMONS

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS		COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS	
0'					Asphalt road base		2	7" ID AUGER used to open hole	
0'-6"									
0'-6" to 2'	14	SS1		+	6" to 24": clayey sand (SC) 10YR 7/3 (very pale brown) moist, loose, poorly graded, slight plasticity COPR-impacted fill	SC	2 4 7		
2'				+					
2' to 4'	10	SS2		+	24"-30": slough 30"-48": F.M silty sand (SM) 7.5YR 5/6 (strong brown) dry, very dense, poorly graded COPR-impacted fill	SM	11 6 17 100/4"		
4'				+					
4' to 6'	22	SS3		++	48"-72": SAA (SM) 7.5YR 5/6 (strong brown) COPR-impacted fill	SM	24 34 55 81	set 4" casing to 3ft bgs. Introduce mud at 4 ft bgs.	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +13

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS MUD ROTARY

ATD WATER LEVEL:

START: 11:05 7/11/18 END: 11:50 7/12/18

LOGGER: T. ZMUDZINI/M.H. AM/12/18

DEPTH BELOW SURFACE (FT)

INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
5'			+					
6'			++					
7'			++					
6' to 8'	15	SS4	++		72"-81": slough 81"-94": SPTA (SM) 7.5 YR 5/6 (strong Brown) COPR-impacted fill crystallized COPR nodules 94"-96": clay (CL)	CL	39 70 20 15	PP = pocket penetrometer
8'	4	SS5	-		96"-105": slough 105"-109": SPTA (CL) 2.5 YR 5/6 (RED)	CL	WH WH	PP = 0.25 tsf
8' to 9'	4 (in shal)		-					
9'	9	SS6	-		109"-123": slough 123"-132": SPTA (CL) 2.5 YR 5/6 (RED)	CL	WH WH 2 4	PP = 0.25 tsf
10'			-					

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION: +13

DRILLING CONTRACTOR: Parratt Wolff

LOCATION: Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED: CME 55 MUD ROTARY

ATD WATER LEVEL:

START: 1005 7/11/18 END: 1150 7/12/18

LOGGER: J. ZMUDZIN / M. HALL

DEPTH BELOW SURFACE (FT)

INTERVAL (FT)

RECOVERY (IN)

SAMPLE

#/TYPE

DPC

(COPR)

COPR

Strata

SOIL DESCRIPTION

USCS

BLOW
COUNTS

COMMENTS

DEPTH OF CASING, DRILLING
RATE, DRILLING FLUID LOSS,
TESTS, AND STRUMENTATION.
DRILLING ACTIONS/DRILLER
COMMENTS

SEE PAGE 2

CL

CL

SM

29

Well Graded
COPR, impacted

SM

22

SM

9

SM

14

CLAY (SM)

2.5 YR 5/6
(RED)

SC

9

PP=1.75 tsf

SC

9

PP=0.5 tsf

B.O.B @ 14 ft bgs

PP= pocket
penetrometer

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS - MUD ROTARY

ATD WATER LEVEL:

START: 1335 7/10/18 END: 1400 7/11/18

LOGGER: I. Zmudzik/AM

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	OPG (COPR)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.				DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
				0-6" - NO RECOVERY (ASPHALT BASE)				
6' to 2' 6"	13"	SS-1	-	6-11" - NO RECOVERY 11-24" - GRAVELLY SAND (SW) 10 YR 5/3 (BROWN) moist, medium well graded, F. to C. Sand, Some m. to C. Gravel, angular to subangular, trace silt, Cobble at 2 ft bgs			6 5 10 24	
2' 6" to 4' 6"	21"	SS-2	+	30-33" - NO RECOVERY 33-43" - SAA (SW) 43-46" - F. to M. Sand (SP) 5 YR 6/6 (REDDISH YELLOW) moist, medium dense, poorly graded 46-56" - FILL MATERIAL (FILL) GLEY 2 S/1 (GREENISH GRAY), DRY, medium dense, well graded, CRYSTALLINE YELLOW COPR MODULES AT 50" BGS 50-52" - F. to M. Sand (SP) 5 YR 4/6 (REDDISH YELLOW) moist, medium dense, poorly graded 52-54" - GRAVEL (GW) 5 Y 4/3 (POLE OLIVE) DRY, medium dense, well graded		SP Fill SP GW	22 27 14 20	
4' 6" to 6'	24"	SS-3	+	48-54" - SLOUGH 54-60" - COPR IMPACTED FILL, 5 YR 6/6 (REDDISH YELLOW) F. to C. Silt, Sand, and Gravel, moist, loose, well graded 60-62" - CRYSTALLINE COPR (5 YR 4/3) (POLE OLIVE) Hard, LITHIFIED, STRONGLY INDURATED 62-68" - F. to M. Silt, Sand, and Gravel, (FILL) moist, loose, well graded, 5 YR 4/6 (REDDISH YELLOW) 68-70" - HARD BROWN COPR, WEAKLY			3 8 8 7	

INDURATED, V.F. to F. SAND WITH SILT, DRY, MEDIUM DENSITY, POORLY GRADED
70-72" - SAA (FILL)

Date		Time		Location		Remarks	
1944	10/10	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/11	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/12	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/13	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/14	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/15	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/16	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/17	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/18	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/19	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/20	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/21	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/22	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/23	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/24	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/25	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/26	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/27	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/28	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/29	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/30	10:00	10:30	10:00	10:30	10:00	10:30
1944	10/31	10:00	10:30	10:00	10:30	10:00	10:30

1944 10/31 10:00 10:30 10:00 10:30 10:00 10:30

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +14.4

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS Mud Rotary

ATD WATER LEVEL:

START: 1375 7/14/18 END: 1100 7/11/18

LOGGER: Z. M. Loh

DEPTH BELOW SURFACE (FT)	INTERVAL (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
	RECOVERY (IN)	SAMPLE							
		#/TYPE	DPC (COPR)						
6-8	10	SSA	++		72-76" clay (CL) SYR 4/6 (yellowish red) moist, soft, mod. plastic, some u-c gravel	CL	14 45	8" casing 0.5 ft introduced mud PP=1.0 tsf	
7			++	HB	76"-88" F to M sand with silt (SW-SM) moist, very very dense, well graded, weakly indurated	SW- SM	100/4"		
13			++		10YR 4/6 (dark yellowish brown)				
8 to 10	14	SSS	++	HB	96"-106" slough	SW-SM	67 79		
	10		++	GB	106"-118" SAA (SW-SM)		44 38		
9			++		118"-120" F to M sand with silt (SP-SM) moist, 2.5Y 4/1 (dark gray) dense, weakly indurated	SP-SM			
10	10	SSG	++	GB	120-132" SAA (SP-SM) 2.5Y 4/1 (dark gray)	SP-SM	12 42		
11			++						

DATE	DESCRIPTION	AMOUNT
1940	JAN 1	100.00
1940	FEB 1	200.00
1940	MAR 1	300.00
1940	APR 1	400.00
1940	MAY 1	500.00
1940	JUN 1	600.00
1940	JUL 1	700.00
1940	AUG 1	800.00
1940	SEP 1	900.00
1940	OCT 1	1000.00
1940	NOV 1	1100.00
1940	DEC 1	1200.00
1941	JAN 1	1300.00
1941	FEB 1	1400.00
1941	MAR 1	1500.00
1941	APR 1	1600.00
1941	MAY 1	1700.00
1941	JUN 1	1800.00
1941	JUL 1	1900.00
1941	AUG 1	2000.00
1941	SEP 1	2100.00
1941	OCT 1	2200.00
1941	NOV 1	2300.00
1941	DEC 1	2400.00
1942	JAN 1	2500.00
1942	FEB 1	2600.00
1942	MAR 1	2700.00
1942	APR 1	2800.00
1942	MAY 1	2900.00
1942	JUN 1	3000.00
1942	JUL 1	3100.00
1942	AUG 1	3200.00

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION : +14.4

DRILLING CONTRACTOR : Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED : CME 55 MUD ROTARY

ATD WATER LEVEL :

START : 1335 7/10/13

END : 1100 7/11/13

LOGGER : I. ZMUDZIN / M. HAMILL

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
						#/TYPE	DPC (COPR)					
11'	11' to 11'6"	6"	SS7	++	++	GB			132"-138": SAA (SP-SM) 2.5 Y 4/1 (Dark Gray)	SP-SM	21	Start 6" sampling at 11 ft bgs.
12'	11'6" to 12'	6"	SS8	++	++	GB			138"-144": SAA (SP-SM) 2.5 Y 4/1 (Dark Gray)	SP-SM	45	
12'	12' to 12'6"	6"	SS9	++	+	GB			144"-150": SAA (SP-SM) 2.5 Y 4/1 (Dark Gray) Lense of SYR 4/6 (Yellow Red) (SP-SM)	SP-SM	50#	
13'	12'6" to 13'	6"	SS10	++	++	GB			150"-156": SAA (SP-SM) 2.5 Y 4/1 (Dark Gray) Crystallized COPR Nodules	SP-SM	25	
13'	13' to 13'6"	6"	SS11	++	++	GB			156"-172": SAA (SP-SM) 2.5 Y 4/1 (Dark Gray) Intermixed with SYR 4/6 (Yellow Red)	SP-SM	35	
14'	13'6" to 14'	6"	SS12	+					CLAY CCL 2.5 YR 4/6 (RED) Intermixed with GB moist, low medium, poorly graded, high plasticity	CL	7	PP=1.5 tsf
									End of boring at 14 ft.			

1944		1945		1946		1947		1948		1949		1950		1951		1952		1953		1954		1955		1956		1957		1958		1959		1960		1961		1962		1963		1964		1965		1966		1967		1968		1969		1970		1971		1972		1973		1974		1975		1976		1977		1978		1979		1980		1981		1982		1983		1984		1985		1986		1987		1988		1989		1990		1991		1992		1993		1994		1995		1996		1997		1998		1999		2000		2001		2002		2003		2004		2005		2006		2007		2008		2009		2010		2011		2012		2013		2014		2015		2016		2017		2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036		2037		2038		2039		2040		2041		2042		2043		2044		2045		2046		2047		2048		2049		2050		2051		2052		2053		2054		2055		2056		2057		2058		2059		2060		2061		2062		2063		2064		2065		2066		2067		2068		2069		2070		2071		2072		2073		2074		2075		2076		2077		2078		2079		2080		2081		2082		2083		2084		2085		2086		2087		2088		2089		2090		2091		2092		2093		2094		2095		2096		2097		2098		2099		2100		2101		2102		2103		2104		2105		2106		2107		2108		2109		2110		2111		2112		2113		2114		2115		2116		2117		2118		2119		2120		2121		2122		2123		2124		2125		2126		2127		2128		2129		2130		2131		2132		2133		2134		2135		2136		2137		2138		2139		2140		2141		2142		2143		2144		2145		2146		2147		2148		2149		2150		2151		2152		2153		2154		2155		2156		2157		2158		2159		2160		2161		2162		2163		2164		2165		2166		2167		2168		2169		2170		2171		2172		2173		2174		2175		2176		2177		2178		2179		2180		2181		2182		2183		2184		2185		2186		2187		2188		2189		2190		2191		2192		2193		2194		2195		2196		2197		2198		2199		2200		2201		2202		2203		2204		2205		2206		2207		2208		2209		2210		2211		2212		2213		2214		2215		2216		2217		2218		2219		2220		2221		2222		2223		2224		2225		2226		2227		2228		2229		2230		2231		2232		2233		2234		2235		2236		2237		2238		2239		2240		2241		2242		2243		2244		2245		2246		2247		2248		2249		2250		2251		2252		2253		2254		2255		2256		2257		2258		2259		2260		2261		2262		2263		2264		2265		2266		2267		2268		2269		2270		2271		2272		2273		2274		2275		2276		2277		2278		2279		2280		2281		2282		2283		2284		2285		2286		2287		2288		2289		2290		2291		2292		2293		2294		2295		2296		2297		2298		2299		2300		2301		2302		2303		2304		2305		2306		2307		2308		2309		2310		2311		2312		2313		2314		2315		2316		2317		2318		2319		2320		2321		2322		2323		2324		2325		2326		2327		2328		2329		2330		2331		2332		2333		2334		2335		2336		2337		2338		2339		2340		2341		2342		2343		2344		2345		2346		2347		2348		2349		2350		2351		2352		2353		2354		2355		2356		2357		2358		2359		2360		2361		2362		2363		2364		2365		2366		2367		2368		2369		2370		2371		2372		2373		2374		2375		2376		2377		2378		2379		2380		2381		2382		2383		2384		2385		2386		2387		2388		2389		2390		2391		2392		2393		2394		2395		2396		2397		2398		2399		2400		2401		2402		2403		2404		2405		2406		2407		2408		2409		2410		2411		2412		2413		2414		2415		2416		2417		2418		2419		2420		2421		2422		2423		2424		2425		2426		2427		2428		2429		2430		2431		2432		2433		2434		2435		2436		2437		2438		2439		2440		2441		2442		2443		2444		2445		2446		2447		2448		2449		2450		2451		2452		2453		2454		2455		2456		2457		2458		2459		2460		2461		2462		2463		2464		2465		2466		2467		2468		2469		2470		2471		2472		2473		2474		2475		2476		2477		2478		2479		2480		2481		2482		2483		2484		2485		2486		2487		2488		2489		2490		2491		2492		2493		2494		2495		2496		2497		2498		2499		2500		2501		2502		2503		2504		2505		2506		2507		2508		2509		2510		2511		2512		2513		2514		2515		2516		2517		2518		2519		2520		2521		2522		2523		2524		2525		2526		2527		2528		2529		2530		2531		2532		2533		2534		2535		2536		2537		2538		2539		2540		2541		2542		2543		2544		2545		2546		2547		2548		2549		2550		2551		2552		2553		2554		2555		2556		2557		2558		2559		2560		2561		2562		2563		2564		2565		2566		2567		2568		2569		2570		2571		2572		2573		2574		2575		2576		2577		2578		2579		2580		2581		2582		2583		2584		2585		2586		2587		2588		2589		2590		2591		2592		2593		2594		2595		2596		2597		2598		2599		2600		2601		2602		2603		2604		2605		2606		2607		2608		2609		2610		2611		2612		2613		2614		2615		2616		2617		2618		2619		2620		2621		2622		2623		2624		2625		2626		2627		2628		2629		2630		2631		2632		2633		2634		2635		2636		2637		2638		2639		2640		2641		2642		2643		2644		2645		2646		2647		2648		2649		2650		2651		2652		2653		2654		2655		2656		2657		2658		2659		2660		2661		2662		2663		2664		2665		2666		2667		2668		2669		2670		2671		2672		2673		2674		2675		2676		2677		2678		2679		2680		2681		2682		2683		2684		2685		2686		2687		2688		2689		2690		2691		2692		2693		2694		2695		2696		2697		2698		2699		2700		2701		2702		2703		2704		2705		2706		2707		2708		2709		2710		2711		2712		2713		2714		2715		2716		2717		2718		2719		2720		2721		2722		2723		2724		2725		2726		2727		2728		2729		2730		2731		2732		2733		2734		2735		2736		2737		2738		2739		2740		2741		2742		2743		2744		2745		2746		2747		2748		2749		2750		2751		2752		2753		2754		2755		2756		2757		2758		2759		2760		2761		2762		2763		2764		2765		2766		2767		2768		2769		2770		2771		2772		2773		2774		2775		2776		2777		2778		2779		2780		2781		2782		2783		2784		2785		2786		2787		2788		2789		2790		2791		2792		2793		2794		2795		2796		2797		2798		2799		2800		2801		2802		2803		2804		2805		2806		2807		2808		2809		2810		2811		2812		2813		2814		2815		2816		2817		2818		2819		2820		2821		2822		2823		2824		2825		2826		2827		2828		2829		2830		2831		2832		2833		2834		2835		2836		2837		2838		2839		2840		2841		2842		2843		2844		2845		2846		2847		2848		2849		2850		2851		2852		2853		2854		2855		2856		2857		2858		2859		2860		2861		2862		2863		2864		2865		2866		2867		2868		2869		2870		2871		2872		2873		2874		2875		2876		2877		2878		2879		2880		2881		2882		2883		2884		2885		2886		2887		2888		2889		2890		2891		2892		2893		2894		2895		2896		2897		2898		2899		2900		2901		2902		2903		2904		2905		2906		2907		2908		2909		2910		2911		2912		2913		2914		2915		2916		2917		2918		2919		2920		2921		2922		2923		2924		2925		2926		2927		2928		2929		2930		2931		2932		2933		2934		2935		2936		2937		2938		2939		2940		2941		2942		2943		2944		2945		2946		2947		2948		2949		2950		2951		2952		2953		2954		2955		2956		2957		2958		2959		2960		2961		2962		2963		2964		2965		2966		2967		2968		2969		2970		2971		2972		2973		2974		297	
------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	------	--	-----	--

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

SL-10

Page 1 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +25.6

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMC SS 125p

ATD WATER LEVEL:

START: 1415 7/28/18 END: 1715 7/28/18

LOGGER: S. Zander/Speck
M. Hurlbut/Andee

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.				DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
#/TYPE	DPC (COPR)							
				Asphalt road base				3/4" ID HSA used - sampled w/ AW rds
0.5' to 2'	12	SS1	-	6"-12": No recovery 12"-24": Gravelly F-C sand, trace silt 7.5 YR 4/2 (Brown) (SP-SM) Dry, well graded, V. Dense		SP-SM	30 31 5	
2' to 4'	10	SS2	-	24"-30": No recovery 30"-33": SAA (12"-24") Black mesh encountered at 33" (woven) 33"-43": silty clay, trf sa (CL) 5YR 4/3 (Reddish Brown) Moist, Poorly Graded 43"-48": weathered asphalt Black silty F-C SA (SM)		SP-SM CL SM	5 7 18 17	pp > 4 tsf Advance HSA 0'-4'
4' to 6'	13	SS3	-	48"-59": No recovery 59"-70": F SANDY SILT (ML) 7.5 YR 3/2 (Dark Brown) Moist, Poorly Graded Medium 70"-72": weathered asphalt Black non-woven liner encountered at 70"		ML SM	4 8 3 14	
6' to 8'	10	SS4	-	72"-80": No recovery 80"-90": weathered asphalt silty F-m sa and gvl Black and gray Well graded, Dry very dense		SM	15 16 23 19	Advance HSA 4'-8'
8' to 10'	10	SS5	-	90"-102": No recovery 102"-108": SAA (80"-90") 108"-112": F-C SAND, TR SILT (SP-SM) 7.5 YR 7/3 (PINK) Dry, Poorly Graded 112"-113": CLAY (CL) 113"-120": 7.5 YR 8/1 (WHITE) Moist, Poorly Graded, SAA		SM SP-SM CL	12 6 3 8	112": PP = 0.25 tsf 113": PP = 2.25 tsf

113"-120": F SANDY CLAY (CL)
2.5 YR 4/6 (RED)
Poorly Graded, moist

JACOBS

PROJECT NUMBER

7060612

BORING NUMBER

SL-10

Page 2 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +25.6

DRILLING CONTRACTOR: Parrott Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS HSA

ATD WATER LEVEL:

START: 1415 7/28/18 END: 1715 7/28/18

LOGGER: J. ZWUDZIN (JACOBS)
M. HAMILTON (CME)

DEPTH BELOW SURFACE (FT)

INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
10' to 12'	23	SS6	++ ++ ++ — ++	HB	120"-121": No recovery 121"-122": SAA (113"-120") 122"-124": weathered asphalt 124"-127": F-C SA, SM SILT (SM) 10YR S/G (Yellowish Brn) 127"-137": SAA (113"-120") 137"-144": SAA (124"-127")	SM CL SM	10 8 52 59	Advance HSA 0'-12'.
12' to 14'	18	SS7	++ ++ ++	HB	144"-150": No recovery 150"-168": F-C SA, SM GUL, SI (SM) 10YR S/G (Yellowish Brn) Dry, Dense Well Graded	SM	27 21 17 15	
14' to 16'	19	SS8	++ + ++	HB ? GB	168"-173": No recovery 173"-177": F-M SAND, FZ SILT (SP-SM) 7.5YR S/G (Strong Brn) Dry, Poorly Graded, Loose 177"-183": F-SAND, SOME SILT (SM) 10YR S/G (Yellowish Brn) AND 10YR ZR (Dk. Brn) 183"-192": F-M SILTY SAND (SM) SY 2.5/1 (BLK) MICRO NODULES	SP-SM SM SM	5 6 7 14	Advance HSA 12'-16'.
16' to 18'	22	SS9	++ ++ ++	GB	192"-194": No recovery 194"-216": F-M SILTY SAND (SM) SY 2.5/1 (BLACK) MOIST, POORLY GRADED Medium Dense Yellow COPR nodules	SM	6 8 11 10	
18' to 20'	20	SS10			216"-220": No recovery 220"-240": SAA (194"-216")	SM	7 16 15 15	Advance HSA 16'-20'.

JACOBS

PROJECT NUMBER

7010612

BORING NUMBER

SL-10

Page 3 of 3

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +25.6

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS HSA

ATD WATER LEVEL:

START: 1451/2818

END: 1715

7128/18

LOGGER:

J. ZIMUDZIN (JACOBS)

M. HAMILTON (MPC)

DEPTH BELOW SURFACE (FT)

INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
20' to 20.5	6	SS 11	++	GB	240"-246": SAA (194"-216") Yellow COPR nodule wet	SM	8	
20.5 to 21	6	SS 12	++	GB	246"-252": SAA (194"-216") intermixed with SY 6/4 (Pile olive) wet	SM	14	
21' to 21.5	6	SS 13	++	GB	252"-258": SAA (194"-216") Yellow nodule Wet, Poorly Graded	SM	9	
21.5 to 22	6	SS 14	++	GB	258"-264": SAA (194"-216") Wet, Poorly Graded weakly Indurated	SM	10	Advance HSA 20'-22'
22' to 22.5	6	SS 15	++	GB	264"-270": SAA (194"-216") Wet, Poorly Graded weakly Indurated	SM	6	
22.5 to 23	6	SS 16	++	GB	270"-276": SAA (194"-216") weakly Indurated Wet, Poorly Graded 279"	SM	9	
23 to 23.5	6	SS 17	++ +	GB	276"-282": SAA (194"-216") 279"-282" = Brown wood	SM	8	
23.5 to 24'	6	SS 18	-		282"-288": SILTY F-M SA, TR GRAVEL (SM) 10YR 4/4 (DK Yell. Brn) Wet, Poorly Graded	SM	15	
					End of boring at 24.0'			

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED : CME 55 HSA

ATD WATER LEVEL :

START: 9/5/18 09/5 END: 9/5/18

LOGGER: L. Paterink

DEPTH BELOW SURFACE (FT)					COPR Serials	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE							
		#/TYPE	DPC (COPR)						
0-1						No sample			
1-3	12	SS1	-			1.0-1.8 no recovery 1.8-2.0 silt, dry, loose little sand, dark gray 2.0-2.3 gravel, loose, gray 2.3-3.0 sand, dry, medium 104R31		1 6 4 7	
3-5	14	SS-2	-			3.0-3.6 no recovery 3.6-4.5 fine to med sand, some silt, dry 104R211 4.5-5.0 same as 2.0-2.3		11 8 6 6	
5-7	16	SS3	-			5.0-5.4 no recovery 5.4-5.9 sand, little gravel loose, dry 5.9-6.3 silty sand, med, dry, little clay 6.3-6.6 silty clay, red, dry 6.6-7.0 SA 59-6.3		6 12 36 50/4	
7-9	15	SS4	-			7.0-7.5 no recovery 7.5-7.7 SAA 7.7-8.2 sand, little gravel loose dry, 104R313 8.2-9.0 clayey silt, med-firm dry		38 24 13 5	
9-11	10	SS5	-			9.0-9.4 no recovery 9.4-9.8 silty sand, med, dry		4 7	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMES5 H3A

ATD WATER LEVEL

START: 9/5/12 0815 END: 9/5/12

LOGGER: L. Rakrinc

DEPTH BELOW SURFACE (FT)						COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)		RECOVERY (IN)		SAMPLE #/TYPE	DPC (COPR)					
10				SS ⁶			9.8-10.4 clay, red 2.5YR4/6 dry firm		50/4	
11							10.4-11 no recovery			
12	11-13	1.0		SS 7	++	HB	11-11.2 no recovery 11.2-11.7 silt, dry, firm moderately indurated 2.5 YR 4/6		22 21	
					++	GB	11.7-12.2 clayey silt, dry particulate		50/2	
13										
14	13-15	0.4		SS 8	++	HB	13.0-13.4 silt, dry, little sand weakly indurated 7.5 YR 4/6		50/4	
15							13.4-15.0 no recovery			
16	15-16	0.6		SS 9	++	HB	15.0-15.6 SAA except moist		77 50/1	
16.5	16-16.5	0.5		SS 10	++	GB	16.0-16.2 clayey silt, moist 2.5YR4/13 (olive brown)		32	
17	16.5-17	0.2		SS 11	++	GB	16.2-16.5 silty - little sand, moist 2.5YR 4/6, weakly indurated			
							16.5-16.7 SA 16.0-16.2		50/2	
17.5	17-17.5	0.5		SS 12	++	GB	17.0-17.2 SAA			
					++	HB	17.2-17.5 silt, moist, 2.5YR4/6 weakly - med indurated		79	
18	17.5-18	0.5		SS 13	++	GB	17.5-18.0 SA 16.0-16.2		27	

SOIL BORING LOG

PROJECT Honeywell DMT

LOCATION Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR Parratt Wolf

DRILLING METHOD AND EQUIPMENT USED: CME SS HSW

ATD WATER LEVEL:

START: 7/5/18 0815 END: 9/5/18

LOGGER: L. R. R. R. R.

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)			COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (IN)	SAMPLE						
			#TYPE	DPC (COPR)					
18									
	18		SS	++	QB	18.0-18.2 SAA			
	18.5	0.5	14	++	HB	18.2-18.5 silt, moist, Little sand		32	
18.5									
	18.5		SS	++	HB	18.5-19.0 SAA			
	19	0.5	15					77	
19									
	19		SS	++	HB	19.0-19.2 SAA			
	19.5	0.5	16					27	
19.5									
	19.5		SS			no recovery			
	20	0	17						
20									
	20		SS	+		20.0-20.5 sand w/ gravel, moist, med		6	
	20.5	0.5	18						
20.5									
	20.5		SS			20.5-21.0 SAA			
	21	0.5	18					4	
21									
	21		SS			21.0-21.5 SAA			
	21.5	0.5	19					10	
21.5									
	21.5		SS			21.5-22.0 gravel, moist some sand			
	22	0.5	20						
22									
	22		SS			22.0-22.5 silty sand, some gravel, moist			
	22.5	0.5	21					8	
22.5									
	22.5		SS			22.5-23.0 SAA			
	23	0.5	22					6	
23									

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-19
CPT No: CPT-148A

Northing: 574783.9
 Easting: 1448806.9
 Elevation: 25.19

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rodgers (CH2M Hill, Inc.)

Total Depth: 30.0 Ft
G/W Depth: 0.0 Ft
Date: 10/24/2006

[illegible]

BORING LOG

Page 2 of 4

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-19

CPT No: CPT-148A

Northing: 574783.9

Easting: 1448806.9

Elevation: 25.19

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rodgers (CH2M Hill, Inc.)

Total Depth: 30.0 Ft

GW Depth: 0.0 Ft

Date: 10/24/2006

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200	qt tsf	fs tsf	res ohm-m	u ft
8					POORLY-GRADED SAND with GRAVEL (SP) - gray (10 YR 4/1) mottled with black (10 YR 2.5/1), red (2.5 YR 4/8) and white (10 YR 8/1), dry to moist medium to coarse sand.	SP										
10			+		SILTY CLAY (CL) - strong brown (2.5 YR 5/8), dry, hard, low plasticity.	CL	Increased DPT hammer intensity. Driller states material is like concrete.	15								
					No Recovery		Refusal at 11 feet. Used auger and rock core to open hole.									
			++	HB	Minimal recovery. Recovered sample was coarse sand, strong brown (10 YR 4/8), dry.		Material extremely difficult to penetrate with DPT. Sampler bent when retrieved from hole. CPT refusal at 12.9 feet									
15																
16																



BORING LOG

Page 3 of 4

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-19

CPT No: CPT-148A

Northing: 574783.9

Easting: 1448806.9

Elevation: 25.19

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rodgers (CH2M Hill, Inc.)

Total Depth: 30.0 Ft

GW Depth: 0.0 Ft

Date: 10/24/2006

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200	qt tsf	fs tsf	res ohm-m	u ft
16		INC-19-SOI-0518		HB	POORLY-GRADED SAND with GRAVEL (SP) -strong brown (7.5 YR 5/8), dry, medium to coarse sand.	SP										
			++				CPT refusal at 18.9 feet.									
20		INC-19-SOI-0021		GB	POORLY-GRADED SAND (SP) -bluish black (GLE Y 2.2.5/1 10B), becomes strong brown (7.5 YR 5/8) at 22-23 feet, moist, fine to medium sand.	SP			3.20							
		INC-19-SOI-0025-8						27	3.01							
		INC-19-SOI-0023						50	2.92							
			++													
24																

BORING LOG

Page 4 of 4

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-19
 CPT No: CPT-148A

Northing: 574783.9
 Easting: 1448806.9
 Elevation: 25.19

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rodgers (CH2M Hill, Inc.)

Total Depth: 30.0 Ft
 GW Depth: 0.0 Ft
 Date: 10/24/2006

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200	qt tsf	fs tsf	res ohm-m	u ft
24			++	GB	POORLY-GRADED SAND (SP) -bluish black (GLEY 2 2.5/1 10B), becomes strong brown (7.5 YR 5/6) at 22-23 feet, moist, fine to medium sand.	SP										
25					LEAN CLAY (CL) -gray (10 YR 5/1) and yellowish brown (10 YR 5/6), dry, hard, low plasticity, trace organics.	CL	DPT push difficult and slow.									
					SILTY SAND (SM) -moist, low plasticity, sand lens at 27.6-27.8 feet.	SM		75								
					Collect shelly tube sample.											
30.0					Borehole completed as an inclinometer location.											

BORING LOG

Page 2 of 4

Site: Dundalk Marine Terminal

Boring No: INC-44

Honeywell

Northing: NA
 Easting: NA
 Elevation: NA

Driller: Parratt Wolff, Inc.
 Method: Direct Push
 Consultant:
 Geologist: C. Reed / A. Louder

Total Depth: 36.0 Ft
 GW Depth: 0.0 Ft
 Date: 12/13/2011

Depth Ft	REG	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
10							No recovery within known COPR cell. Refusal/no return beyond 4' bgt. In/vehicle augurs to 14' and continue DPT.	
15							LEAN CLAY (CL), RED (2.5YR 4/6), dry to moist, with trace fine to coarse sand and fine subangular gravel, (stiff).	
20						CL		

Site: Dundalk Marine Terminal

Boring No: INC-44

Honeywell

Northing: NA

Easting: NA

Elevation: NA

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant:

Geologist: C. Reed / A. Louder

Total Depth: 36.0 Ft

GW Depth: 0.0 Ft

Date: 12/13/2011

Depth Ft	Rec	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
20					CL		LEAN CLAY (CL), RED (2.5YR 4/8), dry to moist, with trace fine to coarse sand and fine subangular gravel, (stiff).	
					ML		GRAVELLY SILT WITH SAND (ML), brown (7.5YR 4/4), moist, with some fine to coarse rounded gravel and little fine to coarse sand, (firm).	
					MH		ELASTIC SILT (MH), very dark gray (7.5YR 3/1), moist, with trace fine sand, (firm).	
					SW-SM		WELL GRADED SAND WITH SILT AND GRAVEL (SW-SM), gray (7.5YR 5/1), well, fine to coarse sand with little silt and trace fine subangular gravel, (medium firm).	
							SANDY LEAN CLAY (CL), olive (5Y 5/3), moist to wet, with fine to coarse sand, (soft).	
25					CL			
					CL		SANDY LEAN CLAY (CL), light gray (7.5YR 7/1), moist to wet, with fine to coarse sand, (soft).	

BORING LOG

Page 4 of 4

Site: Dundalk Marine Terminal
Boring No: INC-44

Honeywell

Northing: NA
Easting: NA
Elevation: NA

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 36.0 Ft
GW Depth: 0.0 Ft
Date: 12/13/2011

Depth Ft	Rec	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
30							SANDY LEAN CLAY (CL), light gray (7.5YR 7/1), moist to wet, with fine to coarse sand, (soft).	
					CL			
							SANDY LEAN CLAY (CL), brown (2.5YR 5/4), moist to wet, with fine to coarse sand, (soft).	
					CL			
							No recovery.	
35								
36.0								

BORING LOG

Page 2 of 3

Site: Dundalk Marine Terminal

Boring No: INC-45

Honeywell

Northing: NA
 Easting: NA
 Elevation: NA

Driller: Parratt Wolff, Inc.
 Method: Direct Push
 Consultant:
 Geologist: C. Reed / A. Louder

Total Depth: 36.0 Ft
 GW Depth: 0.0 Ft
 Date: 12/12/2011 - 12/13/2011

Depth Ft	REG	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
12							No recovery	
15					CL		LEAN CLAY (CL), red (2.5YR 4/8), moist, with trace fine sand, (firm).	
20					ML		GRAVELLY SILT WITH SAND (ML), brown (7.5YR 4/4), moist, with some fine to coarse subrounded gravel and little fine to coarse sand, (firm).	
24					MH		ELASTIC SILT WITH SAND (MH), very dark gray (7.5YR 3/1), moist to wet, with little fine to medium sand, (soft).	

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-45

Northing: NA
 Easting: NA
 Elevation: NA

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 36.0 Ft
GW Depth: 0.0 Ft
Date: 12/12/2011 - 12/13/2011

[illegible]

Site: Dundalk Marine Terminal
Boring No: INC-46

Honeywell

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
GW Depth: 0.0 Ft
Date: 12/14/2011 - 12/15/21

Depth Ft	Rec	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
0							HSA without characterization to 12' due to known material. Begin DPT at 12' to define bottom clay depth.	
5								
10								
14			++		SP-SM	GB	POORLY GRADED SAND WITH SILT AND GRAVEL (SP-SM), dark gray (5Y 4/1), moist to wet, fine to medium sand with some silt and fine to coarse subrounded gravel, yellow particulate present.	
			+		SP-SM	HB	POORLY GRADED SAND WITH SILT (SP-SM), strong brown (7.5YR 4/6), moist, fine to medium sand with little subangular gravel, weakly indurated.	

BORING LOG

Page 2 of 3

Site: Dundalk Marine Terminal

Boring No: INC-46

Honeywell

Northing: NA
Easting: NA
Elevation: NA

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
GW Depth: 0.0 Ft
Date: 12/14/2011 - 12/15/2011

Depth Ft	RSC	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
14			+		SP-SM	HB	POORLY GRADED SAND WITH SILT (SP-SM), strong brown (7.5YR 4/6), moist, fine to medium sand with little subangular gravel, weakly indurated.	
15							SANDY LEAN CLAY (CL), red (2.5YR 4/5), dry to moist, with some fine to medium sand, (very stiff).	
					CL			
20					ML		GRAVELLY SILT WITH SAND (ML), brown (7.5YR 4/2), moist to wet, with some fine to coarse sand and fine to medium subangular gravel (stiff).	
					MH		ELASTIC SILT (MH), dark gray (7.5YR 4/1), wet, with trace fine sand and petroleum odor, (very soft).	
					SM		SILTY SAND (SM), gray (7.5YR 6/1), wet, medium sand with some silt, (loose).	
							No recovery	
25								
28								

BORING LOG

Page 3 of 3

Site: Dundalk Marine Terminal

Boring No: INC-46

Honeywell

Northing: NA
 Easting: NA
 Elevation: NA

Driller: Parratt Wolff, Inc.
 Method: Direct Push
 Consultant:
 Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
 GW Depth: 0.0 Ft
 Date: 12/14/2011 - 12/15/2011

Depth Ft	Rec	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
28					SM		SILTY SAND (SM), reddish yellow (7.5YR 6/6), wet, medium sand with some silt, (loose).	
30					MH		ELASTIC SILT WITH SAND (MH), very dark gray (YR 3/1), wet, with some fine to medium sand, (very soft).	
35							No recovery	
38.0					MH		ELASTIC SILT WITH SAND (MH), very dark gray (YR 3/1), wet, with some fine to medium sand, (very soft).	

Site: Dundalk Marine Terminal
Boring No: INC-47

Honeywell

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
GW Depth: 0.0 Ft
Date: 12/15/2011 - 12/16/2011

[illegible]

BORING LOG

Page 2 of 3

Site: Dundalk Marine Terminal

Boring No: INC-47

Honeywell

Northing: NA
Easting: NA
Elevation: NA

Driller: Parratt Wolff, Inc.
Method: Direct Push
Consultant:
Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
GW Depth: 0.0 Ft
Date: 12/15/2011 - 12/16/2011

Depth Ft	REC	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
15					CL		SANDY LEAN CLAY (CL), red (2.5YR 4/6), dry to moist, with some fine to medium sand and trace fine subangular gravel, (very stiff).	
					CL		SANDY LEAN CLAY (CL), red (2.5YR 4/6), dry to moist, with some fine to medium sand and little fine to medium subround gravel, (stiff).	
20					ML		GRAVELLY SILT WITH SAND (ML), brown (7.5YR 4/2), moist to wet, with some fine to coarse sand and fine to medium subangular gravel, (stiff). No recovery. Poorly graded sand in top of macrocore sampler.	
25					SM		SILTY SAND (SM), pale olive (5Y 6/3), wet, fine to medium sand with some silt, (loose).	
					SM		SILTY SAND (SM), reddish yellow (7.5YR 6/6), wet, fine to medium sand with some silt, (loose).	
30					MH		ELASTIC SILT (MH), very dark gray (7.5YR 4/1), wet, with trace fine sand, (soft).	

BORING LOG

Page 3 of 3

Site: Dundalk Marine Terminal

Boring No: INC-47

Honeywell

Northing: NA
 Easting: NA
 Elevation: NA

Driller: Parratt Wolff, Inc.
 Method: Direct Push
 Consultant:
 Geologist: C. Reed / A. Louder

Total Depth: 38.0 Ft
 GW Depth: 0.0 Ft
 Date: 12/15/2011 - 12/16/2011

Depth Ft	Rec	PID	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
30							ELASTIC SILT (MH), very dark gray (7.5YR 4/1), wet, with trace fine sand, (soft).	
35								
38.0								

BORING LOG

Page 1 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-27VW

Northing: 574193.2
Easting: 1447924.8
Elevation: 20.4

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 12.0 Ft
Date: 01/24/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
0						Asphalt	
		-	5-13-9	SC		Clayey Sand and Gravel (SC) -large gravel fragments (fill)	geotextile fabric liner encountered
						Silty Sand (SM) -dark brown (10 YR 3/3), medium dense, dry, fine sand, trace subangular fine gravel, (fill material)	
		-	8-9-12-15	SM			
						Silty Sand (SM) -dark brown (10 YR 3/3), loose, few coarse angular gravel, dry	
5		-	2-4-4-5	SM			geotextile fabric liner encountered
				GM		Silty Gravel (GM) -dark grayish brown (10 YR 3/2), coarse gravel, damp, medium dense	
		-	9-7-12-50/5	SM		Silty Sand (SM) -brown (10 YR 3/3), medium dense, few coarse angular gravel, dry	
		-	6-10-5-6	SM		Silty Sand (SM) -olive gray (5 Y 4/2), road base, concrete, moist, medium dense	refusal at 7' 9" with split spoons, auger to 9.0'
9							

BORING LOG

Page 2 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-27VW

Northing: 574193.2
Easting: 1447924.8
Elevation: 20.4

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 12.0 Ft
Date: 01/24/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
9				SM		Silty Sand (SM) -olive gray (5 Y 4/2), road base, concrete, moist, medium dense	
			6-10-5-6	SM		Silty Sand (SM) -brown (7.5 YR 5/4), trace fine to coarse angular gravel	
				SM		Silty Sand (SM) -brown (10 YR 3/3), medium dense, few coarse angular gravel, dry	
10			4-8-50/3			Fill material (concrete, asphalt)	
		++	4-8-50/3	SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 3/5), moist, dry in last 0.2', fine to medium sand, very fine angular gravel, very dense, strongly indurated	refusal at 11.2' with split spoons, auger to 12.0'
		++	28-29	SM	GB	Silty Sand (SM) -black (10 YR 2/1), trace yellow nodules, wet, fine sand, particulate	
				SM	HB	Silty Sand (SM) -dark, yellowish brown (10 YR 3/6), highly indurated, moist	
				SM	GB	Silty Sand (SM) -black (10 YR 2/1), trace gravel, trace yellow nodules, moist, slightly indurated	
						Silty Sand (SM) -dark yellowish brown (10 YR 3/5), trace yellow nodules, fine sand, slightly indurated, strongly indurated at 14.6', very dense	refusal at 13.0' with split spoons, auger to 14.0'
		++	23-50/4				
15		++	50/3	SM	HB		refusal at 14.6' with split spoons, auger to 15.0'
		++	50/4				refusal at 15.3' with split spoons, auger to 16.0'
		++	50/4				refusal at 16.3' with split spoons, auger to 17.0'
		++	50/5	SM	GB	Silty Sand (SM) -black (10 YR 2/1), lightly indurated, trace yellow nodules, moist	
				SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 3/5), trace yellow nodules, fine sand, highly indurated, very dense	refusal at 17.4' with split spoons, auger to 18.0'
18							

BORING LOG

Page 3 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-27VW

Northing: 574193.2
Easting: 1447924.8
Elevation: 20.4

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 12.0 Ft
Date: 01/24/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
18		++	18-62-23-7	SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 3/6), trace yellow nodules, fine sand, highly indurated, very dense	
				SM	GB	Silty Sand (SM) -black (10 YR 2/1), yellow nodules, green nodules, moist, particulate	driller notes strata change
20		+	3-5-13-17	CL		Lean Clay (CL) -mottled with red (2.5 YR 4/8), yellowish red (5YR 5/8) and light brownish gray (10 YR 6/2), silty clay with fine sand, slightly moist, very stiff	
		+	6-4-7-6	CL			
				CL		Lean Clay (CL) -yellowish red (5 YR 5/8), high plasticity, stiff	
25		-	WOR	CL		Lean Clay (CL) -yellowish red (5 YR 5/8), mottled with red (2.5 YR 4/8) and light brownish gray (10 YR 6/2), silty clay with fine sand, moist, very soft	
		-	2-3-4-5	SP		Poorly Graded Sand (SP) -dark olive brown (2.5 Y 3/3), fine to medium sand, moist, loose	
27							

BORING LOG

Page 4 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-27VW

Northing: 574193.2
Easting: 1447924.8
Elevation: 20.4

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 12.0 Ft
Date: 01/24/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
27		-	2-3-4-5	SP		Poorly Graded Sand (SP) -dark olive brown (2.5 Y 3/3), fine to medium sand, moist, loose	
		-	1-2-2-3	SP		Poorly Graded Sand (SP) -gray (2.5 Y 5/1), very fine to fine sand, wet, loose	
30		-	1-2-2-4	SP		Poorly Graded Sand (SP) -layered black (2.5 Y 3/1) and gray (2.5 Y 5/1), fine sand, loose, wet	
		-	5-3-3-2	ML		Clayey Silt (ML) -gray (2.5 Y 5/1), medium stiff, wet, low plasticity	
		-		SC		Clayey Silt (SC) -gray (2.5 Y 5/1), wet, sand clay mixture, fine sand	
35		-	4-2-11	SM		Silty Sand (SM) -dark gray (2.5 Y 4/1), medium sand, trace shell fragments, wet, medium dense	Vibrating wire piezometer installed at 7', 19.3' and 34' bgs. Inclinometer installed at 35' bgs.
		-		SM		Silty Sand (SM) -gray (2.5 Y 4/1), fine sand, medium dense	
36.0		-					

BORING LOG

Page 1 of 5

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-30VV

Northing: 574482.2
Easting: 1448146.9
Elevation: 21.562

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 33.0 Ft
Date: 01/25/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
0						Asphalt and road base	
		-	15-9-8	SC		Clayey Sand with Gravel (SC) -large subangular gravel fragments, (fill)	
						Silty Sand (SM) -dark brown (10 YR 3/3), medium dense, dry, 1.6-2' fine sand, trace fine subangular gravel, (fill)	geotextile fabric liner encountered
		-	5-6-18-14	SM			
5		-	2-2-3-4	ML		Clayey Silt (ML) -brown (10 YR 4/3), medium stiff, damp, slight plasticity, some fine sand	geotextile fabric liner encountered
				SM		Silty Sand (SM) -dark brown (10 YR 3/3), damp, few coarse angular gravel	
						Road base with gravel, coarse sand, asphalt	
		-	10-10-50/5				
8						No Recovery	refusal at 7.5' with split spoons, auger to 8.0'

BORING LOG

Page 2 of 5

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-30VV

Northing: 574482.2
Easting: 1448146.9
Elevation: 21.562

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 33.0 Ft
Date: 01/25/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
8						Road base, sand-gravel-silt mix, with coarse subangular gravel, asphalt	
		++	10-17-14-14				
10		+		SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 3/6), highly indurated, dry, medium dense	
						Well Graded Sand (SW) -olive yellow (2.5 Y 6/6), moist, fine to medium sand, coarse subrounded gravel, medium dense	
		-	8-11-6-5	SW			
						Lean Clay (CL) -yellowish red (5 YR 5/6), mottled with red (2.5 YR 4/6), fine sand, moist, hard, silty clay	
		-	4-11-25-23	CL		12-13.2'	
		++		SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 3/6), highly indurated, dry, yellow nodules, (dense)	
				SM	HB/GB	Silty Sand (SM) -black (10 YR 2/1), dry, loose, particulate, fine to medium sand	
15		++	27-34-50/5	SM	HB	Silty Sand (SM) -dark yellowish brown (10 YR 5/6), yellow nodules, dry, very dense	
				SM		Silty Sand (SM) -dark brown (10 YR 3/3) mottled with gray (10 YR 5/3) and brownish yellow (10 YR 6/6), moist, trace small angular gravel	refusal at 15.4' with split spoons; auger to 16.0'
16							

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-30VW

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 33.0 Ft
Date: 01/25/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
16				SM		Silty Sand (SM) -dark brown (10 YR 3/5) mottled with gray (10 YR 5/3) and brownish yellow (10 YR 6/6), moist, trace small angular gravel	
			32-50/3			No Recovery	refusal at 16.8' with split spoons, auger to 18.0'
		++	WOR-4-19-17	SM	HB/GB	Silty Sand (SM) -black (10 YR 2/1), moist, slightly indurated, medium dense, fine to medium sand	
20		++	5-4-7-13	SM	HB/GB	Silty Sand (SM) -dark yellowish brown (10 YR 3/3), lightly indurated, trace hard brown with yellow nodules	
		-		CL		Lean Clay (CL) -red (2.5 YR 4/8), moist, fine sand, (very stiff)	
				CL		Lean Clay (CL) -red (2.5 YR 4/8), moist, (very stiff)	
				SC		Clayey Sand (SC) -red (2.5 YR 4/8), moist, medium dense, fine to medium sand	
		-	5-6-5-7	SC			
				CL		Lean Clay (CL) -red (2.5 YR 4/8), moist, medium plasticity, stiff	
24				SC		Clayey Sand (SC) -dark brown (10 YR 3/3), moist, loose, fine sand	



BORING LOG

Page 4 of 5

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-30VV

Northing: 574482.2
Easting: 1448146.9
Elevation: 21.562

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 33.0 Ft
Date: 01/25/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
24		+				Clayey Sand (SC) -dark brown (10 YR 3/3), moist, loose, fine sand	
25		-	3-3-5-5	SC			
						Poorly Graded Sand (SP) -dark grayish brown (2.5 Y 3/2) with trace black (2.5 Y 2.5/1), moist, loose, coarse subrounded gravel, fine to medium sand	
				SP			
		-	4-4-5-5			Sandy Silt (ML) -very dark grayish brown (2.5 Y 3/2), fine sand, moist, soft, medium stiff, layers of sandy silt and clayey silt	
				ML			
						Silt (ML) -very dark grayish brown (2.5 Y 3/2), clayey silt, slight plasticity, moist, stiff	
				ML			
		-	7-11-4-6			Well Graded Sand with Gravel (SW) -dark grayish brown (2.5 Y 3/2), shell fragments, fine to medium subrounded gravel, medium dense, moist	
				SW			
						Silty Clay (CL) -dark greenish gray mottled with bluish black (GLE Y 2.5/1 and 2.5/1), moist, medium to high plasticity, stiff	
30							
		-	2-3-5-12				
				CL			
						Poorly Graded Sand with Gravel (SP) -dark greenish gray (GLE Y 2.5/1), 32.5-34' greenish gray (GLE Y 1.5/1), moist, dense, fine to medium sand, trace well rounded, fine gravel	
32				SP			

BORING LOG

Page 5 of 5

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-30VV

Northing: 574482.2
Easting: 1448146.9
Elevation: 21.562

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 36.0 Ft
GW Depth: 33.0 Ft
Date: 01/25/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
32						Poorly Graded Sand with Gravel (SP) -dark greenish gray (GLEY 2 4/1), 32-34' greenish gray (GLEY 1 5/1), moist, dense, fine to medium sand, trace well rounded fine gravel	
		-	8-14-20-15	SP			
						Poorly Graded Sand (SP) -greenish gray (GLEY 1 5/1), fine to medium sand, wet, medium dense, trace fine rounded gravel	Vibrating wires installed at 7', 16' and 28' bgs. Inclinometer installed to 35'.
35			8-12-15-24	SP			
36.0							

BORING LOG

Page 1 of 4

Site: Dundalk Marine Terminal

Boring No: INC-49



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/13/2012

End Date: 07/13/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
0					Asphalt.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), brown (10YR 4/3), moist, subrounded gravel with medium to fine grained sand, loose.
				CL	GRAVELLY LEAN CLAY (CL), dark grayish brown (10YR 4/2), moist, with subangular gravel, low plasticity, stiff.
5		-		CL	LEAN CLAY with GRAVEL (CL), dark grayish brown (10YR 4/2), moist, with subrounded gravel, low plasticity, stiff.
				CL	LEAN CLAY with GRAVEL (CL), dark grayish brown (10YR 4/2), dry, with subrounded gravel, low plasticity, stiff.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), light grey (10YR 7/1), dry, subangular gravel with fine sand, very loose.
10					



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/13/2012

End Date: 07/13/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
10				CH	FAT CLAY with GRAVEL (CH), reddish brown (2.5YR 4/4), dry, with subangular gravel, stiff.
			HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to coarse grained sand with subangular gravel and trace silt, weakly indurated, loose.
			GB	SP	POORLY GRADED SAND (SP), very dark gray (10YR 3/1), fine to medium grained sand with trace rounded gravel, loose.
			HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to coarse grained sand with subangular gravel and trace silt, weakly indurated, loose.
15		++		CH	FAT CLAY with GRAVEL (CH), reddish brown (2.5YR 4/4), dry, with some subrounded gravel, stiff.
			GB	SP	POORLY GRADED SAND (SP), very dark gray (10YR 3/1), moist, fine to medium grained sand with trace rounded gravel, weakly indurated, medium dense.
			HB	SP	POORLY GRADED SAND (SP), brown (7.5Y 4/4), moist to dry, fine to medium grained sand with trace silt, strongly indurated, medium dense.
			GB	SP	POORLY GRADED SAND (SP), very dark gray (10YR 3/1), moist, fine to medium grained sand with trace rounded gravel, weakly indurated, medium dense.
20					

BORING LOG

Page 3 of 4

Site: Dundalk Marine Terminal

Boring No: INC-49



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/13/2012

End Date: 07/13/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
20				CH	FAT CLAY with SAND (CH), reddish brown (2.5YR 4/4), moist, with medium to fine grained sand, low plasticity, firm.
				CH	SANDY LEAN CLAY (CL), reddish brown (2.5YR 4/4), moist, with fine to medium grained sand, low plasticity, very soft.
				CH	FAT CLAY (CH), red (2.5YR 4/6), moist, high plasticity, firm.
25		-		SP	POORLY GRADED SAND (SP), light brownish gray (10YR 6/2), wet, medium to coarse grained sand, loose.
				SP	POORLY GRADED SAND (SP), reddish brown (2.5YR 4/4), wet, medium to coarse grained sand with trace clay, very soft, very loose.
				SP	POORLY GRADED SAND (SP), brown (7.5YR 4/4), wet, medium to coarse grained sand with trace clay, very soft, very loose.
				SP	POORLY GRADED SAND (SP), grayish brown (10YR 5/2), wet, medium to coarse grained sand with trace clay, very soft, very loose.
30					

BORING LOG

Page 4 of 4

Site: Dundalk Marine Terminal

Boring No: INC-49



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/13/2012

End Date: 07/13/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
30				SP	POORLY GRADED SAND with GRAVEL (SP), very dark gray (10YR 3/1), wet, medium to coarse sand with subrounded gravel, very loose.
				SW-SC	WELL GRADED SAND with CLAY and GRAVEL (SW-SC), gray (10YR 5/1), wet, medium to coarse sand with subangular gravel and low plasticity clay, loose.
35		-		SP	POORLY GRADED SAND (SP), gray (10YR 5/1), wet, medium to coarse sand, very loose.
				SP	POORLY GRADED SAND (SP), light brownish gray (10YR 6/2), wet, medium to coarse sand, very loose.
				SP	POORLY GRADED SAND (SP), reddish brown (2.5YR 4/4), wet, medium to coarse sand, very loose.
				CL	SANDY LEAN CLAY (CL), yellowish brown (10YR 5/4), moist, with medium to fine grained sand, dense.
				CH	FAT CLAY (CH), dark grayish brown (10YR 4/2), moist, high plasticity, firm. EOB at 40'.
40.0					

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-C
CPT No:

Northing: 574233.5
 Easting: 1448048.8
 Elevation: 21.53

Driller: Parratt Wolff, Inc.
Method: NA
Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
GW Depth: 0.0 Ft
Date: 01/26/2007

[illegible]

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-C
CPT No:

Northing: 574233.5
Easting: 1448048.8
Elevation: 21.53

Driller: Parratt Wolff, Inc.
Method: NA
Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
GW Depth: 0.0 Ft
Date: 01/26/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
9					SAND (SP) -with concrete, some gravel, dry, dense sand.	SP						
10					SILTY CLAY (CL) -red (2.5 YR 5/6), trace fine sand, stiff, moist silty clay.	CL						
					refusal -no recovery.							
			++	HB	SILTY SAND (SM) -reddish brown (5 YR 4/4), weakly indurated, some to little gravel, moist, medium stiff to stiff, silty sand.	SM						
				GB	SILTY SAND (SM) -black (GLE Y 1 2.5), green particles, yellow particles, moist to wet, medium stiff to stiff, silty sand.	SM						
15				HB	SILTY SAND (SM) -reddish brown (5 YR 4/4), weakly indurated, some to little gravel, moist, medium stiff to stiff, silty sand.	SM						
				GB	SILTY SAND (SM) -black (GLE Y 1 2.5), green particles, yellow particles, moist to wet, medium stiff to stiff, silty sand.	SM						
			++		refusal -no recovery.							
18												



BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-C
 CPT No:

Northing: 574233.5
 Easting: 1448048.8
 Elevation: 21.53

Driller: Parratt Wolff, Inc.
 Method: NA
 Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
 GW Depth: 0.0 Ft
 Date: 01/26/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
18			++		refusal -no recovery							
					SILTY SAND (SM) -yellowish brown (10 YR 5/4), some gravel, wet, medium stiffness, silty sand.	SM						
20			-		SILTY SAND (SM) -red (2.5 YR 4/6), little clay, trace gravel, medium stiff to stiff, wet to moist, silty sand.	SM						
25			-		CLAYEY SILT (ML) -reddish brown (2.5 YR 4/4), some fine sand, trace gravel, wet, soft, clayey silt.	ML						
27.0												



BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-D
 CPT No:

Northing: 574248.6
 Easting: 1448085.7
 Elevation: 21.77

Driller: Parratt Wolff, Inc.
 Method: NA
 Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 28.0 Ft
 GW Depth: 0.0 Ft
 Date: 01/23/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0						Asphalt gravel subbase							
			3-20-9	-		SAND (SP) -dark yellowish brown (10 YR 4/4), medium grained, some gravel, trace silt, damp, medium density, sand	SP						
			10-7-11-14	-									
			4-6-13-13	-		SILTY SAND (SM) -dark yellowish brown (10 YR 4/4), some gravel, damp, medium dense, trace clay, silty sand	SM						
5													
			12-12-37-50/3	-		GRAVEL AND SAND (SW) -medium grained, dry, hard, with concrete gravel and sand, very dense	SW						
			35-25-17-29	++		SAND (SP) -bluish gray (GLEYS 2 5/1), medium grained, damp, dense, sand	SP						
10					GB	SILTY SAND (SM) -red (10 YR 4/6), little gravel and clay, very dense, silty sand	SM						



BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-D

CPT No:

Northing: 574248.6

Easting: 1448085.7

Elevation: 21.77

Driller: Parratt Wolff, Inc.

Method: NA

Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 28.0 Ft

GW Depth: 0.0 Ft

Date: 01/23/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
10			4-50/4	-	GB	SILTY SAND (SM) -red (10 YR 4/6), little gravel and clay, very dense, silty sand.	SM						
					HB	SILTY SAND (SM) -dark reddish brown (5 YR 3/2), indurated, trace gravel, very dense, silty sand.	SM						
			50/2	-		no recovery							
15			50/4	++	HB	SILTY SAND (SM) -dark reddish brown (5 YR 3/2), indurated, trace gravel, very dense, silty sand.	SM						
			28-50/5	++		SILTY SAND (SM) -black (OLEY 2.5/1), little gravel, green particulates, dense, very dense, silty sand.	SM						
			50/4	++		SAND (SP) -red (20 YR 5/3), some clay, trace gravel, wet to moist, very dense, silty sand.	SP						

Classified as HB
based on descriptions and high
blow counts through intervals
12-14 and 14-16.



BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-D

CPT No:

Northing: 574248.6

Easting: 1448085.7

Elevation: 21.77

Driller: Parratt Wolff, Inc.

Method: NA

Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 28.0 Ft

GW Depth: 0.0 Ft

Date: 01/23/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
20			33-40-47-12	-		SILTY SAND (SM) - red (20 R 4/6), some clay, trace gravel, wet to moist, very dense, silty sand.	SM						
			5-9, 10-16			no recovery							
25			3-4-6-7			SILTY SAND (SM) - red (20 R 4/6), some clay, trace gravel, wet to moist, loose, silty sand.	SM						
			3-4-6-9										
28.0						SAND (SP) - black (OLEY 2.5/1), medium grained, trace silt, wet, loose, sand.	SP						



BORING LOG

Page 1 of 3

HoneywellSite: Dundalk Marine Terminal
Boring No: INC-1501-I
CPT No:Northing: 574030.1
Easting: 1447951.8
Elevation: 19.71Driller: Parratt Wolff, Inc.
Method: NA
Consultant: Mira Abdelaziz (CH2M Hill, Inc.)Total Depth: 27.0 Ft
GW Depth: 0.0 Ft
Date: 01/24/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0					Asphalt / gravel subbase							
					SILTY SAND (SM) -dark grayish brown (10 YR 4/2), some gravel and clay, moist, silty sand.	SM						
5												
					SAND (SP) -light gray (10 YR 7/1), medium grained, concrete, some gravel, dry, sand.	SP						
					SILTY SAND (SM) -dark grayish brown (10 YR 4/2), some gravel and clay, moist, silty sand.	SM						
10												

Locus

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-I

CPT No:

Northing: 574030.1

Easting: 1447951.8

Elevation: 19.71

Driller: Parratt Wolff, Inc.

Method: NA

Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 27.0 Ft

GW Depth: 0.0 Ft

Date: 01/24/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
10					SILTY SAND (SM) -dark grayish brown (10 YR 4/2), some gravel and clay, moist, silty sand.	SM						
					SILTY CLAY (CL) -red (10 YR 5/6), moist, cohesive, stiff, silty clay.	CL						
					no recovery							
15				HB	SILTY SAND (SM) -yellowish red (5 YR 4/6), very hard, dry, some gravel, silty sand.	SM						
				GB	SILTY SAND (SM) -black (GLE 1 2.5/-), green particulates, moist to dry, some gravel, silty sand.	SM						
					SILTY CLAY (CL) -red (10 YR 5/6), moist, stiff, silty clay.	CL						
					SILTY SAND (SM) -red (10 YR 5/6), molted with yellow and white, some clay and gravel, silt pockets, wet to moist, stiff, silty clay.	SM						
20												



BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-I
 CPT No:

Northing: 574030.1
 Easting: 1447951.8
 Elevation: 19.71

Driller: Parratt Wolff, Inc.
 Method: NA
 Consultant: Mira Abdelaziz (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
 GW Depth: 0.0 Ft
 Date: 01/24/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
20												
			++		SILTY SAND (SM) -red (10 YR 5/6), mottled with yellow and white, some clay and gravel, silt pockets, wet to moist, stiff, silty clay.	SM						
					CLAYEY SILT (CL) -black (5 YR 2.5/1), trace medium to fine sand, soft, clayey silt.	ML						
25					SAND (SP) -black (5 YR 2.5/1), wet, loose, medium sand.	SP						
27.0												



BORING LOG

Page 1 of 5

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-K
 CPT No:

Northing: 573868.8
 Easting: 1448175.1
 Elevation: 19.8

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft
 GW Depth: 0.0 Ft
 Date: 06/15/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0					Precut asphalt and gravel pack		Location is ~ 8' from a storm drain					
					GRAVELLY SAND (SW) -gray (7.5YR 5/1), brown (7.5YR 4/3), moist, (loose), coarse sand with some medium sand, fine gravel	SW						
					SANDY SILT (ML) -dark brown (7.5YR 3/3), brown (7.5YR 4/3), medium stiff, moist, silt, fine to medium sand with some gravel, trace organics, trace debris (brick)	ML						
5												



BORING LOG

Page 2 of 5

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-K

CPT No:

Northing: 573868.8

Easting: 1448175.1

Elevation: 19.8

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft

GW Depth: 0.0 Ft

Date: 06/15/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
5					SANDY SILT (ML) -dark brown (7.5YR 3/3), brown (7.5YR 4/3), medium stiff, moist, silt, fine to medium sand with some gravel, trace organics, trace debris (brick)	ML						
					SANDY SILT (ML) -dark brown (7.5YR 3/3), brown (7.5YR 4/3), soft, moist, silt, fine to medium sand with some gravel, trace organics, trace debris (brick), low plasticity	ML						
					SANDY SILT (ML) -dark brown (7.5YR 3/3), brown (7.5YR 4/3), medium stiff, moist, silt, fine to medium sand with some gravel, trace organics, trace debris (brick)	ML	Increased hammering at ~7.0'					
					POORLY-GRADED GRAVEL (GP) -light gray (7.5YR 7/1), damp, hard, gravel, coarse sand	GP						
							Appears to be old concrete mixed with asphalt black (7.5YR 2.5/1)					
					WELL-GRADED SAND (SW) -gray (7.5YR 6/1), moist, (loose), coarse sand, medium sand, some fine gravel	SW		13				
					FAT CLAY (CH) -red (2.5YR 5/8), moist, medium stiff to soft, high plasticity	CH						

10



BORING LOG

Page 3 of 5

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-K

CPT No:

Northing: 573868.8

Easting: 1448175.1

Elevation: 19.8

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft

GW Depth: 0.0 Ft

Date: 06/15/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
10			-		FAT CLAY (CH) -red (2.5YR 5/8), moist, medium stiff to soft, high plasticity	CH						
		INC-1501-K-SC1-15E113	++	HB	WELL-GRADED SAND with GRAVEL (SW) -strong brown (7.5YR 5/8), damp, (dense), lightly to moderately indurated, coarse sand, fine gravel, trace yellow nodules, GB COPR present from 10.5 -10.8 feet	SW	10.5 -10.8 HB/GB mix GB very dark gray (7.5YR 3/1), fine sand, lightly indurated	13				
					No Recovery		Refusal at 11.5'; very hard					
15												



BORING LOG

Page 4 of 5

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-K

CPT No:

Northing: 573868.8

Easting: 1448175.1

Elevation: 19.8

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft

GW Depth: 0.0 Ft

Date: 06/15/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
15		HC-1501-K-50-10018	++	HB	WELL-GRADED SAND with GRAVEL (SW) -strong brown (7.5YR 5/8), damp, (dense), lightly to moderately indurated, coarse sand, fine gravel, trace yellow nodules	SW	High intensity and downward pressure on hammer	19	2.86			
					No Recovery							
		HC-1501-K-50-10019	++	GB	SILTY SAND (SM) -very dark gray (7.5YR 3/1), wet, (loose), particulate, fine sand, some yellow sand	SM		24	3.05			
		HC-1501-K-50-10020			FAT CLAY (CH) -red (2.5YR 5/8), reddish yellow (5YR 6/8), moist, medium stiff to soft, high plasticity	CH		18				
					SILTY CLAY (CL) -red (2.5YR 5/8), reddish yellow (5YR 6/8), moist, soft, medium plasticity, trace sand	CL						

20



Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-K
CPT No:

Northing: 573868.8
 Easting: 1448175.1
 Elevation: 19.8

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft
GW Depth: 0.0 Ft
Date: 06/15/2007

Depth Ft	Recon	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
20					SILTY CLAY (CL) -red (2.5YR 5/8), reddish yellow (5YR 6/8), moist, soft, medium plasticity, trace sand	CL						

24.0 inclinometer installed at this location



BORING LOG

Page 1 of 6

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-M
CPT No:

Northing: 573913.5
Easting: 1448225.7
Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft
GW Depth: 6.0 Ft
Date: 06/29/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0					Asphalt, concrete, gravel pack removed by Parratt Wolff							
		INC-1501-M-001 (06/06/07)			SANDY SILT (ML) -dark grayish brown (10YR 4/2), gray (10YR 5/1), trace red (2.5YR 5/8), damp to moist, hard, silt, fine sand, medium sand, trace gravel, trace debris (brick)	ML	perched water was encountered at 5' bgs	11				
4												



BORING LOG

Page 2 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-M

CPT No:

Northing: 573913.5

Easting: 1448225.7

Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft

GW Depth: 6.0 Ft

Date: 06/29/2007

Depth Ft	Recovery	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
4												
5					SANDY SILT (ML) -dark grayish brown (10YR 4/2), gray (10YR 5/1), trace red (2.5YR 5/8), damp to moist, hard, silt, fine sand, medium sand, trace gravel, trace debris (brick)	ML	perched water was encountered at 6' bgs					
					SANDY SILT (ML) -dark grayish brown (10YR 4/2), gray (10YR 5/1), trace red (2.5YR 5/8), wet to saturated, hard, silt, fine sand, medium sand, trace gravel, trace debris (brick)	ML						
					WELL-GRADED SAND with GRAVEL (SW) -black (10YR 2/1), light gray (10YR 7/1), damp, (very dense), coarse sand, fine gravel, coarse gravel, medium sand	SW	increased hammer intensity at 7.0', sample looks like asphalt and concrete					
8												



BORING LOG

Page 3 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-M

CPT No:

Northing: 573913.5

Easting: 1448225.7

Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft

GW Depth: 6.0 Ft

Date: 06/29/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
8		INC-1501-M-S01-080000			POORLY-GRADED SAND (SP) -gray (10YR 5/1), damp, (dense), medium sand, coarse sand	SP		8.5				
					POORLY-GRADED SAND (SP) -very pale brown (10YR 7/4), pale brown (10YR 6/3), damp, (dense), fine sand, medium sand	SP						
10		INC-1501-M-S01-100100			FAT CLAY (CH) -reddish yellow (5YR 6/6), yellowish red (5YR 5/8), damp, stiff, medium plasticity	CH		26				
					No Recovery		hammer intensity near maximum pressure, very slow downward movement, refusal -12.0' bgs					
12												



Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-M
CPT No:

Northing: 573913.5
 Easting: 1448225.7
 Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft
GW Depth: 6.0 Ft
Date: 06/29/2007

[illegible]

Locus

BORING LOG

Page 5 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-M

CPT No:

Northing: 573913.5

Easting: 1448225.7

Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft

GW Depth: 6.0 Ft

Date: 06/29/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
16												
			**		No Recovery							
			+	GB	WELL-GRADED SAND with GRAVEL (SW) -very dark gray (7 5YR 3/1), trace yellowish red (5YR 5/8), trace gray (10YR 5/1), wet, (very dense), moderately indurated to particulate (some pieces of gravel strongly indurated), coarse sand, coarse gravel, medium sand, fine gravel, trace bright yellow	SW	during retrieval of sampler threads sheared off top of sampler, sampler stuck in hole, sampler retrieved by overdrilling	19				
			-		SILTY CLAY (CL) -reddish yellow (5YR 5/8), yellowish red (5YR 6/8), moist to damp, hard to medium stiff, clay, silt, trace sand, medium plasticity	CL						

20



BORING LOG

Page 6 of 6

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-M
 CPT No:

Northing: 573913.5
 Easting: 1448225.7
 Elevation: 20.2

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 22.0 Ft
 GW Depth: 6.0 Ft
 Date: 06/29/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
20		INC-1501-M-SCS-2021H						21				
					SILTY CLAY (CL) -reddish yellow (5YR 5/8), yellowish red (5YR 6/8), moist to damp, hard to medium stiff, clay; silt, trace sand, medium plasticity	CL						
22.0												

BORING LOG

Page 1 of 2

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-51

Northing: 574326.7
Easting: 1448068.5
Elevation: 21.514

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 20.0 Ft
GW Depth: 14.2 Ft
Date: 02/16/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
							Clayey Sand (SC) -dark brown (10 YR 3/3), dry, fine to medium sand, trace fine gravel, (dense), (fill)	
5				SC				
								refusal at 7.5' with split spoons, augered to 9'
							Asphalt	
							No Recovery	refusal at 9' with split spoons, augered to 11', driller notes softer material
10								

BORING LOG

Page 2 of 2

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-51

Northing: 574326.7
Easting: 1448068.5
Elevation: 21.514

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 20.0 Ft
GW Depth: 14.2 Ft
Date: 02/16/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
10							No Recovery	refusal at 9' with split spoons, augered to 11', driller notes softer material
		++		SM	HB		Silty Sand (SM) -dark brown (7.5 YR 4/4), dry, (medium dense), lightly to strongly indurated, fine to medium sand, fine angular gravel	
		+		SC			Clayey Sand (SC) -dark grayish brown (2.5 Y 4/2), dry, fine to medium sand, (very dense), (fill)	
15				SM	HB		Silty Sand (SM) -strong brown (7.5 YR 5/6), dry, (medium dense), indurated, fine to medium sand, fine angular gravel	DPT refusal at 14' synoptic water levels collected 3-11-10
		++		SC			Clayey Sand (SC) -dark yellowish brown (10 YR 4/3), dry, fine to medium sand, (very dense), trace fine gravel	
				SM	HB		Silty Sand (SM) -dark yellowish brown (10 YR 6/3), dry, particulate to slightly indurated, (fill)	
				SM	GB		Silty Sand (SM) -black (10 YR 2/1), green nodules, fine to medium sand, lightly indurated, dry, (medium dense)	
				SM	HB		Silty Sand (SM) -dark yellowish brown (10 YR 4/3), yellow nodules, slightly indurated, dry, fine to medium sand	driller notes softer material
				SM	GB		Silty Sand (SM) -dark gray (7.5 YR 3/1), fine to medium sand, particulate, (medium dense), trace green nodules	
20.0				CL			Lean Clay (CL) -red (2.5 YR 4/6), damp, hard, medium plasticity, trace fine sand	

▼ Boring GW Depth

 **Locus**

BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-52

Northing: 574557.9
Easting: 1448335.1
Elevation: 22.742

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 24.0 Ft
GW Depth: 16.36 Ft
Date: 02/01/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
							Clayey Sand (SM) - dark brown (7.5 YR 3/3), moist, subrounded to rounded, fine to coarse gravel, fine to medium sand	
5				SM				
8								

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-52

Northing: 574557.9
Easting: 1448335.1
Elevation: 22.742

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 24.0 Ft
GW Depth: 16.36 Ft
Date: 02/01/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
8		-		SM			Silty Sand (SM) -black (10 YR 2/1) and very dark grayish brown (10 YR 3/2), moist, coarse sand, trace mica, trace subangular gravel	
10		++		CL			Lean Clay (CL) -yellowish red (5 YR 4/6), moist, medium to no plasticity, (very stiff)	
				SM	HB		Silty Sand (SM) -yellowish red (5 YR 5/8), fine to medium sand, moist, slightly indurated, trace light green nodules. (medium dense)	driller notes DPT refusal at 11', auger to 15.6', attempt DPT at 15.6'
15		++						driller notes difficult drilling at 15' using 15 tons down pressure, synoptic water levels collected 3-11-10
16								

Locus

BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-52

Northing: 574557.9
Easting: 1448335.1
Elevation: 22.742

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 24.0 Ft
GW Depth: 16.36 Ft
Date: 02/01/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
16	▼	++		SM	HB	▼	Silty Sand (SM) - yellowish red (5 YR 5/6), fine to medium sand, moist, slightly indurated, trace light green nodules. (medium dense)	driller notes difficult drilling at 15' using 15 tons down pressure, synoptic water levels collected 3-11-10
							No Recovery	driller notes out of HB at approximately 17.3', refusal at 17.0' with DPT, augered to 20.0', drill to 18' and DPT to 20'
				SM			Silty Sand (SM) - yellowish brown (10 YR 5/6), moist, (medium dense), trace fine subangular gravel, fine to medium sand, (fill)	
		+					Clayey Sand (SC) - black (10 YR 2/1), moist, fine to medium sand, trace fine rounded gravel, trace shell fragments	
20				SC				
				CL			Lean Clay (CL) - yellowish red (5 YR 8/6), moist, medium to no plasticity, very stiff	encountered lightly indurated gray black nodule approximately 3 cm at 21.6'
				ML			Clayey Sil (ML) - dark grayish brown (2.5 Y 4/2), damp, fine sand, soft	
				SW			Well Graded Sand with Gravel (SW) - olive brown (2.5 Y 4/4), damp, (loose), medium to coarse sand	
24.0	▼							

▼ Boring GW Depth

 **Locus**

BORING LOG

Page 1 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-53

Northing: 574491.3
Easting: 1448832.1
Elevation: 25.955

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 28.0 Ft
GW Depth: 18.08 Ft
Date: 02/04/2010 - 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
1								
2								
3								
4								
5								
6								
7								

BORING LOG

Page 2 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-53

Northing: 574491.3
Easting: 1448832.1
Elevation: 25.955

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 28.0 Ft
GW Depth: 18.08 Ft
Date: 02/04/2010 - 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
7		-		SM			Silty Sand with Gravel (SM) -black (10 YR 2/1) -dry, (medium dense), medium to coarse sand, some fine to coarse angular gravel	
				SM			Silty Sand (SM) -pale brown (10 YR 6/3) and dark gray (2.5 Y 4/1), slightly moist, (dense), fine to coarse angular gravel, coarse sand	offset ~10' from original location (east) due to concrete pad encountered while drilling to 7.3', auger to 8' and collect DPT sample
10		+		CL			Lean Clay (CL) -yellowish red (5 YR 5/6), moist, medium plasticity, (stiff to very stiff), fine sand below 11.3'	
		++		SM	GB		Silty Sand (SM) -black (10 YR 2/1), wet, (medium dense), particulate, little green nodules, medium sand	
14								



BORING LOG

Page 3 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-53

Northing: 574491.3
Easting: 1448832.1
Elevation: 25.955

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 28.0 Ft
GW Depth: 18.08 Ft
Date: 02/04/2010 - 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
14		++		SM	GB		Silty Sand (SM) -black (10 YR 2/1), wet, (medium dense), particulate, little green nodules, medium sand	
15				SM	HB		Silty Sand (SM) -brownish yellow (10 YR 6/1), very moist, lightly indurated, (medium dense), pockets of clay	
							Silty Sand (SM) -black (10 YR 2/1), intermittent layers of concentrated green nodules at 15.6', 17.1-17.2', 20.8-20.9', then layer of HB at 17.9-18', wet, (medium dense), particulate, medium sand	
		++		SM	GB			
								synoptic water levels collected 3-11-10
20		++						
21								

▼ Boring GW Depth

Locus

BORING LOG

Page 4 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-53

Northing: 574491.3
Easting: 1448832.1
Elevation: 25.955

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 28.0 Ft
GW Depth: 18.08 Ft
Date: 02/04/2010 - 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
21		++		SM	GB		Silty Sand (SM) -black (10 YR 2/1), intermittent layers of concentrated green nodules at 15.6', 17.1-17.2', 20.8-20.9', thin layer of HB at 17.9-18', wet, (medium dense), particulate, medium sand	
							Poorly Graded Sand (SP)-dark olive brown (2.5 Y 3/3) and olive brown, medium to coarse sand, wet, (loose)	
		++		SP			Poorly Graded Sand (SP)-light olive brown (2.5 Y 5/6), wet, (loose), coarse sand, fine to coarse angular gravel	
25								
		++		SP				
28.0								

BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-54

Northing: 574195.7
Easting: 1448910.9
Elevation: 24.228

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 23.0 Ft
GW Depth: 15.97 Ft
Date: 01/20/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt road base (gravel fill)	
							Clayey Sand with Gravel (SC) -olive brown (2.5 Y 4/4) and dark olive brown (2.5 Y 4/3), moist, medium sand, cinders and asphalt present at 3.7'	
5				SC				
8								

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-54

Northing: 574195.7
Easting: 1448910.9
Elevation: 24.228

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 23.0 Ft
GW Depth: 15.97 Ft
Date: 01/20/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
8				SC			Clayey Sand with Gravel (SC) -olive brown (2.5 Y 4/4) and dark olive brown (2.5 Y 4/3), moist, medium sand, cinders and asphalt present at 3.7'	
							Clayey Gravel with Sand (SC) -dark olive brown (2.5 Y 4/3), sand/clay/silt mixture, well graded angular gravel (2cm and 3-5cm gravel)	driller notes DPT refusal at 8.6'
10				GC				
				CL			Lean Clay (CL) -yellowish red (5 YR 5/6), slightly moist, medium to no plasticity, trace angular gravel (1-2cm)	
		++					Silty Sand (SM) -dark yellowish brown (10 YR 4/6), bright yellow nodules, dry, lightly indurated, (very dense)	driller notes DPT refusal at 14.7'
15		++			HB			
		++						synoptic water levels collected 3-11-10
16								

▼ Boring GW Depth

Locus

BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-54

Northing: 574195.7
Easting: 1448910.9
Elevation: 24.228

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 23.0 Ft
GW Depth: 15.97 Ft
Date: 01/20/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
16					HB		Silty Sand (SM) -dark yellowish brown (10 YR 4/6), bright yellow nodules, dry, lightly indurated, (very dense)	driller notes DPT refusal at 16.5'
		++						
							Silty Sand (SM) -gray black/greenish black (GLEYS 1 2.5/1) very moist, fine sand, bright yellow nodules, particulate (medium dense)	
20				SM	GB			attempted sample at 19.5' to 21' but hit DPT refusal at 20.5'
		++						
		++						
23.0				CL			Lean Clay (CL) -yellowish red (5 YR 5/6), moist, medium to low plasticity, trace very fine angular gravel (1-2cm)	

BORING LOG

Page 1 of 2

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-55

Northing: 573990.9
Easting: 1448462.8
Elevation: 21.434

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 19.5 Ft
GW Depth: 10.86 Ft
Date: 01/19/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt road base (gravel fill)	
							Clayey Sand with Gravel (SC) - brown (10 YR 4/3), moist, (very stiff), fine to coarse gravel fragments, slag fill 7.5-8.0'	
5				SC				driller notes material becomes dense
							Lean Clay (CL) - yellowish red (5 YR 5/6), moist with yellow (10 YR 7/6), dry, (very stiff), medium plasticity	
10		++		CL			Silty Sand (SM) - dark yellowish brown (10 YR 4/6), dry, (very dense), lightly indurated, 14-15' traces of bright yellow nodules	
				SM	HB			

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-55

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 19.5 Ft
GW Depth: 10.86 Ft
Date: 01/19/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
10				SM	HB		Silty Sand (SM) -dark yellowish brown (10 YR 4/6), dry, (very dense), lightly indurated, 14-15' traces of bright yellow nodules	driller notes DPT refusal at 10'
							synoptic water levels collected 3-11-10	
		++					attempted sample at 14' but hit DPT refusal at 15'	
		++						
		++	SM				GB	water observed above clay layer
			CL					
19.5							Lean Clay (CL) -yellowish red (5 YR 5/6), moist, medium plasticity, (stiff), trace fine sand	

 Boring GW Depth



BORING LOG

Page 1 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-57

Northing: 574235.4
Easting: 1448334.6
Elevation: 23.136

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 22.0 Ft
GW Depth: 14.91 Ft
Date: 02/03/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
							Clayey Sand (SC) - dark brown (10 YR 3/3), sand/clay mixture, fine to medium sand, damp, trace medium round gravel (dense), (fill)	
				SC				geotextile fabric liner encountered
5							No Recovery	refusal at 6' with DPT, advanced to 8 0'; geotextile liner encountered
7								

BORING LOG

Page 2 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-57

Northing: 574235.4
Easting: 1448334.6
Elevation: 23.136

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 22.0 Ft
GW Depth: 14.91 Ft
Date: 02/03/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
7							No Recovery	refusal at 6' with DPT, advanced to 8.0'; geotextile liner encountered
							Asphalt	
				CL			Lean Clay (CL) -yellowish red (5 YR 5/6), medium to low plasticity, dry, (very stiff)	driller notes soft material
10							Silty Sand (SM) -dark yellowish brown (10 YR 4/6), bright yellow nodules, dry, indurated, (medium dense), fine to medium sand	
		++						
				SM	HB			
		++						
14								refusal at 13' with DPT, advanced to 15.0', synoptic water levels collected 3-11-10

BORING LOG

Page 3 of 4


Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-57

Northing: 574235.4
Easting: 1448334.6
Elevation: 23.136

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 22.0 Ft
GW Depth: 14.91 Ft
Date: 02/03/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
14								
15				SM	HB		Silty Sand (SM) -dark yellowish brown (10 YR 4/6), bright yellow nodules, dry, indurated, (medium dense), fine to medium sand	refusal at 13' with DPT, advanced to 15.0', synoptic water levels collected 3-11-10
		++		SM	HB		Silty Sand (SM) -yellowish brown (5 YR 5/6), bright yellow nodules, dry, moderately indurated, fine to medium sand, (medium dense)	HB and GB alternate at 3-6" intervals
				SM	HB/GB		Silty Sand (SM) -black (10 YR 2/1), light green and yellow nodules, dry to damp, particulate, (loose), fine to medium sand	
				SM	GB		Silty Sand (SM) -black (10 YR 2/1), light green nodules, damp, particulate, (loose), fine to medium sand	DPT refusal at 18.5'
20		++		CL			Lean Clay (CL) -yellowish red (5 YR 5/6), medium to low plasticity, hard, dry	
21				SM			Silty Sand (SM) -black (10 YR 2/1), slightly moist, (dense), fine to medium sand, hole angular fine gravel	
								

BORING LOG

Page 4 of 4

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-57

Northing: 574235.4
Easting: 1448334.6
Elevation: 23.136

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 22.0 Ft
GW Depth: 14.91 Ft
Date: 02/03/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
21				SM			Silty Sand (SM) -black (10 YR 2/1), slightly moist, (dense), fine to medium sand, little angular fine gravel	
22.0				ML			Clayey Silt (ML) -dark gray (2.5 Y 4/2), (stiff), some angular fine gravel, damp, trace fine sand	

BORING LOG

Page 1 of 1

Site: Dundalk Marine Terminal

Boring No: TPZ-64



CH2MHILL

Northing: 574028.744

Easting: 1448100.31

Elevation: 18.68

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant: CH2M Hill

Geologist: J. Myers

Total Depth: 8.0 Ft

Start Date: 07/13/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Asphalt and road base (sand and gravel).
		-	0	SC		CLAYEY SAND with GRAVEL (SC), very dark grayish brown (10YR 3/2), moist, with coarse gravel, (very dense).
5				SC		CLAYEY SAND with GRAVEL (SC), very dark grayish brown (10YR 3/2), wet, with coarse gravel, (very dense).
		-	0	SC		CLAYEY SAND with GRAVEL (SC), very dark grayish brown (10YR 3/2), moist, with coarse gravel, (very dense).
8.0						Asphalt.

BORING LOG

Page 1 of 2

Site: Dundalk Marine Terminal

Boring No: TPZ-67



CH2MHILL

Northing: 573889.398
 Easting: 1447945.441
 Elevation: 12

Driller: Parratt Wolff, Inc.
 Method: Direct Push
 Consultant: CH2M Hill
 Geologist: J. Myers

Total Depth: 12.0 Ft
 Start Date: 07/14/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Asphalt and road base.
		-	0	SC		CLAYEY SAND with GRAVEL (SC), brown (10YR 4/3), moist, with fine to medium sand and some gravel, (dense), fill.
		-	0	CL		CLAY (CL), reddish brown (2.5YR), moist, (stiff), medium plasticity.
5		+	0	SM	HB	SILTY SAND (SM), yellowish red (5YR 4/4), dry, friable, nonplastic.
		-	0	CL		CLAY (CL), reddish brown (2.5YR), moist, (stiff), medium plasticity.
		-	0			WELL GRADED GRAVEL with SAND and SILT (GW-SM), dark yellowish brown (10YR 3/4), wet, angular granitic gravel, (medium dense).
		+	0	GW-SM		Silt grout, gray, wet.
10				GW-SM		WELL GRADED GRAVEL with SAND and SILT (GW-SM), dark yellowish brown (10YR 3/4), wet, with angular granitic gravel, (medium dense).

BORING LOG

Page 2 of 2

Site: Dundalk Marine Terminal

Boring No: TPZ-67



CH2MHILL

Northing: 573889.398

Easting: 1447945.441

Elevation: 12

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant: CH2M Hill

Geologist: J. Myers

Total Depth: 12.0 Ft

Start Date: 07/14/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
10		+	0	GW-SM		WELL GRADED GRAVEL with SAND and SILT (GW-SM), dark yellowish brown (10YR 3/4), wet, with angular granitic gravel, (medium dense).
12.0		++	0	SW	GB	WELL GRADED SAND (SW), dark yellowish brown (10YR 3/4), wet, fine to coarse sand with little fine gravel, (very dense).

Appendix B
Soil Boring Logs for Wells To Be Retained

PROJECT NUMBER:

BORING NUMBER: BRP-1

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: ~ +14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START:

FINISH:

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	3" SONIC CORE	3'	N/A	0-0.4 ASPHALT	NO RXN
1					0.4-1.5 GRAY, BLK SILTY F-C SAND, SM GVL (FILL)	
2					1.5-2.0 GRAY C-M SAND, SM GVL (ROAD BASE AGGREGATE)	
3	S-2	3" SONIC CORE	3'	N/A	2.0-2.3 GRAY-GREEN C-F SAND, SM GVL (ROAD BASE)	NO RXN ↓
4					2.3-3.0 RED-BRN, BRN SILTY F-C SAND, SM GVL (FILL)	
5					3-4.3 SOFT RED CLAY, TR GVL	
6					4.3-6.0 BRN, RED-BRN C-F SAND, SM SILT, YELLOW FLAKES/PARTICLES, TR. GVL (COPR)	DPC+



PROJECT NUMBER:

BORING NUMBER: BRP-1

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ 714

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1450 FINISH:

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	S-3	SONIC CORE	3'	N/A	6-7.3 RED CLAY, SM DK GRAY F.M. SAND, TR. GVL (WET)	DPC+
7					7.3-9.0 RED-BRN, DK GRAY, BRN SILTY F.C. SAND, SM GVL, MOD LITHIFIED	DPC+
8						
9	SS-4	2" O.D. S.S.	12"	6	9-9.6 DK GRAY SILTY F.M. SAND, WET	DPC+
10				7	9.6-10 RED-BRN, BRN CLAYEY F.M. SAND, TR. GVL	DPC+
11	SS-5			19 11	10-11 DK BRN MOD-HIGHLY LITHIFIED SILTY F.M. SAND, SM GVL (NON-CORR FILL)	NO DPC RXN EOB @ 11.0'

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. BRP-1
 SHEET 3 OF 5
 FILE NO. 10587
 SURFACE ELEV. ~ +14
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID <u>✓</u>	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER 2" O.D. SPLIT SPOON
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL 3" SONIC
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS. 140

TYPE OF HAMMER _____

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

P. 4

STANDPIPE:	TYPE	<u>2</u>	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE		OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL		OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR

AQUIFER DRILLING AND TESTING

DRILLER TONY PALOMEQUE HELPERS _____

REMARKS _____

RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/9/15

BORING NO. BRP-1



PROJECT NUMBER:

BORING NUMBER: BRP-2
Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSZ

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

Sonic Samp Drill max 170', SPT sampling

START: 12/7/15
14:20FINISH: 12/7/15
15:45

LOGGER: K. Chaturvedi

WATER LEVELS:				START: 14:20	15:45	
DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
0					3' asphalt 0.25-1.0' - Poorly graded gravel with sand (GP), gray-brown (2.5YR 5/2), dry mixed with crushed Asphalt	Advanced the 3" ID Sonic Macro core from 0-10' bgs DPC -
1					1.0' - Poorly graded sand with gravel Red-Brown (7.5YR 4/4), dry, medium to coarse grained sand,	(SP), DPC -
2						
3					3.0' - woven geotextile Silty sand with gravel (SW), Brown-Red gray (1.5YR 4/2), moist, fine to medium grained sand	DPC -
4					4.0' - same as above, wet	DPC -
5					5.0' - Polyethylene liner 5.0' - same as above, moist	DPC -
6						



PROJECT NUMBER:

BORING NUMBER: BRP-2

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	5-2	SONIC MACRO CORE	-	-	6.8' - Pieces of crushed asphalt	DPC-
7					7.0' - same as above, higher fines content, wet	DPC-
8	5-3	SONIC MACRO CORE	36"		8.0' - 8.5' - Poorly graded sand with silt and gravel (SP-SM), Red-Brown (7.5YR 4/4), moist, medium to coarse grained sand.	DPC-
					8.5' - Crushed concrete	DPC-
9						
10						
11	5-4	SS	24"	8 7 13 10	10.0' - Poorly graded sand with gravel (SP), gray (7.5YR 5/1), wet, coarse grained sand	10.0' - 6" OD outer casing installed to a depth of 10.0' bgs. 10.0' - switched to SS sampling - 140-lb hammer, 30-in. drop, 3" dia. sampler -
					11.0' - lean CLAY (CL), tan (7.5YR 7/1), dry, low plasticity, very stiff	DPC-
12						



PROJECT NUMBER:

BORING NUMBER: BRP-2

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	13"	98 50/100	12.0' - 12.5' - Fat CLAY (CH), Red (10YR 4/4), wet, highly plastic, very stiff.	12.0' - groundwater encountered during drilling
13					12.5' - silty sand (SM), Red-Brown (7.5YR 4/4), moist, fine to medium grained sand, particulate (HG COPR)	DPC +
14	SS-6	SS	23"	-	Same as above, bright green Particles, slightly indurated.	DPC +
15				8 25	Same as above	DPC +
16	SS-7	SS	20"	19 14		
17	SS-8	SS	12"	10 16	Same as above, wet	DPC +
18					17.7' - same as above, greenish brown (7.5YR 4/3), trace gravel	DPC +

BORING NUMBER: BRP-2
Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
18	SS-9	SS	6"	5	18-0' - Fat clay (clay), Red (10YR4/2), wet, very stiff, highly plastic	DPC - 18-0' - 6" OD outer casing installed to 18-0' bgs
19					Bottom of boring @ 18.5' bgs	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECTDUNDALK MARINE TERMINAL**LOCATION**BALTIMORE, MARYLAND**BORING LOCATION****BORING NO.**BRP-2**SHEET**5 OF 6**FILE NO.**10587**SURFACE ELEV.****DATUM****TEST/INSPECTION EQUIPMENT**Sonic Sump PDU Max 170' SPT Sampling**REFERENCE CODES/STANDARDS****BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE**

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO	
TRUCK	DURING CORING	DIA., IN.	<u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>18'</u>
SKID	MECHANICAL	DIA., IN.		DEPTH, FT. FROM	
BARGE	HYDRAULIC	DIA., IN.		DEPTH, FT. FROM	
OTHER	OTHER	DIA., IN.		DEPTH, FT. FROM	

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

SS Sampling - 3" dia. samplerSonic Sump PDU - 3" ID**DRILLING MUD USED**

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

AUGER USED

TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

☐ YES☒ NO☐ YES☒ NO

AVERAGE FALL, IN.

140 AVERAGE FALL, IN. 30Automatic**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
12/7/15	15:15	14.0'	10.0'	12.0'	During drilling

PIEZOMETER INSTALLED☒ YES☐ NO**SKETCH SHOWN ON**Well Installation log**STANDPIPE:**

TYPE

PVC

ID, IN.

2"

LENGTH, FT.

18'

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

UN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

UN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

UN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

Brian Karshick

HELPERS

Chris Phalen

REMARKS

RESIDENT ENGINEER

Standpipe piezometer installed
K. Karshick

DATE

12/7/15

BORING NO.

BRP-2



PROJECT NUMBER: 10587

BORING NUMBER: BRP-6

Sheet: 1/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~120

DRILLING METHOD AND EQUIPMENT: Sonic Sump Drill Max 170' SPT Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START: 08:45

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	5-1	3" Sonic	3'	NA	Road base / Asphalt Brown to black	DPC - none
1						
2						
3					3.0-4.0 Dry red brown f-c silty sand, trace gravel (SM)	geo membrane @ 3.0 DPC - none
4	5-2	3" Sonic	3'	NA	4.0-5.5 Damp red brown f-m silty sand, trace gravel, trace clay (SM)	DPC -
5						
6						5.5-6.0 Dry red brown with white and green particles f-m silty sand, trace gravel (SM)



PROJECT NUMBER: 10587

BORING NUMBER: BQP-6

Sheet: 2/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fracite Multi-Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	5-2	3" Soil	3'	NA	6.0'-7.0' Dry red brown with white and green particles f-m silty sand, trace gravel (SM)	DPC - none
7	5-3				7.0'-8'9" Damp Red brown with white and orange particles f-m silty sand, trace gravel, trace clay (SM-CL)	DPC - none
8					8'9"-9.0' Road base/asphalt	
9					9.0'-10.0' Dry white f-M sand, concrete	DPC - none
10	55-1	2" SD sampler		19-15 22-26	10'-11'3" Dry red brown with white particles f-m silty sand, trace gravel (SM) medium dense	DPC - none
11					11'3"-11'6" Damp red brown f-m silty sand (SM) with quartz	DPC - none
12					11'6"-12' Damp red brown f-M silty sand (SM)	DPC - none



PROJECT NUMBER: 10589

BORING NUMBER: BRP-6

Sheet: 3/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~ +20

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-2	2" OD sampler	1'	36-41 45-28	12-13' 8" Brown moist f-m silty sand with green particles (SM) medium to medium dense	DPL - none
13						
14	SS-3	2" OD sampler	1.5'	34-32 32-34	13' 8" - 14' Moist red brown f-m silty sand (SM) 14-15 moist dense red brown to black f-m silty sand; trace gravel, trace quartz, trace clay (SM-CL)	DPL - none
15					15'-16' Dry Dense red f-m silty sand, trace clay (SM-CL)	DPL - none
16	SS-4	2" OD sampler	1'	48-39	16.0-17.0 Dry Dense Red brown f-m silty sand trace gravel, quartz (SM)	DPL - none
17	SS-5	2" OD sampler	1.5'	49-52	17.0-18.0 Dry dense red brown f-m silty sand trace gravel trace clay (SM-CL)	DPL -
18						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-6
Sheet: 4/6

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH: 12:35

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-6	2" sampler	6"	64	18.0-18'6" Moist dense red brown f-m sandy clay trace gravel, silt (CL-SM)	PCL + faint
	SS-7	2"	3"	67	18'6"-19' moist dense red clay liner	PCL - none
19					Boring terminated @ 19' per R. Chaturvedi	6" OD casing to 19'
20					Vwp installed @ 18' 1518415	Thermometer Air temp 9.0 Thermistor Air temp 7.0 Vwp Air temp 14.3 Po 9629
21					Thermistor installed @ 9.5'	Vwp depth T, 14.4 P, 9632
22						Vwp slurry T ₂ P ₂
23						Thermistor slurry temp
24						



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

LOCATION

BORING LOCATION

BORING NO.

SHEET

FILE NO.

SURFACE ELEV.

DATUM

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	6"	0	19
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO
Track				

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

AUGER USED

TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN.

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

See Vwp installation record

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

HELPERS

DATE

BORING NO.

BORING LOG

Page 1 of 2

Site: Dundalk Marine Terminal

Northing: 574484.781

Driller: Parratt Wolff, Inc.

Total Depth: 18.5 feet

Boring No: BRP-6A

Easting: 1448090.619

Method:

GW Depth:

Elevation: NA

Consultant: JACOBS

Date: 07/18/2018 - 07/19/201

Geologist: Jacobs

Honeywell

Depth feet	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments	
0				Asphalt		Asphalt		
		+	27-34-14	SP-SM		Coarse SAND (SP-SM); medium to very coarse sand, some gravel, trace silt, 10 YR 4/3 (brown), dry, well-graded, dense, possible COPR impacted fill		
		+						
		+						
		+	11-12-14-15					
		+						
		-		SP-SM		Coarse SAND (SP-SM); medium to very coarse sand, some gravel, trace silt, 10 YR 4/3 (brown), dry, well-graded, dense, possible COPR impacted fill, contains 3 of red brick fill		
		-		CL		Silty CLAY (CL); 10 YR 4/2 (dark grayish brown), dry		
		-	2-3-4-6					
		-						
		-		ML		Clayey SILT (ML); trace f-m gravel, 10 YR 4/2 (dark grayish brown), gravel subangular, dry, loose		
		-						
		-	8-10-11-11	ML		Sandy SILT (ML); trace fine to medium gravel, trace clay, 10 YR 4/2 (dark grayish brown), dry, med dense		
		-						
		-						
		-						
		-	13-100/4	ML		Sandy SILT (ML); trace fine to medium gravel, trace clay, 10 YR 4/2 (dark grayish brown), dry, med dense		
				Asphalt		Weathered Asphalt; GLEY 1 2.5/N (black), f-m sand, trace fine gravel, dry, dense		
		-						
		-						
		-						
10								

BORING LOG

Page 2 of 2

Site: Dundalk Marine Terminal

Northing: 574484.781

Driller: Parratt Wolff, Inc.

Total Depth: 18.5 feet

Boring No: BRP-6A

Easting: 1448090.619

Method:

GW Depth:

Elevation: NA

Consultant: JACOBS

Date: 07/18/2018 - 07/19/201

Geologist: Jacobs

Honeywell

Depth feet	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
10		-	10-11-7-11				
		-					
		-		SP-SM		SAND (SP-SM); f-m sand, trace silt, trace f-m gravel, 10 YR 5/6 (yellowish brown), moist, med dense, mixed with GLEY 1 2.5/N	
		-		SP-SM		SAND (SP-SM); f-m sand, trace silt, GLEY 1 2.5/N (black) moist, med dense, well graded	
		-	3-6-8-7				
		-					
		-					
		-		CL		Silty CLAY (CL); trace fine silt, 7.5 YR 9.5/1 (white) mixed with 10 YR 4/3 (brown), moist, stiff	
		-	3-5-7-24	SP-SM		SAND (SP-SM); f-m sand, trace silt, clay	
		-		ML		Clayey SILT (ML); trace fine sand, GLEY 1 4/N (dark gray) and 2.5 YR 5/8 (red), dry, trace rounded gravel	
		-					
		++		SM	GB	SAND and Silt (SM); f-c sand, GLEY 1 2.5 3/N (black), dry, med dense	
		++	8-3-27-50/3				
		++					
		++		SM	GB	Silty SAND (SM); trace fine gravel, 10 YR 3/2 (very dark grayish brown), dry, dense	
		++					
		++	11	SM	GB	Silty SAND (SM); Gley 1 10/3 Y (very dark greenish gray), dry, dense	
		++		SM	GB	Silty SAND (SM); Gley 1 10/3 Y (very dark greenish gray), dry, dense, Gley 1 3/N (very dark gray), trace yellow GPR modules	
		++		CL	GB	Silty CLAY (CL); 2.5 YR 4/6 (red), dry	
18.5							

PROJECT NUMBER:

BORING NUMBER: BRP-7

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMTSSB

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

START: 12/9/15
13:50

FINISH: 12/9/15
15:00

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0				6" - 6" - 6" (N)		
0.25	5-1	SONIC MARECO CORE	36"	—	4' Asphalt 0.25' - Poorly graded gravel with sand (GP), gray-black (CN2), dry, Road based aggregate	Advanced Pro borehole using 3" ED sonic mareco core from 0'-10'
1.0					1.0' - Silty sand with gravel (SM), Brown-gray (7.5YR 4/2), dry, medium to coarse grained sand	DPC-
2.0						DPC-
3.0						DPC-
4.0					4.0' - Same as above, wet	
5.0	5-2	SONIC MARECO CORE		—	5.0' - woven geotextile 5.0' - Same as above	DPC-
6.0					6.0' - Polyethylene liner	DPC-



PROJECT NUMBER:

BORING NUMBER: BRP-7

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	SANDY MACRO CORRE		1	6.0' - Same as above, moist	DPC -
7					7.0' - 8.5' - Same as above	DPC -
8	S-3	SANDY MACRO CORRE	36"	1	8.5' - 3" thick Asphalt	
9					8.5' - 10' - Poorly graded gravel with sand (GR), gray (7.5YR 5/1), dry, coarse grained sand, Road based aggregate, mixed with concrete	
10	SS-4	SS	21"	8	10.0' - 11.25' - Fat CLAY (CH), Red (10YR 4/4), moist, very stiff to hard, medium plasticity.	10.0' - 6" outer casing advanced to 10' bgs.
11					11.25' - Silty SAND (SH), Brown-Yellow (7.5YR 6/4), dry, medium to coarse grained sand, particulate (COOR and non-COOR)	10.5' - Below 10' switched to SS sampling: 140-lb hammer, 30-in. drop, 3" dia. sampler
12						DPC +

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-5	SS	21"	21 23 30	12.0' - 12.5' - same as above. 12.5' - same as above, ^{HB} COPR. Slightly to moderately indurated	DPC+
13				50/3"		
13.5'						13.5' - SS refusal; sonic macrocore advanced to 15.0' bgs
14	S-6	sonic macrocore	15"	-	13.8' - same as above,	DPC+
15	S-7	sonic macrocore	24"	50/2"	15.0' - 16.3' - same as above	15.0' - 6" OD outer casing installed to 15.0' bgs. 15.0' - SS refusal; sonic macrocore advanced to 17.0' bgs
16					16.3' - Poorly graded sand with silt (SP-SM), gray-black (w2), wet, particulate, (ABCOPR)	DPC+
17	SS-8	SS	5"	4	16.8' - Fat CLAY (CH), Red (10Y4/14), moist, very stiff, highly plastic same as above	DPC-
18					Bottom of the boring @ 17.5' bgs.	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-7SHEET 84 OF _____FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

Sonic Sonic Drill/MAN 170; SPT sampling

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	6"	DEPTH, FT. FROM
SKID	MECHANICAL	DIA., IN.		0' TO 17'
BARGE	HYDRAULIC	DIA., IN.		DEPTH, FT. FROM
OTHER	OTHER	DIA., IN.		DEPTH, FT. FROM
	<u>track</u>			

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER CC sampler - 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 145TYPE OF HAMMER Automatic☐ YES☒ NO☐ YES☒ NO

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

VWP installation log

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

UN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

UN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

UN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

HELPERS

REMARKS

RESIDENT ENGINEER

DATE

12/9/15



PROJECT NUMBER:

BORING NUMBER: BPP-8

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DM7 SSB

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170' SPT sampling

WATER LEVELS:

START: 12/8/15 09:40 FINISH: 12/9/15 09:30

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S1	SONIC MARS CORE	36"	-	3" Asphalt	Advanced the borehole from 0.16' using SPTD Sonic mares core DPC -
1					0.25' - silty sand with gravel (SM), Gray-Brown (7.5YR 4/2), dry, medium to coarse grained sand	
2						
3						
4	S2	SONIC MARS CORE	36"	-	4.0' - same as above.	DPC -
5					5.0' - clayey sand (SC), gray-brown (7.5YR 4/2), wet, fine to medium grained sand	
6						
6					6.0' - Polyethylene liner	



PROJECT NUMBER:

BORING NUMBER: BRP-8

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	SONIC MACRO CORE		-	6.0' - Silty SAND with gravel (SM), gray-Brown (7.5YR 4/2), dry, medium to coarse grained sand	DPC -
7					7.0' - 8.0' - same as above	DPC -
8	S-3	SONIC MACRO CORE	36"	-	8.0' - 3" thick Asphalt 8.25' - crushed concrete	
9					8.25' - silty sand (SM), Red-Brown (7.5YR 4/6), dry, fine to medium grained sand, trace gravel	DPC -
					8.4' - Poorly graded sand with gravel (SP), Red-white (7.5YR 7/4), dry, coarse grained sand	DPC -
10					10.0' - Silty SAND with gravel (SM), gray-Brown (7.5YR 4/2), dry, medium to coarse grained sand	10.0' - 6" on outer casing installed to 10' bgs.
11	S-4	SS	37"	21 26 18 22	11.0' - Piece of wood, decomposed organics 11.2' - Fat CLAY (CH), Red (10YR 4/4), dry, very stiff, medium plasticity	10.5' - Below 10' switched to SS sampling; 140-lb hammer 30" drop; 3" dia. sampler DPC -
12						



PROJECT NUMBER:

BORING NUMBER: BRP-8

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-5	SONIC MACRO CORE	24"	25	12.0' - Poorly graded sand (SP), greenish-brown (10YR 4/3), dry, fine grained sand, trace gravel	DPC-
				24		
				21		
13				100	13.0' - Fairly well sorted, Red-brown (10YR 4/4), moist, very high plasticity	DPC-
					13.6' - Silty sand (SM), Red-Brown-green (7.5YR 6/4), dry, fine to medium grained sand, particulate (HB COPR)	DPC+
14	SS-6	SS	NR	50/1"	Same as above	14.0' - SS refusal, 3" sonar macro core advanced to 15' bgs.
	SS-7	SONIC MACRO CORE	12"			
15				24	15.0' - Same as above, wet	15.0' - 6" sonar macro core advanced to 15' bgs.
				44	15.5' - Same as above, dry.	Ground
16	SS-8	SS	24"	17		15.0' - water encountered during drilling
				13	16.7' - Poorly graded sand with silt (SP-SM), dark gray, black (N2), wet, medium to coarse grained sand, particulate (GB COPR), bright green-yellow particles.	DPC+
17	SS-9	SS	6"	20	Same as above	
				15		
18						



PROJECT NUMBER:

BORING NUMBER: BRP-8

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	SS-10	SS	6"	10	18.0'. Same as above, bright green and yellow particles	DPC + DPC-
19	SS-11	SS	6"	19	18.5' - 18.8'. Same as above 18.8'. Silty sand (SM), Red-Brown (7.5YR 4/6), fine to medium grained sand, slightly to moderately indurated (HBS core)	
	SS-12	SS	4"	4	Fast CLAY (CH), Red-white (10Y 4/6), moist, very stiff, highly plastic	
20					Bottom of boring @ 19.5' bgs. Thermistor Air Temp = 10.0 Thermistor Air Temp 9.3 Thermistor Slurry Temp 10.3	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-8
 SHEET 5 OF _____
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT SONIC SAMP DRILL MAX 170' SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM <u>0</u> TO <u>19'</u>	
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	
OTHER <u>TRUCK</u>	OTHER	DIA., IN. _____	DEPTH, FT. FROM _____ TO _____	

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS Sampler: 3" dia. Sampler
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____
SONIC MARK CORE - 3" ID.

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____
 AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
12/9/15	08:40	17.0'	15.0'	15.0'	encountered during drilling

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

VWP

STANDPIPE:	TYPE	_____	ID, IN.	_____	LENGTH, FT.	_____	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	LIN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	LIN. FT.	_____	OTHER:	_____

BORING CONTRACTOR Aquifer Drilling and testing, Inc.
 DRILLER Brian Kerschick HELPERS Chris Phelan
 REMARKS VWP, thermistor and 1" PVC installed
 RESIDENT ENGINEER K. Chaturvedi DATE 12/9/15

BORING NO. BRP-8



PROJECT NUMBER:

BORING NUMBER: BPP-9

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSI

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL XL MAX 170; SPT Sampling

WATER LEVELS:

START: 12/10/15
15:00FINISH: 12/10/15
16:30

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS	
	NUMBER	TYPE	RECOVERY (ft)				
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION	
0	S-1	SONIC MACRO CORE	48"	-	2" Asphalt	Advanced the Borehole to 10' logs using 3" ID SONIC macro core DPC-	
1					0'-1' Poorly graded sand with GRAVEL (SP), gray-brown (7.5 YR 4/1), moist, coarse grained sand		
2					2'-0' - silty SAND with gravel (SM), Dark Red-Brown (7.5 YR 4/2), moist,		DPC-
3					3'-5' - same as above, higher fines content		DPC-
4	S-2	SONIC MACRO CORE			4'-0' - same as above, higher fines content		
5					5'-0' - same as above		
6					6'-0' - two layers of geotextile		



PROJECT NUMBER:

BORING NUMBER: BRP-9

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	Sonic Macro Core		-	6'-0' same as above.	
7					7'-0' clayey SAND (SC) with gravel, gray-brown (7.5YR 4/2), wet, fine grained sand	DPC -
8	S-3	Sonic Macro Core	36"	-	8'-5' - Crushed concrete and Asphalt	DPC -
9					9'-5' - Poorly graded sand with gravel (SP), gray (5N), moist, coarse grained sand, Road based aggregate.	DPC -
10	SS-4	SS	5"	31	10'-0' - Clayey SAND (SC), Red (10YR 4/4), dry, fine to medium grained sand, very dense, (COPR and non-COPR)	10'-0' - 6" OD outer casing installed to 10' bgs
11	S-5	Sonic Macro Core	18"	50 / 11"	10'-4' - Silty SAND (SM), Red-Brown-greenish (7.5YR 4/3), dry, fine to medium grained sand, Particulate (HSCOPR)	10'-5' - Below 10' switched to SS sampling, 140-lb hammer 30-in. drop; 1 3/4" ID Sampler DPC +/-
12					11'-0' - same as above	SS refusal. Advanced the 3" ID Sonic macro core to 12'-0' bgs



PROJECT NUMBER:

BORING NUMBER: BRP-9

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12	SS-6	SS	4"	29	12.0' - Same as above, (COPR and non-COPR)	DPC +/-
12.5				51 1/4"	12.5' - Same as above, HB COPR	12.5' - SS refusal; sonic macro core advanced to 14.0' bgs
13	SS-7				13.0' - Same as above, greenish	
		SONIC MACRO CORE			13.2' - Same as above, greenish	DPC +/-
14	SS-8	SS	12"	35	13.8' - Poorly graded SAND with silt (SP-SM), gray-black (M2), moist, coarse grained sand, particulate (AB COPR)	DPC +/-
				30	14.0' - 14.2' - Same as above	14.0' - groundwater encountered during drilling
				50 1/5"	14.2' - 14.5' - Silty SAND with gravel (SM), gray-brown (7.5 YR 4/2), moist, fine to medium grained sand, (COPR and non-COPR)	DPC +/-
15					14.5' - 15.5' - Silty SAND (SM), gray-brown (7.5 YR 4/2), moist, fine to medium grained sand (COPR)	
15.5					15.5' - 16.0' - COPR and non-COPR fill	DPC +/-
16	SS-9	SONIC MACRO CORE	18"		16.0' - Silty SAND (SM), Red-Brown-greenish (7.5 YR 4/3), moist, fine to medium grained sand, particulate (HB COPR), trace gravel	SS-refusal; sonic macro core advanced to 17.0' bgs
17	SS-10	SS	12"	10	17.0' - Same as above, gray-brown (7.5 YR 4/2), wet, (COPR and non-COPR)	DPC +/-
18				13		



PROJECT NUMBER:

BORING NUMBER: BRP-9

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-11	SS	3"	9 14	18.0' - same as above	DPC +/-
19	SS-12	SS	4"	9	19.0' - same as above	DPC -
20	SS-13	SS	6"	18	Fat clay cont. Red (10YR/4), wet, very stiff, highly plastic	DPC -
21					Bottom of boring @ 20.0' bgs 1 vwp 1517448 installed @ 19' 1 thermistor installed @ 13.5' depth thermometer air temp = 7.2° Thermistor Air Temp 7.8 Thermistor Slurry Temp 13.2	20.0' - 6" OD outer casing installed to a depth of 20.0' bgs Vwp Air T ₀ 10.9 P ₀ 9769 Depth T ₁ 12.1 P ₁ 9466 Slurry T ₂ 19.9 P ₂ 8542



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
LOCATION BALTIMORE, MARYLAND
BORING LOCATION _____

BORING NO. BRP-9

SHEET 5 OF _____

FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT _____
REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG _____ TYPE OF FEED _____
TRUCK _____ DURING CORING _____ CASING USED ☒ YES ☐ NO
SKID _____ MECHANICAL _____ DIA., IN. 6" DEPTH, FT. FROM 0 TO 20'
BARGE _____ HYDRAULIC _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____
OTHER track OTHER _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____

TYPE AND SIZE OF:

D-SAMPLER _____
U-SAMPLER _____
S-SAMPLER SS sampler - 3/4" dia.
CORE BARREL _____
CORE BIT _____
DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
DIAMETER OF ROTARY BIT, IN. _____
TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
TYPE AND DIAMETER, IN. _____

SONIC MACRO CORE: 3" ID

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES ☐ NO

SKETCH SHOWN ON

VWP Installation log

STANDPIPE: _____ TYPE _____ ID, IN. _____ LENGTH, FT. _____ TOP ELEV. _____
INTAKE ELEMENT: _____ TYPE _____ OD, IN. _____ LENGTH, FT. _____ TIP ELEV. _____
FILTER: _____ MATERIAL _____ OD, IN. _____ LENGTH, FT. _____ BOT. ELEV. _____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" SHELBY TUBE SAMPLES _____
3.5" DIA. U-SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" UNDISTURBED SAMPLES _____
CORE DRILLING IN ROCK _____ LIN. FT. _____ OTHER: _____

BORING CONTRACTOR

DRILLER Tony Aquifer Drilling and Tech, Inc. HELPERS Joseph

REMARKS _____

RESIDENT ENGINEER K. Chaturvedi

DATE 12/10/15



PROJECT NUMBER:

BORING NUMBER: BPP-11

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Samp XL Drill Max 170', SPT Sampling

WATER LEVELS:

START: 12/10/15 08:20 FINISH: 12/10/15 11:40 LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC MACRO CORE	36"	-	3" Asphalt	Advanced the borehole between 0' - 10' bgs with 3" sonic macro core
1					0.25' - 1.0' - Poorly graded gravel with sand (GP), gray-black (M2), dry, road based aggregate	
2					1.0' - silty sand with gravel (SM), Red-Brown (7.5YR 4/6), moist, fine to medium grained sand	
3					2.0' - brown geotextile 2.0' - same as above	
4	S-2	SONIC MACRO CORE	36"	-	4.0' - Same as above	DPC - - Hand drilling
5					5.0' - 6.0' - Reinforced concrete	



PROJECT NUMBER:

BORING NUMBER: BRP-11

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	Sonic Macro Core		-	6'-0" - Silty Sand with gravel (SM), Brown (2.5-4.5%), moist, fine to medium grained sand,	DPL - mps = 0.50
7					7'-0" - 8'-0" - Poorly graded sand with gravel (SP), gray (5N), ^{moist} coarse grained sand. Road based aggregate	DPL -
8	S-3	Sonic Macro Core	36"	-	8'-0" - 8'-5" - clayey sand (SC) with gravel, Red-Brown (2.5-4R 4/3), wet, fine to medium grained sand 8'-5" - 9'-0" - 6" thick layers of Asphalt	DPL -
9					9'-0" - Crushed concrete	
10	S-4	SS	22"	11 12 23 22	10'-0" - Poorly graded sand with gravel (SP), gray-brown (2.5-4R 4/3), moist, medium to coarse grained sand.	10'-0" - 6" OD outer casing installed to a depth of 10'-0" bgs. 10'-5" - below 10' switched to SS sampling; 140lb hammer 30-in. drop; 3" dia. sampler
11					11'-3" - 11'-5" - Bentonite mix	DPL -
					11'-5" - Same as above	
12					11'-9" - Piece of concrete encountered	



PROJECT NUMBER:

BORING NUMBER: BRP-11

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	24"	23	12.0' - 13.0' - Same as above. Red-white (7.5 YR 7/4), moist. coarse grained sand	DPC -
13				24		
				19	13.0' Sandy CLAY (SC), Red (10 Y 4/4), moist. Low plasticity, stiff, trace gravel	DPC -
			13			
14	SS-6	SS	24"	19	14.0' - Fat CLAY (CL), Red (10 Y 4/4), 'dry', Low plasticity, very stiff, trace gravel	DPC -
15				17		
				23		
			26			
16	SS-7	SS	12"	3	16.0' - Same as above - wet	16.0' - 6" o.d. outer casing installed to a depth of 15' bgs. DPC + 1 -
				11.5'	16.0' - Same as above. trace of COPE	
17	SS-8	SS	6"	10	17.0' - clayey SAND (SC), Red-Yellow (7.5 YR 6/6), moist, fine to medium grained sand	DPC -
18	SS-9	SS	NR	8	No recovery	

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-10	SS	6"	10	18'0" - 90% clay (CH), Red (10YR 4/4), moist, stiff, medium plasticity.	DPC -
	SS-11	SS	6"	17	18'5" - same as above	
19	SS-12	SS	6"	17	Poorly graded sand with silt (SP-SM), gray-brown (7.5YR 4/3), moist, fine to medium grained sand, particulate (GC core)	COPR encountered at the bottom of the spoon. DPC +
	SS-13	SS	6"	17	Same as above	DPC +
20	SS-14	SS	5"	3	Fat CLAY (CH), Red (10YR 4/4), moist, stiff, medium plasticity, traces of COPR material (COPR and non-COPR)	20'0" - 6" OD outer casing installed to 20'0" bgs. DPC +1 -
	SS-15	SS	NR	5	No Recovery	
21	SS-16	SS	6"	3	Fat CLAY (CH), Red (10YR 4/4), moist, stiff, high plasticity.	DPC -
					Bottom of boring @ 21.5' bgs.	
25'					1" PVC installed to 21' depth	
					Vwp installed @ 20' depth	
					Thermometer Air reading = 13.2	
					Thermistor installed @ 16.5' depth	
					Thermistor Air 13.4	
					Thermistor slurry	
						Air Vwp To 20.3 P ₀ 9629 Depth T ₁ 20.4 P ₁ 9608 Slurry T ₂ 17.5 P ₂ 8184

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-11
 SHEET 5 OF 5
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill XL Max 170; SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	<u>6"</u>	<u>0</u>	<u>21'</u>
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO
	<u>Track</u>			

TYPE AND SIZE OF:	DRILLING MUD USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
D-SAMPLER	DIAMETER OF ROTARY BIT, IN.		
U-SAMPLER	TYPE OF DRILLING MUD		
S-SAMPLER			
CORE BARREL	AUGER USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
CORE BIT	TYPE AND DIAMETER, IN.		
DRILL RODS			
	CASING HAMMER, LBS.		AVERAGE FALL, IN.
	SAMPLER HAMMER, LBS.	<u>140</u>	<u>30</u>
	TYPE OF HAMMER	<u>Automatic</u>	

Sonic max core: 3" ID

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON vwp Installation log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR Aquifer Drilling and Testing
 DRILLER Brian Korwick HELPER Chris Phelan
 REMARKS encountered concrete-reinforced at 5'-6" called Ramco and discussed. Okay to proceed
 RESIDENT ENGINEER K. Chaturvedi DATE 12/10/15

BORING NO. BRP-11

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~+20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill XL Max 170 Sonic Sampler

WATER LEVELS:

START: 2:20

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	3" Sonic	3'		Asphalt / Roadbase	
1						
2						
3					3.0-4.0 Dark Dry Red brown f-M silty sand, trace gravel (SM)	DPC - none
4	S-2	3" Sonic			4.0-7.0 Damp Red brown f-M silty sand trace gravel SM	DPC - none
5						
6						geomembrane @ 6'

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~+20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fracite Multi Drill Max 170, Sonic Sampler

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	3" Sonic	3'	NA	6.0-7.0 Damp red brown f-M silty sand trace gravel SM	DPL - none geoterm brand 6.0
7	S-3	3" Sonic	3'	NA	7.0-7.5 damp red brown f-M silty sand trace gravel, trace clay (SMCL) 7.5-9.0 Asphalt/road base concrete gray to white to black gravelly f-C sand (S)	
8						
9					9.0-10.0 Camp Red Fat clay	DPL - none pocket pen 3.75 3 readings 4.0 taken @ mid point of Fat clay layer 4.25
10	S-4			35-60/3"	Dry Dense to very dense red brown f-M silty sand moderately indurated (SM)(HB)	DPL ++ very strong
11	S-5				10'9"-12' Dry red brown f-M moderately indurated silty sand, some gravel (SM)(HB)	DPL + strong
12						

SOIL BORING LOG

PROJECT: Dunalk Marine Terminal

ELEVATION: ~ +20

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill Max 170 Sonic Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-2	2" OD sampler	20"	28-31 21-31	12'-14' Dry medium dense, moderately indurated f-m silty sand (SM) (HB)	DPCT strong
13						
14	SS-3	2" OD sampler	7"	32 100/3	14'-14'9" wet dense to very dense highly indurated f-m silty sand (SM) (HB)	Refusal @ 14'9" DPCT strong advanced with sonic to 16'
15	SS-5	3" Sonic	4'	NA	14'9"-15' Moist brown with purple particles f-m silty sand (SM) (GB) 15.0-16.0 Dry red brown f-m silty sand some gravel (SM) (HB)	DPCT strong Sonic sample saturated DPCT strong
16	SS-4	2" OD sampler	2'	71-64	16.0-17 Dry very dense Red brown f-m silty sand some gravel (SM) (HB)	DPCT + very strong
17	SS-5			33-28	17.0-18 wet med dense - dense Red brown f-m silty sand trace gravel (GB) (SM)	DPCT strong
18						

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~20

DRILLING METHOD AND EQUIPMENT: Frost Multi Drill Max 170, Sonic Sampler

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH: 6:00 pm

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	5-6	2" 00 Sampler	4"	100/5	18'-18'4" wet very dense grayish brown with green particles silty sand (SM) (GB)	refusal @ 18'5" DPC + very strong advanced with sonic to 19'
	5-6	3" 00 Sonic	4'	NA	18'4"-19' moist Red brown with green particles f-m silty sand (GB) (SM)	DPC + strong
19	5-7	2" 00 Sampler	1'	13	19'0"-19'6" moist Red mottled with white Fat clay (CH)	DPC - none
					Borehole terminated @ 19.5'	Pocket pen 1.75 1.25 1.50 6" 00 casing to 19'
20						Air Vap T. 15.9 P. 9668
21					Thermometer Air temp = 12.2 Thermistor air reading 12.8	depth T. 24.4 P. 9172
22						
23					Vwf 15.7441 installed @ 18.0' thermistor installed @ 15'	Slurry T2 29.9 P2 8348.
24					Thermistor slurry 24.7	



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

LOCATION

BORING LOCATION

Dundalk Marine Terminal

Baltimore, Maryland

See location Plan

BORING NO.

SHEET

FILE NO.

SURFACE ELEV.

DATUM

BLP-12

6 OF 6

10587

+20

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Sonic Samp Drill Mux 170; SPT sampling

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG

TRUCK

SKID

BARGE

OTHER

TYPE OF FEED

DURING CORING

MECHANICAL

HYDRAULIC

OTHER

CASING USED

DIA., IN.

DIA., IN.

DIA., IN.

☒ YES

☐ NO

DEPTH, FT. FROM

DEPTH, FT. FROM

DEPTH, FT. FROM

TO

TO

TO

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

SS-sampler; 2" Dia Sampler

3" ID Sonic Macrocore

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

☐ YES

☒ NO

AUGER USED

TYPE AND DIAMETER, IN.

☐ YES

☒ NO

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN.

140

Automatic

30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing

HELPERS

Joseph

Tony

1 pump and 1 thermometer installed

Mark Chaney

DATE

12-7-15

BORING NO.

BLP-12

BORING LOG

Page 1 of 2

Site: Dundalk Marine Terminal

Northing: 574337.694

Driller: Parratt Wolff, Inc.

Total Depth: 20.0 feet

Boring No: BRP-12A

Easting: 1448099.493

Method:

GW Depth:

Elevation: NA

Consultant: JACOBS

Date: 07/19/2018 - 07/20/201

Geologist: Jacobs

Honeywell

Depth feet	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments	
0						Asphalt		
		-	12-13-6	SP-SM				
		-					SAND (SP-SM); f-m sand, trace silt, gravel, 10 YR 3/2 (very dark grayish brown), increasing gravel content with depth, angular to subangular, dry, well graded, medium dense	
		-						
		-	2-1-3-4	ML		Clayey SILT (ML); trace fine sand, trace medium gravel, 10 YR 3/2 (very dark grayish brown), mottled with GLEY 1 2.5/N (black), moist		
		-						
		-						
		-						
		-	2-4-6-11	ML		Clayey SILT (ML); trace fine sand, trace medium gravel, 10 YR 3/2 (very dark grayish brown), mottled with GLEY 1 2.5/N (black), moist		
		-						
		-						
		-		SP-SM		SAND (SP-SM); f-m sand, trace silt, 10 YR 4/3 (brown), dry, loose, poorly graded		
		-						
		-						
		-	28-18-50-65	SW		SAND (SP-SM); f-m sand, trace silt, 10 YR 4/3 (brown), dry, loose, poorly graded		
		-					SAND (SW); f-m sand, trace silt, gravel, weathered asphalt, GLEY 1 2.5/N (black), dry, very dense, well-graded	
		-						
		-						
		-	14-7-31-10/6					
		-		SW		SAND (SW); f-m sand, trace silt, gravel, weathered asphalt, GLEY 1 2.5/N (black), dry, very dense, well-graded		
		-					SAND (SM); 2.5 YR 5/8 (red), grading to silty clay	
		++		SM				
		++				SAND (SP-SM); f-m sand, trace silt, 7.5 YR 6/8 (reddish yellow), poorly graded, dry, med. Dense		
10								

BORING LOG

Page 2 of 2

Site: Dundalk Marine Terminal

Northing: 574337.694

Driller: Parratt Wolff, Inc.

Total Depth: 20.0 feet

Boring No: BRP-12A

Easting: 1448099.493

Method:

GW Depth:

Elevation: NA

Consultant: JACOBS

Date: 07/19/2018 - 07/20/201

Geologist: Jacobs

Honeywell

Depth feet	Rec	DPC	Blow Count	USCS	Soil Code	Stratum Description	Sample Comments
10		++	34-39-52-41	SP-SM	HB	SAND (SP-SM); f-m sand, trace silt, 10 YR 6/4 (yellowish brown) and 5 YR 4/6 (yellowish red), dry, very dense, weakly indurated	
		++					
		++					
		++					
		++	13-7-8-13	SP-SM	HB	SAND (SP-SM); f-m sand, trace fine gravel, silt, 2.5 Y 6/2 to 6/4, dry to moist	
	++						
	++						
	++	SP-SM		HB	SAND (SP-SM); f-m sand, trace fine gravel, silt, 5 YR 4/6 (yellowish red)		
15		++	24-66-50/1	SP-SM	GB	SAND (SP-SM); f-m sand, trace silt, GLEY 1 2.5/N (black), wet, poorly graded, very dense	
		++					
		++		SP-SM	HB	SAND (SP-SM); f-m sand, trace silt, 7.5 YR 6/8 (yellowish brown), weakly to strongly indurated, poorly graded, dry, dense	
		++					
		++	27-26-49-39	SP-SM	HB	SAND (SP-SM); f-m sand, trace silt, trace gravel, grading to silty f-m sand, 7.5 YR 5/4 (brown), moist, well-graded, very dense	
		++					
		++		SP-SM	GB	SAND (SP-SM); f-m sand, trace gravel and silt, GLEY 1 3/N (very dark gray) intermixed with 2.5 Y 5/3 (olive brown), dry, very dense, poorly graded, weakly indurated	
		++					
20.0		++	14-16-13-5	SM	GB	SAND with silt (SM); f-c sand, trace gravel, GLEY 1 3/N (very dark gray), moist, poorly graded, weakly indurated	
		++		SM	GB	SAND with silt (SM); f-c sand, trace gravel, GLEY 1 3/N (very dark gray), moist, poorly graded, weakly indurated	
		++					
		++		SM	GB	SAND with silt (SM); f-c sand, trace gravel, GLEY 1 3/N (very dark gray), moist, poorly graded, weakly indurated	
		++					
		++			CLAY (CL); trace f-m sand, 2.5 YR 4/6 (red)		



PROJECT NUMBER: 10587

BORING NUMBER: BRP-13
Sheet: 1/5

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill Max 170' Sonic Sampler

WATER LEVELS:

START: 10:45

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	PENETRATION	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				TEST RESULTS		
				6" - 6" - 6" (N)		
0	5-1	3" Sonic	1.5'	NA	Asphalt / Road base	
1						
2						
3						
4					Bd + 6" Dry red brown silty f-M sand trace gravel SM	PPL -
5	5-2	3" Sonic			4.0-6.0 Dry red brown silty f-M sand trace gravel SM	PPL -
6						geo membrane @ 5'

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill Max 170 Sonic Sampler

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6				NA	6.0-7.0 Road base/Asphalt with red brown f-m silty sand trace gravel (SM)	DPC - none
7	5-3	3" Sonic	3'	NA	7.0-8.0 Dry Red mottled with white Fat clay (CH)	DPC - none
8					8.0-9.0 Dry Red brown f-m silty sand trace gravel with concrete (SM)	DPC - none
9					9.0-10.0 Dry 1 brown f-m silty sand with white particles (SM)	DPC - none
10	55-1	2" OD	1'	20-10 71-100/3	Dry red with orange particles mod-highly indurated f-m silty sand trace gravel (SM) (HB) Medium dense to very dense	DPC + strong
11						refusal at 11'3"
12	5-4	3" Sonic		NA	Dry red with orange particles f-m silty sand with gravel (SM) (HB)	Advanced with sonic to 13' DPC + strong

SOIL BORING LOG

3/5

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fracture Multi drill max 170; Sonic Sampler

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	54	3" Sonic	2.5'	NA	Dry red brown f-M silty sand with gravel (SM) (HB)	Sonic from 11'3"-13' DPL ++ very strong
13	55-2	2" OD sampler	1.5'	10-6 7-35	Top 4" Dry red brown f-M silty sand with gravel (SM) (HB)	DPL + strong
14					bottom 14" moist dark brown with purple and green f-M silty sand (GB) (SM)	DPL ++ very strong
15	55-3	2" OD sampler	3"	36-100/3	Moist red brown f-M silty sand Moderate to highly indurated (SM) (HB)	DPL + strong refusal @ 15' 9"
16	5-5	3" Sonic	3'	NA	15' 0" - 17.0' Dry red brown f-C silty sand with gravel (SM) (HB)	advanced DPL ++ very strong
17	55-4	2" OD sampler	2'	44-44	17.0-18.0 Moist Medium dense moderately indurated f-M silty sand, trace gravel	DPL ++ very strong
18						

SOIL BORING LOG

4/6

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~+20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fresh Multi drill max 170 ; Sonic sampler

WATER LEVELS:

START:

FINISH: 2:10pm

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-5	2" OD sampler	2'	22-11	18.0-19.0 Moist red brown Med dense f-M silty sand trace clay SM (GB)	DPC + strong
19	SS-6	2" OD sampler	2'	27	19'-19.5' Moist red brown Med dense f-M silty sand trace clay (SM) (GB)	sampled from 19-19.5' DPC + strong
20	SS-7	2" OD sampler		100/13"	19.5'-19.75' Dry Very dense red mottled with white Fat clay (CH)	DPC - none Pocket pen reading of 2.25 to 2.5 2 readings of 2.25
21						Boring terminated @ 19.75'
22						1" PVC sleeve installed @ 19.5'
23						Vwp installed @ 18.5'
						Thermistor installed @ 15'
24						6" OD casing to 19.5'



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

LOCATION

BORING LOCATION

Dundalk Marine Terminal

Baltimore, Maryland

See location plan

BORING NO.

SHEET

FILE NO.

SURFACE ELEV.

DATUM

BRP-13

6 OF 6

10587

2420

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Fract Multi drill max 110 Sonic sampler

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG

TRUCK

SKID

BARGE

OTHER

TYPE OF FEED

DURING CORING

MECHANICAL

HYDRAULIC

OTHER

CASING USED

DIA., IN.

DIA., IN.

DIA., IN.

☒ YES

☐ NO

DEPTH, FT. FROM

DEPTH, FT. FROM

DEPTH, FT. FROM

0 TO 19.5'

TO

TO

Track

TYPE AND SIZE OF:

D-SAMPLER

U-SAMPLER

S-SAMPLER

CORE BARREL

CORE BIT

DRILL RODS

SS-Sampler; 2" Dia Sampler

3" ID Sonic Macro core

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

☐ YES

☒ NO

AUGER USED

TYPE AND DIAMETER, IN.

☐ YES

☒ NO

CASING HAMMER, LBS.

SAMPLER HAMMER, LBS.

TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN.

140

Automatic

30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

pg 5/6

STANDPIPE:

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling & Testing

HELPERS

Joseph

Tony

1 rwp & 1 thermometer installed, grouted in place

Mark Chaney

DATE

12-7-15

BORING NO.

BRP-13



PROJECT NUMBER:

BORING NUMBER: BRP-14

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSD

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170 ; SPT sampling

WATER LEVELS:

START: 12/9/15

FINISH:

LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
0	S-1	SONIC MACRO CORE	40"	—	3" Asphalt 0.25' - Silty SAND with gravel (SM), gray-brown (7.5YR 4/2), dry, medium to coarse grained sand	Advanced the hole from 0-10' using 3" BD Sonic macro core. DPC -
1						
2						
3						
4	S-2	SONIC MACRO CORE	36"	—	4.0' - 5.0' - same as above	DPC -
5						
5						
6						



PROJECT NUMBER:

BORING NUMBER: BRP-14

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	SONIC MACRO CORE		-	6.0' - Silty SAND with gravel (SM), Red-Brown (7.5YR 4/4), dry, fine to medium grained sand	DPC-
7					7.0' - clayey SAND (SC), gray-brown (7.5YR 4/2), wet, fine to medium grained sand, trace gravel	DPC-
8	S-3	SONIC MACRO CORE	28"	-	7.8' - 2" Asphalt 8.0' - Poorly graded GRAVEL with Sand (GP), dry, coarse grained sand mixed with layers of crushed asphalt.	DPC-
9						
10	SS-4	SS	21"	4 9 14 50/4"	10.0' - Poorly graded SAND (SP) with gravel, gray (7.5YR 5/1), dry, medium grained sand 10.75' - 11.2' - Silty SAND (SM), Red (10Y 4/4), moist, fine to medium grained sand 11.2' - 11.9' - Fat CLAY (CH), Red (10Y 4/4), moist, very stiff, medium plasticity,	10.0' - 6" OD outer casing installed to 10' bgs. 10.5' - below 10' switched to SS sampling 140-lb hammer; 30-in. drop; 3" dia sampler. DPC- moist DPC-
11						
12						HB CORE encountered at the bottom of the spoon



PROJECT NUMBER:

BORING NUMBER: BRP-14

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12	S-5	SONIC MACRO CORE	12"	-	12'-0" - SILT, SAND (SM), Red-Brown-greenish (7.5YR 4/3), dry, fine to medium grained sand, Particulate to moderately indurated, bright green particles (HB CORR)	12'-0" - SS refusal; Advanced the borehole to 13' bgs using 3" ID sonic macro core. DPC +
13	S-6	SS	NR	50/4"	NO Recovery	13'-0" - SS refusal; Advanced the borehole to 15' bgs using 3" ID sonic macro core.
14	S-7	SONIC MACRO CORE	24"	-	Same as above	
15	S-8	SS	2"	50/2"	Same as above, wet	15'-0" - 6" OD outer casing installed to 15' bgs. 15'-0" - SS refusal; Advanced the borehole to 17' bgs using 3" ID sonic macro core.
16	S-9	Sonic macro core	23"	-	15'-8" - 15'-0" - Poorly graded SAND with silt (SP-SM), wet, medium to coarse grained sand, particulate, bright green particles (GB CORR) 16'-0" - Silty SAND (SM), Red-Brown-greenish (7.5YR 4/3), dry, fine to medium grained sand, Particulate to moderately indurated (HB CORR)	- 15'-0" - groundwater encountered at 15'-0" bgs during drilling. DPC +
17	S-10	SS	6"	22	17'-0" - GB CORR layer; wet 17'-3" - HB CORR, moderately to highly indurated, dry	DPC +
17'6"	S-11	Sonic macro core		50/2"	Same as above	SS refusal; Advanced the borehole to 19' bgs using 3" ID sonic macro core.
18						



PROJECT NUMBER:

BORING NUMBER: BRP-14

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	S-11	sonic macro core	18"	-		DPC+
19	SS-12	SS	4"	50/4"	19.0'- Same as above, highly indurated	19.0'- SS refusal; sonic sample to 20' bgs.
	S-13	sonic macro core	6"	-	19.5'- Same as above.	DPC+
20	SS-14	SS	6"	14	20.0'- Tan CLAY (CL), Red-white (10Y4/10), dry, very stiff, low plasticity	20.0'- 6" O.D. outer casing installed to 20' bgs.
20.5					Bottom of boring @ 20.5' bgs	
					Thermometer Air temp = 12.6°	1" PVC installed to 20.0'
					Thermistor Air temp = 17.9	Vwp installed at 19.5'
					Thermistor Slurry temp	Thermistor installed at 17"
						Interface of HB/GC core
						AT Vwp Air T = 17.6 P = 9773
						depth T = 20.5 P = 9672
						Slurry T ₂ P ₂

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-14
 SHEET 65 OF _____
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT SONIC SAMP DRILL MAY 170; SPT sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	6"	0	20'
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO
	<u>trucks</u>			

TYPE AND SIZE OF:
 D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS sampler - 3" dia. sampler
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

SONIC MACRO CORE - 3" ID

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
12/9/15	11:40	15.2'	15.0'	15.0'	encountered during drilling

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON VWP installation log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR Aquifer Drilling and Testing, Inc.
 DRILLER Brian Karshick HELPERS Chris Phelen
 REMARKS Instrumentation installed
 RESIDENT ENGINEER K. Chaturvedi DATE 12/9/15

BORING NO. BRP-14



PROJECT NUMBER:

BORING NUMBER: BRP-16

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +13

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAY 170

WATER LEVELS:

START: 11/3/15
1040FINISH: 11/3/15
12:00LOGGER: L. LINCOLN
K. CHAMBERLAIN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (%)			
0				6" - 6" - 6" (N)		
0	SS-1	SONIC MACRO CORL	14"	7	4" ASPHALT 4" CONCRETE BRN, DK GRY F-M SAND, SM SILT, GVL (FILL)	NO DPC
1						
2	SS-2	SS	5"	4	2-3' RED-BRN, DK GRY C-F SAND, SM GVL, TR SILT, PLANT FIBERS (FILL)	
3						
3	SS-3	SS		10	3-3.2 GRY C SAND (FILL) 3.2-3.7 RED CLY, MOST WHITE	
4						
4	SS-4	SS	NR	5	3.7-4.0 BRN, DK GRY, MOD. LITHIFIED SILTY F-C SAND, TR GVL (HB) NO RECOVERY	DPC+
5						
5	SS-5	SS	12"	13	5.0'-6.0' Fat CLAY (CH), Red (10YR 4/4), NO DPC highly plastic, soft to stiff	
6				18		



PROJECT NUMBER:

BORING NUMBER: BRP-16

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	SS-6	SS	12"	42 31	Silty SAND (SM), Reddish-Brown and green (10YR 4/4), moist, Particulate & slightly Indurated (HBCOPR)	DPC-1
7	SS-7	SS	7"	17 21	Same as above	
8	SS-8	SS	12"	20 18	Same as above	8'-0" water encountered during drilling at 8'-0" by 2
9	SS-9	SS	6"	31	8'-8" - Silty sand (SM), dark gray - black (M2), wet, Particulate (GBCOPR) 9'-0" - Silty sand (SM), brown-greenish gray (10YR 4/3), wet, Particulate (COPR)	
	SS-10	SS	6"	35	Same as above	
10	SS-11	SS	6"	61	9'-8" - Poorly graded sand with silt (SP) SM, dark gray - black (M2), wet, Particulate (GBCOPR) Same as above	
	SS-12	SS	6"	33	Same as above	
11	SS-13	SS	6"	28	Silty SAND (SM), brown-greenish gray (10YR 4/3), wet, Particulate (COPR)	
	SS-14	SS	6"	17	Same as above	
12						



PROJECT NUMBER:

BORING NUMBER: BRP-16

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-15	SS	4"	11	Poorly graded SAND with silt (SP-SM), dark gray and black (N2), wet, Particulate (AB CDPR)	
	SS-16	SS	NR	13	NO Recovery	
13	SS-17	SS	6"	18	13.0'-13.3' - Same as SS-15 13.3'-13.5' - Sandy CLAY (CL), Red (10YR 5/4), wet, fine	
					Bottom of boring at 13.5 bgs.	
14						



PROJECT NUMBER:

BORING NUMBER: BRP-17

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAND DRILL MAX 170, SPT SAMPLING

WATER LEVELS:

START: 11/3/15 08:00

FINISH: 11/3/15 10:43

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SONIC MINOR CORE	12"		4" Asphalt	Advanced the top 3' with the 3" 20 sonic macro core
					0.3' - 1.0' - Concrete	
					1.0' - 3.0' - Alternating layers of silty sand (SN), gray-black (10YR 4/3) dry and Asphalt.	
1						
2						
3	SS-2	SS	7"	27 21	3.0' - 3.4' - Poorly graded SAND (SP) tan-gray (10YR 7/2), moist, medium to coarse grained sand 3.4' - Well graded GRAVEL (GP) with sand and clay (GP). Red and Black, 6 moist, fine to medium grained sand	3.0' Below 3' switched to SS sampling, 10 lb hammer, 30-in drop, 3" dia sample 3.4' Piece of woven geotextile encountered in the spoon. - S
4	SS-3	SS	12"	17 11	4.0' - Poorly graded SAND with gravel (SP), dark Black (10YR 2/2), dry, medium to coarse grained sand. 4.3' - Fat CLAY (CH), Red (10YR 4/2), moist, highly plastic	
5	SS-4	SS	7"	24 21	5.0' - Coarse Silty SAND (SN), Brown, Reddish-green (10YR 4/6), dry, fine to medium grained sand, Particulate to slightly indurated (COBR)	Tested the sample with diphenyl carbonate Installed the 6" OD outer casing to depth of 5' bgs
6						



PROJECT NUMBER:

BORING NUMBER: BRP-17

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	SS-5	SS	12"	11 24	Poorly graded SAND (with Silt (SP-SM), dark gray and black (M2), wet, particulate (GE CORR)	
7	SS-6	SS	2"	50/2"	3'0" - Silty Sand (SM), Red-Brown and greenish (10YR 4/4), dry, fine to medium Sand, Particulate (Weg CORR)	
8	SS-7	SS	12"	50 100	Same as above, wet, slightly to moderately indurated	80' ground water encountered at 80' bgs during drilling
9	SS-8	SS	NR	100/4"	Excellent NO Recovery	Advanced the soil macro core 3" ID to 10.0' bgs
	SS-9	S	6"	-	Same as above, dry (SS-2)	Also advanced 1.6" OD outer casing down to 10' bgs
10	SS-10	SS	6"	87	Same as above	
	SS-11	SS	NR	50/2"	NO Recovery	Advanced soil macro core to 11.0' bgs
11	SS-12	SS	6"	53	Same as above (SS-10)	
	SS-13	SS	6"	41	Same as above	
12						



PROJECT NUMBER:

BORING NUMBER: BRP-17

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
					6" - 6" - 6" (N)	
12	SS-14	SS	4"	18	Same as above. Wet	Sample trap added
	SS-15	SS	NR	10	No Recovery	
13	SS-16	SS	6"	9	slightly Poorly graded sands with silt (sp. tan, dark gray - black (M2) - wet, medium grained sand, Particulate, (GB CORR)	
	SS-17	SS	6"	4	13.5' - 13.7' same as above	
14					13.7' - 14.0' - Fat CLAY (CH). Red (M2) (H/4) wet & highly plastic	
					Bottom of Boring at 14.0' by 5	
15						
16						



PROJECT NUMBER:

BORING NUMBER: BRP-18

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSI

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic SAMP DRILL Max 170, SPT-Sampling

WATER LEVELS:

START: 11/16/15

FINISH: 11/17/15

LOGGER: K. Chaturvedi

07:23

10:15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	Sonic WATER CORE	36"	-	5" Asphalt silty SAND with gravel (SM), gray-brown (2.5YR 4/10), moist, fine to medium grained sand.	Advanced the between 0'-10' using Sonic macro core 3" ID DPC -
1						
2					2'-0" - increase in gravel content	DPC -
3						
4	S-2	Sonic WATER CORE	36"	-	4'-0" - 5'-0" - Same as above, dry 5'-0" - silty SAND (SM), Red (10YR 4/10), moist, fine grained sand.	DPC - DPC -
5						
6					5'-7" - sandy CLAY (CL), dark gray, brown (2.5YR 3/2), moist, STIFF	



PROJECT NUMBER:

BORING NUMBER: BRP-18

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	S-2			-	6.5' - same as above, wet, with gravel	DPC -
7					7.0' - 7.75' - same as above, pockets of CPR material	DPC +/-
8	S-3	Soilcore Water Core	36"	-	7.75' - Poorly graded SAND with silt (SP-SM), dark gray - black (MZ), moist bright green particles, (GB CPR) particulate	DPC +
9						
10				11	10.0' - same as above, wet	10.0' 6" OD outer casing advanced to 10' bgs DPC +
11	S-4	SS	24"	18 26	11.0' - 11.5' - same as above, bright green and dark gray	DPC +
12				26	11.5' - Poorly graded sand with gravel (SP), tan-brown (10YR 6/4), moist, medium grained sand	DPC +

100' 6" OD outer casing advanced to 10' bgs



PROJECT NUMBER:

BORING NUMBER: BRP-18
Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

START:

FINISH:

LOGGER:

WATER LEVELS:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	12"	6	12'-0" - Same as above, trace gravel	DPC -
				7	12'-5" - Poorly graded sand with clay (SP-SC), gray-brown (10YR 6/4), moist, medium to coarse grained sand	
13	SS-6	SS	6"	9	same as above, wet	DPC -
	SS-7	SS	6"	11	13'-5" - Poorly graded sand (SP), gray brown (10YR 6/4), moist, medium to coarse grained sand, trace clay	DPC -
14	SS-8	SS	6"	7	Same as above, increase in fines content	DPC -
	SS-9	SS	6"	15	Same as above	DPC -
15	SS-10	SS	12"	NOH 5	Poorly graded sand with silt (SP-SM), dark gray-black (N2), wet, Pockets of soft clay (GB COPE)	15'-0" - Advanced the 6" OD outer casing to 15' bgs. DPC +
16	SS-11	SS	6"	8	15'-7.5" - Lat CLAY (CH), gray (4.5Y 6/10), wet, highly plastic, mixed with GB COPE Poorly graded sand (SP), dark gray (10YR 4/1), wet, Pockets of soft clay	DPC + DPC -
	SS-12	SS	6"	8	Same as above	DPC -
17	SS-13	SS	6"	10	Same as above, contains roots	17'-0" - encountered water at 17'-0" during drilling.
	SS-14	SS	6"	10	Same as above, contains roots, trace clay	
18						



PROJECT NUMBER:

BORING NUMBER: BRP-18

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
18				5	18.0'. Same as above, trace gravel, wet	
19	SS-15	SS	24"	12 9 18		
20					19.5' - 20.0' - Fat CLM (CLM), gray (GLEY 5/10), wet, highly plastic, soft, seam of Red-Brown, clayey sand. (21" thick)	PP = 1.5 - 2.5 t/sf
21	S-16	SONIC MACRO CORE	24"	-	20.0' Poorly graded SAND with gravel (SP), gray (GLEY 5/10), wet, medium grained sand.	20.0' - Advanced the 6" OD Outer casing to 20.0' bgs.
22						20.22' collected an undisturbed Piston Sample - NO Recovery in the Sampler - Pressure increased to 1150 psf the sample extended but no recovery. - A Sonic macro core sample collected between 20.12' bgs
23	SS-17	SS	24"	1 6 10 14	22.0' - Poorly graded SAND (SP), gray (GLEY 5/10), wet, medium grained sand	
24					23.0' - same as above, Red-brown-yellow (3.5YR 6/8)	



PROJECT NUMBER:

BORING NUMBER: BRP-18
Sheet: 5

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
24	SS-18	SS	24"	10 8 7	same as above	
25				5	25-5' - seam of clay, Brown-Red	
					25.75' - same as above, tan-gray	
26					26.0' - same as above, Reddish Brown-Yellow	
	SS-19	SS	24"	W04 W04		
27				1 1	27.0' - Fat CLAY with Sand (CH), gray (GLY 72 S/104), wet, medium plasticity	
28				1	same as above	
	SS-20	SS	24"	3		
29				3 4	29-25' - same as above, trace sand	
30						Advanced the 6" OD outer casing to 30' bgs.



PROJECT NUMBER:

BORING NUMBER: BRP-18

Sheet: 6

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
30	PT-21	PISTON TUBE	24"	✓	Top - Fat CLAY (CH), gray (GLEY 5/10+), wet, highly plastic,	PP: 0.9 + sf Piston tube sample collected between 30'-32'.
31					Bottom - same as above	
32						
33	SS-22	SS	24"	2	32.0'-32.5' - Sandy CLAY (CH), gray (GLEY 15/10+), wet, soft 32.5' - Fat CLAY (CH), gray (GLEY 15/10+), wet, highly plastic, soft	PP: 0.5 - 0.6 + sf
34				1		
35	SS-23	SS	24"	3	34.0'-35.5' - Sandy CLAY (CH), gray (GLEY 15/10+), wet, soft.	
36				4	35.5' - Fat CLAY (CH), gray (GLEY 15/10+), wet, firm, highly plastic.	



PROJECT NUMBER:

BORING NUMBER: BRP-18

Sheet: 7

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
36	PT-24	PISTON TUBE	NR		NO Recovery	the sampler could not be retrieved from the hole.
37						
38						
39					Bottom of boring @ 38' 0" bgs.	
40						
41						
42						



PROJECT NUMBER:

BORING NUMBER: BRP-20

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +6

START: 1045 FINISH: 1030 LOGGER: L. LINCOLN

11/12/15

11/14/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
0					4" ASPHALT CONCRETE	
1					GRY-BRN GULY C-M SAND (ROADBASE)	DPC-
2	5-1	3" SDNIC CORE	3'	N/A		
3					2.5-4.0 BRN, DK GRY SILTY F-M SAND, SM GUL (FILL)	FABRIC GEOTEXTILE ~ 2.5' DPC-
4					4-7 BRN, RED-BRN, DK GRY CLAYEY F-M SAND, SM GUL	
5	5-2	3" SDNIC CORE	3'	N/A		
6						



PROJECT NUMBER:

BORING NUMBER: BRP.20

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +6

START: 1045

FINISH: 1030

LOGGER: L. LINCOLN

11/12/15

11/14/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	S-2 cont	3" SONIC CORE	3'	N/A		
7				7-7.4 DO S-2		
8				7.4-9 GRN, BLUE GRN C.F SAND, SM GVL (ROAD BASE AGGREGATE)		DPC-
9	S-3			N/A		
9					9-9.5 RED SILTY F SAND	DPC-
10					9.5-10 TAN, DK GRN SILTY F-M SAND, SM GVL (CORR)	DPC+ 4" CASING TO 10'
11	2" O.D. S.S.		11		10-11.5 STRONGLY INDURATED BRN, DK GRN, TAN SILTY F-M SAND, SM GVL (HB)	DPC+
11	SS-4		24"	28 52		
12				31	11.5-12 BLK, GREEN M-F SAND, WEAKLY-MOD. INDURATED (GB)	DPC-

100
1/12/15
715
11/13/15



PROJECT NUMBER:

BORING NUMBER: BRP-20

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: ~+26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~+6

START: 1645

FINISH: 1030

LOGGER: L. LINCOLN

11/12/15

11/14/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12		2" O.D. S.S.		36	12-14' BLK, GREEN M.F. SAND, WEAKLY MOD. INDURATED (GB)	DPC+
13	SS-5		21"	47 51		
14				42		
14	SS-6		6"	67 50/2"	14-14.3 DO SS-5 (GB) 14.3-14.6 DK BRN, RED, DK GRN SILTY F.M. SAND, TR. GVL, STRONGLY INDURATED (HB)	DPC+
15		3" SONIC			14.6-15 DO SS-6 (HB)	DPC+
15	S-7		22"	N/A	15-15.6 BRN, TAN, YELLOW SILTY F.M. SAND, SM GVL (HB)	DPC+
16					15.6-16.0 MOD. INDURATED BLK SILTY F.M. SAND (GB)	DPC+
17		2" O.D. S.S.		9	16-18 RED-BRN, BRN, BLK, GREEN, TAN F.M. SAND, SM SILT, GVL, MOD. INDURATED (HB/GB MIX)	
17	SS-8		17"	15 12	17.4' RUBBER GEOSYNTHETIC	
18				14		

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	SS-9	2" O.D. S.S.	3"		18-18.5 DO SS-9 (HB/GB)	4" CASING TO 15'
19	SS-10		6"		18.5-19.0 MOD INDURATED BRN, TAN, DK GRY SILTY F.M SAND, (HB) TR. GVL	DPC
	SS-11		6"	27	19-19.5 MOD INDURATED RED-BRN, DK GRY, GREEN SILTY F.M SAND, TR GVL (HB)	DPC+
	SS-12		6"	35	19.5-19.9 DO SS-11 (HB)	DPC+
20	SS-13		6"	35	19.9-20 BLK M.F SAND, TR YELLOW PARTICLES (GB)	DPC
	SS-14		6"	25	20-20.2 DK BRN, DK GRY SILTY F.M SAND, TR GVL (HB)	
	SS-15		6"	22	20.2-20.5 BLK, GREEN M.F SAND, MOD INDURATED (GB)	
21	SS-16		6"	36	20.5-21 DK BRN, DK GRY, RED-BRN SILTY F.M SAND, TR GVL, YELLOW/GREEN PARTICLES (HB)	DPC
	SS-17		6"	22	21-21.5 BLK, GREEN M.F SAND, WEAKLY INDURATED, MOIST (GB)	WATER IN SAMPLE @ 21'
22	SS-18		6"	36	21.5-21.7 DO SS-15 (GB)	DPC+
	SS-19		6"	36	21.7-22 BRN C.M SAND, SATURATED	4" CASING TO 20'
	SS-20		12"	22	22-23 DO SS-16	DPC → UNCLEAR WHETHER DUE TO CONTAMINATION IN GW
23	SS-21		6"	26	23-24 TAN, BRN C.M SAND, SATURATED	"
	SS-22		6"	51		
24	SS-23		6"	72		



PROJECT NUMBER:

BORING NUMBER: BRP-20

Sheet: 5

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~126

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~+6

START: 1645 11/12/15

FINISH: 1030 11/14/15

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
24	SS-19	2" O.D. S.S.	9"	77 50/3"	24-24.8 BRN C.M. SAND, SATURATED	DPC+ → UNCLEAR IF REACTING TO CONTAMINATED WATER - 4" CASING TO 25'
25	S-20	3" S.W.C.	15"	N/A	24.8-26 BRN, TAN C.M. SAND, TR. GVL, SATURATED	"
26	SS-21	2" O.D. S.S.		19	26-27.5 BRN, TAN C.F. SAND, TR. GVL, SATURATED	DPC+ → UNCLEAR IF REACTING TO CONTAMINATED WATER
27				21 16		
28				17	27.5-28 TAN, GRAY M-F SAND, CM SILT, TR. GVL	DPC-
28	SS-22			36	28-28.7 BRN C.M. SAND, SATURATED	DPC+
29				51 71	28.7-30 TAN, GRAY, YELLOW SILTY F.M. SAND, SAT.	DPC-
30				70		4" CASING TO 30'



PROJECT NUMBER:

BORING NUMBER: BRP 20
Sheet: 6

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26 DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +6 START: 11/12/15 FINISH: 11/14/15 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
30	SS 23	2" O.D. S.S.	24"	16	30-30.5 BRN GVL M-F SAND, MOIST	DPC-
31				13	30.5-31.5 LT BRN, BRN M-F SAND, MOIST	DPC-
32				12		
32	SS 24	24"	24'	23	31.5-32 TAN M-F SAND, SATURATED	DPC-
33				25	32-33.7 TAN, GRAY, LT BRN M-C SAND, SATURATED	
33				26		
34	SS 25	24"	24'	42		
34				51	33.7-40 BRN M-F SAND, EM SILT, MOIST	DPC-
35				19	34-35.7 TAN, LT BRN, BRN M-F SAND, TR. GVL, MOIST	
35	SS 25	24"	24'	16		
35				14		
36				18	35.7-36 DK GRN CLAYBY F-M SAND	

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +2.0

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +2.0

START: 1045

FINISH: 1030

LOGGER: L. LINCOLN

11/12/15

11/14/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
36		2" O.D. S.S.		WH	36-37.5 DO BOT SS-25	
37	SS-26		24"	1		
				3		
38				4	37.5-38 DK GRAY CLAY, MOD. RED, TR SILT	PP = 1.0
						CASING TO 38'
39	U-27		0"	P=24" R=0"	NO RECOVERY IN TUBE, SONIC TO 40' - DK GRAY CLAY, TR SILT, V. SOFT	PISTON SAMPLER 38-40' PP < 1.0
40		UNDISTURBED PISTON				
41	U-28		13.5"	P=24" R=13.5"	DO SS-26 BOT	
42						

700
13/15



PROJECT NUMBER:

BORING NUMBER: BRP-20

Sheet: 8

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +10

START: 11/12/15

FINISH: 11/14/15

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
42		UNDISTURBED PISTON SAMPLER	7.5"	P=24" R=7.5"	DO SS-26 BOT V. SOFT DK GRAY CLAY	
43						
44						
						EOB @ 44'

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. BRP-20
 SHEET 9 OF 11
 FILE NO. 10587
 SURFACE ELEV. +2.26
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.		
SKID	MECHANICAL	<u>4</u>		
BARGE	HYDRAULIC	DIA., IN.		
OTHER	OTHER	DIA., IN.		

TYPE AND SIZE OF:
 D-SAMPLER 2" D.D. SPLIT SPON
 U-SAMPLER PISTON
 S-SAMPLER _____
 CORE BARREL 3" SONIC
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER AUTOMATIC

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON _____

STANDPIPE: TYPE 2 VWPS ID, IN. _____ LENGTH, FT. _____ TOP ELEV. _____
 INTAKE ELEMENT: TYPE _____ OD, IN. _____ LENGTH, FT. _____ TIP ELEV. _____
 FILTER: MATERIAL _____ OD, IN. _____ LENGTH, FT. _____ BOT. ELEV. _____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING UN. FT. _____ NO. OF 3" SHELBY TUBE SAMPLES _____
 3.5" DIA. U-SAMPLE BORING UN. FT. _____ NO. OF 3" UNDISTURBED SAMPLES _____
 CORE DRILLING IN ROCK UN. FT. _____ OTHER: _____

BORING CONTRACTOR AQUIFER DRILLING AND TESTING
 DRILLER TOMY PALOMEQUE HELPERS DYLAN JEWELL
 REMARKS _____
 RESIDENT ENGINEER LYSANDRA LINKON DATE 11/14/15



PROJECT NUMBER:

BORING NUMBER: BRP-21

Sheet: 1

SOIL BORING LOG

PROJECT: Horrywell DMT SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Samp drill max 170; SP Sampling

WATER LEVELS:

START: 11/14/15
07:45FINISH: 11/14/15
09:00

LOGGER: Keshavreddy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
					6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY
0	S-1	SONIC MACRO CORE	30"	-	4" Asphalt	Advanced the hole from 0'-10' with sonic macro core 3" ID
1					Poorly graded SAND with gravel (SP), gray (color 7/10), dry, fine to medium grained sand. layer of asphalt	DPC -
2					1.5' - silty SAND with gravel (SM) dark brown - gray (2.5/4), dry, fine to medium grained sand.	DPC -
3						
4	S-2	SONIC MACRO CORE	36"		4.0' - 6.0' - Same as above, moist	DPC -
5					5.0' - 5.5' - lower fines content	DPC -
6					6.0' - Polyethylene layer	DPC -



PROJECT NUMBER:

BORING NUMBER: BR R 21

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS				
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION				
							6" - 6" - 6" (N)			
6	5-2				6.0' - Poorly graded sand with gravel (SP), dark gray-black (N2), dry, medium to coarse grained sand, Road base aggregate	DPC -				
7					7.0' - 9.5' - same as above	DPC -				
8					SONIC MMRB CORRE	36"			9.5' - Silty sand (SM), light red-yellow (2.5YR 6/8), moist, medium grained sand	DPC -
9										DPC -
10										
10	5-4	CS	24"	17	10.0' - 10.75' - same as above, gray-light red, higher fines content	10.0' - Advanced 6" OD outer casing to 10' bgs.				
11				21	10.75' - 11.5' - same as above, light red-yellow (2.5YR 6/8)	10.5' - Below 10' switched to SS sampling; 140-lb hammer; 30-in. drop; 3" dia. samples				
12				12	19	11.5' - Fat CLAY (CH), Red-White (10Y 4/6), moist, very stiff, highly plastic	DPC -			



PROJECT NUMBER:

BORING NUMBER: BRP-21

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	20"	12	12.0' - 13.0' Same as above	DPC -
14				13.0' - Silty sand (SM) - Reddish Brown - Greenish (7.5% R 4/3), dry. Particulate to slightly indurated (HS rock)	DPC +	
28						
13				50 1/2"		
13.25					Same as above	Advanced to 15' bgs using 3" ID Sonotube casing
14	SS-6	SS	15"	-		DPC -
15						
	SS-7	SS	12'	12	15.0' - 15.75' - Same as above	DPC +
				11	15.75' - 16.0' - Fat clay (cl), Red (10Y4/6), moist, highly plastic	DPC -
16					Bottom of boring @ 16.0' bgs	
17						
18						



PROJECT NUMBER: 10587

BORING NUMBER: BRP 23

Sheet: 1/11

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +26

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT: Frac Sonic Samp Drill Max 170; SPT sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

12-14-15 2:40

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	3" Sonic	3'	NA	Asphalt/Road base Well graded gravel	Estimated depth = 44' DPC - none
1						
2						
3	S-2	3" Sonic	3'	NA	3'9" - 4.0 Dry red brown f-m silty sand trace gravel (SM) 4.0 - 6.5 Dry brown with white, red and orange part: (US f-m silty sand trace gravel (SM)	DPC + geomembrane @ 4'6"
4						
5						
6						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-23
Sheet: 2/11

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~+2.6

DRILLING METHOD AND EQUIPMENT: Frost Sonic Sampling Drill Max 170; SPT sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH:

LOGGER: Mark Chausy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	S-2	3" Sonic	3'	NA		
					6.5-7.0 Dry grayish blue poorly graded gravel with f-l sand	geo membrane @ 6.5' DPL - none
7	S-3	3" Sonic	3'	NA	7.0-7.5 same as above	DPL - none
					7.5-10 Dry Brown with blue f-M sand with bits of concrete	DPL - none
8						
9						
10	S-4	3" DD Sampler		16-17 25-12	10-10.5 Same as above	DPL - none
					10'5"-10'10" Dry medium brown f-l sand trace gravel	DPL - none
11					10'0"-11'6" Dry medium 2.0' f-M silty sand	DPL - none
					11'6"-11'9" Dry Black f-l sand with gravel	
12					11'9"-12' Dry medium red clay (CL)	DPL - none PP 1.25



PROJECT NUMBER: 10587

BORING NUMBER: BRP-23

Sheet: 3/11

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: +26

DRILLING METHOD AND EQUIPMENT: Frost Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH:

LOGGER: Mark Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-2	3" OD sampler	9"	42-50/1	12-12'7" Red mottled with white Hard clay (CL)	DPC - none refusal @ 12'7"
13	SS-4	3" OD sampler	2'	NA	12'7"-13' Dry red brown f-f silty sand (SM) (HB)	stumped with sonic to 14' DPC + strong
					13-14' Black f-cl sand with gravel trace silt	DPC + strong
14	SS-3	3" OD sampler	22"	16-18 17-19	14-15 Dry red brown moderately indurated f-f silty sand trace gravel (SM) (HB)	DPC + strong
15					15-16 Dry medium Red brown with black and green particles f-f silty sand (SM) (GB)	DPC + strong
16	SS-4	3" OD sampler	1'	1-6	16-17 Dry loose Red mottled with white clay (CL)	PP1.25 DPC - none
17	SS-5	3" OD sampler	15"	7-37	17-18 Dry loose to dense Red brown w/orange f-f Sandy clay, trace silt (CL)	DPC - none
18						PP - 2.25

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~ +26

DRILLING METHOD AND EQUIPMENT: First Multi-Drill Max 170 Sonic Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	SS-6	3.0" sample	11	25-27	18.0-18.7" Dry medium red loam f-m sandy clay (CL)	DPC - none
					18.7"-19" Dry medium Black with orange and green particles f-m silty sand (SM) (GB)	DPC + strong
19	SS-7	3.0" sample	11	21-19	19.0-20.0 Dry medium Black with orange and green particles f-m silty sand (SM) (GB)	DPC + strong
20	SS-8	3.0" sample	NO REC	2-6 5-10		
21						
22	SS-9	3.0" sample	21	23-50	22-22.7" moist medium black w/ green particles f-m silty sand (SM) (GB)	DPC + strong encountered water
					22.7"-23" Moist very dense f-m sand - 1 trace silt	DPC +/-
23	SS-10	3.0" sample	21	20-25	23-24.1" moist medium black w/ green particles f-m silty sand (SM) (GB)	DPC +/-
24						

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~ +26

DRILLING METHOD AND EQUIPMENT: Fract Multi Drill Max 170' Sonic Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

START: 12-14-15 FINISH: 5:00pm

LOGGER: Mark L. Chavira

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
24	55-10	3" OD Sample	21	75-50/2"	24'-24'1" moist med black w/ green particles f-w silty sand (SM) (G.B.) 24'1"-24'8" moist very dense brown f-c sand trace silt	DR+ DPC - none refusal @ 24'8" advanced with sonic to 26' Stopped work at 5pm 12-14-15 Started S-5 at 8:20 am 12-15-15 Cleaned out hole from 24'8"-25' smooth gravel
25	55-11	3" OD Sample	26"	46-63 50/3"	25.0'-26'3" wet dense to very dense light brown f-c sand trace gravel DR+ strong	
26	55	3" OD Sample	4'	NA	26'3"-27' moist light brown f-c sand trace smooth gravel transitioning to f-c sandy gray silt	refusal at 26'3" advanced with sonic to 28' DPC - none
27					27-28 moist gray clayey silt (ML)	DPC - none
28	U-1					bottom of casing @ 25' Shelby tube sample from 28'-30' 24" penetration, 30" tube 27" recovery
29						
30						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-23

Sheet: 6/11

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fracite MultiDrill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
30	SS-12	3" OD sample	1'	12-18	30-31 Wet medium light brown f-c sand (S)	Sample saturated DPL - none
31	SS-13	3" OD sample	2'	26-28 32-29	31-33 Wet medium light brown f-c sand (S)	DPL - none
32						
33	SS-14	3" OD sample	1.5'	33-34 45-31	33-35 wet Dense light brown f-c sand (S)	2' recovered in spoon top 6" wash DPL - none
34						
35	SS-15	3" OD sample	2'	24-19	35-36 Same as SS-14	DPL - none
36						

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fracture Multi-Drill Max 170, Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
36	SS-15	3" OD Sample	2'	21-24	36-37 moist medium light brown f-l sand (S)	DPL - none
37	SS-16	3" OD Sample	2'	1-1 8-11	37-38.5 moist very loose to loose brown f-m sand (S)	DPL - none
38						
39	V-2				38.5-39 moist loose red brown f-m sand trace silt (SM)	DPL - none advanced casing to 39' before advancing shelly tube from 39'-41'
40						Penetration = 24" recovery = 27" PP = 0.75'
41	V-3					30" shelly Top bit
42						PP = 0.25

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fast Multi Drill max 170 Sonic Sampling

WATER LEVELS:

START: 12-15-15

FINISH: 1:30

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
					6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY
42	V-3					top pp: 0.25 t _{st} penetration = 2' recovery = 24" Shelby tube
43						Borehole terminated @ 43'
					VWF P-1 → 1) 1534629 - 50' Air T _{0.96} P _{0.8823} T _{1.16.7} P _{1.8687} Slurry T _{19.1} P _{2.8061} installed at 43' depth P-2 → 2) 1517395 - 30' Air T _{0.97} P _{0.9519} T _{1.19.0} P _{1.9522} Slurry T _{19.7} P _{2.8480} installed at 24' depth thermistor 1) 50' installed at 15' depth Air 18.4 Slurry 19.4 Thermometer Air temp = 15.6	



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Dundalk Marine Terminal

LOCATION Baltimore, Maryland

BORING LOCATION See location Plan

BORING NO. BRP-23

SHEET 11 OF 11

FILE NO. 12587

SURFACE ELEV. +26

DATUM

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170; SPT Sampling

REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>41</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	

Track

TYPE AND SIZE OF:

D-SAMPLER _____

U-SAMPLER _____

S-SAMPLER SS-Sampler; 3" dia Sampler

CORE BARREL _____

CORE BIT _____

DRILL RODS _____

3" ID Sonic Microcore

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 140

TYPE OF HAMMER Automatic

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES

☐ NO

SKETCH SHOWN ON _____

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR

DRILLER Brian Karshick

REMARKS 2 Vaps 50'; 30' 1 thermistor 50'

RESIDENT ENGINEER Mark Chaney

HELPERS Chris Phelan

DATE 12-14-15

BORING NO. BRP-23



PROJECT NUMBER:

BORING NUMBER: BRP-25

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: ~ +126

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L. LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					4" ASPHALT	
1					GRY, BRN GVL C F SAND (FILL)	DPC-
2	S-1		4'	N/A	2-3.7 DK BRN SILTY F-M SAND, SM GVL (FILL)	DPC-
3		SONIC			3.7-4 LT BRN M-C SAND, TR GVL (FILL)	
4		3"			4-5.7 BRN, GRY SILTY FM SAND, SM GVL (FILL)	DPC-
5	S-2		3'	N/A	5.7-6 LT BRN, TAN M-C SAND, SM GVL (FILL)	DPC-
6						

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: +126

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAY 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2 COAT	3" SONIC	3'	N/A	6-7 BLK. GRY GVLY C.F SAND (FILL)	DPC-
7					7-7.5 GRY C F SAND, SM GVL (FILL)	DPC-
8	S-3		2.5'	N/A	7.5-9.0 GRY GREEN C.F SAND, SM GVL (FILL)	
9					9-10 RED-BRN, BRN, GRY SILTY F-M SAND, SM GVL (FILL)	DPC-
10	2" O.D. S-5		24		10-10.5 GRY SILTY F-M SAND, TR GVL (FILL)	GEO TEXTILE @ 10.0'
11	S-4	24'		107	10.5-11 DK BRN, GRY GVLY C.F SAND, TR SILT (COBR)	DPC-
				34	11-12 RED-BRN, GRY, GREEN SILTY F-M SAND, TR. GVL MOD. INDURATED (HB)	DPC-
12				50		

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT:

FRATE MULTIRIG XL MAX 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS 5	2" O.D. S.S.	4"	50/4"	12.12.21 BRN, DK GRY SILTY F.M. SAND, TR GVL (HB) 12.12.3 TAN M.F. SAND (FILL)	DPC + DPC -
13	SL	3" SONIC	12"	N/A	12.3.14 BRN, DK GRY F.C. SAND, SM SILT, GVL STRONGLY INDURATED	DPC +
14		2" O.D. S.S.		13	14.14.8 TAN, YELLOW, BRN SILTY F.M. SAND, TR GVL	DPC +
15	SS 7		20"	9	14.8-15.5 YELLOW-LT. BRN M. SAND	DPC -
16				13	15.5-15.8 GRY, GREEN, BRN SILTY F.M. SAND, TR GVL 15.8-16 YELLOW-LT. BRN M. SAND	DPC -
17				17	16-16.3 BRN, GRY, TAN SILTY F.M. SAND 16.3-16.8 YELLOW-LT. BRN M. SAND	DPC - DPC -
18	SS 8		24"	23	16.8-17.3 BLK, GREEN M.F. SAND (GB) WEAKLY INDURATED	DPC +
				30	17.3-17.5 RED-BRN, PINK GRY F.C. SAND, SM SILT, MOD. INDURATED	DPC +
				40	17.5-18 BLK, GREEN M.F. SAND, WEAKLY INDURATED (GB)	DPC +



PROJECT NUMBER:

BORING NUMBER: BRP-25

Sheet: 4

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: ~+26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L. LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-9	2" O.D. S.S.	24"	51	18-19.3 BLK, GREEN M-F SAND (GB)	DPC ¹
19				69	19.3-20 LT BRN SILT, SM F SAND, TR WOOD FIBERS	DPC-
				74		
				78		
20	SS-10		24"	52	20-21.4 DK GRAY, BRN CLAY	
21				72	21.4-22 TAN, LT BRN, GRN SILT, TR F SAND	
				81		
				84		
22				15	22-22.8 DK BRN, GRN SILTY FM SAND, MOD. INDURATED (HB)	DPC ¹ WATER APPROX. 22" BOGS
23			24"	23	22.8-24 TAN, GRY M SAND, TR. SILT	DPC-
				15		
24				24		

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
24		2" O.D. S.S.		17	24-26 TAN, ORANGE CLAYEY M-F SAND	DPC-
25	SS-12		24"	17 25 22		
26						
27						
28		2" O.D. S.S.		27	28-28.8 DC BRN, GRAY, YELLOW SILTY F.M. SAND (HB)	DPC+
29	SS-13		24"	27 23 24	28.8-30 DO SS-12	DPC-
30						



PROJECT NUMBER:

BORING NUMBER: BRP-25

Sheet: 6

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRATE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1230 11/14/15

FINISH: 0930 11/15/15

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
30		2" O.D. S.S.		30	30-31.7 TAN, GRAY, ORANGE CLAY, SM F-M SAND	DPC-
				28		
31	SS-14		24"	44		
				57	31.7-32 ORANGE M SAND	
32				14	32-33.5 DO SS-14 BOT.	
				15		
33	SS-15			20		
				33	33.5-34 TAN M SAND, MOIST	
34				30	34-35.5 ORANGE M SAND, MOIST	
				38		
35	SS-16			21		
					35.5-36 TAN M SAND, MOIST	
36				29		

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: +26

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRATE MULTIDRILL XL MAX 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
36		2" O.D. S.S.		2	36-36.5 ORANGE M SAND, MOIST	
37	SS 17		24"	4	36.5-38 TAN M SAND, MOIST	
				5		
				8		
38				6	38-39.5 ORANGE, LT. BRN M SAND, MOIST	
39	SS 18		24"	12		
				14		
40				17	39.5-40 DK GR'Y SANDY CLAY	
				8	40-42 LT BRN M SAND	
41	SS 19			4		
				7		
42				8		

4" CASING TO 40'



PROJECT NUMBER:

BORING NUMBER: BRP-25

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +20

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAY 170

WATER LEVELS:

START: 1230

FINISH: 0930

LOGGER: L LINCOLN

11/14/15

11/15/15

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
42		2" O.D. S.S.		9	42 - 44 LT BRN M.F SAND	
43	SS-20		24"	12 11 15		
44						EOB @ 44'
45						
46						
47						
48						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. BRP-25
 SHEET 9 OF 11
 FILE NO. 10587
 SURFACE ELEV. +26
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER 2" O.D. SPLIT SPOON
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 140TYPE OF HAMMER AUTOMATIC

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☐ YES☐ NO

SKETCH SHOWN ON _____

STANPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTORDRILLER TONY PALOMEQUE HELPERS DYLAN JEWELL**REMARKS**RESIDENT ENGINEER LYSANDRA LINCOLN DATE _____BORING NO. BRP-25



PROJECT NUMBER:

BORING NUMBER: BRP-28

Sheet: 1

SOIL BORING LOG

PROJECT: HONEYWELL DAM SS1

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: AQUIFER DRILLING AND TESTING, INC.
SONIC SAND DRILL RIG WITH 1" SPT SAMPLING

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 12/16/15 07:00 FINISH: 12/16/15
LOGGER: K. Chaitinvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	32	SONIC MACROCORE	MU	—	0" Asphalt	Advanced the borehole from 0'-10' using 3" D Sonic macro core. DPC - 1 MP50 0.5" DPC - DPC -
1					0.3' - 0.75' - Silty grad'd SP-SM with sand (GFI), gray (GLEY 6/10), dry, road based aggregate.	
2					0.75' - Poorly grad'd sand with silt and gravel (SP-SM), Red-Brown (#5 R 4/16), moist, coarse grained sand	
3	32	SONIC MACROCORE		—	4.0' - Silty sand with gravel (SM), brown (5Y 4/1), wet, fine to medium grained sand	DPC - DPC -
4					4.25' - woven geotextile - liner	
5					4.25' - same as above, wet	
6					6.0' - Polyethylene liner	DPC -

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	G-1	SAND (SP)			6.0' - 6.9' Same as above, moist, Red-Brown (7.5YR 5/6).	DPC -
7					6.9' Poorly graded gravel with sand (GP), DPC -, mps = 0.75" Gray-brown, not dry, road based aggregate.	
8	G-2	SAND (SP)	30"		7.0' - 7.25' same as above	DPC -
9					7.25' - 7.75' - Crushed concrete	mps = 2.5"
10					7.75' - Poorly graded sand with gravel (SP), Gray (above 15' to 16'), moist, coarse grained sand, Road based aggregate.	
11	G-3	SAND (SP)	30"		8.2' same as above, light red (7.5YR 7/6)	DPC -
12						
13	G-4	CL	24"	3	10.0' - 10.25' - Sandy clay (SC), Red-Yellow (2.5YR 5/6), dry, very stiff, Low Plasticity.	10.0' - 6" OD outer casing installed to a depth of 10 bgs.
14				18	10.25' - Silty sand (SM), Red-Brown-greenish (7.5YR 4/4), dry, fine to medium grained sand, Particulate to Moderately indurated (HBCore)	10.5' Below 10' switched to SS sampling; 14-b-16 hammer 30-in. drop; 5" dia sampler - DPC -
15				44		DPC +
16				44		



PROJECT NUMBER:

BORING NUMBER: 587-28

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	S-5	SS	10"	36	12.0' - same as above	DPC +
12.8'				50/4"	12.8' - same as above	SS Refusal; Sonic macro core advanced to 12.0' bgs.
13	S-6	Sonic macro core	18"			
14	S-7	Sonic macro core	24"	50/3"	14.0' - same as above	14.0' - SS refusal; Sonic macro core advanced to 16' bgs. SS sample - 100% recovery DPC +
15						
16	S-8	Sonic macro core	12"	50/1"	Same as above	15.0' - 6" OD Outer casing installed to a depth of 15' bgs. 16.5' - SS refusal; Sonic macro core advanced to 17' bgs.
17	S-9	SS	6"	35	17.0' - same as above	
17.5'				50/1"		SS refusal; Sonic to 19' bgs.
18	S-10				18.5' - same as above	



PROJECT NUMBER: 10587

BORING NUMBER: BRP-28

Sheet: 4

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION:

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fruste Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: ~~John J. Stoney~~

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	S-10	SONIC MACRO CORE	18"	—	18'-2" - same as above, moist, contains gravel	Drill
19	SS-11	SS	NR	50/5"	NO Recovery	SS refusal; Sonic to 21' bgs
20	S-12	SONIC MACRO CORE	18"	—	19'-5" silty sand with gravel (SP), Red-Brown (7.5-10 YR 4/3) moist, fine to medium grained sand, green and white particles (COBB and SAND-COBB)	DPCT drops = 1"
21	SS-13	SS	24"	6 13 15 12	21'-0" - same as above - bright green particles	21'-0" - 6" OD outer casing installed to depth of 20' bgs DPCT +/-; mps = 1.8"
22						
23	SS-14	SS	24"	11 17 11	23'-0" - 23'-5" - same as above 23'-5" - 24'-0" - Poorly graded sand with gravel (SP), gray (10 YR 6/10) wet, coarse grained sand	DPCT +/-
24						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-28

Sheet: 5

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION:

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: ~~John A. Clancy~~

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
24	SS-14	SS	24"	2	24'-0". Poorly graded sand with silt and gravel (SP-SM), greenish-gray, wet loose grained sand. (COBR and non-COBR)	DPC +/-; mps 2'-5"
25	SS-15	SS	24"	8	25'-0" - same as above, wet (COBR and non-COBR)	25'-0" - 6" OD outer casing installed to 25'-0' bgs. 25'-0" - groundwater at 25' bgs encountered during drilling DPC +/-
26				9		
26				12		
27	SS-16	SS	20"	25		
27				17	27'-0" - 27'-8". Poorly graded sand (SP), gray-brown (7.5YR 4/1), wet, coarse grained sand	DPC -
28				16	27'-8". Fat CLAY (CH), gray (4.5Y 2.6/10), wet, stiff to very stiff, medium to high plasticity.	DPC -
28				17		
29	SS-17	SS	12"	24		
29				15	29'-0" - 29'-7.5". Poorly graded sand (SP), gray-brown (7.5YR 4/1), wet, coarse grained sand	DPC -
30				24	29'-7.5" - Silty SAND (SM), gray-brown-yellow (2.5Y 6/3), wet, fine grained sand	DPC -



PROJECT NUMBER:

BORING NUMBER: BRP-28

Sheet: 6

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
30	SS-18	SS	20"	3	30.0' - 31.0' - same as above.	30.0' - 6" OD outer casing installed to 30' bgs.
8						
10						
13						
31					31.0' - Fat CLAY (CH), gray (ALEY 6/104), wet - stiff to very stiff, high plasticity	DPC -
32	ST-19	Shelby tube	24"		Top - Poorly graded sand, dark gray - black Bottom - Fat CLAY and Silty sand	32.0' - Shelby tube pushed to 33.25' - resistance penetrating further. - Full recovery may be because of the tube pushing through wash.
33						
33.25'						
34						
35	SS-20	SS	22"	1	34.0' - Poorly graded sand with SILT (SP-SM), gray (ALEY 6/104), wet, coarse grained sand	34.0' - Cleaned the hole to 34' bgs and SS sample was collected from 34-36 bgs.
				4		
				9		
36				15		36.0' - 6" OD outer casing advanced to 35' bgs.



PROJECT NUMBER:

BORING NUMBER: BRP-28

Sheet: 7

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
36	SS-2	SS	10"	39 50 1/4"	36.0' - same as above	36' - Sample full with wash.
37						
38	SS-2	SONIC MACROLOG	20"	-	38.0' - same as above.	38.0' - Before taking the sample from 38'-40' the bottom of the hole was measured to be 36' to minimize the heaving of the sand into the borehole, the outer casing was installed 40' high and a sonic sample was obtained from 38'-40'.
39						
40				1	40.0' - same as above	40.0' - Cleaned the hole prior to taking next sample
41	SS-2	S	16"	2 6 7	41.5' - silty sand (SN), gray (gray), wet, fine to medium grained sand	
42						



PROJECT NUMBER:

BORING NUMBER: BRP-28

Sheet: 8

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
42	SS-24	SS	12"	10	same as above	PP = 1.25 tsf measured the bottom of the hole - 45' bgs No Recovery in the Shelby tube. Some macro core advanced to 42' and sonic sample collected. - description based on sonic sample. PP = 0.5 to 1.5 tsf
				11		
43	SS-25	SS	12"	9	same as above, higher fines content	
				7		
44	SS-26	SS	12"	12	44-44'4" same as above	
				11	44'4"-45' moist stiff fat clay trace f.m. sand	
45					45.0- Poorly graded sand with silt (st. sand, gray, wet, coarse grained sand)	
46	ST-27	shelly fine NR		-	45.5'- Fat CLAY (CH), gray (Glor 6/10), wet, medium stiff, highly plastic	
47	SS-28	SS	12"	3	47.0'- same as above	
				9		
48						PP = 2.0 tsf



PROJECT NUMBER:

BORING NUMBER: BRP-28

Sheet: 9

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
49	SF-29	shelby tube	24"		Top - Fat CLAY	
50					Bottom - silty SAND	
51	SS-30	S	18"	1	50-61 Silty Sand (SM), gray, wet, coarse grained sand	cleaned the hole and measured the bottom of hole - 50 bgs before S sampling 50' - 6" outer casing installed to 50 bgs
52				4		
				7		
52	SF-31	shelby tube	24"	6	512' Fat clay (CM), gray, wet stiff, highly plastic	
53					Top - Silty Sand	
						51.5' full recovery
53	SF-31	shelby tube	24"			
54					Bottom - Fat clay	
						TL: 0.5 - 1.5 ft



PROJECT NUMBER:

BORING NUMBER: B20-28

Sheet: 10

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
54	SS-27	SS	24'	WH	54.0' - 55.0'. Poorly graded sand with clay (SP-SC) gray, wet, coarse grained sand	Dr = 18.2 m/sf
55				WH		
				8		
				16	55.0' - 56.0' CLAY (CL), gray, wet, soft to very soft, highly plastic	
56					Bottom of boring @ 56.0' bgs.	
57						
58						
59						
60						

PROJECT NUMBER

16587

BORING NUMBER

BRP 29 SHEET 1 OF 6

12-2-15

SOIL BORING LOG

PROJECT Dundalk Marine Terminal

LOCATION Baltimore

ELEVATION ~21

DRILLING CONTRACTOR APT

DRILLING METHOD AND EQUIPMENT Frac Multi Drill XL Max 170

WATER LEVELS

START 08:05

FINISH 12:15

LOGGER M. Chancy

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" 6" 6" (N)	SOIL DESCRIPTION SOIL NAME, USES GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (%)			
0	5'-1	3" Sonic	31		Top 2' road base asphalt	DPC - None
1						
2						
3					3.0-4.0 Red Mottled clayey sand f-M sand some gravel	geo textile membrane @ 2.5'
4					Red Mottled with grayish brown clayey ^{fine} sand, trace gravel	DPC - None
5	5'-2	3" Sonic	31			
6						geo membrane @ 6.00

CH2MHILL

PROJECT NUMBER 10587	BORING NUMBER BRP29	SHEET 2	OF 6
SOIL BORING LOG			

PROJECT Dundalk Marine Terminal LOCATION Baltimore
ELEVATION ~21 DRILLING CONTRACTOR ADT
DRILLING METHOD AND EQUIPMENT Fracture Machine
WATER LEVELS _____ START _____ FINISH _____
LOGGER M. Chaney

WATER LEVELS					DATE		PROJECT		SHEET		T. 100504.2	
DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS						
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)									
				6"-6'-6" (N)								
6	5-2	3" Sonic			Red mottled with brown & white f-m sandy clay, trace gravel	geo membrane @ 6.00 DPC - None						
7					7.0-8.5' Red mottled Brown f-m sandy clay	DPC - None						
					8.5-9.25' Road base/asphalt							
8	5-3				9.25-9.5 white to gray gravel							
					9.5-10' Red clay hardened almost rock like							
9												
10		3" SS		4" / 50	SS from 10-10.4" NO recovery	Advance with sonic from 10.4" - 12'						
	5-1	3" Sonic	0 NO REC		10-11.5 Red brown f-m sand some gravel (H.B.) DPC +							
		3" Sonic										
11	5-4	Sonic										
12					11.5-12' Red-brown sand & gravel trace clay DPC -							

PROJECT NUMBER 10587	BORING NUMBER BRP29 SHEET 3 OF 6
12-2-15 SOIL BORING LOG	

PROJECT Dundalk Marine Terminal LOCATION Baltimore
 ELEVATION ~21 DRILLING CONTRACTOR ADT
 DRILLING METHOD AND EQUIPMENT Fract Multi Drill XL Max 170
 WATER LEVELS: START _____ FINISH _____ LOGGER M. Chang

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6"-6'-9" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
12	55-2	3" OD SS	14"	18-30 2150	Red clay dry mottled with green particles 12'-12.5' 12.5'-13.2" Red brown f-M sand trace gravel	DPL + strong
13	5-5	3" Sonic	2'		Top 12" Brown with green specks f-M sand trace gravel (G-B) Bottom 12" Red brown M-L sand, some gravel, trace clay (HB)	Sonic from 13.0-14 DPL + strong
14	55-3	3" OD SS	16"	20-44 86-1150	Top 12" Dry Red brown mottled clay M-h indurated with orange and green particles f-L sand trace gravel (HB) Bottom 4" red f-L sand, trace gravel (HB)	DPL + strong DPL + strong
15	5-6	3" Sonic	2'		Top 12" Brown with white & green specks f-M sand trace gravel (G-B) Bottom 12" Red f-L sand with gravel (HB)	DPL + strong DPL + strong
16	55-4	3" SS		10-11 13-12	Top 12" Red brown lightly indurated M-L sand some gravel 17-17.5 Mottled sandy clay trace gravel	DPL + strong
17			2'		17.5-18' Red mottled Fat clay possible clay liner	DPL - none
18						

PROJECT NUMBER

10587

BORING NUMBER

B2P29 SHEET 4 OF 6

SOIL BORING LOG

PROJECT Dundalk Marine TerminalLOCATION BaltimoreELEVATION -21DRILLING CONTRACTOR ADTDRILLING METHOD AND EQUIPMENT Fraste Multi Drill XL Max 170WATER LEVELS: START _____ FINISH _____ LOGGER M. Cheney

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6"-6'-6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
18	5'5"	3" 00	0.5'	11 1/6"	18-18.5 Red Clay mottled with white & Brown particles f. m. Sand, trace gravel not as plastic as Fat clay Clayey Sand	APC - Boring terminated @ 18.5'
19						Thermistor installed @ 13' VWP installed @ 16' Thermometer - 11.6° Therm T° = 11.7° ^{slurry} 14.3 VWP T° 13.8° P _o 97/3.5 Pat depth 97/9.2 T 14.3 Pslurry 85 ⁵⁵ 87 T 19.9 VWP 1518429 1518429



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Pundalk Marine Terminal
LOCATION Baltimore, Maryland
BORING LOCATION See boring location Plan

BORING NO. BRP-29
SHEET 6 OF 6
FILE NO. 10587
SURFACE ELEV. ~21
DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170; SPT sampling
REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG _____ TYPE OF FEED _____
TRUCK _____ DURING CORING _____ CASING USED ☒ YES ☐ NO
SKID _____ MECHANICAL _____ DIA., IN. 6" DEPTH, FT. FROM _____ TO _____
BARGE _____ HYDRAULIC _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____
OTHER Truck OTHER _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____

TYPE AND SIZE OF: _____ DRILLING MUD USED ☐ YES ☒ NO
D-SAMPLER _____ DIAMETER OF ROTARY BIT, IN. _____
U-SAMPLER _____ TYPE OF DRILLING MUD _____
S-SAMPLER SS-sampler; 3" diam sampler _____
CORE BARREL _____ AUGER USED ☐ YES ☒ NO
CORE BIT _____ TYPE AND DIAMETER, IN. _____
DRILL RODS _____
CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON See VW Piezometer Installation Record

STANDPIPE: _____ TYPE _____ ID, IN. _____ LENGTH, FT. _____ TOP ELEV. _____
INTAKE ELEMENT: _____ TYPE _____ OD, IN. _____ LENGTH, FT. _____ TIP ELEV. _____
FILTER: _____ MATERIAL Sand OD, IN. _____ LENGTH, FT. _____ BOT. ELEV. _____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" SHELBY TUBE SAMPLES _____
3.5" DIA. U-SAMPLE BORING _____ LIN. FT. _____ NO. OF 3" UNDISTURBED SAMPLES _____
CORE DRILLING IN ROCK _____ LIN. FT. _____ OTHER: _____

BORING CONTRACTOR Aquifer Drilling and Testing
DRILLER Brian Karshick HELPERS Chris Phelan
REMARKS 1 Vwp & 2 thermistors installed
RESIDENT ENGINEER Mark Chancy DATE 12-2-15

BORING NO. BRP-29



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 1

SOIL BORING LOG

From the Staked location

PROJECT: Honeywell DMT SITE

LOCATION: Moved approx. 23' towards the guard rail

ELEVATION:

DRILLING CONTRACTOR: AQUIFER DRILLING AND TESTING, INC.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL MRP XL170; SPT sampling

WATER LEVELS:

START: 12/21/15 9:20

FINISH:

LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SONIC MACRO CORE	6.0'	—	3" Asphalt	Advanced the borehole from 0'-16' using 3" ID Sonic macro core. DPL- ; mps = 0.25"
1					0.25' - Poorly graded GRAVEL with sand (GP), gray-brown (7.5YR 4/2), dry, medium to coarse grained sand; Road based aggregate.	
2					2.0' - worn geotextile.	
3					2.0' - silty sand with gravel (SM), Red-brown and gray (7.5YR 4/6), moist, fine to medium grained sand	
4	S-2	SONIC MACRO CORE	4.2'	—	4.0' - 6.0' - same as above, wet	mps = 1.0" DPL-
5						
6					6.0' - Polyethylene liner	



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	SONIC MACRO CORE		—	6.0' - same as above, moist	DPE -
7						
8						
9	S-3	SONIC MICRO CORE		—	8.0' - 6" thick Asphalt, separated into 4 layers. 8.5' - Poorly graded sand with gravel (SP, gray (GUS 1 G/100), wet, Road based aggregate.	8.0' - Relatively difficult drilling conditions. - Difficulty in extracting the sonic macro core - Low recovery; part of the sample lost due to the pressure release in the sonic macro core.
10						
11						
12						



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	5-4	SONIC MATRO CORE	48"	-	12.0' - 13.5' - Poorly graded sand with gravel (sp), light brown (10YR 5/3), dry, fine to medium grained sand, road based fill	12.0' - hard drilling conditions DPC-
13				13.5' - well graded gravel with sand (GW), brown (10YR 5/3), dry, mixed with pieces of asphalt	DPC - ; mps = 0.5"	
14						
15						
16	5-5	SS	16"	1	16.0' - Silty sand (SM), gray-brown (7.5YR 4/2), moist, trace gravel trace COPR - yellow particles (COPR and non-COPR) contains roots / organic fibres.	16.0' 6" OD outer casing installed to a depth of 15.0' bgs.
17				11	17.0' - clayey sand (SC), gray (GLE 11 4/10), moist, fine grained sand. contains roots	16.5' - Below 16.0' switched to SS sampling; 140-lb hammer; 30 in. drop; 3" dia. sampler DPC +/-
18				6		DPC -



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-6	SS	12"	8 5	Same as above, wet, contains roots.	18.0'-ground water encountered during drilling. DPC-
19	SS-7	SS	12"	12 34	19.0'-Same as above. contain pieces of wood, wet 19.7'- Poorly graded sand with silt (SP-SM), dark gray (M2), wet, coarse grained sand, contains pieces of	DPC- 19.5'- Pieces of metal mesh encountered while cleaning hole.
20	SS-8	SS	5"	50/5"	20.0'- Same as above Red-Brown (7.5YR 4/4) 20.5'- Silty SAND (SM), Red-Brown (7.5YR 5/6), dry, fine to medium grained sand, slightly to moderately indurated. (HB COR)	20.0'- 6" OD outer casing installed to 20.0' bgs. 20.5'- SS refusal; Macro core advanced to 22' bgs. DPC+
21						DPC+
22	SS-9	SS	8"	1 8	22.0'- Poorly graded sand with silt (SP-SM), dark gray back wt) wet, medium to coarse grained sand, Particulate to highly indurated (AB COR)	DPC+
23	SS-10	SS	5"	6 10	23.0'- Well graded sand with gravel (SW), gray (4/10), wet, fine to coarse grained sand	DPC+1-; mps = 0.75" - water in the spoon
24						



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 5

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
24	SS-11	SS	12"	11 13	24.0' - same as above, higher gravel content	DPC - - water in the spoon
25				24	25.0' - well graded gravel with sand (GW), gray (4/104), wet, coarse grained sand	DPC - ; mps = 0.5"
26	SS-12	SS	24"	24 24 30		
27				5	27.0' - elastic silt (MH), gray (4/104), wet, very stiff	
28	SS-13	SS	24"	5 12 14		
29	SS-14	SS	16"	9 15	29.0' - same as above, higher sand content	
30						

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
30				26 40	30.0' - Poorly graded sand with silt (SP-SM), gray (G/10Y), wet, medium grained sand	30.0' - 6" OD outer casing installed to 30.0' bgs.
31				3 5	31.0' - Same as above	
32	SS-15	SS	24"	10 17		
33				11 15	33.0' - Same as above	
34	SS-16	SS	24"	23 33		
35				5 11	35.0' - Poorly graded sand (SP), gray (GLEY, G/10Y), wet, coarse grained sand, trace silt	
36	SS-17	SS	18"			35.0' - 6" OD outer casing installed to 35.0' bgs.



PROJECT NUMBER:

BORING NUMBER: BRP-31

Sheet: 7

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
36		SS		25 36		
37				20 48	37.0' - same as above	
38	SS-18	SS	24"	60 50		
39						
40					40.0' - same as above	40.0' - 6" OD outer casing advanced to 40' bgs
41	SS-19	SANDY MACRO CORALS	24"	—		- Bottom of casing at 42.0' bgs - outer casing sinking down the hole
42						

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
42	S-21	SONIC MACRO CORE	36"	—	42.0' - 43.0' - same as above.	- 6" OD outer casing Sinking down the hole about 2' logs. Hence, 5' outer casing section added and hole advanced to 45' logs. PP = 0.25 - 0.5 + SP
43					43.0' - Fat CLAY (CH), gray (GLY) 6/100, wet, soft to stiff, highly plastic	
44						
45	ST-21	shubby tube	24"	—	TOP - Fat CLAY	PP = 0.25 - 0.5 + SP
46						
47					Bottom - Fat CLAY	
48	ST-22	shubby tube	20"	—	TOP - Fat CLAY	PP = 0.5 - 0.75 + SP - 47.0' - cleaned the hole and confirmed the depth of the hole to be 47' logs before collecting the Shelby from 47' - 49'
48						

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
48						
49					Bottom- Poorly graded sand with clay	
50	SS-23	SS	22"	W04 1 4 4	Poorly graded sand with clay (SP-SC) dark gray (GLCY 4/10Y), wet, coarse grained sand,	
51					50.3' - Fat CLAY (CH), dark gray (GLCY 4/10Y), wet, very stiff, highly plastic.	PP = 1.5 - 1.75 ft
52	ST-26	Shelby tube	16"	-	TOP - Poorly graded sand with clay	Shelby discarded -
53	SS-25	Sonic main core	24"	/	Bottom - Poorly graded sand with clay. 53.0' - Poorly graded sand with clay, gray (GLCY 4/10Y), wet, coarse grained sand.	53.0' - 6" OD outer casing installed to 45.0' bgs.
54						

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

K. Chaturvedi / M. Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)		
54					Fat Clay (CH), gray (G611 4/104) wet, stiff, highly plastic.	
55					Top - Fat Clay (CH)	55'-0" 6" OD outer casing installed to 55'-0" bgs PP = 0.25-0.5 tsf
56	55-26	Shelby tube	22"			
57	55-27	3" OD Sampler	24"	Wolt	Bottom - Fat Clay 57-59 Wet Soft gray Clay, (CH)	PP = 0.5-0.75 tsf 57' - stopped at 17:00 on 12/21/15 57' started at 6:32 12-22-15 will sample from 57-59 with 4(3") split spoon PP = 0.5 tsf
58				3		
59	55-28	Shelby Tube	24"	4	59-61 Top - Fat Clay (CH)	Shelby tube from 59-61 PP = 0.5
60						



PROJECT NUMBER:

BORING NUMBER: BRP-31
Sheet: 11

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH: 08:45

LOGGER: Mark Chancy

08-72

Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
60	5F-28	Shdby Tube	24"	—	Bot Fat Clay (CH) Borehole terminated @ 61' Per Ramzi Khuri (CH2MHill)	PP: 0.5 24" penetration Full recovery
61						2 vwp's & 1 thermistor installed and grouted in place
62						P-1 depth = 48'
63						P-2 depth = 23'
64						Thermistor depth = 22'
65						
66						



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Dundalk Marine Terminal

LOCATION Baltimore Maryland

BORING LOCATION _____

BORING NO. BRP-31

SHEET 14 OF 14

FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Sonic Samp Drill max 170; SPT sampling

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	MECHANICAL		DIA., IN. <u>6"</u>	DEPTH, FT. FROM <u>0</u>	TO <u>60</u>
SKID	HYDRAULIC		DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
BARGE	OTHER		DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
OTHER <u>Truck</u>					

TYPE AND SIZE OF:

D-SAMPLER _____

U-SAMPLER _____

S-SAMPLER 65-Sampler; 3" dia sampler

CORE BARREL _____

CORE BIT _____

DRILL RODS _____

3" ID Sonic Macrocore

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 140

TYPE OF HAMMER Automatic

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES

☐ NO

SKETCH SHOWN ON _____

STANDPIPE:	TYPE	_____	ID, IN.	_____	LENGTH, FT.	_____	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	LIN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	LIN. FT.	_____	OTHER:	_____

BORING CONTRACTOR

DRILLER Brian Karshick Agate Drilling and Testing

REMARKS 2 Vap's and 1 thermometer installed

RESIDENT ENGINEER K. Chaturvedi (CH2M Hill) / Mark Chauncy

HELPERS Chris Phelan

DATE (12-21)-(12-22-15)

BORING NO. BRP-31



PROJECT NUMBER: 10587

BORING NUMBER: BRP-32

Sheet: 1/6

SOIL BORING LOG

PROJECT: Honeywell DMT 500

ELEVATION: ~+23

DRILLING METHOD AND EQUIPMENT: SONIC SAND DRILL MAX 170; SPT Sampling

WATER LEVELS:

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

START: 12/9/15

FINISH: 12/9/15

LOGGER: K. Chaturvedi

13:20

15:40

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC MACRO CORE	36"	-	4" - Asphalt	Advanced the 3" DD Sonic macro core from 0'-10'
1					0.25' - Poorly graded Gravel with sand (GP), gray-black-white (N2), dry, coarse grained sand, Road based aggregate	
2					1.0' - Silty SAND with Gravel (SM), gray-brown (7.5YR 4h), dry, medium to coarse grained sand	
3	S-2	SONIC MACRO CORE		-	3.0' - woven geotextile	DPC-
4					3.0' - Same as above, Red-Brown (7.5YR 4/4), moist	
5					4.0'-4.5' - Same as above	
6	S-2	SONIC MACRO CORE		-	4.5'-5.5' - clayey sand with gravel (SC), gray-brown (7.5YR 4/2), wet, fine to medium grained sand.	DPC-
					5.5' - Polyethylene liner	
					5.5' - silty SAND with gravel (SM), gray-brown-Reddish (7.5YR 4/3), moist, fine to medium grained sand	



PROJECT NUMBER: 10587

BORING NUMBER: BRP-32

Sheet: 2/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~+23

LOCATION: Baltimore, Maryland

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fract Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: M. Chaney / K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
1	S-2	Sonic macro core				DPC -
7					7'0" - 3" thick Asphalt	
8	S-3	Sonic macro core	28"		7'25" - 8'25" - Poorly graded sand with gravel (SP), dry, gray (7.5YR 5/1), coarse grained sand	DPC -
9					8'25" - 9'0" - Silty sand with gravel (SM), Red-Brown (7.5YR 4/4), dry, fine to medium grained sand	DPC -
10					9'0" - Silty sand (SM), Red-Brown - greenish (7.5YR 4/3), dry, fine to medium grained sand, particulate to moderately indurated (HBCOR)	DPC +
10	SS-1	2" OD sampler	6"	56/3	10'0" - 10'3" Dry very dense f-m silty sand moderately indurated (SM) HB	10'0" - 6'0" outer casing installed to 10'0" bgs
	S-4	3" sonic	3'	NA	10'3" - 11' Dry / Red brown f-m silty sand moderately indurated (SM) (HB) trace gravel DPC + strong	10'5" - Below 10' switched to SS sampling; 140-16 hammer, 30' in. drop; 1 3/4" dia sampler
11	SS-2	2" OD sampler	3"	50/3	11' - 11'3" Same as SS-1	DPC + strong
	S-5	3" sonic		NA	11'3" - 12' Same as S-4	DPC + strong
12						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-32

Sheet: 3/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frust Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-3	20" sample	14'	22-47 50/3"	12.0-12'6" Same as SS-2	DPC + strong
					12'6"-13' Dry Hard Red clay with f-m sand, trace gravel	DPC + faint
13					13-13'2" Dry very dense f-m silty sand	DPC + strong
	SS-6	3" Sonic	1.5'	NA	13'2"-14 Same as SS-5	DPC + strong
14	SS-4	20" sample	6"	50/3"	14'-14'3" same as SS-3	DPC + strong
	SS-7	3" Sonic	1.5'	NA	14'3"-15' Dry red brown f-m silty sand, moderately indurated (SM) (HB) trace white particles trace gravel	DPC + strong
15	SS-5	2" sample	1'	4-9 11-12		
16					16'-16'6" Dry red brown f-m silty sand Moderately indurated (SM) (HB)	DPC + faint
					16'6"-17' Dry medium dense brown to black f-m silty sand with gravel (SM) (HB)	DPC + strong
17	SS-6	21" sample	12'	17-50	17'-0'-same as above	DPC +
					17'-3'- Poorly graded. SAND with silt (SP-SM), gray-black (N2), coarse-grained sand, particulate (GCORE)	DPC +
18						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-32

Sheet: 4/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Multi-Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

12/9/15 13:20

15:40

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	SS-7	SS	6"	22	18.0' - same as above	DPC + 18.0' - Groundwater encountered during drilling
	SS-8	SS	6"	47	18.5' - same as above, dry	DPC +
19	SS-9	SS	6"	35	19.0' - same as above, wet	
	SS-10	SS	4"	33	19.3' - lean CLAY (CL), Red (10Y4/1), dry, very stiff, low plasticity 19.5' - Fat CLAY (CH), Red (10Y4/1), moist, very, stiff, high plasticity	DPC -
20					Bottom of boring @ 20.0' bgs	DPC - PP-3 OtsP 20.0' - 6" OD outer casing installed to 20.0' bgs.
21					Thermometer air reading 11.6	2 thermistors installed Air depth T ₂ 12' 11.7 21.7 T ₁ 17.5' 11.8 38.6 Drillers damaged both thermistors while dropping stand pipe into borehole I had to replace a 15' & 25' thermistor

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION See location plan

BORING NO. BRP-32
 SHEET 5 OF 6
 FILE NO. 10587
 SURFACE ELEV. ~+23
 DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max XL 170' SPT sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM <u>0</u>	TO <u>20'</u>
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
OTHER <u>track</u>	OTHER	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____

TYPE AND SIZE OF:
 D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS sampling - 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____
 AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

Sonic Max core - 3' @

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
12/1/15	15:10	18.5'	10.0	18.0'	encountered during drilling

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

stand pipe installation log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR

DRILLER Tony HELPERS Joseph

REMARKS stand pipe piezometer with thermometer installed

RESIDENT ENGINEER K. Cha Kurupula / M. Chanley DATE _____



PROJECT NUMBER: 10587

BORING NUMBER: BAP-33

Sheet: 1/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: +24

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill Max 170 Sonic Sampling

WATER LEVELS:

START: 09:00 12/10/15
08:50FINISH: 12:10/15
12:30

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	3" Soil	4'	NA	Road base / Asphalt	DPC - none
1						
2						
3					2.5-4.0 Dry red brown f-m silty sand trace gravel (SM)	geomembrane @ 2.5' DPC - none
4	S-2	3" Soil	4'	NA	4.0-5.5 Dry red brown f-m silty sand trace gravel (SM)	DPC -
5						
6					5.5-6.0 Road base / asphalt	geomembrane @ 5.5'



PROJECT NUMBER: 10587

BORING NUMBER: BRP-33

Sheet: 2/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +24

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	3" Sonic	4'	NA	6.0 - 6.5 Dry grayish green f-m sand with gravel, trace silt (S)	DPC - none
					6.5 - 7.0 Dry brown f-c sand with gravel trace silt (S)	DPC - none
7	S-3	3" Sonic	3'	NA	7 - 8.0 Concrete with f-m sand, trace silt (S)	DPC - none
8					8.0 - 9.0 Dry grayish white f-m sand with gravel (S)	DPC - none
9					9.0 - 10.0 Dry light brown f-M sand with white and red particles, trace gravel, trace silt (SM)	DPC - none
10	S-4	2" 00 Sample	1.5'	22-50/4"	10.0' - 10.3" Dry medium dense red brown f-M silty sand trace gravel (SM) DPC - none	refused @ 10'10" advanced w/sonic to 12' DPC - none DPC - none
					10.3' - 10.6" Dry medium to very dense f-c sand with quartz	
					10.6' - 10.10" Dry red brown very dense f-M silty sand (SM)	
11	S-4	3" Sonic	2'	NA	10.10" - 11'3" Dry white f-c sand with concrete	DPC - none
					11'3" - 12' Dry reddish brown f-M silty sand with gravel moderately indurated (SM) H/S	DPC + strong
12						



PROJECT NUMBER: 10587

BORING NUMBER: BLP-33

Sheet: 3/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: +24

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
12	SS-2	2" OD sample	8'	22-50/5"	12'-12'11" Dry medium to very dense Reddish / f-M silty sand trace gravel moderately indurated (SM) HB	DPC + strong
13	SS-5	3" Sonic	2'	NA	12'11"-13' Dry red brown f-m silty sand moderately indurated trace gravel (SM) (HB)	refusal @ 12'11" advanced w/sonic to 14' DPC + strong
14	SS-3	2" OD sample	1'3"	15-16 52/3"	14'-15'3" Damp Medium dense to very dense red brown - black f-M silty sand (SM)(GB) trace green particles	DPC + strong
15	SS-6	3" Sonic		NA	15'3"-16.0' Damp red brown to black with green particles f-m silty sand (SM)(GB)	refusal @ 15'3" advanced with sonic to 17
16			2'		16.0-17.0 Same as S-5	DPC + strong
17	SS-4	2" OD sample	4"	50/2"	17.0-17'2" wet very dense red brown	advanced 6" OD casing to 17' wet sample
	SS-7		2'	NA	17'2"-18' Same as S-5	DPC + strong
18						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-33

Sheet: 4/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: +24

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frick Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
18	SS-5	2" OD sample	11"	21	18'-18'3" Same as SS-2 (SM)(HB)	DPL + strong
					18'3"-18'6" Same as SS-3 (SM)(LB)	DPL + strong
	SS-6	2" OD sample	8"	54	18'6"-19' Moist very dense black with green & brown particles f-m silty sand (SM)(LB)	DPL + strong
19	SS-7	2" OD sample	6"	65	19'-19'6" Very dense damp red brown with orange particles f-m silty sand (SM)(HB)	DPL + strong
	SS-8	2" OD sample	4"	62	19'6"-20' damp very dense red brown with orange and white particles f-m silty sand + trace clay (SM-CL) HB	DPL + strong
20	SS-9	2" OD sample	10"	67	20'-20.5' Same as SS-8	DPL + strong
	SS-10	2" OD sample	14"	50/1"	NO RECOVERY	DPL +
21	SS-8	Sonic	12"		Same as above	Advanced the borehole to 21.5' using sonic macrocone DPL +
	SS-11	2" OD sample	3"	9	Fat clay (CH), Red - Gray (10+4/4), wet, stiff, highly plastic.	DPL -
22					Bottom of boring @ 22'-0" bgs. Vwp # 1517443 1" PVC installed to 22' Vwp installed @ 21' Thermistor installed @ 14' Thermistor Air: 24.3 Thermistor depth: 23.6 Thermistor Air temp = 17.3	Vwp Air T 9815 P 22.6 Depth T 9812 P 22.6 Slurry T 9346 P 25.7
23						
24						

thermistor slurry = 21.1

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Dundalk Marine Terminal
 LOCATION Baltimore, Maryland
 BORING LOCATION _____

BORING NO. BRP-3SHEET 6 OF 6FILE NO. 10587SURFACE ELEV. ~+24

DATUM _____

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

Sonic Sump Drill Max 170; SPT Sampling**BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE**

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>22</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER <u>Track</u>	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS-Sampler: 2" Dia Sampler
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____
3" ID Sonic Macrocore

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 140TYPE OF HAMMER Automatic

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NOSKETCH SHOWN ON pg 5/6

STANDPIPE:	TYPE	_____	ID, IN.	_____	LENGTH, FT.	_____	TOP ELEV.	_____
INTAKE ELEMENT:	TYPE	_____	OD, IN.	_____	LENGTH, FT.	_____	TIP ELEV.	_____
FILTER:	MATERIAL	_____	OD, IN.	_____	LENGTH, FT.	_____	BOT. ELEV.	_____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	_____	NO. OF 3" SHELBY TUBE SAMPLES	_____
3.5" DIA. U-SAMPLE BORING	LIN. FT.	_____	NO. OF 3" UNDISTURBED SAMPLES	_____
CORE DRILLING IN ROCK	LIN. FT.	_____	OTHER:	_____

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing
Tony Palomares
1 vwp and 1 thermistor installed
Mark Cheney

HELPERS

Joseph Arroyo

DATE

12-10-15

BORING NO.

BRP-33



PROJECT NUMBER: 10587

BORING NUMBER: BRP-36

Sheet: 1/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Friction Multi-Drill Max 170; Sonic Sampling

WATER LEVELS:

START: 0800

FINISH:

LOGGER: Mark Chancy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	5-1	3" soil	2'	NA	Road base asphalt	
1						
2						
3						
4	5-2	3" soil	3'	NA	4.0-5.0 damp red brown f-m silty sand trace gravel, trace clay (SM-CL)	DRL-
5					5.0-6.0 concrete with gravel	
6						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-36

Sheet: 2/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fruste Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-2	3" Soil	3'	NA	6.0-7.0 Asphalt with concrete	DPL - none
7	S-3	3" Soil	3'	NA	7.0-8.0 Damp Red brown f-m silty sand trace clay trace gravel (SM-CL)	DPL - none
8					8.0-9.8" Dry gray to light brown f-c sand with gravel, trace silt, trace concrete chips (SM)	DPL - none
9					9.8"-10' Dry Red clay with white streaks (CL)	DPL - none
10	SS-1	2" OD Sample	2'	41-44 50/3"	10'-11.0 Dry red brown silty f-m sand (SM)	DPL + strong advanced 6" OD casing to 10'
11					11-11.3" Dry light brown to green f-m sand trace gravel	DPL +/-
	S-4	3" Soil	1.5'	NA	11.3"-12' Dry green to black gravelly f-M sand, trace silt (GB)	refusal at 11.3" advanced w/ sand to 12' DPL + strong
12						



PROJECT NUMBER: 10587

BORING NUMBER: BRP-36

Sheet: 3/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-2	2" OD sampler	9"	10-50/3"	12-12'9" Dry loose to very dense red brown moderately indurated f-m silty sand (SM) (HB) trace green particles	DPCT strong refused at 12'9"
13	S-5	3" Sonit	10"	NA	12'9"-14' Dry damp red brown f-m silty sand, trace gravel, trace black (GB (OPR) trace clay Mostly (HB)	DPCT strong
14	SS-3	2" OD sampler	1'3"	45-50/5"	14'-7" Dry dense to very dense red brown f-m silty sand trace gravel (SM) (HB)	DPCT strong
15	S-6	3" Sonit	2'	NA	14'7"-14'11" Damp very dense red to black f-m silty sand (SM) GB 14'11"-16' Damp red brown to black f-m silty sand (HB) COPR mixed together, trace clay SM	DPCT strong DPCT strong
16	SS-4	2" OD sampler	1'	50/4"	16'-16'4" Dry very dense red brown with green and white patches f-m silty sand (SM) (HB) trace gravel	DPCT strong refused at 16'4" Sonic to 18'
17	S-7	3" Sonit	1'	NA	16'4"-18' Dry red brown highly indurated f-m silty sand, trace gravel (SM) HB	Driller says the sonic wants to advance and it's a loss very hard drilling rig chatter Sample under pressure, lost sample in air
18						



PROJECT NUMBER: 10587

BORING NUMBER: BPP 36

Sheet: 4/6

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, Maryland

ELEVATION: ~ +23

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Fruste Muth' Drill Max 170; Sonic Sampling

WATER LEVELS:

START:

FINISH:

LOGGER: Mark Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	SS5	21' 00' sample	1'	50/14"	18-18'7" Dry very dense red brown f-M Silty sand (SMXHS) 18'2"-18'9" Dry very dense black f-M silty sand (SMXHS)	DPC + Very strong DPC + Very strong
18	S-8	311 Sonic	21	NA	18'4" Dry Black moderately indurated cementitious material almost asphalt like with white streaks and trace clay, trace f-M Silty sand (Material bagged for testing)	Refusal at 18'4" Drill says cannot advance with sonic to 19' no sample will be obtained, advanced with sonic to 20'
19						
20					Thermometer air temp 15.5° 1 vwp installed at 18' 1578414	As driller was attempting to sample from 20'-20'6" the rod and spoon dropped 3.5' under self weight. When driller removed rods with spoon a 7" piece of bottom clay liner was in the catch of the spoon
21					2 thermistors T ₁ 14.5' 17.6 24.2 T ₂ 12' 17.2 20.0	Drillers did not drill to 23.5' depth. drillers drilled to 20' and under self weight the rod sank to 23.5' into clay liner
22					Vwp Air T ₀ 19.7 P ₀ 9817 Depth T ₁ 19.8 P ₁ 9823 Slurry T ₂ 30.4 P ₂ 8836	I sandal borchde and confirmed the depth as 23'. (Clay bagged for testing)
23					Borchde terminated @ 23' after speaking with K. Chaturvedula	
24						



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT Dundalk Marine Terminal
LOCATION Baltimore, Maryland
BORING LOCATION See location Plan

BORING NO. BRP-36
SHEET 6 OF 6
FILE NO. 10587
SURFACE ELEV. +23
DATUM

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170; SPT Sampling
REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG _____ TYPE OF FEED _____
TRUCK _____ DURING CORING _____ CASING USED ☒ YES ☐ NO
SKID _____ MECHANICAL _____ DIA., IN. 6" DEPTH, FT. FROM 0 TO _____
BARGE _____ HYDRAULIC _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____
OTHER Track OTHER _____ DIA., IN. _____ DEPTH, FT. FROM _____ TO _____

TYPE AND SIZE OF:

D-SAMPLER _____
U-SAMPLER _____
S-SAMPLER SS-Sampler: 2" Dia Sampler
CORE BARREL _____
CORE BIT _____
DRILL RODS _____
3" IO Sonic Macrocore

DRILLING MUD USED ☐ YES ☒ NO
DIAMETER OF ROTARY BIT, IN. _____
TYPE OF DRILLING MUD _____
AUGER USED ☐ YES ☒ NO
TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED ☒ YES ☐ NO SKETCH SHOWN ON pg 5/6

STANDPIPE: TYPE _____ ID, IN. _____ LENGTH, FT. _____ TOP ELEV. _____
INTAKE ELEMENT: TYPE _____ OD, IN. _____ LENGTH, FT. _____ TIP ELEV. _____
FILTER: MATERIAL _____ OD, IN. _____ LENGTH, FT. _____ BOT. ELEV. _____

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING LIN. FT. _____ NO. OF 3" SHELBY TUBE SAMPLES _____
3.5" DIA. U-SAMPLE BORING LIN. FT. _____ NO. OF 3" UNDISTURBED SAMPLES _____
CORE DRILLING IN ROCK LIN. FT. _____ OTHER: _____

BORING CONTRACTOR Agua for Drilling and Testing
DRILLER Tony Polo meque HELPERS Joseph Araya
REMARKS 1 vwp and 1 thermistor installed
RESIDENT ENGINEER Mark Chong DATE 12-9-15

BORING NO. _____



PROJECT NUMBER: 10587

BORING NUMBER: BRP 39

Sheet: 1/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, MD

ELEVATION: ~21

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frost Multi-drill XL Max 170

WATER LEVELS:

START:

12-1-15 08:20

FINISH:

12-1-15 11:45

LOGGER: M. Chaney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	5-1	3" Sonic	3'	NA	Asphalt / Road Base	6" OD casing installed to 5'
1						DPC - none
2						
3						
4	5-2	3" Sonic	3'	NA	3-4 Red brown C-M silty sand, some gravel, trace clay (SM)	
5						
6						
					Brown M-L sand, some gravel trace clay (S)	DPC - none



PROJECT NUMBER: 10587

BORING NUMBER: BRP39
Sheet: 2/7

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

LOCATION: Baltimore, MD

ELEVATION: ~ 21

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: Frac Multi Drill TL Mar 170

WATER LEVELS:

START:

12-1-15 08:20

FINISH:

12-1-15 11:45

LOGGER: M. Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
6	52	3'1' Sonic	3'	NA	6.5'-7.0' Road base asphalt	DPC - none Membrane @ 6.0'
7					Top 17" Red brown M-L sand trace clay (S)	
8	53	3'1' Sonic	2'	NA		DPC - none
9					9.5'-10' light brown to white gravelly m-l sand (S)	
10	551	3'1' SS	2'	6-82-50-15	Top 6 Red brown silty f-M sand some gravel (HB) (SM) Mod-highly indurated	6" OD casing installed to 10'
11					Bottom Red brown, highly indurated f-M silty sand, some gravel (HB) (SM)	DPC + strong
12						

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~21

DRILLING METHOD AND EQUIPMENT: Fraste Multi Drill XL Max 170

WATER LEVELS:

LOCATION: Baltimore, MD

DRILLING CONTRACTOR: ADT

START: 12-1-15 08:20
FINISH: 12-1-15 11:45

LOGGER: M Chauncy

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-2	3"	2'	27-34	Top 18" Red silty sand f-m sand (highly indurated) some gravel trace white specks trace clay (HB) (SM)	DPC + strong
13		SS		45-56		
14	SS-3	3"	20	28-26	Red brown Mod indurated M-C sand some gravel (HB)	DPC + strong 6" OD casing installed to 15'
15		SS		26-44		
16	SS-4	3"	8"	45-2/100	16'-16'8" Red brown highly indurated M-C sand some gravel true clay HB	Picture not taken
17		SS			16'8" - 18' advanced with Sonic	
18	SS-4	3" sonic	1'4"	NA	Red brown M-C sand, gravel HB	

SOIL BORING LOG

PROJECT: Dundalk Marine Terminal

ELEVATION: ~21

DRILLING METHOD AND EQUIPMENT: Foster Multidrill XL Max 170

WATER LEVELS:

LOCATION: Baltimore, MD

DRILLING CONTRACTOR: ADT

START:

12-1-15 08:20

FINISH:

12-1-15 11:45

LOGGER: M. Cheney

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	355		12	97-58	Red brown very dense highly indurated M-C sand, some gravel	DPC + strong
19	355-b	3" SS	6"		19.0 - 19.25 Moist indurated Red brown M-C Sand, trace clay	DPC + strong
					19.25 - 19.5' Buff sed clay liner	Boring terminated @ 19.5'
						2 thermistors installed
						@ 13.5' - T ₂
						16.5' - T ₁
						Thermometer = 12.0° dec Celsius
						Air reading
						T ₁ 11.7°
						T ₂ 11.2°
						Reading @ installation depth
						T ₁ 16.5°
						T ₂ 13.5°



Mueser Rutledge Consulting Engineers

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT

Dundalk Marine Terminal

LOCATION

Baltimore, Maryland

BORING LOCATION

See boring location plan

BORING NO.

BQP-39

SHEET

7

OF

7

FILE NO.

10587

SURFACE ELEV.

~21

DATUM

TEST/INSPECTION EQUIPMENT

Sonic Samp Drill Max 170; SPT Sampling

REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	6"	DEPTH, FT. FROM
SKID	MECHANICAL	DIA., IN.		0 TO 15
BARGE	HYDRAULIC	DIA., IN.		DEPTH, FT. FROM
OTHER	OTHER	DIA., IN.		DEPTH, FT. FROM
Track				

TYPE AND SIZE OF:

D-SAMPLER	
U-SAMPLER	
S-SAMPLER	SS-Sampler; 3" Dia. Sampler
CORE BARREL	
CORE BIT	
DRILL RODS	

DRILLING MUD USED

☐ YES

☒ NO

DIAMETER OF ROTARY BIT, IN.

TYPE OF DRILLING MUD

AUGER USED

☐ YES

☒ NO

TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.

AVERAGE FALL, IN.

SAMPLER HAMMER, LBS.

140

AVERAGE FALL, IN.

30

TYPE OF HAMMER

Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED

☐ YES

☐ NO

SKETCH SHOWN ON

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR

DRILLER Brian Karshick

REMARKS 2 thermistors installed

RESIDENT ENGINEER M. Chaney

DATE 12-1-15

BORING NO. BQP-39



PROJECT NUMBER:

BORING NUMBER: BPP-42

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT 35E

LOCATION: Moved 10 feet to the South of Staked location

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT: Sonic SAMP DRILL MAX 120' SPT sampling

WATER LEVELS:

START: 11/12/15

FINISH: 11/12/15

LOGGER: E. Chaturvedi

11:33

14:30

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S1	SONIC BORING PIPE/CASE	36"	-	4" Asphalt	Advanced the hole from 0' to 10' by using 3" ID Sonic micro cone
1					0.75' - 2.0' Poorly graded gravel with sand (GP), Gray, white (2.5% R 5/2), dry + Road based aggregate	DPC -
2					2.0' - wavy geotextile	DPC -
3					2.0' - silty SANDS with gravel (GM), dark red - Brown (10% R 5/2), dry, fine to medium grained sand	DPC -
4	S2	SONIC BORING PIPE/CASE			1.0' - same as above, wet	DPC -
5					5.0' - Polyethylene liner encountered	DPC -
6					5.0' - 6.0' - same as above, wet	



PROJECT NUMBER:

BORING NUMBER: BRP-42

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
6	SS-2				6.0' - Poorly graded GRAVEL with sand (GP), gray-white (7.5Y 8/1), dry, road based aggregate.	DPC -
7					6.5' - 3" of Asphalt	
8	SS-3		36"		7.0' - 7.5' - Silty sand with gravel (SM), dark red-brown (10YR 3/3), moist fine to medium grained sand	DPC -
9					7.5' - 8.0' - Poorly graded GRAVEL with sand (GP), gray-white (7.5Y 8/1), dry, road based aggregate, medium to coarse grained sand	DPC -
10					8.0' - Poorly graded sand with silt and gravel (SP-SM), light red-white (7.5Y 8/6), moist, medium to coarse grained sand	DPC -
11	SS-4	SS		4 6 7.9 100/1"	8.5' - brown geolite 10' - 10.5' - Same as above, dark gray (7.5YR 4/1), moist 10.5' - 11.0' - Fat CLAY (CH), Red (10Y 4/6), moist, too medium hard clay 11.0' - Silty SAND (SM), Reddish brown (2.5YR 4/6), dry, particular to slightly indurated. (Indurated 1.45 (100))	10.0' - Below 10' switched to SS sampling; handle hammer; 3' drop; 3" dia. sample - DPC - 11.0' - Indurated to 1.5' using cone and core - DPC + 11.5' - 5" outer casing installed to 12.0' logs.
12						



PROJECT NUMBER:

BORING NUMBER: BRP-62

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-5	SS	12"		same as above.	DPC +
13	SS-6	SS	24"	5 12	13'-14.5' - Poorly graded sand with silt (SP-SM), dark gray - black (M2), wet, bright green particles, Particulate (AB CORE)	13'- Ground water encountered during drilling at 12' bgs DPC ++
14	SS-7	SS	2'	17 34	16.5' - silty sand (SM), Red-Brown (7.5-12.4%), moist. Particulate to slightly indurated (AB CORE)	DPC +
15	SS-8	SS	4"	100/3"	same as above.	Advanced low sonic wave core to 17' bgs using SP20.
16	SS-9	SS	6"	65	16.5' - AB CORE layer, wet	DPC ++
17	SS-10	SS	4"	19	17' - same as above. (AB CORE) Bright green particles, wet	Alternating layers of Gravel and FGS CORE
18	SS-11	SS	6"		17.5' - AB CORE layer, yellow Particles, slightly indurated, dry	



PROJECT NUMBER:

BORING NUMBER: BRP-42

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		
18	S-10	SS	3"	100 / 3"	same as above, particulate, dry	18' - 6" outer casing advanced to 15' bgs
	S-11	Sand Medium Grain	2"	-	same as above, dry	Advanced the hole to 19' bgs using 3" ID casing. removed core
19	S-12	SS	6"	10	19' - Sand from clay test, Red-brown (10.4 w/w), moist, Low plasticity	DPT -
					Boring terminated at 19.5' bgs	
20						
21						
22						
23						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-42SHEET 5 OF _____FILE NO. 10587

SURFACE ELEV. _____

DATUM _____

TEST/INSPECTION EQUIPMENT

REFERENCE CODES/STANDARDS

Sonic Samp Drill May 170 ; SPT Sampling**BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE**

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6" OD</u>	DEPTH, FT. FROM	<u>0</u> TO <u>19.5'</u>
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
OTHER	OTHER	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____

Track**TYPE AND SIZE OF:**

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS Sampling 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____

SAMPLER HAMMER, LBS. 140TYPE OF HAMMER Automatic

AVERAGE FALL, IN. _____

AVERAGE FALL, IN. 30**WATER LEVEL OBSERVATIONS IN BOREHOLE**

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/2/15	13:00	13.0'	10.0'	13.0'	During drilling

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

See Standpipe Installation

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

Aquifer Drilling and Testing, Inc.Brian Karshick

HELPERS

Chris PhelanR. Chaturvedula

DATE

11/12/15BORING NO. BRP-42



PROJECT NUMBER:

BORING NUMBER: B2P-101

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DWT 352

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: AQUISER DESIGN AND TESTING, INC.

DRILLING METHOD AND EQUIPMENT: SONIC SAND DRILL M-1170, SPT Sampling

WATER LEVELS:

START: 12/15/15 FINISH: 12/15/15

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS	
	NUMBER	TYPE	RECOVERY (ft)				
							6" - 6" - 6" (N)
0	S-1	SONIC WARE CORE	43"	-	3" Asphalt	Advanced the borehole from 0' to 3" using 3" SPT Sonic wave core - DPC-	
1					0.75' - Poorly graded gravel with sand (GP), gray-brown (7.5YR 4/1), dry, mixed with crushed pieces of asphalt		
2					2.0' - Silty sand with gravel (SM), Brown (7.5YR 4/2), dry, fine to medium sand		DPC-
3					3.0' - Decomposed pieces of wood		
4	S-2	SONIC WARE CORE	36"	-	4.0' - Clayey sand (SC), gray-brown (7.5YR 4/1), wet, fine to medium grained sand.	DPC-	
5					5.5' - Polyethylene liner.		
6					5.5' - Silty sand with gravel (SM), Brown-Red (7.5YR 4/4), dry, fine to medium grained sand.		DPC-



PROJECT NUMBER:

BORING NUMBER: BRP. 44

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
5	5-2	Sonic Macro Core			6.8' - 2" thick asphalt and crushed asphalt pieces	DPC -
7					7.0' - Poorly graded sand with gravel (SP), gray (2.5-4R 70), dry, coarse grained sand, Road based aggregate	DPC - supl = 1.5"
8	5-3	Sonic Macro Core	80%		8.3' - silty sand with gravel (SM), Red Brown (7.5-4R 4/6), moist, fine to medium grained sand, pockets of clay	DPC -
9						
10	5-4	SS	90%	3	10.0' - Fat CLAY (CM), Red (7.5-4R 4/6), Moist, Stiff, highly plastic, Pockets of sand	10.0' - 6" OD Outer casing installed to 10' high.
10.25	5-4			50	10.5' - 11.0' - silty sand (SM), gray-greenish, dry, fine to medium grained sand, bright green particles (CORE)	10.5' - below 10' switched to SS sampling, 1.5-1.6 hammer, 30 in. drop, 3" dia Sampler
11	5-5	Sonic Macro Core	15%		11.2' - Same as above, Reddish-Brown (7.5-4R 4/6), slightly to moderately indurated (HS CORE)	DPC +
12						



PROJECT NUMBER:

BORING NUMBER: BR-44

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	S-6	SS	15"	15 18 13	Poorly graded sand with silt (SP-SM), dark gray - black (red), moist, medium to coarse grained sand, particulate, bright green particles (GB COPR)	DPCT
13				26		
14	S-7	SOIL N/A CORE	18"	50 2"	14'-0" - Silty Sand (SM), reddish-brown (7.5-10.46), dry, fine to medium grained sand, bright green particles, particulate to slightly indurated (HB COPR)	14'-0" SS refusal! Advanced the 3" ID sonic macro core to 16' bgs - no recovery in the SS sample DPCT
15						
16	S-8	SOIL N/A CORE	12"	50 2"	16'-0" - Same as above	16'-0" - 6" OD outer casing installed to 15'-0" bgs 16'-0" - SS refusal! Advanced the 3" ID sonic macro core to 17' bgs; no recovery in the SS sampler
17	S-9	SOIL N/A CORE	18"	50 3"	17'-0" - Same as above, particulate to moderately indurated	17'-0" - SS refusal! macro core advanced to 18'-5" bgs
18						



PROJECT NUMBER:

BORING NUMBER: BRP-44

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
18	S-9			-	18.1' Poorly graded sand with silt (SP-SM), gray-greenish, moist, (coarse grains of sand) Particulate (GB COPR)	DPC-F
18.5	S-10	SS	1"	34	Same as above	
19	S-11	CL	2"	50/2"	Same as above, wet	19.0' Ground water encountered during drilling
19.5	S-12	Sonic macro core	10"	-	Same as above, wet, dark gray and greenish particles	SS-refusal; Sonic macro core advanced to 20.0' bgs. DPC-F
20	S-13	SS	3"	24	20.0' - Same as above.	20.0' - 6" OD outer casing installed to 20.0' bgs.
20.5	S-14	SS	3"	10/3"	20.2' Silty sand (SM), Reddish brown (2.5 YR 4/1), moist, fine to medium grained sand, green particles (HSCOPR)	DPC-F
20.5					20.25' - Same as above	Sonic macro core advanced to 21.5' bgs.
21	S-15	Sonic macro core	9"	-	21.0' - GB COPR layer, wet	
21.5	S-16	SS	5"	10	21.5' - Silty clay (CL), Red-Yellow (10YR 4/4), moist, mixed with fine sand spears	DPC-F
22					Bottom of boring @ 22.0' bgs. 50' Air Slurry T ₁ @ 18' 13.2 T ₂ @ 15' 12.9 6' sand 15' bentonite	Thermometer air temp = 13 22' 2" stand pipe installed



PROJECT NUMBER:

BORING NUMBER: BRF-45

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT S&E

LOCATION: Moved 10' South from the stated location

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic JAMP Drill Map 170; SPI sampling

WATER LEVELS:

START: 11/11/15
15:00

FINISH: 11/11/15
9:45

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SONIC SAMPLED CORE	36"		4" Asphalt	Advanced the hole from 0 to 10' hrs using 2" ID sonic motor core
					0.25' - 2.0' - Poorly graded GRAVEL with Sand (GP). Gray (7.5YR 5/1), dry.	DPC -
					Road based aggregate	
					2.0' - wavy geotextile encountered	
1					2.0' - silty SAND (SM) with gravel, dark brown-gray (10YR 3/1), dry, fine to medium grained sand	DPC -
2						
3						
4	S-2	SONIC SAMPLED CORE	36"		4.0' - 6.5' - sandy loam (CLAY (LL), dark gray (10YR 4/1), wet, soft	DPC -
5						
					5.0' - Pieces of wood	
6						



PROJECT NUMBER:

BORING NUMBER: BRP-45

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S-2	SOIL NUCLEUS CORE			6.5' - encountered Polyethylene liner	DPC -
7					6.5'-7.0' - Poorly graded SAND (SP), Black - Asphalt odor, moist	
7	S-3	SOIL NUCLEUS CORE	36"		7.0'-7.5' - Sandy CLAY (LL), dark gray (10YR 4/1), wet, soft	DPC -
8					7.5'-9.0' - Poorly graded SAND (SP), gray-tan (10YR 7/1), dry, road base fill, trace of crushed asphalt	
9					9.0' - silty SAND (SM), Red-Brown (7.5YR 5/6), dry, Particulate to slightly indurated, laminated (HS CORE)	
10	S-4	SOIL NUCLEUS CORE	24"	2	10.0' - 10.75' - same as above	DPC -
11					10.75' - 11.5' - Poorly graded gravel with sand (GP), tan-white, moist, medium grained sand	
12					11.5' - same as above, dark gray (10YR 4/1)	

10.5' - 6" OD outer casing advanced to 10.0' bgs.

DPC -

11.0' - Below 10' switched to SS Sampling: 11.0' to 11.5' - 30 in drop = 3" O.D. sampler



PROJECT NUMBER:

BORING NUMBER: BRP-415

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (%)			
12				12	12'-12.5' - Fat CLAY (CH), Red (10YR 4/4) moist, very stiff, highly plastic	DPC -
				18	12.5' - 13.5' - Silty SAND (SM), Red-yellow (10YR 7/6) moist,	DPC -
13	SS-5	SS	20"	10		
				14		
				136	13.5' - Fat CLAY (CH), Red (10YR 4/4) moist, stiff, highly plastic	DPC -
14				46	14'-0' - Silty SAND (SM), Red-Brown (7.5YR 5/6), dry, slightly to moderately indurated, laminated (HSCOP12)	14'-0' - Advanced to 16'-0' bgs using 3" ID sonic macro core.
				50/1"	14.5' - same as above.	DPC -
15	SS-6	SS	7"		greenish-Brown	15'-0' - Advanced the 6" OD outer casing to 15' bgs.
16	SS-7	SS	HR	50/3"	16'-0' - Same as above. Red-Brown (7.5YR 5/6) dry, particulate to moderately indurated	16'-0' - No recovery in the split-spoon sample. Advanced the core using 3" ID sonic macro core to a depth of 17'-0' bgs
17	SS-8	SS	2'	9	same as above, bright yellow particles	
	SS-9	SS	3"	100/4"	17'-5' - Poorly graded SAND with silt (SP-SM), dark gray-black (10YR 2/2) Particulate, bright green particles (ABSCOP12)	17'-5' - Ground water encountered and out 17'-5' bgs during drilling
18						



PROJECT NUMBER:

BORING NUMBER: BRR-45

Sheet: 4

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
18	S-10	Sonic macro core	6"	-	Silty sand (SM), Red-Brown (7.5YR 5/6) dry, particulate to moderately indurated, laminated. (HB CORR)	Advanced the sonic macro core to 18.5' bgs
	S-11	Sonic macro core	6"	50/0"	same as above, bright green and yellow particles	Advanced the sonic macro to 19.0' bgs.
19	SS-12	SS	3"	100/3"	Poorly graded sand with silt (SP-SM), dark gray-black (N2), wet, green particles (GC CORR)	
	S-13	Sonic macro core	6"	-	HB CORR, particulate, dry	Advanced to 20' bgs using Sonic macro core
20	SS-14	SS	2"	60	same as above	
	SS-15	SS	1"	50/1"	same as above, dark gray	Advanced the sonic macro core to 21' bgs
21	SS-16	SS	4"	66	same as above, wet	
	SS-17	SS	5"	54	same as above, wet	
22	SS-18	SS	5"	12	22.0 - same as above	
					22.4 - fat clay (red 10YR 4/4), wet, highly plastic	
					Bottom of boring at 22.5' bgs	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-45
 SHEET 45 OF _____
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

Sonic Samp Drill Max 170' SPT sampling

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6" OD</u>	DEPTH, FT. FROM	<u>0</u> TO <u>22.5'</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER <u>Track</u>	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS sampling - 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____
3" to sonic max core

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/12/15	08:00	17.5	15	12.5	

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

Standpipe Installation log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR

Aquifer Drilling and testing, Inc.

DRILLER

Brian Karchick

HELPERS

Chris Phelan

REMARKS**RESIDENT ENGINEER**

R. Chaturvedi

DATE

11/12/15



PROJECT NUMBER:

BORING NUMBER: BPP-46

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DM7 SSP

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing, Inc.

DRILLING METHOD AND EQUIPMENT: Sonic Sane DWH 170' SPT Sampling

WATER LEVELS:

START: 11/12/15
16:00

FINISH: 11/12/15
18:43

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					6" Asphalt	Advanced the boring from 5'-8" using 3" x 4" cone
1	3-1		30"		0.75' - 1.25' - Poorly graded gravel with sand and silt (GP-GM), dark gray (10YR 5/1) Road based aggregate, dry	DPF -
2					1.25' - 1.75' - Silty sand (SM), brownish gray (5YR 5/2) - moist	DPF -
3					1.75' - Poorly graded gravel with sand and silt (GP-GM), gray (10YR 5/1) wet, Road based aggregate	DPF -
4	3-2		30"		2.0' - 4.0' - Silty GRAVEL with sand (GM) Brownish (5YR 5/3), wet,	DPF -
5					4.0' - Silty sand (SM), gray-brown (5YR 5/1) - wet, fine to medium grained sand	DPF -
6						



PROJECT NUMBER:

BORING NUMBER: BRP-46

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					0'-7'-0' - same as above, just	DEC -
7	5-2	SOILS - 12 BORE, 2.5" DIA	2.5'		7'-0' - 7'-25" - Asphalt	
8					7'-25" - 8'-0" - poorly graded sand (SP), gray (G10) silty, dry, rounded aggregate.	DEC - 2.5' - Installed the 6" dia. pipe casing to depth of 8' bgs.
					Bottom of boring @ 8'-0" bgs.	

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. BRP-46
 SHEET 03 OF 4
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill Max 170'; SPI Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6" OD</u>	DEPTH, FT. FROM <u>0</u>	TO <u>8</u>
SKID	MECHANICAL	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
BARGE	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____
OTHER <u>TRUCK</u>	OTHER	DIA., IN. _____	DEPTH, FT. FROM _____	TO _____

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER 8 _____
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

3" ID Sonic Macro Core

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION

PIEZOMETER INSTALLED☒ YES☐ NOSKETCH SHOWN ON See Standpipe Installation Log

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR Aquifer Drilling and Testing, Inc.
 DRILLER Brian Karschick HELPERS Chris Thelen
 REMARKS _____
 RESIDENT ENGINEER K. Chaturvedi DATE 11/12/15

SOIL BORING LOG

PROJECT: Honeywell DMT 552

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: AQUITER DRILLING AND TESTING, INC.
Sonic SPM Drill & Max 120' SPT sampling

DRILLING METHOD AND EQUIPMENT:

START: 12/18/15 08:10

FINISH: 12/18/15 10:30

LOGGER: Richard V. Venable

WATER LEVELS:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0					4" Asphalt	Advanced low borehole from 0.7' using Sonic max 120 core DPR: 1 mps = 0.25" Low recovery
0.3					Poorly graded gravel with sand (GP), gray (G100) dry, Road based aggregate.	
0.75					Polyethylene liner	
2.0					Poorly graded sand with gravel (SP), dark gray (G100) moist, road based aggregate	DPR -
2.5					Silty sand with gravel (SM), Red-Brown (7.5R 4/1), moist, fine to medium grained sand	DPR: 1 mps = 0.75"
4.0					Same as above, dark brown-gray black (7.5R 3/3) moist, fine to medium grained sand, Pieces of wood	DPR -
6.0					Same as above, contains rocks	DPR -

PROJECT NUMBER:

BORING NUMBER: GP-1A

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S2	SAND MACROSCOPIC	42"	-	Same as above	DPL-
7						
8	S3	CS/SONIC MEDIUM CORE	24"	50/3"	8'-0" - crushed concrete.	Below 8' switched to SS Sampling: 100-lb hammer, 30 in drop; 3" dia. sampler.
9					8'-2" - Silty sand with gravel (SN), Gray-black (N7), dry, fine grained sand, pieces of wire mesh	
10	S4	SS	24"	22	2'-0" - Poorly graded GRAVEL and sand (GP), Red-Brown (7.5YR 4/6), moist.	MPS = 1.25", DPL-
11					10'-0" - Silty SAND (SN) with gravel, Brown (7.5YR 4/6), moist, fine to medium grained sand, intermixed with layers of gravel (road base)	
12					11'-2" - Same as above. Red-Brown (7.5YR 5/6)	DPL-
						DPL-

PROJECT NUMBER:

BORING NUMBER: GP-1A

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12.0	SS-5	SS	6"	9	12.0' - Same as above	DPC -
	SS-6	SS	3"	16	Same as above, trace COPR	DPC +1-
13.0	SS-7	SS	2"	7	Same as above, piece of gravel	mps at 25" DPC -
	SS-8	SS	4"	9	13.5' - sandy CLAY (CL), Red-Yellowish Brown (2-5% S/S), moist, soft	DPC -
14.0	SS-9	SS	6"	8	Same as above	DPC -
	SS-10	SS	6"	6	Same as above	DPC -
15.0					Bottom of boring @ 15.0' bgs.	15.0' - 6" OD outer casing installed to 15' bgs.

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION _____

BORING NO. GP-1A
 SHEET 04 OF _____
 FILE NO. 10587
 SURFACE ELEV. _____
 DATUM _____

TEST/INSPECTION EQUIPMENT Sonic Samp Drill XL Max 170; SPT Sampling
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN. <u>6"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>15</u>
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER <u>Truck</u>	OTHER	DIA., IN.	DEPTH, FT. FROM	TO

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER SS Sampler - 3" dia.
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER Automatic

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
					<u>NE</u>

PIEZOMETER INSTALLED☒ YES☐ NO**SKETCH SHOWN ON**VWF Installation log.

STANOPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	UN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	UN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	UN. FT.	OTHER:

BORING CONTRACTOR

DRILLER

REMARKS

RESIDENT ENGINEER

AquaGeo Drilling and Testing, Inc.

HELPERS

Chris PhelanDATE 12/18/15BORING NO. GP-1A

SOIL BORING LOG

PROJECT: Honeywell DMTSSI

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: AQUIFER DRILLING AND TESTING, INC.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL XL MAX 170.

WATER LEVELS:

START: 12/17/15
08:00

FINISH:

LOGGER: Kchaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S1	SONIC MACRO CORE	44	—	4" Asphalt	Advanced the borehole from 0.48' using 3" BD Sonic macro core. DPC -
0.3'					0.3' - Poorly graded sand with gravel (SP), gray-brown, (GLBY 16/100), dry Road based aggregate	
0.8'					0.8' - Silty SAND with gravel (SM), Red-Brown, moist, medium to coarse grained sand	
2					2.0' - 2.3' - same as above, dark gray-black	
2.3'	S1	SONIC MACRO CORE	44	—	2.3' - 2.8' - same as above, gray, Road based aggregate	DPC + 1 -
2.8'					2.8' - Silty SAND (SM), Red-Brown (7.5YR 4/6), moist, fine to medium grained sand (COPR and non-COPR mix)	
4					4.0' - 4.3' - Clayey SAND with gravel (CC), Red-Brown (7.5YR 4/6), moist, fine to medium grained sand	
4.3'	S1	SONIC MACRO CORE	48"	—	4.3' - 5.8' - Fat CLAY (CH), Red (10Y 4/4), moist, stiff to very stiff, highly plastic.	DPC -
5.8'					5.8' - Silty SAND (SM), Reddish Brown - Greenish (7.5YR 4/4),	
6						

ch2m

PROJECT NUMBER:

BORING NUMBER: 9P-2A

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (F)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (F)	6" - 6" - 6" (N)	SOIL NAME, USGS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6					moist, fine to medium grained sand, particulate to moderately indurated (HB COPR)	DPC+
7	S-2	SONIC MACROCORE	48"	-	6.8' - same as above, dry, slightly to moderately indurated	DPC+
8						8.0' - switched to SS sampling below 8.0'; 140-lb hammer; 30" drop
8.3'	SS-3	SS	NR	50/4"	8.3' - same as above (HB COPR)	3" India sampler. SS-refusal at 8.25' bgs. Advanced the hole to 10' bgs using sonic macro core. - No recovery in the SS sampler.
9	S-4	sonic macro core	18"			
10	SS-5	SS	11"	27 84	10.0' - 10.5' - same as above, moderately indurated 10.5' - same as above, greenish-brown, gray	Bedding pattern observed in the spoon
11	SS-6	SS	12"	32 34	11.0' - same as above, greenish-brown-gray, bright green particles (COPR)	11.0' - 6" OD outer casing installed to a depth of 10.0' bgs. DPC+
12						

ch2m

PROJECT NUMBER:

BORING NUMBER: GP-2A

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (%)			
12	SS-6	SS	6"	25	Same as above. (GBCORR)	DPLT
	SS-7	SS	4"	11	12.5' - same as above	DPLT
13	SS-8	SS	NR	7	No Recovery	
	SS-9	SS	3"	3	Pat CLAY CONT, Red (10Y4/1), wet Soft to medium stiff, highly plastic	DPC-
14					Bottom of Boring @ 14.0' bgs	

CH2M

PROJECT NUMBER:

BORING NUMBER: GP-2C

Sheet: 1

SOIL BORING LOG

PROJECT:

ELEVATION:

LOCATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 12/17/15
12:00

FINISH: 12/17/15

LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (%)			
0					4" Asphalt	Advanced the borehole from 0'-0" bgs using 3" ID Sonic macro core - No recovery in the first Sonic spoon - Hard drilling conditions - Concrete dust emitted when the drillers opened the Sonic macro core and let the sample down the hole.
1	S1	Sonic Macro Core	NR			
2						
3						
4						
5	S2	Sonic Macro Core	40"		4'-0" 5'-5" - silty sand with gravel (SM), dark brown - red (25YR4/6), moist, fine to medium grained sand (COPR and non-COPR)	DPC +1' mpc = 1.0"
6					5'-5" - silty sand (SM), red-brown	



PROJECT NUMBER:

BORING NUMBER: GP-2C

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USES GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
	NUMBER	TYPE	RECOVERY (%)			
6	S-2	sonic main core			6.5' - 7.1' (1.6'), dry, fine to medium grain sand, particulate to slightly indurated (HB CORR)	DRC+
7						7.5' - Below 8' switched to SS sampling; 140-lb hammer 30 in drop; 3" dia sampler.
8				12	8.0' - same as above, greenish- gray, color wet (CORR)	DRC + Bedding structure observed in the spoon
9	S-3	SS	18"	9 21 29	9.0' - bright yellow and green particles.	DRC+
10	S-4	SS	10"	22 50 1/4"	10.0' - clayey sand (SC), with Red- white (10x4), dry, fine to medium sand, trace gravel (CORR and non-CORR) 10.6' - to silty sand (SM), greenish gray, moist, fine to medium sand, particulate (CORR)	10.0' - 6' up outer casing installed to 10' bgs. DRC+/- 10.8' - SS refusal; sonic main core & drilled to 12' bgs; DRC+
11	S-5	sonic main core	12"		11.0' - same as above, moderately to highly indurated.	bedding of different layers of CORR observed greenish gray.
12						

ch2m

PROJECT NUMBER:

BORING NUMBER: GP-2C

Sheet: 3

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (%)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-6	SS	6"	13	12.0. Poorly graded sand with silt (SP-SM), gray-black, greenish, wet. Particulate to slightly indurated (AB-COPR)	12.0' - groundwater DPCT encountered during drilling
	SS-7	SS	6"	16	Same as above	DPCT
13	SS-8	SS	2"	16	13.0. Sand clay (CL), Red (10N4H), fine moist, fine to medium grained sand	DPCT -
	SS-10	SS	4"	6	13.5. Fat CLAY (CH), Red (10N4H), wet, stiff, very highly plastic	DPCT -
14					Bottom of boring at 14.0' bgs.	
					Diaphan @ 4'	SAA 92889
					Bot COPR 12.5	
					thermistor @ 8	Installed at 13' depth



PROJECT NUMBER:

BORING NUMBER: GP-3A
Sheet: 1

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION: ~ +13

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS: ~ +9.2

START: 0745 FINISH:

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC	20"	N/A	0-0.4 ASPHALT	NO DPC RXN
1					2" CONCRETE	
					BRN, GRN SILTY C-F SAND, SM GVL (FILL)	
2						
3					3-3.9 RED RED CLAY, MOTT. WHITE, TR GVL	
4					3.9-6.0 BRN, GRN, GREEN MOD. LITHIFIED SILTY F-C SAND, SM GVL (HB)	DPC+
5	S-2			N/A		
6						



PROJECT NUMBER:

BORING NUMBER: GP-3A
Sheet: 2

SOIL BORING LOG

PROJECT: PUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +13

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS: 3.8' bgs
~ +9.2

START: 0745 FINISH: 0900 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
4	S-3	SONIC	12"		TOP 3" RED BRN GRAY MOD LITH SILTY SAND, SM GVL, PLANT FIBERS (HB) BOT 9" TAN, BRN, GRAY, GREEN SILTY F-C SAND, SM GVL (HB)	
7	SS-4	2" O.D. SPOON	9"	12 6	TOP 3" DO S-3 BOT (HB) BOT 6" RED BRN, BLK, GRAY, GREEN SILTY F-M SAND, TR GVL, RED CLAY (HB)	
8	SS-5		11"	5 6	TOP 2" DO BOT SS-4 (HB) BOT 9" BLK, DK GRAY, GREEN F-M SAND, SM SILT, WET (GB)	
9	SS-6		5"	7	9-9.5 DO SS-5 BOT. (GB)	
	SS-7		6"	6	9.5-10 DO SS-5 BOT. (GB)	
10	SS-8		6"	33	10-10.1 DO SS-5 BOT. (GB) 10.1-10.5 RED BRN, GRAY, YELLOW SILTY F-M SAND, TR GVL (HB)	
	SS-9		6"	29	10.5-10.8 BLK F-M SAND, SM SILT (GB)	
11	SS-10		6"	13	10.8-11.0 RED BRN, GRAY SILTY F-M SAND, TR GVL (HB) 11-11.5 DO SS-9 (HB)	
12	SS-11			3	11.5-12.0 RED CLAY MOTT. WHITE	EOB @ 12.0'

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. GP-3A
 SHEET 3 OF
 FILE NO. 10587
 SURFACE ELEV. -113
 DATUM

TEST/INSPECTION EQUIPMENT
 REFERENCE CODES/STANDARDS

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED DURING CORING	CASING USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
TRUCK	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
SKID	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	OTHER	DIA., IN.	DEPTH, FT. FROM	TO
OTHER				

TYPE AND SIZE OF:

D-SAMPLER 2" O.D. SPLIT SPON
 U-SAMPLER
 S-SAMPLER
 CORE BARREL
 CORE BIT
 DRILL RODS

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN.
 TYPE OF DRILLING MUD

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN.

CASING HAMMER, LBS.
 SAMPLER HAMMER, LBS. 140
 TYPE OF HAMMER

AVERAGE FALL, IN.

AVERAGE FALL, IN. 30

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/3/15	0900	12	0	3.8	

PIEZOMETER INSTALLED

☒ YES

☐ NO

SKETCH SHOWN ON

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR SONIC DRILLING SERVICES
 DRILLER TONY HELPERS WARREN
 REMARKS
 RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/3/15

BORING NO. GP-3A



PROJECT NUMBER:

BORING NUMBER: GP-3C

Sheet: ~~GP-3C~~ 1

SOIL BORING LOG

PROJECT: Honeywell DM7 SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAMP DRILL MAY 1704 SPT SAMPLING

WATER LEVELS:

START: 11/2/15
15:15FINISH: 11/2/15
15:50

LOGGER: R. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
					6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY
0	S-1	SONIC MACRO CORE	2"	2" Asphalt	2'-1.2' - Poorly graded GRAVEL with sand (GP), black and gray (10YR 4/1), dry, coarse grained sand, road based aggregate	Advanced Ch-2' using 3" ID sonic macro core
1				1.2' - 2.0' - Poorly graded SAND (SP) moist, tan-white, medium grained sand, trace gravel		
2				2.0' - 3.0' - silty SAND with gravel (SM) Red-gray (10YR 7/4), moist, fine to medium grained sand.		
3	S-2	SONIC MACRO CORE	13"	3.0' - silty SAND with gravel (SM), dark gray (N2), dry, medium to coarse sand.	3.0' - silty SAND with gravel (SM), dark gray (N2), dry, medium to coarse sand.	Advanced from 3'-6' using sonic macro core 3" ID
4				3.5' - 4.0' - Fat CLAY (CH), Red (10Y 4/4), moist, highly Plastic.		
5				4.0' - silty sand (SM), Red-Brown and greenish (10Y 4/4), dry, fine to medium sand. Particulate (HB COPR)		
6						diphenyl carbazide used to test the presence of COPR in the sample.



PROJECT NUMBER:

BORING NUMBER: GP-3C

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
6	SS-3	SONIC MICRO CORE	12"		Silty sand (SM), Red-Brown and greenish (10YR 4/4), dry, fine grained sand, particulate (HB (OPR))	Advanced from 6'-7' using 3" ID sonic micro core
7	SS-4	SS	12"	12	7'-0' - 7'-3' - same as above 7'-3' - 7'-6' - sandy lean clay (CL) Red-white (10Y 4/4), moist.	7'-0' - ground water encountered at 7'-0' bgs during drilling
8	SS-5	SS	9"	8	7'-6' - 8'-0' - silty sand (SM), Brown and gray (10YR 4/3), greenish particles, moist, fine grained sand, particulate (HB (OPR)) 8'-0' - Poorly graded SAND with silt (SP-SM), dark gray and black (N2), wet, particulate (ABCOPR)	Below 7'-0' switched to SS sampling; 140-lb hammer; 30-in drop; 1 3/4" dia sampler
9	SS-6	SS	3"	8	same as above	Installed the 6" OD outer casing to 10' bgs
	SS-7	SS	3"	6	9'-5' - Fat CLAY (CH), Red (10Y 4/4), wet, highly plastic	
10					Bottom of Boring @ 10' bgs	



PROJECT NUMBER:

BORING NUMBER: GP-4A

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SSD

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing Inc.

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 11/4/15
07:40FINISH: 11/4/15
10:04

LOGGER: K. Chaturvedula

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	SONIC MACRO CORE	24"		2" Asphalt	Advanced the sonic macro Core 3" ID to a depth of 10' bgs.
1					0-2' - 1-0' - Poorly graded GRAVEL with Sand (GP), dark gray (10YR 3/1) dry, coarse grained sand, road based aggregate.	
2					10' - 2-9' - Poorly graded sand with clay and gravel (SP-SC), tan-white (10YR 8/1), moist, medium to coarse grained sand	
3	S-2	SONIC MACRO CORE	5"		2-5' - 3-0' - sandy lean CLAY (CL), Red-white (10Y 4/4), dry.	- Portion of the sample lost while pulling up the sonic macro core. - Diphenyl Carbazide used to test the presence of COPR
4						
5					Silty SAND (SM), Red-Brown (10YR 5/4) dry, fine to coarse grained sand, Particulate - (H3 COPR)	
6						



PROJECT NUMBER:

BORING NUMBER: GP-4A

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
6	S-3	SONIC MACRO CORE	26"		Same as above, slightly to moderately indurated	
7						
8						
9	S-4	SONIC MACRO CORE	12"		Same as above, Particulate to slightly indurated	Below 10' switched to SS sampling; 140-lb hammer, 30th drop, 1 3/4" dia. sampler - Installed the 6" OD outer casing to 10' bgs. - water encountered during drilling at 10' bgs.
10	SS-5	SS	12"	62 41	Same as above, wet	
11	SS-6	SS	9"	19 19	Poorly graded sand with silt (SM), dark-gray and black (M2), wet, Particulate (AB CORR)	
12						



PROJECT NUMBER:

BORING NUMBER: GP-4A

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
12	SS-7	SS	12"	35 34	1 Silty SAND with gravel (SM), Brown and gray (7.5 YR 4/3), moist, moderately to highly indurated (HB COPR)	
13	SS-8	SS	1"	50/24	clayey SAND (SC), dark gray-black (N2), wet, fine grained sand, particulate (AB COPR)	
	SS-9	SS	6'	6	13.5' - same as above	
14					13.9' - 14.0' - Fat clay (CH) mixed with AB COPR, wet	
15					Bottom of boring @ 14.0' bgs	



PROJECT NUMBER:

BORING NUMBER: GP-4C

Sheet: 1 OF

7

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +5

START: 1015 FINISH: 1120 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)		DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
0					4" ASPHALT	
					CONCRETE, GRY - BRN C AGGREGATE	NO DPC RXN
1						
	5-1		24"	N/A		
2					2-2.7 BRN, TAN GVL C-F SAND, SM SILT (FILL)	NO DPC RXN
		SONIC CORE				
3					2.7-3.0 RED CLAY MOTT WHITE, SM GVL	FABRIC GEOTEXTILE @ 2.7'
					3-3.5 TAN, GRY SILTY F-M SAND, SM GVL (FILL)	NO DPC RXN
4					3.5 - 5.0 RED-BRN, GRY SANDY CLAY, TR. GVL, YELLOW PARTICLES	DPC +
	5-2		26"	N/A		
5					5.0 - 6.0 RED-BRN, DK GRY, WHITE V. STIFF CLAY, SM F-M SAND, TR. GVL, YELLOW STREAKS	DPC +
6						



PROJECT NUMBER:

BORING NUMBER: GP-4C

Sheet: 2 of 7

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +5

START: 10/5

FINISH: 11/20

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
4	S-3	SONIC CORE	3'	N/A	6 - 6.8 BRN, LT. GRY CLAYEY F.M. SAND, TR GVL MOD. LITHIFIED	DPC+
7					6.8 - 7.0 GREEN, GRY, BRN F.M. SAND, SM SILT, GVL WEAKLY LITH	DPC+
8					7.0 - 8.5 RED-BRN, DK GRY SILTY F.M. SAND, SM GVL, YELLOW STREAKS, MOD. LITHIFIED (HB)	DPC+
9					8.5-9 BLK, YELLOW, GREEN F.M. SAND, SOME SILT (MOD LITHIFIED) (GB COPR)	DPC+
10	S-4	2" O.D. S.S.	12"	N/A	9-10 RED-BRN SILTY F.C SAND, SM GVL, TR. GREEN PARTICLES, WEAKLY-MOD. LITH., MOIST (HB)	DPC+ WATER IN SAMPLE S-4
11	SS-5				NO RECOVERY	
12					11-12 BRN, DK GRY, YELLOW-ORANGE SILTY F.C SAND, TR. GVL (HB) MOD- HIGHLY LITHIFIED, MOIST	SPOON PUSHED TO 12', SAMPLE SS-5 12'2" TO 13'2"



PROJECT NUMBER:

BORING NUMBER: GP-4C

Sheet: 3 of 7

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +14

DRILLING CONTRACTOR: ADT

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +5

START: 1015 FINISH: 1120 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
12	SS-5	2" O.D. SS	12"	19	12-12.7 DK GRAY, GREEN F-M SAND, TR SILT, MOIST (AB)	
13		16		12.7-13.0 RED CLAY MOTT WHITE 13-13.1 RED CLAY MIXED W/ DK GRAY GRVLY SAND, SM SILT		
14						
15						
16						
17						
18						

EDB @ 13.1'

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. GP-4C
 SHEET 4 OF 7
 FILE NO. 10587
 SURFACE ELEV. ~ +14
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED	CASING USED	<input type="checkbox"/> YES	<input checked="" type="checkbox"/> NO
TRUCK	DURING CORING	DIA., IN.	DEPTH, FT. FROM	TO
SKID	MECHANICAL	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
OTHER	OTHER			

TYPE AND SIZE OF:

D-SAMPLER 2" O.D. SPLIT SPOON
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL SONIC (3")
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/9/15	1200	13.0	13.0	9.0	BEFORE INSTRUMENTATION INSTALL

PIEZOMETER INSTALLED

☒ YES ☐ NO

SKETCH SHOWN ON

PG. 5

STANDPIPE:	TYPE	2 VWPS	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE		OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL		OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR

DRILLER TDNY PALOMIEQUE HELPERS -

REMARKS

RESIDENT ENGINEER LYSANDRA LINCOLN

DATE 11/9/15

BORING NO. GP-4C



PROJECT NUMBER:

BORING NUMBER: GP-6A

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.

DRILLING METHOD AND EQUIPMENT: SONIC SAM P DRILL XL MAX 170, SPT Sampling

WATER LEVELS:

START: 11/1/15

FINISH: 11/1/15

LOGGER: K. Chaturvedi

13:50

15:30

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1	SOME MACRO CORE	24"	-	3" - Asphalt	Advanced the top 3' with 3" ID sonic macro core
1					0.25' - 3' Poorly graded SAND with gravel (SP), gray-brown (25Y 4/3), moist, medium grained sand.	
2						
3	S-2	SOME MACRO CORE	30"	-	3' - 3.25' - same as above	3.0 - 6.0. Advanced using 3" ID sonic macro core
4					3.25' - 3.8' - Poorly graded GRAVEL with sand (G), tan-white (7.5YR 8/1), moist, coarse grained sand	
5					3.8' - 4.3' - Fat CLAY (CM), Red (10YR 4/4), moist, highly plastic.	diphenyl carbazide used to test the presence of COPR in the sample.
6					4.3' - Silty SAND (SM) Red-Brown (2.5YR 5/6), dry, trace gravel, particulate (COPR)	



PROJECT NUMBER:

BORING NUMBER: GP-6A

Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-3	SOIL MINOR CORE	33"		6'0" - 6'75" Poorly graded GRAVEL with sand (GP) gray-brown (7.5YR 5/3), wet (COPR)	water encountered at 6'0" bgs
7					6'75" - Poorly graded SAND with gravel (SP) Red-Brown (7.5YR 5/6) - dry (HBCOPR)	
8						
9	S-4	SS	12"	46 50	9'0" - Silty SAND with gravel (SM), Red-Brown and greenish, dry, slightly to moderately indurated. (HBCOPR)	9'0" - Below 9'0" switched to SS sampling; 140-lb hammer; 30-in. drop; 3" sampler
10	S-5	SS	12"	18 37	Same as above	6" OD casing installed to a depth of 10' bgs
11					11'0" - 11'5" same as above	
12	S-6	SS		46 30	11'5" - 12'0" - silty sand (SM), dark gray-black (N2), moist, fine to medium grained sand. Particulate (HBCOPR)	



PROJECT NUMBER:

BORING NUMBER: GP-6A
Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-7	SS	6"	40	Same as above, moist	Water 12.0' water encountered during drilling
	SS-8	SS	6"	38	Same as above, wet, greenish-brown (7.5YR 4/3), slightly indurated.	
13	SS-9	SS	5"	21	Same as above, wet	
	SS-10	SS	6"	8	13.6' - Fat CLAY (CH), Red (10YR 4/4), highly plastic	
14					Boring terminated at a depth of 14.0' bgs.	



PROJECT NUMBER:

BORING NUMBER: GP-6C

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +16

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +5.3

START: 1100

FINISH:

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
0	S-1	3" SONIC CORE	2'6"	N/A	0.0 - 0.2 ASPHALT	4" DIAM. CASING 0-10'
					0.2 - 1.3' BRN SILTY F-C SAND SM GVL	
1						
2						
3					3.0 - 4.0 GRY SILTY F-M SAND, TR GVL (FILL)	
4						
	S-2		3'	N/A	4 - 5.5 RED CLAY MOTTLED YELLOW, WHITE, TR F-M SAND SEAMS	PP = 2.6
5						
					5.5 - 6' BRN GVLY C-F SAND, SM SILT (HB)	DPC+
6						



PROJECT NUMBER:

BORING NUMBER: GP-6C

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +16 DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +5.3 START: 1100 FINISH: 1230 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
5					6.0 - 6.5' RED CLAY MOTT YELLOW, WHITE, SM C.F. SAND	NO RXN
7	S-3	SONIC	3'	N/A	6.5 - 8.5' WEAKLY LITHIFIED BRN, GRAY SANDY GVL, SM SILT, GREEN PARTICLES (HB COPR)	DPC+
8						
9					8.5 - 9.0 MOD. LITH. RED BRN SILTY F.C SAND, SM GVL, GREEN PARTICLES (HB)	DPC+
9	SS-4	3" DIA. SS	12"	4	9 - 9.7 BRN, GRAY, TAN SILTY F-M SAND, TR. GVL (HB)	DPC+
10				30	9.7 - 10' BLK, BRN F.C SAND, SM GRY GVL, TR. SILT, MIXED W/ RED CLAY (GB)	DPC++ 4" CASING TO 10'
10	SS-5		12"	15	10 - 10.3 - BRN, GRAY SILTY F.M. SAND, TR. GVL (HB)	
11				12	10.3 - 11' MOD LITH. DK GRAY, GREEN F-M SAND, SM SILT, TR GVL (GB)	
11	SS-6			9	11 - 11.4 DO SS-5 BOT (GB)	DPC+
12				24	11.4 - 12 MOD. LITH. RED BRN GRAY, GREEN CLAY F.C SAND, SM GVL, SILT (HB)	DPC+



PROJECT NUMBER:

BORING NUMBER: GP-6C

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +16

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: 10.7' bgs
~15.3

START: 1100 FINISH: 1230 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
	NUMBER	TYPE	RECOVERY (ft)			
12	SS-7	3" DIA SS	1"		MOIST WEAKLY LITH. BRN, GRY F-C SAND, SM SILT, TR. GVL, RED CLAY (HB)	NO DPC RXN EOB @ 13.5'
13	SS-8		4"	4	MOIST MOD LITH. DK GRY, GREEN SILTY F-M SAND (GB)	
	SS-9		6"	2	13-13.2 DO SS-8 13.2-13.5 RED CLAY, SM GVL, F-M SAND SEAMS	
14						
15						
16						
17						
18						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza • 225 West 34th Street
 New York, NY 10122
 T: 917 339-9300 F: 917 339-9400
 www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. GP-6C
 SHEET 4 OF 5
 FILE NO. 10587
 SURFACE ELEV. ~ +16
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	MECHANICAL	DIA., IN. <u>4"</u>	DEPTH, FT. FROM	<u>6</u> TO <u>10</u>
SKID <input checked="" type="checkbox"/>	HYDRAULIC	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
BARGE	OTHER	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
OTHER				

TYPE AND SIZE OF:

D-SAMPLER _____
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☐ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☐ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
11/1/15	1215	13.5	10	10.7	AFTER BORING COMPLETION, BEFORE INSTRUMENTATION INSTALLATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON _____

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LIN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LIN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LIN. FT.	OTHER:

BORING CONTRACTOR SONIC DRILLING SERVICES
 DRILLER BRIAN KARSHICK HELPERS CHRIS PHELAN
 REMARKS _____
 RESIDENT ENGINEER LYSANDRA LINCOLN DATE 11/1/15

BORING NO. GP-6C

PROJECT NUMBER

BORING NUMBER

GP-7A

SHEET 1

OF

SOIL BORING LOG

PROJECT Honeywell DMT - SST

LOCATION

ELEVATION

DRILLING CONTRACTOR

Aquifer Drilling & Testing, Inc.

DRILLING METHOD AND EQUIPMENT Sonic Sampling XL Max 170, 4-in. ID drill

WATER LEVELS

START

10/29/15 9:30

FINISH

10/29/15 14:30

LOGGER

K. Chaturvedi

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6"-8"-6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
0	0				4" Asphalt	Cored through the first 2'
1	1	Sonic core SS-1	8"		0.4'-2' Road based aggregate and concrete/cement treated aggregate	Advanced the sonic core through the first 2'
2	2	SS-2	12"	35 29	Poorly graded GRAVEL (GP) tan-gray (GLY 2 7/10B), dense, dry, road based aggregate	Below 2 feet, switched to 1' split spoon sampling; 13 1/2" sampler; 140-lb hammer 30" drop
3	3	SS-3	6"	13 9	3.0'-3.5' - Same as above 3.0' - Well graded SAND with silt (SW-SM), gray (GLY 1 7/10Y), moist	
4	4	SS-4	7"	6 31	sand with clay and gravel clayey SAND with gravel (SC) gray (GLY 1 4/10Y), wet	
5	5	SS-5	10"	51 50 1/11"	5.0'-5.2' - Same as above 5.2'-5.45' - Fat clay (CH) Red (10R 4/6), highly plastic 5.45' - Silty SAND (SM) with gravel gray-brown (2.5YR 4/2), dry medium grained sand. (GB CORE)	Advanced the sonic core the remaining 5" to a depth of 6' bgs
6	6					

PROJECT NUMBER

BORING NUMBER

GP-7A

SHEET 2 OF

SOIL BORING LOG

PROJECT

LOCATION

ELEVATION

DRILLING CONTRACTOR

DRILLING METHOD AND EQUIPMENT

WATER LEVELS

START

FINISH

LOGGER

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
6	6				6'-6.4' - same as above	
		SS-6		31 62	6.4'-6.9' - Silty SAND (SM) gray black (N2), moist, fine to medium grained sand (GB CORR)	Alternating layers of GB and HB CORR
7	7				6.9'-7.0' - Silty SAND with gravel (SM), greenish-brown (2.5Y 4/4) medium grained sand (HB CORR)	tested the soil samples for presence of CORR with dip diphenyl carbazide
		SS-7	5"	71 1/5"	7.0'-7.3' - same as above, increase in gravel content	Advanced the remaining 7" using the sonic depth of 8 ft bgs
8	8				7.3'-7.8' - Silty SAND (SM) gray black (N2), moist, fine to medium grained sand (GB CORR)	
		SS-8	2"	50 1/2"	8.0'-8.1' - Silty SAND (SM) with gravel, greenish brown (2.5Y 4/4), coarse dry medium grained sand (HB CORR)	sonic core advanced to 9.0 bgs and sample collected in bag for wash observed in the recovered sample
9	9					
		SS-9	4"	50 1/4"	Same as above	
10	10					
		SS-10	5"	50 1/5"	Same as above	to minimize the wash 10.0' - outer casing advanced to a depth of 10 feet bgs
11	11					
		SS-11		14 16	11' - Silty SAND (SM) gray-black (N2), medium grained sand, moist (GB CORR)	
12	12					

PROJECT NUMBER	BORING NUMBER GP-7A	SHEET 3 OF
SOIL BORING LOG		

PROJECT _____ LOCATION _____
 ELEVATION _____ DRILLING CONTRACTOR _____
 DRILLING METHOD AND EQUIPMENT _____
 WATER LEVELS _____ START _____ FINISH _____ LOGGER _____

DEPTH BELOW SURFACE (FT)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6"-6"-6" (N)	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
	INTERVAL	NUMBER AND TYPE	RECOVERY (FT)			
12	12			17	Same as above, greenish	
		SS-12	12"	38	(2.57 4/3) clay	
13	13				Same as above	
		SS-13		17		
				31	13.8' - Fat CLAY (CH) Red (10R 4/6), highly plastic	
14	14				Boring terminated at 14.0H bgs	
15						
16						



PROJECT NUMBER:

BORING NUMBER: GP-7C

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell BMT SSI

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing, Inc.
SONIC SAMP DRILL XL MAX 170' SPT Sampling

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START: 10/30/15
12:30FINISH: 10/30/15
4:17

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS 6" - 6" - 6" (N)	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0	S-1 (0'-3')	SONIC MACRO CORE	16"		2.5" Asphalt	Advanced the top 3' with the 3" OD Sonic Macro Core 2"-2.5" concrete pieces Pieces observed in the macro core
1					0.25' - 3.0' concrete/cement treated aggregate	
2						
3	S-2 (3'-6')	SONIC MACRO CORE	25"		3.0' - 3.4' Poorly graded sand with gravel (SP) gray-white, moist, medium grained sand	Advanced from 3'-6' with the 3" OD Sonic Macro Core
4					3.4' - 3.9' Fat clay (CH) Red (10R4/6), highly plastic, moist	
5					3.9' - 5.0' silty sand with gravel (SM), Red-Brown (7.5YR 4/4), moist,	
6					5.0' - 6.0' well graded sand with silt and gravel (SW-SM), dry, fine to coarse grained sand, slightly to moderately indurated (HB COPR)	



PROJECT NUMBER:

BORING NUMBER: GP-7C

Sheet: 2

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6					same as above, dark gray Particulate	Advanced from 6' 9" with the 3" OD sonic macro core.
7	S-3	SONIC MACRO CORE	19"			
	6'-9"					
8						8'-0" - Clayey SAND with gravel (SC) Red-white (10R 4/6), dry, fine to medium grained sand, (COBR and non-COBR fill)
9	SS-4	SS	12"	14 20	9'-0" - silty SAND (SM) dark gray and black (N2), wet, fine to medium grained, particulate (GB COBR)	Water encountered at 9'-0" bgs during drilling
10	SS-5	SS	12"	9 18	Silty SAND with gravel (SM) gray-greenish (5Y 4/4), dry fine to medium grained sand, slightly to moderately indurated (COBR)	10'-0" - 6" OD outer casing advanced to a depth of 10' bgs
11	SS-6	SS	12"	13 49	Silty SAND (SM), dark gray and black (N2), dry moist, slightly indurated (GB COBR)	
12						



PROJECT NUMBER:

BORING NUMBER: GP-7C

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
12	SS-7	SS	5"	22	Same as above, bright green particles	Switched to 6 in. Split spoon sample
12.5	SS-8	SS	4"	32	12.5' - Fat CLAY (CH) Red (10R 4/6), highly plastic	
13					Boring terminated at a depth of 13.0' bgs	
14						
15						
16						
17						
18						



PROJECT NUMBER:

BORING NUMBER: GP-8A

Sheet: 1 OF 6

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE LOCATION PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: SONIC MULTIDRILL XL MAX 170

WATER LEVELS: ~ +8.5

START: 0800 FINISH: 1200

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)	6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					0-0.5': BLK ASPHALT	
1	S-1		3'	N/A	0.5-2.5': LT GRY CEMENTED F.M SAND (ROAD BASE)	
2					2.5-3.0': BRN CF SAND, SM SILT (FILL)	
3					3.0-4.25': GRY CLAY, SM F.M SAND, SILT, TR GVL	
4					4.25-5.0': RED BRN, BLK SILTY F-C SAND, SM GVL, HB	DCP +
5	S-2		3'	N/A	5.0-5.75': WHITE, GREEN CEMENTED C-M SAND, SM GVL	DCP +
6					5.75-6': RED BRN MOD CEMENTED C-F SAND, SM GVL, GREEN PARTICLES (HB COPR)	DCP +



PROJECT NUMBER:

BORING NUMBER: 4P-8A

Sheet: 2 of 6

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE LOCATION PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: SONIC MULTIDRILL XL MAY 170

WATER LEVELS: ~ +8.5

START: 0800 FINISH: 1200

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
6	S-3	RODSONIC	3'	N/A	6-7' GRY, RED-BRN SANDY SILT, SM GVL	DCP -
7					7-7.6' MOD HIGHLY LITHIFIED GB COPR - BLK, GREEN SILTY SAND, SM GVL	DCP +
8					7.6-9' RED-BRN HIGHLY LITHIFIED HB COPR - SILTY C-F SAND, SM GVL, GREEN PARTICLES	DCP +
9	SS-4	3" DIA. SS.	12"	2	9-9.5 HARD BLK - GREEN M-F SAND, TR SILT, MOD LITHIFIED GB COPR	
10					9.5-10.0 RED-BRN GRY, GREEN M-F SAND, TR SILT, GVL, HIGHLY LITHIFIED HB	
11	SS-5		12"	5	10-11 SOFT WET SILTY F-M SAND, TR CLAY, GREEN PARTICLES - HE COPR	DCP +
12	SS-6			25	11-11.7 BRN, GRY HIGHLY LITHIFIED, MOIST F-M SAND, SM SILT, GREEN PARTICLES (HB COPR)	
					11.7-11.9 BLK, GREEN HIGHLY LITHIFIED M-F SAND (GB COPR)	
				69	11.9-12 BRN, GRY HIGHLY LITHIFIED F-M SAND, SM SILT, GREEN PARTICLES (HB COPR)	



PROJECT NUMBER:

BORING NUMBER: 4P-8A

Sheet: 3 OF 6

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE LOCATION PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: SONIC MULTIDRILL XL MAX 170

WATER LEVELS: ~ +8.5

START: 0800 FINISH: 1200

LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
12	SS-7	3" DIA. SS	12"	20 64	12-13': BRN, GRY, YELLOW HIGHLY LITHIFIED F-M SAND, TR SILT, GVL (HB COPR)	EOB @ 15.0' DRILLER PUSHED 5" CASING TO 15', CLEANED OUT HOLE WITH SONIC CORE BEFORE INSTALLING INSTRUMENTATION
13	SS-8		12"	21 24	13-13.6: MOIST MOD. LITHIFIED BRN, GRY, GREEN M-F SAND SM SILT (HB COPR) --- 13.6-14: MOIST MOD LITHIFIED DK GRY, BLK, GREEN F-M SAND, TR SILT (GB COPR)	
14	SS-9		2"	10	14-14.5: MOIST MOD LITHIFIED RED BRN, GRY, F M SAND, SM SILT, YELLOW PARTICLES (HB COPR)	
15	SS-10		6"	11	14.5-14.8: WET DK GRY, BRN M-F SAND, TR SILT, GREEN PARTICLES (GB) 14.8-15 RED CLAY, MOTT. YELLOW	
16						
17						
18						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINALLOCATION BALTIMORE, MARYLANDBORING LOCATION SEE LOCATION PLANBORING NO. GP-8ASHEET 4 OF 6FILE NO. 10587SURFACE ELEV. ~ +17

DATUM _____

TEST/INSPECTION EQUIPMENT SONIC MULTIDRILL XL MAX 170

REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	MECHANICAL	DIA., IN. <u>5"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>10</u>
SKID <input checked="" type="checkbox"/>	HYDRAULIC	DIA., IN.	DEPTH, FT. FROM	TO
BARGE	OTHER	DIA., IN.	DEPTH, FT. FROM	TO
OTHER				

TYPE AND SIZE OF:D-SAMPLER 3" O.D. SPLIT SPOON

U-SAMPLER _____

S-SAMPLER _____

CORE BARREL 3" DIA. ROTASONIC

CORE BIT _____

DRILL RODS _____

DRILLING MUD USED

DIAMETER OF ROTARY BIT, IN. _____

TYPE OF DRILLING MUD _____

AUGER USED

TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. 140

SAMPLER HAMMER, LBS. _____

TYPE OF HAMMER _____

☐ YES☒ NO☐ YES☒ NOAVERAGE FALL, IN. 30

AVERAGE FALL, IN. _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
10/29	1200	15.0	15.0	7.5	HEAVY RAIN PREVIOUS NIGHT

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

PG. 5**STANDPIPE:**

TYPE

ID, IN.

LENGTH, FT.

TOP ELEV.

INTAKE ELEMENT:

TYPE

OD, IN.

LENGTH, FT.

TIP ELEV.

FILTER:

MATERIAL

OD, IN.

LENGTH, FT.

BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING

LIN. FT.

NO. OF 3" SHELBY TUBE SAMPLES

3.5" DIA. U-SAMPLE BORING

LIN. FT.

NO. OF 3" UNDISTURBED SAMPLES

CORE DRILLING IN ROCK

LIN. FT.

OTHER:

BORING CONTRACTORSONIC DRILLING SERVICES**DRILLER**BRIAN KARSHK**HELPERS**CHRIS PHELAN**REMARKS****RESIDENT ENGINEER**LYSANDRA LINCOLN

DATE

10/29/15

BORING NO.

GP-8A



PROJECT NUMBER:

BORING NUMBER: GP-8C

Sheet: 1

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL

LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: FRASTE MULTIDRILL XL MAX 170

WATER LEVELS: ~ +8

START: 0830 FINISH: 1200 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
				6" - 6" - 6" (N)		
0					0-0.3 BLK ASPHALT	5" DIA. CASING DRIVEN TO 10' ↓
1					CONCRETE	
2	S-1		12"	N/A		
3		ROD SONIC			3-5' CONCRETE	
4						
5	S-2		2'3"	N/A	5-5.5' BRN SANDY GVL	
6					5.5-6.0' MOD LITHIFIED BRN, BLK, GRY SILTY C-F SAND, TR. GVL	DPC+



PROJECT NUMBER:

BORING NUMBER: GP-8C

Sheet: 2

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: SONIC MULTIDRILL XL MAX 170

WATER LEVELS: ~ +8

START: 0830 FINISH: 1200 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S-3	ROTOSONIC	3'	N/A	6-6.5 RED-BRN CLAYEY F-M SAND, TR. GVL (HB)	DPC+
7					6.5 - 8.7 WEAKLY LITHIFIED RED-BRN F-C SAND, SM GVL, SILT (HB)	DPC+
8						
9	SS-4	3" SS	12"	4	8.7-9.0 HIGHLY LITHIFIED RED-BRN, GRN, GREEN SILTY F-M SAND (HB)	DPC+
					9-9.5 MOIST SOFT BRN. DK GRN SILTY F-M SAND (HB)	DPC+
					9.5-9.75 CONCRETE	
10	SS-5		12"	3	9.75-10 MOIST MOD LITHIFIED BRN, GRN SILTY F-M SAND, TR GVL (HB)	DPC+
					10-10.5 MOD LITHIFIED DK GRN, YELLOW M-F SAND, SM SILT (GB)	
					10.5-11 MOIST SOFT CLAY M-F SAND (GB)	DPC+
11	SS-6			3	11-12 MOIST MOD LITHIFIED RED BRN, GRN, GREEN SILTY F-M SAND (HB)	
12						

5" CASING DRIVEN TO 10' ↓



PROJECT NUMBER:

BORING NUMBER: GP-8C

Sheet: 3

SOIL BORING LOG

PROJECT: DUNDALK MARINE TERMINAL LOCATION: SEE PLAN

ELEVATION: ~ +17

DRILLING CONTRACTOR: SDS

DRILLING METHOD AND EQUIPMENT: SONIC MULTIDRILL XL MAX 170

WATER LEVELS: ~ +8

START: 0830 FINISH: 1200 LOGGER: L. LINCOLN

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INTRUMENTATION
12	SS-7	3" DIA. SS	4"	100 / 4"	HIGHLY LITHIFIED RED-BRN, GRAY, GREEN M-F SAND, FM SILT, TR. GVL (HB)	
	S-8	SONIC	8"	N/A	DO SS-7	
13						
	SS-9	3" DIA. SS	12"	31	DO SS-7	
				41		
14	SS-10		6"	30	DO SS-7	
	SS-11		6"	17	HIGHLY LITHIFIED RED-BRN CLAYEY F-M SAND, TR GVL (HB)	LOW DPC RXN SAMPLE SS-11 MAY BE MIXED W/ RED CLAY LINER
15	SS-12		4"	9	DO SS-11	
	SS-13		3"	7	V. SOFT RED CLAY	EOB @ 16.0'
16						
17						
18						

**Mueser Rutledge Consulting Engineers**

14 Penn Plaza - 225 West 34th Street

New York, NY 10122

T: 917 339-9300 F: 917 339-9400

www.mrce.com

PROJECT DUNDALK MARINE TERMINAL
 LOCATION BALTIMORE, MARYLAND
 BORING LOCATION SEE PLAN

BORING NO. GP-8C
 SHEET 4 OF 6
 FILE NO. 10587
 SURFACE ELEV. +17
 DATUM _____

TEST/INSPECTION EQUIPMENT _____
 REFERENCE CODES/STANDARDS _____

BORING EQUIPMENT AND METHODS OF STABILIZING BOREHOLE

TYPE OF BORING RIG	TYPE OF FEED DURING CORING	CASING USED	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
TRUCK	MECHANICAL	DIA., IN. <u>5"</u>	DEPTH, FT. FROM	<u>0</u> TO <u>10</u>
SKID <u>✓</u>	HYDRAULIC	DIA., IN. <u>4"</u>	DEPTH, FT. FROM	_____ TO _____
BARGE	OTHER	DIA., IN. _____	DEPTH, FT. FROM	_____ TO _____
OTHER _____				

TYPE AND SIZE OF:

D-SAMPLER 3" O.D. SPLIT SPOON
 U-SAMPLER _____
 S-SAMPLER _____
 CORE BARREL _____
 CORE BIT _____
 DRILL RODS _____

DRILLING MUD USED ☐ YES ☒ NO
 DIAMETER OF ROTARY BIT, IN. _____
 TYPE OF DRILLING MUD _____

AUGER USED ☐ YES ☒ NO
 TYPE AND DIAMETER, IN. _____

CASING HAMMER, LBS. _____ AVERAGE FALL, IN. _____
 SAMPLER HAMMER, LBS. 140 AVERAGE FALL, IN. 30
 TYPE OF HAMMER _____

WATER LEVEL OBSERVATIONS IN BOREHOLE

DATE	TIME	DEPTH OF HOLE	DEPTH OF CASING	DEPTH TO WATER	CONDITIONS OF OBSERVATION
10/30	1130	16	10	9	WATER LEVEL PRE-INSTRUMENTATION INSTALLATION

PIEZOMETER INSTALLED☒ YES☐ NO

SKETCH SHOWN ON

PG. 5

STANDPIPE:	TYPE	ID, IN.	LENGTH, FT.	TOP ELEV.
INTAKE ELEMENT:	TYPE	OD, IN.	LENGTH, FT.	TIP ELEV.
FILTER:	MATERIAL	OD, IN.	LENGTH, FT.	BOT. ELEV.

PAY QUANTITIES

3.5" DIA. DRY SAMPLE BORING	LN. FT.	NO. OF 3" SHELBY TUBE SAMPLES
3.5" DIA. U-SAMPLE BORING	LN. FT.	NO. OF 3" UNDISTURBED SAMPLES
CORE DRILLING IN ROCK	LN. FT.	OTHER:

BORING CONTRACTOR SONIC DRILLING SERVICES
 DRILLER BRIAN KARSHICK HELPERS CHRIS PHELAN
 REMARKS _____
 RESIDENT ENGINEER LISANDRA LINCOLN DATE 10/30/15

BORING NO. GP-8C



PROJECT NUMBER:

BORING NUMBER: GP-12A

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SST

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer Drilling and Testing Inc.

DRILLING METHOD AND EQUIPMENT:

Sonic Sump Drill max 170: SST Sampling

WATER LEVELS:

START: 11/9/15
13:52

FINISH: 11/9/15
15:30

LOGGER: K. Chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
0					3" Asphalt	Advanced to 10'-0" bgs
1					Silty SAND with gravel (SM), gray, light brown, (7.5 YR 5/4), moist, fine to medium grained sand	Using Rotasonic maxv core 2" ID
2						0'-6" - sample failed with rise - - ve -
3						7'-0" - Polyethylene clay liner encountered -
4					2'-0" - same as above, wet -	
5					6'-0" - Poorly graded sand with clay and gravel (SP-SC), Red-Yellows, Brown, (7.5 YR 4/6), dry, medium grained sand	
6					5'-0" - Same as Above, Gray (10YR 4/2)	



PROJECT NUMBER:

BORING NUMBER: GP-10A
Sheet: 2

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	SS-3	SONIC MACHO CORES	36"		6.0' - 7.5' - Red Faint clay (CL), Red (10Y4/6), moist, highly plastic.	
7					7.5' - 8.75' - Silty sand (SM), Brown, Red-green (7.5YR 4/2), dry, Particulate (HB CORE)	Dpe test: 400
8					8.75' - Poorly graded sand with silt (SP-SM), dark gray (7.5YR 5/2), moist, particulate (GB CORE)	
9	SS-4	SONIC MACHO CORE	12"		Silty sand (SM), Reddish-Brown (7.5YR 5/6), dry, Particulate to moderately indurated, laminated (HB CORE)	
10	SS-5	SS	12"	13 30	10.0' - 10.25' - same as above, moist, dark brown, gray-black (7.5YR 4/2), moderately to highly indurated 10.25' - 10.8' - same as above, Reddish-Brown (7.5YR 5/6), dry 10.8' - 11.0' - Poorly graded sand with silt (SP-SM), dark gray - black (2.5YR 4/2), bright green particles, moist, Particulate (GB CORE)	10.0' - Installed the 6" OD outer casing to a depth of 10.0' bgs. 10.5' - Switched to SS sampling below 10'. 14.5' - 16' hammer, 30mm drop - 3" dia sampler.
11	SS-6	SS		35 18	11.0' - 11.2' - same as above 11.2' - 11.8' - silty sand (SM), Reddish-Brown (7.5YR 5/6), dry, moderately to highly indurated (HB CORE) 11.8' - 12.0' - Reddish (GB CORE), dark green (5Y 4/6), moist	11.0' - Alternating layers of GB and HB CORE
12						



PROJECT NUMBER:

BORING NUMBER: GP-10A

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-7	SS	12"	49 92	Poorly graded SAND with silt (SP-SM), dark green (5Y 4/6), wet, Particulate (AB CORR) 12.5'-12.7'-Same as above, Red-Brown (7.5YR 5/6)	12.0'-Groundwater encountered at 12.0' bgs during drilling
13	SS-8	SS	6"	96	13.0'-Silty SAND (SM), Brownish Red (7.5YR 5/6), moist, moderately indurated, laminated Bright Yellow particles (HB CORR)	
	SS-9	SS	6"	46	Same as above, moist	
14	SS-10	SS	5"	41	Same as above, wet, ^{Red} clay lumps	
	SS-11	SS	4"	28	Poorly graded SAND with silt (SP-SM), Gray and dark green (2.5Y 4/3), moist, Particulate (AB CORR), Bright green Particles	
15	SS-12	SS	4"	10	Same as above, wet	15.0'-Installing the 6" OD outer casing down to 16' bgs.
	SS-13	SS	6"	7	15.5'-16.0'-Lat (1.0Y 1/1), Red (10Y 4/4), wet, highly plastic	
16					Bottom of boring at 16.0' bgs	



PROJECT NUMBER:

BORING NUMBER: GR 16C

Sheet: 1

SOIL BORING LOG

PROJECT: Honeywell DMT SS2

LOCATION:

ELEVATION:

DRILLING CONTRACTOR: Aquifer drilling and testing Inc

DRILLING METHOD AND EQUIPMENT: Sonic Samp Drill Max 170, SPT sampling

WATER LEVELS:

START: 11/10/15
7:45FINISH: 11/10/15
9:20

LOGGER: k-chaturvedi

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)		SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
				6" - 6" - 6" (N)		
0	S-1	SONIC MACRO CORE	18"	-	3" Asphalt	From 0'-10' Advanced the hole using Sonic macro core 3" ID DPC -
1					Silty SAND with gravel (SM), gray light brown (2-5 YR 5/5), moist, fine to medium grained sand	
2						
3	S-2	SONIC MACRO CORE	20"	-	3'0" - Same as above	DPC -
4					3'6" - Poorly graded SAND with clay and gravel (SPSC), Reddish-Brown (2.5 YR 4/6), dry, fine grained sand	DPC -
5					3'0" - Same as above, gray (10 YR 4/1)	DPC -
6						

SOIL BORING LOG

PROJECT:

ELEVATION:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

LOCATION:

DRILLING CONTRACTOR:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
6	S3	SONIC MARELLORE	36"	-	6.0-7.0' - Fat CLAY (CH), Red (10YR 4/1.6) moist, highly plastic	R 5/6) DPC +
7				-	7.0' - Silty SAND (SM), Red-Brown (7.5YR 5/6) dry, fine grained sand, particulate to slightly indurated (HS CORE)	
8						
9	S4	SONIC MARELLORE	12"	-	9.0' - Silty SAND (SM), Light gray (10YR 4/2) wet, bright yellow particles, particulate to slightly indurated (SB CORE)	DPC +
10	S5	SS	12"	22 25	10.0' - Silty SAND with gravel (SM), Red-Brown (7.5YR 5/6), dry, bright green particles, moderately to highly indurated, laminated (HS CORE)	10.0' Installed the 6" OD outer casing to a depth of 10' bgs.
11					10.5' - increase in gravel content, white quartz-like gravel	10.5' Below 10' switched to SS sampling, 10-16 hammer, 30 in drop, 5' dia sampler.
12	S6	SS	12"	60 62	11.0' Poorly graded sand with silt (SP-SM), dark gray-black (N2), wet, bright green particles, particulate 11.5' - silty clay (SM), Brown-green dry, moderately indurated, laminated	11.0' Alternating layers of SS and HS CORE
13						



PROJECT NUMBER:

BORING NUMBER: GP-100

Sheet: 3

SOIL BORING LOG

PROJECT:

LOCATION:

ELEVATION:

DRILLING CONTRACTOR:

DRILLING METHOD AND EQUIPMENT:

WATER LEVELS:

START:

FINISH:

LOGGER:

DEPTH BELOW (ft)	SAMPLE			STANDARD PENETRATION TEST RESULTS	SOIL DESCRIPTION	COMMENTS
	NUMBER	TYPE	RECOVERY (ft)			
				6" - 6" - 6" (N)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS AND INSTRUMENTATION
12	SS-7	SS	12"	34 58	Same as above, wet	12' of groundwater encountered at 12' of logs during drilling
13	SS-8	SS	2"	9	Same as above, wet	
	SS-9	SS	4"	11	Sandy tan clay (clay), Red-white (dry) (10/4/4) dry, low plasticity	
14					Bottom of boring at 14' of logs	75' outer casing installed to a depth of 14' of logs
15						
16						

BORING LOG

Page 1 of 7

Honeywell

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006

Northing: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recovery	Soil Code	Pattern	Soil Description	DMT-11S Diagram
0		Asphalt		Asphalt	
		CL		SANDY CLAY (CL): moist, dark reddish brown, stiff, trace gravel and silt, trace organics, homogeneous, fill	
5		GP		GRAVEL (GP): moist to dry, white and black, dense, poorly graded gravel, trace silt and sand, fill	
7					

BORING LOG

Page 2 of 7

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006

Honeywell

Northing: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recovery	Soil Code	Pattern	Soil Description	DMT-11S Diagram
7		GP		GRAVEL (GP); moist to dry, white and black, dense, poorly graded gravel, trace silt and sand, fill.	
		SP		SAND (SP); moist, light tan, dense, fine to coarse grained quartz sand, trace silt, homogeneous, fill.	
		CL		SILTY CLAY (CL); moist, red brown, very stiff, trace gravel, sand and organics, homogeneous, trace sand pockets, fill.	
10		GP		SANDY GRAVEL (GP); moist, gray, dense, homogeneous, fill.	
		SP		SAND (SP); moist, red brown, dense, fine to coarse grained quartz sand, trace silt, well compacted, COPR.	
		SP		SAND (SP); moist, brown, mottled green and black, fine to coarse grained quartz sand, trace gravel, silt and clay, well compacted, lensed, gravel lens at 12.5', COPR.	
		ML		CLAYEY SILT (ML); moist, gray brown, very stiff, trace gravel, homogeneous, fill.	
14					

BORING LOG

Page 3 of 7

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006

Honeywell

Northing: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Soil Code	Pattern	Soil Description	DMT-11S Diagram
14	CL		CLAY (CL), moist, gray, red and white, dense, fine to coarse grained quartz sand, trace silt, interbedded, fill.	
15	SP		SAND (SP), moist, gray, brown, light brown, black and green, dense, fine to coarse grained quartz sand, trace gravel, concrete and silt, well compacted, COPR and fill intermixed.	
			No recovery from 17' to 20'	
20	SC		CLAYEY SAND (SC), moist, red brown and dark gray, mottled white, stiff, trace gravel and silt, fine to coarse grained quartz sand lenses, fill, confining COPR above from material below.	
21				

BORING LOG

Page 4 of 7

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2008

Honeywell

Northing: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recovery	Soil Code	Pattern	Soil Description	DMT-11S Diagram
21		SC		CLAYEY SAND (SC); moist, red brown and dark gray, mottled gray, w/lt. trace gravel and silt fine to coarse grained quartz sand lenses, fill, confining CDPH above from material below.	
25		SP		SAND (SP); wet, gray, loose, fine to coarse grained quartz sand, little gravel, homogeneous, native materials.	
28					

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006



Northings: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recon	Soil Code	Pattern	Soil Description	DMT-11S Diagram
28		CL		CLAY (CL); moist, light gray, mottled light brown (FeO2), stiff to very stiff, some silt, trace organics, homogeneous, native materials.	
30				SILTY SAND (SM); wet, brown, loose, fine to coarse grained quartz sand, homogeneous.	
35					

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006



Northings: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recovery	Soil Code	Pattern	Soil Description	DMT-11S Diagram
35		SM		SILTY SAND (SM): wet, brown, loose, fine to coarse grained quartz sand, homogeneous.	
				SAND (SP): wet, light gray, loose, fine to coarse grained quartz sand, trace silt and organics, homogeneous, native materials.	
		SP			
40					
42					

BORING LOG

Page 7 of 7

Site: Dundalk Marine Terminal

Boring No: DMT-11S

Diameter: 8 in

Date: 01/06/2006

Honeywell

Northing: 574430.5

Easting: 1448175.9

Elevation: 22.10

Datum: Baltimore City

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger





Consultant: L. Hunt (CH2M Hill, Inc.)

Project No: 327494

Field Book No:

Total Depth: 48.0 Ft

GW Depth: 24.0 Ft

Depth Ft	Recovery	Soil Code	Pattern	Soil Description	DMT-11S Diagram
42		SP		SAND (SP); wet, light gray, loose, fine to coarse grained quartz sand, trace silt and organics, homogeneous, native materials.	
		SC		CLAYEY SAND (SC); wet, gray, medium dense, homogeneous, grades to finer sand and silt at bottom, native materials.	
45		CL		SILTY CLAY (CL); moist, gray, stiff, trace mica, organics, and sand, homogeneous, native materials.	
48.0					

Twenty-five feet of augers were lost in first attempt at sampling and well installation. The augers were lost in the process of installing the well, so another borehole was drilled nearby and the well was installed here.

BORING LOG

Page 1 of 2

Honeywell

Site: Dundalk Marine Terminal
 Boring No: DMT-56S
 CPT No:

Northing: 574170.4
 Easting: 1447839.8
 Elevation: 13.1

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 29.0 Ft
 GW Depth: 0.0 Ft
 Date: 09/04/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	Well Diagram	W	Gs	PL	LL	P200
0													
5			-		Borehole advanced to 10 feet prior to collecting specimens								
10		DMT-56S-SC-110426	-		SANDY SILT (ML) - yellowish red (5 YR 5/8) with trace gray (10 YR 5/1), moist to wet, fine sand, trace coarse sand, some gravel, medium stiff	ML			15				
15			-										

BORING LOG

Page 2 of 2

Honeywell

Site: Dundalk Marine Terminal

Boring No: DMT-56S

CPT No:

Northing: 574170.4

Easting: 1447839.8

Elevation: 13.1

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 29.0 Ft

GW Depth: 0.0 Ft

Date: 09/04/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	Well Diagram	W	Gs	PL	LL	P200
15					SANDY SILT (ML) - yellowish red (5 YR 5/8) with trace gray (10 YR 5/1), moist to wet, fine sand, trace coarse sand, some gravel, medium plasticity	ML							
		DMT-56S-SG-176173			SILTY CLAY (CL) - dark gray (10 YR 4/1), moist, great very fine sand, soft, medium plasticity	CL			30				
20					POORLY-GRADED SAND (SP) - black (10 YR 2/1) and pale brown (10 YR 6/3) grading to pale brown (10 YR 6/3) and very pale brown (10 YR 7/3) at 18 feet; saturated, fine to medium sand, (dense)	SP							
					No recovery								
25					POORLY-GRADED SAND (SP) - pale brown (10 YR 6/3), very pale brown (10 YR 7/3) and dark gray (10 YR 4/1), saturated, fine to medium sand, (dense)	SP	Poor recovery due to runny, saturated sands		29				
		DMT-56S-SG-20280			No recovery								
30.0					Lithology described from DPT borehole. Well installed with hollow-stem auger								



LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-61 Drill Rig, 11"D.D.,

6"I.D. Hollow Stem Augers

Sampling Method: Split Spoon 2"D.D.,

24" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
							0		SOIL DESCRIPTION
									Asphalt to 10"
								GP	Green gravel, wet, coarse to 3 ft.
SS	24	24	1	4.5	3-3-3-6				Bright orange red clay, dry to moist, slightly sticky, medium stiff plastic
SS	24	24	2	6.5	3-9-9-6		5	CL	Bright orange red clay, dry to moist, slightly sticky, medium stiff plastic Water in augers at 6.5 ft.
SS	24	14	3	8.5	6-4-8-12			SP	Dark gray green silty sand, moist, fine grained, medium dense, w/ yellow to yellow green tailings fill and odor
SS	24	13	4	10.0	4-5-6-11		10		Bright orange red clay, dry to moist, slightly sticky, medium stiff, plastic w/ some tailings fill 10.8-11.0 ft.
SS	24	22			3-2-5-6			CL	Bright orange red clay, dry to moist, slightly sticky, medium stiff, plastic
SS	24	14	5	14.0	3-7-7-7				Bright orange red clay, dry to moist, slightly sticky, medium stiff, plastic w/ some tailings 14.7-15.0 ft.
							15		TD soil sampling 13:30 hrs at 15.0 ft. Shallow well completion; hole backfilled to 9 ft. w/ bentonite pellets, Morie no. 2 sand foot to 8.7 ft. Install 4"I.D. sched 40 PVC no. 10 slot screen 9.0-6.0 ft. Place morie no. 2 sand pack 9.0-5.5 ft. Place bentonite pellet seal from 5.5 ft. to 10 in. Manhole installation to follow
							20		

SAMPLER TYPE

SS-DRIVEN SPLIT SPOON

SH-PRESSED SHELBY TUBE

OST-OSTERBURG PISTON SAMPLER

DEN-DENISON CORE BARREL SAMPLER

SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE

AT COMPLETION

AFTER

HRS.

AFTER

24 HRS.

FT.

FT.

FT.

LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-80 Drill Rig, 7"O.D. roller bit
mud rotary method

Sampling Method: Split Spoon 2"O.D.,
18" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
SPT	18	0			2-2-3		20	GM	SOIL DESCRIPTION
									Varicolored red clay, green silt and clay, organic mud, with fine to medium subrounded gravel and sand, wood debris
SPT	18	6	6	25.0	2-3-3		25		Various fill material, clay, sand, gravel, mud and wood debris
SPT	18	14	7	31.0	2-3-4		30	SM	Light gray streaked brown sand, wet, very fine to fine grained, with some silt, loose
									Gradational contact
SPT	18	12	8	35.0	1-2-2		35	CL/ML	Medium gray streaked green silt w/ some clay, wet, some fine sand, soft, low to moderate plasticity
							40	ML	Dark green silt, fine sand, micaceous composition

SAMPLER TYPE
SS-DRIVEN SPLIT SPOON
SH-PRESSED SHELBY TUBE
OST-OSTERBURG PISTON SAMPLER
DEN-DENISON CORE BARREL SAMPLER
SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE
AT COMPLETION
AFTER HRS.
AFTER 24 HRS.

FT.
FT.
FT.

LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-80 Drill Rig, 7"O.D. roller bit
mud rotary method

Sampling Method: Split Spoon 2"O.D.,
18" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
									SOIL DESCRIPTION
SPT	18	15	9	41.0	4-5-7		40	ML	Dark green silt w/ little very fine sand, moist, stiff, micaceous, non-plastic
									Grading to medium stiff, increasing fines content
SPT	18	18	10	46.0	2-2-4		45		Dark green silt w/ little fine sand and trace clay, medium stiff, low plasticity
SH	24	24	ST 1	48.0			50	ML/CL	Collect Shelby Tube sample from 48.0-50.0 ft. Dark green silt w. some clay and very fine sand, very moist, slightly micaceous, low plasticity, medium stiff
SPT	18	18	11	56.0	1-2-2		55		Dark green silt w/ little clay, moist
							60		

SAMPLER TYPE
 SS-DRIVEN SPLIT SPOON
 SH-PRESSED SHELBY TUBE
 OST-OSTERBURG PISTON SAMPLER
 DEN-DENISON CORE BARREL SAMPLER
 SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE
 AT COMPLETION
 AFTER HRS.
 AFTER 24 HRS.

FT.
 FT.
 FT.

LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-80 Drill Rig, 7"O.D. roller bit
and rotary method

Sampling Method: Split Spoon 2"O.D.,
18" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
SPT	18	15	12	61.0	2-3-3		60	ML	SOIL DESCRIPTION
									Dark green silt w/ little clay and very fine sand, moist, medium stiff, low plasticity
							65		Drilling smoothly
SPT	18	16	13	71.0	2-2-3		70		Dark green silt w/ trace of clay
							75		Drilling smoothly
							80		

SAMPLER TYPE
 SS-DRIVEN SPLIT SPOON
 SH-PRESSED SHELBY TUBE
 OST-OSTERBURG PISTON SAMPLER
 DEN-DENISON CORE BARREL SAMPLER
 SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE
 AT COMPLETION
 AFTER HRS.
 AFTER 24 HRS.

FT.
 FT.
 FT.

LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-80 Drill Rig, 7"D.D. roller bit
and rotary method

Sampling Method: Split Spoon 2"D.D.,
18" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
									SOIL DESCRIPTION
SPT	18	18	14	81.0	2-4-5		80	ML/CL	Dark green silt w/little clay and very fine sand, moist micaceous, low to medium plasticity
SPT	18	12	15	85.5	4-4-7		85		Dark green silt, micaceous
									Penetration difficult past 80.5 ft., but no fluid loss
SS	12	8	16	90.5	35-48		90	SP/SM	Medium gray sand, wet, fine to medium grained w/ trace to a little amount silt, subangular to subrounded grains, very dense predominantly quartzose composition
									Grading to more silt content
SPT	18	12	17	95.5	17-21-24		95	SM	Medium gray sand, wet, fine grained w/ some silt micaceous, dense
								SP/SM	Less silt content past 95.5-98.5 ft.
SPT	18	13	18	99.9	14-15-17		100		

SAMPLER TYPE
SS-DRIVEN SPLIT SPOON
SH-PRESSED SHELBY TUBE
OST-OSTERBURG PISTON SAMPLER
DEN-DENISON CORE BARREL SAMPLER
SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE
AT COMPLETION
AFTER HRS.
AFTER 24 HRS.

FT.
FT.
FT.

LOG OF SOIL BORING

15 LOVETON CIRCLE

SPARKS, MARYLAND 21152

TELE: 301-771-4950

BORING NO. EA 7M

Coordinates:

Surface Elevation: 11.76

Casing Above Surface:

Reference Elevation:

Reference Description:

Start Date: 02-17-87

Completion Date: 02-20-87

Location: Dundalk Marine Terminal

Job No. DMT61A

Client: Maryland Port Administration

Drilling Method: Mobile B-80 Drill Rig, 7"D.D. roller bit
mud rotary method

Sampling Method: Split Spoon 2"D.D.,
18" long driven w/ 140 lb. Hammer dropping 30"

SAMP TYPE	IN DRVN	IN RCVD	SAMP NO.	SAMP DPTH	BLOWS/6"	Cr FILL	DEPTH FEET	GRAPH LOG	SURFACE CONDITIONS
									Flat asphalt road surface
							100	SP/SM	SOIL DESCRIPTION
									Some fluid loss noted past 100 ft.
SPT	12	0			8-44		105	SP/GP	Varicolored to tan gravel and coarse sand, poorly sorted/well graded trace silt content
									Penetration difficult past 107 ft. Lost large amount of fluid past 108 ft.
SPT	9	6	19	110	38-50/3		110		TD soil sampling 15:00 hrs. at 111 ft.
							115		
							120		

SAMPLER TYPE

SS-DRIVEN SPLIT SPOON
SH-PRESSED SHELBY TUBE
OST-OSTERBURG PISTON SAMPLER
DEN-DENISON CORE BARREL SAMPLER
SPT-STANDARD PENETRATION TEST (ASTM D 1586-84)

GROUND-WATER DEPTH BELOW GRADE AT COMPLETION

AFTER HRS.
AFTER 24 HRS.

FT.
FT.
FT.

PROJECT NUMBER
706612.DM.03.30.36.ES

BORING NUMBER
S-1

SHEET 2 OF 2

SOIL BORING LOG

PROJECT: Geotech and GW Invest Area 1501/1602

LOCATION: DMT, Baltimore, MD

ELEVATION: T&D

DRILLING CONTRACTOR: Haynes and Associates

DRILLING METHOD AND EQUIPMENT USED: 7822BT Geoprobe rig w/ 3 1/4 ID HSA / Split spoon

WATER LEVELS: NM

START: 1-12-19 0845

END: 1-12-19 1110

LOGGER: Lisa Carter

DEPTH BELOW SURFACE (FT)				STANDARD	CORE DESCRIPTION	LOGGER: Lisa Carter	
INTERVAL (FT)				PENETRATION	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	COMMENTS	
RECOVERY (IN)				TEST			
#/TYPE				RESULTS			
				6"-6"-6"-6" (N)		DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION.	
0							
1	0'-2'		SS-1	7-11-12-14 (23) Previous attempt on 1-3-19		Note = Sediment starts 8'2" below top of rig cap. All depths are below sediment level in feet. <u>DPC</u>	
2							
3	2'-4'	0.6' 2.0'	SS-2	4-5-6-4 (11)	2'-2.6' Sandy silt (ML), dark yellowish brown 10yr 4/4, wet, stiff, No plasticity, fine to med grained sand, trace subrounded gravel $\approx 1"$		
4							
5	4'-6'	1.3' 2.0'	SS-3	2-3-3-4 (6)	4'-5.3' Poorly Graded Sand (SP), very dark grayish brown 10yr 3/2, wet, loose, medium grained sand, trace silt, trace well rounded gravel 0.2 inches, at 4.7' bgs		
6							
7	6'-8'	2.0' 2.0'	SS-4	1-2-2-4 (4)	6'-8' Same as above. clay lense at 7.3' and 7.6'		
8							
9	8'-10'	2.0' 2.0'	SS-5	2-2-2-3 (4)	8'-10' Same as above - all SP		
10							

PROJECT NUMBER
706612.DM.03.30.36.ES

BORING NUMBER
S-1

SHEET 1 OF 2

SOIL BORING LOG

PROJECT : Geotech and GW Invest Area 1501/1602

LOCATION : DMT, Baltimore, MD

ELEVATION : T&D

DRILLING CONTRACTOR : Haynes and Associates

DRILLING METHOD AND EQUIPMENT USED : 7220T Geoprobe HSA 3 1/4" ID w/ split spoon

WATER LEVELS : NM

START : 1-18-19 0845

END : 1-18-19 1110

LOGGER : Lisa Carter

DEPTH BELOW SURFACE (FT)				STANDARD	CORE DESCRIPTION	LOGGER: Lisa Carter
INTERVAL (FT)				PENETRATION	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	COMMENTS
RECOVERY (IN)				TEST		
#/TYPE				RESULTS		
				5"-6"-6"-6" (N)		DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION.
10					10'-11.5' Poorly Graded Sand (SP) very dark grayish brown	DPC
11	10'-12'	1.5' 2.0'	SS-6	5-13-14-16 (27)	10 1/2 3/2, wet, medium dense medium grained Sand, trace silt.	
12					12'-12.6' Poor Graded Sand (SP), Brown 10 1/2 4/3, dense, wet, medium grained Sand, trace silt	
13	12'-14'	1.3' 2.0'	SS-7	13-15-18-19 (33)	12-6'-12.8' Poorly Graded Gravel w/ Sand (GP), dark brown 10 1/2 3/3, wet, dense, fine rounded gravel.	
14					12.8'-13.3' Poorly Graded Sand (SP), brown 5 1/3 10 1/2 R, wet, dense, fine to medium grained Sand, little silt	
15	14'-16'	0.5' 2.0'	SS-8	4 7-12-15 (19)	14'-14.6' Poorly Graded Sand (SP) + yellowish brown 10 1/2 R 5/6, wet, medium dense, fine grained Sand, trace silt	
16					16'-16.3' Same as above	
17	16'-18'	0.3' 2.0'	SS-9	4 8-9-11 (17)	18'-20' Fat clay (CH), very dark gray 10 1/2 R 3/2 w/ black mottling to 18.9'. From 18.9'-20' dark grayish brown 10 1/2 R 4/2, moist soft to medium consistency, high plasticity.	Set 1" well 10' screen to 18' bgs
18						
19	18'-20'	2.0' 2.0'	SS-10	woh-22-12 (4)		
20						

End boring at 20' below sediment

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: tripod cathead hammer

ATD WATER LEVEL :

START: 8/24/18	1029	END:
----------------	------	------

LOGGER: J. Raftern

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
				#TYPE	DPC (COPR)							
0-4	0.4								0-3.6 No recovery 3.6-4.0 clay (CL) 2.5YR 7/8 moderate orange moist, M-F, trace sand at 4.0ft			
4-8	1.5								4-6.5 No recovery 6.5-7.6 clay (CL) 2.5YR 7/8 moist, firm 7.6-8.0 clay (CL) 2.5YR 7/8 moist, M-F, trace sand			
8-11.6									8-11.6 No recovery 11.6-12.0 clay (CL) 2.5YR 7/8 moist M-F			

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: *trpoe*

ATD WATER LEVEL:

START: 8/21/18 1020 END:

LOGGER: *L. Raterink*

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (IN)	SAMPLE #/TYPE					
11								
12						CL		
13	12-16	05			12-15.5 No recovery 15.5-16 Silty clay 2.5YR 7/8 wet, Soft to Medium. little med sand			
14								
15								
16								
17								
18								
19								
20								

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

S-2 (offset) Page 1 of 2

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED : tripod

ATD WATER LEVEL :

START : 8/23/18 8:30 END : 8/23/18 16:30

LOGGER : L. Raterink

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
1	2	0.9	SS-1					0-1.1 NO recovery 1.1-1.6 clay (cl) S-M, moist 2.5 YR 7/8 1.6-2.0 silty clay M-F Moist 10 YR 7/8			
2	2-4	0.5	SS-2					2.0-3.5 NO recovery 3.5-4.0 SAA			
3	4-6	1.0	SS-3					4.0-5.0 NO recovery 5.0-6.0 SAA			
4	6-8	1.3	SS-4					6.0-6.7 NO recovery 6.7-7.7 SAA 7.7-8.0 silty clay (cl) little sand, moist, (transition zone)			
5	8-10	1.5	SS-5					8.0-8.5 no recovery 8.5-9.3 silty clay (cl) moist, S-M 9.3-9.6 SAA, wet, v. soft 9.6-10.0 silty clay, M-F dry - Moist			

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: Dry PDC

ATD WATER LEVEL:

START: 8/23/18 0830 END: 8/23/18 1630

LOGGER: L. Rattrick

DEPTH BELOW SURFACE (FT)	INTERVAL (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
	RECOVERY (IN)								
	SAMPLE								
	#/TYPE	DPC (COPR)							
11	10-12	1.8	55-6	-		10.0-10.2 NO recovery 10.2-10.8 silty clay, M-F 2.5YR 7/8, moist 10.8-11.3 clayey silt, soft moist 2.5YR 7/8 11.3-11.8 clayey silt, soft, moist 2.5YR 7/8 w/ 5YR 5/6 11.8-12.0 clayey silt M-F moist			
12	12-14	1.3	55-7	-		12.0-12.7 NO recovery 12.7-13.3 same as 11.3-11.8 13.3-14.0 clayey silt, moist medium, little fine sand 2.5YR 7/8 w/ 5YR 5/6			
13									
14	14-16	0.5	55-8	-		14-15.5 NO recovery 15.5-16.0 SNA			
15									
16	16-18	1.4	55-9	-		16.0-16.6 NO recovery 16.6-16.8 med sand, wet, trace gravel, loose/med 10YR 2/2 16.8-17.5 med sand, wet, loose/med, poorly graded 10YR 6/2 17.5-18.0 fine to med sand wet, poorly graded			
17									
18	18-20	0.9	55-10	-		18-19.1 NO recovery 19.1-19.3 SNA 19.3-20.0 same as 16.8-17.5			
19									
20									

EOB @ 20 ft

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: tripod

ATD WATER LEVEL:

START: 8/24/18 1450 END: 8/24/18 1715

LOGGER: L Raterink

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE		COPR		SOIL DESCRIPTION		USCS		BLOW COUNTS		COMMENTS	
												</					

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: HyPod

ATD WATER LEVEL:

START: 8/24/18 1400 END: 8/24/18 1715

LOGGER: J. Raterink

DEPTH BELOW SURFACE (FT)	INTERVAL (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
	RECOVERY (IN)								
	SAMPLE								
	#	TYPE	DPC (COPR)						
11					-	10.5-10.8 same as 9.9-10.2 10.8-12.0 clayey silt 2.5 YR 7/8, moist few v fine sand			
12									
13	12-16	3.7	MC-4		-	12.0-12.3 no recovery 12.3-12.6 SAA 12.6-12.8 sandy gravel little silty clay, wet 10YR 3/2 12.8-13.9 clayey silt moist, soft 13.9-14.6 silty clay, moist v. soft 10YR 3/2 14.6-15.2 medium sand, wet 100% to medium, few silt 10YR 3/2 15.2-16 clayey silt, moist firm 10YR 3/2			
14									
15									
16									
17	16-20	3.8	MC-5		-	16-16.2 no recovery 16.2-17.3 SAA 17.3-18.5 clayey silt M-F, moist, 10YR 7/2 18.5-19.5 fine sand, few silt, moist to wet, 10YR 7/2 19.5-20 f-m sand, wet, 10YR 7/2			
18									
19									
20									

EOB @ 20 ft

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED : tripod

ATD WATER LEVEL :

START 8/25/18 1520 END: 9/25/18

LOGGER : C. Raterink

DEPTH BELOW SURFACE (FT)			INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (IN)	SAMPLE						
			#/TYPE	DPC (COPR)					
1	0-4	1.5	MC-1			0-2.5 no recovery 2.5-3.0 Silty clay red, v soft, moist ^{trace} gravel 3.0-3.6 silty clay red moist Firm 3.6-4.0 clayey silt moist, red & brown little sand (fine)			104R 216
4	4-8	2.5	MC-2			4-5.5 no recovery 5.5-5.9 clayey silt 104R 216, moist, Firm little fine sand 5.9-8.0 clayey silt (cl) moist, U-F 257R 5110			
8	8-12	2.6	MC-3			8-9.4 no recovery 9.4-10.1 SNA 10.1-10.6 clayey silt Firm 257R 5110 10.6-11 SA 94-10.1 11-11.2 SA 10.1-10.6			

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

S-4

Page 2 of 2

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: tripod

ATD WATER LEVEL:

START: 8/23/12

END: 8/25/12

LOGGER: J. Raftery

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
SAMPLE #	TYPE	DPC (COPR)				
11			11.2-11.6 fine-med sand dark gray, wet, med			104R3/2
			11.6-11.8 sandy gravel wet med, gray			104R5/4
			11.8-12 sand (med), wet med, brown			104R5/6
12						
13	12-16	MC-4	12-14.8 SAA			
			14.8-16 med sand moist to wet, med loose			
			104R9/4			
14			15.8-16 SAA			104R6/2
15						
16						
17	16-20	MC-5	16-17.5 no recovery			
			17.5-20 SAA			
18						
19						
20						

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: tripod

ATD WATER LEVEL:

START: 8/27/18

END: 8/27/18

LOGGER: L. Rutenik

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
		SAMPLE #	DPC (COPR)			
0-1.3	4	27 MC	1			NO recovery
1.3-2.0						clayey silt med, red moist
2.0-2.6						silty clay M-F, red moist
2.6-3.3						SA 1.3-2.0
3.3-3.4						silty clay firm, moist, pink
3.4-4.0						SA 1.3-2.0
4-6.9						NO recovery
6.9-7.1						SA 3.3-3.4
7.1-8.0						SA 1.3-2.0
8-8.6						NO recovery
8.6-8.8						clayey silt red, soft
8.8-8.9						angular gravel full material wet, pooling water

JACOBSPROJECT NUMBER
706612

BORING NUMBER

S-5

Page 2 of 2

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolf

DRILLING METHOD AND EQUIPMENT USED: tripod

ATD WATER LEVEL:

START: 8/27/12

END: 8/27/12

LOGGER: L. Kozanik

DEPTH BELOW SURFACE (FT)

DEPTH BELOW SURFACE (FT)	SOIL DESCRIPTION				USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS	
	INTERVAL (FT)	RECOVERY (IN)		COPR Strata				
		SAMPLE						
		#/TYPE	DPC (COPR)					
11							8.9-9.1 med sand, wet little gravel, med	10YR 5/12
							9.1- F-M sand moist-wet	10YR 5/2
							10.8 med low	
12							10.8- 11.7 SAA w/ mixing 2.5YR 8/16	2.5YR 8/16
							11.7-12 SA 9.1-10.8 except 2.5YR 8/16	10YR 9/8
13	12- 16	3.8	ML- 4				12- 12.2 no recovery	
							12.2-16 med sand, to moist to wet, medium dense	
14								
15								
16								
17	16- 20	4.0	ML- 5				16-20 SAA	
18								
19								
20								

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: TBD

DRILLING CONTRACTOR: Parrott-Wolff Mike Hynes - driller Hynes and Associates Drilling

DRILLING METHOD AND EQUIPMENT USED: HSA/Split Spoon - mobile Drill 45 3" H augers

ATD WATER LEVEL: TBD

START: 12-3-12 1020

END: 12-3-13 1210

LOGGER: Lisa Carter

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (FT)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.			DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS. DRILLING ACTIONS/DRILLER COMMENTS
SAMPLE	#TYPE					
		DPC (COPR)				
0			0'-0.2' Debris / Trash			
1	0-2	0.5'	SS-1			
		2'	0.2'-0.5' Poorly Graded Sand (SP), wet, dense, medium grained Sand. Strong brown 7.5% 4/6, trace silt.	SP	1-1-2-2 (3)	Blow counts 1-1-2-2
2						
3	2-4	1.2'	SS-2			
		2.0'	2'-3.1' Same as above - medium dense. Positive DPC at 2.7' bgs minor reactive wood fragments at 3.1' bgs	SP	6-8 9-10 (17)	6-8-9-10
4						
5	4-6	1.3'	SS-3			
		2.0'	4'-5.3' well Graded gravel with Sand (GW) wet, dense, yellowish brown 10% 5/4, fine to coarse gravel, angular to sub rounded, medium to coarse grained Sand.	GW	8-21 50/3	
6						
7	6-8	0.8'	SS-4			
		2.0'	6'-6.8' Poorly Graded Sand (SP), wet, dark medium dense, dark yellowish brown 10% 3/6, medium grained Sand, some silt, trace rounded fine gravel	SP	6-8 6-6 (14)	
8						
9	8-10	1.1'	SS-5			
		2.0'	8'-9.1' Silt, Sand (SM) wet, loose to very dense, yellowish brown 10% 5/6, fine to medium grained Sand, slight cohesion	SM	2-3	
		1.9'	Aggular gravel fragment at 9.1' bgs		50/5	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: TBD

DRILLING CONTRACTOR: Parrett-Wolff Hines and Associated Drilling

DRILLING METHOD AND EQUIPMENT USED: HSA / Split Spoon - mobile Drill 4" 3/4" Augers

ATD WATER LEVEL: TBD

START: 12-3-18 1020 END: 12-3-18

LOGGER: Linc Cate

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS. DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (FT)	SAMPLE #TYPE DPC (COPR)					
10					10'-11.2' Same as above, loose.	sm		
11	10'-12'	1.2' 2.0'	SS-6		11.2'-11.8' Fat Clay (CH) wet, stiff, very dark grayish brown 3/2.25, high plasticity	CH	10-5-4-5 (9)	
12					12'-13' Same as above Soft to medium consistency			
13	12'-14'	1.2' 2.0'	SS-7				1-2-3-3 (5)	
14					14'-15.2 Same as previous			
15	14'-16'	1.2' 2.0'	SS-8				2-3-2-3 (5)	
16					16'-18' Same as previous			
17	16'-18'	2.0' 2.0'	SS-9				2-2-3-1 (5)	
18					18'-19' Same as previous			
19	18'-20'	1.2' 2.0'	SS-10		19'-19.2' Clayey Sand (SC) 1 wet, loose, dark grayish brown 2.5 3/2. fine to medium grained SC (9) sand, cohesive.	SE	2-3-6-6	

grayish brown 2.5 3/2.
fine to medium grained SC (9)
sand, cohesive.

<h1>JACOBS</h1>		PROJECT NUMBER		BORING NUMBER <u>S-6</u>			
		<h2>SOIL BORING LOG</h2>					
PROJECT: Honeywell DMT				LOCATION: Baltimore, MD			
ELEVATION: <u>TRD</u>				DRILLING CONTRACTOR: <u>Parrett-Wolff</u>			
DRILLING METHOD AND EQUIPMENT USED: <u>HSA / split spoon - mobile Drill 45' 3/4" ID auger</u>							
ATD WATER LEVEL: <u>TRD</u>		START: <u>12-3-17 10:20</u>		END: <u>12-3-18 12:10</u>			
LOGGER: <u>Lisa Carter</u>							
DEPTH BELOW SURFACE (FT)	INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS. DRILLING ACTIONS/DRILLER COMMENTS.
	RECOVERY (FT)	SAMPLE					
	#TYPE	DPC (COPR)					
20							
21	20'-20.8'	1.2'	SS-11	20'-20.8' <u>Facile Grained Sand (SP)</u> , wet, loose, very dark grayish brown. 2.54 3/2, medium grained sand, trace rounded fine gravel	SP	1-3-5-5 (8)	Set well from 19'-21' target Sand interval
22	20.8'-21.2'	0.4'		20.8'-21.2' <u>Fat Clay (CH)</u>	CH		
23	21'-21.2'	0.2'	SS-12	very dark grayish brown 2.5 4/2, 3/2, wet, medium, high plasticity.		3-3-4-4 (7)	
24	21.2'-21.8'	0.6'		21'-21.8' <u>Fat clay same as above</u>			
25	21.8'-22.0'	0.2'	SS-12	24'-26' <u>Same as above</u>		2-3-3-4 (6)	
26				End boring at 26' bgs			

SOIL BORING LOG

PROJECT : Honeywell DMT

ELEVATION :

LOCATION : Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED : Tr. Ad / Cathead → Macro Core

ATD WATER LEVEL :

START : 9/6/18

END :

LOGGER : Costers

DEPTH BELOW SURFACE (FT)				START: 7/6/18		END:		LOGGER: Costers	
INTERVAL (FT)		RECOVERY (IN)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS	
SAMPLE #/TYPE	DPC (COPR)							DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS	
0-4	28"	MC-1	-		Silt-y SAND and GRAVEL variegated browns → 10 yr 6/2, 10 yr 4/2, 10 yr 2/2 10 yr 6/6 gravel - qb med rounded, spher. dry - moist, med to dense	SP/sm	60 150 85 35 35 12 14 15		
4-5.5	16"	MC-2	-		SAA 8" dry	SP/sm	>50 35		
5.5-6	22"	MC-3	-		8" N1 (black) med-CS SAND d.wet	SP	>100/j	boring / refusal	
6-7	22"	MC-3	-		13" SAA - N1 black med-CS SAND trace f-med gravel, trace silt	SP/sm	15 14 9	- redm / hammer rust refusal	
7-8			-		- sword of plaster 9" N1 (black) strand wood / petrol odor		9 14		
8-10	18"	MC-4	-		5YR 2/1 Brownish black med-CS SAND, trace gravel + silt, wet, very dens		150 46 150 18/2"	wood in shoe refusal	

JACOBSPROJECT NUMBER
706612BORING NUMBER
DL-1-SAA

Page 1 of 8

SOIL BORING LOG

LOCATION: Baltimore, MD

PROJECT: Honeywell DMT

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME 35 1 1/2" x 4' HSS Rods

ATD WATER LEVEL:

START: 10/20/18 END: 1400 9/19/18

LOGGER: J. L. Linder-JACOBS

DEPTH BELOW SURFACE (FT)				CORR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)					
0 to 0.5					Asphalt Driftless			
0.5 to 2	9	SS1	-		6-15" - NO RECOVERY 15-18" - ASPHALT (Gravel) 18-24" - F.C. Silty (Sandy) Clay, 10% s/s (fine-grained) wet, loose, with gravel	Gr. CL	19 9 4	6" x 10" ID HSA used - sample w/ AW rods
2 to 4	12	SS2	-		24-36" - NO RECOVERY 36-42" - ASPHALT 42-46" - SANDY SILT, 10% s/s (V. Dark Grayish Brown) Dry, Loose, friable Clayey	ML	5 3 6	
4 to 6	18	SS3	-		46-48" - F. Sand, 10% s/s (1/2 recovery) Brown) SILTY, loose, V. fine, Grained	SL	4	Advancing HSA 0'-4'
6 to 8	10	SS4	-		48-54" - NO RECOVERY 54-56" - SILT (Gravel) 56-68" - SANDY SILTY CLAY, Sandy Gravel, 10% s/s (V. Dark Grayish Brown) moist, stiff, poorly Grained 68-72" - SANDY SILT, 10% s/s (V. Dark Grayish Brown) Dry, loose, poorly Grained	CL ML	2 2 2 6	Loose (ringdown/Probe) Fractures at 68" bgs
8 to 10	10	SS5	-		72-74" - SILTY 74-75" - CARBONATE 75-82" - PORTLAND CEMENT BASE		4 73 50/1	
10 to 12	20	SS5	-		96-100" - NO RECOVERY 100-102" - SILTY 102-104" - F.C. Sand, Sandy Gravel, CLAY 9/16 (Dark Grey) wet, loose Well Grained 104-110" - SILTY CLAY, 10% s/s (V. Dark Grayish Brown) moist, stiff, poorly Grained 110-120" - CLAY, 2-5% s/s (ASH) dry, medium, poorly Grained	SW- SL CL	5 6 5 5	Advancing HSA 4'-8' slower advancing at 7' R.P. 2 tsf

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

DL-1-SAN

Page 2 of 8

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parrott Wolf

DRILLING METHOD AND EQUIPMENT USED: Casing SS 1 1/2" ID mud rotary

START: 1030 7/30/18 END: 1400 8/10/18

LOGGER: I Zmdu / Jm22

ATD WATER LEVEL:

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #	DPC (COPR)	COPR State	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
10 to 12	18	SS ₈	-		120-126" - silty clay 126-137" - SPN HLS CAP, FROM 133-135" 137-140" - SILT (HLS CAP), 7.5% LL 4/6 (Slightly Brown) Dry, STIFF, Powdery (Moist), minutely laminated 140-144" - clayey silt, 2.5% LL 4/6 (olive brown) moist, STIFF, Plastic (Moist, Wet) in S.H.P.	HL	5 4 14 27	PP = 1.5 kF Drilled H.S.P. 8'-12'
12 to 14	18	SS ₇	+	NO	144-147" - silty clay 147-158" - SILT (HLS CAP) SPN (137-140) 158-159" - SPN (140-144) (LO) 159-162" - SPN (147-153) (HLS)	HL	9 42 53 60/3	
14 to 16	10	SS ₈	+	HB	168-175" - silty clay 175-178" - SPN (HLS) CATHODIC CORROSION 178-192" - M/A	HL	1 100/5	Adjusted 1/11n 14'-16'
16 to 16.5	6	SS ₉	+	HB	192-196" - SPN (HLS)		6	
			+	GB	196-198" - SPN (153-157) (GB) F. Sand, some silt, 2.5% LL 4/6 (olive brown) moist, large, poorly laminated	SM		
16.5 to 17	3	SS ₁₀	+	GB	198-201" - silty clay 201-204" - SPN (GB) - silty clay (2.5% LL 4/6) red at tip of shoe	SM	1	
17 to 17'3"	3	SS ₁₁	+	GB	204-207" - Clayey F. Sand, Sand gravel, 2.5% LL 4/6 (olive brown) moist, loose, well graded, blocky interstratified	SM	3/3	
17'3" to 17'6"	3	SS ₁₂	-		207-210" - clay, 2.5% LL 4/6 (red) moist, STIFF, Powdery Grained.		1	PP = 0.75 kF

JACOBS

PROJECT NUMBER

706612

BORING NUMBER

DL-1-5pp

Page 3 of 8

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CMA SS 1650 2 inch diameter

ATD WATER LEVEL:

START: 1230 7/20/18

END: 1400

9/19/18

LOGGER: S. L. M. J. Jacobs

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (IN)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.			DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
SAMPLE #/TYPE	DPC (COPR)					
17.5' to 18'	92X3 SI	-	Slurry to 6" - Clay, thin F. Sand, 2.5 YR 4/6 (low) wet,	CL	6 6	P.T. = 0.75 tsf Isolation casing to be set to 18' hgt
18.5' to 20.5'	7" SS13	-	0-7" SAME AS ABOVE	CL	6 7 5 4	PP = 0.5 tsf
23' to 25'	6" SS14	-	0-6" SANDY LEAN CLAY, LITTLE F-M SAND, MOIST, FIRM 2.5 YR 5/8 RED	CL	6 3 3 2	PP = 0.5 tsf

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME 55 HSA / MUD ROTARY

ATD WATER LEVEL:

START: 1030 7/30/18 END: 1400 9/19/18

LOGGER: C. REED / JACOBS

DEPTH BELOW SURFACE (FT)

SOIL DESCRIPTION

USCS

COMMENTS

INTERVAL (FT)

RECOVERY (IN)

SAMPLE

#/TYPE

 DPC
(COPR)

COPR

Strata

 SOIL NAME, USCS GROUP SYMBOL, COLOR,
MOISTURE CONTENT, RELATIVE DENSITY,
OR CONSISTENCY, SOIL STRUCTURE,
MINERALOGY.

 BLOW
COUNTS

 DEPTH OF CASING, DRILLING
RATE, DRILLING FLUID LOSS,
TESTS, AND STRUMENTATION.
DRILLING ACTIONS/DRILLER
COMMENTS

28'

TO

30'

9"

SS15

-

 0-9" PG SAND (F-M), TRACE
SILT, WET, LOOSE, 2.5YR 5/1
RED-GRAY
(AND (BASE END, GRAVEL)

 SP
-SM

6

12

12

13

33'

TO

35'

9"

SS16

-

 0-9" SAME AS ABOVE, EXCEPT
NO GRAVEL

 SP-
SM

5

5

7

6

38'

TO

40'

24"

SS17

-

 0-24" CLAYEY SILT, SOME CLAY,
MOIST, V. SOFT, 4.5YR 4/1 DK
GRAY

MH

 WOH/
18"-2'

PP = 0.25 TSE

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME 55 HSA / MUD ROTARY

LOGGER: C. REED / JACOBS

ATD WATER LEVEL:

START: 1030 7/30/18 END: 1400 9/19/18

COMMENTS

DEPTH BELOW SURFACE (FT)

INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
43' TO 45'	21"	S18	-		0-21" SAME AS ABOVE	MH	WOR WOH 2 4	PP = 0.25 TSF
48' TO 50'	5"	S2	N/A		0-3" PG SAND (F-M), WET, V. LOOSE, SYR 5/1 GRAY — COLLECT SHELDY TUBE	SM		SHELDY TUBE DAMAGED DURING REMOVAL — ONLY 3" RECOVERED
53' TO 55'	24"	S19	-		0-24" CLAYEY SILT, SOME CLAY MOIST, V. SOFT, SYR 4/1 DK GRAY (TRACE SHELLS)	MH	WOH/ 12" 2 2	PP = 0.5 TSF

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME 55 HSA 1 MUD ROTARY

ATD WATER LEVEL:

START: 1030 7/19/18 END: 1400 7/19/18

LOGGER: C. Reed / Jacobs

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS	
SAMPLE #/TYPE	DPC (COPR)					
58' TO 60'	24"	S3	N/A			PP = 0.75 TSF TV = 0.25 TSF
			0-24" CLAY SILT, SOME CLAY SHELLS MOIST, V SOFT, SYR 4/1 DK GRAY - COLLECT SHELBLY TUBE	MH		
						VANE-SHEAR 61.7' - 62'
63' TO 65'	24"	S20	-			PP = 0.5 TSF
			0-24" SAME AS ABOVE, TRACE SHELLS, ORGANIC ODOR	MH	WCH/ 12" 2 2	
68' TO 70'	24"	S4	N/A			PP = 0.5 TSF TV = 0.4 TSF
			0-24" SAME AS ABOVE - COLLECT SHELBLY TUBE	MH		

VANE-SHEAR TEST
71.7' - 72'

SOIL BORING LOG

PROJECT: Honeywell DMT

ELEVATION:

LOCATION: Baltimore, MD

DRILLING METHOD AND EQUIPMENT USED: CHIEF SS HSA / MUD ROTARY

ATD WATER LEVEL:

START: 1020 7/30/18 END: 1400 7/19/18

LOGGER: C. Reed / JACOBS

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
73'	TO	75'	24"	SS21	-			0-24" SAME AS ABOVE, TRACE ORGANIC MATTER	MH	WOE WOH WOH 3	PP = 0.25 TSF
78'	TO	80'	24"	SS22	-			0-24" SAME AS ABOVE	MH	WOE WOH WOH 1	PP = 0.5 TSF
83'	TO	85'	24"	SS	N/A			0-24" SAME AS ABOVE - COLLECT SHELBV TUBE	MH		PP = 1.0 TSF TV = 0.35 TSF

VANE-SHEAR TEST
86.7' - 87'

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR : Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED : CME 55 HSA / MUD ROTARY

ATD WATER LEVEL :

START : 1030 7/30/18 END : 1400 9/19/18

LOGGER : C. REED / JACOBS

DEPTH BELOW SURFACE (FT)				SOIL DESCRIPTION	USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (FT)	SAMPLE	COPR Strata				
#TYPE	DPC (COPR)						
88' TO 90'	24"	SS23	-	0-24" SAME AS ABOVE	MH	WOR/ 12" WOH 5	PP = 0.75 TSF
93' TO 95'	22"	SS24	-	0-10" SAME AS ABOVE, EXCEPT TRACE F. SAND	MH	WOR 29	PP = 0.5 TSF
				10"-22" PG SAND (F-M), TRACE SILT, MOIST TO WET DENSE, SYZ 6/2 PINKISH-GRAY	SP. SM	41 27	PANAPSCO SAND
							CONTINUE STEEL CASING ADVANCEMENT TO 103' BGS, THEN OPEN-HOLE DRILLING TO 107' BGS TO ALLOW FOR SSA INSTALLATION

Δ END OF BORING @ 107' BGS

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION: +22.7

DRILLING CONTRACT OF Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CM3 53 HSP 11 Mud Logging

ATD WATER LEVEL:

START: 0945 7/31/18 END: 1030 8/1/18

LOGGER: J. Zwick / Jp-log

DEPTH BELOW SURFACE (FT)					SOIL DESCRIPTION		USCS	COMMENTS	
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)	COPR Strata	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.		BLOW COUNTS	DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND INSTRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS	
0.6 to 0.5	1	1	1	1	0-6" Asphalt	1	1		
0.5' to 2'	15	SS1	-	-	6"-9": No recovery 9"-12": Asphalt road base 12"-24": F-M SILTY SAND, SM GL (SM) 10YR 4/2 (Dark Grayish Brn) DRY, well Graded Medium Dense	SM	21 17 10	6 5/8" ID HSA used Sample w/ AW rds Black woven mesh encountered at 22".	
2' to 4'	22	SS2	-	-	24"-26": No recovery 26"-40": SHA (12"-24") Some moist content clay present from 38"-42".	SM	3 2 5 5	Advance HSA 0'-4'.	
4' to 6'	14	SS3	-	-	48"-58": No recovery 58"-70": SHA (12"-24") (SM) Dry, Well Graded GRAVELLY 70"-72": F-CASA, BR SILT (SP-SM) 10YR 4/6 (Dk. Yell. Brn) DRY, LOOSE Well Graded	SM SP-SM	2 4 6 9		
6' to 8'	10	SS4	-	-	72"-86": No recovery 86"-96": F-M sandy silt (ML) 10YR 4/6 (Dk. Yellowish Brn) Moist, V. loose Poorly Graded	ML	NH/12" 3 6	Advance HSA 4'-8'.	
8' to 10'	9	SS5	-	-	96"-99": F-M sandy silt, trace clay (ML) 10YR 4/6 (Dk. Yell. Brn) Moist, very dense 99"-103": Asphalt weathered asphalt V. dense 103"-120": N/A	ML	12 50/1"	Slight auger chatter at 8'.	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: +22.7

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: CME SS HSA

ATD WATER LEVEL:

START: 045/13/18

END:

LOGGER: T. ZILIOZIN (JACOBS)

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)				
10' to 12'	18	SS6	-	-	120"-126": No recovery 126"-129": SAA (99"-103") 129"-138": F-C SAND AND GUL, RES (SP-SM) 10YR 4/3 (BRN) w/ 2.5 YR 5/6 (RED), moist, loose, well graded 138"-144": Silty F-M sand, silty (SM) 2.5 YR 5/6 (RED) Dry, Poorly Graded	SP-SM	9 9 9 18	Advance HSA 8'-10'.
12' to 14'	22	SS7	-	-	144"-146": No recovery 146"-160": SILTY F-M SAND (SM) 2.5 YR 5/6 (RED) Dry, Poorly Graded Medium Dense	SM	5 9 13 19	
14' to 16'	16	SS8	+	-	168"-176": No recovery 176"-188": SAA (146"-162") 188"-185": weathered Asphalt 185"-192": F-M sand, some silt (SM) 5YR 2.5/2 (Dk. reddish brn) Dry, Poorly Graded	SM	1 18 26 22	Woven fabric encountered at 176".
16' to 17'	12	SS9	+	HB	192"-194": No recovery 194"-204": SAA (185"-192") 204"-210": F-M SILTY SAND (SM) 10YR 5/4 (yellowish Brn) Dry, Poorly Graded	SM	29 45	
			X	X	210"-216": F-M SAND, RESILT (SP-SM) 5Y 4/1 (dark gray) moist, poorly graded weakly indurated	SP-SM	X	X X X
17' to 17.5'	6	SS10	+	HB	216"-222": SAA (206"-211") 204"-210":	SM	22	
17.5' to 18'	6	SS11	+	HB	222"-228": F-M silty sand (SM) 210"-216": 5YR 3/4 (Dk. reddish Brn) wet, poorly graded	SM	27	

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: 122.7

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED:

ATD WATER LEVEL:

START: 0945 7/31/18

END:

LOGGER: I. ZIMADZIN/JACOBS

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		RECOVERY (IN)		SAMPLE		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
						#/TYPE	DPC (COPR)					
18'	19.0'	9	SS	12	++				210"-214": No recovery 214"-228": SAA (210"-216")	SP-SM	4 8	
19'	20'	12	SS	13	++			CB	228"-232": SAA (210"-216") 232"-234": F-M SAND, SM SILT (SM) 57.4/1 (DK-GM) wet 234"-240": wood	SM	9 8	232"-234": mixed w/ 2.577/6 (yellow)
20'	20.5'	6	SS	14	+				240"-246": wood wet		8	
20.5'	21'	6	SS	15	-				246"-248": SAA (wood) 248"-252": F-M SAND, TR SILT (SP-SM) 10YR 3/2 (V. DK. Grayish Brn) wet, poorly graded	SP-SM	36	Set 5" ISOLATION CASING TO 21' BGS.
23.5'	25'	16	SS	16	-				10YR 6/2 (Pale yellowish brown) f-ES SAND, tr silt, tr fine gravel (SP/SM) - gravel qtz, well rounded, low Sphalerite, moist, med dense, well graded	SP-SM	14 16 11 9	276"-300" Significant mud loss ~75-100 gal

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION:

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED:

ATD WATER LEVEL:

START:

END:

LOGGER: E. Costas

DEPTH BELOW SURFACE (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #/TYPE	DPC (COPR)					
28-30	20"	SS 17	-		N6. (med light gray), mottled w/ 5 YR 5/6 (light brown) SILT, tr. f. sand, moist, stiff 336"-360"	ML	3 4 6 9	PD 1.75 Upper Silty?
33-35	21"	SS 18	-		396"-420" SAA N5-N6 (med gray to med light gray) - brown to trace f. sand moist, stiff	ML	3 4 5 5	PD 1.0 trace clay in silty Upper Silty?
38-40	24"	SS 19	-		456-458" 5 Y 6/1 (light olive gray) f. c. SAND, wet, v. loose N5 with N4 silt, clay (med gray) clay SE + f. sand, moist, firm 458-480" micaceous	SP CH	5 6	wt hammer PD 0.5-1.0 Lower Silty?

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR : Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED :

ATD WATER LEVEL :

START :

END :

LOGGER : C. Stue

DEPTH BELOW SURFACE (FT)		INTERVAL (FT)		COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
		RECOVERY (IN)						
		SAMPLE #/TYPE	DPC (COPR)					
43-45	21"	SS 20	-		516'-526" 7" SY c/l (light olive grey) fine SAND, (fine sand), tr. silt wet, very loose 14" SAA (68-92%) clayey silty CLAY SY 6/1 526'-540"	3M CH	1 1 2 4	PP 1.5-1.75
46-50	20"	SS 21	-		13" SAA silty CLAY 578-591" moist, stiff (by hand & PP) 591-600" 13" N3 (dark gray) fine SAND, (fine) moist, med dens tr. silt	CH SM	1 4 13 17	PP 1.25
50-52	16"	SS 22	-		608-624' : SAA, moist to wet	SM	1 6 7 7	
53-55	24"	Shelly 1	-		24" recovery of Shelby tube SY c/l silty CLAY at bottom of tube → 55 ft	CH		PP @ bot 1.5-1.75

Vane shear 55-57'

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION: DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED:

ATD WATER LEVEL:

START:

END:

LOGGER: C. Stas

DEPTH BELOW SURFACE (FT)				COPR Strata	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION, DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE						
		#/TYPE	DPC (COPR)					
58-60	24"	Shelly 2	-		N3/N4 CLAY @ 60' - bottom of tube, to shells 60' - 1.5' CL	CH		PP 1.5
63-64	24"	SS 23	-		756" - 780" silty N5 CLAY, micaceous, moist, soft to firm	CH	W04 W04 1 5	75 1.5 - 1.75
71-73	24"	Shelly 3	-		SAP - notably stiffer → @ 73'	CH		PP 1.25 - 1.5

SOIL BORING LOG

PROJECT : Honeywell DMT

LOCATION : Baltimore, MD

ELEVATION :

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED :

ATD WATER LEVEL :

START :

END : 6/10/86

LOGGER : Carter

DEPTH BELOW SURFACE (FT)		SOIL DESCRIPTION		USCS	BLOW COUNTS	COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY.				DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION. DRILLING ACTIONS/DRILLER COMMENTS
SAMPLE #/TYPE	DPC (COPR)					
76-80	24" SS 2-1	SAA - silty CLAY		CH	Wet Wet 6 6	PP 1.75 - 1
80-83	24" Bulky 4	SAA - fm 85' - lot of shelly		CH		PP 1-1.5
83-88	17" SS 25	10 YR 6/2 (Pale yellowish brown) fine med SAND, to silt, moist, very poorly graded, very dense		SP	23 41 39 48	Patepsee Sand
88-90						EOB

SOIL BORING LOG

PROJECT: Honeywell DMT

LOCATION: Baltimore, MD

ELEVATION

DRILLING CONTRACTOR: Parratt Wolff

DRILLING METHOD AND EQUIPMENT USED: Cress HSA

ATD WATER LEVEL

START: 9/4/18

END: 9/4/18

LOGGER: L. R. Rink

DEPTH BELOW SURFACE (FT)				CORR Stress	SOIL DESCRIPTION SOIL NAME, USCS GROUP SYMBOL, COLOR, MOISTURE CONTENT, RELATIVE DENSITY, OR CONSISTENCY, SOIL STRUCTURE, MINERALOGY	USCS	BLOW COUNTS	COMMENTS DEPTH OF CASING, DRILLING RATE, DRILLING FLUID LOSS, TESTS, AND STRUMENTATION DRILLING ACTIONS/DRILLER COMMENTS
INTERVAL (FT)	RECOVERY (IN)	SAMPLE #TYPE	DRC (CORR)					
0					See boring log DL-1-SAA for 0-15.5 ft logs			
15								
15.5				++ HB	15.5-15.9 silty sand F-M Weakly to moderately indurated		4	
16				++ GB	15.9-16.2 silty sand, F-M little clay, particulate		6	
16.2	12	1		++ HB	16.2-16.4 SA 15.5-15.9			
16.5	17.5			++ GB	16.4-16.7 GB transitioning to HB, particulate		44	
17					16.7-17.5 no recovery			
17.5							30 4	
18				++ HB	17.5-17.7 SA 16.2-16.4		11	
18.5	12.5			-	17.7-18.5 Clay, 254R 4/6 (v)			
19	19	10	2	-	moist, soft, liner clay		12	
19.5					18.5-19.0 no recovery			
19							8	
19					FOB @ 19 ft logs			Set screen 18-19

BORING LOG

Page 1 of 4

Site: Dundalk Marine Terminal

Boring No: INC-48



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
0					Asphalt.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), brown (10YR 4/3), dry, subrounded gravel with medium to fine grained sand, loose.
				CL	GRAVELLY LEAN CLAY (CL), dark grayish brown (10YR 4/2), dry, with subangular gravel, stiff.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), light gray (10YR 7/1), dry, subrounded gravel, loose.
5		-		CL	LEAN CLAY with GRAVEL (CL), dark grayish brown (10YR 4/2), dry, with subangular gravel, low plasticity, stiff.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), brown (10YR 4/3), dry, subangular gravel with medium to fine grained sand and trace clay, very loose.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), light gray (10YR 7/1), dry, subrounded gravel with fine to medium grained sand and trace clay, very loose.
10					



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
10				CH	FAT CLAY with GRAVEL (CH), reddish brown (2.5YR 4/4), with subangular gravel, low plasticity, stiff.
		-		GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), brown (10YR 4/3), dry, subangular gravel with medium to fine grained sand, very loose.
				CH	FAT CLAY with GRAVEL (CH), reddish brown (2.5YR 4/4), with subangular gravel, low plasticity, stiff.
15			HB	SP	POORLY GRADED SAND with GRAVEL (SP), red (2.5YR 4/6), dry, fine to medium grained sand with subrounded gravel and trace silt, weakly indurated.
		++	HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to medium grained sand with subrounded gravel, trace silt, and yellow particulate, strongly indurated, very loose.
			GB	SP	POORLY GRADED SAND (SP), very dark gray (10YR 3/1), dry, fine to medium grained sand with trace rounded gravel, very loose.
			HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to medium grained sand with subrounded gravel, trace silt, and yellow particulate, strongly indurated, very loose.
			GB	SP	POORLY GRADED SAND (SP), very dark gray (10YR 3/1), moist, fine to medium grained sand with trace rounded gravel, very loose.
20		-	HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to medium grained sand with subrounded gravel, trace silt, and yellow particulate, strongly indurated, very loose.



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
20				CH	FAT CLAY with SAND (CH), reddish brown (2.5YR 4/4), moist, with medium to fine sand and trace silt, low plasticity, medium firm.
				SP-SC	POORLY GRADED SAND with CLAY (SP-SC), reddish brown (2.5YR 4/4), moist, medium to fine sand, loose.
				SP-SC	POORLY GRADED SAND with CLAY (SP-SC), yellowing brown (10YR 5/6), moist, medium to fine sand, loose.
				CH	FAT CLAY with SAND (CH), red (2.5YR 4/6), moist, with medium to coarse sand, medium plasticity, dense.
25		-		GW-GM	WELL GRADED GRAVEL with CLAY and SAND (GW-GC), grayish brown (10YR 5/2), wet, subrounded gravel with medium to coarse grained sand and medium plasticity clay.
30					

BORING LOG

Page 4 of 4

Site: Dundalk Marine Terminal

Boring No: INC-48



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 40.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
30					WELL GRADED SAND with SILT and GRAVEL (SW-SM), very dark grayish brown (10YR 3/2), wet, fine to medium grained sand with subgrounded gravel, very loose.
				SW-SM	
35		-			
				CH	FAT CLAY with SAND (CH), dark grayish brown (10YR 4/2), moist, with fine grained sand, high plasticity, stiff to firm. EOB at 40'.
40.0					

BORING LOG

Page 1 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
0					Asphalt.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), brown (10YR 4/3), dry, subrounded gravel with medium to fine grained sand, loose.
		-		GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), light gray (10YR 7/1), dry, subrounded gravel with medium to fine grained sand, loose.
				GW-GM	WELL GRADED GRAVEL with SILT and SAND (GW-GM), reddish brown (2.5YR 4/4), dry, subrounded gravel with medium to fine grained sand, loose.
3					

BORING LOG

Page 2 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
3					POORLY GRADED SAND with CLAY (SP-SC), very dark brown (10YR 2/2), moist, medium to fine grained sand with low plasticity clay, very loose.
				SP-SM	
5					POORLY GRADED SAND with SILT (SP-SM), black (10YR 2/1), moist, medium to fine sand with trace gravel, very loose.
				SP-SM	
6					

BORING LOG

Page 3 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
6				SP-SM	POORLY GRADED SAND with SILT (SP-SM), yellow (10YR 7/6), moist, medium to fine sand with trace gravel, very loose.
				SP-SM	POORLY GRADED SAND with SILT (SP-SM), black (10YR 2/1), moist, medium to fine sand with trace gravel, very loose.
9					

BORING LOG

Page 4 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
9		-		CH	FAT CLAY with SAND (CH), brown (10YR 4/3), moist, with fine to medium grained sand, medium plasticity, firm.
10			HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to coarse sand with gravel and trace silt, weakly indurated, very loose.
		++	GB	SP	POORLY GRADED SAND with GRAVEL (SP), black (10YR 2/1), moist, fine to medium grained sand with subangular gravel and trace yellow particulate, loose.
12			HB	SP	POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to coarse sand with gravel, some clay, and trace silt, weakly indurated, very loose.



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
12					POORLY GRADED SAND with GRAVEL (SP), very dark brown (10YR 2/2), dry, fine to coarse sand with gravel, some clay, and trace silt, weakly indurated, very loose.
		++	HB	SP	
				CH	FAT CLAY with SAND (CH), brown (10YR 4/3), moist, with fine to medium grained sand, medium plasticity, firm.
15					

BORING LOG

Page 6 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft		Rec	DPC	Stratum	USCS Code	Stratum Description
15						POORLY GRADED SAND with GRAVEL and SILT (SP-SM), brown (10YR 4/3), wet, medium to coarse grained sand with rounded gravel, very loose.
			-		SP-SM	
18						

18

BORING LOG

Page 7 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
18				SP-SM	POORLY GRADED SAND with GRAVEL and SILT (SP-SM), brown (10YR 4/3), wet, medium to coarse grained sand with rounded gravel, very loose.
20				SW-SM	WELL GRADED SAND with GRAVEL (SW-SM), brown (10YR 4/3), moist, coarse sand with rounded gravel, very loose.
21					



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
21					POORLY GRADED SAND with SILT (SP-SM), strong brown (7.5YR 5/8), wet, medium to fine sand, very loose.
24					

BORING LOG

Page 9 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
24				SP-SM	POORLY GRADED SAND with SILT (SP-SM), strong brown (7.5YR 5/8), wet, medium to fine sand, very loose.
				SP-SC	POORLY GRADED SAND with CLAY (SP-SC), dark gray (7.5YR 4/1), wet, with fine grained sand, low to medium plasticity, very soft.
25				CH	FAT CLAY with SAND (CH), very dark gray (10YR 3/1), moist, with fine to medium grained sand, medium plasticity, soft. EOB at 35'.
27					

BORING LOG

Page 10 of 12

Site: Dundalk Marine Terminal

Boring No: INC-50



Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft		Rec	DPC	Stratum	USCS Code	Stratum Description
27						FAT CLAY with SAND (CH), very dark gray (10YR 3/1), moist, with fine to medium grained sand, medium plasticity, soft. EOB at 35'.
			-		CH	
30						

**CH2MHILL**

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
30					FAT CLAY with SAND (CH), very dark gray (10YR 3/1), moist, with fine to medium grained sand, medium plasticity, soft. EOB at 35'.
		-		CH	
33					



CH2MHILL

Driller: Boart Longyear

Method: Rotosonic

Consultant: CH2M Hill

Geologist: E. Curbo

Total Depth: 35.0 Ft

Start Date: 07/16/2012

End Date: 07/16/2012

Depth Ft	Rec	DPC	Stratum	USCS Code	Stratum Description
33				CH	FAT CLAY with SAND (CH), very dark gray (10YR 3/1), moist, with fine to medium grained sand, medium plasticity, soft. EOB at 35'.
35.0		-			

BORING LOG

Page 1 of 6

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-J
 CPT No:

Northing: 573973.3
 Easting: 1448062.6
 Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
 GW Depth: 0.0 Ft
 Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0					Precut Asphalt and Concrete							
					WELL-GRADED SAND (SW) with GRAVEL -brown (10YR 4/3) and dark gray (10YR 4/1), damp, (loose), coarse sand, some medium sand, trace organics	SW						
					SANDY SILT (ML) -trace gravel, strong brown (7.5YR 5/6), brown (7.5YR 5/2), some red (2.5YR 4/8), damp, medium stiff to hard, debris, fragments (brick), trace organics (wood pieces)	ML						
					POORLY-GRADED SAND (SP) -light brown	SP						
					SANDY SILT with GRAVEL (ML) -strong brown (7.5YR 5/6), brown (7.5YR 5/2), some red (2.5YR 4/8), damp, medium stiff to hard, debris, fragments (brick), trace gravel, trace organics (wood pieces)	ML						
5												



BORING LOG

Page 2 of 6

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-J
 CPT No:

Northing: 573973.3
 Easting: 1448062.6
 Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
 GW Depth: 0.0 Ft
 Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
5					SANDY SILT with GRAVEL (ML) -strong brown (7.5YR 5/6), brown (7.5YR 5/2), some red (2.5YR 4/8), damp, medium stiff to hard, debris, fragments (brick), trace gravel, trace organics (wood pieces)	ML						
					POORLY-GRADED SAND with GRAVEL (SP) -gray (10YR 5/1 and 10YR 6/1), damp, (loose), coarse sand, medium sand, some fine to coarse gravel	SP						
					POORLY-GRADED SAND (SP) -light yellowish brown (10YR 6/4) and gray (10YR 6/1), moist, (loose), medium sand	SP						
10												



BORING LOG

Page 3 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-J

CPT No:

Northing: 573973.3

Easting: 1448062.6

Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft

GW Depth: 0.0 Ft

Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
10					POORLY-GRADED SAND (SP) -light yellowish brown (10YR 6/4) and gray (10YR 5/1), moist, (loose), medium sand	SP						
					SANDY SILT with GRAVEL (ML) -some gravel, strong brown (7.5YR 5/6), brown (7.5YR 5/2), some red (2.5YR 4/8), damp, medium stiff to hard, debris, fragments (brick), trace organics (wood pieces)	ML						
					WELL-GRADED SAND (SW) -gray (10YR 6/1), olive yellow (2.5YR 6/6), damp, (loose), coarse sand, medium sand, trace fine gravel	SW		9.9				
					SILTY CLAY (CL) -red (2.5YR 5/8), medium stiff, damp, medium plasticity	CL	refusal at 12.3' bgs, material hard, difficult to push hammer					
				HB	WELL-GRADED SAND with GRAVEL (SW), strong brown (7.5YR 5/8), yellowish red (5YR 5/8), dry, (very dense), moderately to strongly indurated, coarse sand, fine gravel, trace bright yellow nodules	SW						
			++		No Recovery							
				HB	WELL-GRADED SAND with GRAVEL (SW) -strong brown (7.5YR 5/8), yellowish red (5YR 5/8), dry, (very dense), moderately to strongly indurated, coarse sand, fine gravel, trace bright yellow nodules (in shoe), minimal recovery	SW	little recovery, bent macro tube, small portion retained					
			++		No Recovery							

15



BORING LOG

Page 4 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-J

CPT No:

Northing: 573973.3

Easting: 1448062.6

Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft

GW Depth: 0.0 Ft

Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
15		INC-1501-J-50-13M15		HB	SILTY SAND (SM) -strong brown (7.5YR 5/8), damp to moist, moderately indurated, coarse sand, some gravel, bright yellow nodules	SM	difficulty retrieving macro samplers	15	2.78			26
		INC-1501-J-50-13M15	++	GB	POORLY-GRADED SAND (SP) -very dark gray (7.5YR 3/1), moist, lightly indurated to particulate, fine sand, trace yellow nodules	SP		21	3.10			
				HB	WELL-GRADED SAND with GRAVEL (SW) -contains strong brown (7.5YR 5/8) and very dark gray (7.5YR 3/1) GB COPR, moist, moderately to lightly indurated, medium sand, some coarse sand, some fine sand, trace gravel, some yellow nodules	SW						
			-		FAT CLAY (CH) -red (7.5YR 5/8), damp, hard, medium plasticity	CH						
			-		No Recovery							
20												



BORING LOG

Page 5 of 6

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-J

CPT No:

Northing: 573973.3

Easting: 1448062.6

Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft

GW Depth: 0.0 Ft

Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
20		INC-1501-J-SO-2003-10			SILTY SAND (SM) -gray (7.5YR 5/1), damp, (loose), medium sand, some fine sand, some silt, very low plasticity	SM		11				
					POORLY-GRADED GRAVEL (GP) -light gray (7.5YR 7/1), dry, hard, (concrete)	GP						
					FAT CLAY (CH) -yellowish red (5YR 5/8), red (2.5YR 5/6), white (2.5YR 8/1), damp, medium stiff, medium to high plasticity, trace organics	CH						
25												



BORING LOG

Page 6 of 6

Honeywell

Site: Dundalk Marine Terminal
 Boring No: INC-1501-J
 CPT No:

Northing: 573973.3
 Easting: 1448062.6
 Elevation: 19.9

Driller: A. Chapel (Parratt Wolff, Inc.)
 Method: Hollow Stem Auger
 Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 27.0 Ft
 GW Depth: 0.0 Ft
 Date: 06/14/2007

Depth Ft	Recov	Sample ID	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
25					FAT CLAY (CH) -yellowish red (5YR 5/8), red (2.5YR 5/6), white (2.5YR 8/1), damp; medium stiff; medium to high plasticity, trace organics	CH						
					SILTY CLAY (CL) -red (2.5YR 5/6), yellowish red (5YR 5/8), moist, very soft, medium plasticity, trace organics	CL						

27.0

Inclinometer installed at this location:



BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-L
CPT No:

Northing: 574006.1
Easting: 1448106.9
Elevation: 20.3

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft
GW Depth: 0.0 Ft
Date: 06/29/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
0						Preout asphalt, gravel pack							
			5-6-8-8	-		WELL-GRADED SAND (SW) - very dark gray (10YR 3/1) - dark brown (10YR 3/3), gray (10YR 5/1), moist, medium dense, coarse sand, medium sand, fine gravel, debris throughout (brisk)	SW		12				
			5-9-10-11	-		SILTY SAND (SM) - grayish brown (10YR 4/2), dark gray (10YR 4/1), damp, medium dense, very stiff, fine sand, silt, coarse sand, fine gravel	SM						
						No Recovery							
5			4-5-6-6	-		SILTY SAND (SM) - grayish brown (10YR 4/2), dark gray (10YR 4/1), damp, medium dense, very stiff, fine sand, silt, coarse sand, fine gravel	SM		11				
						No Recovery							
			8-11-50-2	-		SILTY SAND (SM) - grayish brown (10YR 4/2), dark gray (10YR 4/1), damp, very dense, very stiff, fine sand, silt, coarse sand, fine gravel, asphalt and concrete in shoe	SM	asphalt and concrete in shoe of spoon					
						No Recovery							
8													



BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: INC-1501-L
CPT No:

Northing: 574006.1
Easting: 1448106.9
Elevation: 20.3

Driller: A. Chapel (Parratt Wolff, Inc.)
Method: Hollow Stem Auger
Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft
GW Depth: 0.0 Ft
Date: 06/29/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
8			25-27/14-17			No Recovery							
10		INC-1501-L-801-12R110	28-21/15-15	-		WELL-GRADED SAND (SW) -gray (10YR 5/1), damp, dense, medium sand, coarse sand, fine gravel, fine sand	SW		7.3				
						No Recovery							
			50/2	+	HB	WELL-GRADED SAND (SW) -gray (10YR 5/1), damp, yellowish brown (10YR 4/6), lightly indurated, damp, very dense, medium sand, coarse sand, fine gravel, fine sand, mixed with HB CDFR	SW						
						No Recovery							
15		INC-1501-L-901-140110	6-19/50/2	++	HB	WELL-GRADED SAND (SW) -strong brown (7.5YR 3/5), damp, very dense, particulate, coarse sand, medium sand, fine gravel	SW		19	2.68			
						No Recovery							
16													



BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal

Boring No: INC-1501-L

CPT No:

Northing: 574006.1

Easting: 1448106.9

Elevation: 20.3

Driller: A. Chapel (Parratt Wolff, Inc.)

Method: Hollow Stem Auger

Consultant: J. Rogers (CH2M Hill, Inc.)

Total Depth: 24.0 Ft

GW Depth: 0.0 Ft

Date: 06/29/2007

Depth Ft	Recov	Sample ID	Blow Count	DPC	Soil Code	Soil Description	USCS	Comments	W	Gs	PL	LL	P200
16			50/2			No Recovery		no penetration, material very hard					
					HB	WELL-GRADED SAND (SW) - (strong brown (7.5YR 5/6), damp, medium dense, particulate, coarse sand, medium sand, fine gravel	SW						
					HB	WELL-GRADED SAND (SW) - (strong brown (7.5YR 5/6), damp, very dense, particulate, coarse sand, medium sand, fine gravel), mixed with very dark gray (7.5YR 3/1) GB COPR	SW		16				
20													
						SILTY CLAY (CL) - (yellowish red (5YR 5/6), reddish yellow (5YR 6/6), damp, very soft, clay, silt, trace fine sand, low plasticity, DPC reading at approximately 19' ±, DPC reading at approximately 19' 5' ±	CL						
									17				
24.0													



BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-50

Northing: 574113.3
Easting: 1447974.2
Elevation: 20.381

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 22.0 Ft
GW Depth: 12.21 Ft
Date: 02/04/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
							Clayey Sand (SC) -dark brown (10 YR 3/3), moist, (medium dense), fine to medium sand, trace fine gravel, (18)	
				SC				
5							Asphalt and road base	
							Lean Clay (CL) -red (2.5 YR 4/6), slightly moist, (very stiff), medium plasticity, trace fine gravel	driller notes refusal at 7' move location 10' to the east and start sampling at 5'
				CL			Clayey Sand (SC) -dark yellowish brown (10 YR 4/4), dry (medium dense), fine to medium sand	
				SC			Asphalt and road base	
8								



BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-50

Northing: 574113.3
Easting: 1447974.2
Elevation: 20.381

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 22.0 Ft
GW Depth: 12.21 Ft
Date: 02/04/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
8		-					Asphalt and road base	
				SC			Clayey Sand with Gravel (SC) -dark yellowish brown (10 YR 4/4), dry, (medium dense), fine to medium sand, some fine angular gravel, (fill)	
10		-		CL			Lean Clay (CL) -red (2.5 YR 4/6), slightly moist, (very stiff), medium plasticity, little fine sand	
		++					Silty Sand (SM) -reddish yellow (5 YR 6/6), dry, lightly indurated	augered through HB to 15'
				SM	HB			synoptic water levels collected 3-11-10
15		++						
16								

▼ Boring GW Depth



Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-50

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Lisa Carter

Total Depth: 22.0 Ft
GW Depth: 12.21 Ft
Date: 02/04/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
16		++		SM	HB		Silty Sand (SM) -reddish yellow (5 YR 5/6), dry, lightly indurated	
				SM	GB		Silty Sand (SM) -black (10 YR 2/1), wet, lightly indurated, medium sand, some yellow nodules	
				SM	HB		Silty Sand (SM) -reddish yellow (5 YR 5/6), dry, lightly indurated	
			SM	GB		Silty Sand (SM) -black (10 YR 2/1), wet, (dense), medium sand with some silt and clay, trace yellow nodules, (fill)		
20		++		SM	GB			
		+		CL			Lean Clay (CL) -red (2.5 YR 4/6), moist, (stiff), medium plasticity, some fine sand	
22.0								

BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-56

Northing: 573868.0
Easting: 1448087.7
Elevation: 19.023

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 21.0 Ft
GW Depth: 9.73 Ft
Date: 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
							Clayey Sand (SC) - dark brown (10 YR 3/3), moist, fine to coarse angular gravel, (dense), fine to medium sand	
5				SC				
7								

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-56

Northing: 573868.0
Easting: 1448087.7
Elevation: 19.023

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 21.0 Ft
GW Depth: 9.73 Ft
Date: 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
7				SC			Clayey Sand (SC) - dark brown (10 YR 3/3), moist, fine to coarse angular gravel, (dense), fine to medium sand	
							Asphalt and road base	
							Well Graded Gravel with Silt (GW-GM) - dark brown (10 YR 3/3), (loose), wet, coarse angular gravel >5cm	
10		++		GW-GM				synoptic water levels collected 3-11-10
							No Recovery	DPT refusal at 11.0'
				SM	HB		Silty Sand (SM) - dark yellowish brown (10 YR 4/6), very moist, yellow nodules, moderately indurated, fine to medium sand	
				CL			Lean Clay (CL) - yellowish red (5 YR 4/6), moist, medium to low plasticity, very soft	
		++		SM	HB		Silty Sand (SM) - dark yellowish brown (10 YR 4/6), very moist, yellow nodules, moderately indurated, fine to medium sand	
14								refusal at 13.5' with DPT, advanced to 15.0'

▼ Boring GW Depth

 **Locus**

BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-56

Northing: 573868.0
Easting: 1448087.7
Elevation: 19.023

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 21.0 Ft
GW Depth: 9.73 Ft
Date: 02/05/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
14							Silty Sand (SM) -dark yellowish brown (10 YR 4/6), very moist, yellow nodules, moderately indurated, fine to medium sand	
15		++		SM	HB			refusal at 15.6' with DPT, advanced to 18.0'
				CL			Lean Clay (CL) -dark reddish brown (5 YR 5/2), moist (stiff), some fine sand, trace fine angular gravel, low plasticity	
20				CL			Lean Clay (CL) -mottled strong brown (7.5 YR 5/8) and red (7.5 YR 4/8), moist, medium to low plasticity, (very stiff to hard)	
21.0								

BORING LOG

Page 1 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-61

Northing: 574396.7
Easting: 1449068.1
Elevation: 18.614

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 27.0 Ft
GW Depth: 14.36 Ft
Date: 02/07/2010 - 02/08/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
0							Asphalt and road base	
				SM			Silty Sand (SM) -yellowish brown (10 YR 5/6) and dark grayish brown (10 YR 4/3), medium to coarse sand, subangular gravel, dry, (dense), slag material at bottom, (fill)	
		*					Clayey Silt with Sand (ML) -mottled yellowish brown (2.5 Y 6/3) and olive yellow (2.5 Y 6/6), no plasticity, dry, some fine sand, (stiff)	
		++		SM	GB		Silty Sand (SM) -black (2.5 YR 2/1), fine sand, dry, (dense), yellow nodules, particulate	
5		++						
				ML			Clayey Silt (ML) -mottled light yellowish brown (2.5 Y 5/3) and olive yellow (2.5 Y 6/6), (very stiff), no plasticity, fine sand	
				CH			Fat Clay (CH) -light olive brown (2.5 Y 5/4), very moist, high plasticity, trace fine sand, (soft)	
				SM			Silty Sand (SM) -olive brown (2.5 Y 4/5), very moist, fine to medium sand, micaceous, (dense)	
				ML			Clayey Silt (ML) -mottled light yellowish brown (2.5 Y 6/3) and olive yellow (2.5 Y 6/6), (very stiff), moist, fine sand	
9								

BORING LOG

Page 2 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-61

Northing: 574396.7
Easting: 1449068.1
Elevation: 18.614

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 27.0 Ft
GW Depth: 14.36 Ft
Date: 02/07/2010 - 02/08/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
9				ML			Clayey Silt (ML) - mottled light yellowish brown (2.5 Y 6/3) and olive yellow (2.5 Y 6/6), (very stiff), moist, fine sand	
10				ML			Sandy Silt (ML) - greenish gray, moist, very fine sand, (soft), micaceous, color changes to light brownish gray (2.5 Y 5/2) at 11.5'	
				SM			Silty Sand (SM) - light yellowish brown (2.5 Y 5/3), wet, medium to coarse sand, (medium dense)	
				ML			Clayey Silt (ML) - light yellowish brown (2.5 Y 6/2), mottled with strong brown (7.5 YR 5/8), (stiff), medium plasticity	synoptic water levels collected 3-11-10
15								
18								

▼ Boring GW Depth

Locus

BORING LOG

Page 3 of 3

Honeywell

Site: Dundalk Marine Terminal
Boring No: TPZ-61

Northing: 574396.7
Easting: 1449068.1
Elevation: 18.614

Driller: Parratt Wolff, Inc.
Method: Hollow Stem Auger
Consultant: CH2M Hill, Inc.
Geologist: Mary Velasquez

Total Depth: 27.0 Ft
GW Depth: 14.36 Ft
Date: 02/07/2010 - 02/08/2010

Depth Ft	Rec	DPC	Blow Count	USCS	Soil Code	Well Construction Diagram	Stratum Description	Sample Comments
18				ML			Clayey Silt (ML) -light yellowish brown (2.5 Y 6/3), mottled with strong brown (7.5 YR 5/8), (stiff), medium plasticity	
20				SP			Poorly Graded Sand (SP) -brownish yellow (10 YR 6/6), wet, (loose), fine to medium sand	wet at 19.5'
25				SC			Clayey Sand (SC) -light yellowish brown (10 YR 6/4) and gray (10 YR 6/1), fine sand	
27.0				ML			Clayey Silt (ML) -dark gray (2.5 Y 4/1), very moist, (soft), very fine sand	



BORING LOG

Page 1 of 1

Site: Dundalk Marine Terminal

Boring No: TPZ-63

**CH2MHILL**

Northing: 573885.724

Easting: 1448089.232

Elevation: 17.56

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant: CH2M Hill

Geologist: J. Myers

Total Depth: 9.95 Ft

Start Date: 07/13/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Asphalt and road base.
		-	0			CLAYEY SAND with GRAVEL (SC), brown (10YR 4/3), moist, with fine to coarse gravel, (very dense), fill.
5		-	0	SC		
						Asphalt and slag.
						Sand road base.
9.5				CL		CLAY (CL), red (2.5YR 4/6), moist, with little medium to fine sand, (very stiff).

BORING LOG

Page 1 of 1

Site: Dundalk Marine Terminal

Boring No: TPZ-65

**CH2MHILL**

Northing: 574223.837

Easting: 1448330.152

Elevation: 21.221

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant: CH2M Hill

Geologist: J. Myers

Total Depth: 7.5 Ft

Start Date: 07/13/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Asphalt and gravel road base.
		-	0			
				SC		CLAYEY SAND with GRAVEL (SC), dark grayish brown (10YR 4/2), moist, with some coarse gravel, (dense), fill.
5		-	0			
				SC		CLAYEY SAND with GRAVEL (SC), dark grayish brown (10YR 4/2), wet, with some coarse gravel, (dense), fill.
						Asphalt
7.5						

BORING LOG

Page 1 of 1

Site: Dundalk Marine Terminal

Boring No: TPZ-66

**CH2MHILL**

Northing: 573996.017

Easting: 1448449.78

Elevation: 19.644

Driller: Parratt Wolff, Inc.

Method: Direct Push

Consultant: CH2M Hill

Geologist: J. Myers

Total Depth: 8.0 Ft

Start Date: 07/12/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Asphalt.
						Gravel road base.
		-	0			CLAYEY SAND and GRAVEL (SC), brown (10YR 4/3), moist, with brick fragments, (dense), fill.
5				SC		
		-	0			
						Gravel and asphalt.
8.0						Slag fill.

BORING LOG

Page 1 of 1

Site: Dundalk Marine Terminal

Boring No: TPZ-68

**CH2MHILL**

Northing: 573943.39
 Easting: 1448293.727
 Elevation: 18.863

Driller: Parratt Wolff, Inc.
 Method: Hollow Stem Auger
 Consultant: CH2M Hill
 Geologist: C. Reed / C. Houck

Total Depth: 8.0 Ft
 Start Date: 07/22/2011

Depth Ft	Rec	DPC	PID	USCS	Soil Code	Stratum Description
0						Not logged.
5		-		SP-SC		POORLY GRADED SAND with CLAY and GRAVEL (SP-SC), dark yellow brown (10YR 3/4), dry, fine to medium sand with little angular fine gravel, (dense).
8.0		-		CL		LEAN CLAY (CL), red (2.5YR 4/8), dry to moist, trace fine sand, (stiff).

Appendix B
Sediment and Pore Water Monitoring Work
Plan

Dundalk Marine Terminal, Baltimore, Maryland

Sediment and Pore Water Monitoring Work Plan

September 2022

Honeywell
Maryland Port Administration

Prepared by

Jacobs
Ramboll

Contents

Acronyms and Abbreviations.....	ii
1. Monitoring of Sediment Reducing Conditions	1
1.1 Introduction.....	1
1.2 Sample Locations and Proposed Winter Sampling Season.....	1
1.3 Geochemical Parameters and Analytical Methods.....	4
1.4 Sampling Procedures	5
1.4.1 Sample Collection and Shipping Procedures.....	5
1.4.2 Surface Sediment Samples.....	5
1.4.3 Pore Water Collection.....	7
1.4.4 Sample Nomenclature	8
1.4.5 Quality Assurance and Quality Control.....	8
1.4.6 Laboratory Handling	9
1.5 Data Evaluation Approach	9
References.....	11

Tables

1-1 Total Number of Proposed Sample Location by Transect.....	3
1-2 Geochemical Parameters to be Measured and Analytical Methods.....	4
1-3 Pore Water Containers/Volumes for Direct Push Samples (If Any)	8
1-4 Approach To Evaluate Sediment Reducing Conditions from Measured Geochemical Parameters.....	10

Figures

1-1 Proposed Sediment and Pore Water Locations	2
1-2 Zoom View of Proposed Sediment and Pore Water Locations	3
1-3 Sediment Collection Methods	5

Acronyms and Abbreviations

AVS	acid volatile sulfides
COC	chain of custody
Cr(III)	trivalent chromium
Cr(VI)	hexavalent chromium
DMT	Dundalk Marine Terminal
DO	dissolved oxygen
DOC	dissolved organic content
Eh	reduction-oxidation potential
EqP	Equilibrium partitioning
ESB	equilibrium partitioning sediment benchmark
Fe(II)	Ferrous iron
GPS	global positioning system
MDE	Maryland Department of the Environment
MS/MSD	matrix spike/matrix spike duplicate
ORP	oxidation-reduction potential
QA/QC	Quality assurance/quality control
QAPP	quality assurance project plan
TOC	organic content
USEPA	U.S. Environmental Protection Agency

1. Monitoring of Sediment Reducing Conditions

1.1 Introduction

The objective of the monitoring described in this section is to "*confirm sediment reducing conditions*" in the Patapsco River adjacent to DMT, in accordance with the components of CMAA Alternative 3 (CH2M Hill 2011). The scope and methods for this monitoring program are based on the results of work completed at DMT in 2007 and 2008 (CH2M Hill and ENVIRON 2007abc; 2008ab, 2009). The confirmation of reducing conditions will be determined based on the assessment of sediment and sediment pore water geochemical conditions in areas previously identified groundwater upwelling areas adjacent to the DMT site. As specified in the CMAA, this monitoring will be conducted at 5-year intervals following MDE approval of this plan.

Confirmation of reducing sediment conditions at DMT in areas where groundwater upwelling is known to occur will indicate that chromium is present as Cr(III) because Cr(VI) cannot persist in reducing conditions. In addition, confirmation of reducing conditions will indicate that if Cr(VI) migration toward the river does occur, the Cr(VI) would be reduced to Cr(III) within the sediment column prior to discharge to the river, ensuring that the reduction of Cr(VI) to Cr(III) does not occur in the river. Confirmation of sediment reducing conditions will be based on the geochemical parameters described in this section.

The remainder of this section provides the following:

- Section 1.2 identifies sampling locations and proposed sampling season based on previous geochemical results for DMT.
- Section 1.3 provides an overview of the geochemical parameters that will be monitored for DMT.
- Section 1.4 summarizes the sediment/pore water sample collection approaches, sample nomenclature, quality assurance/quality controls, and laboratory handling procedures.
- Section 1.5 provides the data evaluation approach.

1.2 Sample Locations and Proposed Winter Sampling Season

Twenty-four sediment and twenty-four pore water sample locations will be sampled for the CMAA monitoring to confirm reducing conditions in sediment, as indicated on Figure 1-1, Figure 1-2, and Table 1-1. These sample locations are a subset of those previously sampled (CH2M Hill and ENVIRON, 2007a; 2009).

Sediment and Pore Water Monitoring Work Plan

Figure 1-1. Proposed Sediment and Pore Water Locations



Figure 1-2. Zoom View of Proposed Sediment and Pore Water Locations




Table 1-1. Total Number of Proposed Sample Location by Transect

Transect	Surface Sediment	Pore Water
<i>Within or Adjacent to Groundwater Upwelling</i>		
A	4	4
B	4	4
C	4	4
J	4	4
<i>Adjacent to the Bulkhead</i>		
D	2	2
E	2	2
<i>References Samples</i>		
F	1	1
G	1	1
Total	24	24

The sample locations focus on sampling locations within and adjacent to the groundwater upwelling area and adjacent to the bulkhead, as follows:

- Transects A, B, C, and J are clustered near the southeast end of DMT within and adjacent to the area where prior investigations identified groundwater upwelling and in the area of the 14th and 15th

Street outfalls.. Four locations will be sampled on each transect. Note that the groundwater treatment plant discharge via submerged diffuser T is adjacent to Transect C, location C-3 (Figure 1-2).

- Transects D and E are adjacent to the bulkhead, placed at smaller stormwater outfalls. The two locations closest to the terminal will be sampled.
- Transects F and G will serve as reference area conditions for geochemical parameters. The previous sampling results showed low chromium concentrations and there are no outfalls in the vicinity of these transects. In addition, the results from Transects F and G were similar to the geochemical parameter results from the previous reference areas 37A, 37B, and 37C from the deeper river channel (illustrated on Figure 1-1). This sampling will include reference location information to provide insight into the reducing conditions that would be expected to occur in areas unimpacted by groundwater upwelling to aid in the interpretation of results within areas of potential groundwater upwelling.

The CMAA monitoring of geochemical parameters will be conducted in winter timeframe because the previous investigation of sediment and pore water demonstrated that winter conditions tend to be less favorable for geochemical conditions compared to warmer seasons (CH2M Hill and ENVIRON, 2009).

1.3 Geochemical Parameters and Analytical Methods

The geochemical parameters that will be monitored and the rationale for monitoring these parameters are listed in Table 1-2 and are consistent with the previous study of sediment conditions at DMT (CH2M Hill and ENVIRON, 2009). The basis of these parameters is discussed further in the data evaluation approach, Section 1.5.

Table 1-2. Geochemical Parameters to be Measured and Analytical Methods

Parameter	Surface Sediment	Pore Water
Acid volatilized sulfides (AVS)	EPA Method 821-R-91-100	NA
Total Sulfides	Prep: EPA 9030B (acid soluble fraction only); Analyses: EPA 9034	NA
Ferrous iron (Fe(II))	Prep: Extraction 1 g:100 mL with pH 2 (HCl) DI water—5 minutes—lab to take initial and final pH; Analyses: Standard Method 3500-D	Analyses: Standard Method SM-3500-D
Total organic carbon (TOC)	Prep and analyses: EPA 9060M	NA
DOC	NA	Prep and analyses: EPA 9060A
Dissolved oxygen (DO)	NA	Laboratory confirmation or field monitoring, as appropriate (a)
Oxidation-reduction potential (ORP)	Field monitoring	Laboratory confirmation or field monitoring, as appropriate (a)
Eh/pH, salinity	Field monitoring	Field monitoring
pH	Field monitoring	Field monitoring

Table 1-2. Geochemical Parameters to be Measured and Analytical Methods

Parameter	Surface Sediment	Pore Water
Salinity		Field monitoring
Hardness	NA	SM 2340-C

NA: Not applicable

(a) field monitoring only if pore water is collected by direct push sampling instead of centrifugation

1.4 Sampling Procedures

This section provides the procedures for assigning sample collection (sediment and sediment pore water), sample nomenclature, quality assurance/quality control (QA/QC), and laboratory handling.

1.4.1 Sample Collection and Shipping Procedures


All samples will be shipped to a designated laboratory for analysis. Sample shipment shall be controlled by sample chain of custody (COC) forms. Each transect will be surveyed using global positioning system (GPS) and target coordinates established from past sampling efforts at DMT.

1.4.2 Surface Sediment Samples

Sample Collection Method

The surface sediment interval that will be sampled is the upper 6 inches of the sediment column at each location. A sampling vessel will be used to collect surface sediment samples. Surficial sediment samples will be collected from a grab sampler or box core concurrently with pore water sampling, as illustrated in Figure 1-3.

Figure 1-3. Sediment Collection Methods



Sediment sampling collection, as illustrated in Figure 1-3:

Sediment and Pore Water Monitoring Work Plan

- a) A sediment box core or grab sample will be collected by field staff wearing clean nitrile gloves by lowering the collection unit into the sediment on one or more occasions to get intact samples.
 - Date, time, and weather conditions will be recorded by the sampling crew in the field book.
 - The choice of box core or grab sampler will be based on the most efficient method available for collecting an intact sample based on conditions observed at the time of sampling.
 - A sediment box corer or grab sampler is a sediment sampling device that is lowered vertically to the seabed. Weights will be used to force the stainless steel sampling device (box or grab sampler) into the sediment. The core sample size is controlled by the speed at which the corer is lowered into the substrate. Firmer substrates require a higher speed to obtain a complete sample.
 - Once the core box or grab sampler has penetrated and is filled with sediment, the sample is secured by a spade that cuts across the sediment (box core) or the closure of the sediment grab sampler to secure the sample.
 - The box spade (or grab sampler closure flap) prevents sample loss during retrieval and limits disturbance of the sediments collected.
 - Sediments will be placed on a wash down table.
 - Field measurements of reduction oxidation potential (Eh), pH, and oxidation-reduction potential (ORP) will be performed on each box core or grab sample using field sampling equipment such as an Oakton Acorn pH/mV/ORP meters; one with a double junction pH probe, and the other with an ORP platinum band electrode for Eh readings.
- b) Pre-cut and decontaminated Lexan tubes will be pushed into the sample by the field team.
 - Samples will not be homogenized to maintain the natural geochemical conditions to the extent possible.
 - This method will be used to collect samples for bulk sediment analyses and for pore water analyses.
- c) Sediment and tubes will be carefully deposited on the boat wash down table, with the Lexan tubes in place for the remainder of handling.
 - Water within the box core/grab sampler will be collected using turkey baster and will be added back to the sample to eliminate head space, as needed.
- d) Each end of each tube will be covered with a Teflon sheet to minimize sediment contact with air in the head space within the sample container.
 - Sediment/water from the turkey baster collected from the sediment sample will be added to the Lexan tubes to top off the sediment in any tube to limit headspace.
- e) Each end of each tube will be capped after the Teflon sheet is in place.
- f) Each tube will be cleaned, labeled (if not pre-labeled), and sealed with tape for shipment to the laboratory.

Sediment and Pore Water Monitoring Work Plan

- Sealing of the tubes will be done using duct tape or other similar tape that will prevent leakage of water out of the sediment and prevent air intrusion into the samples (i.e., to maintain the geochemical conditions).
- The top of each tube will be identified, and samples will be maintained in an upright position for all handling and shipping activities.
- Sufficient sediment volume will be collected for both sediment (approximately 16 ounces of sediment for bulk sediment analyses) and approximately 3 liters of sediment for sediment pore water samples (pore water handling is discussed further in Section 1.4.3). Prior to sampling, the laboratory will be consulted to confirm sample volume preferred by the laboratory for centrifugation.
- Collected samples will be processed and shipped to offsite laboratories. When transported to shore for processing, they will be kept vertical to prevent mixing the unconsolidated surficial sediments.
- All sediment tubes will be transferred to pre-cleaned plastic bags and transported on ice to the laboratory using a COC protocol.

The following equipment or equivalent will also be used for collecting sediment samples:

- Field book/sampling log/ GPS Unit
- Polycarbonate (Lexan®) tubes and caps
- Pipe wrap, Teflon tape, and duct tape
- Box corer or grab sampler
- Ziploc bags and Indelible markers
- Nitrile or latex gloves
- Cooler, ice, tape, COC forms and shipping labels
- Plastic spoons and scoops (if needed to ensure no headspace in Lexan tube liners)
- Turkey baster (to add water from sediment sample to eliminate headspace in Lexan tub liners)

1.4.3 Pore Water Collection

At least 3.0 L of sample volume of sediment will be collected at each station using polycarbonate (Lexan®) tubes as sample containers, as was described in Section 1.4.2 for surface sediment. Pore water will be extracted from sediment at the analytical laboratory using a centrifugation approach, which was used in the 2007/2008 sampling program and by MDE in the collection of pore water as part of the Water Quality Analyses of Chromium in the Inner Harbor/Northwest Branch and Bear Creek (MDE, 2004).

Efforts will be made to collect pore water samples using the box core or grab sampling approach. However, during past sampling at DMT, some of the locations in Transects A, B, C, and J were sandy and obtaining sufficient pore water volume using the box or grab core approach was challenging. Therefore, if sediments drain rapidly and it is suspected that sufficient pore water volume cannot be obtained using the box or grab sampling approach, pore water sample will be collected using a direct push method from a depth of approximately 0.6 inches to 1 foot below sediment surface using a probe flange to avoid the collection of surface water instead of sediment pore water. If a direct push probe is used, the following collection techniques will be considered:

- Pore water collected by direct push probe will be collected within an anaerobic handling bag to ensure maintenance of the geochemical conditions.
 - Clean samples containers from the laboratory will be filled and sealed within an anaerobic bag.

- Prior to sealing samples, field measurements of Eh, pH, and in pore water sample will be measured using field sampling equipment such as an Oakton Acorn pH/mV/ORP meters; one with a double junction pH probe, and the other with an ORP platinum band electrode for Eh readings. This will be also done within the anaerobic handling bag.
- Once the containers are sealed, they will be removed from the bag and final labels will be added and samples will be secured for shipment to the laboratory under COC protocols similar to those used for bulk sediment samples identified for centrifugation.
- Sample collection technique (i.e., direct push probe) will be recorded in the field notes and in the sample nomenclature. Sample containers/volumes will be those identified for each analysis and preservation as indicated in Table 1-3.

Table 1-3. Pore Water Containers/Volumes for Direct Push Samples (If Any)

Method	Containers / Volumes
Fe(II): Standard Method SM-3500-D	0.5 Liter Glass
DOC: EPA 9060A and Hardness: SM20-2340-C	1 Liter Glass

1.4.4 Sample Nomenclature

A systematic nomenclature will be used to identify samples collected during the sampling program. Samples will be identified and labeled with a code identifying media, sample station number, and sample depth, in the following order: medium type, station, sample type, and sample depth.

- Medium will be represented by a two-letter code:
 - BS—bulk sediment
 - PW—pore water
- Station locations will be identified with a two-number code following medium type. Stations will run sequentially, beginning with 01 (e.g., BS-01).
- Pore water samples will be further differentiated by a sample type code after the location code:
- PW-xx-CEN—pore water collected from sediment via centrifuge
- PW-xx-DP—pore water collected with direct push probe, such as a Trident probe
- Sample depth will be identified with a four-number code indicating depth in feet, with all sediment samples labeled as 0005 reflecting the surface sediment interval (i.e., 0.0 to 0.5 feet below sediment surface).

1.4.5 Quality Assurance and Quality Control

The quality assurance/quality control samples will be collected in accordance with the DMT Quality Assurance Project Plan (QAPP). Specifically:

- All non-dedicated sampling equipment will be decontaminated before and between uses, as described in the QAPP.
- Dedicated sampling equipment designed for a single use and delivered from the supplier pre-cleaned, will not be decontaminated in the field before use.

- Sample duplicates will be collected at a frequency of 10% and matrix spike/matrix spike duplicates will be collected at a frequency of 20%.
- Samples will be validated in accordance with the QAPP.

1.4.6 Laboratory Handling

Sediment Handling for Sediment Analyses

The purpose of this sampling is to confirm sediment reducing conditions. Therefore, the handling of sediments in the laboratory must also maintain geochemical conditions to the extent possible. For sediment handling, arrangements will be made with the laboratory in advance to ensure that geochemical conditions are maintained to the extent possible, such as:

- The top of each tube will be identified, and samples will be maintained in an upright position for all handling and shipping to the laboratory.
- The COC(s) will indicate that samples are to be maintained in upright position in the laboratory and that sediments are to be extracted from the top of the container for obtaining samples for sediment analyses.
- The laboratory will be requested to obtain sediment aliquots planned for sediment analyses via handling of tubes in anaerobic conditions until immediately before preparation/analyses.

Sediment Handling for Pore Water Centrifugation and Pore Water Analyses

Pore water will be collected by sediment centrifugation unless collected by direct push, as discussed above. Sediment handling for pore water analysis will be arranged with the laboratory, such as:

- Sediment will be transferred from the Lexan tubes to centrifugation containers in anaerobic handling conditions (bag or box, as available from the laboratory).
- Pore water will be extracted from the sample containers using a centrifuge operated at a maximum of 10,000 g for up to 30 minutes.
- Pore water will be extracted from the centrifugation tubes for analysis under anaerobic conditions and will be maintained in containers with no head space until immediately before preparation/analyses.
- Eh, pH, and ORP in each pore water sample will be measured using equipment such as an Oakton Acorn pH/mV/ORP meters or other similar equipment used by the analytical laboratory.
- Samples will not be filtered prior to analysis.

1.5 Data Evaluation Approach

The geochemical parameters, the rationale for each parameter, and the evaluation criteria are identified in Table 1-4. These parameters and evaluation criteria are consistent with regulatory guidance and scientific literature, cited by MDE in the Water Quality Analysis of Chromium in Northwest Branch and Bear Creek Portions of the Patapsco River (2013). MDE stated:

“Chromium present within the aquatic environment (water column or sediment) exists in two oxidation states, trivalent (Cr(III)) or hexavalent (Cr(VI)). The distinction between these two oxidation states is significant due to the toxicity associated with each species; Cr(III) is relatively non-toxic at levels typically found within the environment and Cr(VI) is highly toxic. Reduction/oxidation (Redox) conditions within the water column or sediment govern the speciation of chromium. Within Northwest Branch and Bear Creek, low levels of dissolved oxygen (DO) in the water column and elevated levels of biologically oxygen demanding (BOD) substances, produce anoxic conditions within the sediment supporting a

Sediment and Pore Water Monitoring Work Plan

reducing environment. Reductants present within the sediment (total organic carbon (TOC), acid volatile sulfides (AVS), and divalent iron (Fe (II))) facilitate the conversion of Cr(VI) to Cr(III). Cr(III) exhibits low solubility and will undergo reactions to form stable oxides/hydroxides resulting in partitioning from pore water to sediment. As Cr(III) is not present in the pore water at elevated levels under these conditions, it is no longer bioavailable to sediment dwelling organisms through the mechanisms of respiration and dermal absorption. Therefore, chromium remains bound in the sediment in its trivalent state and has no toxicological impact on benthic life."

Consideration of geochemical parameters is consistent with USEPA's efforts related to understanding chromium in aquatic environments are summarized in the 2005 Equilibrium Partitioning (EqP) Guidance for Metals Mixtures, Appendix D Chromium (USEPA, 2005; Berry et al., 2002, Boothman et al., 2000;). The sediment and pore water sampling design presented herein is consistent with the USEPA EqP approach. USEPA states that geochemical processes govern the reduction of Cr(VI) to Cr(III) in aquatic environments, and geochemical processes are critical to the attenuation of chromium in sediments, including AVS, ferrous iron, and organic carbon.

Scientific literature support the use of geochemical parameters as well. Specifically, studies show that Cr(III) is relatively insoluble at environmentally relevant pH, due to the formation of insoluble hydroxide and oxide compounds by strong complexation with sediment minerals and organic ligands (Sass and Rai, 1987; Fendorf and Zasoski, 1992; James, 2002). Studies also show that anaerobic sediments with sulfides, ferrous iron, and organic matter facilitate rapid reduction of Cr(VI) to Cr(III) (Hansel et al., 2003; James, 2002).

The evaluation approach identified in Table 1-4 is considered appropriate for the confirmation of reducing conditions in sediment. Past conditions at DMT have confirmed the presence of reducing conditions in sediment and sediment pore water (CH2M Hill and ENVIRON, 2009).

Table 1-4. Approach To Evaluate Sediment Reducing Conditions from Measured Geochemical Parameters

Physical Parameter	Rationale for Monitoring	Evaluation Criteria
AVS and sulfide	AVS and sulfide will be measured in sediment because these conditions demonstrate reducing conditions (USEPA, 2005; MDE, 2013; DiToro et al. 2005; Berry et al. 2002; Boothman et al. 2000).	The presence of AVS or presence of sulfide will confirm reducing conditions.
Fe(II)	Fe(II) will be measured in sediment and pore water. Under reducing conditions iron is present in the form of Fe(II); under oxidizing conditions Fe(III) will dominate (USEPA, 2005; MDE, 2013; DiToro et al. 2005).	Presence of Fe(II) will confirm reducing conditions.
DO	DO will be measured in pore water. Reducing conditions are indicated by anaerobic sediments (i.e., in the absence of DO). DO varies with temperature and season (Stanin, 2005; Early and Rai, 1987; USGS, 2018).	DO less than 3 mg/L will reflect reducing conditions because sampling is planned during winter conditions.
ORP	ORP is a direct measure of oxidation reduction potential. Redox zones of sediments can fall into three classes: the aerobic (oxygen reduction), the suboxic (nitrate and iron reduction), and the anoxic (sulfate reduction and methanogenesis) (Zhang et al., 2014; Di Toro et al., 2005).	Aerobic conditions: ORP>1 Reducing conditions: ORP<1

Table 1-4. Approach To Evaluate Sediment Reducing Conditions from Measured Geochemical Parameters

Physical Parameter	Rationale for Monitoring	Evaluation Criteria
Eh, pH, hardness, and salinity	Eh/pH, and salinity provide insight about the water quality relative to groundwater conditions and reference area conditions.	These parameters will be used in conjunction with other parameters to evaluate water quality compared to reference locations.
TOC and DOC	TOC and DOC will be measured in sediment and pore water, respectively. Organic ligands can also serve as reducing agents, although the reduction kinetics are slower than for AVS or Fe(II) (USEPA, 2005; Eisler, 1986).	Detected TOC and DOC will be used in addition to AVS, Sulfide, and Fe(II) to indicate reducing conditions.

References

- Berry, W.J. et al. 2002. Effects of Chromium in Sediment: 1 Toxicity Tests With Saltwater Field Sediments, USEPA, National Health and Environmental Effects Research Laboratory, Atlantic Ecology Division. Narragansett, RI.
- Boothman W.S., et al. 2000. Predicting Toxicity of Chromium Spiked Sediments by using Acid Volatile Sulfide and Interstitial Water Measurements. USEPA, National Health and Environmental Effects Research Laboratory, Atlantic Ecology Division. Narragansett, RI.
- CH2M HILL and ENVIRON. 2007a. Final Sediment and Surface Water Study Work Plan, Dundalk Maine Terminal, Baltimore Maryland. April.
- CH2M HILL and ENVIRON. 2007b. Sediment and Surface Water Investigation Technical Memorandum: May 2007 Sampling Event, Dundalk Marine Terminal, Baltimore, Maryland.
- CH2M HILL and ENVIRON. 2007c. Sediment and Surface Water Investigation Technical Memorandum: August 2007 Sampling Event, Dundalk Marine Terminal, Baltimore Maryland.
- CH2M HILL and ENVIRON. 2008a. Sediment and Surface Water Investigation Technical Memorandum: December 2007 Sampling Event, Dundalk Marine Terminal, Baltimore Maryland.
- CH2M HILL and ENVIRON. 2008b. Sediment and Surface Water Investigation Technical Memorandum: February 2008 Sampling Event, Dundalk Marine Terminal, Baltimore Maryland.
- CH2M HILL and ENVIRON. 2009. Sediment and Surface Water Study Report. , Dundalk Marine Terminal, Baltimore Maryland. May.
- Chang Zhang, Zhi-gang Yu, Guang-ming Zeng, Min Jiang, Zhong-zhu Yang, Fang Cui, Meng-ying Zhu, Liu-qing Shen, Liang Hu. 2014. Effects of sediment geochemical properties on heavy metal bioavailability, Environment International, 73: 270-281.

Sediment and Pore Water Monitoring Work Plan

- Di Toro, D.M., C.S. Zarba, D.J. Hansen, W.J. Berry, R.C. Swartz, C.E. Cowan, S.P. Pavlou, H.E. Allen, N.A. Thomas, and P.A. Paquin. 1990. Technical Basis for Establishing Sediment Quality Criteria for Nonionic Organic Chemicals Using Equilibrium Partitioning. *Environ. Toxicol. Chem.* 10, 1541–1583.
- Di Toro, D. M., J.A. McGrath, D.J. Hansen, W.J. Berry, P.R. Paquin, R. Matthews, et al. 2005. Predicting sediment metal toxicity using a sediment biotic ligand model: methodology and initial application.
- ENVIRON. 2008. Relationship Between the Presence of Chromium and Toxicity in Baltimore Harbor: New Scientific Evidence. Summary of Johns Hopkins University Studies.
- Eary LE, Rai D. 1987. Kinetics of chromium(VI) oxidation to chromium(VI) by reaction with manganese dioxide. *Environ Sci Technol* 21:1187-1193.
- Eisler, R. 1986. Chromium Hazards to Fish, Wildlife, and Invertebrates: A Synoptic Review. *U.S. Fish Wildl. Serv. Biol. Rep.* 85(1.6).
- Fendorf, S.E. 1995. Surface Reactions of Chromium in Soils and Waters. *Geoderma.* 57, 65–71.
- Fendorf, S.E., and R.J. Zasoski. 1992. Chromium (III) Oxidation by δ -MnO₂. 1. Characterization. *Environ. Sci. Technol.* 26, 79–85.
- Gambrell, RP (1994) Trace and toxic metals in wetlands--A review. *J Environ Qual* 23:883-891
- Hansel CM, Wielinga BW, Fendorf S. 2003. Fate and stability of Cr following reduction by microbially generated Fe(II). In: Science Highlight. Department of Geological and Environmental Sciences, Stanford University and 2MFG, Inc., Fort Collins, CO. May.
- James, B.R. 2002. Chemical Transformations of Chromium in Soils: Relevance to Mobility, Bioavailability and Remediation. In *The Chromium File*, No. 8. The International Chromium Development Association. Available at <http://www.chromium-assoc.com/publications/crfile8feb02.htm>. February.
- Magar, V., LB Martello, B. Southworth, P. Fuchsman, M. Sorensen, and RJ Wenning. 2008. Geochemical Stability of Chromium in Sediments from the Lower Hackensack River, New Jersey. *Sci of the Total Environ.* 394: 103 – 111.
- MDE. 2004. Water Quality Analyses of Chromium in the Inner Harbor/Northwest Branch and Bear Creek Portions of Baltimore Harbor in Baltimore City and Baltimore County, Maryland. August. [//efaidnbmnnnibpcajpcglclefindmkaj/https://mde.maryland.gov/programs/water/TMDL/Baltimore_Harbor_02130903/Harbor_Cr_WQA_FA.pdf](http://efaidnbmnnnibpcajpcglclefindmkaj/https://mde.maryland.gov/programs/water/TMDL/Baltimore_Harbor_02130903/Harbor_Cr_WQA_FA.pdf)
- MDE. 2013. Water Quality Analysis of Chromium in Northwest Branch and Bear Creek Portions of the Patapsco River Mesohaline Tidal Chesapeake Bay Segment, Baltimore City and Baltimore County, Maryland.
- Rai D., Sass B.M., Moore DA. 1987. Chromium (III) hydrolysis constants and solubility of chromium (III) hydroxide. *Inorganic Chem* 26:345-349
- Sass, B.M., and D. Rai. 1987. Solubility of Amorphous Chromium (III)-Iron(III) Solid Solution. *Inorg. Chem.* 26, 2228–2232.
- Saleh FY, Parkerton TF, Lewis RV, Huang JH, Dickson KL. 1989. Kinetics of chromium transformations in the environment. *Sci Total Environ* 86(1-2):25-41.

Stanin, F.T. 2005. The Transport and Fate of Chromium (VI) in the Environment. In: Chromium (VI) handbook / written by Independent Environmental Technical Evaluation Group (IETEG); edited by Jacques Guertin, James A. Jacobs, Cynthia P. Avakian. Boca Raton, Fla : CRC Press.

United States Environmental Protection Agency (USEPA). 2005. Procedures for the Derivation of Equilibrium Partitioning Sediment Benchmarks (ESBs) for the Protection of Benthic Organisms: Metal Mixtures (Cadmium, Copper, Lead, Nickel, Silver, and Zinc). Appendix D: Chromium. *EPA-600-R-02-011*. Office of Research and Development.

US Geological Survey. 2018. Dissolved Oxygen and Water. <https://www.usgs.gov/special-topics/water-science-school/science/dissolved-oxygen-and-water>.

Wadhawan, Amar. 2012. Geochemical Influences in Chromium Speciation and Fate in Estuarine Sediments; Importance of Redox Interactions with Manganese Sulfide Minerals. Johns Hopkins University Dissertation.

Appendix C

Groundwater Action Levels

Technical Appendix C PERFORMANCE MANAGEMENT PROGRAM SENTINEL GROUNDWATER MONITORING PLAN

DUNDALK MARINE TERMINAL
BALTIMORE, MARYLAND

Prepared for

Honeywell

115 Tabor Road
Morris Plains, NJ 07950

and



Maryland Port Administration
401 East Pratt St.
Baltimore, MD 21202

Prepared by



Ramboll US Consulting, Inc.
Princeton, New Jersey

March 2023

Joint Defense Privileged

Contents

1.	Introduction	1-1
2.	Background	2-1
3.	Lateral Migration	3-1
3.1	Zone 1	3-1
3.2	Zone 2	3-1
4.	Vertical Migration	4-1
5.	References	1

Figures

Figure 1: Dundalk Marine Terminal Site

Figure 2: Geology of the DMT Site

Figure 3: Groundwater Zones

Figure 4: Groundwater Upwelling Area

Figure 5: Low Tide Water Depths

Figure 6: Upper Sand Unit Monitoring Wells

Tables

Table 1: Modeled Groundwater Outflows

Acronyms and Abbreviations

Cr (VI)	hexavalent chromium; the more toxic form of chromium
COPR	chromium ore processing residue
DF	dilution factor
DMT	Dundalk Marine Terminal
gpm	gallons per minute
MCL	maximum contaminant level
MDE	Maryland Department of the Environment
mg/L	milligrams per liter
PSU	practical salinity units
SWQS	surface water quality standard
ug/L	micrograms/liter
USEPA	United States Environmental Protection Agency

1. Introduction

As part of the Sentinel Groundwater Monitoring Plan for the Dundalk Marine Terminal (DMT) site (**Figure 1**), risk-based action levels have been developed for assessing the potential significance of measured chromium concentrations in groundwater. As the sentinel monitoring plan defines initial threshold conditions for follow-up assessment (e.g., initiating an assessment when hexavalent chromium is initially detected in a well where it has not been previously or recently detected), the action levels developed in this technical appendix are intended to provide an early warning of off-site migration beyond the property boundaries, potentially significant surface water impacts in the Patapsco River or vertical migration of groundwater impacted by chromium from the shallow fill hydrogeologic unit to the Patapsco Aquifer. This appendix describes the methods used to calculate the groundwater action levels and how the action levels will be applied to the evaluation of groundwater data collected as part of the sentinel monitoring program. The action levels are intentionally conservative and provide a threshold to trigger an investigation of potential impacts beyond the boundaries of the property, to the Patapsco River or Patapsco Aquifer rather than an indication of actual impacts.



Figure 1. Dundalk Marine Terminal Site

2. Background

Shallow groundwater in some portions of the DMT site contains chromium as a result of the use of chromium ore processing residue (COPR) as fill material, both by itself and mixed with other fill materials. The approximate boundary of COPR-containing materials is shown on **Figure 1**. As stated in the Semiannual Groundwater Monitoring Report (Jacobs, 2021), the chromium impacts are limited to the COPR and Non-COPR Fill and Shallow Fill unit and the Upper Saturated Zone (collectively referred to as the “Upper Water Bearing Unit”, or “UWB Unit”), which is hydraulically connected to the Patapsco River and is underlain by the Upper Confining unit. Below the Upper Confining unit is the Upper Sand unit, the Lower Confining unit, and then the Patapsco Aquifer (**Figure 2**). Monitoring wells in the UWB Unit will be used to monitor for lateral migration, and monitoring wells in the Upper Sand unit will be used to monitored for vertical migration of chromium.




Figure 2. Geology of the DMT Site

For evaluating groundwater monitoring data for lateral migration within the UWB Unit, the site was divided into two zones, as shown by arrows in **Figure 3**. Zone 1 wells are outside the footprint of the COPR fill limit within the portion of DMT that is contained within the perimeter bulkhead, which reduces the potential for groundwater discharges to the river. Zone 2 wells are in areas where groundwater may discharge to the Patapsco River from the Site. Zone 2 is defined as the discharge area between the site bulkhead and the COPR Cell, under the COPR cell, and around the southeast side of the COPR Cell (between COPR Cell at Area 1501/1602 and Broening Highway).




Figure 3. Groundwater Zones

The potential for significant vertical migration of chromium mass from the UWB Unit to the Patapsco Aquifer is to be evaluated based on a site-wide assessment of chromium concentrations using data from wells screened in the Upper Sand Unit.

3. Lateral Migration

3.1 Zone 1

Because the groundwater in Zone 1 is isolated from the Patapsco River by the perimeter bulkhead, the groundwater will be monitored for a statistically significant increasing trend in chromium concentration rather than compared to a concentration-based action level.

For a sentinel monitoring well outside the COPR Fill area in which hexavalent chromium is detected during future monitoring, the data from that well will be evaluated for evidence of a statistically significant increasing trend that would indicate migration of hexavalent chromium in groundwater from the COPR Fill. To assess the temporal trend in a well, a nonparametric Mann-Kendall trend test using all data collected from the impacted well will be conducted. The Mann-Kendall test will be performed as a one-tailed test, where statistically significant increasing concentrations of Cr (VI) are identified at a significance level of 5%. For the testing, non-detect results will be calculated using the sample quantitation limit as the concentration. When collected, field duplicate sample results will be averaged with the results of their respective parent samples. If a well is re-sampled as part of an event, the latter of the results will be used in the test.

3.2 Zone 2

For Zone 2, an action level has been developed based on protection of ecological receptors in the Patapsco River where UWB Unit groundwater upwelling may occur. Salinity measurements in the Patapsco River are generally between 5 and 15 practical salinity units (PSU), indicating an estuarine to saline environment. Therefore, to assess the potential significance of exposure to Cr (VI) by ecological receptors, the surface water quality standard (SWQS) for protection of ecological receptors in saltwater is more appropriate than that for freshwater. The chronic SWQS is conservative because Cr (VI) does not bioaccumulate. The chronic saline SWQS for Cr (VI) of 0.05 mg/L is therefore the basis for computing the groundwater action level for lateral migration in Zone 2.

As groundwater flows from the Site and discharges to surface water, chromium is subject to dilution and attenuation prior to and concurrent with mixing with the nearshore surface water column. The site-related chromium surface water concentrations that may result from shallow groundwater discharge near the shoreline are conservatively estimated considering the following processes:

- Groundwater is assumed to discharge to the surface water from the UWB Unit and potentially from the Upper Sand Units.
- Groundwater flux is calculated using the three-dimensional groundwater flow model developed for the site. The model accounts for variability in hydraulic conductivities across the site in each hydrogeologic layer, including the riverbed material. The model was updated to include recent (2020) groundwater elevation monitoring and to simulate the lining of the 12th through 15th Street storm drains. Groundwater outflow estimates for the UWB Unit are shown on Table 1. The flow is shown in multiple segments but is considered together for the calculation of the action level.
- Groundwater is assumed to discharge into the nearshore area of the Patapsco River (see Figure 4) in Zone 2 as determined during prior investigation of sediment / porewater (CH2M Hill and ENVIRON 2009).
- The groundwater discharge rate is assumed to be constant, with no exchange of surface water occurring outside of the mixing zone, including via tidal mixing.
- The estimated average water depth during low tide is 6 feet (see Figure 5). The groundwater is assumed to mix only with the bottom 6 inches of the surface water column.
- No attenuation of Cr (VI) to Cr (III) is assumed to occur.

Table 1: Modeled Groundwater Outflows	
Outflow Segment	Outflow (ft ³ /day)
Between bulkhead and COPR Cell	190.8
West side of COPR Cell	140.3
South side of COPR Cell	187
South of COPR Cell	95.4
Total groundwater discharge	613.5 ft ³ /day




Figure 4. Groundwater Upwelling Area




Figure 5. Low Tide Water Depths

The total mixing zone area is estimated at 1.2 million ft². Assuming an initial mixing layer of 6 inches (0.5 ft), the surface water mixing volume is 602,574 ft³.

Considering the groundwater discharge and surface water mixing volume over a 24-hour period, the estimated mixing of groundwater discharging into surface water (DF = Surface Water Volume/Groundwater Discharge Volume) is approximately 982. This calculated discharge factor is used in combination with the SWQS (0.05 mg/L) to calculate the action level for lateral migration of chromium in groundwater, as follows:

$$\text{Groundwater Action Level} = \text{SWQS} \times \text{DF}$$

This results in a Cr (VI) action level of 49 mg/L for Zone 2. With an additional factor of safety of 2, the action level is 24.5 mg/L.

4. Vertical Migration

A mixing model based on the groundwater flow model developed for the Site is used to calculate the vertical migration action level that is protective of the Patapsco Aquifer. The action level is based on meeting the federal and Maryland maximum contaminant level (MCL) for total chromium of 0.1 mg/L, or 100 ug/L and the Maryland groundwater cleanup standard for Cr (VI) of 0.000035 mg/L, or 0.035 ug/L (Maryland Department of the Environment 2018) in the Patapsco Aquifer. The groundwater action level for the Upper Sand Unit is computed based on these target concentrations and a dilution factor (DF) that accounts for the vertical groundwater flux relative to the horizontal groundwater flux through the Patapsco Aquifer beneath the Site, as follows:

$$\text{Groundwater Action Level} = \text{Target Concentration} \times \text{DF}$$

The DF for vertical migration is conservatively estimated without considering attenuation by assuming that groundwater moving vertically from the Upper Sand Unit to the Patapsco Aquifer mixes uniformly with groundwater flowing through the Patapsco Aquifer. The vertical rate for groundwater flow through the Lower Confining unit into the Patapsco Aquifer was estimated by the groundwater model (CH2M Hill, 2015) to be 0.6 gallons per minute (gpm). The estimated lateral flow in the Patapsco Aquifer from the upgradient boundary onto the site is estimated to be 154 gpm. The DF computed based on these flow rates is:

$$DF = \frac{\text{Horizontal Flow (154 gpm)}}{\text{Vertical Flow (0.6 gpm)}} \approx 257$$

With this DF, the action levels are calculated as:

$$\text{Total Cr Groundwater Action Level} = 0.1 \frac{\text{mg}}{\text{L}} \times 257 = 25.7 \frac{\text{mg}}{\text{L}}$$

and

$$\text{Cr(VI) Groundwater Action Level} = 0.000035 \frac{\text{mg}}{\text{L}} \times 257 = 0.009 \frac{\text{mg}}{\text{L}}$$

Because the DF is calculated assuming uniform vertical migration with mixing across the entire Site, the groundwater action level is not intended to be compared to the concentration of total chromium or Cr (VI) measured in a single groundwater sample. Rather, it is intended to be compared to the average concentration across the Site. To account for varied spacing of wells included in the groundwater monitoring program (Figure 3), a spatially weighted average concentration will be computed for total chromium and Cr (VI) from Upper Sand Unit wells. This is accomplished by dividing the site into Thiessen polygons, with each polygon associated with the wells that will be sampled (Figure 6). To properly account for the differences in the size of each polygon, the concentration for each well will be weighted by the ratio of the polygon's area to the total Site area. Because most of the Upper Sand Unit wells are not known to be impacted by chromium, samples in which chromium are not detected should be assumed to have a concentration of 0 mg/L.



Figure 6. Upper Sand Unit Monitoring Wells

5. References

CH2M Hill and ENVIRON. 2009. Sediment and Surface Water Study Report, Dundalk Marine Terminal, Baltimore, Maryland. May.

CH2M Hill, 2015. Appendix B, Groundwater Flow Model Development.

Jacobs. 2021. Semiannual Groundwater Monitoring Report, Dundalk Marine Terminal.

Maryland Department of the Environment. 2018. Cleanup Standards for Soil and Groundwater. Interim Final Guidance, Update No. 3. October.

Appendix D

Site Drinking Water Plan

Site Drinking Water Plan, Dundalk Marine Terminal, Baltimore, Maryland

Prepared for
Honeywell International Inc.
Maryland Port Administration

Updated February 2023

Updated by:
Maryland Environmental Service
259 Najoles Road
Millersville, MD 21108

Contents

Section	Page
Acronyms and Abbreviations	v
Background.....	1-1
Water Quality Monitoring	2-1
2.1 Baseline Monitoring.....	2-1
2.2 Routine Monitoring.....	2-1
2.2.1 Sampling Plan.....	2-2
2.2.2 Sample Analysis.....	2-2
2.2.3 Response Plan	2-2
2.2.4 User Notification	2-2
2.2.5 Alternate Water Supply	2-3
2.2.6 Mitigation	2-3
2.2.7 Return to Normal Operation.....	2-4
Pipe Break Contingency Plan	3-1
3.1 Pipe Break Detection	3-1
3.2 Pipe Break Isolation	3-1
3.3 User Notification.....	3-1
3.4 Alternate Water Supply.....	3-1
3.5 Mitigation.....	3-2
3.6 Sampling and Response	3-2
3.7 Return to Normal Operation	3-2
Appendix	
A Standard Operating Procedure for Opening and Closing Hydrants during System Flushing	
Tables	
1 DMT Buildings with Water Service	
2 DMT Quarterly Sample Locations	
Figures	
1 Water System Configuration and Primary System Flushing Locations	
2 Water System Sampling Locations	

Acronyms and Abbreviations

COPR	chromium ore processing residue
DMT	Dundalk Marine Terminal
EPA	U.S. Environmental Protection Agency
gpm	gallons per minute
GWTP	groundwater treatment plant
MCL	maximum contaminant level
MDE	Maryland Department of the Environment
MES	Maryland Environmental Service
MPA	Maryland Port Administration
POC	point of contact
POV	personally operated vehicle

Background

This Site Drinking Water Plan is an integrated component of the overall Performance Management Program (PMP) for the long-term monitoring and maintenance of the chromium remedy being implemented at the Dundalk Marine Terminal (DMT).

Pursuant to the Consent Decree among the Maryland Department of the Environment (MDE), the Maryland Port Administration (MPA), and Honeywell International, Inc. (Honeywell), and the Corrective Measures Alternatives Analysis required by the Consent Decree, MDE has selected an Enhanced Isolation and Containment remedy for the Site. This Site Drinking Water Monitoring Plan fulfills the PMP requirements with respect to the potable water and outlines the approach for monitoring the water distribution system to verify that chromium is not present in the drinking water supply at the Dundalk Marine Terminal (DMT). This plan supersedes the initial Site Drinking Water Monitoring Plan that was established in response to Section III.B.9.c of the April 2006 Consent Decree entered into by the MDE, MPA, and Honeywell. To date, routine monitoring confirms that the water distribution system remains free of chromium concentrations which exceed the U.S. Environmental Protection Agency (EPA) regulated maximum contaminant level (MCL) of 0.1 mg/L.

The DMT is a port facility, owned and operated by the MPA, located along the southeast edge of the City of Baltimore, Maryland, and Baltimore County, and is bounded by Broening Highway, the Patapsco River, and Colgate Creek. As the operator of DMT, the MPA is responsible for inspection, maintenance, and monitoring of the potable water system at the DMT. Potable water is defined as water that meets the standards for drinking purposes and meets the quality standards prescribed by the EPA's National Primary Drinking Water Regulations, published in 40 CFR Part 141. The groundwater at or near the DMT is not used for potable water at the site. The potable water at the site is supplied by the City of Baltimore municipal water supply. The potable water system at DMT contains approximately 16 miles of pipe ranging in size from 4 to 16 inches in diameter. Portions of the water system pass through areas of the site where chromium ore processing residue (COPR) was historically used as fill material (Figure 1). The water is supplied to the DMT system by the City of Baltimore at two connection points: one located at the Personally Operated Vehicle (POV) Gate on North Service Road at Broening Highway and the second located off Broening Highway near Lot 99 (Figure 1). Both connections are 16-inch-diameter water mains. The POV Gate connection is a Baltimore City-owned and maintained double-check valve, and the Lot 99 (Broening Highway) connection is fitted with a backflow prevention device that is inspected and maintained by MPA. Both connections are designed to prevent the backflow of water from the DMT water conveyance system into the Baltimore City water supply system.

Building 1702 (Figure 2) is supplied via a single 6-inch line that connects to a 12-inch Baltimore City main on Maryland Avenue, to the south. Building 1702 has no connection to the main distribution system at DMT. The configuration of the system and its connections to the Baltimore City Water System are shown in Figure 1.

The remainder of this plan consists of two sections. The first section describes the sampling approach that was used to determine baseline conditions of the water distribution system in relation to the presence or absence of chromium. This section also confirms the routine sampling program currently in place to test for chromium in the water distribution system. The second section provides a contingency plan for operating the water system in the event of a pipe break, including measures to flush and resample the system after breaks have been repaired so that the system can be returned to service.

Water Quality Monitoring

2.1 Baseline Monitoring

The purpose of the baseline monitoring of the DMT water distribution system was to quantify baseline conditions for comparison to future routine monitoring events.

To monitor the water distribution system for chromium, initial baseline monitoring was conducted for the system in 2007 (CH2M HILL, 2007d) to determine the presence or absence of chromium. The baseline monitoring determined if total chromium was present in the system above the EPA-regulated MCL of 0.1 mg/L or if there was detection of hexavalent chromium that needed to be addressed prior to performing ongoing routine monitoring. Baseline monitoring indicated absence of chromium in the water distribution system.

The initial 2007 baseline sampling of potable water was conducted in existing buildings, and as new buildings were added to the site, this sampling plan was updated to include additional baseline water sampling at those locations (CH2M HILL, 2011 and CH2M HILL, 2013). Table 1 lists the current sampling locations, including existing buildings at the DMT with water service, the two main water supply points, and the water sampling location descriptions for each. Since 2007, Building 201A, Building 1600, and MPA Engineering Trailers have been demolished or removed from site, and water service has been disconnected from Shed 4. Table 1 includes those updates and is reviewed and updated annually in coordination with MPA Maintenance to remove or add sample locations.

2.2 Routine Monitoring

The purpose of routine monitoring is to confirm that the DMT water system remains free of chromium above the MCL and to verify that public health is being protected. This routine sampling will provide assurance that the system continues to meet EPA drinking water regulations and is suitable for potable use.

The water is supplied to the system by the City of Baltimore at two connection points, one located at the POV Gate on North Service Road at Broening Highway and the second located off Broening Highway near Lot 99 (Figure 1). Upon MPA request, Baltimore City will perform routine maintenance inspection of the POV Gate double-check valve connection, which is property of Baltimore City. Routine monitoring of the backflow prevention devices on the DMT site, including at the Lot 99 (Broening Highway) connection, are the responsibility of MPA Maintenance. The backflow devices onsite are monitored annually to ensure they are compliant with all applicable federal, state, and local drinking water codes.

The routine water sampling is conducted quarterly from a rotating selection of the buildings with water service. This sampling plan provides regular monitoring for presence of chromium in the water and a schedule that ensures the annual collection and analysis of water samples at each building at DMT with water service. Table 1 is a comprehensive list of all the current sampling locations. Table 2 provides a list of the sample points for routine monitoring and the sample schedule for appropriate spatial variation within each quarterly sampling event. This includes the DMT buildings with water service and the two main water supply points. The water supply points will be sampled every quarter to verify the quality of water being supplied to the site. Figure 2 shows current sampling locations.

The samples will be collected and analyzed in accordance with the procedures discussed in Sections 2.2.1 and 2.2.2. All sample results must be submitted to MDE using normal reporting procedures within 30 days of receiving the results.

2.2.1 Sampling Plan

The following process will be used in the collection of a water sample at each of the locations described above and listed in Table 1:

1. Identify the described sample point
2. Complete appropriate sample label
3. Put on nitrile or latex gloves
4. Turn on faucet and take water temperature reading
5. Allow water to flow for a minimum of 5 minutes and until the water temperature drops below the initial temperature reading
6. For total chromium, collect the samples in plastic 250-mL, HNO₃-preserved bottle ware provided by the analytical laboratory. For hexavalent chromium, collect the samples in 250-mL non-preserved plastic bottle ware provided by the analytical laboratory.
7. Store sample in cooler with ice to reduce temperature to 2°C
8. Complete chain-of-custody log and request analysis for total chromium in compliance with EPA analytical method requirements (EPA Method 200.7 or 200.8 and hexavalent chromium by EPA Method 7199); both analyses should have a detection limit of <0.01 mg/L at a minimum.

2.2.2 Sample Analysis

Analysis of collected samples will be conducted at an EPA-certified laboratory for hexavalent chromium by Method 7199 and total chromium by Method 200.7 or 200.8. The analysis for hexavalent chromium is time critical, with samples having a maximum holding time of 24 hours. In addition, the laboratory will be instructed and required to notify MPA and/or its designee, Maryland Environmental Service (MES) immediately upon determining and confirming that a drinking water sample has a total chromium detection over the MCL or a hexavalent chromium detection over the reporting limit. For this Plan, "immediately" means the same day when determined during standard business hours, or next day if the determination is made after normal business hours.

All sample results will be submitted to MDE within 30 days of receiving the results from the laboratory. In the event that an exceedance of the MCL for total chromium or a detection of hexavalent chromium over the reporting limit is identified in any sample, MPA will notify MDE immediately upon receipt of notification from the laboratory. The sample results will also be on file at the MPA Office of Environmental Quality.

2.2.3 Response Plan

The EPA regulates chromium in drinking water having a MCL for total chromium of 0.1 mg/L. If any of the routine samples show a level higher than this MCL, the mitigation actions provided in Section 2.2.6 will be taken to reduce the total chromium concentrations below the MCL. Additionally, if any concentration of hexavalent chromium is detected in water samples, the same mitigation actions will be performed.

If the MCL for total chromium is amended, the text in the plan will be revised within 30 days of enactment of the new standard.

2.2.4 User Notification

In the event of detectable chromium concentrations above actionable limits, DMT personnel will be advised to not use the water system for potable water uses until further notified. This will be conducted by notifying a point of contact (POC) for the buildings by a tenant advisory issued by MPA Operations. Signs will be posted at the buildings that the water supply is temporarily to be for only non-potable uses.

Building 1702 is not connected to the main distribution system at DMT, and therefore the use of potable water at this building will continue to be allowed, unless the detection is specific to this building. Conversely, if chromium

is detected at Building 1702 only, it will not trigger the notification of tenants in other portions of the terminal, who are not affected.

2.2.5 Alternate Water Supply

An alternate supply of potable water service shall be made available to all users affected by the temporary loss of municipal potable water service due to chromium detection.

2.2.6 Mitigation

In conjunction with notifying users, the following actions will be taken to verify the sample result.

- The affected building's system will be flushed using all service points for a period of 15 minutes, and a confirmatory sample will be collected. The samples will be collected and analyzed in accordance with the procedures discussed in Sections 2.2.1 and 2.2.2.
- The affected building's system will then be flushed for an additional 15 minutes, and a second confirmatory sample will be collected. The samples will be collected and analyzed in accordance with the procedures discussed in Sections 2.2.1 and 2.2.2.
- Both samples will be submitted for rush laboratory analysis to confirm the sample result.
- If the analytical results of the confirmation samples do not exceed the MCL for total chromium or result in a detection of hexavalent chromium, the building location will be put back into service.
- If the analytical result of either confirmation sample again shows an exceedance of the MCL for total chromium or a detection of hexavalent chromium, the following procedure will be followed to remove the contaminated water from the potable water conveyance system. (A standard operating procedure for opening hydrants and purging the system is included as Appendix A.)
 - Utilize the three nearby hydrant(s) or adjacent water pits for primary flushing of the system.
 - Open the three hydrants identified for flushing (or water pits nearest them). Collect a water sample for laboratory analysis from each hydrant or water pit and test for hexavalent chromium. Initial screening for hexavalent chromium can be conducted at the onsite DMT Groundwater Treatment Plant (GWTP).
 - If the sample has a hexavalent chromium concentration less than 1,100 ppb (the Ambient Water Quality Criteria for saltwater acute exposure limit), discharge all flushing water to river in accordance with MDE General Permit Number 17HT9473, avoiding the use of the 14th and 15th Street storm drains.
 - If the hexavalent chromium concentration is greater than 1,100 ppb, a plan for discharge of the flush water will be developed so that it can be discharged to the 14th and/or 15th Street storm drains and treated at the onsite GWTP in accordance with MES's 2007 "Interim Operations Plan." As stipulated in the "Interim Operations Plan," the water will be managed as a wet-weather event, and the first flush will be captured for treatment and the remaining flow will be discharged to the river. If the GWTP is not operational, alternate temporary water storage and treatment/disposal, if required, will be coordinated with MPA Office of Environmental Quality.
 - Any discharge that may affect the operational capacity of the GWTP will be coordinated with the personnel managing the GWTP.
 - Identify the nearest appropriate storm drain that will receive the water from the flushing hydrants or water pits. Check that flushing of the hydrant or water pits will not cause localized flooding due to blockage of stormwater inlets.
 - Set up a system for dechlorination of flushed water, such as a diffuser or inlet blankets with dechlorination tablets.

- Notify the buildings with auxiliary fire pumps (Sheds 4, 6, 400 and 500) that flushing activities will be taking place which could cause low-pressure alarms associated with the pumps to trip.
- Flow the designated hydrants for approximately 6 hours at a minimum combined flow rate of 1,000 gallons per minute (gpm). If water pits are used, flow the pits for approximately 12 hours at a minimum flow rate of 500 gpm. Conduct the flushing activity in accordance with MDE General Permit Number 17HT9473 and added special conditions.
- Collect a water sample at each sample location provided in Table 1 using the procedures described in the sampling plan. Rush analysis will be requested so potable service can be restored as quickly as possible.
- If any sample taken at a sample location listed in Table 1 is determined to have total chromium concentrations higher than 0.1 mg/L or hexavalent chromium is detected, flush the identified hydrant(s) for approximately 6 hours or the water pits for approximately 12 hours and resample. Continue sampling and flushing at 6- or 12-hour intervals until the chromium concentration drops below the MCL of 0.1 mg/L and hexavalent chromium is not detected.

2.2.7 Return to Normal Operation

After all sampling has demonstrated full mitigation of chromium contamination in the water system, the system will be returned to service. The POC of each building on the terminal will be notified by a tenant advisory issued by MPA Operations. The signs stating the water supply is temporarily to be for only non-potable uses will be removed from the buildings.

TABLE 1 - DMT BUILDINGS WITH WATER SERVICE (38 BUILDINGS, LOT 90, AND LOT 99)

Building ID	Sample Location Description	Building ID	Sample Location Description
90A	Kitchen in lunchroom	500 Office Trailer	Lavatory
91A	Lavatory at maintenance bay	502A	Lavatory
91B	Lavatory at maintenance bay	502B-1	Trailer 1 bathroom
91C	Lavatory at maintenance bay	502B-2	Trailer 2 bathroom
94A	Exterior spigot	503A	Lavatory
George's Café	Lavatory at entrance	MAT	Lavatory at entrance
95B	Lavatory	Shed 6	Lavatory at south end of building
96E	Kitchen	Shed 8	Lavatory at west end of building
97C	Lavatory at entrance	Shed 11	Lavatory at west end of building
97D	Lavatory at entrance	Shed 12	Lavatory at west end of building
100A	Lavatory	1200	Lavatory at south end of building
100B	Lavatory	1300	Lavatory at south end of building
201D	Lavatory	MES Trailer	Kitchen sink
201D-2	Lavatory	MES GWTP Trailer	Lavatory
201B	Utility sink at north end of building	1702	Lavatory at maintenance bay
Ceres Office Trailer	Kitchen Sink	Lot 90 (west of POV gate)	Hydrant (NE corner of Lot 90)
Ceres Lavatory	Lavatory	Lot 99	Backflow prevention/meter pit
301A	Lavatory at maintenance bay		
301B	Kitchen in lunchroom		
401A	Lavatory in office area		
401B	Lavatory		
401C	Kitchen sink		
403A	Break room sink		

Table 2 - DMT Quarterly Sample Locations

QUARTER 1 Building ID	QUARTER 2 Building ID	QUARTER 3 Building ID	QUARTER 4 Building ID
Shed 8	Shed 6	Shed 12	94A
91B	Shed 11	90A	95B
96E	91A	97D	401B
97C	100B	201B	1702
George's Café	201D	301A	502B-2
100A	401A	401C	1200
201D-2	500 Office Trailer	502B-1	1300
301B	502A	Ceres Lavatory	Ceres Office
403A	MES GWTP Trailer	MAT	MES Trailer
503A		91C	
Lot 90	Lot 90	Lot 90	Lot 90
Lot 99	Lot 99	Lot 99	Lot 99

Pipe Break Contingency Plan

The following plan has been developed to outline the measures to be taken in the event of a pipe break in the COPR fill area (Figure 1) or a pipe break in the non-COPR area where testing indicates potential chromium presence. If a pipe break occurs in the non-COPR area and testing indicates the absence of chromium, the following planned actions are not necessary, and the routine pipe break repair approach will be utilized. The plan details actions to isolate the break and return the system to normal operation.

3.1 Pipe Break Detection

A pipe break can be detected by a number of methods. The most important element of break detection is to identify it quickly and isolate it to reduce potential impacts from vacuum conditions in the pipe or damage to nearby property. The most common methods of break detection at the port are observing above-ground water pooling or a leak or stream of water from an opening in the ground surface along pipe alignments. These or other recommended methods of detection will be achieved through maintenance personnel or any personnel working at the DMT who may notice evidence of a pipe break and contact the DMT MPA Maintenance Department.

Once a pipe break is identified, MPA will determine its location relative to the defined COPR area. If the break is in a non-COPR fill area, the water from the leak and the excavation around the pipe break will be visually inspected for the presence of chromium by MPA Maintenance. If visual observations indicate presence of chromium, samples of the system water and groundwater will be collected and screened for total chromium and hexavalent chromium at the GWTP. If required, a duplicate sample will be sent to an EPA-certified laboratory for confirmation, with requested rush analysis. If (1) there is hexavalent chromium present or (2) the total chromium concentration in either the system water or the groundwater sample exceeds the MCL for drinking water Sections 3.2 through 3.7 of this plan must be implemented. The health and safety measures outlined in MPA's "Site Specific Health and Safety Plan for Utility Repair (Water Main Break)" and the "Standard Operating Procedure for Surface Cover Penetration" may be required. Otherwise, the response to the break can proceed as normal without following the requirements set forth in this plan for pipe break repair in the COPR area.

If the break occurs within the COPR fill area, precautions must be taken as presented in Sections 3.2 through 3.7. The health and safety measures outlined in MPA's "Site Specific Health and Safety Plan for Utility Repair (Water Main Break)" and the "Standard Operating Procedure for Surface Cover Penetration" will be followed. This plan does not replace those measures but simply provides additional clarification and actions that once completed will restore the potable water system.

3.2 Pipe Break Isolation

After a pipe break is identified, the section of broken water main that is leaking will be isolated by closing the two nearest valves. MPA Maintenance Department will maintain a plot plan of all valve locations to assist in the isolation effort.

3.3 User Notification

Simultaneously with isolation of the pipe break, potential users in the affected buildings will be immediately notified not to use the water system until further notification. A POC for every building with affected water service will be notified. The water supply to affected portions of the port will lose all of the water supply during the period that repairs and water testing are performed.

3.4 Alternate Water Supply

During the period of break isolation, repair, and return to service, an alternate supply of potable water service will be provided to the affected buildings.

3.5 Mitigation

Pipe break repair activities will begin in conjunction with users being notified. Pipe break repair activities will be conducted in a manner to limit the disturbance of COPR material and exposure of new and existing pipes to COPR material. All pipe repairs will be performed in accordance with the health and safety measures outlined in MPA's "Site Specific Health and Safety Plan for Utility Repair (Water Main Break)" and the "Standard Operating Procedure for Surface Cover Penetration." Once the section of broken pipe is repaired, the following process will be implemented in coordination with MPA DMT Maintenance:

- Identify a hydrant within the isolated section of pipe that can be used for flushing the repaired pipe.
- If the originally isolated section of pipe does not include a hydrant, additional valves will be closed in order to access a hydrant within the isolated portion of DMT.
- Open the hydrant to be used for flushing using the standard operating procedure included as Appendix A. Then open only one of the closed valves to pressurize the pipe, limiting the flow of water during flushing activities in one direction and restricting potentially contaminated water from moving to another portion of the pipe network. Run water until clear for 5 minutes using a sediment filter bag.
- Samples will be collected and screened for total chromium and hexavalent chromium at the GWTP, and a duplicate sample will be sent to an EPA-certified laboratory for confirmation with rush analysis. If the hexavalent concentration is greater than 1,100 ppb, the plan for discharging the flushing water requires temporary collection of the water in an appropriate collection and storage container. The flushing water will be transported for treatment to the GWTP after coordinating with the personnel managing the GWTP. If the GWTP is not operational, alternate temporary water storage and treatment/disposal, if required, will be coordinated with MPA Office of Environmental Quality.
- Identify the nearest appropriate storm drain that will receive the water from the identified flushing hydrant. Check that flushing of the hydrant will not cause localized flooding related to blockage of stormwater inlets.
- Set up a system for dechlorinating flushed water, such as a diffuser or inlet blankets with dechlorination tablets.
- Flow the hydrant until the system is free of air and sediment.
- Repeat flushing procedure for all of the closed valves needed for the repair. This ensures all lines are flushed and flow is maintained in only one direction, towards the isolated hydrant.

3.6 Sampling and Response

Once the water line break has been repaired and the new section of pipe has been adequately flushed, confirmation sampling will be conducted at the affected building(s) and submitted for laboratory analysis and screened at the GWTP in coordination with MPA Office of Environmental Quality.

3.7 Return to Normal Operation

After all confirmation sampling has demonstrated full mitigation of chromium contamination in the water system, the system can be returned to service. MPA will notify the POC of each affected building that the water system has been returned to service.




Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community

Legend

- Water Pipe
- COPR Boundary



Figure 1 - Water System Configuration
Dundalk Marine Terminal
Baltimore, Maryland



Legend

- Sample Locations
- Water Pipeline



500 250 0 500 Meters

Figure 2 - Water System Sampling Locations
Dundalk Marine Terminal
Baltimore, Maryland

Appendix A

Standard Operating Procedure

Standard Operating Procedure for Opening and Closing Hydrants during System Flushing

The operation of water distribution system hydrants may be necessary for flushing purposes as defined in the Site Drinking Water Plan. Under the specified conditions that require flushing activities, it is important that proper hydrant operating procedures be used to prevent the formation of hydraulic transients in the pipe network. These powerful hydraulic transients can cause pipe leaks and breaks. The following procedure should be followed to operate hydrants in a manner to prevent the formation of hydraulic transients.

1. Ensure that all the pertinent steps outlined in the Site Drinking Water Plan have been taken. These include but are not limited to following all MDE regulations and providing appropriate control of discharge water from the hydrant to prevent flooding.
2. After removal of the hydrant cap on the chosen nozzle to be used for flushing, the hydrant wrench should be secured tightly to the operating nut.
3. The hydrant should be opened slowly. Specifically, the hydrant nut should be turned at an even rate, not exceeding more than five revolutions per minute until the hydrant is fully opened or has reached the minimum required flow rate defined in the Site Drinking Water Plan.
4. After the flushing activity required in the Site Drinking Water Plan is achieved, the hydrants should be closed slowly. Specifically, the hydrant nut should be turned at an even rate, not exceeding more than five revolutions per minute until the hydrant is fully closed. After the hydrant is closed, the hydrant cap should be replaced on the hydrant nozzle.

Appendix E
Maryland Port Administration
Health and Safety Plan

MARYLAND PORT ADMINISTRATION
MASTER HEALTH AND SAFETY PROGRAM
FOR CHROMIUM-RELATED WORK PROJECTS

At:

Dundalk Marine Terminal
Maryland Port Administration

December 2022

KCI Technologies, Inc

KCI Job #0107160224 GE-3

TABLE OF CONTENTS

Abbreviations.....	iii
1.0 Background	1
1.1 Purpose.....	1
1.2 Site Description	1
1.3 Consent Decree Requirements and Tasks	2
1.4 Definition of Chromium-Related Work Projects.....	3
1.5 Health & Safety Roles and Responsibilities.....	3
1.5.1 MPA Management Team (MPA Team)	3
1.5.2 Primary Contractor (PC).....	5
1.5.3 Secondary Contractors (SC)	6
1.5.4 MPA Employees Who Perform Work in COPR Area	6
1.5.5 Visitors	6
1.6 Applicable Health and Safety Regulations and Criteria.....	6
2.0 General Hazard Assessment.....	6
2.1 Health Effects of Cr (VI).....	7
2.2 Exposure Assessment of Cr (VI) at DMT.....	8
2.2.1 Exposure Classifications	8
2.2.2 Mechanism to Determine Exposure Group Classification	9
3.0 Health and Safety Requirements for Each Cr (VI) Exposure Group.....	9
4.0 Procedures for Identifying Chromium-Related Work Projects	9
5.0 Air Monitoring Requirements for Chromium-Related Work.....	10
5.1 Personal Monitoring	10
5.2 Perimeter Monitoring.....	10
5.3 Method of Sampling and Analysis.....	10
5.4 Performance-Oriented Exposure Determination	11
5.5 Recordkeeping.....	11
6.0 Personal Protective Equipment (PPE) and Respiratory Protection.....	11
6.1 PPE	11
6.2 Respiratory Protection.....	12
7.0 Health & Safety Training Requirements.....	12

8.0 Medical Surveillance Requirements	13
9.0 Decontamination and Personal Hygiene	14
10.0 Emergency Response Procedures	14
10.1 Evacuation Procedures	17
 Figure 1: Boundary of the COPR-fill area (as defined in April 2022)	 2
 Appendix A: Minimum Requirements for SSHASPs at Chromium-Related Work Projects	
Appendix B: Minimum Requirements for Potentially Chromium-Related Projects	
Appendix C: Standard Operating Procedures for Surface Cover Penetration	

Abbreviations

CM	Construction Management
COPR	Chromium Ore Processing Residue
Cr (III)	Trivalent Chromium
Cr (VI)	Hexavalent Chromium
DMT	Dundalk Marine Terminal
EPA	United States Environmental Protection Agency
HASP	Health and Safety Plan
HAZMAT	Hazardous Materials
HAZWOPER	OSHA Standard for Hazardous Waste Operations and Emergency Response
MDE	Maryland Department of the Environment
MDTA	Maryland Transportation Authority
MES	Maryland Environmental Service
MOSH	Maryland Occupational Safety and Health Administration
MPA	Maryland Port Administration
NEG	Non-Exposure Group
OSHA	US Occupational Safety and Health Administration
PC	Primary Contractors, Tenants
PEG	Possible Exposure Group
PEL	Permissible Exposure Level
PPE	Personal Protective Equipment
SC	Secondary Contractors, Subcontractors, Consultants
SSHASP	Site-Specific Health and Safety Plan

1.0 Background

1.1 Purpose

The purpose of this Maryland Port Administration (MPA) Master Health & Safety Plan (HASP) is to develop health and safety procedures and processes to address all chromium-related or potentially chromium-related work projects at the Dundalk Marine Terminal (DMT) pursuant to Section 9(d) of the DMT Consent Order dated April 4, 2006 (the "Consent Decree") entered into by the Maryland Department of the Environment (MDE), MPA, and Honeywell International, Inc (Honeywell).

MPA has developed the Master HASP to provide both general and specific requirements regarding potential exposure to chromium and chromium ore processing residue (COPR) at DMT. This program must be followed by all personnel performing chromium-related or potentially chromium-related work projects at DMT. This plan outlines the responsibilities of all parties operating on this site and requires coordination of all health and safety plans to ensure compliance with Maryland Occupational Safety and Health (MOSH) regulations and other applicable regulations. The Master HASP is intended to reduce the potential of health and safety hazards to personnel performing chromium-related or potentially chromium-related work projects at DMT.


It is a general requirement at DMT that all contractors, subcontractors, and tenants performing chromium-related work at the site exercise reasonable care to ensure that their employees, representatives, and visitors are following appropriate health and safety procedures. Each contractor, subcontractor, and tenant working at the DMT is responsible for the health and safety of its employees and authorized visitors. Each contractor, subcontractor, and tenant is also responsible for complying with the procedures in this document and for developing appropriate Site-Specific Health and Safety Plans (SSHASP) covering the activities on its site.

This Master HASP, including the minimum requirements for SSHASPs in Appendix A of this document, solely address hazards relating to COPR. Contractors, tenants, and the MPA are responsible for developing their own health and safety programs to address other hazards present or suspected in their workplaces. The MPA, depending on contractual agreement, may require a copy of contractors' and tenants' HASPs for review and acceptance by the MPA.

1.2 Site Description

The DMT, located at 2700 Broening Highway, is an active marine terminal consisting of approximately 600 acres split by the Baltimore City/Baltimore County boundary. The site perimeter of DMT consists of the Patapsco River, Colgate Creek, and Broening Highway. The DMT is an active marine terminal with a wide variety of operations and activities. The majority of DMT is covered by asphalt or other similar materials that act as a physical barrier covering the subsurface soil, which may consist of COPR or potentially COPR-contaminated soil.

The "COPR-fill area" refers to approximately 148 acres where COPR is known to have been used as fill on the DMT and is located beneath an asphalt cap or other similar barrier. The boundaries of the COPR-fill area are identified in Figure 1. COPR was also used as fill in some areas outside of the known COPR-fill area, and soil outside of the COPR-fill area may have been contaminated by groundwater from the COPR-fill area.



As part of the Consent Decree, MPA and Honeywell are required to develop and implement a master health and safety plan that addresses all chromium-related work projects at the site. This Master HASP and its attachments are designed to meet this requirement.

1.4 Definition of Chromium-Related Work Projects

Chromium-Related Work Projects – For the purposes of this HASP, chromium-related work projects shall include any work to be performed in the COPR-fill area at DMT that involves, or is reasonably likely to involve, contact with known or potential COPR or chromium-contaminated soil and water. This covers all sub-surface activities in the COPR-fill area. Additionally, work performed in electrical or communication manholes or vaults on the terminal is categorized as chromium-related due to the presence of chromium-contaminated groundwater.

Potentially Chromium-Related Work Projects – Any sub-surface work performed outside the boundaries of the COPR-fill area at DMT will be considered potentially chromium-related, and all contractors, subcontractors, and tenants must be aware of the potential for encountering COPR or chromium-contaminated soil or water and may request screening, sampling or other analytical methods as set forth in this Master HASP.

Non-Chromium-Related Work Projects – Work activities that are determined by screening, sampling, observations, planning, or historical data to have no reasonable probability of contacting chromium-contaminated soil or water will not be considered a chromium-related work project or activity.

1.5 Health & Safety Roles and Responsibilities

At the DMT, there may be multiple chromium-related projects running simultaneously and involving various companies and organizations. MPA personnel, contractors, subcontractors, and consultants routinely conduct maintenance, construction, and remedial activities, which may involve contact with chromium-contaminated materials. Each individual company and organization is responsible for its own health & safety program and procedures and, ultimately, the performance of its employees and subcontractors. There is a need, however, to establish a health & safety management system that ensures that each program meets minimum requirements, is coordinated to work with other health & safety programs, and is technically correct, reasonable, and effective.

The health & safety organization at DMT consists of five major groups:

- MPA Management Team (MPA Team)
- Primary Contractors or Tenants (PC)
- Secondary Contractors, Subcontractors and Consultants (SCs)
- MPA Employees who perform maintenance work in COPR areas
- Visitors

Responsibilities of each group will be defined in sections 1.5.1 – 1.5.5.

1.5.1 MPA Management Team (MPA Team)

The MPA management team (MPA Team) is the group that has project management oversight for all health and safety related matters and the Master HASP. The MPA Team consists of six groups:

- MPA Engineering
- MPA Construction Management (CM)
- MPA Safety and Risk Management Department
- MPA Office of Environmental Quality
- MPA DMT Security
- MPA-approved consultant support, including Maryland Environmental Service (MES)

The overall role of the MPA Team is to ensure that procedures are in place and being implemented to:

- Protect workers, the public, and the environment from possible chromium-related contamination associated with activities being conducted on site.
- Provide security for the DMT.
- Establish health and safety management systems to maintain regulatory compliance, worker safety, and environmental protection.

MPA Engineering - MPA Engineering has overall project authority for MPA construction projects. MPA Engineering has the following health and safety responsibilities:

- Developing clear project specifications identifying work;
- Designating health and safety responsibilities (e.g., PCs and SCs for each project and/or project phase);
- Providing direction in disputes that involve health and safety issues;
- Communicating and meeting regularly with the MPA Team regarding health and safety issues;
- Serving as the liaison with public officials as required.

MPA Construction Management (CM) – CM's primary job function is to provide direction and construction oversight of site activities to determine compliance with the project work plan and other project performance expectations. Specific health and safety responsibilities may include:

- Becoming knowledgeable of the health and safety requirements, procedures, organization and responsibilities of the project and the companies/organizations involved;
- Receiving and maintaining health and safety documentation which includes: health and safety plans, personnel training, job and medical qualification documents, incident reports, and other health and safety documentation as appropriate;
- Obtaining and distributing SSHASP and other related health and safety documentation to appropriate persons;
- Documenting daily health and safety oversight activities and providing feedback to appropriate parties;
- Terminating work for violation or discrepancy with agreed-to health and safety work plans;
- Communicating and meeting regularly with the MPA Team regarding health and safety issues.

MPA Safety and Risk Management Department/MPA Office of Environmental Quality - Safety has responsibility for health and safety and emergency response for the MPA. Specific health and safety responsibilities related to the Master HASP include:

- Reviewing and accepting or rejecting all chromium-related contractor health and safety plans, including the SSHASP, and providing comments to appropriate persons; major changes must also be reviewed by the MPA Safety Department;
- Providing health and safety advice or consultation on projects or work activities where MPA Team is taking the role of the PC or MPA employees are performing the work;
- Providing health and safety oversight, in conjunction with CM, of contractor health and safety program implementation;
- Conducting Health Hazard Evaluations and oversight as necessary;
- Determining health and safety actions as required;
- Leading Incident Investigations, as needed;
- Providing health and safety technical resources and support as needed;
- Communicating and meeting regularly with the MPA Team regarding health and safety issues;
- Conducting sampling for chromium in soil and water;
- Serving as the liaison with public officials when directed by MPA Engineering.

MPA DMT Security – DMT Security consists of the Maryland Transportation Authority (MDTA) Police, a law enforcement agency, and the MPA Security Department and its subcontractor, a guard force. DMT Security health and safety responsibilities include:

- Managing the overall DMT security program;
- Managing the site emergency response program; all emergencies must be coordinated through the MDTA Police Dispatch (410.537.7911).

MPA-approved Health and Safety Support (MES) – MES is an MPA PC at DMT that provides a variety of site environmental and maintenance services as directed by MPA. For the majority of work onsite, MES must meet the health and safety responsibilities of the PC as detailed in Section 1.5.2. MES also provides a technical support role as directed by the MPA. This support role includes:

- Assisting with sampling for chromium in soil and water;
- Coordinating with sub-contractors for hazardous waste handling.

1.5.2 Primary Contractor (PC)

MPA Engineering will formally designate a PC for each project or project phase prior to the onset of field project activities. The PC is responsible for coordinating overall project site health and safety activities within its area of control, so that all groups associated with the project can successfully integrate their SSHASP. The PC's SSHASP must address all the construction type hazards that may apply to the project task, as well as the potential hazards associated with possible chromium contamination. The SSHASP of SCs must be integrated with the plans and procedures of the PC, when necessary. No project activity may begin until the PC's SSHASP, including integration of the SC's SSHASP, has been reviewed and accepted by the MPA. The PC's SSHASP must meet the requirements of the MOSH/OSHA Hazardous Waste Standard (29 CFR 1910.120 (b)) and other applicable MOSH/OSHA, United States Environmental Protection Agency (EPA), and MDE standards and regulations, as well as this Master HASP. As part of this plan, the PC must ensure that the plans and procedures of all other designated SCs are coordinated and integrated.

1.5.3 Secondary Contractors (SC)

Secondary Contractors (SC) are designated for a specific project or a specific phase of a chromium-related project. The SC can consist of one or more of the following: engineering and environmental consultants, construction contractors or subcontractors, transportation contractors and/or other support organizations for a designated project.

1.5.4 MPA Employees Who Perform Work in COPR Area

MPA maintenance employees are required to perform utility repairs and other sub-surface work at the DMT in accordance with a SSHASP that meets the minimum requirements set forth in this Master HASP.

1.5.5 Visitors

Any personnel onsite who may be involved with chromium-related projects and are not part of the MPA Team, PC, or SC is considered a Visitor as part of this health and safety procedure. Visitors may not enter exclusion zones or hazardous areas. Anybody who is required to enter an exclusion zone must be classified as an SC and must meet the training and other requirements of an SC under this Master HASP. All visitors must meet the requirements set by MPA Security.

Visitors fall into one of two categories:

- Escorted Visitors – This category includes people that come to DMT and are authorized to be onsite at a potentially chromium-related project for a specific limited purpose. They must always have an escort and are limited to site areas and operations that are classified as non-hazardous.
- Restricted Visitors – This category includes people that come to DMT and are authorized to be at a chromium-related project site for a specific purpose that may require visiting for an extended period of time. They do not always need an escort if they are limited to site areas and operations that are classified as non-hazardous.

1.6 Applicable Health and Safety Regulations and Criteria

- Chapter 01 Hazardous Waste Management System: General Authority: Environment Article, Title 7, Subtitle 2, Annotated Code of Maryland
- Maryland Occupational Safety and Health (MOSH) – Occupational Health and Safety Administration (OSHA), Title 29
- 29 CFR 1926 Construction (including but not limited to)
 - Subpart D, Section 65, Hazardous Waste Operations and Emergency Response
 - Subpart Z, Section 1126, Occupational Exposure to Chromium (VI)
- 29 CFR 1910 General Industry (including but not limited to)
 - Subpart H, Section 120, Hazardous Waste Operations and Emergency Response
 - Subpart Z, Section 1026, Occupational Exposure to Chromium (VI)
- 40 CFR 260-282 Hazardous Waste Management

2.0 General Hazard Assessment

Chromium compounds are present in COPR, which is located primarily in areas of DMT shown on the MPA COPR-fill area site map (Figure 1). Chromium compounds may also be present in groundwater or in soil that has come into contact with chromium-contaminated groundwater. Potential exposure to chromium is possible when the areas containing COPR or chromium-contaminated soil or water are disturbed during

construction activities. To minimize the potential for exposure, engineering controls and work practices have been put into place.

The COPR contains both trivalent (Cr (III)) and hexavalent chromium (Cr (VI)). The primary chemical of concern is Cr (VI) since the OSHA permissible exposure limit (PEL) for Cr (VI) is 5 micrograms/cubic meter of air ($\mu\text{g}/\text{m}^3$). This is 100 times lower than the PEL for Cr (III), which is 500 $\mu\text{g}/\text{m}^3$. Methods implemented to minimize exposure to Cr (VI) are focused on controlling exposure to COPR dust and will provide appropriate protection for exposure to Cr (III) as well as Cr (VI).

2.1 Health Effects of Cr (VI)

The primary means of exposure to Cr (VI) are inhalation, ingestion, and skin contact with Cr (VI)-containing dust. Cr (VI) may be inhaled when dust containing Cr (VI) is present in the air. Particles of Cr (VI)-containing dust may contaminate hands, clothing, hair, food, and beverages. MOSH/OSHA has established a PEL for Cr (VI) of 5 $\mu\text{g}/\text{m}^3$ (8-hour, time-weighted average) with an action level (AL) of 2.5 $\mu\text{g}/\text{m}^3$. The MPA Master HASP and SSHASPs are designed to keep worker exposure well below the recognized OSHA PEL for Cr (VI) and to prevent accidental ingestion or adverse dermal effects.

OSHA considers the primary health effects from workplace overexposure to Cr (VI) as lung cancer, nasal irritation, nasal tissue ulcerations, nasal septum perforations, asthma, eye irritation, and damage to the skin. The information that OSHA used to define these health effects and establish the PEL was based on occupational health studies from many different industries including chromium ore mining and processing; chromium compound manufacturing and application (including pigments and paints); stainless steel production and welding; and chromic acid manufacturing and use. No operations handling COPR were included in the OSHA investigation. The type of and mechanism for exposure to Cr (VI) through COPR may be different from those studied by OSHA. Below is a summary of the health effects from overexposure to Cr (VI).

The scientific literature documents that at very high exposure concentrations, Cr (VI) may increase the risk of developing lung cancer. It is not anticipated that Cr (VI) exposures at DMT will be at these high concentrations or at *overexposure* concentrations exceeding those considered acceptable by MOSH.

Occupational overexposure to Cr (VI) can lead to nasal tissue ulcerations and nasal septum perforations through direct "hand to nose" contact in addition to inhalation of Cr (VI), which can contaminate the nasal passages. The nasal septum separates the nostrils and is composed of a thin strip of cartilage. The nostril tissue consists of an overlying mucous membrane known as the mucosa. The initial lesion after Cr (VI) exposure is characterized by localized inflammation or a reddening of the affected mucosa, which can later lead to atrophy. This may progress to an ulceration of the mucosa layer upon continued overexposure. If exposure is discontinued, the ulcer progression will stop, and a scar may form. If the tissue damage is sufficiently severe, it can result in a perforation of the nasal septum, sometimes referred to as a chrome hole. Individuals with nasal perforations may experience a range of signs and symptoms, such as a whistling sound, bleeding, nasal discharge, and infection. Some individuals may experience no noticeable effects.

Cr (VI) is considered an airway sensitizer. Airway sensitizers cause asthma through an immune response. The sensitizing agent initially causes production of specific antibodies that attach to cells in the airways. Subsequent exposure to the sensitizing agent, such as Cr (VI), can trigger an immune-mediated narrowing

of the airways and onset of bronchial inflammation. Not all workers overexposed become sensitized to Cr (VI), and the asthma only occurs in sensitized individuals.

OSHA has stated that it is not clear what occupational exposure levels of Cr (VI) compounds lead to airway sensitization or the development of occupational asthma. Occupational asthma is considered "a disease characterized by variable airflow limitation and/or airway hyper-responsiveness due to causes and conditions attributable to a particular occupational environment and not to stimuli encountered outside the workplace." Asthma is a serious illness that can damage the lungs and in some cases be life threatening. The common symptoms associated with asthma include heavy coughing while exercising or when resting after exercising, shortness of breath, wheezing sound, and tightness of chest.

Occupational overexposure to Cr (VI) is a well-established cause of adverse health effects of the skin. Direct dermal contact with Cr (VI) is the most relevant factor in the development of dermatitis and ulcers. The mildest skin reactions consist of erythema (redness), edema (swelling), papules (raised spots), vesicles (liquid spots), and scaling. Cr (VI) compounds can also have a corrosive, necrotizing effect (i.e., causing cell death) on living tissue, forming ulcers, or "chrome holes".

Chrome ulcers generally occur on areas of the body exposed to Cr (VI), chiefly on the hands and forearms. The lesions are initially painless and are often ignored until the surface ulcerates with a crust, which, if removed, leaves a crater two to five millimeters in diameter with a thickened, hardened border. The ulcers can penetrate deeply into tissue and become painful. Chrome ulcers may penetrate joints and cartilage. The lesions usually heal in several weeks if exposure to Cr (VI) ceases, leaving a scar. If exposure continues, chrome ulcers may persist for months. Some individuals may develop an allergic sensitization to Cr (VI). In sensitized workers, contact with even small amounts may cause a serious skin rash.

2.2 Exposure Assessment of Cr (VI) at DMT

In compliance with the MOSH/OSHA Cr (VI) Standard, a combination of historical and current exposure monitoring data has been used to define the potential for exposure for all workers on the DMT site. Between 2007 and 2009, 843 air samples were collected and analyzed for Cr (VI) and total dust. The results, methodologies, and discussions are included in "Assessment of Potential Human Exposure to Hexavalent Chromium at Dundalk Marine Terminal," dated August 7, 2009, which is available from the MPA Safety Department. Since 2009, an additional 543 samples have been collected and analyzed for Cr (VI).

Based on the results of this study and confirmed by subsequent air samples, it has been determined that individuals working at sub-surface sites in the COPR-fill area are at risk for some exposure to Cr (VI). Most, if not all, of these individuals are expected to be exposed at concentrations below the OSHA PEL. All other individuals working at the DMT, including contractors, tenants, MPA employees, and visitors are expected to have very low to no exposure to Cr (VI).

2.2.1 Exposure Classifications

All individuals who may work or visit DMT will be categorized into one of two exposure categories:

Possible Exposure Group (PEG) - Any individual who is working specifically at a site in the COPR-fill area (Figure 1) where the asphalt cap has been penetrated will be included in the PEG. Additionally, any individual working at DMT outside of the COPR-fill area where the asphalt cap has been penetrated will be included in the PEG if, in the opinion of the PC or MPA Safety Department, there is reason to believe

that soil or groundwater may be contaminated with Cr (VI). When deciding whether workers at a site outside of the COPR-fill area should be classified as PEG, the PC or MPA Safety Department will use historical data, results of soil testing or field screening, proximity to the COPR-fill area, and/or the visual appearance of the soil.

Non-Exposure Group (NEG) - All individuals whose work at DMT does not involve direct contact with chromium-contaminated soil or water are considered to have an extremely low probability of exposure to Cr (VI).

2.2.2 Mechanism to Determine Exposure Group Classification

The PC is responsible for the classification of workers and others on its work site. The workers will be categorized as described in Section 2.2. 1. A strategy for defining these exposure groups may be found in *A Strategy for Assessing and Managing Occupational Exposures*, 4th edition (AIHA, 2015).

3.0 Health and Safety Requirements for Each Cr (VI) Exposure Group

Possible Exposure Group (PEG) - This group must meet specific requirements for personal protective equipment (PPE) (Section 6.1), training (Section 7.0), medical surveillance (Section 8.0) and decontamination to mitigate possible exposure to Cr (VI).

Non-Exposure Group (NEG) - The requirements for this group are limited to site orientation and exclusion from hazardous areas.

4.0 Procedures for Identifying Chromium-Related Work Projects

All work at DMT can be divided into three classifications:

Chromium-related work - All sub-surface work performed within the delineated COPR-fill area is considered *chromium-related work*. Additionally, sub-surface work conducted at any site where soil has been found to contain greater than 50 mg/kg Cr (VI) will be considered *chromium-related work*, regardless of the site location. This 50 mg/kg threshold is based on sampling data analyzed in “Analysis of Solid Data for COPR Monitoring Sites”, dated December 9, 2008, available from MPA Safety Department. This threshold may be updated as additional data is made available. General requirements for *chromium-related work* can be found in Sections 5 – 10 and Appendix A of this Master HASP.

Potentially chromium-related work - Since COPR may have been used as fill in various locations outside of the delineated COPR-fill area, and because soil outside of the COPR-fill area may have been impacted by chromium-contaminated groundwater, the MPA has taken the position that all sub-surface work outside of the COPR-fill area will be considered *potentially chromium-related work*. Requirements for *potentially chromium-related work* can be found in Appendix B of this Master HASP.

Non-chromium-related work - Work that takes place above the asphalt cap and that is not likely to involve direct contact with chromium-contaminated soil or ground water is considered *non-chromium-related work*.

Methods for soil testing and classifying excavation sites as *chromium-related* or *potentially chromium-related* may be found in Attachments B and C of this Master HASP.

5.0 Air Monitoring Requirements for Chromium-Related Work

MPA requires all contractors and subcontractors to perform air monitoring for all chromium-related work for which exposures have not been previously characterized. The contractors' and subcontractors' proposed air-monitoring program must be submitted to MPA for approval prior to initiating work activities. Except for tasks for which previous monitoring has adequately characterized exposures, air monitoring must be performed to determine the zone delineation within the project work area and to ensure that employees are not exposed above the OSHA PEL to Cr (VI).

For sites where exposures have not been adequately characterized, air samples for Cr (VI) will be collected at the perimeter of the exclusion zone and from the breathing zones of employees working within the exclusion zone. In addition, real-time total particulate measurements will be monitored at the exclusion-zone perimeter downwind of the work area.

5.1 Personal Monitoring

Personal air sampling will be conducted to comply with exposure assessment requirements set forth in 29 CFR 1910.120 and 29 CFR 1910.1026. The results of this monitoring will be compared to the OSHA AL and PEL for Cr (VI) ($2.5 \mu\text{g}/\text{m}^3$ and $5 \mu\text{g}/\text{m}^3$, respectively). Personal air sampling will be conducted in a manner sufficient to characterize employee's exposures for all tasks within a project.

5.2 Perimeter Monitoring

Perimeter monitoring will consist of real-time total dust monitoring along with sampling for Cr (VI) at the perimeter of the exclusion zone. The need for perimeter monitoring during tasks for which exposures have been adequately characterized will be determined by the Manager, Safety and Risk Management.

Real-time total dust monitoring will be conducted at the perimeter of the exclusion zone, downwind of the work area, during all work that takes place inside of the exclusion zone. The real time measurements of total dust will be compared against the MPA site specific total dust AL of $1.0 \text{ mg}/\text{m}^3$. This AL is a concentration of total dust below which it is considered unlikely that the PEL for Cr (VI) would be exceeded. When this AL is exceeded, additional dust suppression controls must be implemented. If additional suppression is not effective, the work must be stopped.

The AL has been calculated using the 95th percentile concentration of Cr (VI) in airborne dust at sites where the asphalt cap has been penetrated. The supporting documentation for this AL, "Re-Evaluation of Maryland Port Administration's Action Level of $1.0 \text{ mg}/\text{m}^3$ for Total Dust", dated March 31, 2009, is available from MPA Safety and Risk Management.

Air samples will be collected at the perimeter to assess the effectiveness of the AL and to ensure that people working outside of the exclusion zone are not exposed to Cr (VI) above the OSHA AL of $2.5 \mu\text{g}/\text{m}^3$.

5.3 Method of Sampling and Analysis

Air samples will be collected and analyzed using OSHA Method ID-215 and NIOSH Method 0500. An air sample will be collected using a pre-weighed, 37-mm diameter polyvinyl chloride (PVC) filter ($5\mu\text{m}$ pore size) contained in a polystyrene cassette. A calibrated sampling pump is used to draw a representative air sample from the breathing zone of an individual through the cassette and collect particulate on the filter. A post-sampling weight is determined for the filter, providing a measure of total particulate. The amount of

Cr (VI) is determined using ion chromatograph with UV–visible detection. The sample analyses will be conducted by a laboratory accredited for these methodologies by the American Industrial Hygiene Association.

5.4 Performance-Oriented Exposure Determination

Requirements for air sampling may be met using any combination of air monitoring data, historical monitoring data or objective data sufficient to accurately characterize employees' exposure to Cr (VI). Any historical data must be from a sufficiently similar work site to ensure that the data are applicable. Because exposure is likely to vary greatly depending on the type of work performed, the concentration of Cr (VI) in soil, shift duration, the equipment and work practices used, care must taken to ensure that any historical exposure data adequately represent conditions likely to be present at the current site. Additional monitoring will be required if work practices or site conditions change.

5.5 Recordkeeping

Information documented during personal sampling will include:

- Pre-sampling flow rate
- Post-sampling flow rate
- Field observations
- Calculations and chain of custody forms
- Analytical results
- Work activities being performed
- Location of the sample relative to the location of intrusive activity
- Wind and other relevant weather conditions

6.0 Personal Protective Equipment (PPE) and Respiratory Protection

6.1 PPE

Employees in the PEG must, at a minimum, use the following PPE when working within the exclusion zone:

Modified Level C

- Disposable protective coveralls – when working with liquids, use impervious coveralls
- Half-face or full-face negative pressure respirator
- Inner and outer gloves
- Eye protection
- Rubber boots, when working with liquids

All PPE must meet or exceed the following standards:

Eye and Face:	29 CFR 1910.133	29 CFR 1926.102	ANSI Z87.1-1989
---------------	-----------------	-----------------	-----------------

Respiratory:	29 CFR 1910.134	29 CFR 1926.103	ANSI Z88.1-1992
--------------	-----------------	-----------------	-----------------

Head:	29 CFR 1910.135	29 CFR 1926.100	ANSI Z89.1-2003
Foot:	29 CFR 1910.136	29 CFR 1926.96	ANSI Z41.1-1991

ANSI = American National Standards Institute

6.2 Respiratory Protection

With the exception of tasks for which exposures have been adequately assessed in accordance with Section 5.4 and found to be below the PEL, workers in the PEG must be supplied with respiratory protection as part of a written Respiratory Protection Program that complies with the OSHA respiratory protection standard (29 CFR 1910.134). Only approved respiratory protective equipment that has been properly selected for the project will be used. Employees will be instructed on the selection and proper fit, maintenance procedures of equipment, and warning signs of respirator failure. The use of all respiratory protective equipment will conform to the manufacturer's operating instructions and training provided to the employee. In all environments where it has been determined that respiratory protection is necessary, additional ambient air monitoring may be warranted. All personnel on-site must be properly fit-tested for each type of respiratory protection they will use.

All individuals required to use respiratory protection must successfully pass a medical evaluation and receive written approval from the physician or licensed health care provider. The written approvals for all site personnel must be maintained by the PC.

Respirators will not be worn when conditions exist which prevent a good face to face piece seal. These conditions include, but are not limited to, the growth of a beard or sideburns, a skull cap which projects under the face piece, or the use of regular corrective glasses because the temple bars prohibit a proper seal. Also, the absence of one or both dentures can seriously affect the fit of any respiratory protection.

All respirators must be cleaned and disinfected at a frequency necessary to ensure that the proper protection is provided to the wearer. Respirators used by more than one worker must be cleaned and disinfected after each use. All respiratory protection must be stored in a convenient, clean, and sanitary location and according to specific manufacturer recommendations. Special attention must be paid to protecting respiratory protection from dusty conditions, temperature extremes, and potential contamination during storage.

All respiratory protection equipment used on a routine basis will be inspected prior to use. Worn or deteriorated parts must be immediately replaced or the respirator must be tagged with a "Do Not Use" sign and taken out of service. The inspection procedure for each type of equipment will follow the manufacturer's recommended procedure.

7.0 Health & Safety Training Requirements

MPA requires that all employees in the PEG must receive a minimum of 40-hour training as detailed in the OSHA HAZWOPER standard (29 CFR 1910.120). Additionally, the PC is responsible for providing a site-specific initial training to all employees, visitors, and sub-contractors prior to allowing onto the work site. This training will include description of the potential hazards at the site and controls in place to protect individuals on the site. Additional training may be required depending on the work performed and potential

hazards. Additional training may include confined space entry and lockout/tagout procedures. The PC will provide, in writing, to the MPA the names of the employees trained, the training date, training certifications, and the specific training. Copies of certifications or training records may be requested by the MPA.

In addition to health and safety training, all employees who handle hazardous waste must receive Resource Conservation and Recovery Act (RCRA) training, in accordance with 40 CFR 214.16 and 215.16. Additionally, all employees who sign hazardous waste manifests, or who label hazardous waste for transportation must receive Department of Transportation (DOT) training in accordance with 49 CFR 172.702.

8.0 Medical Surveillance Requirements

Medical surveillance must be made available to workers in the following categories:

HAZWOPER Medical Surveillance Requirements as indicated for General Industry in 29CFR1910.120 and Construction in 29CFR1926.65:

- Workers who are or may be exposed to hazardous substances or health hazards at or above the established permissible exposure limit, above the published exposure levels for these substances, without regard to the use of respirators, for 30 days or more a year;
- Workers who are injured, become ill or develop signs or symptoms due to possible overexposure involving hazardous substances or health hazards from an emergency response or hazardous waste operation; or
- Members of HAZMAT teams.

Hexavalent Chromium Standard Medical Surveillance Requirements as indicated for General Industry in 29CFR 1910.1026 and Construction in 29CFR 1926.1126:

- Workers with the potential for exposure to Cr (VI) above the action level for 30 days or more per year;
- Workers who experience signs or symptoms of the adverse health effects associated with Cr (VI) exposure; or
- Workers who are exposed to Cr (VI) in an emergency.

Respiratory Protection Standard Medical Evaluation Requirements as indicated for General Industry and Construction in 29CFR 1910.134:

- Workers that are required to wear a respirator (prior to being fit tested or using the respirator in the workplace)

Employers will make available the appropriate medical examination as required by the OSHA. All consultations or examinations will be performed by or under the supervision of a physician or licensed health care provider. Employers will establish and maintain an accurate record for each employee who was either offered or provided with medical surveillance. These records are considered to be medical records and the employer will maintain them and make them available in accordance with OSHA Access to Medical Records Standard, 29 CFR 1910.1020.

The PC will provide, in writing, the names of the employees required to participate in any of the above medical evaluation programs and certify that the employees named are physically qualified to work in the chromium-contaminated areas and wear respirators.

9.0 Decontamination and Personal Hygiene

SSHASPs for chromium-related projects must include a description of procedures and equipment that will be used to decontaminate personnel and equipment. At a minimum, this description will include who is responsible for establishing and overseeing decontamination equipment and procedures and methods for containing water used during decontamination.

PCs must provide potable water and hand washing facilities at chromium-related project sites. PCs must establish personal hygiene procedures in their SSHASPs, requiring employees to eat, smoke, drink, or chew tobacco or gum only in designated areas and only after washing their face and hands.

10.0 Emergency Response Procedures

All field personnel working in the DMT will receive health and safety training prior to the initiation of any site activities. On a day-to-day basis, individual personnel should be constantly alert for indicators of potentially hazardous situations and for signs and symptoms in themselves and others that warn of hazardous conditions and exposures.

Rapid recognition of dangerous situations can avert an emergency. Before daily work assignments, regular toolbox safety meetings should be held. Discussion should include:

- Tasks to be performed, Health and Safety Hazard Analysis;
- Time constraints (e.g. rest breaks, respirator cartridge changes);
- Hazards that may be encountered, including their effects, how to recognize symptoms or monitor them, concentration limits or other danger signals;
- Wearing, use and fitting requirements of site PPE;
- Emergency procedures, points of contact, muster points;
- Potential residential exposure issues;
- Weather conditions; and
- Recent incidents, near misses and at-risk behaviors.

An Emergency Contingency Plan must be developed to address any potential emergencies that may occur while working at the DMT. A contingency plan is a written document, established before work on the site begins, outlining policies and procedures for responding to, handling, and reporting emergencies. Potential emergencies include:


- Medical emergency
- Chemical exposure
- Structural failure
- Hazardous materials release
- Fire or explosion
- Severe weather

- Civil disturbance

When an emergency occurs, decisive action is required. Delays of minutes can increase life-threatening situations. A response needs to be immediate and accurate. Emergency situations can be characterized as a fire, explosion, serious weather conditions, a hazardous environmental release, or accident or injury to personnel. The MPA has emergency procedures that apply to DMT. These procedures will be reviewed and made available to PC prior to starting work. The PC must develop an emergency contingency plan for its work site; the PC's contingency plan should incorporate the MPA's plans.

In the event of emergency, all communications must be routed through the MDTA police at (410) 537 7911. If 911 is called during an emergency, the caller must notify the MDTA police.

In the event of a medical emergency, the nearest Emergency Room (ER) is at the Johns Hopkins Bayview Medical Center located at 4940 Eastern Ave, Baltimore, MD 21224. Below is a map with turn-by-turn directions to the ER:



- Turn left onto Broening Hwy 1.4 mi
- Turn right onto Holabird Ave 0.2 mi
- Turn left onto Charlotte Ave 0.3 mi
- Continue onto Gusryan St 0.6 mi
- Turn left onto Dundalk Ave 0.2 mi
- Use any lane to turn slightly left onto Eastern Ave 0.2 mi
- Turn right onto Bayview Blvd 0.2 mi
- Continue on Hopkins Bayview Cir to your destination (0.2 mi)
- Turn right onto Hopkins Bayview Cir 0.1 mi
- Turn right: Destination will be on the right

10.1 Evacuation Procedures

PC shall develop an Evacuation Plan that provides an orderly and safe means to evacuate persons working or visiting its worksite. An evacuation may result from a weather event, a HAZMAT incident, a fire, an act of terrorism, or other emergencies. The PC is responsible for determining muster points for its personnel. A copy of the plan should be included in the PC's SSHASP.

The plan must include plans for marine terminal evacuation as well. The current MPA Marine Terminal Evacuation Plan is available from Safety and Risk Management.

Appendix F

DMT NPDES Permit



Maryland

Department of
the Environment

Larry Hogan
Governor

Boyd Rutherford
Lieutenant Governor

Ben Grumbles
Secretary

AUG 24 2017

CERTIFIED MAIL

Bill Richardson, Environmental
Maryland Port Administration
2700 Broening Highway
Baltimore, MD 21224

Re: State Discharge Permit No. 10DP3060, NPDES Permit MD0066818

Dear Mr. Richardson,

Enclosed is the issued discharge permit referenced above with the effective date indicated on the cover page. The permittee is responsible for complying with all permit conditions. You are therefore advised to read the permit carefully and become thoroughly familiar with the requirements.

The U.S. Environmental Protection Agency (EPA) recently promulgated a final rule to modernize Clean Water Act reporting for municipalities, industries, and other facilities by converting to an electronic data reporting system (see 40 CFR 127.16). Under the final rule, any Discharge Monitoring Reports (DMRs) to be submitted on or after **December 21, 2016** must be electronically reported to the Department.

Thus Maryland Department of the Environment now requires use of NetDMR for filing your required NPDES DMRs. NetDMR is a freely available Web based tool that allows NPDES permittees to electronically sign and submit their DMRs to EPA via a secure internet connection. NetDMR is designed to improve data quality, reduce reporting liabilities, save paper, and provide cost savings. It allows participants to discontinue mailing in hard copy forms under 40 CFR 122.41 and 403.12. For more information go to the EPA website (www.epa.gov/netdmr) or call the MDE Water Management Administration, Compliance Program, at [410-537-3520](tel:410-537-3520) and ask to speak to a NetDMR coordinator.

As indicated in Condition II.A.2 of your permit, before you can submit official DMRs using NetDMR you must attend a training Webinar and successfully set-up and submit test monitoring results electronically. If you do not attend the required training in a timely manner, you will be at risk of violating the new U.S. EPA NPDES electronic reporting rule.

Enclosed is also a copy of the Federal Register, Part 136 - "Guidelines Establishing Test Procedures for Analysis of Pollutants". Unless otherwise specified, these guidelines are to be used for the analyses required by this permit. The most current version of 40 C.F.R. Part 136 can be found online at

Bill Richardson

Page 2

EPA's website (www.epa.gov/epahome/cfr40.htm). Finally you'll find enclosed a brochure for NetDMRs.

Please direct all future correspondence regarding permit compliance to the following address:

Attention: Discharge Monitoring Reports
Water and Science Administration – Compliance Program
Maryland Department of the Environment
1800 Washington Boulevard, Suite 425
Baltimore, Maryland 21230-1708

If you have any other questions, please do not hesitate to call Paul Hlavinka, Industrial and General Permits Division, at 410-537-3323.

Sincerely,

A handwritten signature in blue ink that reads "Virginia F. Kearney" followed by a stylized flourish.

D. Lee Currey, Director
Water and Science Administration

LB:aw

Enclosures (3)

Cc: William Lee (delivered electronically)
WSA-Compliance, Central Division Chief



Maryland

Department of
the Environment

Larry Hogan
Governor

Boyd Rutherford
Lieutenant Governor

Ben Grumbles
Secretary

STATE DISCHARGE PERMIT NUMBER 10-DP-3060

NPDES PERMIT NUMBER MD0066818

EFFECTIVE DATE October 1, 2017

EXPIRATION DATE September 30, 2022

MODIFICATION DATE: N/A

REAPPLICATION DATE September 30, 2021

Pursuant to the provisions of Title 9 of the Environment Article, Annotated Code of Maryland, and regulations promulgated thereunder, and the provisions of the Clean Water Act, 33 U.S.C. § 1251 et seq. and implementing regulations 40 CFR Parts 122, 123, 124, and 125, the Department of the Environment, hereinafter referred to as the "Department," hereby authorizes

Maryland Port Administration
401 E. Pratt Street, Suite 1653
Baltimore, Maryland 21202

TO DISCHARGE FROM

a municipal separate storm sewer system (MS4) containing infiltrated groundwater and a wastewater treatment system at a terminal and cargo handling facility

LOCATED AT

2700 Broening Highway, Baltimore, Maryland

VIA OUTFALLS

001, 002, 004, 005, 006, and 013 as identified and described herein

TO

Patapsco River which is protected for (Use II) water contact recreation, fishing, aquatic life, wildlife in accordance with the following special and general conditions and map(s) made a part hereof.

I. SPECIAL CONDITIONS**A.1. EFFLUENT LIMITATIONS AND MONITORING REQUIREMENTS**

During the effective period of this permit, the permittee is authorized to discharge treated effluent, including but not limited to dry weather flows from the Outfall 005 and Outfall 006 storm drain systems, via the wastewater treatment system to Outfall 001 (Maryland Coordinates 1446.82E and 574.45N).

As specified below, such discharge shall be limited and monitored by the permittee at the sampling port in the onsite treatment plant.

PARAMETER	QUANTITY OR LOADING			QUALITY OR CONCENTRATION				FREQUENCY OF ANALYSIS	SAMPLE TYPE	NOTES
	MONTHLY AVERAGE	DAILY MAXIMUM	UNITS	MIN	MONTHLY AVERAGE	DAILY MAXIMUM	UNITS			
Flow	Report	Report	MGD					1/Week	Measured	
Total Suspended Solids					26	52	mg/l	1/Month	24-hour Composite	
Oil and Grease						15	mg/l	1/Month	Grab	
Total Chromium					1.71	2.77	mg/l	1/Week	24-hour Composite	(1)
Hexavalent Chromium					0.05	0.10	mg/l	1/Week	24-hour Composite	(1)
Total Nickel					Report		mg/l	1/Month	24-hour Composite	(1)
Dissolved Nickel					Report		mg/l	1/Month	24-hour Composite	(1)
Total Copper					Report		mg/l	1/Month	24-hour Composite	(1)
Dissolved Copper					Report		mg/l	1/Month	24-hour Composite	(1)
Hardness					Report		mg/l	1/Month	Grab	(1)
Total Cyanide					Report		mg/l	1/Month	24-hour Composite	
Available Cyanide					0.049	0.049	mg/l	1/Month	24-hour Composite	(2), (3), (4)
pH				6.0		9.0		1/Day	Grab	

There shall be no discharge of floating solids or persistent foam in other than trace amounts. Persistent foam is foam that does not dissipate within one half-hour of point of discharge.

(1) Results for hardness to be taken the same time as the metals.

(2) The permittee shall report the result from a combination of individual grab samples representative of a 24-hour period consistent with the EPA test methodology and holding times. Cyanide shall be measured as available cyanide (or alternatively cyanide amenable to chlorination) using EPA Method OIA-

I. SPECIAL CONDITIONS

A.1. EFFLUENT LIMITATIONS AND MONITORING REQUIREMENTS – Continued from previous page

1677. The minimum level (ML) for cyanide is 2.0 µg/l. Analytical results for cyanide below the minimum level shall be reported as zero. Other NPDES approved test methods may be used if minimum levels/quantitation levels at or below the applicable permit limit can be demonstrated.

- (3) Limitation becomes effective 3 years after the effective date of this permit. See Special Condition O. Monitoring without limits is required until that time.
- (4) Limits are based on discharge through the existing outfall and diffuser. Any discharge event that bypasses the diffuser must meet a limit of 0.001 mg/l.

1. During the effective period of this permit, the permittee must select, design, install, and implement control measures (including best management practices) to minimize pollutant discharges of infiltrated contaminated ground water from the following MS4 stormdrains: Outfall 002 (12.5 Street Storm Drain), Outfall 004 (13.5 Street Storm Drain), Outfall 005 (14 Street Storm Drain), Outfall 006 (15 Street Storm Drain), and Outfall 013 (12 Street Storm Drain). The permittee must minimize exposure of stormwater to infiltrated contaminated groundwater by using available engineering practices as control measures (such as lining of the storm drains, capping the area, etc.).
2. The Dundalk Corrective Measures Alternatives Analysis (CMAA) resulted in an approved approach to reline storm drains leading to Outfalls 002, 004, 005, 006 and 013. The permittee shall submit to the Department (WSA) on a quarterly basis the current "Storm Drain Rehabilitation Schedule" (see Definition B.23) via NetDMR.
3. If the selected control measures are not achieving the intended effect of minimizing pollutant discharges as indicated by action level results required below, the permittee must modify these control measures per the corrective action requirements in Special Condition Q.
4. Beginning on the dates specified in paragraph A.2.5 below, such discharges shall be monitored by the permittee as specified below at the monitoring points established for the outfall pipes to the Patapsco River or, if inaccessible due to tidal influence, at the nearest manhole or tidal exclusion vault upstream of any tidal influence.

PARAMETER	ACTION LEVEL	UNITS	FREQUENCY OF ANALYSIS	SAMPLE	NOTES
Flow	Report	MGD	1/Month	Estimated	
Total Chromium (Wet Weather)	Report	mg/l	1/Month	Composite	(1) (2) (3)
Hexavalent Chromium (Wet Weather)	0.55	mg/l	1/Month	Composite	(1) (2) (3) (4)
Total Chromium (Dry Weather)	Report	mg/l	1/Month	Composite	(1) (4)
Hexavalent Chromium (Dry)	0.55	mg/l	1/Month	Composite	(1) (3) (4)

- (1) Sampling and reporting requirements apply to discharges from at least one *wet weather* event and one *dry weather* event (refer to Special Condition U) per sampling period for all outfalls except Outfalls 005 and 006. For Outfalls 005 and 006, only *wet weather* monitoring applies, since all *dry weather* flows must be pumped via the wastewater treatment system to Outfall 001 (Special Condition A.1), until such time that the treatment plant is closed and Outfall 001 is removed from the permit after a major permit modification. Sampling results from *dry weather* events shall be reported with the designation "-D" after the Outfall number, such as "Outfall 002-D", and results of *wet weather* events shall be reported with the designation "-W" after the outfall number, such as "Outfall 002-W". If a *dry weather* event or a *wet weather* event discharge does not occur during the reporting period, the permittee shall report "No Discharge" for the applicable parameter(s).

- (2) Beginning on the effective date of the permit, the permittee shall monitor the discharges from Outfalls 005, 006, and 013 at a frequency of twice per year until the effective date of the Action Levels in paragraph A.2.5.
- (3) See "Action Level Implementation Requirements" in Special Condition P. When an action level is exceeded see "Corrective Actions and Deadlines in Special Condition Q."
- (4) Monthly monitoring of an outfall may be reduced to quarterly monitoring after 4 consecutive months of sampling in which all samples have concentrations of Hexavalent Chromium at or below the Action Level, by notifying the Department (WSA). However, if a quarterly sample exceeds the Action Level, monthly monitoring will again be required for a minimum of another 4 months.

5. Action Level monitoring shall begin no later than the following dates:

OUTFALL NUMBER	MONITORING START DATE
Outfall 002 (12.5 Street Storm Drain)	Permit effective date
Outfall 004 (13.5 Street Storm Drain)	Permit effective date
Outfall 013 (12 Street Storm Drain)	November 1, 2019
Outfall 005 (14 Street Storm Drain)	November 1, 2022
Outfall 006 (15 Street Storm Drain)	November 1, 2022

SPECIAL CONDITIONS

B. DEFINITIONS

1. "Action Level": This permit establishes pollutant action level concentrations applicable to discharges from this facility. The action level concentrations are not effluent limitations; and an action level exceedance therefore, is not a permit violation. Action level monitoring data is primarily for the permittee's use to determine the overall effectiveness of control measures, and to indicate when additional corrective actions may be necessary.
2. "Bypass" means the intentional diversion of wastes from any portion of a treatment facility.
3. "Clean Water Act: means the Federal Water Pollution Control Act, as amended, 33 U.S.C. Section 1251 et seq.
4. "CFR" means the Code of Federal Regulations.
5. "Composite sample" means a combination of individual samples obtained at least at hourly intervals over a time period. Either the volume of each individual sample is proportional to discharge flow rates or the sampling interval (for constant volume samples) is proportional to the flow rates over the time period used to produce the composite.

6. "Corrective Measures Alternatives Analysis" (or "CMAA"): The CMAA is a document that was produced under the supervision of the Department (LMA) to investigate, analyze, and address environmental conditions related to chromium at the Port of Baltimore's Dundalk Marine Terminal (DMT).
7. "Daily determination of concentration" means one analysis performed on any given sample representing flow during a calendar day, with one number in mg/l or other appropriate units as an outcome.
8. The "daily maximum" effluent concentration means the highest reading of any daily determination of concentration.
9. "Department (LMA)" means, for the purposes of this permit, the Land Management Administration of the Maryland Department of the Environment.
10. "Department (WSA)" means, for the purposes of this permit, the Water and Science Administration of the Maryland Department of the Environment.
11. "Draft Construction Completion Report": This report is produced to document the completion of relining of an outfall. This report is presented to the Department (LMA) upon successful completion of the relining and verification that completion of the required contractor work has been accepted by the Maryland Port Administration.
12. "Dry weather" means the sample was taken from flow that results in discharge from an outfall that begins when there is no longer any precipitation runoff flowing into the facility's storm drains. It ends with any precipitation event that produces runoff.
13. "Final Completeness Report": Upon completion of all relining projects to address Outfall 002-006 and Outfall 013, this report will document the final completeness to the Department (LMA) of the relining work.
14. "Grab sample" means an individual sample collected over a period of time not exceeding 15 minutes. Grab samples collected for pH and total residual chlorine shall be analyzed within 15 minutes of time of sample collection.
15. "Infeasible" means not technologically possible or not economically practicable and achievable in light of best industry practices.
16. "Measured" flow means any method of liquid volume measurement the accuracy of which has been previously demonstrated in engineering practice, or for which a relationship to absolute volume has been obtained.
17. "Minimize" means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practice.
18. The "minimum" value means the lowest value measured during a 24-hour period.
19. The "monthly, quarterly, semi-annual, or annual average" effluent concentration means the value calculated by computing the arithmetic mean of all the daily determinations of concentration made during any calendar-month, 3-month, 6-month, or 12-month period respectively.

20. Municipal Separate Storm Sewer System (MS4) – a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):
 - a) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to waters of the United States;
 - b) Designed or used for collecting or conveying stormwater;
 - c) Which is not a combined sewer; and
 - d) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2. See 40 CFR 122.26(b)(4) and (b)(7).
21. "NetDMR" means a nationally-available electronic reporting tool, initially designed by states and later adapted for national use by EPA, which can be used by NPDES-regulated facilities to submit discharge monitoring reports (DMRs) electronically to EPA through a secure Internet application over the National Environmental Information Exchange Network (NEIEN). EPA can then share this information with authorized states, tribes, and territories.
22. "Oil and Grease" refers to the use of and results yielded from EPA Method 1664 or any EPA approved revisions of this analytical test method approved for use with Clean Water Act monitoring programs.
23. "Stormdrain Inspection and Maintenance Plan": This term refers to a plan the Maryland Port Administration will implement to address both inspection and maintenance of the completed relining projects.
24. "Storm Drain Rehabilitation Schedule": This term refers to the schedule for the relining project, which includes Draft Construction Completion Report(s), and Final Completeness Report milestones, and is the primary tool used to communicate to the Department (LMA) the status of the relining control measures.
25. "Uncontaminated ground water infiltration" means water below the land surface in the zone of saturation which has been impacted by activities associated with disposal of Chrome Ore Processing Residue (COPR) material and infiltrates into the MS4 system, discharges only as the result of wet weather events, and results in discharge levels below the action level defined in this permit.
26. "Upset" means the exceptional incident in which there is unintentional and temporary noncompliance with technology-based permit effluent limitations because of factors beyond the reasonable control of the permittee. An upset does not include noncompliance to the extent caused by operational error, improperly designed treatment facilities, inadequate treatment facilities, lack of preventive maintenance, or careless or improper operation.
27. "Wet weather" means the period during which precipitation or melting snow causes visible runoff from the facility that results in discharge from an outfall.

C. TOXIC POLLUTANT REPORTING

The permittee shall notify the Department (WSA) as soon as it is known or suspected that any toxic pollutants at Outfall 001 which are not specifically limited by this permit have been discharged at levels specified in 40 CFR Part 122.42(a).

D. REMOVED SUBSTANCES

1. Within 30 days after notification by the Department (WSA), the permittee shall provide information on the disposal of any removed substances, as defined by General Condition B.7, including the following information:
 - a. A suitable map showing all areas used for disposal of removed substances.
 - b. The physical, chemical, and biological characteristics, as appropriate; quantities of any removed substances; and the method of disposal.
 - c. If disposal is handled by persons other than the permittee, identification of the contractor or subcontractor, their mailing address, and the information specified in a and b above.
2. The Department's notification may also require the permittee to provide the above information prior to the use of new or additional disposal areas, contractors, or subcontractors.

E. ANALYTICAL LABORATORY

Within 30 days after the effective date of this permit, the permittee shall submit to the Department (WSA) the name and address of the analytical laboratory (including the permittee's own laboratory) which is used to perform the monitoring required by this permit.

If the laboratory changes during the effective period of this permit, the permittee shall notify the Department (WSA) of the new laboratory within 30 days after the change.

F. WASTEWATER OPERATOR CERTIFICATION

As of the effective date of this permit, the permittee's facility shall be operated by an industrial wastewater operator duly certified by the Maryland Board of Waterworks and Waste Systems Operators. Certification shall be for operation of a Class 6 industrial wastewater works, unless the Board determines that a different classification is appropriate. At no time during the effective period of this permit shall the treatment facilities be operated for more than two months without a certified operator.

G. FLOW MONITORING

In lieu of providing measured flow (defined in the Special Conditions Definitions section) at Outfalls 001, 002, 004, 005, 006 and 013, the permittee may estimate flows and submit the following information at the time of submission of the initial discharge monitoring report and/or upon any change in the methodology:

1. a description of the methodology used to estimate flow at each outfall where flow measurement equipment is not present;

2. documentation appropriate to the methodology utilized which provides information necessary to support the validity of the reported flow estimate. If actual measurements or observations are made, a description of typical sampling times, locations, and persons performing the measurements/observations should also be provided.
3. a description of the factors (e.g., batch discharges, intermittent operation, etc.) which cause flow at the outfall to fluctuate significantly from the estimate provided.

H. FLOW BASIS FOR ANNUAL DISCHARGE PERMIT FEE – [Reserved]

I. REAPPLICATION FOR A PERMIT

The Department (WSA) is implementing a schedule for issuance of discharge permits grouped by geographical areas (watersheds). To implement the watershed-based schedule, the Department (WSA) may revoke and reissue this permit concurrently with other permits in the watershed.

Unless the Department (WSA) grants permission for a later date, the permittee shall submit a renewal application by no later than 12 months prior to the expiration date on the first page of this permit, or notify the Department (WSA) of the intent to cease discharging by the expiration date.

In the event that a timely and sufficient reapplication has been submitted and the Department (WSA) is unable, through no fault of the permittee, to issue a new permit before the expiration date of this permit, the terms and conditions of this permit are automatically continued and remain fully effective and enforceable.

J. PERMIT REOPENER FOR TOTAL MAXIMUM DAILY LOAD (TMDL) AT OUTFALL 001

This permit may be reopened as a major modification to implement any applicable requirements associated with a Total Maximum Daily Load (TMDL) issued or approved for this watershed Baltimore Harbor, 02.13.09.03, including but not limited to: Total Chromium and Hexavalent chromium.

The terms and conditions of this permit are in conformance with the Chesapeake Bay Total Maximum Daily Load (TMDL) for Sediments, Nitrogen and Phosphorus, approved December 29, 2010.

At this time, the permit limits total suspended solids, but does not introduce limits for total nitrogen and total phosphorus. Such limitations are to prevent water quality degradation of the receiving waters and ultimately the Chesapeake Bay. This determination has been based on facility operations and/or discharge characteristics.

To ensure the Chesapeake Bay and its tributaries are protected from discharges of sediments, nitrogen and phosphorus, this permit may be reopened as a major modification to implement any applicable requirements associated with the Chesapeake Bay TMDL. The permittee may become subject to a Department-issued General Permit regarding the discharge of such pollutants.

K. BIOMONITORING PROGRAM – [Reserved]

L. TOXICITY REDUCTION EVALUATION AT OUTFALL 001

The permittee shall conduct a Toxicity Reduction Evaluation (TRE) when a review of toxicity test data by the Department (WSA) indicates unacceptable acute or chronic effluent toxicity. A TRE is an

investigation conducted to identify the causative agents of effluent toxicity, isolate the source(s), determine the effectiveness of control options, implement the necessary control measures and then confirm the reduction in toxicity.

1. Within 90 days following notification by the Department (WSA) that a TRE is required, the permittee shall submit a plan of study and schedule for conducting a TRE. The permittee shall conduct the TRE study consistent with the submitted plan and schedule.
2. This plan should follow the framework presented in Generalized Methods for Conducting Industrial Toxicity Reduction Evaluations (EPA/600/2-88/070).
3. Beginning 60 days following the date of the Department's (WSA) acceptance of the TRE study plan and every 60 days thereafter, the permittee shall submit progress reports including all relevant test data to the Department (WSA). This shall continue until completion of the toxicity reduction confirmation.
4. Within 60 days following completion of the toxicity identification, or the source identification phase of the TRE, the permittee shall submit to the Department (WSA) a plan and schedule for implementing those measures necessary to eliminate acute toxicity and/or reduce chronic toxicity to acceptable levels. The implementation of these measures shall begin immediately upon submission of this plan.
5. Within 60 days after completing implementation of the control measures to eliminate or reduce toxicity, the permittee shall submit to the Department (WSA) for approval a study plan to confirm the elimination or reduction of toxicity by using biomonitoring.
6. If, for any reason, the implemented measures do not result in compliance with the Department's toxicity limitations, the permittee shall continue the TRE.

M. MIXING ZONES AND POLLUTION PREVENTION AT OUTFALL 001

"Chesapeake 2000" is a comprehensive Agreement for the restoration of the Chesapeake Bay signed June 28, 2000 by the State of Maryland, Commonwealths of Virginia and Pennsylvania, the District of Columbia, U.S. Environmental Protection Agency and Chesapeake Bay Commission. Among its goals the Agreement includes the following:

"Through continual improvement of pollution prevention measures and other voluntary means, strive for zero release of chemical contaminants from point sources, ... Particular emphasis shall be placed on achieving ... elimination of mixing zones for persistent or bioaccumulative toxics."

To support attainment of this goal the permittee shall strive to meet water quality standards (WQS) for toxic substances at the point of discharge, including WQS for copper, through continual improvement of pollution prevention measures and other means. Beginning within 12 months after the effective date of this permit and continuing annually thereafter, the permittee shall report to the Department (WSA) on progress made toward the elimination of mixing zones for persistent or bioaccumulative toxics.

N. PROTECTION OF WATER QUALITY AT OUTFALL 001

It is a violation of this permit to discharge any substance not otherwise listed under the permit's "Effluent Limitations and Monitoring Requirements" special conditions at a level which would cause or contribute to any exceedance of the numerical water quality standards in COMAR 26.08.02.03

unless the level and the substance were disclosed in writing in the permit application prior to the issuance of the permit. If a discharge regulated by this permit causes or contributes to an exceedance of the water quality standards in COMAR 26.08.02.03, including but not limited to the general water quality standards, or if the discharge includes a pollutant that was not disclosed or addressed in the public record for the permit determination, the Department (WSA) is authorized to modify, suspend or revoke this permit or take enforcement action to address unlawful discharges of pollutants.

O. COMPLIANCE SCHEDULE FOR CYANIDE LIMITS AT OUTFALL 001

1. Every six months, the permittee shall submit to the Department (WSA) a status report detailing current plans for meeting cyanide limits in Special Condition A.1. This report is due six months after the effective date of the permit and every six months thereafter until compliance with the permit limits have been achieved or until a permit modification under condition O.2 has been implemented. The plans may include alternative treatment technologies or other discharge options which will result in compliance with the final discharge limitations.
2. No later than 24 months after the effective date of this permit, the permittee may apply for a permit modification to revise or remove the permit limit(s) based on any combination of the following options allowed under COMAR 26.08:

Additional Data: As part of the application for a permit modification, the permittee may submit any new or additional data which demonstrates that there is no reasonable potential for violation of applicable water quality standards.

Alternatives for making such a demonstration include, but are not limited to, the following:

- i. collection of effluent data using analytical methods which have lower detection levels;
- ii. collection of data using techniques designed to minimize the effects of contamination on sample results; and
- iii. collection of data utilizing alternate monitoring locations to show compliance with water quality standards.

P. ACTION LEVEL IMPLEMENTATION REQUIREMENTS

1. Lining of the stormdrains leading to Outfalls 002 and 004 has already been completed, and the requirements in Special Condition A.2 for action levels at these outfalls begin upon the effective date of the permit until the outfalls are removed from this permit in accordance with Special Condition T.
2. When lining of the storm drain leading to any specific Outfall (005, 006 or 013) is completed, the permittee shall notify the WSA-Compliance Program in writing within 14 days of lining completion for that outfall and shall:
 - a. Include in the notification a copy of the Draft Construction Completion Report;
 - b. Identify and label a discharge monitoring location for the completed outfall and provide a written location description to the Department's WSA-Compliance Program;
 - c. Include updated status details for any remaining Outfalls not yet complete;
 - d. Update the "Stormdrain Inspection and Maintenance Plan" as each outfall is completed: and

- e. Begin action level monitoring in the first month following the notification of lining completion for that outfall, but no later than the dates specified in Special Condition A.2.5.
- 3. Special Condition A.2.4 specifies a pollutant action level concentration that is primarily for the permittee's use to determine the overall effectiveness of control measures and to assist the permittee in determining when additional corrective action(s) may be necessary to comply with the effluent limitations. The action level concentration is not an effluent limitation; an action level exceedance, therefore, is not a permit violation. However, if corrective action is required as a result of an action level exceedance, failure to conduct required corrective action is a permit violation.
- 4. In the event that an action level specified in Special Condition A.2.4 has been exceeded, the permittee shall take corrective actions as specified in Special Condition Q.

Q. CORRECTIVE ACTIONS AND DEADLINES.

The permittee must implement Immediate Actions (Q.1) and, if required, Subsequent Actions (Q.2) if control measures are not stringent enough for the discharge to meet the non-numeric effluent limits in this permit based on any sampling result exceeding an Action Level (see Special Condition P).

- 1. Immediate Actions. If corrective action is needed, the permittee must immediately take all reasonable steps necessary to minimize or prevent the discharge of pollutants until a permanent solution is installed and made operational. The permittee shall submit the actions taken and results together with a plan and schedule of any remaining corrective actions to the Department (WSA) for approval prior to the next required sampling event. In addition, if the concentration for Hexavalent Chromium is above 1.1 mg/L, the permittee must notify the Department (WSA) by telephone within 24 hours and written confirmation within 5 days.

Note: In this context, the term "immediately" requires the permittee to, on the same day a condition requiring corrective action is found, take all reasonable steps to minimize or prevent the discharge of pollutants until a permanent solution is installed and made operational. However, if a problem is identified at a time in the work day when it is too late to initiate corrective action, the initiation of corrective action must begin no later than the following work day. "All reasonable steps" means that the permittee has undertaken initial actions to assess (such as immediate confirmatory sample) and correct the condition causing the discharge to exceed the action level, including, for example, making arrangements (i.e., scheduling) for a new BMP to be installed at a later date.

- 2. Subsequent Actions. If the permittee or the Department determines that additional actions are necessary beyond those implemented pursuant to Q.1, the permittee must complete the corrective actions (e.g., install a new or modified control and make it operational, complete the repair) before the next storm event if possible, and within 45 calendar days from the time of discovery of the corrective action condition. If it is infeasible to complete the corrective action within 45 calendar days, the permittee must document why it is infeasible to complete the corrective action within the 45-day timeframe. The permittee must also identify the permittee's schedule for completing the work, which must be done as soon as practicable after the 45-day timeframe. If the completion of corrective action will exceed the 45 day timeframe, the permittee may take the minimum additional time necessary to complete the corrective action, provided that the permittee notify the Department (WSA) of the permittee's intention to exceed 45 days, the permittee's rationale for an extension, and a completion date, which the permittee must also include in the permittee's corrective action documentation.

However, any schedule for completing the corrective action greater than 18 months after discovery must be submitted to the Department (WSA) in the form of a permit modification application which invokes the public participation process.

Where the permittee's corrective actions result in changes to any of the controls or procedures documented in the Stormdrain Inspection and Maintenance Plan, the permittee must modify the Stormdrain Inspection and Maintenance Plan accordingly within 14 calendar days of completing corrective action work.

R. HAZARDOUS WASTE PROGRAM REPORTING

The results of any new or additional effluent monitoring required by the Department's Land Restoration Program is required to be concurrently submitted via NetDMR as an attachment.

S. ILLICIT CYANIDE DISCHARGE DETECTION AND ELIMINATION (FOR OUTFALLS 002, 004, 005, 006 and 013).

If after the three (3) year compliance schedule for cyanide in Outfall 001 (Special Conditions I.A and O), the limits for cyanide are implemented and the source of cyanide is not from the treatment plant process itself, then the permittee must comply with this special condition. If the source of cyanide is from the treatment system, the permittee must notify the Department, with supporting documentation for review. If the Department concurs that the source of cyanide is the treatment system, this special condition is satisfied.

The permittee shall develop, implement, and maintain a program to identify and eliminate any illicit source(s) of cyanide from occurring in storm drain system connections and non-stormwater discharges to the maximum extent practicable. The program developed to satisfy this minimum control measure shall contain elements to field screen storm drain system outfalls, inspect the storm drain system for the purpose of identifying the source of any illicit discharges, eliminate any illegal connection or illicit discharge to the storm drain system, and enforce penalties where appropriate. The illicit discharge program shall also contain components to address illegal dumping and spills. This minimum control measure may be implemented and maintained by the permittee or by another responsible entity. Additionally, the permittee may coordinate its efforts to identify and eliminate non-stormwater discharges with those of the surrounding County performing similar activities. If the responsibilities for complying with this minimum control measure are to be shared between the permittee and another responsible entity, the relationship and specific duties of all participating entities shall be outlined in a notification to the Department (WSA).

At a minimum, a program developed to implement illicit cyanide discharge detection and elimination to satisfy this control measure shall contain the following:

1. A map showing the extent of the storm drain system;
2. The legal means to provide for entering onto private property to investigate and eliminate illicit storm drain system discharges;
3. Procedures to field screen storm drain outfalls on a consistent basis;
4. Inspection procedures for identifying the source of any suspected illicit discharges to the storm drain system;
5. Enforcement and penalty procedures;
6. Procedures to address spills and illegal dumping;
7. Means to inform public employees, businesses, and the general public of illegal discharges and improper waste disposal; and

8. Any other components deemed necessary to ensure that non-stormwater discharges to the municipal separate storm sewer system are either permitted by MDE under NPDES or eliminated.

Regardless of whether the permittee develops its own program or relies on another responsible entity to satisfy this minimum control measure, the permittee shall cooperate regarding discharges entering or leaving its jurisdictional boundaries or Waters of the State. The intent of this program is to control non-stormwater discharges to and from municipal separate storm sewer systems. Therefore, it is essential that the permittee cooperate actively in instances where storm drain systems are interconnected with entities covered under this or any other NPDES stormwater permit.

T. REMOVAL OF MS4 STORMDRAINS FROM COVERAGE UNDER THIS PERMIT

Upon demonstration to the Department (WSA) that the source of chromium from an outfall has been addressed through implementation of the permit's technology based non-numeric effluent limitations and resulting in uncontaminated groundwater infiltration (see definition B.25) for two consecutive years, the outfall may be removed from the permit only after a major permit modification limited to the specific Outfall(s) removal, including public participation. Any permit modification application for removing an outfall shall include submission of a report covering that outfall, which shall include data to support the removal, and a plan which includes any BMPs that may be used to monitor, prevent or reduce the discharge of chromium from the outfall to be implemented and reported pursuant to terms of the current MS4 permit (permit no. 05-SF-5501 or its successor).

U. IMPLEMENTATION OF DRY WEATHER DISCHARGE MONITORING REQUIREMENT (see Special Condition A.2)

The permittee must provide a plan to the Department (WSA), within 30 days of the permit effective date, on how dry weather discharges will be identified and how dry weather discharge samples will be obtained. The plan should ensure that a representative sample may be taken monthly or quarterly as required by Special Condition A.2, or, if there is no discharge, that it is verifiable. If there is no likelihood of a dry weather discharge due to the configuration of the outfall, related details should be provided as part of the plan submittal.

II. GENERAL CONDITIONS

A. MONITORING AND REPORTING

1. REPRESENTATIVE SAMPLING

Samples and measurements taken as required herein shall be taken at such times as to be representative of the quantity and quality of the discharges during the specified monitoring periods.

2. REPORTING-MONITORING RESULTS SUBMITTED QUARTERLY

Monitoring results obtained during each calendar month shall be summarized and submitted electronically using NetDMR. Results shall be submitted to the Department via NetDMR no later than the 28th of the month following the end of the reporting month. Specific requirements regarding submittal of data and reports in hard copy form and for submittal using NetDMR are described below:

- a. NetDMR is a U.S. EPA tool allowing regulated Clean Water Act permittees to submit monitoring reports electronically via a secure Internet application. The permittee must obtain access to NetDMR at www.epa.gov/netdmr and register for a NetDMR Webinar. Before the permittee can submit official DMRs using NetDMR the permittee must attend a training Webinar and successfully set-up and submit test monitoring results electronically.
- b. Hard copies of monitoring results obtained before the permittee obtains access to NetDMR, but not later than December 21, 2016, may be submitted postmarked no later than the 28th of the month following the end of the reporting month. Signed copies of the results shall be submitted to the Department at the following address:

Attention: Discharge Monitoring Reports
Water and Science Administration
Compliance Program
Maryland Department of the Environment
1800 Washington Boulevard, STE-425
Baltimore, MD 21230-1708

3. SAMPLING AND ANALYSIS METHODS

The analytical and sampling methods used shall conform to procedures for the analysis of pollutants as identified in Title 40 CFR Part 136 - "Guidelines Establishing Test Procedures for the Analysis of Pollutants" unless otherwise specified.

4. DATA RECORDING REQUIREMENTS

For each measurement or sample taken pursuant to the requirements of this permit, the permittee shall record the following information:

- a. the exact place, date, and time of sampling or measurement;
- b. the person(s) who performed the sampling or measurement;
- c. the dates and times the analyses were performed;

- d. the person(s) who performed the analyses;
- e. the analytical techniques or methods used; and
- f. the results of all required analyses.

5. MONITORING EQUIPMENT MAINTENANCE

The permittee shall periodically calibrate and perform maintenance procedures on all monitoring and analytical instrumentation to insure accuracy of measurements.

6. ADDITIONAL MONITORING BY PERMITTEE

If the permittee monitors any pollutant, using approved analytical methods as specified above, at the locations designated herein more frequently than required by this permit, the results of such monitoring, including the increased frequency, shall be included in the calculation and reporting of the values required in the Discharge Monitoring Report form (EPA No. 3320-1).

7. RECORDS RETENTION

All records and information resulting from the monitoring activities required by this permit, including all records of analyses performed, calibration and maintenance of instrumentation, and original recordings from continuous monitoring instrumentation shall be retained for a minimum of three years. This period shall be automatically extended during the course of litigation, or when requested by the Department (WSA).

B. MANAGEMENT REQUIREMENTS

1. CHANGE IN DISCHARGE

All discharges authorized herein shall be consistent with the terms and conditions of this permit. The discharge of any pollutant identified in this permit at a level in excess of that authorized shall constitute a violation of the terms and conditions of this permit. The permittee shall report any anticipated facility expansions, production increases, or process modifications which will result in new, different or an increased discharge of pollutants by submitting a new application at least 180 days prior to the commencement of the changed discharge except that if the change only affects a listed pollutant and will not violate the effluent limitations specified in this permit, by providing written notice to the Department (WSA). Following such notice, the permit may be modified by the Department (WSA) to include new effluent limitations on those pollutants.

2. NONCOMPLIANCE WITH EFFLUENT LIMITATIONS

If, for any reason, the permittee does not comply with or will be unable to comply with any daily maximum or daily minimum effluent limitation specified in this permit, the permittee shall notify the Inspection and Compliance Program by telephone at (410) 537-3510 within 24 hours of becoming aware of the noncompliance. Within five calendar days, the permittee shall provide the Department (WSA) with the following information in writing:

- a. a description of the non-complying discharge including its impact upon the receiving waters;
- b. cause of noncompliance;

- c. anticipated time the condition of noncompliance is expected to continue or if such condition has been corrected, the duration of the period of noncompliance;
- d. steps taken by the permittee to reduce and eliminate the non-complying discharge;
- e. steps to be taken by the permittee to prevent recurrence of the condition of noncompliance; and
- f. a description of the accelerated or additional monitoring by the permittee to determine the nature and impact of the noncomplying discharge.

3. FACILITIES OPERATION

All treatment, control and monitoring facilities, or systems installed or used by the permittee, are to be maintained in good working order and operated efficiently.

4. ADVERSE IMPACT

The permittee shall take all reasonable steps to minimize or prevent any adverse impact to waters of the State or to human health resulting from noncompliance with any effluent limitations specified in this permit, including such accelerated or additional monitoring as necessary to determine the nature and impact of the noncomplying discharge.

5. BYPASSING

Any bypass of treatment facilities necessary to maintain compliance with the terms and conditions of this permit is prohibited unless:

- a. the bypass is unavoidable to prevent a loss of life, personal injury or substantial physical damage to property, damage to the treatment facilities which would cause them to become inoperable, or substantial and permanent loss of natural resources;
- b. there are no feasible alternatives;
- c. notification is received by the Department (WSA) within 24 hours (if orally notified, then followed by a written submission within five calendar days of the permittee's becoming aware of the bypass). Where the need for a bypass is known (or should have been known) in advance, this notification shall be submitted to the Department (WSA) for approval at least ten calendar days before the date of bypass or at the earliest possible date if the period of advance knowledge is less than ten calendar days; and
- d. the bypass is allowed under conditions determined by the Department (WSA) to be necessary to minimize adverse effects.

6. CONDITIONS NECESSARY FOR DEMONSTRATION OF AN UPSET

An upset shall constitute an affirmative defense to an action brought for noncompliance with technology-based effluent limitations only if the permittee demonstrates, through properly signed, contemporaneous operating logs, or other relevant evidence, that:

- a. an upset occurred and that the permittee can identify the specific cause(s) of the upset;

- b. the permitted facility was at the time being operated in a prudent and workman-like manner and in compliance with proper operation and maintenance procedures;
- c. the permittee submitted a 24-hour notification of upset in accordance with the reporting requirements of General Condition II.B.2 above;
- d. the permittee submitted, within five (5) calendar days of becoming aware of the upset, documentation to support and justify the upset; and
- e. the permittee complied with any remedial measures required to minimize adverse impact.

7. REMOVED SUBSTANCES

Wastes such as solids, sludges, or other pollutants removed from or resulting from treatment or control of wastewaters, or facility operations, shall be disposed of in a manner to prevent any removed substances or runoff from such substances from entering or from being placed in a location where they may enter the waters of the State.

8. POWER FAILURE

In order to maintain compliance with the effluent limitations and prohibitions of this permit, the permittee shall either:

- a. provide an alternative power source sufficient to operate the wastewater collection and treatment facilities or,
- b. halt, reduce or otherwise control production and all discharges upon the reduction, loss, or failure of the primary source of power to the wastewater collection and treatment facilities.

C. RESPONSIBILITIES

1. RIGHT OF ENTRY

The permittee shall permit the Secretary of the Department, the Regional Administrator for the Environmental Protection Agency, or their authorized representatives, upon the presentation of credentials to:

- a. enter upon the permittee's premises where an effluent source is located or where any records are required to be kept under the terms and conditions of this permit;
- b. access and copy, at reasonable times, any records required to be kept under the terms and conditions of this permit;
- c. inspect, at reasonable times, any monitoring equipment or monitoring method required in this permit;
- d. inspect, at reasonable times, any collection, treatment, pollution management, or discharge facilities required under this permit; and

- e. sample, at reasonable times, any discharge of pollutants.

2. TRANSFER OF OWNERSHIP OR CONTROL OF FACILITIES

In the event of any change in ownership or control of facilities from which the authorized discharge emanates, the permit may be transferred to another person if:

- a. the permittee notifies the Department in writing, of the proposed transfer;
- b. a written agreement, indicating the specific date of proposed transfer of permit coverage and acknowledging responsibilities of current and new permittees for compliance with the liability for the terms and conditions of this permit, is submitted to the Department; and
- c. neither the current permittee nor the new permittee receive notification from the Department, within 30 calendar days, of intent to modify, revoke, reissue or terminate the existing permit.

3. REAPPLICATION FOR A PERMIT – [Reserved]

4. AVAILABILITY OF REPORTS

Except for data determined to be confidential under Section 308 of the Clean Water Act, 33 U.S.C. § 1318, all submitted data shall be available for public inspection at the offices of the Department and the Regional Administrator of the Environmental Protection Agency.

5. PERMIT MODIFICATION

A permit may be modified by the Department (WSA) upon written request of the permittee and after notice and opportunity for a public hearing in accordance with and for the reasons set forth in 40 CFR § 122.62 and 122.63.

6. PERMIT MODIFICATION, SUSPENSION, OR REVOCATION

After notice and opportunity for a hearing, this permit may be modified, suspended, or revoked and reissued in whole or in part during its term, in accordance with the provisions set forth in COMAR 26.08.04.10, for causes including, but not limited to, the following:

- a. violation of any terms or conditions of this permit;
- b. obtaining this permit by misrepresentation or failure to disclose fully all relevant facts;
- c. a change in any condition that requires either a temporary or permanent reduction or elimination of the authorized discharge; or
- d. a determination that the permitted discharge poses a threat to human health or welfare or to the environment and can only be regulated to acceptable levels by permit modification or termination.
- e. upon a final, unreviewable determination that the permittee lacks, or is in violation, of any federal, state, or local approval necessary to conduct the activities by this permit.

7. TOXIC POLLUTANTS

If a toxic effluent standard or prohibition (including any schedule of compliance specified in such toxic effluent standard or prohibition) is established by the U.S. Environmental Protection Agency, or pursuant to Section 9-314 of the Environment Article, Annotated Code of Maryland, for a toxic pollutant which is present in the discharges authorized herein and such standard is more stringent than any limitation upon such pollutant in this permit, this permit shall be revoked and reissued or modified in accordance with the toxic effluent standard or prohibition and the permittee so notified. Any effluent standard established in this case for a pollutant which is injurious to human health is effective and enforceable by the time set forth in the promulgated standard, even absent permit modification.

8. OIL AND HAZARDOUS SUBSTANCES PROHIBITED

Nothing in this permit shall be construed to preclude the institution of any legal action or relieve the permittee from any responsibility, liability, or penalties to which the permittee may be subject under Section 311 of the Clean Water Act (33 U.S.C. § 1321), or under the Annotated Code of Maryland.

9. CIVIL AND CRIMINAL LIABILITY

Except as provided in permit conditions on "bypassing," "upset," and "power failure," nothing in this permit shall be construed to preclude the institution of any legal action nor relieve the permittee from civil or criminal responsibilities and/or penalties for noncompliance with Title 9 of the Environment Article, Annotated Code of Maryland or any federal, local, or other State law or regulation.

10. PROPERTY RIGHTS/COMPLIANCE WITH OTHER REQUIREMENTS

The issuance of this permit does not convey any property rights in either real or personal property, or any exclusive privileges, nor does it authorize any injury to private property or any invasion of personal rights, nor any infringement of federal, State or local laws or regulations.

11. SEVERABILITY

The provisions of this permit are severable. If any provisions of this permit shall be held invalid for any reason, the remaining provisions shall remain in full force and effect. If the application of any provision of this permit to any circumstances is held invalid, its application to other circumstances shall not be affected.

12. WATER CONSTRUCTION AND OBSTRUCTION

This permit does not authorize the construction or placing of physical structures, facilities, or debris, or the undertaking of related activities in any waters of the State.

13. COMPLIANCE WITH WATER POLLUTION ABATEMENT STATUTES

The permittee shall comply at all times with the provisions of the Environment Article, Title 7, Subtitle 2 and Title 9, Subtitle 3 of the Annotated Code of Maryland and the Clean Water Act, 33 U.S.C. § 1251 et seq.

14. ACTION ON VIOLATIONS

The issue or reissue of this permit does not constitute a decision by the State not to proceed in administrative, civil, or criminal action for any violations of State law or regulations occurring before the issue or reissue of this permit, nor a waiver of the State's right to do so.

15. CIVIL PENALTIES FOR VIOLATIONS OF PERMIT CONDITIONS

In addition to civil penalties for violations of State water pollution control laws set forth in Section 9-342 of the Environment Article, Annotated Code of Maryland, the Clean Water Act, as adjusted pursuant to 40 C.F.R. § 19.4, provides that any person who violates Section 301, 302, 306, 307, 308, 318 or 405 of the Act, or any permit condition or limitation implementing any of such sections in a permit issued under Section 402 of the Act or in a permit issued under Section 404 of the Act, is subject to a civil penalty not to exceed \$37,500 per day for each violation.

16. CRIMINAL PENALTIES FOR VIOLATIONS OF PERMIT CONDITIONS

In addition to criminal penalties for violations of State water pollution control laws set forth in Section 9-343 of the Environment Article, Annotated Code of Maryland, the Clean Water Act provides that:

- a. any person who negligently violates Section 301, 302, 306, 307, 308, 318, or 405 of the Act, or any permit condition or limitation implementing any of such sections in a permit issued under Section 402 of the Act, or in a permit issued under Section 404 of the Act, is subject to a fine of not less than \$2,500 nor more than \$25,000 per day of violation, or by imprisonment for not more than one (1) year, or by both.
- b. any person who knowingly violates Section 301, 302, 306, 307, 308, 318 or 405 of the Act, or any permit condition or limitation implementing any of such sections in a permit issued under Section 402 of the Act, or in a permit issued under Section 404 of the Act, is subject to a fine of not less than \$5,000 nor more than \$50,000 per day of violation, or by imprisonment for not more than three (3) years, or by both.
- c. any person who knowingly violates Section 301, 302, 306, 307, 318 or 405 of the Act, or any permit condition or limitation implementing any of such sections in a permit issued under Section 402 of the Act, or in a permit issued under Section 404 of the Act, and who knows at that time that he thereby places another person in imminent danger of death or serious bodily injury, is subject to a fine of not more \$250,000 or imprisonment of not more than 15 years, or both.
- d. any person who knowingly makes any false material statement, representation, or certification in any application, record, report, plan, or other document filed or required to be maintained under the Act or who knowingly falsifies, tampers with or renders inaccurate any monitoring device or method required to be maintained under the Act, is subject to a fine of not more than \$10,000 or by imprisonment for not more than two (2) years, or by both.

17. DUTY TO PROVIDE INFORMATION

The permittee shall furnish to the Director, within a reasonable time, any information which the Director may request to determine whether cause exists for modifying, revoking and

reissuing, or terminating this permit, or to determine compliance with this permit. The permittee shall also furnish to the Director, upon request, copies of records required to be kept by this permit.

18. SIGNATORY REQUIREMENTS

All applications, reports, or information submitted to the Director shall be signed and certified as required by 40 CFR 122.22.

19. REOPENER CLAUSE FOR PERMITS

This permit shall be modified, or alternatively, revoked and reissued, to comply with any applicable effluent standard or limitation issued or approved under Sections 301, 304, and 307 of the Clean Water Act [33 USCS §§ 1311, 1314, 1317] if the effluent standard or limitation so issued or approved:

- a. contains different conditions or is otherwise more stringent than any effluent limitation in this permit; or
- b. controls any pollutant not limited in this permit.


This permit, as modified or reissued under this paragraph, shall also contain any other requirements of the Act then applicable.

D. AUTHORITY TO ISSUE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) PERMITS

On September 5, 1974, the Administrator of the U.S. Environmental Protection Agency approved the proposal submitted by the State of Maryland for the operation of a permit program for discharges into navigable waters pursuant to Section 402 of the Clean Water Act, 33 U.S.C. Section 1342.

Pursuant to the aforementioned approval, this discharge permit is both a State of Maryland discharge permit and a NPDES permit.

This permit and the authorization to discharge shall expire at midnight on the expiration date. The permittee shall not discharge after that date unless a new application has been submitted to the Department in accordance with the renewal application provisions of this permit.


D. Lee Currey, Director
Water and Science Administration




Figure 1 - Area Map showing Outfall Location



Figure 2 - Drainage Areas and Outfall Locations



Maryland

Department of the Environment

Wes Moore, Governor
Aruna Miller, Lt. Governor

Serena McIlwain, Secretary Designate
Suzanne E. Dorsey, Deputy Secretary

STATE DISCHARGE PERMIT NUMBER	10-DP-3060B	NPDES PERMIT NUMBER	MD0066818
EFFECTIVE DATE	October 1, 2017	EXPIRATION DATE	September 30, 2022
MODIFICATION A DATE:	January 25, 2023	REAPPLICATION DATE	September 30, 2021

Pursuant to the provisions of Title 9 of the Environment Article, Annotated Code of Maryland, and regulations promulgated thereunder, and the provisions of the Clean Water Act, 33 U.S.C. § 1251 et seq. and implementing regulations 40 CFR Parts 122, 123, 124, and 125, the Department of the Environment, hereinafter referred to as the "Department," hereby authorizes

Maryland Port Administration
401 E. Pratt Street, Suite 1653
Baltimore, Maryland 21202

TO DISCHARGE FROM

a municipal separate storm sewer system (MS4) containing infiltrated groundwater and a wastewater treatment system at a terminal and cargo handling facility

LOCATED AT

2700 Broening Highway, Baltimore, Maryland

VIA OUTFALLS

001, 005, 006, and 013 as identified and described herein

TO

Patapsco River which is protected for (Use II) water contact recreation, fishing, aquatic life, wildlife in accordance with the following special and general conditions and map(s) made a part hereof.



Maryland

Department of the Environment

Larry Hogan, Governor
Boyd K. Rutherford, Lt. Governor

Ben Grumbles, Secretary
Horacio Tablada, Deputy Secretary

Sep 24, 2020

CERTIFIED MAIL

Bill Richardson, Environmental
Maryland Port Administration
401 E. Pratt Street, Suite 1653
Baltimore, MD 21202

Re: State Discharge Permit No. 10DP3060A, NPDES Permit MD0066818

Dear Mr. Richardson,

Enclosed are the modified pages from your issued discharge permit, referenced above, with the effective and modified date indicated on the cover page. The permittee is responsible for complying with all permit conditions. You are therefore advised to read the permit carefully and become thoroughly familiar with the requirements.

If you have any other questions, please do not hesitate to call Paul Hlavinka, Industrial Stormwater Permits Division, at 410-537-3323.

Sincerely,

A handwritten signature in black ink, appearing to read "D. Lee Currey".

D. Lee Currey (Sep 24, 2020 16:06 EDT)

D. Lee Currey, Director
Water and Science Administration

Enclosures (2)

Cc: Arno Laud (delivered electronically)
WMA-Compliance, Central Division Chief



Maryland

Department of the Environment

Larry Hogan, Governor
Boyd K. Rutherford, Lt. Governor

Ben Grumbles, Secretary
Horacio Tablada, Deputy Secretary

STATE DISCHARGE PERMIT NUMBER	10-DP-3060A	NPDES PERMIT NUMBER	MD0066818
EFFECTIVE DATE	October 1, 2017	EXPIRATION DATE	September 30, 2022
MODIFICATION A DATE:	Sep 24, 2020	REAPPLICATION DATE	September 30, 2021

Pursuant to the provisions of Title 9 of the Environment Article, Annotated Code of Maryland, and regulations promulgated thereunder, and the provisions of the Clean Water Act, 33 U.S.C. § 1251 et seq. and implementing regulations 40 CFR Parts 122, 123, 124, and 125, the Department of the Environment, hereinafter referred to as the "Department," hereby authorizes

Maryland Port Administration
401 E. Pratt Street, Suite 1653
Baltimore, Maryland 21202

TO DISCHARGE FROM

a municipal separate storm sewer system (MS4) containing infiltrated groundwater and a wastewater treatment system at a terminal and cargo handling facility

LOCATED AT

2700 Broening Highway, Baltimore, Maryland

VIA OUTFALLS

001, 005, 006, and 013 as identified and described herein

TO

Patapsco River which is protected for (Use II) water contact recreation, fishing, aquatic life, wildlife in accordance with the following special and general conditions and map(s) made a part hereof.

1. During the effective period of this permit, the permittee must select, design, install, and implement control measures (including best management practices) to minimize pollutant discharges of infiltrated contaminated ground water from the following MS4 stormdrains: Outfall 005 (14 Street Storm Drain), Outfall 006 (15 Street Storm Drain), and Outfall 013 (12 Street Storm Drain). The permittee must minimize exposure of stormwater to infiltrated contaminated groundwater by using available engineering practices as control measures (such as lining of the storm drains, capping the area, etc.).
2. The Dundalk Corrective Measures Alternatives Analysis (CMAA) resulted in an approved approach to reline storm drains leading to Outfalls 005, 006 and 013. The permittee shall submit to the Department (WSA) on a quarterly basis the current "Storm Drain Rehabilitation Schedule" (see Definition B.23) via NetDMR.
3. If the selected control measures are not achieving the intended effect of minimizing pollutant discharges as indicated by action level results required below, the permittee must modify these control measures per the corrective action requirements in Special Condition Q.
4. Beginning on the dates specified in paragraph A.2.5 below, such discharges shall be monitored by the permittee as specified below at the monitoring points established for the outfall pipes to the Patapsco River or, if inaccessible due to tidal influence, at the nearest manhole or tidal exclusion vault upstream of any tidal influence.

PARAMETER	ACTION LEVEL	UNITS	FREQUENCY OF ANALYSIS	SAMPLE	NOTES
Flow	Report	MGD	1/Month	Estimated	
Total Chromium (Wet Weather)	Report	mg/l	1/Month	Composite	(1) (2) (3)
Hexavalent Chromium (Wet Weather)	0.55	mg/l	1/Month	Composite	(1) (2) (3) (4)
Total Chromium (Dry Weather)	Report	mg/l	1/Month	Composite	(1) (4)
Hexavalent Chromium (Dry)	0.55	mg/l	1/Month	Composite	(1) (3) (4)

- (1) Sampling and reporting requirements apply to discharges from at least one *wet weather* event and one *dry weather* event (refer to Special Condition U) per sampling period for all outfalls except Outfalls 005 and 006. For Outfalls 005 and 006, only *wet weather* monitoring applies, since all *dry weather* flows must be pumped via the wastewater treatment system to Outfall 001 (Special Condition A.1), until such time that the treatment plant is closed and Outfall 001 is removed from the permit after a major permit modification. Sampling results from *dry weather* events shall be reported with the designation "-D" after the Outfall number, such as "Outfall 005-D", and results of *wet weather* events shall be reported with the designation "-W" after the outfall number, such as "Outfall 005-W". If a *dry weather* event or a *wet weather* event discharge does not occur during the reporting period, the permittee shall report "No Discharge" for the applicable parameter(s).

- (2) Beginning on the effective date of the permit, the permittee shall monitor the discharges from Outfalls 005, 006, and 013 at a frequency of twice per year until the effective date of the Action Levels in paragraph A.2.5.
- (3) See "Action Level Implementation Requirements" in Special Condition P. When an action level is exceeded see "Corrective Actions and Deadlines in Special Condition Q."
- (4) Monthly monitoring of an outfall may be reduced to quarterly monitoring after 4 consecutive months of sampling in which all samples have concentrations of Hexavalent Chromium at or below the Action Level, by notifying the Department (WSA). However, if a quarterly sample exceeds the Action Level, monthly monitoring will again be required for a minimum of another 4 months.

5. Action Level monitoring shall begin no later than the following dates:

OUTFALL NUMBER	MONITORING START DATE
Outfall 013 (12 Street Storm Drain)	November 1, 2019
Outfall 005 (14 Street Storm Drain)	November 1, 2022
Outfall 006 (15 Street Storm Drain)	November 1, 2022

SPECIAL CONDITIONS

B. DEFINITIONS

1. "Action Level": This permit establishes pollutant action level concentrations applicable to discharges from this facility. The action level concentrations are not effluent limitations; and an action level exceedance therefore, is not a permit violation. Action level monitoring data is primarily for the permittee's use to determine the overall effectiveness of control measures, and to indicate when additional corrective actions may be necessary.
2. "Bypass" means the intentional diversion of wastes from any portion of a treatment facility.
3. "Clean Water Act: means the Federal Water Pollution Control Act, as amended, 33 U.S.C. Section 1251 et seq.
4. "CFR" means the Code of Federal Regulations.
5. "Composite sample" means a combination of individual samples obtained at least at hourly intervals over a time period. Either the volume of each individual sample is proportional to discharge flow rates or the sampling interval (for constant volume samples) is proportional to the flow rates over the time period used to produce the composite.

C. TOXIC POLLUTANT REPORTING

The permittee shall notify the Department (WSA) as soon as it is known or suspected that any toxic pollutants at Outfall 001 which are not specifically limited by this permit have been discharged at levels specified in 40 CFR Part 122.42(a).

D. REMOVED SUBSTANCES

1. Within 30 days after notification by the Department (WSA), the permittee shall provide information on the disposal of any removed substances, as defined by General Condition B.7, including the following information:
 - a. A suitable map showing all areas used for disposal of removed substances.
 - b. The physical, chemical, and biological characteristics, as appropriate; quantities of any removed substances; and the method of disposal.
 - c. If disposal is handled by persons other than the permittee, identification of the contractor or subcontractor, their mailing address, and the information specified in a and b above.
2. The Department's notification may also require the permittee to provide the above information prior to the use of new or additional disposal areas, contractors, or subcontractors.

E. ANALYTICAL LABORATORY

Within 30 days after the effective date of this permit, the permittee shall submit to the Department (WSA) the name and address of the analytical laboratory (including the permittee's own laboratory) which is used to perform the monitoring required by this permit.

If the laboratory changes during the effective period of this permit, the permittee shall notify the Department (WSA) of the new laboratory within 30 days after the change.

F. WASTEWATER OPERATOR CERTIFICATION

As of the effective date of this permit, the permittee's facility shall be operated by an industrial wastewater operator duly certified by the Maryland Board of Waterworks and Waste Systems Operators. Certification shall be for operation of a Class 6 industrial wastewater works, unless the Board determines that a different classification is appropriate. At no time during the effective period of this permit shall the treatment facilities be operated for more than two months without a certified operator.

G. FLOW MONITORING

In lieu of providing measured flow (defined in the Special Conditions Definitions section) at Outfalls 001, 005, 006 and 013, the permittee may estimate flows and submit the following information at the time of submission of the initial discharge monitoring report and/or upon any change in the methodology:

1. a description of the methodology used to estimate flow at each outfall where flow measurement equipment is not present;

unless the level and the substance were disclosed in writing in the permit application prior to the issuance of the permit. If a discharge regulated by this permit causes or contributes to an exceedance of the water quality standards in COMAR 26.08.02.03, including but not limited to the general water quality standards, or if the discharge includes a pollutant that was not disclosed or addressed in the public record for the permit determination, the Department (WSA) is authorized to modify, suspend or revoke this permit or take enforcement action to address unlawful discharges of pollutants.

O. COMPLIANCE SCHEDULE FOR CYANIDE LIMITS AT OUTFALL 001

1. Every six months, the permittee shall submit to the Department (WSA) a status report detailing current plans for meeting cyanide limits in Special Condition A.1. This report is due six months after the effective date of the permit and every six months thereafter until compliance with the permit limits have been achieved or until a permit modification under condition O.2 has been implemented. The plans may include alternative treatment technologies or other discharge options which will result in compliance with the final discharge limitations.
2. No later than 24 months after the effective date of this permit, the permittee may apply for a permit modification to revise or remove the permit limit(s) based on any combination of the following options allowed under COMAR 26.08:

Additional Data: As part of the application for a permit modification, the permittee may submit any new or additional data which demonstrates that there is no reasonable potential for violation of applicable water quality standards.

Alternatives for making such a demonstration include, but are not limited to, the following:

- i. collection of effluent data using analytical methods which have lower detection levels;
- ii. collection of data using techniques designed to minimize the effects of contamination on sample results; and
- iii. collection of data utilizing alternate monitoring locations to show compliance with water quality standards.

P. ACTION LEVEL IMPLEMENTATION REQUIREMENTS

1. When lining of the storm drain leading to any specific Outfall (005, 006 or 013) is completed, the permittee shall notify the WSA-Compliance Program in writing within 14 days of lining completion for that outfall and shall:
 - a. Include in the notification a copy of the Draft Construction Completion Report;
 - b. Identify and label a discharge monitoring location for the completed outfall and provide a written location description to the Department's WSA-Compliance Program;
 - c. Include updated status details for any remaining Outfalls not yet complete;
 - d. Update the "Stormdrain Inspection and Maintenance Plan" as each outfall is completed: and

- (1) Beginning on the effective date of the permit, the permittee shall monitor the discharges from Outfalls 005, 006, and 013 at a frequency of twice per year until the effective date of the Action Levels in paragraph A.2.5.
- (2) See "Action Level Implementation Requirements" in Special Condition P. When an action level is exceeded see "Corrective Actions and Deadlines in Special Condition Q."
- (3) Monthly monitoring of an outfall may be reduced to quarterly monitoring after 4 consecutive months of sampling in which all samples have concentrations of Hexavalent Chromium at or below the Action Level, by notifying the Department (WSA). However, if a quarterly sample exceeds the Action Level, monthly monitoring will again be required for a minimum of another 4 months.

1. Action Level monitoring shall begin no later than the following dates:

OUTFALL NUMBER	MONITORING START DATE
Outfall 013 (12 Street Storm Drain)	November 1, 2019
Outfall 005 (14 Street Storm Drain)	November 1, 2022
Outfall 006 (15 Street Storm Drain)	February 1, 2023

SPECIAL CONDITIONS

B. DEFINITIONS

1. "Action Level": This permit establishes pollutant action level concentrations applicable to discharges from this facility. The action level concentrations are not effluent limitations; and an action level exceedance therefore, is not a permit violation. Action level monitoring data is primarily for the permittee's use to determine the overall effectiveness of control measures, and to indicate when additional corrective actions may be necessary.
2. "Bypass" means the intentional diversion of wastes from any portion of a treatment facility.
3. "Clean Water Act: means the Federal Water Pollution Control Act, as amended, 33 U.S.C. Section 1251 et seq.
4. "CFR" means the Code of Federal Regulations.
5. "Composite sample" means a combination of individual samples obtained at least at hourly intervals over a time period. Either the volume of each individual sample is proportional to discharge flow rates or the sampling interval (for constant volume samples) is proportional to the flow rates over the time period used to produce the composite.

Appendix G
NPDES MS4 General Permit for Discharges
from State and Federal
Small Separate Storm Sewer Systems



**MARYLAND DEPARTMENT OF THE ENVIRONMENT
WATER AND SCIENCE ADMINISTRATION**

**NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
GENERAL PERMIT FOR DISCHARGES FROM
STATE AND FEDERAL SMALL MUNICIPAL SEPARATE STORM SEWER
SYSTEMS**

**GENERAL DISCHARGE PERMIT NO. 13-SF-5501
GENERAL NPDES NO. MDR055501**

Final Determination: April 27, 2018
Effective Date: October 31, 2018
Expiration Date: October 30, 2023

This National Pollutant Discharge Elimination System (NPDES) general permit covers State and federal small municipal separate storm sewer systems (MS4s) in certain portions of the State of Maryland. MS4 owners and operators to be regulated under this general permit must submit a Notice of Intent (NOI) to MDE by October 31, 2018. An NOI serves as notification that the MS4 owner or operator intends to comply with the terms and conditions of this general permit.

PART I.	COVERAGE UNDER THIS GENERAL PERMIT	1
A.	Permit Area.....	1
B.	Eligible Small MS4s.....	1
C.	Obtaining Coverage.....	1
D.	Definitions	1
PART II.	NOTICE OF INTENT REQUIREMENTS	2
A.	Deadlines for Notification	2
B.	Contents.....	2
C.	Where to Submit.....	3
PART III.	WATER QUALITY	3
PART IV.	MINIMUM CONTROL MEASURES	3
A.	Public or Personnel Education and Outreach	4
B.	Public or Personnel Involvement and Participation	5
C.	Illicit Discharge Detection and Elimination (IDDE).....	6
D.	Construction Site Stormwater Runoff Control	7
E.	Post Construction Stormwater Management	8
F.	Pollution Prevention and Good Housekeeping	9
PART V.	CHESAPEAKE BAY RESTORATION AND MEETING TOTAL MAXIMUM DAILY LOADS.....	11
A.	Develop a Baseline Impervious Area Assessment	11
B.	Develop and Implement an Impervious Area Restoration Work Plan	12
C.	Develop a Restoration Activity Schedule	13
D.	BMP Database Tracking	14
PART VI.	EVALUATION AND ASSESSMENT, RECORDKEEPING, REPORTING, AND PROGRAM REVIEW	15
A.	Evaluation and Assessment	15
B.	Recordkeeping.....	15
C.	Reporting	15
D.	Program Review	16

PART VII. STANDARD PERMIT CONDITIONS	16
A. Duty to Comply	16
B. Failure to Notify	16
C. Limitations on Coverage	16
D. Penalties Under the CWA - Civil and Criminal	17
E. Penalties Under the State’s Environment Article - Civil and Criminal	17
F. Need to Halt or Reduce Activity not a Defense	18
G. Continuation of an Expired General Permit	18
H. Duty to Mitigate	18
I. Duty to Provide Information	18
J. Other Information.....	18
K. Requiring an Individual Permit	18
L. Property Rights.....	19
M. Severability.....	19
N. Permit Actions and Reopener Clause	19
O. Signature of Authorized Administrator and Permittee.....	20
P. Inspection and Entry.....	20
Q. Proper Operations and Maintenance	20
R. Reporting Requirements	20
 PART VIII. AUTHORITY TO ISSUE GENERAL NPDES PERMITS	 21
 APPENDIX A Maryland Designation Criteria for Small Municipal Separate Storm Sewer Systems	 A-1
 APPENDIX B Compliance with General Permit Requirements for Small Municipal Separate Storm Sewer Systems	 B-1
 APPENDIX C State and Federal Small MS4 Notice of Intent Form and Waiver Form ..	 C-1
 APPENDIX D State and Federal Small MS4 Progress Report	 D-1

PART I. COVERAGE UNDER THIS GENERAL PERMIT

A. Permit Area

This National Pollutant Discharge Elimination System (NPDES) general permit covers small municipal separate storm sewer systems (MS4s) owned or operated by the United States of America (U.S.) or the State of Maryland (State) in certain portions of the State of Maryland as defined under Title 40 of the Code of Federal Regulations (CFR) § 122.26(b)(16) and 122.32(a)(1).

B. Eligible Small MS4s

MS4s eligible for coverage under this general permit include those properties that:

1. Are owned or operated by the State of Maryland or the U.S. and located within an urbanized area; and
2. Serve developed land area greater than five acres and have at least ten percent impervious area property wide; or
3. Are already covered under an NPDES small MS4 Phase II general permit.

C. Obtaining Coverage

Owners or operators of MS4s regulated under this general permit must apply for coverage by submitting a Notice of Intent (NOI) according to requirements in Part II below, using the form provided by Maryland Department of the Environment (MDE) in Appendix C. A list of State and federal agencies eligible for permit coverage is found in Appendix A. Others not listed that meet eligibility criteria described in Appendix A are required to file an NOI as well. An NOI may represent:

1. An individual MS4 located on a State or federal property; or
2. MS4s located on multiple properties owned or operated by a single government agency.

D. Definitions

Terms used in this permit are defined in relevant chapters of 40 CFR § 122 or the Code of Maryland Regulations (COMAR) 26.08.01, 26.17.01, and 26.17.02. Terms not defined in CFR or COMAR shall have the meanings attributed by common use.

PART II. NOTICE OF INTENT REQUIREMENTS

A. Deadlines for Notification

Small MS4 owners or operators in State of Maryland and U.S. government properties that meet the designation criteria in Appendix A must apply for coverage under this general permit and submit to MDE an NOI that contains the information outlined in PART II.B by October 31, 2018.

B. Contents

An NOI serves as notification that the MS4 owner or operator intends to comply with this general permit. A permittee may file an application for an individual property or file a joint application that includes multiple MS4s owned, operated, or maintained by an individual government agency. The NOI form is provided in Appendix C of this permit. The NOI must contain the following:

1. The name and address of each property for which coverage under this general permit is being sought;
2. A brief description of each property. This must include the approximate size, land uses, a description of the stormwater conveyance system, and a list of properties owned or operated by the permittee covered under the Maryland General Permit for Stormwater Discharges Associated with Industrial Activity or an individual industrial surface water discharge permit;
3. The contact name, address, telephone number, and e-mail address of responsible personnel for the required MS4 programs listed in Parts IV and V of this general permit;
4. A brief description of any agreements with another entity when responsibilities for permit compliance are shared between the permittee and other entity. The relationship and specific duties of all parties must be provided;
5. An estimate of the anticipated expenditures to implement the required programs specified in this general permit; and
6. An authorized signature according to Part VII.O of this general permit.

C. Where to Submit

State of Maryland and U.S. government agencies applying for coverage under this general permit must submit NOIs to the following:

Maryland Department of the Environment
Water and Science Administration
Sediment, Stormwater, and Dam Safety Program
1800 Washington Boulevard
Suite 440
Baltimore, Maryland 21230-1708

PART III. WATER QUALITY

State and federal government agencies covered under this general permit must manage, implement, and enforce management programs for controlling all stormwater discharges in accordance with the CWA and corresponding stormwater NPDES regulations, 40 CFR § 122, to meet the following requirements:

1. Effectively prohibit pollutants in stormwater discharges or other unauthorized discharges into the MS4 as necessary to comply with Maryland's receiving water quality standards;
2. Attain applicable wasteload allocations (WLAs) for each established or approved Total Maximum Daily Load (TMDL) for each receiving water body, consistent with Title 33 of the U.S. Code (USC) 1342(p)(3)(B)(iii); 40 CFR § 122.44(k)(2) and (3); and
3. Comply with all other provisions and requirements contained in this general permit, and in plans and schedules developed in fulfillment of this permit.

Compliance with the conditions contained in Parts IV and V of this permit shall constitute compliance with Section 402(p)(3)(B)(iii) of the CWA and adequate progress toward compliance with Maryland's receiving water quality standards and any stormwater WLA approved by the United States (U.S.) Environmental Protection Agency (EPA) for this permit term.

PART IV. MINIMUM CONTROL MEASURES

Permittees must ensure that the following minimum control measures (MCMs) are implemented in the property(ies) served by the small MS4 covered under this permit. The six MCMs described below include Personnel Education and Outreach, Public or Personnel Involvement and Participation, Illicit Discharge Detection and Elimination, Construction Site Stormwater Runoff Control, Post Construction Stormwater Management, and Pollution Prevention and Good Housekeeping. Specific requirements for compliance with this general permit are outlined for

each MCM below. Permittees must report on the status of implementation of these required programs in accordance with the MS4 Progress Report (Appendix D).

Any permittee renewing coverage under the general permit must continue to make progress on permit requirements and report information as described below. All new permittees must begin development of programs described below within the first year of permit issuance and initiate implementation of programs thereafter. Annual MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term.

Permittees can choose to utilize partnerships or share responsibilities with other entities for compliance with any requirement of this general permit. This may entail establishing partnerships with the surrounding county or municipality performing similar activities under the requirements of an NPDES MS4 permit. If responsibilities for permit compliance are shared between the permittee and another entity, the relationship and specific duties of all participating entities must be described in the NOI and updated information provided in the MS4 Progress Report. However, the permittee shall remain responsible for compliance with all conditions of this general permit. For this reason, a legally binding contract, memorandum of understanding (MOU), or other similar means must be executed between the permittee and all other entities to avoid conflicts resulting from noncompliance with this general permit.

A. Public or Personnel Education and Outreach

Permittees are required to implement and maintain a personnel education and outreach program, and distribute education materials to the community and employees to help reduce the discharge of pollutants caused by stormwater runoff. This entails developing brochures, booklets, and training programs to educate personnel about the impacts of stormwater discharges on receiving waters, why controlling these discharges is important, and what personnel and the public and/or staff can do to reduce pollutants in stormwater runoff. These activities may be coordinated with other portions of the permittee's MS4 program or developed independent of other pollution control efforts.

Renewal permittees must update and continue to maintain their personnel education and outreach program. New permittees must begin development of this program within the first year of permit issuance and initiate implementation thereafter. All permittees must provide program updates in accordance with the MS4 Progress Report specified for this MCM. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term.

In order to comply with this MCM, all permittees must:

1. Develop a process by which the public and/or staff can report water quality complaints that must include a phone number, within one year of permit issuance;
2. Determine the target audience and develop materials to educate the audience on the impact of stormwater. These topics may include water conservation, chemical

application on lawns and landscaping, proper car wash procedures, proper disposal of paint and other household hazardous waste, recycling and trash pick-up, and proper pet waste disposal;

3. Distribute stormwater educational materials through newsletters, website, or other appropriate methods. Submit examples of educational material to MDE in accordance with reporting requirements;
4. Develop and implement an annual employee training program that addresses appropriate topics to prevent or reduce the discharge of stormwater pollution into the MS4. Submit example training materials and attendee list to MDE in accordance with reporting requirements; and
5. Briefly describe in reports to MDE how the education programs complement and strengthen other programs of the MS4 permit.

B. Public or Personnel Involvement and Participation

Permittees are required to create and foster opportunities for public and/or staff participation in the MS4 management program for controlling stormwater discharges. Recommended activities include adopt-a-stream programs, public and/or staff surveys, storm drain stenciling, stream cleanups, tree plantings, and Earth Day events. These activities may be coordinated with other portions of the permittee's MS4 program or developed independent of other pollution control efforts.

Renewal permittees must update and continue to maintain their public or personnel involvement and participation program. New permittees must begin development of this program within the first year of permit issuance and initiate implementation thereafter. All permittees must provide program updates in accordance with the MS4 Progress Report specified for this MCM. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term.

In order to comply with this MCM, all permittees must:

1. Determine the target audience to promote public and/or staff involvement and participation activities;
2. Specify activities appropriate for the target audience and promote participation;
3. Perform at least five public and/or staff participation events during the permit term and report to MDE in accordance with reporting requirements;
4. Provide public and staff access to the permittee's MS4 Progress Reports via website or other method and consider any substantive public and/or staff comments received concerning the permittee's MS4 program (a permittee may

reserve from public and staff review any information considered confidential or information that may compromise the security of an agency); and

5. Comply with all State and federal public notice requirements for any regulated activity associated with this general permit.

C. Illicit Discharge Detection and Elimination (IDDE)

Permittees are required to develop, implement, and enforce a program to detect and eliminate illicit discharges into the MS4 in accordance with 40 CFR § 122.34(b)(3). A permittee will satisfy this MCM by field screening outfalls, inspecting the MS4 to identify sources of illicit discharges, eliminating illegal connections or illicit discharges, and enforcing penalties where appropriate. The illicit discharge program must also address illegal dumping and spills. Additional guidance is provided in Appendix B, Section II to assist permittees with the development of an acceptable IDDE program.

Renewal permittees must update and continue to maintain their IDDE program. New permittees must begin development of this program within the first year of permit issuance and initiate implementation thereafter. All permittees must provide program updates in accordance with the MS4 Progress Report specified for this MCM. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term.

In order to comply with this MCM, all permittees must:

1. Develop and maintain an updated map of the MS4 that identifies all stormwater conveyances, outfalls, stormwater best management practices (BMPs), and waters of the U.S. receiving stormwater discharges;
2. Establish a policy or other agency directive that prohibits illicit discharges into the MS4;
3. Maintain the capability to access the storm sewer system across the entire property(ies) to investigate and eliminate illicit discharges (e.g., physical access, proper internal permissions);
4. Develop and implement written standard operating procedures (SOPs) that specify the following:
 - a. An inspection checklist describing how outfalls are screened for dry weather flows (see Appendix B, Figure B.2 for an example of an outfall screening checklist);
 - b. Frequency of outfall inspections; Screening efforts for State and federal properties may be tiered based on property size. For small properties (i.e., less than 100 acres), all outfalls must be screened each year. Medium size properties (i.e., 100 - 2,000 acres) must screen 50% of total outfalls.

- Large properties (i.e., more than 2,000 acres) must screen 20% per year, up to 100 outfalls;
 - c. Procedures for identifying the source, and eliminating spills, illegal dumping, and other suspected illicit discharges;
 - d. Identification of priority areas for illicit discharge screening based on pollution potential;
 - e. Permittee policy to ensure illicit discharges are eliminated;
 - f. Procedures to inform employees, businesses, and the general public of the issues relating to illegal discharges and improper waste disposal; and
 - g. Coordination with adjacent MS4 operator(s).
5. Submit SOPs to MDE for review and approval within two years of permit issuance. MDE will review for consistency with guidance in Appendix B, Section II;
 6. Document results of illicit discharge screening efforts, including a description of how screening locations were prioritized and any necessary follow-up investigations and remediation measures implemented to address any suspected discharge. Submit to MDE in accordance with reporting requirements; and
 7. Maintain complete records of IDDE program investigations and make available to MDE during field reviews of the permittee's MS4 program.

D. Construction Site Stormwater Runoff Control

Permittees are required to comply with Environment Article, Title 4, Subtitle 1, Annotated Code of Maryland and State erosion and sediment control regulations under COMAR 26.17.01. The statute and COMAR specify the requirements for any construction activity that disturbs 5,000 square feet of land area or 100 cubic yards or more of earth movement. MDE considers compliance with the State statute to be compliance with this MCM of this general permit, and 40 CFR § 122.34(b)(4).

All permittees must provide program updates in accordance with the MS4 Progress Report specified for this MCM. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term. In order to comply with State and federal laws and regulations pertaining to an acceptable erosion and sediment control program, all permittees must:

1. Submit erosion and sediment control plans to MDE (or other authority when applicable) for review and approval in accordance with COMAR and with the *Maryland Stormwater Management and Erosion and Sediment Control Guidelines for State and Federal Projects* (February 2015);

2. Ensure compliance with requirements under MDE's *2011 Maryland Standards and Specifications for Soil Erosion and Sediment Control* or most recent revision and COMAR 26.17.01;
3. Ensure all necessary permits have been obtained, including MDE's General Permit for Stormwater Associated with Construction Activity for projects disturbing one acre or more, and local sediment and erosion control plan approval;
4. Develop a process for receiving, investigating, and resolving complaints from any interested party related to construction activities within the property(ies). Notify the complainant of the investigation and findings within seven days;
5. Track all active grading permits within each property covered under this general permit and report disturbed areas for all active grading permits to MDE in accordance with reporting requirements;
6. Ensure that construction site inspections and enforcement procedures are performed in accordance with COMAR. This will require ongoing communication and collaboration with MDE to ensure that any violations are properly addressed;
7. Incorporate procedures within property operations to effectively abate sediment pollution and comply with all applicable State and federal laws pertaining to erosion and sediment control practices; and
8. Ensure staff is adequately trained on proper procedures and actions to address potential discharge of pollutants into the MS4 as a result of any construction activity. The Responsible Personnel Certification on-line training course through MDE must be made available to appropriate staff.

E. Post Construction Stormwater Management

Permittees are required to maintain an acceptable stormwater management program in accordance with Environment Article, Title 4, Subtitle 2, Annotated Code of Maryland and State stormwater management regulations under COMAR 26.17.02. The statute and COMAR require that stormwater management must be addressed for new development and redevelopment for any proposed project that disturbs 5,000 square feet or more of land area. MDE considers compliance with the State statute to be compliance with this MCM of this general permit, and 40 CFR § 122.34(b)(5).

All permittees must provide program updates in accordance with the MS4 Progress Report specified for this MCM. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term. In order to comply with State and federal laws and

regulations pertaining to an acceptable stormwater management program, all permittees must:

1. Submit stormwater management plans to MDE (or other authority when applicable) for review and approval in accordance with COMAR and with the *Maryland Stormwater Management and Erosion and Sediment Control Guidelines for State and Federal Projects* (February 2015) for compliance with State stormwater management requirements;
2. Implement the principles, methods, and practices found in the latest version of the *2000 Maryland Stormwater Design Manual, Volumes I & II* (Manual), and the latest version of MDE's *Maryland Stormwater Management Guidelines for State and Federal Projects*. This includes that environmental site design (ESD) be implemented to the maximum extent practicable (MEP);
3. Maintain stormwater program implementation information and provide updates in accordance with the MS4 Progress Report that include:
 - a. Total number of plans submitted to MDE for review and approval;
 - b. Total number of as-built plans submitted to MDE and approved;
 - c. Verification that BMPs are maintained in accordance with MDE requirements outlined on approved plans.
4. Provide training to stormwater program staff and to staff responsible for proper BMP design, performance, inspection, and routine maintenance. Report the number of trainings offered, topics covered, and number of attendees; and
5. Maintain and submit an Urban BMP database in accordance with the database structure in Appendix B, Tables B.1.a, b, and c. This information shall be submitted to MDE with annual reports.

F. Pollution Prevention and Good Housekeeping

Permittees are required to develop and implement an operation and maintenance program that includes a training component, to prevent and reduce pollutant runoff from municipal operations in accordance with 40 CFR § 122.34(b)(6). A permittee will satisfy this MCM by developing, implementing, and maintaining procedures for pollution prevention and good housekeeping on permittee owned or operated property(ies) and roads as outlined below.

Renewal permittees must update and continue to maintain their pollution prevention and good housekeeping program. New permittees must begin development of this program within the first year of permit issuance and initiate implementation thereafter. All permittees must provide program updates in accordance with the MS4 Progress Report. MS4 Progress Reports must document program development and demonstrate full implementation of all permit requirements by the end of the five-year permit term.

In order to comply with this MCM, all permittees must:

1. Ensure that appropriate staff and contractors receive training at least annually. The training must be designed to reduce or eliminate the discharge of pollutants during property operations. Training may include in-person, online, toolbox talks, on-the-job, or other formats, and permittees may build on existing training activities to fulfill this requirement. Topics must include spill prevention and response, proper disposal of waste, and periodic visual inspections to detect and correct potential discharges at properties owned or operated by the permittee;
2. Develop, implement, and maintain a good housekeeping plan for permittee owned or operated properties where any of the following activities is performed: maintenance of vehicles or heavy equipment, and handling of any of the following materials: deicers, anti-icers, fertilizers, pesticides, road maintenance materials such as gravel and sand, or hazardous materials. A standard plan may be created to address multiple properties where similar activities are conducted, provided the below items are addressed. The plan must include:
 - a. A description of site activities;
 - b. A list of potential pollutants including their sources and locations on the site. The plan must consider conveyance of stormwater entering, flowing across, and leaving the site;
 - c. Written good housekeeping procedures designed to prevent discharge of pollutants off site that include regular visual inspections to detect potential discharges;
 - d. Written procedures for corrective actions to address any release, spill, or leak on site; and
 - e. Documentation of any discharge, release, leak, or spill, including date, findings, and response actions.
3. Quantify and report pollution prevention efforts related to the following activities:
 - a. Number of miles swept and pounds of material collected from street sweeping and inlet cleaning programs, as applicable;
 - b. Good housekeeping methods for pesticide application such as integrated pest management plans or alternative techniques;
 - c. Good housekeeping methods for fertilizer application such as chemical storage, landscaping with low maintenance/native species, and application procedures;
 - d. Good housekeeping methods for snow and ice control such as use of pretreatment, truck calibration and storage, and salt dome storage and containment; and
 - e. Other good housekeeping methods performed by the permittee not listed above.

4. Submit in the NOI a list of properties owned or operated by the permittee where the activities listed in this MCM are performed, and indicate which are covered under the Maryland General Permit for Stormwater Discharges Associated with Industrial Activity. Provide an update in annual reports if the status of industrial activity permit coverage changes for any property.

PART V. CHESAPEAKE BAY RESTORATION AND MEETING TOTAL MAXIMUM DAILY LOADS

Maryland's Watershed Implementation Plan (WIP) specifies the nutrient and sediment load reductions required to address the Chesapeake Bay TMDL by 2025. This general permit will make progress toward that strategy by requiring small MS4s to commence restoration efforts for twenty percent of existing developed lands that have little or no stormwater management. This five-year permit term requires permittees to develop planning strategies and work toward implementing water quality improvement projects. Restoration planning strategies and implementation schedules required under this general permit are consistent with addressing the water quality goals of the Chesapeake Bay TMDL by 2025. The conditions established below require permittees to perform watershed assessments, identify water quality improvement opportunities, secure appropriate funding, and develop an implementation schedule to show the twenty percent impervious area restoration requirement will be achieved by 2025. This constitutes adequate progress toward compliance with Maryland's receiving water quality standards and any stormwater WLA established or approved by the EPA for small MS4s regulated under this permit.

Restoration efforts may include the use of ESD practices, structural stormwater BMPs, retrofitting, stream restoration, or other alternative restoration practices. Trading with other sectors may also be considered as another method to achieve pollutant reductions, once a program has been established, regulations are adopted, public participation requirements are satisfied, and its use approved by EPA. Acceptable design criteria for stormwater BMPs are outlined in the Manual and the most recent version of the *Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated*, referred to hereafter as the Accounting Guidance. Appendix B of this permit provides relevant guidance from the Accounting Guidance for small MS4 permittees to comply with these requirements. A permittee will demonstrate compliance with restoration requirements by performing the following:

A. Develop a Baseline Impervious Area Assessment

Permittees must determine the total impervious surface area within their property(ies) and delineate the portions that are treated with acceptable water quality BMPs. This analysis will provide the baseline used to calculate the twenty percent restoration requirement. This must be done in accordance with the guidance outlined in Appendix B, Section III of this permit (which is consistent with the Accounting Guidance). The impervious area baseline assessment must be submitted with the first year Progress Report for MDE review and approval. The following information must be submitted with this assessment:

1. Total impervious acres in accordance with the guidance in Appendix B, Section III of this general permit;
2. Total impervious acres treated by stormwater water quality BMPs;
3. Total impervious acres treated by BMPs providing partial water quality treatment;
4. Total impervious acres treated by nonstructural practices (i.e., rooftop disconnections, non-rooftop disconnections, or vegetated swales);
5. Verification that any impervious area draining to BMPs with missing inspection records are not considered treated; and
6. Total impervious acres untreated and twenty percent of this total area (i.e., the restoration requirement).

B. Develop and Implement an Impervious Area Restoration Work Plan

Permittees must submit a work plan with the first year MS4 Progress Report to describe the activities and milestones that will be performed over the permit term to show progress toward the twenty percent impervious area restoration requirement. This will form the basis of a long term plan; however, the plan may be adjusted and refined as part of the adaptive management process over the course of the permit term. A work plan, recommended in the format of Table 1 below, must be submitted to MDE annually to describe progress and any modifications necessary to remain on track with restoration requirements. A suggested work plan is provided in Table 1. Permittees may use the work plan or develop a custom plan that addresses the unique circumstances of individual permittees for MDE review and approval.

Table 1. Impervious Area Restoration Work Plan

Timeline	Management Strategies and Goals
Year 1	<ul style="list-style-type: none"> • Develop impervious area baseline assessment. • Develop restoration work plan for MDE review and approval. • Assess opportunities and timelines for implementing water quality BMPs. • Assess opportunities to develop partnerships with other NPDES permittees. • Determine funding needs and develop a long term budget.
Year 2	<ul style="list-style-type: none"> • Update and submit Urban BMP database. • Maintain inspection records for all BMPs. • Perform watershed assessments and identify water quality problems and opportunities for restoration. • Develop list of specific projects to be implemented for restoration and identify on the Restoration Activity Schedule (Table 2). • Incorporate future growth agency-wide/jurisdiction-wide master plans into restoration planning efforts. • Evaluate and refine budget needs for project implementation.

Timeline	Management Strategies and Goals
Year 3	<ul style="list-style-type: none"> • Update and submit Urban BMP database and documented maintenance and inspection status for all BMPs. • Develop adaptive management strategies for BMP implementation that identify opportunities for improved processes and procedures. • Continue to identify opportunities for water quality improvement projects and collaborative partnerships to meet restoration requirements.
Year 4	<ul style="list-style-type: none"> • Update and submit project implementation status in Table 2. • Update and submit Urban BMP database and documented maintenance and inspection status for all BMPs. • Submit narrative describing progress and updated adaptive management strategies toward implementing restoration projects.
Year 5	<ul style="list-style-type: none"> • Update and submit project implementation status in Table 2. • Provide complete list of specific projects needed to meet the twenty percent restoration requirement in Table 2 and include the projected implementation year (no later than 2025).

C. Develop a Restoration Activity Schedule

Permittees are required to develop a Restoration Activity Schedule (Table 2) and provide annual updates on the status of projects in the planning, construction, and final phase of implementation. A brief narrative must accompany Table 2 and describe progress of planned restoration activities. Table 2 below provides an example of how to submit the required information. The table outlines a schedule for various BMPs under different stages of implementation during the permit term. The impervious acre baseline is indicated as 100 acres and noted in year one. With the implementation of each BMP, the balance toward achieving the restoration requirement is recalculated in the Impervious Acre Restoration Target and Balance (“Imperv Acre Target and Balance”) column. This plan must be continuously refined and updated over the duration of the permit term. By the end of the permit term, a complete list of projects required to meet the twenty percent restoration requirement must be provided. The projected implementation year must be no later than 2025.

Permittees may take credit for retrofit and redevelopment that has been implemented between January 1, 2006, and the beginning of the permit term. When the impervious area baseline analysis considers the drainage areas to these practices as untreated, then these projects may be credited toward impervious area restoration requirements. Credits may be reported using the Restoration Activity Schedule (Table 2) discussed below.

Impervious acre credits are based on the level of water quality treatment provided. When water quality BMPs treat one inch of rainfall, the impervious acres draining to the BMP will be considered restored. When the rainfall treated is less than one inch, a proportional acreage will be calculated for impervious acres treated based on the percentage of one inch of rainfall treated. When the rainfall treated is greater than one inch, credit is granted according to the Accounting Guidance. When alternative BMPs are

implemented, acreage may be calculated based on an impervious acre equivalent identified in Appendix B, Table B.4. Additional information on BMP implementation and impervious acre credits may be found in the Accounting Guidance.

Table 2. Restoration Activity Schedule (Example)

Type of Restoration Project	BMP ¹ Code	Cost (\$K) ²	Imperv Acres Treated	Imperv Acre Target and Balance	Project Status ³	Year Complete or Projected Implementation Year (by 2025)	MD Grid Coordinates	
							Northing	Easting
				100				
Dry pond retrofit to wet	PWET	1,500	36	64	UC			
Bioretention	FBIO	260	6	58	P			
Bioswale	MSWB	100	2	56	P			
Dry pond retrofit to wet	PWET	800	10	46	P			
BMP retrofit	PWET	500	8	38	P			
Redevelopment	REDE	300	5	33	P			
Rain Gardens (4)	MRNG	20	2	31	P			
Disconn rooftop r/o	NDRR	200	10	21	P			
Stream restoration (1,000 linear feet)	STRE	500	10	11	P			
Outfall Stabilization	OUT	200	2	9	P			
Shallow marsh	WSHW	150	4	5	P			
Reforestation on Imperv	IMPF	100	3	2	P			
Green Roof, extensive	AGRE	100	0.5	1.5	P			
Perm pavement on existing pavement	APRP	150	2	-0.5	P			

¹ See Appendix B, Tables B.1.a, b, and c, Urban BMP database. BMP codes are identified under “MDE BMP Classification”

² Provide cost at project completion

³ Project Status: Enter P for planning and design, UC for under construction, and C for complete

D. BMP Database Tracking

Permittees are required to develop a BMP inventory consistent with the required fields outlined in the BMP Database provided in Appendix B, Tables B.1.a, b, and c. A brief narrative must accompany the BMP database and provide verification that routine inspection and maintenance activities are up to date. The database fields for inspection and maintenance need to be completed and show that BMPs are inspected every three years and routinely maintained. If the required inspection and maintenance data are missing or incomplete then any credit previously applied must be removed.

PART VI. EVALUATION AND ASSESSMENT, RECORDKEEPING, REPORTING, AND PROGRAM REVIEW

A. Evaluation and Assessment

The permittee must evaluate progress toward achieving compliance with all permit requirements, and the appropriateness of implemented BMPs. This must be achieved through reporting to MDE as specified in Part VI.C below.

B. Recordkeeping

The permittee must keep records for at least three years after the termination of this general permit. In addition to the information required in MS4 Progress Reports specified below, permittees must submit any additional supporting documentation at the request of MDE. The permittee must make its MS4 program information, including records, available to the public during regular business hours.

C. Reporting

1. The required information specified in the MS4 Progress Report in Appendix D must be completed as described in this section. The reporting period must be based on State fiscal year, i.e., July 1 – June 30. MS4 Progress Reports are due no later than October 31 of each year with the first report due October 31, 2019.
2. Annually, the permittee must submit a report to MDE that evaluates progress toward meeting the twenty percent impervious area restoration requirement specified in Part V above. Restoration activity described in the MS4 Progress Report must be completed and include:
 - a. An impervious area baseline analysis in accordance with Part V.A and the guidance in Appendix B, Section III. This analysis must be submitted with the first year MS4 Progress Report for MDE review and approval;
 - b. The Impervious Area Restoration Work Plan (Table 1 or other format) must be submitted with the first year MS4 Progress Report and in annual updates. The work plan must include a narrative discussing progress made toward restoration efforts and a description of adaptive management strategies necessary to keep proposed implementation efforts on track;
 - c. An updated Restoration Activity Schedule in accordance with Table 2 must be submitted annually. By the end of the permit term, a complete list of projects required to meet the twenty percent restoration requirement must be specified in Table 2. The projected implementation year must be no later than 2025; and
 - d. An updated Urban BMP database in accordance with Appendix B, Tables B.1.a, b, and c in electronic format and a brief narrative discussing progress made toward completing the database and performing routine maintenance and inspections.

3. Reporting for the six MCMs specified in Part IV must be submitted in years 2 and 4 of the permit term and include all information requested in the MS4 Progress Report in Appendix D.

D. Program Review

In order to assess the effectiveness of the permittee's NPDES program for eliminating non-stormwater discharges and reducing the discharge of stormwater pollutants to the MEP, MDE will review program implementation as described in MS4 Progress Reports. Procedures for the review of local erosion and sediment control and stormwater management programs exist in Maryland's sediment control and stormwater management laws. Additional reviews of MCM implementation and the twenty percent restoration requirement may be conducted at any time to determine compliance with permit conditions.

PART VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The permittee must comply with all conditions of this general permit. Any permit noncompliance constitutes a violation of the CWA and is grounds for enforcement action, permit coverage termination, revocation, or modification. The permittee must comply at all times with the provisions of the Environment Article, Title 4, Subtitles 1, 2, and 4; Title 7, Subtitle 2; and Title 9, Subtitle 3, Annotated Code of Maryland.

B. Failure to Notify

Agencies engaging in an activity under this general permit that fail to notify MDE of their intent to be covered under this general permit as described in PART II and who discharge to waters of the State without submitting an NOI application are in violation of the Environment Article, Annotated Code of Maryland and may be subject to penalties.

C. Limitations on Coverage

1. The following categories of non-stormwater discharges or flows must be addressed where such discharges are identified by the permittee as sources of pollutants to waters of the U.S.: landscape irrigation, diverted stream flows, rising groundwater, uncontaminated groundwater infiltration, uncontaminated pumped groundwater, foundation drains, air conditioning condensate, irrigation water, springs, water from crawl space pumps, footing drains, lawn watering runoff, flows from riparian habitats and wetlands, residual street wash water, and discharges or flows from fire fighting activities.
2. Non-stormwater sources, stormwater associated with industrial activity, or discharges associated with construction activities may be authorized to discharge

via the municipal separate storm sewer system if such discharges are specifically authorized under an applicable NPDES discharge permit.

3. Only stormwater discharges from municipal separate storm sewer systems are authorized to discharge under this general permit.

D. Penalties Under the CWA - Civil and Criminal

For violations of this permit, the permittee is subject to civil and criminal penalties as set forth in 33 U.S.C. 1319(c) and (d) of the Clean Water Act, as adjusted for inflation according to 40 CFR § 19.4.

E. Penalties Under the State's Environment Article - Civil and Criminal

Nothing in this permit shall be construed to preclude the institution of any legal action or relieve permittee from civil or criminal responsibilities and/or penalties for a violation of Title 4, Title 7, and Title 9 of the Environment Article, Annotated Code of Maryland, or any federal, local, or other State law or regulation. Section 9-342 of the Environment Article provides that a person who violates any condition of this permit is liable to a civil penalty of up to \$10,000 per violation, to be collected in a civil action brought by MDE, and with each day a violation continues being a separate violation. Section 9-342 further authorizes MDE to impose upon any person who violates a permit condition, administrative civil penalties of up to \$10,000 per violation, up to \$100,000.

Section 9-343 of the Environment Article provides that any person who violates a permit condition is subject to a criminal penalty not exceeding \$25,000 or imprisonment not exceeding one year, or both for a first offense. For a second offense, Section 9-343 provides for a fine not exceeding \$50,000 and up to two years imprisonment.

The Environment Article, Section 9-343, Annotated Code of Maryland, provides that any person who tampers with, or knowingly renders inaccurate any monitoring device or method required to be maintained under this permit shall, upon conviction, be punished by a fine of not more than \$50,000 per violation, or by imprisonment for not more than two years per violation, or both.

The Environment Article, Section 9-343, Annotated Code of Maryland, provides that any person who knowingly makes any false statement, representation, or certification in any records or other document submitted or required to be maintained under this permit, including monitoring reports or reports of compliance or noncompliance shall, upon conviction, be punished by a fine of not more than \$50,000 per violation, or by imprisonment for not more than two years per violation, or both.

F. Need to Halt or Reduce Activity not a Defense

It shall not be a defense for a permittee in an enforcement action that it would have been necessary to halt or reduce the permitted activity in order to maintain compliance with the conditions of this permit.

G. Continuation of an Expired General Permit

An expired general permit continues in force and effect for all permittees covered under this general permit until a new general permit is issued or the general permit is revoked or withdrawn. Coverage for new permittees may not be granted under an expired general permit.

H. Duty to Mitigate

The permittee shall take all reasonable steps to minimize or prevent any discharge that has a reasonable likelihood of adversely affecting human health or the environment and is in violation of this general permit.

I. Duty to Provide Information

The permittee shall furnish to MDE any information that may be requested to determine compliance with this general permit. The permittee shall also furnish to MDE, upon request, copies of records required to be maintained in compliance with the conditions of this general permit.

J. Other Information

When a permittee becomes aware that it failed to submit any relevant facts or submitted incorrect information in the NOI or in any other report to MDE, it shall promptly notify MDE of the facts or information.

K. Requiring an Individual Permit

1. MDE may require any agency to apply for and/or obtain an individual NPDES permit. When MDE requires a permittee to apply for an individual NPDES permit, MDE will provide notification in writing that an application is required. This notification shall include a brief statement of the reasons for the decision, an application form, and a deadline for filing the application. Applications must be submitted to MDE. MDE may grant additional time to submit an application upon request of the applicant.
2. Any agency eligible for coverage under this general permit may request to be excluded from the coverage of this general permit by applying for an individual permit. In such cases, the agency must submit an individual application in

accordance with the requirements of 40 CFR § 122.26(c)(1)(ii), with reasons supporting the request, to MDE.

3. When an individual NPDES permit is issued to an agency eligible for coverage under this general permit, the applicability of this general permit to the individual NPDES permittee is automatically terminated on the effective date of the individual permit. When an individual NPDES permit is denied to an agency otherwise subject to this general permit, then coverage under this general permit may be terminated by MDE.

L. Property Rights

The issuance of this general permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of federal, State, or local laws or regulations.

M. Severability

The provisions of this general permit are severable. If any provision of this general permit shall be held invalid for any reason, the remaining provisions shall remain in full force and effect. If the application of any provision of this general permit to any circumstances is held invalid, its application to other circumstances shall not be affected.

N. Permit Actions and Reopener Clause

This permit may be modified, revoked and reissued, or terminated for cause. The filing of a request by the Permittee for a permit modification, revocation and reissuance, or termination or a notification of planned changes or anticipated noncompliance does not stay any permit condition. The Environment Article, Section 9-330, Annotated Code of Maryland, provides that MDE may revoke coverage under this permit if it finds that:

1. False or inaccurate information was contained in the application;
2. Conditions or requirements of the discharge permit have been or are about to be violated;
3. Substantial deviation from the requirements has occurred;
4. MDE has been refused access for the purpose of inspecting to ensure compliance with the conditions of the discharge permit;
5. A change in conditions exists that requires temporary or permanent reduction or elimination of the permitted discharge;

6. Any State or federal water quality stream standard or effluent standard has been or is threatened to be violated; or
7. Any other good cause exists for revoking the discharge permit.
8. If there is evidence indicating that the stormwater discharges authorized by this general permit cause, or have the reasonable potential to cause or contribute to, a violation of a water quality standard, the permittee may be required to obtain an individual permit or the general permit may be modified to include specific limitations and/or requirements. Permit modification or revocation will be conducted according to 40 CFR § 122.62, 122.63, 122.64, and 124.5.

O. Signature of Authorized Administrator and Permittee

All NOIs, annual reports, and information submitted to MDE shall be signed as required by COMAR 26.08.04.01-1 and 40 CFR § 122.22. As in the case of municipal or other public properties, signatories shall be a principal executive officer, ranking elected official, or other duly authorized employee.

P. Inspection and Entry

The permittee shall allow representatives of MDE and EPA access at reasonable times to conduct an inspection of a regulated property or activity, or to review records that must be kept as a condition of this permit.

Q. Proper Operations and Maintenance


The permittee shall properly operate and maintain all BMPs and controls which are used to achieve compliance with the conditions of this permit.

R. Reporting Requirements


The permittee shall report any non-compliance which may endanger human health or the environment. Any information shall be provided orally within 24 hours from the time when the permittee becomes aware of the circumstances. A written submission shall also be provided within five days of the time the permittee becomes aware of the circumstances. The written submission shall contain a description of the non-compliance and its cause; the period of non-compliance, including exact dates and times; if the non-compliance has not been corrected, the anticipated time that it is expected to continue; and steps taken or planned to reduce, eliminate, and prevent reoccurrence of the non-compliance.

PART VIII. AUTHORITY TO ISSUE GENERAL NPDES PERMITS

In compliance with the provisions of the CWA, as amended (33 USC 1251 et seq. the Act), agencies that are defined in Parts I.B.1 and 2 of this general permit and that submit an NOI in accordance with Part II of this general permit are authorized to discharge in accordance with the conditions and requirements set forth herein.



D. Lee Currey
Director
Water and Science Administration



Date

APPENDIX A

Maryland Designation Criteria for Small Municipal Separate Storm Sewer Systems

Appendix A

Maryland Designation Criteria for Small Municipal Separate Storm Sewer Systems

Phase I of the U.S. Environmental Protection Agency's (EPA) stormwater program was promulgated in 1990 under the Clean Water Act (CWA). This program relies on National Pollutant Discharge Elimination System (NPDES) permit coverage to address polluted discharges from stormwater runoff from medium and large municipal separate storm sewer systems (MS4s) that serve populations of 100,000 or more. The Phase II program expands Phase I by requiring owners and operators of "small" MS4s in urbanized areas to implement programs to control stormwater runoff through the use of an NPDES permit. A small MS4 can be a municipally owned separate storm sewer system, but can also apply to State and federal agencies, and include transportation, universities, local sewer districts, hospitals, military bases, and prisons. This appendix describes the criteria for regulating small MS4 municipalities and State and federal properties.

Small Municipal Separate Storm Sewer Systems Permit Area

Parts I.A and I.B of the General Permits for Discharges From Small Municipal Separate Storm Sewer Systems for municipalities and for State and federal properties specify that small MS4s in the State of Maryland are regulated if located within the following geographical areas:

1. **Urbanized areas as determined by the latest Decennial Census by the U.S. Census Bureau.** Coverage is required for owners or operators of small MS4s located within the boundaries of an "urbanized area" (UA) based on the 2010 Decennial Census in accordance with 40 CFR § 122.32(a)(1). A map of designated urbanized areas is located at the following website: www.epa.gov/npdes/urbanized-area-maps-npdes-ms4-phase-ii-stormwater-permits
2. **Other areas determined by MDE to be eligible for coverage.** MDE has developed a set of designation criteria for small municipalities located outside of urbanized areas in accordance with 40 CFR § 122.26(a)(9) and 123.35(b)(2).

MS4 General Permit Waiver Criteria

The Code of Federal Regulations specifies that certain municipalities may be waived from permit coverage under the following conditions:

1. An MS4 serves a population of less than 1,000 within the urbanized area and does not contribute substantially to the pollutant loadings of a physically interconnected regulated MS4 and stormwater controls are not needed based on wasteload allocations (WLAs) in an EPA approved or established total maximum daily load (TMDL); or
2. An MS4 serves a population of less than 10,000 and the permitting authority has evaluated receiving waters and determined that additional stormwater controls are not

needed based on WLAs associated with an EPA approved TMDL or, if a TMDL has not been approved, an equivalent analysis that determines sources and allocations for the pollutants of concern; and has determined that future discharges from the MS4 do not have the potential to result in exceedances of water quality standards or other significant water quality impacts.

In addition to the above waiver criteria, municipalities that discharge stormwater runoff combined with municipal sewage (i.e., combined sewer systems (CSS)) are point sources that are not subject to MS4 requirements (40 CFR § 122.26(a)(7)).

Table A.1 below provides a list of all Maryland counties and their municipalities that are required to be regulated under the MS4 program. The municipalities designated for Phase II MS4 general permit coverage are identified in the table based on the criteria herein. A municipality may request co-permittee status with its respective Phase I or Phase II county. Approximately 40 small municipalities are currently regulated through the MS4 NPDES program as co-permittees within Carroll, Montgomery, and Prince George's Counties.

Table A.1. Phase II MS4 General Permit Designation by County

Counties and Baltimore City	Jurisdictions Designated for Phase II MS4 Coverage	Justification
Allegany	N/A	County has CSS
Anne Arundel	Annapolis	City is located w/in UA
Baltimore	N/A	Phase I permit covers entire county
Baltimore City	N/A	Phase I permit covers entire city
Calvert	Calvert County*	County is located w/in UA and meets MDE designation criteria
Caroline	N/A	Not located w/in UA
Carroll	N/A	Phase I permit covers all municipalities
Cecil	Cecil County, Elkton, North East*, Perryville*, and Rising Sun*	County and municipalities are located w/in UA; County also meets MDE designation criteria
Charles	Indian Head* and La Plata*	Towns are located w/in UA
Dorchester	N/A	Not located w/in UA
Frederick	Brunswick, Emmitsburg, Frederick, Middletown, Mount Airy, Myersville, Thurmont, and Walkersville	Middletown, Mount Airy, and Walkersville are located w/in UA; Brunswick, Emmitsburg, Thurmont, and Myersville meet MDE designation criteria
Garrett	N/A	Not located w/in UA
Harford	Aberdeen, Bel Air, and Havre de Grace	Towns and city are located w/in UA
Howard	N/A	Phase I permit covers entire county
Kent	N/A	Not located w/in UA
Montgomery	Gaithersburg, Rockville, and Takoma Park	Cities are located w/in UA; Phase I permit covers all other municipalities
Prince George's	Bowie	City is located w/in UA; Phase I permit covers all other municipalities
Queen Anne's	Queen Anne's County*	County is located w/in UA and meets MDE designation criteria
St. Mary's	St. Mary's County*	County is located w/in UA and meets MDE designation criteria
Somerset	N/A	Not located w/in UA
Talbot	Easton*	Town meets MDE designation criteria
Washington	Washington County, Boonsboro*, Hagerstown, Smithsburg, and Williamsport*	County and municipalities are located w/in UA; County also meets MDE designation criteria
Wicomico	Wicomico County*, Fruitland*, and Salisbury	County and cities are located w/in UA; County also meets MDE designation criteria
Worcester	N/A	Not located w/in UA

* Indicates a county or municipality newly designated for coverage as a Phase II small MS4

Eligible State and Federal Properties for MS4 Permit Coverage

The definition of a small MS4 is noted under 40 CFR § 122.26(b)(16)(iii), and specifies these are: “[o]wned or operated by the United States, a State, city, town, borough, county, parish district, association, or other public body” and are “systems similar to separate storm sewer systems in municipalities, such as systems at military bases, large hospitals or prison complexes, and highways or other thoroughfares”. Therefore, the CFR definition of a small MS4 indicates that regulated State and federal properties are similar to municipal systems. EPA clarifies that regulated small MS4s should be those that provide stormwater drainage service to human populations, and not to individual buildings (64 Federal Register 68749).

Other available documentation such as federal guidance defining urban areas and literature describing water resource impacts from developed lands are also an important consideration when determining eligibility criteria. For example, the U.S. Census Bureau defines “Nonresidential Urban Territory” in the Federal Register (volume 76, no. 164, August 24, 2011) as those areas that contain a “high degree of impervious surface”, or twenty percent impervious area, and are within 0.25 miles of an urban area. Furthermore, documentation that evaluates the potential for properties to contribute pollutants to the MS4 is also considered. For example, *Impacts of Impervious Cover on Aquatic Systems* (Center for Watershed Protection, 2003) indicates that in-stream water quality declines when watershed impervious cover exceeds ten percent.

Based on this information, MDE has determined that an impervious area threshold is appropriate for establishing eligibility criteria for government properties for which agencies are required to obtain MS4 general permit coverage. Eligible properties will be those that have greater than ten percent impervious area. This is a conservative threshold when compared to the U.S. Census Bureau’s urban area definition for non-residential urban territory, and considers water quality and natural resource protection. This threshold will allow the focus of the small MS4 program to concentrate on the most developed properties, such as military bases, hospitals, prison complexes, and highways, and is consistent with the intent of federal regulations.

MS4s eligible for coverage under this general permit include those properties that:

1. Are owned or operated by the State of Maryland or the U.S. and located within an urbanized area; and
2. Serve developed land area greater than five acres and have at least ten percent impervious area property wide; or
3. Are those properties already covered under an NPDES small MS4 Phase II general permit.

State and Federal MS4 General Permit Waiver Criteria

MDE may grant a waiver from permit coverage if a State or federal agency does not own or operate a system of conveyances on a property, consistent with the intent of EPA guidelines described above. The owner or operator must demonstrate that the property:

1. Is comprised of very discrete areas, such as individual buildings. For example, a small property containing few buildings that have associated parking and driveways with storm drains directly connected to a surrounding MS4 may be eligible for a waiver. On the other hand, properties with numerous buildings, interior roads, and interior storm sewer infrastructure would not qualify for a waiver; and
2. Does not discharge a significant amount of pollutants from its MS4; or
3. Is not a military base, large hospital complex, prison complex, highway, or thoroughfare, and meets MDE's waiver criteria one or two above.

A State or federal agency that owns or operates any property that meets the eligibility criteria above and is not eligible for a waiver must file an NOI and obtain coverage under the NPDES program and comply with all terms and conditions of this MS4 permit. A list of potential State and federal agencies that may be affected by the eligibility criteria is available in the general permit. Permittees may file joint applications and share responsibilities in an effort to efficiently comply with permit requirements.

Summary

In accordance with the CWA, the criteria described above will require general permit coverage for the small municipalities and State and federal properties that have the greatest likelihood of causing discharge of polluted stormwater runoff. Regulating these small MS4s under the NPDES program will allow implementation of stormwater programs to protect water quality. MDE will consider additional information from municipal, State, or federal MS4 owners or operators regarding eligibility of permit coverage, such as high population and growth areas, as well as whether a system discharges to sensitive waters, is contiguous to other regulated systems, or is a significant contributor of pollutant loadings to a physically interconnected MS4 that is regulated by the NPDES program.

Table A.2. Federal Agencies Potentially Eligible for Permit Coverage

Federal Agency	Property Name
Amtrak	Multiple properties
Architect of the Capitol	Library of Congress*
Army Reserves	1SG Adam S Brandt Memorial (Curtis Bay)*, Jachman USARC*, Jecelin USARC #1*, Prince George's County Memorial USARC*
Dept of Agriculture	Beltsville Agricultural Research Center* and National Plant Germplasm & Biotechnology Lab*
Dept of Defense, Air Force	Joint Base Andrews*
Dept of Defense, Army	Aberdeen Proving Grounds*, Fort Detrick*, Adelphi Lab*, Fort George G. Meade*, Washington Aqueduct*, and multiple properties
Dept of Defense, Navy	Indian Head*, Bethesda*, Carderock*, Naval Academy*, and multiple properties
Federal Bureau of Prisons	Multiple properties
National Security Agency	Fort Meade* and Friendship Annex
Dept of Homeland Security	FLETC Cheltenham Training Center* and multiple properties
National Park Service	Multiple properties
Dept of Veterans Affairs (VA)	Multiple properties (VA hospitals)
General Services Administration	Multiple properties
National Aeronautics and Space Administration	Goddard Space Flight Center*
National Institutes of Health	Bethesda Campus* and multiple properties
National Institute of Standards & Technology	Gaithersburg Campus*
Smithsonian Support Center	Suitland property
U.S. Coast Guard	Multiple properties
U.S. Postal Service	William F. Bolger Center* and multiple properties

* Indicates a federal property or agency currently regulated under the Phase II small MS4 program

Table A.3. State Agencies Potentially Eligible for Permit Coverage

State Agency	Property Name
MD Air National Guard	Multiple properties*
MD Army National Guard	Multiple properties*
MD Aviation Authority	Martin State Airport* and multiple properties
MD Dept of General Services	Ellicott City District Court* and multiple properties
MD Dept of Health	Multiple properties
MD Dept of Juvenile Services	Multiple properties
MD Dept of Public Safety & Correctional Services	Multiple properties
MD Dept of Transportation, Motor Vehicle Administration	Multiple properties* including Glen Burnie*
MD Dept of Transportation, Port Administration	Multiple properties*
MD Dept of Transportation, Transit Administration	Multiple properties*
MD Dept of Transportation, Transportation Authority	Multiple properties*
MD Food Center Authority	Multiple properties
MD National Capital Parks & Planning	Montgomery* and Prince George's Parks
MD School for the Deaf	Columbia and Frederick campuses
MD Stadium Authority	Camden Yards Sports Complex*
MD State Police	Multiple properties
Universities	Towson University*, University of Maryland - College Park*, and numerous additional campuses
Washington Metropolitan Area Transit	Multiple Metro stations*
Washington Suburban Sanitary Commission	Multiple properties*

* Indicates a State property or agency currently regulated under the Phase II small MS4 program

APPENDIX B

Compliance with General Permit Requirements for Small Municipal Separate Storm Sewer Systems

Appendix B

Compliance with General Permit Requirements for Small Municipal Separate Storm Sewer Systems

The Maryland Department of the Environment (MDE) has issued two general discharge permits for small Municipal Separate Storm Sewer Systems (MS4s): one for small municipalities and another for State and federal agencies. These two permits require that management programs be developed to effectively control the discharge of pollutants from stormwater runoff and improve water quality. These small MS4 general permits are issued in accordance with the Clean Water Act (CWA) and corresponding National Pollutant Discharge Elimination System (NPDES) regulations, 40 Code of Federal Regulations (CFR) § 122.26. The permits establish the minimum requirements for municipal and State and federal agencies eligible for coverage under the NPDES program. This appendix provides guidance and additional information related to compliance with permit requirements. The guidance is organized into three sections as follows:

Section I: Describes management options for permit compliance;

Section II: Provides guidance for developing an illicit discharge detection and elimination program; and

Section III: Provides guidance for developing and implementing a restoration program to meet Chesapeake Bay water quality goals by 2025.

Section I. Management Options for Permit Compliance

According to 40 CFR § 122.30, the U.S. Environmental Protection Agency (EPA) strongly encourages partnerships and the watershed approach as the management framework for efficiently, effectively, and consistently protecting water quality and restoring aquatic ecosystems. This regulation offers flexibility to regulated owners and operators for complying with permit requirements. Therefore, the following options may be considered by small MS4s during planning and implementation efforts. This will allow government agencies and small municipalities to combine resources and collaborate with other NPDES programs to most effectively and efficiently achieve the water quality goals intended in the CWA.

A. Options for filing a Notice of Intent (NOI) Application.

MDE will allow multiple options for filing an NOI to receive permit coverage. An NOI application may represent an individual government property or multiple properties owned or operated by a single agency. If an NOI represents all storm sewers owned, operated, or maintained by a single agency, the application must specify each individual property to be covered under the permit.

B. Qualifying Local Programs (State or local).

An applicant may develop programs to comply with all minimum control measures independently, or rely on another responsible entity, or rely on a qualifying local program to comply with permit requirements. Maryland has existing State statutes and local ordinances in place that already require implementation of specific management measures that are more stringent than the conditions in 40 CFR § 122. Therefore, the statewide regulatory requirements under the Environment Article, Title 4, Subtitle 1, Annotated Code of Maryland for erosion and sediment control and Title 4, Subtitle 2 for stormwater management are considered to be “qualifying local programs.” Compliance with these laws will meet the “Construction Site Stormwater Runoff Control” and “Post Construction Stormwater Management” permit requirements. The permittee remains responsible for the implementation of these measures through compliance with Maryland’s erosion and sediment control and stormwater management laws.

C. Sharing Responsibility.

A permittee may rely on another entity such as a State, federal, or municipal partner to satisfy one or more of the permit obligations. All permit obligations of each entity must be noted in the NOI submitted to MDE according to Part II of this general permit and 40 CFR § 122.35. Other responsible entities must implement control measures that are at least as stringent as the corresponding requirements found in this NPDES general permit. Additionally, the other entity must agree to implement the minimum control measures on the permittee’s behalf. However, the permittee remains responsible for all regulatory obligations. Therefore, MDE encourages the permittee to enter into a legally binding agreement such as a memorandum of understanding with the other entity to minimize uncertainty about compliance with the permit. This information must be specified in the NOI (Appendix C).

Section II. Illicit Discharge Detection and Elimination (IDDE) Program Guidance

Small municipalities and State and federal agencies covered under this NPDES MS4 permit are required to implement an IDDE program. The goal of this program is to find and eliminate pollutants entering the MS4. IDDE program activities include mapping the stormwater conveyance system, inspecting outfalls to discover polluted discharges, investigating the source of pollution, and taking steps to eliminate the discharge, which may include enforcement actions. Permittees are required to develop standard operating procedures (SOPs) that detail the steps to implement these activities. This section provides guidance that permittees may use as a starting point to develop and implement their programs.

A discharge to an MS4 is illicit if it is not composed entirely of stormwater (40 CFR § 122.26(b)(2)). Illicit discharges can originate from a number of different types of sources, including incorrect plumbing, broken infrastructure, inappropriate business practices, and illegal dumping. For example, sanitary sewer lines or car wash drains may be connected to the MS4 instead of the sanitary sewer system. Drinking water lines or sanitary sewer pipes may be broken and leaking effluent into the MS4. Businesses may be inappropriately washing vehicles, allowing wash water to drain into stormwater inlets. Illicit discharges may also result from purposeful dumping of pollutants into an MS4.

A. Mapping

As part of their IDDE programs, permittees must develop a map of the MS4 that they own or operate. Map features must include stormwater conveyances, outfalls, stormwater best management practices (BMPs), and waters of the U.S. receiving stormwater discharges. As defined in 40 CFR § 122.26(b)(9), an outfall is a point source “at the point where a municipal separate storm sewer discharges to waters of the United States” (see Figure B.1). Mapping outfalls, stormwater conveyances, and stormwater BMPs will assist the permittee with tracking the source of a suspected illicit discharge. In this permit term, permittees may prioritize their initial mapping efforts to areas with a higher potential to pollute, such as areas that are urbanized, commercial, or rapidly developing.

If submitting a map would compromise the operational security of a State or federal agency, the agency may indicate that the map is available for MDE review on site.

B. Standard Operating Procedures

Permittees must develop SOPs that outline methods to conduct dry weather outfall inspections, locate



Figure B.1. The above outfalls are examples of different types of outfalls that must be identified on MS4 maps and included in the permittee's screening program. Areas with highly developed land uses (e.g., commercial business complexes, aging infrastructure) have a greater potential to pollute and must be prioritized. Structural stability and erosion concerns should also be identified as part of an effective IDDE program.

the source of a suspected illicit discharge, and address illicit discharges. Program implementation as detailed in the SOPs can be prioritized in the areas that have a higher potential to pollute (e.g., urbanized, commercial, or areas with older stormwater infrastructure), and must include a long-term schedule for completing a property(ies)-wide map. The SOPs must identify the number of outfalls to be investigated per year and include an inspection checklist to document the outfall screening. A good resource for developing the IDDE program and field checklist is found in the 2004 *Illicit Discharge Detection and Elimination: A Guidance Manual for Program Development and Technical Assessments*, authored by the Center for Watershed Protection and Dr. Robert Pitt. Figure B.2, the “Outfall Reconnaissance Inventory/Sample Collection Field Sheet”, is one of several tools permittees may choose to use in their own programs. This checklist will assist a permittee in identifying any potential illicit discharge, determining the need for a more in-depth investigation, and noting any other outfall maintenance needs (e.g., cracks, erosion, excessive vegetation).

A Phase II MS4 municipality must screen 20% of total outfalls per year, up to 100 outfalls. Screening efforts for State and federal properties are tiered based on property size. For small properties (i.e., less than 100 acres), all outfalls must be screened each year. Medium size properties (i.e., 100 - 2,000 acres) must screen 50% of total outfalls. Large properties (i.e., more than 2,000 acres) must screen 20% per year, up to 100 outfalls. A tiered approach takes into consideration the scale of each State or federal property. For example, a small property with a total of five outfalls is expected to screen all five outfalls per year. Likewise, larger properties may screen a smaller percentage per year to account for the increased effort a greater number of outfalls would require.

C. Illicit Discharge Investigation

A dry weather screening is an outfall inspection conducted at a time when rain has not occurred recently (e.g., within the past 48 hours). During a period of dry weather, it is expected that any observed flow would be the result of some type of discharge other than precipitation. In some cases, the permittee may find that an outfall is not a useful inspection point to detect an illicit discharge (e.g., outfall is submerged, significant groundwater flow is present, the outfall serves a large drainage area). In these cases, the permittee has the discretion to pick an inspection point further up the system (e.g., a manhole or inlet, inflow to a stormwater BMP, or point source discharge in a commercial or industrial area) and document the adjustment in the inspection report. MDE encourages approaches where the permittee conducts screenings closer to the source of potential illicit discharges. When a dry weather flow is observed, a permittee must initiate an investigation to discover the source. If the source is determined to be illicit, the permittee is required to take corrective measures to eliminate the discharge and initiate enforcement actions when necessary. Two examples of illicit discharge investigations are provided below to illustrate outfall identification, mapping, and discharge source tracking. These examples are taken from a Phase I MS4 annual report.

Example 1: Illicit Discharge Investigation for Discovered Wash Water



During a dry weather screening of Outfall 1, a flow was observed dripping into green sudsy water that had an oily odor. A chemical test indicated a high level of detergents. In the process of tracking the source, a high level of detergents was detected at Outfall 2, as well. The source was traced to a car wash that was believed to be discharging wash water into the MS4.

Example 2: Illicit Discharge Investigation for Detergents



A dry weather flow was discovered at the outfall of a BMP. A chemical test revealed the presence of chlorine and a high pH. A chemical test at the pond inflow indicated a high level of detergents. Upslope manholes were inspected to determine the path of the discharge. Starting at the point of discharge and inspecting contributing segments of stormwater conveyance pipes (sometimes called a trunk investigation), a single point of flow that exceeded the acceptable level of detergents was isolated. The investigation revealed that the source of the discharge was located within the segment connected to inlets protected by berms on a private commercial business property yard.

D. Illicit Discharge Elimination and Enforcement

After identifying the source of an illicit discharge, a municipal permittee is required to provide notice to the property owner and require that the responsible party takes appropriate action to eliminate the source of the illicit discharge. The permittee may exercise its legal authority to access the property and utilize enforcement. State and federal permittees are required to take appropriate action to eliminate the source of the illicit discharge. These IDDE investigation procedures and enforcement actions must be specified in the permittee's SOPs.

Figure B.2. Outfall Reconnaissance Inventory/Sample Collection Field Sheet
(from Center for Watershed Protection and Pitt, 2004)

OUTFALL RECONNAISSANCE INVENTORY/ SAMPLE COLLECTION FIELD SHEET

Section 1: Background Data

Subwatershed:		Outfall ID:	
Today's date:		Time (Military):	
Investigators:		Form completed by:	
Temperature (°F):	Rainfall (in.):	Last 24 hours:	Last 48 hours:
Latitude:	Longitude:	GPS Unit:	GPS LMK #:
Camera:		Photo #s:	
Land Use in Drainage Area (Check all that apply): <div style="display: flex; justify-content: space-between;"> <div> <input type="checkbox"/> Industrial <input type="checkbox"/> Ultra-Urban Residential <input type="checkbox"/> Suburban Residential <input type="checkbox"/> Commercial </div> <div> <input type="checkbox"/> Open Space <input type="checkbox"/> Institutional Other: _____ Known Industries: _____ </div> </div>			
Notes (e.g., origin of outfall, if known):			

Section 2: Outfall Description

LOCATION	MATERIAL	SHAPE	DIMENSIONS (IN.)	SUBMERGED	
<input type="checkbox"/> Closed Pipe	<input type="checkbox"/> RCP <input type="checkbox"/> CMP	<input type="checkbox"/> Circular	Diameter/Dimensions: _____	In Water: <input type="checkbox"/> No <input type="checkbox"/> Partially <input type="checkbox"/> Fully With Sediment: <input type="checkbox"/> No <input type="checkbox"/> Partially <input type="checkbox"/> Fully	
	<input type="checkbox"/> PVC <input type="checkbox"/> HDPE	<input type="checkbox"/> Elliptical			<input type="checkbox"/> Single
	<input type="checkbox"/> Steel	<input type="checkbox"/> Box			<input type="checkbox"/> Double
	<input type="checkbox"/> Other: _____	<input type="checkbox"/> Other: _____			<input type="checkbox"/> Triple <input type="checkbox"/> Other: _____
<input type="checkbox"/> Open drainage	<input type="checkbox"/> Concrete	<input type="checkbox"/> Trapezoid	Depth: _____ Top Width: _____ Bottom Width: _____		
	<input type="checkbox"/> Earthen	<input type="checkbox"/> Parabolic			
	<input type="checkbox"/> rip-rap	<input type="checkbox"/> Other: _____			
	<input type="checkbox"/> Other: _____				
<input type="checkbox"/> In-Stream	(applicable when collecting samples)				
Flow Present?	<input type="checkbox"/> Yes <input type="checkbox"/> No <i>If No, Skip to Section 5</i>				
Flow Description (If present)	<input type="checkbox"/> Trickle <input type="checkbox"/> Moderate <input type="checkbox"/> Substantial				

Section 3: Quantitative Characterization

FIELD DATA FOR FLOWING OUTFALLS				
PARAMETER	RESULT	UNIT	EQUIPMENT	
<input type="checkbox"/> Flow #1	Volume		Liter	Bottle
	Time to fill		Sec	
<input type="checkbox"/> Flow #2	Flow depth		In	Tape measure
	Flow width	____' ____"	Ft, In	Tape measure
	Measured length	____' ____"	Ft, In	Tape measure
	Time of travel		S	Stop watch
Temperature			°F	Thermometer
pH			pH Units	Test strip/Probe
Ammonia			mg/L	Test strip

Figure B.2. Outfall Reconnaissance Inventory/Sample Collection Field Sheet
(from Center for Watershed Protection and Pitt, 2004)

Outfall Reconnaissance Inventory Field Sheet

Section 4: Physical Indicators for Flowing Outfalls Only

Are Any Physical Indicators Present in the flow? ☐ Yes ☐ No (If No, Skip to Section 5)

INDICATOR	CHECK if Present	DESCRIPTION	RELATIVE SEVERITY INDEX (1-3)		
Odor	<input type="checkbox"/>	<input type="checkbox"/> Sewage <input type="checkbox"/> Rancid/sour <input type="checkbox"/> Petroleum/gas <input type="checkbox"/> Sulfide <input type="checkbox"/> Other:	<input type="checkbox"/> 1 - Faint	<input type="checkbox"/> 2 - Easily detected	<input type="checkbox"/> 3 - Noticeable from a distance
Color	<input type="checkbox"/>	<input type="checkbox"/> Clear <input type="checkbox"/> Brown <input type="checkbox"/> Gray <input type="checkbox"/> Yellow <input type="checkbox"/> Green <input type="checkbox"/> Orange <input type="checkbox"/> Red <input type="checkbox"/> Other:	<input type="checkbox"/> 1 - Faint colors in sample bottle	<input type="checkbox"/> 2 - Clearly visible in sample bottle	<input type="checkbox"/> 3 - Clearly visible in outfall flow
Turbidity	<input type="checkbox"/>	See severity	<input type="checkbox"/> 1 - Slight cloudiness	<input type="checkbox"/> 2 - Cloudy	<input type="checkbox"/> 3 - Opaque
Floatables -Does Not Include Trash!!	<input type="checkbox"/>	<input type="checkbox"/> Sewage (Toilet Paper, etc.) <input type="checkbox"/> Suds <input type="checkbox"/> Petroleum (oil sheen) <input type="checkbox"/> Other:	<input type="checkbox"/> 1 - Few/slight, origin not obvious	<input type="checkbox"/> 2 - Some, indications of origin (e.g., possible suds or oil sheen)	<input type="checkbox"/> 3 - Some, origin clear (e.g., obvious oil sheen, suds, or floating sanitary materials)

Section 5: Physical Indicators for Both Flowing and Non-Flowing Outfalls

Are physical indicators that are not related to flow present? ☐ Yes ☐ No (If No, Skip to Section 6)

INDICATOR	CHECK if Present	DESCRIPTION	COMMENTS
Outfall Damage	<input type="checkbox"/>	<input type="checkbox"/> Spalling, Cracking or Chipping <input type="checkbox"/> Corrosion	<input type="checkbox"/> Peeling Paint
Deposits/Stains	<input type="checkbox"/>	<input type="checkbox"/> Oily <input type="checkbox"/> Flow Line <input type="checkbox"/> Paint <input type="checkbox"/> Other:	
Abnormal Vegetation	<input type="checkbox"/>	<input type="checkbox"/> Excessive <input type="checkbox"/> Inhibited	
Poor pool quality	<input type="checkbox"/>	<input type="checkbox"/> Odors <input type="checkbox"/> Colors <input type="checkbox"/> Floatables <input type="checkbox"/> Oil Sheen <input type="checkbox"/> Suds <input type="checkbox"/> Excessive Algae <input type="checkbox"/> Other:	
Pipe benthic growth	<input type="checkbox"/>	<input type="checkbox"/> Brown <input type="checkbox"/> Orange <input type="checkbox"/> Green <input type="checkbox"/> Other:	

Section 6: Overall Outfall Characterization

☐ Unlikely ☐ Potential (presence of two or more indicators) ☐ Suspect (one or more indicators with a severity of 3) ☐ Obvious

Section 7: Data Collection

1. Sample for the lab?	<input type="checkbox"/> Yes <input type="checkbox"/> No
2. If yes, collected from:	<input type="checkbox"/> Flow <input type="checkbox"/> Pool
3. Intermittent flow trap set?	<input type="checkbox"/> Yes <input type="checkbox"/> No If Yes, type: <input type="checkbox"/> OEM <input type="checkbox"/> Caulk dam

Section 8: Any Non-Illicit Discharge Concerns (e.g., trash or needed infrastructure repairs)?

Section III. Guidance for Impervious Area Restoration Program Development

Small MS4 owners and operators covered under this NPDES general permit are required to commence impervious area restoration for twenty percent of existing developed lands that have little or no stormwater management by the end of the permit term. This requirement supports the Maryland Watershed Implementation Plan (WIP) strategy for achieving nutrient and sediment load reductions on small MS4 properties to address Chesapeake Bay and local total maximum daily loads (TMDLs). Guidance for implementing restoration activities is available in the MDE document *Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated* hereafter referred to as the Accounting Guidance. While the most recent version of the Accounting Guidance should be referenced by all stormwater permittees, the method below highlights the most relevant information from that document for small MS4 owners and operators. This provides a clear outline for compliance with impervious area restoration for small MS4s.

A. Establishing Baselines: Impervious Surface Area Assessment

Permittees must develop an impervious surface area baseline assessment and delineate the areas that are treated with acceptable water quality BMPs to the maximum extent practicable (MEP). This analysis will provide the baseline used to calculate the twenty percent restoration requirement. The following information is needed for this assessment:

1. **Land Use and Impervious Surface Area Analysis:** Evaluate the total impervious surface within a permittee's regulated permit area using the best available land use data that can be generated from the same source from year to year. BMPs designed in compliance with the water quality volume (WQ_v) treatment criteria found in the *2000 Maryland Stormwater Design Manual, Volumes I & II* (Manual) are considered to provide water quality treatment to the MEP. Therefore, the impervious area draining to BMPs designed and approved in accordance with the Manual does not need to be counted toward impervious area restoration requirements.
2. **Urban BMPs:** All municipalities and State and federal agencies are required to develop and maintain an Urban BMP database in accordance with Tables B.1.a, b, and c. The database identifies all existing stormwater BMPs along with design, construction, and inspection information. This database and accompanying field inspections must be used to verify the level of water quality treatment provided for an existing BMP. The following guidelines can be used to determine the level of water quality treatment provided by existing stormwater BMPs:
 - BMPs constructed according to the Manual for new development after the baseline year of 2002 provide acceptable water quality treatment. The impervious areas draining to these BMPs do not need to be counted in the impervious area required to be restored.

- BMPs implemented for new development after 2002 may not be used for credit toward impervious area restoration.
- BMPs implemented prior to 2002 may provide some water quality treatment. These include wet ponds, wetlands, and infiltration BMPs. In these cases, the original design parameters for each BMP are needed to verify the level of treatment provided. The impervious area treated is based on the volume provided in relation to the WQ_v (i.e., 1 inch of rainfall). For example, if a BMP was designed to treat a half inch of rainfall, the amount of impervious area treated is 50% of the actual impervious area draining to the BMP.
- BMPs designed for flood control do not provide water quality treatment. The impervious area draining to these BMPs must count toward the baseline.
- Where plans, design specifications, and complete inspection and maintenance records are not available, BMPs are not considered to provide acceptable water quality treatment. Impervious areas draining to these structures must count toward the baseline.
- The impervious area treated by BMPs implemented for retrofitting or redevelopment between January 1, 2002, and December 31, 2005, may be subtracted from the baseline number.

A useful tool for an initial assessment is the Stormwater Management by Era approach documented by MDE in 2009. The approach considers four distinct regulatory eras where stormwater management requirements correlate with a certain level of BMP performance. These eras are as follows:

- Prior to 1985. Stormwater management regulations came into effect after this era. Any development constructed in this time period is most likely untreated (unless retrofits were constructed in later years).
- Between 1985 and 2002. BMPs implemented during this time addressed flood control; however, individual BMP design criteria must be used to verify whether water quality is provided.
- Between 2002 and 2010. The Manual was fully implemented during this era. New development that meets the water quality requirements of the Manual is considered to have acceptable treatment.
- Post-2010. ESD to the MEP is required. Any development project that complied with State regulations in the third and fourth eras is considered to have acceptable water quality treatment.

This approach was used in the development of Maryland's WIP for meeting Chesapeake Bay TMDLs. It can be used for identifying BMPs that provide water quality so that the treated impervious areas may be deducted from the baseline assessment. The stormwater management by era approach can also be valuable for long term planning and for targeting potential areas suitable for retrofitting.

3. **Impervious Surfaces in Rural Areas:** Many rural roads and residential subdivisions have open vegetated drainage systems, impervious area disconnections, and sheetflow to conservation areas that filter and infiltrate

stormwater runoff. Each permittee must conduct a systematic review of existing rural areas to determine the extent of water quality treatment already provided. This review will also aid in identifying opportunities for retrofitting.

Land use designation can help in selecting areas that are already adequately managed. For example, public roads and residential subdivisions in predominantly rural areas with low population densities (e.g., one or fewer dwelling unit per three acres) may have water quality design features equivalent to those defined in the Manual. Typically, areas that are less than fifteen percent impervious may meet ESD requirements according to the criteria for nonstructural practices in the Manual. These practices include rooftop disconnect, non-rooftop disconnect, and sheetflow to conservation areas. These practices promote sheetflow or treatment through vegetative filtering of runoff. If a permittee documents where conditions meet the Manual's criteria and adequate treatment is provided, then the impervious acres in these areas may be excluded from the baseline. Acceptable documentation can include a comprehensive GIS desktop analysis of land use and zoning conditions and local runoff patterns. Sufficient evidence to justify assumptions in the analysis must be included for MDE review and approval.

- 4. Total Impervious Acres Not Treated to the MEP:** Subtract total impervious areas draining to water quality BMPs and nonstructural practices (determined above) from the total impervious land area owned or operated by the permittee as of the baseline year selected. Restoration requirements will apply to twenty percent of the remaining untreated impervious area at the start of the permit term.

B. Criteria for Impervious Area Restoration Crediting

The water quality objective for impervious area restoration is based on treating the WQ_v (i.e., 1 inch of rainfall) using BMPs defined in the Manual. Because of numerous constraints inherent in the urban environment, meeting the design standards specified in the Manual may not always be achievable. In these cases, retrofit opportunities that currently achieve less than the WQ_v must be pursued where they make sense. Applying impervious area treatment credit for these projects will be based on the proportion of the full WQ_v treated.

Where stormwater retrofits provide water quality treatment for existing unmanaged urban areas, impervious area restoration credit may be applied according to the following criteria:

- An acre for acre impervious credit will be given when a BMP is designed to provide treatment for the full WQ_v (i.e., 1 inch of rainfall); or
- A proportional acreage of credit will be given when less than the WQ_v is provided: (percent of the WQ_v achieved) x (drainage area impervious acres).
- When a BMP is designed to treat greater than one inch of rainfall, additional credit may be granted in accordance with the Accounting Guidance.

C. Acceptable Restoration Strategies

The following are acceptable restoration strategies for receiving impervious area restoration credit. Restoration BMPs may be implemented anywhere within the boundary of the property(ies). Permittees may submit alternative actions to comply with impervious area restoration requirements, subject to MDE approval.

1. **New Retrofit BMPs:** This includes new stormwater BMPs installed to provide water quality treatment for existing developed lands with no controls. Acceptable water quality BMPs and design criteria are provided in the Manual. When a BMP from this list is used and the full WQ_v is provided, the total impervious surface within the drainage area may be credited toward restoration.
2. **Existing BMP Retrofits:** These are existing BMPs that were not originally designed to provide water quality treatment (e.g., detention pond). As discussed previously, the impervious area draining to these BMPs may not be counted as treated. However, when retrofitted to an acceptable water quality BMP, such as converting a dry pond to a wetland, or providing additional WQ_v storage; the impervious acres draining to the BMP may be credited as restored.
3. **BMP Enhancement and Restoration:** Routine inspection and maintenance is essential to ensure optimal water quality treatment of any BMP. When BMP maintenance has not been performed, substantial structural problems will occur over time, undermining any water quality benefit intended from the practice. Therefore, when BMPs are not properly maintained they may not be considered to provide effective treatment for impervious surfaces. If credit was originally taken for water quality treatment, then future MS4 Progress Reports must remove that credit until the BMP is restored.

MDE has published maintenance guidance for each BMP and specified time periods for inspection and corrective action. This guidance is posted on the MDE stormwater webpage. In addition, the Natural Resources Conservation Service of Maryland has published *Pond Code 378*, which includes an inspection checklist for ponds. Code 378 identifies areas that will cause significant problems if left unaddressed. When inspections and repairs are performed according to these guidelines (or others required by local review authorities), then the BMP is considered properly maintained.

When a BMP has failed and significant structural problems exist, the BMP must be restored to receive proper restoration credit. Restoring a failed BMP must include providing the full WQ_v , and may entail increasing storage capacity, providing forebays, increasing the flow path by installing berms or other design enhancements, re-planting with desirable wetland and native vegetation, or significant sediment clean outs. This restoration credit may apply to failed structures that need water quality enhancements in accordance with Chapter 3 of

MDE's Manual. This is intended to ensure that BMPs are functioning as designed and that routine maintenance is addressed in order for the permittee to keep the credit.

4. **Alternative Stormwater BMPs:** The Accounting Guidance recognizes that new and innovative approaches to stormwater management are being developed on a continuous basis. Therefore, several alternative BMPs are documented that may be used for the purpose of impervious area restoration. Some of these alternative BMPs include street sweeping, buffer planting, reforestation, stream restoration, inlet cleaning, shoreline stabilization, and others. A list of these alternative BMPs is provided in Table B.3, below. The Accounting Guidance references acceptable criteria for BMP implementation and provides a method for translating pollutant load reductions from alternative BMPs into an impervious acre equivalent in order to credit these practices toward restoration requirements. When innovative practices are approved through Chesapeake Bay Program (CBP) expert panels or by MDE, the associated credits and design criteria may also be used for restoration credit.

Impervious acres treated must be reported according to the "impervious acre equivalent" identified in Table B.4 for each alternative practice. As an example, where stream restoration is proposed, the impervious acre equivalent is equal to 0.01 acre per linear foot. This means that when 1,000 linear feet of stream are restored, then 10 acres of credit may be granted toward impervious area restoration.

5. **Trading:** MDE supports trading as a cost effective means for achieving pollutant load reductions. Adoption of new trading regulations in Maryland will include public participation and approval by EPA. Therefore, trading with other source sectors may be an option after formal regulatory procedures are satisfied.
6. **Redevelopment:** Maryland's stormwater management regulations for redeveloped lands are intended to gain water quality treatment on existing developed lands while supporting initiatives to improve urban areas. Therefore, when water quality treatment practices are provided to address State redevelopment regulations, the existing impervious area treated may be credited toward restoration requirements. In most cases the credit will be equivalent to 50% of the existing impervious area for the project. When additional volume above the regulatory requirements is provided, additional credit will be accepted on a proportional basis as described in Appendix B, Section III.A, above.
7. **Establishing Partnerships and Master Planning:** As discussed above, redevelopment activities may be credited toward restoration requirements. This presents an opportunity to develop future growth master plans to provide water quality treatment beyond regulatory requirements. This can be a cost effective solution for addressing Maryland's stormwater management regulations while

incorporating impervious area restoration initiatives into long-range planning efforts.

In addition, government agencies have the opportunity to collaborate with other watershed groups, and State, federal, or local entities to combine resources and facilitate implementation of restoration activities. As discussed in Section I of Appendix B, this could be a formal agreement with another entity and outlined in the NOI application, or this may be a partnership established for an individual project. Because the intent of the small MS4 general permit is to encourage partnerships to achieve the water quality goals of the CWA, MDE will remain flexible when any permittee pursues this option.

D. Urban Best Management Practice (BMP) Database and Codes

The data tables below provide a tracking system for all BMPs. BMP reporting requires populating data from three related tables as follows:

1. Table B.1.a: Information in this table must be completed for all structural, ESD, and alternative BMPs.
2. Table B.1.b: This table provides more specific information related to structural and ESD practices. The table is linked to Table B.1.a using the common field BMP_ID.
3. Table B.1.c: This table provides more specific information related to alternative BMPs. The table is linked to Table B.1.a using the common field BMP_ID.

Data must be submitted in Microsoft Excel spreadsheet format. A map using geographic information system (GIS) software is optional. An Excel spreadsheet template is provided on MDE's Phase II webpage to assist permittees in developing the database.

Some data for older BMPs may not be available, as the information was not required at the time of BMP construction. In these cases, an explanation must be provided. MDE expects that data development and verification will be an ongoing process throughout the permit term and baselines may be adjusted accordingly. Permittees may submit an adjusted impervious area baseline in MS4 Progress Reports to reflect updated information.

Reporting for ESD Practices

ESD practices may be entered as a single structure or as a system of practices. When numerous ESD practices are installed to collectively address stormwater requirements for a project, permittees may choose to enter these data as a system of ESD practices. Data for ESD systems may be captured by specifying:

- The common BMP_ID field will link ESD data in Table B.1.a to Table B.1.b.
- Table B.1.a requires Maryland grid coordinates for each BMP. For ESD systems this location must represent the most downstream point or practice.

- Table B.1.a requires the BMP type (BMP_Type). This is the most predominant BMP type in the ESD system.
- Table B.1.b requires the total number of BMPs (NUM_BMPS) implemented to address stormwater requirements for the ESD system of practices.
- Table B.1.b requires the total rainfall treated (PE_ADR). This represents the total rainfall treated for the collective number of BMPs in the ESD system.

Inspections for ESD Systems

Projects that meet the ESD to MEP requirement may be inspected as a collection of practices. Inspection and maintenance data in Table B.1.a. for ESD systems will represent the performance of the system of practices versus each individual practice. This is consistent with Code of Maryland Regulations 26.17.02.

Table B.1.a BMP Reporting Requirements

Description: This table is to be completed for all structural, ESD, and alternative BMPs.

Column Name	Data Type	Size	Description
BMP_ID	TEXT	13	Unique MDE BMP ID. (Ex: RO12BMP000001, Table B.2.a) (Ex: AOC12BMP00001, Table B.2.b)
REPORTING_YEAR	TEXT	4	State fiscal year (YYYY)
MD_NORTH	NUMERIC	8	Maryland grid coordinate Northing (NAD 83 meters)
MD_EAST	NUMERIC	8	Maryland grid coordinate Easting (NAD 83 meters)
PERMIT_NUM	TEXT	10	General Discharge Permit Number (municipal permittees use: 13-IM-5500. State and federal permittees use 13-SF-5501)
LOCAL_BMP_ID	TEXT	25	Local or State/federal project approval number (optional info)
BMP_NAME	TEXT	100	Use BMP names (e.g., Glendale Pond)
BMP_CLASS	TEXT	1	Use BMP classification noted in Table B.3 below (E, S, or A)
BMP_TYPE	TEXT	4	Use BMP Type or most predominant type in Table B.3 below
CON_PURPOSE	TEXT	4	Enter code for New Development (NEWD), Redevelopment (REDE), or Restoration (REST), Conversion (CONV)
LAST_INSP_DATE	DATE	8	Last inspection date (MM/DD/YYYY)
BMP_STATUS	TEXT	1	Enter P = Pass or F = Fail for BMP inspection status
MAIN_DATE	DATE	8	Last date maintenance was performed (MM/DD/YYYY); field is conditional on the BMP failing an inspection
REINSP_DATE	DATE	8	Next planned inspection date (MM/DD/YYYY)
REINSP_STATUS	TEXT	1	Re-inspection status (i.e., Pass/Fail); This is a follow-up inspection after a failed BMP has undergone maintenance
GEN_COMMENTS	TEXT	255	General comments - optional information

Table B.1.b Reporting Requirements for ESD and Structural Practices

Description: More specific data related to ESD and structural BMPs is populated in this table.

Column Name	Data Type	Size	Description
BMP_ID	TEXT	13	BMP_ID linking record to BMP_ID in Table B.1.a
NUM_BMPS	NUMERIC	2	Sum total of BMPs used to meet P _E (enter 1 for a single BMP)
ON_OFF_SITE	TEXT	10	Is the BMP located on the project site or off site
CONVERTED_FROM	TEXT	13	If conversion of existing BMP then prior BMP_ID must be entered here. Conditional on Con_Purpose = CONV
BMP_STATUS	TEXT	10	Enter "ACT" for active or "REM" for removed
BMP_DRAIN_AREA	NUMERIC	6	Total drainage area (acres) to a single BMP or ESD system
IMP_ACRES	NUMERIC	8	Total impervious area (acres) to a single BMP or ESD system
PE_ADR	NUMERIC	8	P _E addressed: Water quality treatment reported as rainfall (inches) treated for a single BMP or system of ESD practices within the drainage area
APPR_DATE	DATE	8	Permit approval date (MM/DD/YYYY)
BUILT_DATE	DATE	8	Construction completion date (MM/DD/YYYY)
GEN_COMMENTS	TEXT	255	General comments - optional information

Table B.1.c Reporting Requirements for Alternative BMPs

Description: More specific data related to alternative BMPs is populated in this table.

Column Name	Data Type	Size	Description
BMP_ID	TEXT	13	BMP_ID linking record to BMP_ID in Table B.1.a
PROJECT_DESC	TEXT	75	Description of project
PROJECT_LENGTH	NUMERIC	8	Length of stream restoration, shoreline or outfall stabilization in feet; Field is conditional on BMP_TYPE = OUT, SHST, or STRE
ACRES_SWEPT	NUMERIC	6	Acres swept for street sweeping (one pass); Field is conditional on BMP_TYPE = MSS or VSS
TIMES_SWEPT	NUMERIC	2	Number of times per year area is swept; Field is conditional on BMP_TYPE = MSS or VSS
ACRES_PLANTED	NUMERIC	6	Acres of trees planted; Field is conditional on BMP_TYPE = FPU or IMPF
IMP_ACR_ELIM	NUMERIC	6	Impervious acres removed to pervious land (IMPP); Field is conditional on BMP_TYPE = IMPP
EQU_IMP_ACR	NUMERIC	6	Equivalent impervious acres treated by alternative BMP (total acres of credit for the alt BMP)
INSTALL_DATE	DATE	8	BMP completion date (MM/DD/YYYY); Field is conditional on BMP_TYPE = OUT, SHST, STRE, SEPC, SEPD, or SEPP
IMPL_COMP_YR	TEXT	4	Year (calendar) of completed Project (YYYY); Field is conditional on BMP_TYPE = MSS, VSS, CBC, SDV, IMPF, IMPP, or FPU
GEN_COMMENTS	TEXT	255	General comments - optional information

BMP ID Field

The BMP_ID is a unique identifier assigned to each BMP or system of BMPs. An example of how to populate the BMP_ID field for a municipality using the required 13 characters is provided:

County or Municipal code + 2 digit year + BMP identifying code + 6 digit sequential number = 13 character BMP_ID code.

Table B.2.a

<i>Municipality: City of Rockville</i>	<i>RO</i>
	<i>+</i>
<i>Year feature/record was captured: 2012</i>	<i>12</i>
	<i>+</i>
<i>Identifying code: BMP</i>	<i>BMP</i>
	<i>+</i>
<i>Record number: 1</i>	<i>000001</i>
<i>BMP_ID</i>	<i>= RO12BMP000001</i>

County or Municipal Codes for Phase II Reporting:

Jurisdiction	Code
Aberdeen	AB
Annapolis	AN
Bel Air	BE
Bowie	BO
Calvert County	CV
Cecil County (includes North East, Perryville, and Rising Sun)	CE
Easton	EA
Elkton	EL
Frederick County (includes Brunswick, Emmitsburg, Middletown, Myersville, Thurmont, and Walkersville)	FR
City of Frederick	FC
Gaithersburg	GA
Hagerstown	HG
Havre de Grace	HV
Indian Head	IH
La Plata	LP
Queen Anne's County	QA
Rockville	RO
Takoma Park	TP
Salisbury	SI
St. Mary's County	SM
Wicomico County (includes Fruitland)	WI
Washington County (includes Boonsboro, Smithsburg, and Williamsport)	WA

State and federal permittees are also required to use a 13 character BMP_ID. Suggested agency codes are listed in the Excel spreadsheet template. If a permittee would like to use a different agency code than found in the template, MDE must approve that alternative agency code to ensure that it is not already in use.

Examples of how to populate the BMP_ID field for a State or federal permittee using the required 13 characters is provided:

Table B.2.b

<i>Agency: Architect of the Capitol</i>	<i>AOC</i>
	<i>+</i>
<i>Year feature/record was captured: 2012</i>	<i>12</i>
	<i>+</i>
<i>Identifying code: BMP</i>	<i>BMP</i>
	<i>+</i>
<i>Record number: 1</i>	<i>00001</i>
<i>BMP_ID</i>	<i>= AOC12BMP00001</i>

<i>Agency: Maryland Army National Guard</i>	<i>MARNG</i>
	<i>+</i>
<i>Year feature/record was captured: 2012</i>	<i>12</i>
	<i>+</i>
<i>Identifying code: BMP</i>	<i>BMP</i>
	<i>+</i>
<i>Record number: 1</i>	<i>001</i>
<i>BMP_ID</i>	<i>= MARNG12BMP001</i>

Table B.3 BMP Database Codes: BMP Class and BMP Type

BMP Class	BMP Type Code	BMP Type
Alternative Surfaces (A)		
E	AGRE	Green Roof – Extensive
E	AGRI	Green Roof – Intensive
E	APRP	Permeable Pavements
E	ARTF	Reinforced Turf
Nonstructural Techniques (N)		
E	NDRR	Disconnection of Rooftop Runoff
E	NDNR	Disconnection of Non-Rooftop Runoff
E	NSCA	Sheetflow to Conservation Areas
Micro-Scale Practices (M)		
E	MRWH	Rainwater Harvesting
E	MSGW	Submerged Gravel Wetlands
E	MILS	Landscape Infiltration
E	MIBR	Infiltration Berms
E	MIDW	Dry Wells
E	MMBR	Micro-Bioretenion
E	MRNG	Rain Gardens
E	MSWG	Grass Swale
E	MSWW	Wet Swale
E	MSWB	Bio-Swale
E	MENF	Enhanced Filters
Ponds (P)		
S	PWED	Extended Detention Structure, Wet
S	PWET	Retention Pond (Wet Pond)
S	PMPS	Multiple Pond System
S	PPKT	Pocket Pond
S	PMED	Micropool Extended Detention Pond
Wetlands (W)		
S	WSHW	Shallow Marsh
S	WEDW	Extended Detention – Wetland
S	WPWS	Wet Pond – Wetland
S	WPKT	Pocket Wetland
Infiltration (I)		
S	IBAS	Infiltration Basin
S	ITRN	Infiltration Trench
Filtering Systems (F)		
S	FBIO	Bioretention
S	FSND	Sand Filter
S	FUND	Underground Filter
S	FPER	Perimeter (Sand) Filter

BMP Class	BMP Type Code	BMP Type
S	FORG	Organic Filter (Peat Filter)
S	FBIO	Bioretention
Open Channels (O)		
S	ODSW	Dry Swale
S	OWSW	Wet Swale
Other Practices (X)		
S	XDPD	Detention Structure (Dry Pond)
S	XDED	Extended Detention Structure, Dry
S	XFLD	Flood Management Area
S	XOGS	Oil Grit Separator
S	XOTH	Other

Alternative BMP Classification, Alternative BMP Type, and Alternative BMP Name

Alt. BMP Class	BMP Type Code	BMP Name
A	MSS	Mechanical Street Sweeping
A	VSS	Regenerative/Vacuum Street Sweeping
A	IMPP	Impervious Surface Elimination (to pervious)
A	IMPF	Impervious Surface Elimination (to forest)
A	FPU	Planting Trees or Forestation on Pervious Urban
A	CBC	Catch Basin Cleaning
A	SDV	Storm Drain Vacuuming
A	STRE	Stream Restoration
A	OUT	Outfall Stabilization
A	SPSC	Regenerative Step Pool Storm Conveyance
A	SHST	Shoreline Management
A	SEPP	Septic Pumping
A	SEPD	Septic Denitrification
A	SEPC	Septic Connections to WWTP
A	NNET	Nutrient Net (Agriculture Trading)
A	POTW	Publicly Owned Treatment Works (WWTP Trading)

Table B.4. Alternative Urban BMPs and Impervious Acre Credit

Alternative BMP	Calculating Impervious Acre Credit¹	Impervious Acre Equivalent
Mechanical Street Sweeping	Acres swept multiplied by 0.07 = acres of credit	0.07
Regen/Vacuum Street Sweeping	Acres swept multiplied by 0.13 = acres of credit	0.13
Reforestation on Pervious Urban	Acres of reforested land multiplied by 0.38 = acres of credit	0.38
Impervious Urban to Pervious	Acres of reforested land multiplied by 0.75 = acres of credit	0.75
Impervious Urban to Forest	Acres of reforested land multiplied by 1.00 = acres of credit	1.00
Regenerative Step Pool Storm Conveyance (SPSC) ²	Located in dry or ephemeral channels; credit is based on rainfall depth treated	Varies ²
Catch Basin Cleaning	Tons of dry material collected multiplied by 0.40 = acres of credit	0.40
Storm Drain Vacuuming	Tons of dry material collected multiplied by 0.40 = acres of credit	0.40
Mechanical Street Sweeping	Tons of dry material collected multiplied by 0.40 = acres of credit	0.40
Regen/Vacuum Street Sweeping	Tons of dry material collected multiplied by 0.40 = acres of credit	0.40
Stream Restoration	Linear feet of stream restored multiplied by 0.01 = acres of credit	0.01
Outfall Stabilization	Linear feet of outfall stabilized multiplied by 0.01 = acres of credit; max credit is 2 acres per project	0.01
Shoreline Management	Linear feet of shoreline restored multiplied by 0.04 = acres of credit	0.04
Septic Pumping	Units pumped (annually) multiplied by 0.03 = acres of credit	0.03
Septic Denitrification	Units upgraded (w/denitrification) multiplied by 0.26 = acres of credit	0.26
Septic Connections to WWTP	Units connected to a WWTP multiplied by 0.39 = acres of credit	0.39
<ol style="list-style-type: none"> 1. For more information on calculating credits for alternative BMPs, see <i>Accounting for Stormwater Wasteload Allocations and Impervious Acres Treated</i>. 2. Full impervious area credit is granted when practice treats 1 inch of rainfall. If the full WQ_v is not provided, then the impervious area credit is based on the percentage of 1 inch that is treated. Described in Appendix B, Section III.B. 		

APPENDIX C

State and Federal Small MS4 Notice of Intent Form and Waiver Form

State and Federal Small MS4 Notice of Intent

Maryland Department of the Environment (MDE)

**National Pollutant Discharge Elimination System (NPDES)
Small Municipal Separate Storm Sewer Systems (MS4) General Permit**

This Notice of Intent (NOI) is intended for State and federal agencies applying for coverage under the General Discharge Permit (No. 13-SF-5501) for Small MS4s. Submitting this application constitutes notice that the agency below agrees to comply with all terms and conditions of the general permit. The information required in this NOI must be submitted to:

Maryland Department of the Environment, Water and Science Administration
Sediment, Stormwater, and Dam Safety Program
1800 Washington Boulevard, Baltimore, MD 21230-1708
Phone: 410-537-3543 FAX: 410-537-3553
Web Site: www.mde.maryland.gov

Contact Information

Permittee Name:

Responsible Personnel:

Mailing Address:

Phone Number(s):

Email address:

Additional Contact(s):

Mailing Address:

Phone Number(s):

Email address:

Signature of Responsible Personnel

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Printed Name

Signature

Date

State and Federal Small MS4 Notice of Intent

Due Date:

Date of Submission:

Permittee Information:

Renewal Permittee: ☐

New Permittee: ☐

Check if sharing responsibilities with another entity: ☐ Yes ☐ No

Check if this NOI applies to multiple properties: ☐ Yes ☐ No

Required Information:

1. A brief description of property(ies) for which coverage is being sought (when multiple properties are covered under this general permit, provide a separate attachment identifying the specific information required below for each property):
2. The approximate size of property(ies) in acres:
3. Population (or number of employees):
4. Provide a list of properties owned or operated by the permittee covered under the Maryland General Permit for Stormwater Discharges Associated with Industrial Activity or an individual industrial surface water discharge permit:
5. Describe any programs that the applicant will share responsibilities for compliance with another entity. Describe the role of all parties and include a copy of a memorandum of agreement when applicable:
6. Anticipated expenditures to implement the terms and conditions of the permit:

State and Federal Small MS4 Waiver Application

Maryland Department of the Environment (MDE)

National Pollutant Discharge Elimination System (NPDES) Small Municipal Separate Storm Sewer Systems (MS4) General Permit

This Waiver Application is intended for State and federal agencies applying for a waiver of coverage under the General Discharge Permit (No. 13-SF-5501) for Small MS4s. The information required in this Waiver Application must be submitted to:

Maryland Department of the Environment, Water and Science Administration
Sediment, Stormwater, and Dam Safety Program
1800 Washington Boulevard, Baltimore, MD 21230-1708
Phone: 410-537-3543 FAX: 410-537-3553
Web Site: www.mde.maryland.gov

Contact Information

Agency Name and
Property Name:

Responsible Personnel:

Mailing Address:

Phone Number(s):

Email address:

Additional Contact(s):

Mailing Address:

Phone Number(s):

Email address:

Signature of Responsible Personnel

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Printed Name

Signature

Date

State and Federal Small MS4 Waiver Application

Due Date:

Date of Submission:

Permittee Information

Property(ies) for which the agency is requesting a waiver:

Size and Description of each property:

Justification for Waiver

If requesting a waiver for more than one property, answer all of the following questions on a separate sheet of paper for each additional property.

1. Attach a map of the property showing all directions of stormwater flow (indicate using arrows).
2. Does the site have interior roads? ☐ Yes ☐ No
3. Does the site discharge a significant amount of pollutants from its MS4? ☐ Yes ☐ No
4. If the answer to either Question 2 OR 3 is Yes, explain why the property qualifies for a waiver. Include a description of land use, site activities, storage of materials, and potential on-site pollution sources:

5. Describe any stormwater controls or pollution control programs implemented on the property:

6. Explain why the site will not contribute substantially to the downstream MS4, to justify the waiver request:

APPENDIX D

State and Federal Small MS4 Progress Report

Maryland Department of the Environment (MDE)

**National Pollutant Discharge Elimination System (NPDES)
Small Municipal Separate Storm Sewer Systems (MS4) General Permit**

This Progress Report is required for those State and federal agencies covered under General Discharge Permit No. 13-SF-5501. Progress Reports must be submitted to:

Maryland Department of the Environment, Water and Science Administration
Sediment, Stormwater, and Dam Safety Program
1800 Washington Boulevard, Suite 440, Baltimore, MD 21230-1708
Phone: 410-537-3543 FAX: 410-537-3553
Web Site: www.mde.maryland.gov

Contact Information

Permittee Name:

Responsible Personnel:

Mailing Address:

Phone Number(s):

Email address:

Additional Contact(s):

Mailing Address:

Phone Number(s):

Email address:

Signature of Responsible Personnel

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Printed Name

Signature

Date

Reporting Period (State Fiscal Year):

Due Date:

Date of Submission:

Type of Report Submitted:

Impervious Area Restoration Progress Report (Annual): ☐

Six Minimum Control Measures Progress (Years 2 and 4): ☐

Both: ☐

Permittee Information:

Renewal Permittee: ☐

New Permittee: ☐

Compliance with Reporting Requirements

Part VI of the Small MS4 General Discharge Permit (No. 13-SF-5501) specifies the reporting information that must be submitted to MDE to demonstrate compliance with permit conditions. The specific information required in this MS4 Progress Report includes:

1. Annual: Progress toward compliance with impervious area restoration requirements in accordance with Part V of the general permit. All requested information and supporting documentation must be submitted as specified in Section I of the Progress Report.
2. Years 2 and 4: Progress toward compliance with the six minimum control measures in accordance with Part IV of the general permit. All requested information and supporting documentation shall be reported as specified in Section II of the Progress Report. MDE may request more frequent reporting and/or a final report in year 5 if additional information is needed to demonstrate compliance with the permit.

Instructions for Completing Appendix D Reporting Forms

The reporting forms provided in Appendix D allow the user to electronically fill in answers to questions. Users may enter quantifiable information (e.g., number of outfalls inspected) in text boxes. When a more descriptive explanation is requested, the reporting forms will expand as the user types to allow as much information needed to fully answer the question. The permittee must indicate in the forms when attachments are included to provide sufficient information required in the MS4 Progress Report.

Section I: Impervious Area Restoration Reporting Form

Section I: Impervious Area Restoration Reporting

1. a. Was the impervious area baseline assessment submitted in year 1?

☐ Yes ☐ No

b. If No, describe the status of completing the required information and provide a date at which all information required by MDE will be submitted:

- c. Has the baseline been adjusted since the previous reporting year?

☐ Yes ☐ No

2. Complete the information below based on the most recent data:

Total impervious acres of area covered under this permit:

Total impervious acres treated by stormwater water quality best management practices (BMPs):

Total impervious acres treated by BMPs providing partial water quality treatment (multiply acres treated by percent of water quality provided):

Total impervious acres treated by nonstructural practices (i.e., rooftop disconnections, non-rooftop disconnections, or vegetated swales):

Total impervious acres untreated:

Twenty percent of this total area (this is the restoration requirement):

Verify that all impervious area draining to BMPs with missing inspection records is not considered treated. Describe how this information was incorporated into the overall analysis:

3. Has an Impervious Area Restoration Work Plan been developed and submitted to MDE in accordance with Part V.B, Table 1 of the permit or other format?

☐ Yes ☐ No

Has MDE approved the work plan?

☐ Yes ☐ No

If the answer to either question is No, describe the status of submitting (or resubmitting) the work plan to MDE and provide a date at which all outstanding information will be available:

Section I: Impervious Area Restoration Reporting

Describe progress made toward restoration planning, design, and construction efforts and describe adaptive management strategies necessary to meet restoration requirements by the end of the permit term:

4. Has a Restoration Schedule been completed and submitted to MDE in accordance with Part V.B, Table 2 of the permit?

☐ Yes ☐ No

In year 5, has a complete restoration schedule been submitted including a complete list of projects and implementation dates for all BMPs needed to meet the twenty percent restoration requirement?

☐ Yes ☐ No

Are the projected implementation years for completion of all BMPs no later than 2025?

☐ Yes ☐ No

Describe actions planned to provide a complete list of projects in order to achieve compliance by the end of the permit term:

Describe the progress of restoration efforts (attach examples and photos of proposed or completed projects when available):

5. Has the BMP database been submitted to MDE in Microsoft Excel format in accordance with Appendix B, Tables B.1.a, b, and c?

☐ Yes ☐ No

Is the database complete?

☐ Yes ☐ No

If either answer is No, describe efforts underway to complete all data fields, and a date that MDE will receive the required information:

Section I: Impervious Area Restoration Reporting

<p>6. Provide a summary of impervious area restoration activities planned for the next reporting cycle (attach additional information if necessary):</p>
<p>7. Describe coordination efforts with other agencies regarding the implementation of impervious area restoration activities:</p>
<p>8. List the total cost of developing and implementing impervious area restoration program during the permit term:</p>

Section II: Minimum Control Measures Reporting Forms

MCM #1: Personnel Education and Outreach

1. Does the permittee maintain a process and phone number for the public and/or staff to report water quality complaints?

☐ Yes ☐ No

Number of complaints received:

Describe the actions taken to address the complaints:

2. Describe training to employees to reduce pollutants to the MS4:

3. Describe the target audience(s):

4. Are examples of educational/training materials attached with this report?

☐ Yes ☐ No

Provide the number and type of educational materials distributed:

Describe how the personnel education program is appropriate for the target audience(s):

5. Describe how stormwater education materials were distributed to the public and/or staff (e.g., newsletters, website):

6. Describe how educational programs facilitated efforts to reduce pollutants in stormwater runoff:

7. Provide a summary of activities planned for the next reporting cycle:

8. List the total cost of implementing this MCM over the permit term:

MCM #2: Public or Personnel Involvement and Participation

1. Describe how the public or personnel involvement and participation program is appropriate for the target audience(s):

2. Quantify and report public and/or staff involvement and participation efforts as shown below where applicable.

Number of participants at public and/or staff events:

Quantity of trash and debris removed at clean up events:

Number of employee volunteers participating in sponsored events:

Number of trees planted:

Length of stream cleaned (feet):

Number of storm drains stenciled:

Number of public notices published to facilitate public and/or staff participation:

Number of public and/or staff meetings organized:

Total number of attendees at all public and/or staff meetings:

Describe the agenda, items discussed, and collaboration efforts with interested parties for public and/or staff meetings:

Describe how public and/or staff comments have been incorporated into the permittee's MS4 program, including water quality improvement projects to address impervious area restoration requirements:

Describe any additional events and activities if applicable:

MCM #2: Public or Personnel Involvement and Participation

3. Provide a summary of activities planned for the next reporting cycle:
4. List the total cost of implementing this MCM for the permit term:

MCM #3: Illicit Discharge Detection and Elimination (IDDE)

1. Does the permittee maintain a map of the MS4 owned or operated by the permittee, including stormwater conveyances, outfalls, stormwater best management practices (BMPs), and waters of the U.S. receiving stormwater discharges?
☐ Yes ☐ No

If Yes, attach the map to this report and provide a progress update on any features that are still being mapped. (If submitting a map would compromise the operational security of an agency, indicate that the map is available for MDE review on site.) If No, detail the current status of map development and provide an estimated date of submission to MDE:

2. Does the permittee have a policy, or other agency directive, that prohibits illicit discharges?
☐ Yes ☐ No

If Yes, describe the policy utilized for enforcement by the permittee (alternatively, a link may be provided to the permittee's webpage where this information is available). If No, describe the permittee's plan, including approximate time frame, to establish a policy that prohibits illicit discharges into the storm sewer system:

3. Did the permittee submit to MDE standard operating procedures (SOPs) in accordance with Part IV.C of the permit?
☐ Yes ☐ No

If No, provide a proposed date that SOPs will be submitted to MDE. MDE may require more frequent reports for delays in program development:

Did MDE approve the submitted SOPs?
☐ Yes ☐ No

If No, describe the status of requested SOP revisions and approximate date of resubmission for MDE approval:

4. Describe how the permittee prioritized screening locations in areas of high pollutant potential and identify the areas within which screenings were conducted during this reporting period:

MCM #3: Illicit Discharge Detection and Elimination (IDDE)

5. Answers to the following questions must reflect this two-year reporting period.

How many outfalls were identified on the map?

How many outfalls were required to be screened for dry weather flows to meet the minimum numeric requirement based on property size?

How many outfalls were screened for dry weather flows?

Per the permittee's SOP, how frequently were outfalls required to be screened?

At what frequency were outfalls screened during the reporting period?

How many dry weather flows were observed?

If dry weather flows were observed, how many were determined to be illicit discharges?

Describe the investigation process to track and eliminate each suspected illicit discharge and report the status of resolution:

6. Describe maintenance or corrective actions undertaken during this reporting period to address erosion, debris buildup, sediment accumulation, or blockage problems:

7. Is the permittee maintaining all IDDE inspection records and are they available to MDE during site inspections?
☐ Yes ☐ No

8. If spills, illicit discharges, and illegal dumping occurred during this reporting period, describe the corrective actions taken, including enforcement activities, and indicate the status of resolution:

9. Attach to this report specific examples of educational materials distributed to the public and/or staff related to illicit discharge reporting, illegal dumping, and spill prevention. If these are not available, describe plans to develop public and/or staff education

MCM #3: Illicit Discharge Detection and Elimination (IDDE)

materials and submit examples with the next Progress Report:

10. Specify the number of employees trained in illicit discharge detection and spill prevention:

11. Provide examples of training materials. If not available, describe plans to develop employee training and submit examples with the next Progress Report:

12. List the cost of implementing this MCM during this permit term:

MCM #4: Construction Site Stormwater Runoff Control

1. Does the permittee have a process for receiving, investigating, and resolving complaints from interested parties related to construction activities and erosion and sediment control?

☐ Yes ☐ No

Describe the process:

Provide a list of all complaints and a summary of actions taken to resolve them:

2. Total number of active construction projects within the reporting period:

Provide a list of all construction projects and tabulate the total disturbed area:

3. Total number of violation notices issued by MDE related to this MCM on the agency's property:

Describe the status of enforcement activities:

Describe how the permittee communicates and collaborates with MDE to maintain compliance with this MCM for all active construction projects on the agency's property:

Are erosion and sediment control inspection records retained and available to MDE during field review of the agency MS4 program?

☐ Yes ☐ No

If No, explain:

4. Number of staff trained in MDE's Responsible Personnel Certification:

5. Describe the coordination with other entities regarding implementation of this MCM:

MCM #4: Construction Site Stormwater Runoff Control

6. List the total cost of implementing this MCM over the permit term:

MCM #5: Post Construction Stormwater Management

1. Has an Urban BMP database been submitted in accordance with the database structure in Appendix B, Tables B.1.a, b, and c as a Microsoft Excel file?

☐ Yes ☐ No

Describe the status of the database, efforts to complete all data fields, and provide a date as to when the required information will be submitted to MDE:

2. Total number of plans submitted to MDE for review and approval:

Total number of as-built plans submitted to MDE:

Number of submitted as-built plans approved by MDE:

3. Total number of BMPs located on each property covered under the general permit (list individual property, and total BMPs for that property – provide separate attachment if necessary):

Does the permittee perform inspections for all structural BMPs in accordance with the Dam Inspection Checklist in Maryland Pond Code 378 at least once every three years?

☐ Yes ☐ No

If No, describe efforts to train staff and develop a program to perform these required inspections on a triennial basis:

Are BMP inspection records retained and available to MDE during field review of local programs?

☐ Yes ☐ No

4. Provide a summary of routine maintenance activities for all BMPs:

Are BMP maintenance procedures consistent with maintenance requirements on MDE approved plans?

☐ Yes ☐ No

MCM #5: Post Construction Stormwater Management

Are completed BMP maintenance checklists available to MDE during field review of local programs?

☐ Yes ☐ No

If either answer is No, describe planned actions to implement maintenance checklists and procedures and provide formal documentation of these activities:

Describe all problems discovered during routine maintenance operations and repair work performed to restore the function of the BMP(s) (attach photos and additional documentation as needed):

5. Number of staff trained in proper BMP design, performance, inspection, and routine maintenance:

6. Provide a summary of activities planned for the next reporting cycle:

7. List the total cost of implementing this MCM over the permit term:

MCM #6: Pollution Prevention and Good Housekeeping

1. Provide a list of topics covered during the last training session related to pollution prevention and good housekeeping, and attach to this report specific examples of training materials:

List all training dates within this two-year reporting period:

Number of staff attended:

2. Are the good housekeeping plan and inspection records at each property retained and available to MDE during field review of the local program? ☐ Yes ☐ No

If No, explain:

Provide details of all discharges, releases, leaks, or spills that occurred in the past reporting period using the following format (attach additional sheets if necessary).

Property Name:

Date:

Describe observations:

Describe permittee's response:

3. Quantify and report property management efforts as shown below, where applicable (attach additional sheets if necessary).

Number of miles swept:

Amount of debris collected from sweeping (indicate units):

If roads and streets are swept, describe the strategy the permittee has implemented to maximize efficiency and target high priority areas:

Number of inlets cleaned:

Amount of debris collected from inlet cleaning (indicate units):

MCM #6: Pollution Prevention and Good Housekeeping

Describe how trash and hazardous waste materials are disposed of at permittee owned and operated property(ies), including debris collected from street sweeping and inlet cleaning:

Does the permittee have a current State of Maryland public agency permit to apply pesticides?

☐ Yes ☐ No

If No, explain (e.g., contractor applies pesticides):

Does the permittee employ at least one individual certified in pesticide application?

☐ Yes ☐ No

If Yes, list name(s):

If the permittee applied pesticides during the reporting year, describe good housekeeping methods (e.g., integrated pest management, alternative materials/techniques):

If the permittee applied fertilizer during the reporting year, describe good housekeeping methods (e.g., application methods, chemical storage, native or low maintenance species, training):

If the permittee applied materials for snow and ice control during the reporting year, describe good housekeeping methods (e.g., pre-treatment, truck calibration and storage, salt domes):

Describe good housekeeping BMP alternatives not listed above:

4. If applicable, provide a status update for permittee owned or operated properties regarding coverage under the Maryland General Permit for Stormwater Discharges Associated with Industrial Activity or an individual industrial surface water discharge permit:

5. List the total cost of implementing this MCM over the permit term: