RESPONSE AND DEVELOPMENT COMPLETION REPORT

AREA B: SUB-PARCEL B1-1 TRADEPOINT ATLANTIC SPARROWS POINT, MARYLAND

Prepared For:



TRADEPOINT ATLANTIC 1600 Sparrows Point Boulevard Sparrows Point, Maryland 21219

Prepared By:



ARM GROUP LLC 9175 Guilford Road Suite 310 Columbia, Maryland 20146

ARM Project No. 20010201

Respectfully Submitted, ARM Group LLC

Melisser R. Hritz

Melissa Replogle Hritz, E.I.T. Staff Engineer

Alal Pets

T. Neil Peters, P.E. Senior Vice President

Revision 0 – September 17, 2020

TABLE OF CONTENTS

1.0 Ir	ntroduction	3
1.1.	Report Purpose	1
1.2.	Project Background	1
1.2	.1. Site Description and History	1
1.2	.2. Historical Environmental Activities	5
1.2	.3. Phase II Investigation	5
1.3.	Site Development and Response Actions	5
2.0 R	esponse Activities	7
2.1.	Well Abandonment	7
2.2.	Excavation Activities	7
3.0 S	ite Development Activities	3
3.1.	Pre-Construction Meeting	3
3.2.	RADWP Addendum – Stormwater Utility Line	3
3.3.	Interim Access Road)
3.4.	Grading and Site Preparation)
3.5.	Utility Installation)
3.6.	Fill Materials)
3.7.	Placement of Sub-base 10)
3.8.	Soil Sampling and Disposal 10)
3.9.	Dust Control)
3.10.	Water Management	Ĺ
3.11.	Health and Safety	Ĺ
3.12.	Notable Occurrences	Ĺ
3.13.	Paving12	2
3.14.	Landscaped Areas and Railway Caps	2
3.15.	Institutional Controls (Future Land Use Controls)	2
3.16.	Post Remediation Requirements	3
4.0 C	onclusion14	1



TABLE OF CONTENTS (CONT.)

FIGURES

Figure 1	Area A & B Parcels	Following Text
Figure 2	Development Area	Following Text
Figure 3	Stormwater Utility Alignment	Following Text
Figure 4	Temporary Access Road Alignment	Following Text

APPENDICES

Appendix A	Reference List	Following Text
Appendix B	Email Communication	Following Text
Appendix C	Well Abandonment Records	Following Text
Appendix D	Response Action Completion Reports	Following Text
Appendix E	Notice of Completion of Remedial Actions	Following Text
Appendix F	Select Daily Field Reports	Following Text
Appendix G	Development Photograph Log	Following Text
Appendix H	Questerly Davelopment Status Underes and Response to Agency	
Аррения п	Quarterly Development Status Opdates and Response to Agency	
Appendix II	Comments	Following Text
Appendix I	Comments	Following Text Following Text
Appendix I Appendix J	Comments Preconstruction Meeting Records Fill Approvals	Following Text Following Text Following Text
Appendix I Appendix J Appendix K	Comments Preconstruction Meeting Records Fill Approvals Stockpile Soil Sample Laboratory Report	Following Text Following Text Following Text Following Text
Appendix I Appendix J Appendix K Appendix L	Comments Preconstruction Meeting Records Fill Approvals Stockpile Soil Sample Laboratory Report Modified Level D Contractor Certification	Following Text Following Text Following Text Following Text Following Text

ELECTRONIC ATTACHMENTS

Daily Dust Data SummariesFe	'ollowing '	Text
-----------------------------	-------------	------



1.0 INTRODUCTION

ARM Group LLC (ARM), on behalf of Tradepoint Atlantic, has prepared this Response and Development Completion Report for the portion of the Tradepoint Atlantic property that has been designated as Area B: Sub-Parcel B1-1 (the Site). Parcel B1 is comprised of approximately 217 acres of the approximately 3,100-acre former plant property. Sub-Parcel B1-1 consists of approximately 116 acres located primarily within Parcel B1 and extending into Parcel B4 and Parcel B5, located as shown on **Figure 1**. All documents related to the investigation and development of the sub-parcel are listed in the Reference List in **Appendix A**. Copies of relevant email communication are provided in **Appendix B**.

Phase II Investigations specific to soil and groundwater conditions were performed for the areas surrounding Sub-Parcel B1-1 in accordance with the following agency-approved Phase II Investigation Work Plans:

- Area B: Parcel B1 (Revision 3) dated March 3, 2016.
- Area B: Parcel B4 (Revision 1) dated July 8, 2016.
- Area B: Parcel B5 (Revision 1) dated December 3, 2015.
- Area B Groundwater Investigation (Revision 3) dated October 6, 2015.

The full analytical results and conclusions of each investigation have been presented to the agencies in the following Phase II Investigation Reports:

- Area B: Parcel B1 (Revision 1) dated August 7, 2019.
- Area B: Parcel B4 (Revision 1) dated August 7, 2019.
- Area B: Parcel B5 (Revision 3) dated July 8, 2019.
- Area B Groundwater Investigation (Revision 0) dated September 30, 2016.

The Sub-Parcel B1-1 Response and Development Work Plan (RADWP) (Revision 1) and accompanying Comment Response Letter were submitted on August 30, 2019. A previous revision of the RADWP was approved for implementation by the Maryland Department of the Environment (MDE) on July 30, 2019. A subsequent addendum to the RADWP addressing a proposed stormwater utility modification, dated February 2, 2020, was approved by the MDE on February 28, 2020 with comments. The comments were resolved via email on March 4, 2020.

The development of Sub-Parcel B1-1 as a parking complex generally included grading, placement of subbase, installation of underground utilities, construction of minor support structures, paving, landscape capping, and railway capping.



1.1. REPORT PURPOSE

The purpose of this Response and Development Completion Report is to document response actions and development activities undertaken in order to secure a No Further Action (NFA) Letter and Certificate of Completion (COC) for the Site. In addition, this report is being submitted in accordance with the requirements outlined in the following agreements:

- Administrative Consent Order (ACO) between Tradepoint Atlantic (formerly Sparrows Point Terminal, LLC) and the Maryland Department of the Environment (MDE), effective September 12, 2014; and
- Settlement Agreement and Covenant Not to Sue (SA) between Tradepoint Atlantic (formerly Sparrows Point Terminal, LLC) and the United States Environmental Protection Agency (USEPA), effective November 25, 2014.

The following section (Section 1.2) provides the project background and Section 1.3 provides an overview of the Site development and response action activities. The response actions performed are described in Section 2.0, site development activities are summarized in Section 3.0, and conclusions are provided in Section 4.0.

1.2. PROJECT BACKGROUND

1.2.1. Site Description and History

From the late 1800s until 2012, the production and manufacturing of steel was conducted at Sparrows Point. Iron and steel production operations and processes at Sparrows Point included raw material handling, coke production, sinter production, iron production, steel production, and semi-finished and finished product preparation. In 1970, Sparrows Point was the largest steel facility in the United States, producing hot and cold rolled sheets, coated materials, pipes, plates, and rod and wire. The steel making operations at the Facility ceased in fall 2012.

The Sub-Parcel B1-1 Development Area occupies the central portion of Parcel B1 and northern portions of Parcel B4 and Parcel B5. These areas of the Tradepoint Atlantic property were formerly occupied by portions of the main steel making area and various support facilities. The area of Parcel B1 occupied by the Site included a large section of the Primary Rolling Mills Area. The small area of Parcel B5 in the southeastern corner of the Site was formerly occupied by the Open Hearth Furnace Area (which also extended into the southern portion of Parcel B1 and eastern portion of Parcel B4). Both of these areas contained multiple iron and steel industrial work processes including material heating furnaces, soaking pits, descaling operations, storage yards (Mould Yard), and rolling and coiling operations. The portion of Parcel B4 located within Sub-Parcel B1-1 was formerly occupied by storage yards/buildings and repair shops. More information regarding the specific historical activities conducted in each area can be found in the agency-approved Phase II Investigation Work Plans for Parcel B1 (Revision 3 dated March 3, 2016),

Parcel B4 (Revision 1 dated July 8, 2016), and Parcel B5 (Revision 1 dated December 3, 2015). All buildings were demolished, and vegetation was removed, prior to the start of development activities.

1.2.2. Historical Environmental Activities

Prior to demolition of structures, the Development Area was formerly occupied by portions of the main steel making area and various support facilities. A Phase I ESA was completed by Weaver Boos Consultants for the entire Sparrows Point property on May 19, 2014. The Phase I ESA identified particular features across the Tradepoint Atlantic property which presented potential risks to the environment. The results of the Phase I ESA are described in more detail in the Sub-Parcel B1-1 RADWP (Revision 2 dated July 7, 2017).

The Phase I ESA identified the following RECs within the Sub-Parcel B1-1 boundaries:

- Waste Oil Stabilization/Packing Area (REC 9A, Finding 233)
- Rolling Mills Impoundment (REC 9B, Finding 238)

Relevant SWMUs and AOCs were also identified as located in Figure 3-1 from the DCC Report. There were no AOCs identified within the Sub-Parcel B1-1 boundary. The following SWMUs were identified within the Sub-Parcel B1-1 boundary:

- RCRA Regulated Storage Area (SWMU 193)
- Rolling Mill Scale Pit (SWMU 92)

1.2.3. Phase II Investigation

Phase II Investigations specific to soil and groundwater conditions were performed for the areas surrounding Sub-Parcel B1-1 in accordance with the requirements outlined in the ACO as further described in the following agency-approved Phase II Investigation Work Plans:

- Area B: Parcel B1 (Revision 3) dated March 3, 2016.
- Area B: Parcel B4 (Revision 1) dated July 8, 2016.
- Area B: Parcel B5 (Revision 1) dated December 3, 2015.
- Area B Groundwater Investigation (Revision 3) dated October 6, 2015.

All soil and groundwater samples were collected and analyzed in accordance with agencyapproved protocols during these Phase II Investigations, the specific details of which can be reviewed in each agency-approved Work Plan. Each Phase II Investigation was developed to target specific features which represented a potential release of hazardous substances and/or petroleum products to the environment, including RECs, SWMUs, and AOCs as well as numerous



other targets defined from former operations that would have the potential for environmental contamination. Samples were also collected at site-wide locations to ensure full coverage of each investigation area. The full analytical results and conclusions of each investigation have been presented to the agencies in the following Phase II Investigation Reports:

- Area B: Parcel B1 (Revision 1) dated August 7, 2019.
- Area B: Parcel B4 (Revision 1) dated August 7, 2019.
- Area B: Parcel B5 (Revision 3) dated July 8, 2019.
- Area B Groundwater Investigation (Revision 0) dated September 30, 2016.

1.3. SITE DEVELOPMENT AND RESPONSE ACTIONS

The Site has been developed for use as a parking complex. The parking complex includes two above grade processing buildings totaling approximately 73,000 square feet and 88,000 square feet, respectively, and associated access roads and intersections. Development activities generally included utility installations, grading, and hot mix asphalt (HMA) paving. Outside of the main development area, temporary construction zones with a total area of approximately 0.5 acres were utilized to install the facility entrance and subgrade utilities for the project. The temporary utility work outside of the boundary of the Site is not intended to be the basis for the issuance of a NFA or a COC, although the scope of construction is covered by the Sub-Parcel B1-1 RADWP and Addendum. Subsequent site-use would involve large-scale parking and vehicle work in the processing buildings.

The response and development actions approved for protection of human health and the environment at the Site included proper abandonment of piezometers, delineation and removal of petroleum-contaminated soil in two areas, and environmental capping.



2.0 RESPONSE ACTIVITIES

2.1. Well Abandonment

Permanent groundwater monitoring wells SW12-PZP001, SW-060-MWS, SW-061-MWS, SW-062-MWS, SW-063-MWS, and SW-068-MWS, which were located inside the Sub-Parcel B1-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on March 21, 2019 and on June 24, 2019, prior to the start of development activities. An additional permanent monitoring well, SW-031-MWS, was properly abandoned on March 17, 2020due to its interference with the construction of the interim access road described in Section 3.3.

Deep production wells #1: BA-81-2742 and #2A: BA-81-2741 were abandoned in May 2019 by A.C. Schultes, contracted by Tradepoint Atlantic.

There are no remaining wells (or piezometers) on the sub-parcel.

Abandonment records are provided in Appendix C.

2.2. EXCAVATION ACTIVITIES

Two piezometers (B5-098-PZ and B5-099-PZ) within the Sub-Parcel B1-1 development area had measurable NAPL accumulation and were excavated following the Parcel B5 Phase II Investigation. Impacted soils were excavated as documented in the report titled Response Action Completion Report for Area B: Parcel B5, B5-098 Response Areas dated July 12, 2019 (**Appendix D**). A total of approximately 5,700 cubic yards (bank) of soil was removed during excavation. The NAPL-impacted soil was taken to the on-site industrial landfill (Greys Landfill) following laboratory analysis. Representatives from the MDE visited the Response Area on May 13, 2019 and gave approval to backfill following their instructions to excavate additional identified impacted material in a few small areas along the northern perimeter of the main excavation area.

Elevated concentrations of diesel range organics (TPH-DRO) and polynuclear aromatic hydrocarbons (PAHs) were detected at boring location B5-161-SB during the Parcel B5 Phase II Investigation. A piezometer was installed at the location, and NAPL was not detected. Per request of the MDE, additional investigation was performed at the location. Test pits were completed, as documented in the Test Pitting Completion Letter for B5-161-SB dated July 12, 2019 (**Appendix D**). Due to the proximity to location B5-098-PZ, excavated material from the test pits and soil removal was managed concurrently.



3.0 SITE DEVELOPMENT ACTIVITIES

This section presents a summary of the completed development work as well as materials management and other protocols that were followed during the development of Sub-Parcel B1-1 to adequately mitigate potential risks for future uses of the property. The development area is shown in **Figure 2** and **Figure 3**.

Development activities began in August 2019 with ARCO as the General Contractor. Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities to ensure compliance with environmental regulations and the development plans, including performing dust monitoring and soil screening services. The Notice of Completion of Remedial Actions letter provided by HCEA (Appendix E) states that the environmental cap was constructed in general accordance with the Sub-Parcel B1-1 RADWP and Addendum. Select Daily Field Reports prepared by the EP are included in Appendix F. One notable occurrence occurred during development on January 31, 2020 and is discussed in further detail in Section 3.12. Only those field reports from notable occurrences have been included. Select photos from general development activities are included in Appendix G.

Site development activities are discussed in the Quarterly Development Status Updates for the third quarter of 2019 through the second quarter of 2020 (**Appendix H**). The following sections provide information not covered in the Quarterly Development Status Updates.

3.1. PRE-CONSTRUCTION MEETING

Prior to any earthwork being conducted on-site, a pre-construction meeting was held to address proper operating procedures for working on-site and handling potentially contaminated material. Records are provided in **Appendix I**.

3.2. RADWP ADDENDUM – STORMWATER UTILITY LINE

An addendum to the RADWP addressing a proposed stormwater utility modification, dated February 2, 2020, was approved by the MDE on February 28, 2020 with comments. The comments were resolved via email on March 4, 2020. The stormwater utility line was constructed in accordance with the RADWP Addendum. Details regarding soil management and a notable occurrence are provided in the following sections. The MDE had inquired about an existing rail line on Parcel B4 that would be impacted by the stormwater utility alignment. During installation, the rail line was not disturbed. The contractors were able to excavate on both sides of the rail line and dig under the rail line to install the stormwater utility.



3.3. ACCESS ROAD

An interim access road for use in roll on- roll off (RORO) activities for Sub-Parcel B1-1, also referred to as the "Berth Road", was constructed in accordance with the specifications provided to the MDE via email from Tradepoint Atlantic (**Appendix B**). The paving of the road will serve as an environmental cap and was installed to the required thicknesses specified in the RADWP and Addendum. Utility construction completed for the access road was constructed in accordance with the Sub-Parcel B1-1 RADWP soil management and health and safety protocols. The road area has been included in the 116-acre total sub-parcel area. The interim access roadway was not covered in the Screening Level Risk Assessment (SLRA) discussed in the RADWP. Tradepoint Atlantic will retain the roadway long-term and will maintain it in accordance with the maintenance requirements of the RADWP and this Completion Report. The alignment of the access road is shown on **Figure 4**.

3.4. GRADING AND SITE PREPARATION

Slag fill from elsewhere on the Tradepoint Atlantic property was placed across the entire site as sub-base beneath capped and landscaped areas. Mass grading was performed across the entire site. Materials that did not exhibit evidence of impacts that were removed during grading activities were placed beneath capped areas. Material with evidence of impacts was stockpiled and managed as discussed in Section 3.6. No materials left the 3,100 acre property.

3.5. UTILITY INSTALLATION

Excavated material that did not exhibit evidence of impacts was replaced inside utility trenches as backfill or was placed on-site under capped areas.

3.6. FILL MATERIALS

The following fill materials were used during the development of Sub-Parcel B1-1:

- #57 Stone from Blue Grass (used as site backfill), previously approved by the MDE for use as clean fill at the Sparrows Point property via email on March 20, 2017;
- CR-6 stone from Martin Marietta (used as site backfill), previously approved by the MDE for use as clean fill at the Sparrows Point property via email on October 30, 2019;
- Clean fill from Sub-Parcel B2-2 Logistics Center X excavation spoils, approved by the MDE via email on September 9, 2019;
- Topsoil from Port Covington, approved by the MDE via email on September 24, 2019; and
- #57 Stone from Vulcan Materials Company (used as railway ballast and sub-ballast), approved by the MDE via email on November 18, 2019.

Fill approval documentation is provided in **Appendix J**.



3.7. PLACEMENT OF SUB-BASE

Processed slag aggregate from elsewhere on the Tradepoint Atlantic property was brought to the Site and graded. Mass grading was performed across the entire Site.

3.8. SOIL SAMPLING AND DISPOSAL

Details regarding the sampling and disposal of excavated materials are presented in the Quarterly Status Updates for the third quarter of 2019 through the second quarter of 2020 (**Appendix H**). It should be noted that the Quarterly Development Status Update for the first quarter of 2020 incorrectly reported a total volume of impacted material of 3,550 cubic yards generated during utility work under the RADWP Addendum. The actual amount of impacted material generated in the first quarter of 2020 was 400 cubic yards. The value has been corrected in the document included in **Appendix H**. The results of stockpile sample laboratory testing for all excavated materials tested during the duration of the Sub-Parcel B1-1 development are included in **Appendix K**. The material remains stockpiled in the area to the south of the Sub-Parcel B1-1 development boundary, within the area covered by the RADWP Addendum.

Approximately 1,000 cubic yards of excess screened soil with no evidence of contamination has been stockpiled in the eastern portion of Parcel B18. To date, samples have been submitted for laboratory analysis in order to seek MDE approval for reuse elsewhere on the Tradepoint Atlantic property.

3.9. DUST CONTROL

General construction operations, including removal of existing foundations or utilities, soil excavation and transport, soil grading, trenching for utilities, and cap construction activities were performed at the Site. To limit worker exposure to contaminants borne on dust and windblown particulates, dust control measures were to be implemented, if warranted when the above activities were performed. The action level used for the purpose of determining the need for additional dust suppression techniques (e.g. watering and/or misting) during the response and development activities on Site was 3.0 mg/m³.

Dust monitoring was performed with three MetOne E-sampler dust monitors. The dust monitors were placed daily upwind of, downwind of, and inside the active work zone. Dust readings were recorded at each monitor at a rate of once per minute. Daily summaries of 15-minute average dust readings are provided as an electronic attachment. Dust control measures were to be implemented if a sustained level above 3.0 mg/m³ was observed. Some exceedances of the 3.0 mg/m³ action level were observed during construction activities. However, the exceedances appeared to be associated with trucks passing near the monitor and were not sustained for more than two minutes. After electronic dust monitoring was terminated, the EP continued to monitor for visible dust. The Contractor utilized a water truck to mitigate dust generation during the development work operations.



3.10. WATER MANAGEMENT

During the development of Sub-Parcel B1-1, all dewatering discharges discharged to the Humphreys Creek Wastewater Treatment Plant (HCWWTP) via the Tin Mill Canal. All dewatering discharges were pumped through filter bags prior to conveyance to the Tin Mill Canal. No aqueous samples were collected during the development of Sub-Parcel B1-1.

3.11. HEALTH AND SAFETY

The contractor was responsible for following safety procedures, including schedule limitations, to control contact with potentially contaminated soil or groundwater. The RADWP specified limits for exposure days of ground-intrusive work for each employee. In lieu of tracking exposure days, the site contractors elected to employ Modified Level D personal protective equipment (PPE), as allowed by the RADWP. Acknowledgement forms signed by the site contractors are provided in **Appendix L**.

3.12. NOTABLE OCCURRENCES

On January 31, 2020, soil exhibiting odors and elevated PID readings as well as free product were detected during storm drain test pit excavation in the area to the south of the sub-parcel covered under the RADWP Addendum. Work in the area was stopped, and the MDE was notified by Tradepoint Atlantic. On February 3, 2020, HCEA used absorbent pads to remove any potential free product from the groundwater. The MDE visited the site on February 3, 2020 to observe the test pit and requested that additional material be removed from the western side of the excavation. The MDE also requested that test pits be excavated south and east of the area, were performed on February 5, 2020. No evidence of NAPL was detected during the additional excavation activities. HCEA continued to monitor groundwater in the excavation and no reoccurring sheen or product was detected inside the pit. The apparent source of the contamination was a concrete obstruction that was removed from the ground.

Following the observation of free product on January 31, 2020, all potential product was removed with absorbent pads. HCEA continued to monitor the water, and after several days with no product reappearing in the excavation, approval was granted by Tradepoint Atlantic to pump the water to the HCWWTP. The excavation was monitored for approximately two weeks before being backfilled. An email record from Tradepoint Atlantic to the MDE is included in **Appendix B**.

The relevant Daily Field Reports are provided in Appendix F.



3.13. PAVING

As stated in the Notice of Completion of Remedial Actions prepared by HCEA (**Appendix E**), the environmental cap installed during the Sub-Parcel B1-1 development meets the required thicknesses specified in the RADWP and Addendum.

3.14. LANDSCAPED AREAS AND RAILWAY CAPS

As stated in the Notice of Completion of Remedial Actions (**Appendix F**), capping in the majority of the landscaped areas was installed to meet the specifications established in the Sub-Parcel B1-1 RADWP. VCP approved fill was placed as fill beneath landscaped areas. As discussed above in Section 3.4 (Fill Materials), the materials used in landscaped areas were approved by the MDE (**Appendix J**).

The selected marker fabric (see Appendix M) meets the specifications given in the RADWP.

Railway tracks were constructed as described in the RADWP with ballast and sub-ballast materials approved by the MDE as discussed above in Section 3.4 (Fill Materials).

3.15. INSTITUTIONAL CONTROLS (FUTURE LAND USE CONTROLS)

Long-term conditions related to future use of the Site will be described within the No Further Action Letter (NFA) and COC. These conditions are anticipated to include the following:

- A restriction that limits the use of the property to industrial land use.
- A restriction prohibiting the use of groundwater for any purpose at the Site and a requirement to characterize, containerize, and properly dispose of groundwater in the event of deep excavations encountering groundwater.
- Notice to MDE prior to any future soil disturbance activities at the Site below areas designated for engineering controls. This written notice will be required at least 30 days prior to any planned excavation activities at the Site that will penetrate through the cap.
- Requirement for a HASP in the event of any future excavations at the Site.
- Complete appropriate characterization and disposal of any future material excavated from beneath the cap in accordance with applicable local, state and federal requirements.
- Implementation of inspection procedures and maintenance of the containment remedies as outlined the following section.

The responsible party will file the above deed restrictions as defined by the MDE VCP in the NFA and COC. The soil disturbance and maintenance requirements will apply to the entire Site. The entire Site will be subject to the industrial use groundwater use restrictions.



3.16. POST REMEDIATION REQUIREMENTS

Post remediation requirements will include compliance with the conditions specified in the NFA, COC, and the deed restrictions recorded for the Site. Deed restrictions will be recorded within 30 days after receipt of the final NFA.

Maintenance requirements will include inspection and maintenance of landscape and hardscape capped areas to minimize degradation of the cap and exposure to the underlying soil. Specific inspection protocols and maintenance schedules will be addressed in an Institutional Controls and Operations & Maintenance Plan, specific to Sub-Parcel B1-1, to be submitted under separate cover.

The responsible party will perform cap maintenance inspections, perform maintenance of the cap, and retain cap inspection records. Areas of the cap that have degraded will be repaired in accordance with the Institutional Controls and Operations & Maintenance Plan. The MDE shall be notified within ten business days of any repairs that are the result of cap failure. The notification will include documentation of the conditions being repaired and the location of the repair.

In addition, the MDE will be provided with a written notice at least 30 days prior to any planned excavation activities at the Site that will penetrate through the cap. Written notice of planned excavation activities will include the proposed date(s) for the excavation, location of the excavation, health and safety protocols (as required), clean fill source (as required), and proposed characterization and disposal procedures.



4.0 CONCLUSION

Between August 2019 and July 2020, response and development actions were conducted as part of the redevelopment of the Site identified as Sub-Parcel B1-1. The remedial actions specified in the RADWP included: abandonment of temporary groundwater collection points and wells, capping of building and parking areas with paving; capping of landscaped areas and utility corridors within the cap with clean fill; and implementation of institutional controls.

A Notice of Completion of Remedial Actions, prepared by the EP, a Professional Engineer registered in Maryland, is enclosed in **Appendix E** to certify that the response actions have been completed in accordance with the requirements described in the RADWP and Addendum, and the Site is suitable for occupancy and use.

As a result of the information contained herein, it has been demonstrated that the response and development actions have been completed in accordance with the approved RADWP and Addendum. With construction of the containment remedy (caps) in conjunction with redevelopment of the Site, the applicable requirements for obtaining a NFA Letter and COC for this Site have been fulfilled. Therefore, Tradepoint Atlantic is respectfully requesting issuance of a NFA Letter for the Site at this time. It is ARM's understanding that Tradepoint Atlantic will record the NFA Letter and the deed restrictions identified in the RADWP within 30 days after receipt of the final NFA Letter. Proof of recordation will be submitted to MDE upon receipt from Baltimore County.



FIGURES









200

Feet

ARM Project 20010201

100

50



APPENDIX A

Reference List

Sub-Parcel B1-1

- Weaver Boos Consultants (2014). Phase I Environmental Site Assessment: Former RG Steel Facility. Final Draft. May 19, 2014.
- ARM Group, Inc. (2015). *Phase II Investigation Work Plan, Area B Groundwater*. Revision 3. October 6, 2015.
- ARM Group, Inc. (2015). *Phase II Investigation Work Plan, Area B: Parcel B5.* Revision 1. December 3, 2015.
- ARM Group, Inc. (2016). *Phase II Investigation Work Plan, Area B: Parcel B1*. Revision 3. March 3, 2016.
- ARM Group, Inc. (2016). *Phase II Investigation Work Plan, Area B: Parcel B4*. Revision 1. July 8, 2016.
- ARM Group, Inc. (2016). *Phase II Investigation Report, Area B Groundwater*. Revision 0. September 30, 2016.
- ARM Group, Inc. (2019). *Response and Development Work Plan, Area B: Sub-Parcel B1-1*. Revision 0. March 1, 2019.
- ARM Group, Inc. (2019). *Phase II Investigation Report, Area B: Parcel B5*. Revision 3. July 8, 2019.
- ARM Group, Inc. (2019). *Phase II Investigation Report, Area B: Parcel B1*. Revision 1. August 7, 2019.
- ARM Group, Inc. (2019). *Phase II Investigation Report, Area B: Parcel B4*. Revision 1. August 7, 2019.
- ARM Group, Inc. (2019). Response and Development Work Plan, Area B: Sub-Parcel B1-1. Revision 1. August 30, 2019.

(Approval to proceed with development was given following review of Revision 0, and final approval of the RADWP was given following review of Revision 1.)

- ARM Group, Inc. (2019). Quarterly Development Status Update: Third Quarter 2019, Area B: Sub-Parcel B1-1. October 30, 2019.
- ARM Group, Inc. (2020). Response and Development Work Plan Addendum, Area B: Sub-Parcel B1-1. Revision 0. February 2, 2020.

Reference List

Sub-Parcel B1-1

- ARM Group, Inc. (2020). *Quarterly Development Status Update: Fourth Quarter 2019, Area B: Sub-Parcel B1-1.* January 27, 2020.
- ARM Group, Inc. (2020). Quarterly Development Status Update: First Quarter 2020, Area B: Sub-Parcel B1-1. April 27, 2020.
- ARM Group, Inc. (2020). *Quarterly Development Status Update: Second Quarter 2020, Area B:* Sub-Parcel B1-1. July 31, 2020.

APPENDIX B

From:	Jennifer Sohns -MDE-
To:	Matthew Newman
Cc:	James Calenda; Barbara Brown -MDE-; Oduwole, Moshood; Prince.Ruth@epa.gov; Pete Haid; Craven, Laura; Keith Progin (kprogin@hcea.com)
Subject:	Re: Sub-Parcel B1-1 RDWP Addendum
Date:	Wednesday, March 4, 2020 10:22:25 AM
Attachments:	image001.png

Thank you.

Jennifer Sohns Project Manager Land Management Administration Maryland Department of the Environm 1800 Washington Boulevard Baltimore, Maryland 21230 jennifer.sohns@maryland.gov 410-537-4472 (O) Website Facebook Twitter	ient
---	------

Click here to complete a three question <u>customer</u> <u>experience survey.</u>

On Wed, Mar 4, 2020 at 10:15 AM Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> wrote:

Jennifer,

The material was encountered in the vicinity of the tie-in/near the NAPL delineation borings.

Thank you,

-Matt Newman

Matthew Newman, P.E.

Environmental Manager

TRADEPOINT ATLANTIC

1600 Sparrows Point Boulevard

Baltimore, Maryland 21219

T 410.709.1286 D 443.649.5063 C 443.791.9046

mnewman@tradepointatlantic.com

From: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov> Sent: Wednesday, March 4, 2020 10:05 AM To: Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> Cc: James Calenda <<u>jcalenda@enviroanalyticsgroup.com</u>>; Barbara Brown -MDE-<<u>barbara.brown1@maryland.gov</u>>; Oduwole, Moshood <<u>Oduwole.Moshood@epa.gov</u>>; Prince.Ruth@epa.gov; Pete Haid <<u>phaid@tradepointatlantic.com</u>>; Craven, Laura <<u>lcraven@wcgrp.com</u>>; Keith Progin (<u>kprogin@hcea.com</u>) <<u>kprogin@hcea.com</u>> Subject: Re: Sub-Parcel B1-1 RDWP Addendum

Thanks Matt,

Do you know where along the line they were encountered? Down by the known NAPL area of further north?



Click here to complete a three question customer experience survey.

On Tue, Mar 3, 2020 at 1:36 PM Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> wrote:

Jennifer,

Sounds like a plan for next week.

Keith should be sending out the monthly soil stockpile tracker today which will also include a map that shows the excavated soil stockpile. The soils which were segregated were encountered generally from 5 to 9 feet below ground surface.

Thank you,

-Matt Newman

Matthew Newman, P.E.

Environmental Manager

TRADEPOINT ATLANTIC

1600 Sparrows Point Boulevard

Baltimore, Maryland 21219

T 410.709.1286 D 443.649.5063 C 443.791.9046

mnewman@tradepointatlantic.com

From: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov>

Sent: Tuesday, March 3, 2020 9:52 AM To: Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> Cc: James Calenda <<u>jcalenda@enviroanalyticsgroup.com</u>>; Barbara Brown -MDE-<<u>barbara.brown1@maryland.gov</u>>; Oduwole, Moshood <<u>Oduwole.Moshood@epa.gov</u>>; Prince.Ruth@epa.gov; Pete Haid <<u>phaid@tradepointatlantic.com</u>>; Craven, Laura <<u>lcraven@wcgrp.com</u>>; Keith Progin (<u>kprogin@hcea.com</u>) <<u>kprogin@hcea.com</u>> Subject: Re: Sub-Parcel B1-1 RDWP Addendum

Matt,

Thank you for the update. We will definitely discuss the use of slag as rail ballast and subballast at our meeting next week. Please provide a figure showing the location of the excavated soil from the stormwater line and include details re: depth of contaminated soil.

?	

Jennifer Sohns Project Manager Land Management Administration Maryland Department of the Environment 1800 Washington Boulevard Baltimore, Maryland 21230 jennifer.sohns@maryland.gov 410-537-4472 (O) Website | Facebook | Twitter_

Click here to complete a three question customer experience survey.

On Mon, Mar 2, 2020 at 1:48 PM Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> wrote:

Jennifer,

The construction contractor is coordinating closely with TPA Rail to replace the rail line after the stormwater line has been installed in kind. We will be using approximately 6 to 13 inches slag ballast under the rail and 12 inches of slag sub-ballast. Let's discuss the rail standard for "non-RDWP" sections during the site tour on March 12.

The contractor has proceeded with the Outfall 012 tie-in point beginning at the southern portion of the line. Approximately 400 feet of line remains to connect to Parcel B1-1. The Environmental Professional observed continuously when work was conducted at the tie-in point. No NAPL was encountered; however, approximately 10 loads of material with a petroleum odor and PID readings above 10 ppm were segregated. The segregated material was placed on plastic and covered in plastic.

The original test pit remained open for over two weeks and no new NAPL was observed entering the pit. As reported previously, no NAPL was encountered in the additional delineation test pits either. Due to safety concerns, the construction contractor has backfilled the original test pit. Please find attached a photograph of the open excavation prior to being filled. Only a slight bacterial film observed on the surface after two weeks of observation.

The contractor will be proceeding through the area of the original test pit in the next few days. The EP will observe this work continuously and report any detections of NAPL in the area. Material will be segregated, if necessary, based on field measurements using a PID.

Please let me know if you have any questions.

Thank you,

-Matt Newman

Matthew Newman, P.E.

Environmental Manager

TRADEPOINT ATLANTIC

1600 Sparrows Point Boulevard

Baltimore, Maryland 21219

T 410.709.1286 **D** 443.649.5063 **C** 443.791.9046

<u>mnewman@tradepointatlantic.com</u>

From: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov>
Sent: Friday, February 28, 2020 12:21 PM
To: James Calenda <jcalenda@enviroanalyticsgroup.com>
Cc: Barbara Brown -MDE- <barbara.brown1@maryland.gov>; Oduwole, Moshood
<<u>Oduwole.Moshood@epa.gov>; Prince.Ruth@epa.gov;</u> Pete Haid
phaid@tradepointatlantic.com>; Craven, Laura <</p>
lcraven@wcgrp.com>; Matthew
Newman <mnewman@tradepointatlantic.com>
Subject: Re: Sub-Parcel B1-1 RDWP Addendum

Hi Matt and Pete,

I've reviewed this RDWP Addendum for B1-1, dated February 24, 2020, and I have the following question: it appears that an existing rail line within B4 will be disturbed to install this stormwater line. Is TPA Rail going to be replacing the track once the stormwater line is installed? At this point, we have not completed discussions related to construction of rail lines on portions of the site that are not included within specific RDWP's. It might be worth having a discussion to ensure that new rail line is being constructed in a way that could serve as an approved cap, if determined necessary in the future. At a minimum there needs to be details in this plan (or a response to this comment) regarding the rail line specifically within the construction LOD for this stormwater project.

MDE will want to be notified when work begins on this stormwater line. We may want to conduct a site visit to observe soil and groundwater conditions near the NAPL area.

Thank you,

Jennifer Sohns Project Manager Land Management Administration Maryland Department of the Environment 1800 Washington Boulevard

2	Baltimore, Maryland 21230 jennifer.sohns@maryland.gov 410-537-4472 (O) Website Facebook Twitter.
Click here to complete	a three question <u>customer experience survey.</u>
On Tue, Feb 25, 202 < <u>jcalenda@enviroar</u> All,	0 at 2:27 PM James Calenda alyticsgroup.com> wrote:
Please find attache Addendum. This o tie into the existin development bour sent out later today more detail, please	ed the Sub-Parcel B1-1 Response and Development Work Plan locument provides detail for the storm drain modification that will g piping for Outfall 012, which is outside of the original dary. Hard copies of the document are being prepared and will be y. If anyone has questions or would like to discuss this document in e feel free to contact me directly.
Thanks James	
James Calenda Senior Project Manag	rer
Senior 1 roject niunag	

(314) 620-3056 Direct

jcalenda@enviroanalyticsgroup.com

http://www.enviroanalyticsgroup.com

<u>Click here</u> to complete a three question customer experience survey.

<u>Click here</u> to complete a three question customer experience survey.

<u>Click here</u> to complete a three question customer experience survey.

<u>Click</u>

<u>here</u> to complete a three question customer experience survey.

Keith Progin

From:	Pete Haid <phaid@tradepointatlantic.com></phaid@tradepointatlantic.com>
Sent:	Sunday, February 2, 2020 8:36 PM
То:	Barbara Brown -MDE-
Cc:	Jennifer Sohns -MDE-; Matthew Newman; Keith Progin
Subject:	RE: Interim Access Road - VW

Barbara:

In follow-up to our conversation of January 31, 2020, the VW RoRo access road will require some ground intrusive work (contrary to my original description). The storm drain system will be extended along the road to provide road drainage:

- The approved health and safety plan for the VW RDWP will be followed.
- The same contractor performing the work on the VW project will be performing this work.
- Environmental oversight will be provided by the same Environmental Professional monitoring the VW RDWP work.
- The approved soil management plan will be followed.
- Any abnormal conditions encountered will be reported to the MDE immediately.

Thanks again. I apologize for the confusion.

Pete

From: Barbara Brown -MDE- [mailto:barbara.brown1@maryland.gov]
Sent: Wednesday, January 29, 2020 2:24 PM
To: Pete Haid <phaid@tradepointatlantic.com>
Cc: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov>
Subject: Re: Interim Access Road - VW

Hello Pete

The interim road specifications as proposed are acceptable. All work should be accomplished under the appropriate health and safety requirements.

Please let me know when work starts and is completed.

If you have any questions please contact either Jennifer Sohns or myself.

Barbara Brown MDE Project Coordinator

On Thu, Jan 9, 2020 at 3:34 PM Pete Haid <<u>phaid@tradepointatlantic.com</u>> wrote:

Good afternoon Barbara:

I hope you are feeling better.

Over the holidays I had mentioned that TPA was proposing to pave an interim access road to VW. The road is depicted on the attached drawing. You had asked to see the road specifications; please see the paving section below.
No ground intrusive work will be performed. This road will be dedicated to the VW RoRo operations.
Please let me know if you require additional information.
Thanks.
Pete
1.5" HOT MIX ASPHALT BAND SURFACE COURSE, 9.5 MM
2.5 HOI MIX ASPHALI BAND BASE COURSE, 12.5 MM
4
Le la
SUBGRADE SOILS AND SLAG FILL MATERIALS COMPACTED TO 97 PERCENT MODIFIED PROCTOR MDD.



Voluntary Cleanup Program Section Head Land and Materials Administration Maryland Department of the Environment

Website | Facebook | Twitter

Click here to complete a three question <u>customer experience survey</u>.

<u>Click here</u> to complete a three question customer experience survey.

APPENDIX C
Well/Piezometer Abandonment Form			
Well/Piezometer ID: Sw12-PZ001			
General Project Information: 150300M - 10	-3		
Client: EAG			
Site Location: Sparrows Point, MD			
Parcel ID: Sub-Parcel Blot Parcel	BI		
Abandonment Date: 6-24-19			
Abandonment Contractor: 651			
Abandonment Method (circle appropriate):			
1. PVC \rightarrow Rulled / Split / Perforated / Left-In	-Place		
2. Abandoned \rightarrow Grout / Bentonite Chips			
Field Equipment: Geoprobe 7822DT			
ARM Representative(s): Tyler Van Ness			
Well Diameter:			
Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:		
Reported (historical/log): 15	Depth to Water (TOC): 11:39 (ubout 4' removed		
Measured: 13.37 (about 4' removed)	Depth to NAPL (TOC):		
Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):			
<u>Please Note:</u> If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.			
Additional Comments (if any):			
ARM Gr	oup Inc.		
Earth Resource Engineers and Consultants			
	9175 Guilford Road - Suite 310		
9175 Guilford R	load - Suite 310 urvland 21046		

Well/Piezometer Abandonment Form

Well/Piezometer ID: Sw-060-Mws

General Project Information: 150300M-10-3

Client: EAG

Site Location: Sparrows Point, MD

Parcel ID: Sub-Parcel-BI-1 Parcel BI

Abandonment Date: 6-24-19

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. PVC \rightarrow vulled / Split / Perforated / Left-In-Place
- 2. Abandoned \rightarrow Grout / Bentonite Chips cared in

Field Equipment: Geoprobe 7822DT

ARM Representative(s): Tyler Van Ness

Well Diameter: <u><u>ک</u></u>

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 17	Depth to Water (TOC): 13.33
Measured: 19.00	Depth to NAPL (TOC):

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):



Well/Piezometer Abandonment Form

Well/Piezometer ID: Sw-061-Mws

General Project Information: 150300M-10-3

Client: EAG

Site Location: Sparrows Point, MD

Parcel ID: Sub-Parcel Bl-1 Parcel Bl

Abandonment Date: 6-24-19

Abandonment Contractor: GSI

Abandonment Method (circle appropriate):

- 1. $(VC) \rightarrow (ulled / Split / Perforated / Left-In-Place)$
- 2. Abandoned \rightarrow Grout / Bentonite Chips

Field Equipment: Geoprobe 7422NT

ARM Representative(s): Tyler Van Ness

Well Diameter: <u>2</u>^{\\}

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 16	Depth to Water (TOC): 9,90
Measured: 14.34	Depth to NAPL (TOC):

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

<u>Please Note:</u> If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):



Well/Piezometer Abandonment Form		
Well/Piezometer ID: 5w-062-N	1~5	
General Project Information: 150300/1-16	0-3	
Client: EAG		
Site Location: Sparrows Point, MD		
Parcel ID: Sab-Porcel Bt-1 Porcel 6	31	
Abandonment Date: 6-24-14		
Abandonment Contractor: 651		
Abandonment Method (circle appropriate):		
1. PVC \rightarrow fulled / Split / Perforated / Left-Ir	n-Place	
2. Abandoned \rightarrow (rout / Bentonite Chips		
Field Equipment: Geoprobe 7822DT		
ARM Representative(s): Tyler Von Ness		
Well Diameter: 2 ^{\low}		
Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:	
Reported (historical/log): \5	Depth to Water (TOC): 11.46	
Measured: 17.24	Depth to NAPL (TOC):	
Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):		

<u>**Please Note:**</u> If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):



Well/Piezometer Abandonment Form

Well/Piezometer ID: Sw-063-Mws

General Project Information: 150300M - 10-3

Client: EAG

Site Location: Sparrows Point, MD

Parcel ID: Sub-Parcet Bt-t Parcel By

Abandonment Date: 6-24-14

Abandonment Contractor: GSL

Abandonment Method (circle appropriate):

- 1. PVC \rightarrow Pulled / Split / Perforated / Left-In-Place
- 2. Abandoned \rightarrow (frout) Bentonite Chips

Field Equipment: Geoprobe 7822DT

ARM Representative(s): Tyler Van Ness

Well Diameter: <u>2</u>"

Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 14	Depth to Water (TOC): 7,64
Measured: PVC broken, couldn't gauge	Depth to NAPL (TOC):

Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):

<u>Please Note:</u> If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.

Additional Comments (if any):



Well/Piezometer Abandonment Form			
Well/Piezometer ID: ງພ-ວ	068-MWS		
General Project Information:			
Client: EAG			
Site Location: Sparrows Point, MD			
Parcel ID: B1	Parcel ID: B1		
Abandonment Date: 3/21/19			
Abandonment Contractor: A Wied			
Abandonment Method (circle appropriate):			
1. PVC - Pulled / Split / Perforated / Left-In	n-Place		
2. Abandoned - Grout Bentonite Chips			
Field Equipment: Heron olw	probe skid steer		
ARM Representative(s): L. Perrin			
Well Diameter:2 ¹¹			
Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:		
Reported (historical/log):	Depth to Water (TOC): 10 .11		
Measured: 17.27	Depth to NAPL (TOC): None		
Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer):			
<u>Please Note:</u> If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.			
Additional Comments (if any):			
ARM Group Inc.			
Earth Resource Engin	eers and Consultants		
Section 20175 Guilford Road - Suite 310 Columbia, Maryland 21046			
(410) 290-7775 FAX: (410) 290-7775			

Well/Piezometer Abandonment Form		
Well/Piezometer ID: SHQ - 631 - MLQS		
General Project Information:		
Client: EAG		
Site Location: Sparrows Point, MD		
Parcel ID: 857		
Abandonment Date: 03/17/2020		
Abandonment Contractor: (5)		
Abandonment Method (circle appropriate):		
1. PVC - Pulled Split / Perforated / Left-In	n-Place	
2. Abandoned Grout / Bentonite Chips		
Field Equipment: heron ow, 7822NT, GS		
ARM Representative(s):		
Well Diameter:		
Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:	
Reported (historical/log): ~14 has	Depth to Water (TOC): (0.73	
Measured: 16.15	Depth to NAPL (TOC):	
Please note if this abandonment is for a known NAPL delineation/monitoring area or individual NAPL screening piezometer and identify the name of the delineation area (e.g., B6-066 NAPL Area or B5-144 Screening Piezometer): Area \mathcal{P}_{A} (3(4))		
Please Note: If NAPL is identified in a piezometer, the Project Manager should be notified and the piezometer may not be abandoned unless the presence of NAPL is already known and a decision has been made to abandon the NAPL monitoring network.		
Additional Comments (if any): Slui: 2.45'ags		
ARM Group Inc. Earth Resource Engineers and Consultants 9175 Guilford Road - Suite 310 Columbia, Maryland 21046 (410) 290-7775 FAX: (410) 290-7775		

MARYLAND DEPARTMENT OF THE ENVIRONMENT, WA 1800 Washington Blvd., Baltimore, Maryla WATER WELL ABANDONMENT-SEA	ATER MANAGEMENT ADMINIS nd 21230 (410) 537-3784 LING REPORT FORM	STRATION	
SUBMIT COPIES OF COMPLETED FORM TO: * COUNTY ENVIRONMENTAL AGENCY (contact MDE, WMA if address needed) * WELL OWNER * MDE, WATER MANAGEMENT ADMINISTRATION. WELL PROGRAM			
DATE WELL ABANDONED: 6/19/2019 (mon	h/day/year)		
* PERMIT NUMBER OF ABANDONED WELL (if any)	BA -8	1 _ 2742	
* PERMIT NUMBER OF REPLACEMENT WELL:	<u> </u>	<u>a –</u>	
* PERSON ABANDONING WELL: A LIQUETES WE	LL DRILLER'S LICENSE NU CIRCLE: N	WER: 57/	
* OWNER'S NAME: <u>1100001117 AFTO1110</u>	SITE LOC	ATION MAP	
* WELL LOCATION: COUNTY: <u>Baltmore</u> NEAREST TOWN: <u>Sparrows Point</u> TAX MAPBLOCK <u>PARCEL</u> SUBDIVISION: <u>LOT:</u> SECTION: <u>LOT:</u> STREET ADDRESS: <u>RIVEYSIDE DRIVE, Sparrow</u> S LATITUDE 3 9.2 1 9 0 1 1 LONGITUDE 7 6.4 8 6 6 2 6	BERRENS SPARRENS LOCOFSEAL	THE HEM ROAD	
	MATERIAL	FEET	
		FROM TO	
* TYPE OF WELL BEING ABANDONED: DRILLEDJETTED BOREDHAND DUG OTHER (specify)	Wellgravel Portland cement	674' 524' 524' 0'	
 * TYPE OF WELL BEING ABANDONED: DRILLEDJETTED BOREDHAND DUG OTHER (specify) * USE CODE: DOMESTICMUNICIPAL/PUBLIC IRRIGATIONINDUSTRIAL TEST/OBSERVATIONGEOTHERMAL 	Weilgravel Portland cement	674' 524' 574' 0'	
 TYPE OF WELL BEING ABANDONED: DRILLEDJETTED BORED MAND DUG OTHER (specify) WSE CODE: MUNICIPAL/PUBLIC IRRIGATION MUNICIPAL/PUBLIC INDUSTRIAL 	Weilgravel Portland cement Volume of N	674' 524' 574' 0' ИАТЕRIAL USED	
 * TYPE OF WELL BEING ABANDONED: DRILLEDJETTEDBOREDHAND DUGOTHER (specify) * USE CODE:DOMESTICMUNICIPAL/PUBLICIRRIGATIONINDUSTRIALINDUSTRIALTEST/OBSERVATIONGEOTHERMAL * TYPE OF CASING:PLASTICPLASTIC 	Vellgravel Portland cement Volume of N (105) 50 16 bags of 15 yards cement	674' 524' 524' 0' MATERIAL USED GYRAVEI	
 TYPE OF WELL BEING ABANDONED: DRILLEDJETTED BOREDJETTED BOREDJETTED BOREDJETTED BOREDJETTED BOREDJETTED	Well grave Portland cement VOLUME OF N (105) 50 10 bags of Solution Solution S	674' 524' 574' 0' AATERIAL USED Gravel MATERIAL USED Gravel be State Govt. Article of the info requested on this form form pursuant to COMAR ide the info may result in ssed. You have the right to t this form. The Maryland onment is subject to the tion Act. This form may be ernet via MDE's website and copying, in whole or in part, overnmental agencies, if not ate Law.	
 TYPE OF WELL BEING ABANDONED: DRILLEDJETTED BOREDHAND DUGOTHER (specify)	Well grave Portland cement VOLUME OF N (105) 50 10 bags of Solution Solution Solution Pursuant to § 10-624 of th Maryland Code, personal is used in processing this 26.04.04. Failure to provi this form not being proce inspect, amend, or correc Department of the Envirce Maryland Public Informa made available on the Int is subject to inspection on by the public and other go protected by federal or St	674' 524' 574' 0' MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED MATERIAL USED Gravel MATERIAL USED MATERIAL USED MATERIAL USED Gravel MATERIAL USED MATERIAL USED MATERIAL USED MATERIAL USED MATERIAL USED MATERIAL USED Gravel MATERIAL USED MATERIAL USED M	

MARYLAND DEPARTMENT OF THE ENVIRONMENT, WATER MANAGEMENT ADMINISTRATION 1800 Washington Blvd., Baltimore, Maryland 21230 (410) 537-3784 WATER WELL ABANDONMENT-SEALING REPORT FORM SUBMIT COPIES OF COMPLETED FORM TO: COUNTY ENVIRONMENTAL AGENCY (contact MDE, WMA if address needed) WELL OWNER MDE, WATER MANAGEMENT ADMINISTRATION, WELL PROGRAM 2014 DATE WELL ABANDONED: (month/day/year) bΑ PERMIT NUMBER OF ABANDONED WELL (if any) PERMIT NUMBER OF REPLACEMENT WELL: Richard Schultes WELL DRILLER'S LICENSE NUMBER: WIVV D CIRCLE: MWD MSD / MGD PERSON ABANDONING WELI **OWNER'S NAME** SITE LOCATION MAP WELL LOCATION COUNTY: SPATIONS 36 MI NEAREST TOWN: TAX MAP BLOCK PARCEL SUBDIVISION: SECTION: LOT: STREET ADDRESS: LATITUDE TOAL $() \cup$ LOG-OF-SEALING MATERIA BA LONGITUDE.7 FEET MATERIAL FROM ТО 1074 pl 3 Wellqravel PE OF WELL BEING ABANDONED: DRILLED **JETTED** Portland cement ð 1013 BORED HAND DUG OTHER (specify) USE CODE: DOMESTIC MUNICIPAL/PUBLIC IRRIGATION INDUSTRIAL TEST/OBSERVATION GEOTHERMAL VOLUME OF MATERIAL USED in super sacks of well gravel TYPE OF CASING: lards of convent STEEL PLASTIC CONCRETE HER (specify) Pursuant to § 10-624 of the State Govt. Article of the Maryland Code, personal info requested on this form Maryland Code, personal info requested on this form is used in processing this form pursuant to COMAR 26.04.04. Failure to provide the info may result in this form not being processed. You have the right to inspect, amend, or correct this form. The Maryland Department of the Environment is subject to the Maryland Bublic Information Act This form may be INCHES IN DIAMETER SIZE OF CASING FEET DEEP Maryland Public Information Act. This form may be made available on the Internet via MDE's website and WAS ANY CASING REMOVED? YES NO is subject to inspection or copying, in whole or in part, by the public and other governmental agencies, if not protected by federal or State Law. If yes, length removed, in feet: WAS CASING RIPPED OR PERFORATED? YES Λ NO MWD597 MWD/MSD/MGS SIGNATURE-MASTER WELL DRILLER OR SUPERVISING SANITARIAN LICENSE# CIRCLE ONE

OWNER

APPENDIX D

RESPONSE ACTION COMPLETION REPORT

AREA B: PARCEL B5 B5-098 RESPONSE AREA TRADEPOINT ATLANTIC SPARROWS POINT, MARYLAND

Prepared For:



ENVIROANALYTICS GROUP 1650 Des Peres Road, Suite 230 Saint Louis, Missouri 63131

Prepared By:



ARM GROUP INC. 9175 Guilford Road Suite 310 Columbia, Maryland 21046

ARM Project No. 160443M-10

Respectfully Submitted,

Melissa Reployle

Melissa A. Replogle, E.I.T. Project Engineer

E Mugh

Eric S. Magdar, P.G. Vice President

David (Hassert

Dave Gassert, P.E. Director of Geotechnical Engineering Services

Revision 0 – July 12, 2019

TABLE OF CONTENTS

1.0 I	NTRODUCTION	1
1.1.	Background	1
1.2.	NAPL Delineation	1
2.0 \$	SITE RESPONSE ACTIVITIES	3
2.1.	Haul Road	3
2.2.	Soil Management	3
2.3.	Water Management	4
2.4.	Dust Monitoring	4
2.5.	Subgrade Structures	5
2.6.	Deep Well Abandonment	5
2.7.	Backfilling	5

FIGURES

Figure 1	B5-098 Response Area	.Following Text
Figure 2	B5-098-PZ Delineation Results (Historical Drawings 5000 Set)	Following Text
Figure 3	B5-098-PZ Delineation Results (Proposed Development Details) .	Following Text
Figure 4	B5-098 Proposed Excavation Boundary	Following Text
Figure 5	B5-098 Final Excavation Boundary	Following Text
Figure 6	Haul Road Installation	Following Text

APPENDICES

Appendix A	Photograph Log	Following Text
Appendix B	Stockpile Soil Laboratory Certificates of Analysis	Following Text
Appendix C	Dust Monitoring Data	Following Text
Appendix D	Slag Fines Geotechnical Laboratory Report	Following Text
Appendix E	Compaction Test Log	Following Text



1.0 INTRODUCTION

1.1. BACKGROUND

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Response Action Completion Report to document the remedial response action performed on a portion of the Tradepoint Atlantic property that has been designated as Area B: Parcel B5 (the Site), which is shown on **Figure 1**. Parcel B5 comprises approximately 305 acres of the approximately 3,100-acre former steel mill property located in Sparrows Point, Maryland.

During the Phase II Investigation of Parcel B5, non-aqueous phase liquid (NAPL) was identified within the soil cores of soil boring locations B5-098-SB and B5-099-SB on January 7, 2016. In accordance with the Phase II Investigation Work Plan, the discovery of NAPL necessitated that additional delineation activities be performed in the vicinity of the borings. The completed delineation activities are described below in Section 1.2, and the results are summarized on **Figure 2** and **Figure 3**.

Ultimately, excavation of the NAPL containing soil was selected as the remedial response action to address the impacts in the vicinity of B5-098-SB (the Response Area). As shown on **Figure 4**, the majority of the Response Area lies within Sub-Parcel B1-1 with a small portion extending into the adjacent Sub-Parcel B1-2. Sub-Parcel B1-1, which consists of approximately 115 acres, is currently being developed under regulatory oversight of the Maryland Department of the Environment (MDE) and the United States Environmental Protection Agency (USEPA). The response actions described herein were performed in support of the anticipated development as proposed in the Response and Development Work Plan (RADWP) – Area B: Sub-Parcel B1-1 (Revision 0 dated March 1, 2019). Following the conclusion of all development activities, a Development Completion report will be submitted.

This Response Action Completion Report describes the completed work performed in support of future site development.

1.2. NAPL DELINEATION

On January 7, 2016, while screening the soil cores associated with boring B5-098-SB during the Parcel B5 Phase II Investigation, elevated photoionization detector (PID) readings were recorded, strong petroleum odors were noted, and a small amount of visible NAPL was observed. The source of the NAPL is presumed to be a tank which was historically located outside of the former No. 3 Mould Yard and a locomotive/crane repair shop. Two soil borings completed during the Parcel B5 Phase II Investigation (B5-098-SB and B5-099-SB) targeted this former tank. Based on a review of historical drawings, the tank appears to have been an aboveground storage tank (AST) with secondary containment; however, the contents of the tank are unknown. The location of the former tank is shown on **Figure 2**.



To assess the potential mobility of the NAPL from soil to groundwater, a piezometer (B5-098-PZ) was installed. The piezometer was constructed with a screen interval from 2 to 12 feet below ground surface (bgs). NAPL was not detected in B5-098-PZ during the 0-hour, 48-hour, or 30-day gauging events. Groundwater was encountered at a depth of approximately 4.5 feet bgs. During a follow-up gauging event on November 7, 2017 that was performed prior to resubmitting the Parcel B5 Phase II Investigation Report, NAPL was identified with a thickness of 1.8 feet. In accordance with the standard protocols outlined in the approved Parcel B5 Phase II Investigation Work Plan (Revision 1), a total of 21 additional temporary piezometers (with screen intervals ranging between 2 and 15 feet bgs) were subsequently installed to delineate the extent of the NAPL. Another NAPL screening piezometer, B5-099-PZ, was retained as part of the delineation network due to its close proximity to B5-098-PZ (approximately 10 feet away).

NAPL was consistently detected (with varying thicknesses) at six piezometer locations (B5-098-PZ, B5-098B-PZ, B5-098D-PZ, B5-098E-PZ, B5-098G-PZ, and B5-098K-PZ). The results of the delineation are provided in the B5-098 Delineation Completion Report and Proposed Excavation Response Action Work Plan (Response Action Work Plan) dated February 27, 2019 and summarized on **Figure 2** and **Figure 3**. The delineation results indicated that the NAPL impacts in the vicinity of B5-098-PZ were adequately defined in order to implement the response action.

The future Sub-Parcel B1-1 development necessitated that the NAPL piezometer network in the vicinity of piezometer B5-098-PZ be abandoned. Three locations (B5-098C-PZ, B5-098H-PZ, and B5-098I-PZ) had already been abandoned on January 4, 2019 in accordance with the recently approved Logistics Centers Grading Plan for Logistics Centers XI & XII dated November 2, 2018. Permission to abandon the remaining delineation piezometers was granted by the MDE via email on March 15, 2019 following the submission of the Response Action Work Plan. No measurable NAPL was detected in any piezometer which was not previously determined to be impacted. The remaining piezometers were abandoned on March 20 and March 21, 2019.



2.0 SITE RESPONSE ACTIVITIES

The preliminary extent of the excavation required to remove NAPL-contaminated media, as presented in the Response Action Work Plan, was based on the NAPL gauging data from the delineation piezometers and NAPL observed in the soil cores. The proposed excavation boundary for the Response Area is shown on **Figure 2** through **Figure 5**. The actual extent of the excavation (**Figure 5**) was modified based on field observations (odors, staining, etc.), and the final excavation boundary was recorded using a hand-held GPS unit. When an excavation was limited laterally or vertically by below-grade metal structures, the structures were cleared of soil and left in place. Any erosion and sediment control measures that were disturbed during the response action will be reestablished as needed. The following sections provide detailed descriptions of the completed response action. A photographic log of the response action is included in **Appendix A**. All response activities were conducted in accordance with the property-wide Health and Safety Plan (HASP) provided as *Appendix C* of the Sub-Parcel B6-1 RADWP. Excavation work was performed by ACV Enviro (ACV). Response Action oversight was performed by an ARM Environmental Professional (EP).

2.1. HAUL ROAD

The majority of the proposed excavation boundary was located within Sub-Parcel B1-1 with a small portion extending east into the adjacent Sub-Parcel B1-2 (**Figure 4**). The portion of the boundary located within Sub-Parcel B1-2 consisted of an active haul road. In order to complete the required excavation, haul road traffic was rerouted away from the Response Area beginning on May 7, 2019. Following the completion of the excavation, it was backfilled with 2 to 3 inch graded slag aggregate to within 2.5 feet of the existing ground surface, as described in further detail below. On June 3, 2019, FCL Builders and DXI rebuilt the haul road above the slag aggregate backfill on Sub-Parcel B1-2 prior to the placement of geotextile and compacted soil. Thus, ARM was unable to observe or assess the backfill material in the easternmost portion of the Response Area, as indicated on **Figure 6**.

2.2. SOIL MANAGEMENT

Soil was excavated from the Response Area from April 16, 2019 to May 15, 2019. Excavated material was segregated into stockpiles located adjacent to the excavation based on field indications of contamination. Excavated soils from the Response Area which did not exhibit field indications of contamination were placed in a single stockpile to the northwest of the excavation, and soils which appeared to be impacted by NAPL were stockpiled to the north of the excavation. As stated in the agency-approved Excavation Plan, the criteria that triggered the need for segregation included observed NAPL or evidence of staining, and/or strong odors. The surface soils encountered during excavation were predominantly composed of materials placed during general grading and site preparation activities. These materials exhibited no evidence of NAPL



impacts. Soils in discrete areas or at depths which did not exhibit visual/olfactory evidence of NAPL contamination were stockpiled separately. The base of the excavation was a gray clay material with no evidence of NAPL contamination.

A total of approximately 5,700 cubic yards (bank) of soil were excavated from the Response Area. Impacted soil was stockpiled on polyethylene sheeting. Non-impacted soils were stockpiled on uncovered ground surface. Both the impacted and non-impacted stockpiles remained covered with polyethylene sheeting when the stockpiles were not actively being used and at the end of each day, in order to minimize dust and prevent run-on/runoff. A weighted cover system was used to keep the covers in place.

Composite samples, each containing 10 random aliquots, were collected from the impacted stockpiles and submitted to Caliber Analytical Services for laboratory testing at a rate of one sample for every 500 cubic yards of material. The composite samples were analyzed for TCLP Metals, TCLP volatile organic compounds (VOCs), TCLP semi-volatile organic compounds (SVOCs), and PCBs to determine if the material needed to be disposed of at an off-site hazardous landfill or, if non-hazardous, at the on-site landfill (Greys). Laboratory results from this stockpile testing are included in **Appendix B**.

All waste characterization sample results indicated that the excavated materials in the impacted stockpiles were non-hazardous, and no off-site disposal was required. All excavated soils, from both the impacted and non-impacted stockpiles, were transported to Greys Landfill. A total of approximately 3,200 cubic yards of bulk non-impacted soil (approximately 2,400 cy bank) and 4,600 cubic yards of bulk impacted non-hazardous soil (approximately 3,500 cy bank) were disposed of in Greys Landfill.

2.3. WATER MANAGEMENT

Due to the NAPL impacts extending into and below the water table, groundwater was encountered during excavation activities. During the removal of water-saturated soil, the excavator operator allowed the excavator's bucket to drain excess water prior to placing the material in the dump truck. Groundwater and accumulated stormwater (along with any accumulated NAPL) were pumped from the excavations into a vacuum truck, and with permission from Tradepoint Atlantic personnel, transported to the Humphreys Creek Wastewater Treatment Plant (HCWWTP). Approximately 139,000 gallons of water were removed from the excavation and conveyed to the HCWWTP.

2.4. DUST MONITORING

A real-time dust meter (ThermoElectron Corporation Personal Data RAM 1000AN) was utilized to monitor the dust produced during excavation activities. Daily calibration of the real-time dust meter was required per the QAPP to ensure accurate readings by the instrument. Dust



concentrations were recorded in the field book by ARM's EP every 15 minutes during excavation activities. Dust monitor readings are provided in **Appendix C**. No dust concentrations exceeding 3.0 mg/m^3 were generated during excavation activities. Heavy truck traffic along the haul road adjacent to the Site produced some visible dust, but no levels exceeding 3.0 mg/m^3 were sustained in the Response Area.

2.5. SUBGRADE STRUCTURES

Buried concrete, brick, and metal structures were encountered during excavation activities. Several concrete footers and a buried brick structure filled with sand were removed. One metal structure along the southwestern edge of the excavation was left in place and cleared of all soil. Several wood railroad ties and a length of metal rail line were also removed from the eastern half of the excavation. Brick rubble was transported to Greys Landfill with the non-impacted soil. The concrete and metal rubble were collected from the Response Area by MCM Management Corp (MCM) and Owl Metals Inc., respectively. The railroad ties have been stockpiled on site for future disposal.

2.6. DEEP WELL ABANDONMENT

A deep production well was located in the western portion of the proposed excavation boundary. The deep well was abandoned by A.C. Schultes from May 2, 2019 to May 7, 2019. The water displaced from the well casing during grouting was pumped into a vacuum truck and transported to the HCWWTP. The grout was allowed to cure for 6 days before excavation resumed in the vicinity of the deep well. During excavation, the concrete well pad and approximately 10 feet of well casing were removed.

2.7. BACKFILLING

Following the completion of the remedial excavation, notification was provided to the MDE. Representatives from the MDE visited the Response Area on May 13, 2019 and gave approval to backfill following their instructions to excavate additional identified impacted material in a few small areas along the northern perimeter of the main excavation area.

On May 23, 2019, backfilling of the excavation began using poorly graded coarse slag aggregate with a maximum particle size of approximately 3 inches (i.e. coarse slag) obtained from elsewhere on the Tradepoint Atlantic property. On May 28, 2019, at the request of Baltimore County, backfill operations were halted and the remaining portion of the deep well within the excavation was uncovered so it could be inspected by A.C. Schultes. A.C. Schultes observed that the well was sealed, and backfilling resumed. On June 5, 2019, the coarse slag placement within the excavation was completed to an approximate depth of 2.5 feet below the surrounding surface grades.



The remaining 2.5 feet depth was backfilled with three lifts of well-graded sand and aggregate (i.e. fine slag) sourced from elsewhere on the Tradepoint Atlantic property. ARM performed a laboratory gradation on the fine slag material. See the grain size distribution report for Sample SF-3, S-1 in **Appendix D** for details. No more than 12 inches of loose fine slag were placed for each lift prior to compaction. Prior to the placement of the fine slag, a layer of geotextile was placed atop the exposed coarse slag to reduce the potential for fine particle migration into the placed coarse slag during the compaction activities and beyond.

Compaction efforts were observed by ARM, and in-place moisture-density testing was completed for the backfilled materials. The Contractor compacted the fine slag backfill with three complete passes on each lift with a 10-ton (static weight) vibratory padfoot roller. To confirm consistency of material gradation and uniformity of compaction procedures, the EP measured the density and moisture of each lift of compacted backfill at 6 evenly spaced locations with a Troxler Model 3440 nuclear moisture-density gauge at a minimum frequency of 1 test per 2,500 square feet of backfill area. Acceptance of adequate compaction was based on visual observation of each completed lift to confirm non-movement during a proof-roll test.

The in-place moisture-density tests results and locations for each day of backfill placement are documented in Appendix E. Following the performance of in-place moisture-density tests for a given lift, the proof-roll procedure was performed across the entire footprint of each lift with a loaded off-road truck to identify potential areas of yielding and movement within the compacted fine and coarse slag backfill under the observation of the EP. Upon the completion of the proof roll and satisfactory observations of general "nonmovement" within the compacted lift's footprint area, the lift was approved by the EP and placement of compacted slag fines for the subsequent lift commenced. This process was performed until the compacted backfill level matched the surrounding existing grades around the perimeter of the excavation. For all three placed lifts of compacted fine slag backfill, ARM's EP did not observe movement or yielding of the compacted materials upon review of rolling with the vibratory roller or upon review of proof rolling with the off-road truck throughout each lift's respective footprint. Proof roll results are presented in Appendix E along with the results of the moisture-density tests. While the acceptance of compaction of the backfill was based on non-movement, the moisture and density data has been included with this report to document material consistency and the actions taken in the field. Backfilling activities in this manner were concluded on June 7, 2019.



FIGURES













Depth (ft)	Area (ft ²)
7	450
8	3,000
8.5	1,450
10	9,840
11.5	910
15	290
Volume (ft ³)	152,690
Volume (yd ³)	5,655



Entire excavation backfilled with 2-3 inch graded slag aggregate to a depth of 2.5 feet below ground surface.

Geotextile placed over slag aggregate

Placement and compaction of slag fines overseen by ARM

Section of haul road installed by FCL and DXI

Placement and compaction of slag fines not overseen by ARM

cel B5: B5-098 Response Area Haul Road Installation June 20, 2019		Figure 6
	Tradepoint Atlantic	
ARM Group Inc.	Baltimore Coun	ty, MD
0 5 10 20	EnviroAnalytics	Group
Feet	ARM Project 1604	43M-10

APPENDIX A



04/16/19: View to the west of the impacted soil stockpile area.



04/16/19: View to the south of the start of excavation at the B5-098 Response Area.



04/17/19: View to the south of the excavation in progress.



04/18/19: View to the east of covered stockpiles of soil from the B5-098 excavation.



04/18/19: View to the northeast of the excavation in progress.



04/22/19: View to the east of concrete structure demolition in progress from the B5-098 excavation.



05/01/19: A.C. Schultes begins removing the pump from the western edge of the excavation site.



05/07/19: View to the north of the eastern boundary of the excavation site where a water drain line was exposed during the installation of the temporary silt fence.



05/09/19: View to the south of the railroad line that ran north-south within the eastern portion of the pit.



05/09/19: View to the southeast of the water level due to groundwater infiltration.



05/13/19: View to the southeast of the water level after a heavy rain event over a weekend from the previous photo. A sheen is present on the surface of the water.



05/22/19: View to the west of the ramp that was constructed to allow for equipment to drive into the pit.



05/23/19: View to the northeast of the water level after dewatering was completed.



05/28/19: View of the uncovered deep well prior to inspection. The well was located directly beneath the ramp that led into the excavation.



06/03/19: View to the northeast of the final level of slag fill 2.5 feet below the surface.



06/03/19: View to the south of the eastern edge of the excavation pit after FCL Builders' operators removed the temporary silt fence and laid down slag for road construction.



06/05/19: Slag fines were used as the final backfill material. Geofabric was placed on top of the larger slag before the slag fines were added.



06/07/19: View to the south of the excavation site after all backfilling and compaction testing had been completed.

APPENDIX B


EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/17/19
 14:40

 Date Received:
 04/19/19
 11:42

 Date Issued:
 04/23/19

Field Sample ID:	Cell 1-4/16/19		Matrix:	Soil			La	b ID: 19041	903-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	tch: 22068
Percent Solids		79	%			SM2540G	04/19/19	04/22/19 10:12	AC
Polychlorinated Biphe	enyls							Bat	tch: 22072
Aroclor 1016		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1221		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1232		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1242		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1248		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1254		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
Aroclor 1260		ND	mg/kg	0.33	50	EPA 8082	04/22/19	04/22/19 16:45	DBS
TCLP Metals								Bat	tch: 22069
Arsenic		ND	mg/L	0.5	5	1311/6020A	04/22/19	04/22/19 14:00	MEL
Barium		ND	mg/L	10	100	1311/6020A	04/22/19	04/22/19 14:00	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	04/22/19	04/22/19 14:00	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	04/22/19	04/22/19 14:00	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	04/22/19	04/22/19 14:00	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	04/22/19	04/22/19 14:00	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	04/22/19	04/22/19 14:00	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	04/22/19	04/22/19 14:00	MEL
TCLP Semi-Volatiles								Bat	tch: 22071
2-Methylphenol		ND	ug/L	100	200000	1311/8270	04/22/19	04/22/19 16:05	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	04/22/19	04/22/19 16:05	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	04/22/19	04/22/19 16:05	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	04/22/19	04/22/19 16:05	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	04/22/19	04/22/19 16:05	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	04/22/19	04/22/19 16:05	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	04/22/19	04/22/19 16:05	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	04/22/19	04/22/19 16:05	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	04/22/19	04/22/19 16:05	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	04/22/19	04/22/19 16:05	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	04/22/19	04/22/19 16:05	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 04/17/19 14:40 Date Received: 04/19/19 11:42 Date Issued: 04/23/19

SDG Number:	19041903
-------------	----------

Field Sample ID:	Cell 1-4/16/19		Matrix:	Soil			La	b ID: 19041	903-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
TCLP Volatiles								Ba	tch: 22073
Benzene		ND	ug/L	24	500	1311/8260	04/23/19	04/23/19 12:17	GFH
Carbon Tetrachloride	;	ND	ug/L	24	500	1311/8260	04/23/19	04/23/19 12:17	GFH
Chloroform		ND	ug/L	24	6000	1311/8260	04/23/19	04/23/19 12:17	GFH
1,2-Dichloroethane (I	EDC)	ND	ug/L	24	500	1311/8260	04/23/19	04/23/19 12:17	GFH
Tetrachloroethene		ND	ug/L	24	700	1311/8260	04/23/19	04/23/19 12:17	GFH
Vinyl Chloride		ND	ug/L	24	200	1311/8260	04/23/19	04/23/19 12:17	GFH
2-Butanone (MEK)		ND	ug/L	49	200000	1311/8260	04/23/19	04/23/19 12:17	GFH
Chlorobenzene		ND	ug/L	24	100000	1311/8260	04/23/19	04/23/19 12:17	GFH
1,4-Dichlorobenzene		ND	ug/L	24	7500	1311/8260	04/23/19	04/23/19 12:17	GFH
1,1-Dichloroethene		ND	ug/L	24	700	1311/8260	04/23/19	04/23/19 12:17	GFH
Trichloroethene		ND	ug/L	24	500	1311/8260	04/23/19	04/23/19 12:17	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

QC Chemist REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



Chain of Custody Record

	Equipo Analytica Graup			E-mail a	ddress:	icalenda@	enviroar	nalyticsgrou	.up.com		SD	G Num	ber:		19041903
Customer:	EnviroAnalytics Group	Construction of the second		Project	Name:	TMC - S	ockpil	e Sampl	B5-0	18 KCEIVI	Sar	npled l	oy:		Bill Trentzsch
Contact/Report to:	James Calenda	a ya mana ata a ang a sa ang ang ang ang ang ang ang ang ang an		Drojact	Manahar	160442	M - 10	0 -5		NU INANGLARI KATANAN K	PO	Numb	er:		
Phone:	314-620-3056 	THE REAL PROPERTY AND ADDRESS OF		Cite	ootion:	Sparrow	a Poin	t MD	antan ((), and () and () and () and ()		Pa	ae /	of	1	
Fax:		an a		Site Loc	cauon: I	Spanow	ST OIL	0 1	1		5 94		-	-treamacarooto	201
	a di Bana mangkanyakan kana kana kana kana kana kana k		alber stransformen i senar i ne antiken senar	T			1	Analys	is ked	llestea		Ī	T	1	ישרין איז
					Preservat	ive			\square					/	7
	Field Severals ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *	PCBs 8082	iccp metals	Vecs	53						Sampling Remarks/ Comments
Lab Number	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/17/19	1440	1	Soil	X	XX	$\langle X \rangle$							
				-									_		
				-											
and the second	40														
						-									
and a second									-	And the second					
			-	_					_					-	
														-	
an en tel de Bastan d									1	<u> </u>					
Relinguished by:	With Par	7	Date/Tim	e:	4/17/19	1645	D	eliverab	les:	Rec	eipt Te	mpera	ture:	Tur	maround Time:
Bacolyad by	Pameleo		Date/Tim	e:	liglig	1142	1	11 111 CL	P EDD	Te	əmp:	(On	lce	STE	Next Day 2-Day Uther
Relinquished by:			Date/Tim	e:			C	ustody	Seals:	Comm	ents/S	pecial	Instru	ctions	3.
Deschad by			Date/Tim	e:				Sample	Cooler						
Received by.			Date/Tim	ie:				Delivered	by client						
Received by:			Date/Tim	10:				CASCO	ourier			and the second			

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

[Quoted text hidden]

image002.jpg 1K

Andrea Castillo <amc@caslabs.net> To: Gerald Walsh <gwalsh@armgroup.net> Fri, Apr 19, 2019 at 12:36 PM

Hi Gerald,

We just received the samples from yout B5-098 Excavation project. Please confirm turn around time. See attached COC.

Thanks, Andrea [Quoted text hidden]

2 atta	achments	
۲	image002.jpg 1K	
1 9	9041903.pdf 57K	

Gerald Walsh <gwalsh@armgroup.net> To: Andrea Castillo <amc@caslabs.net>

Sorry about that. 2 day turn around.

Gerald Walsh, E.I.T. Staff Engineer ARM Group Inc. Phone: 410-290-7775 x2015 Cell: 570-903-7540

From: Andrea Castillo <amc@caslabs.net> Sent: Friday, April 19, 2019 12:37 PM To: Gerald Walsh Subject: Re: Sample Pickup

[Quoted text hidden]

Andrea Castillo <amc@caslabs.net> To: Gerald Walsh <gwalsh@armgroup.net>

Fri, Apr 19, 2019 at 1:54 PM

One more thing. Just to make sure, the SVOCs and VOCs are **not** TCLP? [Quoted text hidden]

image002.jpg 1K

Gerald Walsh <gwalsh@armgroup.net> To: Andrea Castillo <amc@caslabs.net>

Sorry, yes they are TCLP.

https://mail.google.com/mail/u/0?ik=7a85603df9&view=pt&search=all&permthid=thread-f%3A1631160542937061178&simpl=msg-f%3A163116054293... 3/4 PDF 4 of 4

Fri, Apr 19, 2019 at 1:37 PM

Fri, Apr 19, 2019 at 2:31 PM



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/23/19
 14:30

 Date Received:
 04/24/19
 12:03

 Date Issued:
 04/26/19

Field Sample ID:	Cell 2 - 4/17/19		Matrix:	Soil			La	ib ID: 190424	401-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22088
Percent Solids		83	%			SM2540G	04/24/19	04/25/19 10:06	AC
Polychlorinated Biphe	enyls							Bat	ch: 22082
Aroclor 1016		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1221		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1232		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1242		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1248		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1254		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
Aroclor 1260		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 13:52	DBS
TCLP Metals								Bat	ch: 22090
Arsenic		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:15	MEL
Barium		ND	mg/L	10	100	1311/6020A	04/25/19	04/26/19 11:15	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	04/25/19	04/26/19 11:15	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:15	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:15	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	04/25/19	04/26/19 11:15	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	04/25/19	04/26/19 11:15	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:15	MEL
TCLP Semi-Volatiles								Bat	ch: 22091
2-Methylphenol		ND	ug/L	100	200000	1311/8270	04/25/19	04/25/19 17:40	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	04/25/19	04/25/19 17:40	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	04/25/19	04/25/19 17:40	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	04/25/19	04/25/19 17:40	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	04/25/19	04/25/19 17:40	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	04/25/19	04/25/19 17:40	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	04/25/19	04/25/19 17:40	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	04/25/19	04/25/19 17:40	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	04/25/19	04/25/19 17:40	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	04/25/19	04/25/19 17:40	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	04/25/19	04/25/19 17:40	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/23/19
 14:30

 Date Received:
 04/24/19
 12:03

 Date Issued:
 04/26/19

SDG Number:	19042401
-------------	----------

Field Sample ID:	Cell 2 - 4/17/19		Matrix:	Soil			La	b ID: 190424	401-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22067
Benzene		ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:03	GFH
Carbon Tetrachloride	9	ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:03	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	04/25/19	04/25/19 15:03	GFH
1,2-Dichloroethane (I	EDC)	ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:03	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	04/25/19	04/25/19 15:03	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	04/25/19	04/25/19 15:03	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	04/25/19	04/25/19 15:03	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	04/25/19	04/25/19 15:03	GFH
1,4-Dichlorobenzene		ND	ug/L	25	7500	1311/8260	04/25/19	04/25/19 15:03	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	04/25/19	04/25/19 15:03	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:03	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

QC Chemist he Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/23/19
 14:40

 Date Received:
 04/24/19
 12:03

 Date Issued:
 04/26/19

Field Sample ID:	Cell 3 - 4/23/19		Matrix:	Soil			La	b ID: 190424	401-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22088
Percent Solids		81	%			SM2540G	04/24/19	04/25/19 10:06	AC
Polychlorinated Biphe	enyls							Bat	ch: 22082
Aroclor 1016		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1221		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1232		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1242		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1248		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1254		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
Aroclor 1260		ND	mg/kg	0.38	50	EPA 8082	04/25/19	04/25/19 14:19	DBS
TCLP Metals								Bat	ch: 22090
Arsenic		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:38	MEL
Barium		ND	mg/L	10	100	1311/6020A	04/25/19	04/26/19 11:38	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	04/25/19	04/26/19 11:38	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:38	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:38	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	04/25/19	04/26/19 11:38	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	04/25/19	04/26/19 11:38	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	04/25/19	04/26/19 11:38	MEL
TCLP Semi-Volatiles								Bat	ch: 22091
2-Methylphenol		ND	ug/L	100	200000	1311/8270	04/25/19	04/25/19 18:20	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	04/25/19	04/25/19 18:20	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	04/25/19	04/25/19 18:20	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	04/25/19	04/25/19 18:20	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	04/25/19	04/25/19 18:20	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	04/25/19	04/25/19 18:20	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	04/25/19	04/25/19 18:20	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	04/25/19	04/25/19 18:20	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	04/25/19	04/25/19 18:20	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	04/25/19	04/25/19 18:20	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	04/25/19	04/25/19 18:20	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/23/19
 14:40

 Date Received:
 04/24/19
 12:03

 Date Issued:
 04/26/19

SDG Number: 19042401

Field Sample ID:	Cell 3 - 4/23/19		Matrix:	Soil			La	b ID: 190424	401-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22067
Benzene		ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:34	GFH
Carbon Tetrachloride		ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:34	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	04/25/19	04/25/19 15:34	GFH
1,2-Dichloroethane (E	EDC)	ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:34	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	04/25/19	04/25/19 15:34	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	04/25/19	04/25/19 15:34	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	04/25/19	04/25/19 15:34	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	04/25/19	04/25/19 15:34	GFH
1,4-Dichlorobenzene		ND	ug/L	25	7500	1311/8260	04/25/19	04/25/19 15:34	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	04/25/19	04/25/19 15:34	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	04/25/19	04/25/19 15:34	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

QC Chemist he Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.



8851 Orchard Tree Lane Towson, MD 21286 Phone: 410.825.1151 Fax: 410.825.2126 www.caslabs.net

Chain of Custody Record

				IIGHII C		,001 y											$\int I$	
]			addreas.	icalandar	Denviro	analytics	soroup.co	om		SDG N	Jumb	er:		191	0424	01
ustomer:	EnviroAnalytics Group	a (yanupagala mwananana kin casanala mwanaka)		E-mail a	iddress.	TILAG	Ciocla	vile Sa	melina	L.		Samp	led by	F 0		Bill Tren	nizsch-M.	Repier C
Contact/Report to:	James Calenda	and a state of the		Project	Name:	HWIG -	ZAA JZ	S-E	85-0	Xart	ver	PO NI	imbei	26 9				and last water cutter or control
Phone:	314-620-3056	any in the second water and the second s		Project	Number:	16099	y ((5-5 	2			Page	1	of	1	Course of the Association of the Association		
-ax:		an a		Site Loo	cation:	ISparro	ws Po	INT, IVIL		CODE CODE CODE CODE CODE CODE CODE CODE	l	1 0.90		***	NUMERIC AND ADDRESS OF			
East:	Field Sample ID Cell 2 - 4/17/19 Cell 3 - 4/23/19	Date Sampled 24/23/19 24/23/19	Time Sampled 1430 1440 Date/Tim Date/Tim	No. of Bottles	Proservi Matrix * 53/1 50/1 50/1		x x x x x x x x x x x x x x x x x x x	Ana 201 0721 X X X Deliv I II I	alysis I 2012 J 2012 J X X X Classical CLP cody Set	s: EDD	Rece	pipt Tem mp:			Tur	San	npling Ren Comment d Time: ay 2-Day C	narks/ ts
Relinquished by:			Date/Th	me:				Sam	nple Co	ooler								
Received by:			Date/Ti	me:				Deliv	vered by	client								
Relinquished by:			Date/Ti	me:			gangin kangangan kanga	- 6	AS Cour	rier								
Received by:			Date/Ti	me:	1	an na an tha tha tha		1		all have mentioned								

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

_

Chain of Custody Record

	Γ			P2 00021	adalwaaar				lanaroup	1 0000]	SDG	Numb	oer:		1900	12407	7
Customer:	EnviroAnalytics Group	a z nie zawania w stawania in tan na ni ni wawanja mata ingenia.		Busiast	AUGIESS:	TIM	Stock	coilo C	Sametir	TARC-	098	Sami	oled b	V:		Bill Tren	izsch	
Contact/Report to:	James Calenda	ang paman ang mani salari Managi Kantaryoning manakanakanakanaka		Project	. Name:	Via Ling a - las E				F E	XCAI				9999999 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 19	******		
Phone:	314-620-3056	NUMBER OF STREET, STRE		Project Number: 100			10099387-1005				Pore / of /							
Fax:		THE REAL PROPERTY AND INCOMENTAL PROPERTY OF THE PROPERTY OF T		Site Lo	cation:	Sparro	ows P	oint, A	/ID		amagana .	Page		. 01	ď			
	a anna a suid a san a than a dhan tha than a san a chan an a		oliki suraktiona tanut cinat yang papanone.			T		A	nalysis	s Requ	ested	1	Т		1	1	na fan fan fan de skrifter fan de fan de fan de fan de fan de skrifter fan de skrifter fan de skrifter fan de s	runuuna konsunianan
					Preservat	ive							1	ļ	ļ	ļ		
			Time Sampled	No. of Bottles	Matrix *	PCEs 8082	Terem	TELP VIDE	Tell Shar							Sam	pling Rema Comments	rks/
Lab Number	Field Sample ID	Van Sampleo	NED		Soil	X	X	x	×									
	(FUT- 7/29/19	16111						LINE CHIRAC										
			an a	-									1					
and the second																		
andre and a state of the state													-			Second Constant Conference Conference		
and the second second and the second s			and the second se											1			and and the second s	
	active contract in the first of the second														-	adara and a second s		And the second se
									+				-					
															-		and a subset of the subset	n zan sette en
Contract Res of The Contract of Contract o							-						-	_	-			
Relinguished by:	Jall SCHR	INER	Date/Tim	10:	4/24/19	152	3	Deliv	verable	98:	Rece	pt Ten	nperat	ure:	Turi	naround	Time:	
Peceived by:	MARCH -7/.	Yan	Date/Tim	ie:	4/24/19	16:3	000	1 11	III CLP	EDD	Terr	ip:	Onl	ce	STD	Next Day	2-Day Othe	[
Relinquished by:	Mark W	Ng M	Date/Tim	ne:	4/24/19	16:1	15	Cus	tody S	eals: C	Comments/Special Instructions:							
Received by:	alat	Ð	Date/Tim	ie:	4/24/19	169	5	Deli	vered by	clien								
Relinquished by:			Date/Tin	nè:				- 0	CAS Cou	rier								
Received by:		NAME OF TAXABLE PARTY OF TAXABLE PARTY.	Date/11n	16:				1	and a construction of the local data				2007 A 1940 A					

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/25/19
 14:25

 Date Received:
 04/26/19
 10:25

 Date Issued:
 05/03/19

Field Sample ID:	Cell 5- 4/25/19		Matrix:	Soil			La	ib ID: 19042	602-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22095
Percent Solids		83	%			SM2540G	04/26/19	04/29/19 10:23	AC
Polychlorinated Biphe	enyls							Bat	ch: 22097
Aroclor 1016		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1221		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1232		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1242		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1248		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1254		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
Aroclor 1260		ND	mg/kg	0.33	50	EPA 8082	04/29/19	04/29/19 15:06	DBS
TCLP Metals								Bat	ch: 22102
Arsenic		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:35	MEL
Barium		ND	mg/L	10	100	1311/6020A	04/30/19	04/30/19 14:35	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	04/30/19	04/30/19 14:35	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:35	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:35	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	04/30/19	04/30/19 14:35	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	04/30/19	04/30/19 14:35	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:35	MEL
TCLP Semi-Volatiles								Bat	ch: 22108
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/01/19	05/02/19 15:31	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/01/19	05/02/19 15:31	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/01/19	05/02/19 15:31	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/01/19	05/02/19 15:31	GFH
Hexachlorobenzene)	ND	ug/L	100	130	1311/8270	05/01/19	05/02/19 15:31	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/01/19	05/02/19 15:31	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/01/19	05/02/19 15:31	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/01/19	05/02/19 15:31	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/01/19	05/02/19 15:31	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/01/19	05/02/19 15:31	GFH
Hexachlorobutadier	ie`	ND	ug/L	100	500	1311/8270	05/01/19	05/02/19 15:31	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/25/19
 14:25

 Date Received:
 04/26/19
 10:25

 Date Issued:
 05/03/19

19042602

Field Sample ID:	Cell 5- 4/25/19		Matrix:	Soil			La	b ID: 19042	602-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
TCLP Volatiles								Bat	ch: 22123
Benzene		ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 12:41	GFH
Carbon Tetrachloride		ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 12:41	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/03/19	05/03/19 12:41	GFH
1,2-Dichloroethane (E	EDC)	ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 12:41	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/03/19	05/03/19 12:41	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/03/19	05/03/19 12:41	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/03/19	05/03/19 12:41	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/03/19	05/03/19 12:41	GFH
1,4-Dichlorobenzene		ND	ug/L	25	7500	1311/8260	05/03/19	05/03/19 12:41	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/03/19	05/03/19 12:41	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 12:41	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Ubher

SDG Number:

QC Chemist

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/25/19
 14:27

 Date Received:
 04/26/19
 10:25

 Date Issued:
 05/03/19

Field Sample ID:	Cell 6- 4/25/19		Matrix:	Soil			La	ab ID: 190420	302-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22095
Percent Solids		84	%			SM2540G	04/26/19	04/29/19 10:23	AC
Polychlorinated Biphe	enyls							Bat	ch: 22097
Aroclor 1016		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1221		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1232		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1242		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1248		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1254		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
Aroclor 1260		ND	mg/kg	5.9	50	EPA 8082	04/29/19	04/30/19 12:06	DBS
TCLP Metals								Bat	ch: 22102
Arsenic		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:39	MEL
Barium		ND	mg/L	10	100	1311/6020A	04/30/19	04/30/19 14:39	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	04/30/19	04/30/19 14:39	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:39	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:39	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	04/30/19	04/30/19 14:39	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	04/30/19	04/30/19 14:39	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	04/30/19	04/30/19 14:39	MEL
TCLP Semi-Volatiles								Bat	ch: 22108
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/01/19	05/02/19 16:10	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/01/19	05/02/19 16:10	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/01/19	05/02/19 16:10	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/01/19	05/02/19 16:10	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/01/19	05/02/19 16:10	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/01/19	05/02/19 16:10	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/01/19	05/02/19 16:10	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/01/19	05/02/19 16:10	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/01/19	05/02/19 16:10	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/01/19	05/02/19 16:10	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/01/19	05/02/19 16:10	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 04/25/19
 14:27

 Date Received:
 04/26/19
 10:25

 Date Issued:
 05/03/19

19042602

Field Sample ID:	Cell 6- 4/25/19		Matrix:	Soil			La	b ID: 19042	602-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	tch: 22123
Benzene		ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 13:12	GFH
Carbon Tetrachlorid	le	ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 13:12	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/03/19	05/03/19 13:12	GFH
1,2-Dichloroethane	(EDC)	ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 13:12	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/03/19	05/03/19 13:12	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/03/19	05/03/19 13:12	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/03/19	05/03/19 13:12	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/03/19	05/03/19 13:12	GFH
1,4-Dichlorobenzen	e	ND	ug/L	25	7500	1311/8260	05/03/19	05/03/19 13:12	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/03/19	05/03/19 13:12	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/03/19	05/03/19 13:12	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Ubher

SDG Number:

QC Chemist

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic Results reported on a dry weight basis.



Chain of Custody Record

		aller (E-mail :	nddress:	licalenda	Øenvir	oanalyti	csproup.	.com		SDG	Numb	oer:		19	04260	R
Customer:	EnviroAnalytics Group	n diraman yan kalina na kalina ya na kalina kalina kali		Project	Name:	TMC -	Stock	pile S	amplin	Q EI	CAVATTO	Sam	oled b	y:		Bill Tre	ntzsch	Statement (Christian Carroland Inc. 10
Contact/Report to:	James Calenda	er birlandi, slatis rajat til konstrukti förstartar första säksett medanati		Project	Number	160.	143	m-10	-5	Second Second	AND CONTRACTOR OF	PON	umbe	9":			www.shreet.com	2465 6870 1 10 10 10 10 10 10 10 10 10 10 10 10
Phone:	314-620-3056	an sa an		Cita La	numor.	Sparro	WS P	nint M	D	1044040,499408-381W		Page	1	of	1			
Fах:		ana ana amin'ny fanina amin'ny fanina amin'ny fanina amin'ny fanina amin'ny fanina amin'ny fanina amin'ny fanin		Site LO	Gauon.	Τοραπο	0001	A		Dog	upeted		CHARLEN THE CONTRACTOR	•	-preservation of the			
	n na mananananan yana kata mananan manan kata kata kata kata kata kata kata			T	1 Owners	-theo	T	AI	laiysis	s requ	liesten		1		1		engenetis d'arrait et d'in fait et d'arrait d'arrait d'arrait d'arrait d'arrait d'arrait d'arrait d'arrait d'ar	Walk Contraction Contraction Contraction Contraction
			Time	No. of	Matrix *	CEs 8082	Telp m	Take Vaci	Telp Svars					/		Sa	mpling Re	marks/ Its
Lab Number	Field Sample ID	Date Sampled	Sampleo	Boules	INGERIA			1			1							
	CELL 5 - 4/25/18	4/15/19	1425		Jon							27.792) - C.	-				2.2000 Alexandro (10000000 Alexandro)	
	CELL 6 - 4/25/19	4/15/15	1427		JOIL		0.0431000001204					-						
					_		an and a state of the											
	1																	
Construction of Construction Construction Statements of Construction		-												-	-			<u>1998 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997 - 1997</u>
and the second															_	gra kaya kutu tan ta da da ak gilika	ang management des antes a filter bases and a	
n persona anti all'anna ana anti anti dependente a su su di all'anti anti anti anti anti anti anti anti	general and an												_		-			
and the set of the set															_		warden and the second	
Annual Research Stranger Strange													_	_				
Relinguished by:	6 M SCHRIF	(ER_	Date/Tim	00:	24/25/1	9 152	6	Deliv	erable	s:	Rece	ipt Ten	perat	ure:	Tur	naroun	d Time:	
Pacelyad by:	Panche	e	Date/Tim	ie:	4/26/19	1 10	22	1 11	III CLP	EDD	Ten	ip:	_ (On I	ce	USI	Y Next D	ay 2-Day O	uiei
Relinquished by:			Date/Tim	ie:		Custody Seals: Comments/Special Instructions:												
Received by:			Date/Tin	10:		Accession of the				aliant								
Relinquished by:			Date/Tin	<u>1e:</u>				Deliv	AS Cou	rier								
Received by:			Date/Tin	10:				1 6	C	/				20000000000000000000000000000000000000	agan indensi (utan)		anna dheannan a daoine anna dheannan a	

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/01/19
 13:55

 Date Received:
 05/03/19
 12:52

 Date Issued:
 05/07/19

Field Sample ID:	Cell 7 - 5/1/19		Matrix:	Soil			La	310-01	
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22126
Percent Solids		81	%			SM2540G	05/03/19	05/07/19 12:11	DBS
Polychlorinated Biphe	enyls							Bat	ch: 22134
Aroclor 1016		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1221		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1232		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1242		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1248		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1254		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
Aroclor 1260		ND	mg/kg	3.4	50	EPA 8082	05/06/19	05/06/19 20:05	DBS
TCLP Metals								Bat	ch: 22129
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/06/19	05/06/19 14:49	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/06/19	05/06/19 14:49	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/06/19	05/06/19 14:49	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/06/19	05/06/19 14:49	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/06/19	05/06/19 14:49	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/06/19	05/06/19 14:49	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/06/19	05/06/19 14:49	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/06/19	05/06/19 14:49	MEL
TCLP Semi-Volatiles								Bat	ch: 22132
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/06/19	05/06/19 18:34	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/06/19	05/06/19 18:34	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/06/19	05/06/19 18:34	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/06/19	05/06/19 18:34	GFH
Hexachlorobenzene	9	ND	ug/L	100	130	1311/8270	05/06/19	05/06/19 18:34	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/06/19	05/06/19 18:34	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/06/19	05/06/19 18:34	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/06/19	05/06/19 18:34	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/06/19	05/06/19 18:34	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/06/19	05/06/19 18:34	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/06/19	05/06/19 18:34	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/01/19
 13:55

 Date Received:
 05/03/19
 12:52

 Date Issued:
 05/07/19

Project Number: 160443M-	10-5				SD	G Number	: 190503 1	10
Field Sample ID: Cell 7 - 5/1/19		Matrix:	Soil			La	b ID: 190503	310-01
	Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles							Bat	ch: 22137
Benzene	ND	ug/L	25	500	1311/8260	05/07/19	05/07/19 12:17	GFH
Carbon Tetrachloride	ND	ug/L	25	500	1311/8260	05/07/19	05/07/19 12:17	GFH
Chloroform	ND	ug/L	25	6000	1311/8260	05/07/19	05/07/19 12:17	GFH
1,2-Dichloroethane (EDC)	ND	ug/L	25	500	1311/8260	05/07/19	05/07/19 12:17	GFH
Tetrachloroethene	ND	ug/L	25	700	1311/8260	05/07/19	05/07/19 12:17	GFH
Vinyl Chloride	ND	ug/L	25	200	1311/8260	05/07/19	05/07/19 12:17	GFH
2-Butanone (MEK)	ND	ug/L	50	200000	1311/8260	05/07/19	05/07/19 12:17	GFH
Chlorobenzene	ND	ug/L	25	100000	1311/8260	05/07/19	05/07/19 12:17	GFH
1,4-Dichlorobenzene	ND	ug/L	25	7500	1311/8260	05/07/19	05/07/19 12:17	GFH
1,1-Dichloroethene	ND	ug/L	25	700	1311/8260	05/07/19	05/07/19 12:17	GFH
Trichloroethene	ND	ug/L	25	500	1311/8260	05/07/19	05/07/19 12:17	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Ubher

QC Chemist for the Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



Chain of Custody Record

Cucéamat"	EnviroAnalytics Group		121	E-mail a	address:	icalenda	a@envi	roanaly	rticsgrou	ip.com			SDG	Numl	oer:		190	15031	C
Contact/Report fo:	James Calenda	han (Lambaran Bana an transmission and the Constraint of the Const		Project	Name: -	TMC -	Stoc	kpile (Sampli	5-018	EXEN		Samp	oled b	y:		Bill Tre	ntzsch ^A	Beplach
Conductoreport to:	314-620-3056	nar v anto an man na colonne i na star marca a da de		Project	Number:	16044	12M-	-10-	5				PO N	umbe	90":				. 0
Fax:		anny in beither an		Site Lo	cation:	Sparro	ows P	oint, l	ND	an yan li kuna dajan di kuna ya wan Giografia dang li ang mangan di kuna ya wang			Page	1	of	1	sta ang nan dia kana kana kana kana kana kana kana ka	And a characterized by a contract of the second second	and an and a second
An and when the second second to be an and second se	Language of an	generaliset of a constant and a constant and a constant and a						Δ	nalysi	is Red	quest	ed					*1 100 TH 200 SHAP BOLL # 700	10-10-10-10-10-10-10-10-10-10-10-10-10-1	
			Time	No. of	Preserva	tive 2808 s	LP ino Li	2011	CLPAL:	Jove							Sa	npling Rer	narks/
Lab Number	Field Sample ID	Date Sampled	Sampled	Bottles	Matrix *		E	F	1.1			li-enterne	<u> </u>	<u> </u>				Commen	\$
	Cel17-5/1/19	5/1/19	1355	1	5011	X	X	X	\times							1			
							AD TO THE OWNER OF									-			
anne ann an an an an ann an an an an an an a							MONTO TO AN						<u> </u>						
an a														-			n water and the second s	10000000000000000000000000000000000000	
an a		-					ana 2000 and								<u> </u>			and the party of the party of the party of	
and the second															<u> </u>		dago atta internet operation		
and a second	an a channa ann a chuidh a fhacha fha chuidh an an tha na chuidh ann an an ann an ann an ann an ann an a																		
and the second			1																
annan a startan an ann an tartan an tart																			
an an in the second second state of a final second state of the second state of the second state of the second																			
	Land and the second		1					1			1	constatements and				1			
Relinguished by:	Mal Perto		Date/Tim	3:	511/19	1615		Deliv	/erable	es:	Re	ecelp	t Tem	perati	ure:	Turr	naround	l Time:	
Received by:	Pam Cubie		Date/Tim	e: S	13/19	125	2	11	III CLF	P EDD		Temp:		Onk		STD	Next Da	y 2-Day Ot	ner
Relinquished by:			Date/Tim	ə:				Cust	tody S	eals:	Com	ment	s/Spe	cial Ir	nstruc	tions	2	- Second	
Received by:			Date/Tim	9:				Sar	mple C	Cooler									

Date/Time:

Date/Time:

Delivered by client

CAS Courier

Received by: * W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

Relinguished by:



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/03/19
 11:45

 Date Received:
 05/09/19
 10:12

 Date Issued:
 05/13/19

Field Sample ID:	Cell 8 - 5/3/19		Matrix:	Soil			La	b ID: 190509	903-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22157
Percent Solids		100	%			SM2540G	05/09/19	05/10/19 9:37	DBS
Polychlorinated Biphe	enyls							Bat	ch: 22160
Aroclor 1016		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1221		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1232		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1242		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1248		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1254		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
Aroclor 1260		ND	mg/kg	2.7	50	EPA 8082	05/10/19	05/10/19 18:36	DBS
TCLP Metals								Bat	ch: 22159
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:06	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/10/19	05/10/19 14:06	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:06	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:06	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:06	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/10/19	05/10/19 14:06	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:06	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:06	MEL
TCLP Semi-Volatiles								Bat	ch: 22163
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/10/19	05/13/19 10:47	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/10/19	05/13/19 10:47	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 10:47	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/10/19	05/13/19 10:47	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 10:47	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 10:47	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/10/19	05/13/19 10:47	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/10/19	05/13/19 10:47	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/10/19	05/13/19 10:47	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 10:47	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/10/19	05/13/19 10:47	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/03/19 11:45 Date Received: 05/09/19 10:12 Date Issued: 05/13/19

19050903

Field Sample ID:	Cell 8 - 5/3/19		Matrix:	Soil			La	903-01	
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22161
Benzene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:16	GFH
Carbon Tetrachloride	e	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:16	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/10/19	05/10/19 17:16	GFH
1,2-Dichloroethane (EDC)	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:16	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 17:16	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/10/19	05/10/19 17:16	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/10/19	05/10/19 17:16	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/10/19	05/10/19 17:16	GFH
1,4-Dichlorobenzene	e	ND	ug/L	25	7500	1311/8260	05/10/19	05/10/19 17:16	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 17:16	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:16	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

SDG Number:

QC Chemist REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



Chain of Custody Record

ustorer: Environnalydics Group. orract/Report to: James Calenda hone: 314-820-3056 arr. Project Number: Image: Stelle Location: Spectroms Porting Spectroms Porting arr. Analysis Requested Image: Image:					Empile	addenee.	ioaland	amanyin	oanalvii	csorou	n.com			SDG I	Numb	oer:		1905090:	3
Ontact/Report to: James Calenda Project Name: James Calenda Project Name: James Calenda Project Name: Project Na	ustomer:	EnviroAnalytics Group			E-main a	Alemae:	TIMC	Stoek	nile S	amoli	AG			Samp	led b	y:		Bill Trentzsch, M.	Reple
Inne: 314-620-3056 Project Winner: Sparrows Point, MD Page _ of Analysis Requested Analysis Requested Provestore Point, MD Page _ of Analysis Requested Filed Sample ID Date Sample ID Bather:	ontact/Report to:	James Calenda	ange ya mark a de se para a la construir en da da er y sobre ya da anti da a la cons		Project	Name:	INU	2M V	1-5	cimpin	35-09	81	00	PO N	umbe	97:			
BK: Still Location: Speriors Producted Analysis Requested Analysis Requested Analysis Requested ab Number Field Sample ID Date Sample Sampler Bite Location: Singuisted by: Received by: Received by: Date/Time:	hone:	314-620-3056	and the for the formation of the second states		Project	Number:	1649	401-h)]	9 [**>	ence	W.T	20101	Pario	1	of	1		and an open and a state of a second secon
Analysis Requires on Bit d Sample ID Data Sample Regular on the second of the seco	эх:	and a second	and the state of the		Site Lo	cation:	Sparr	ows Po	oint, iv	10	And a second second second second	l	. 9	1 age	U		-	MAR .	
ab Number Field Sample ID Data Sampled Sampling Remarks ab Number Field Sample ID Data Sampled Bottes Market* B Cd:U S-S[3] Sampled Bottes Market* B Comments Cd:U S-S[3] Sampled Bottes Market* B Comments Cd:U Sampled Sampled Bottes Market* Comments Comments Cd:U Sampled Sampled Bottes Market* Comments Comments Cd:U Sampled Sampled Sampled Sampled Sampled Comments Cd:U Sampled Sampled Sampled Sampled Sampled Sampled Cd:U Sampled Sampled Sampled Sampled Sampled Sampled Cd:U Sampled Sampled Sampled Sampled Sampled Sampled Call Sampled Sampled Sampled Sampled Sampled Sampled Call Sampled Sampled Sampled Sampled Sampled Sampled Call Sampled Sampled Sampled Sampled Sampled Sampled Relinguished by: <td>erry left Skriftiger, yn oanst yn de skriftiger yn o gelander yn o gelander yn o gelander yn o gelander yn o g</td> <td></td> <td></td> <td>ile suradou a seri sura sura cometacione</td> <td>T</td> <td></td> <td>APPENDING AT A STOCK</td> <td>ľ</td> <td>A</td> <td>nalysi</td> <td>s Requ</td> <td>lest</td> <td>ed</td> <td></td> <td>1</td> <td>1</td> <td>1</td> <td>ann ann a' ann an ann an an an an ann an</td> <td></td>	erry left Skriftiger, yn oanst yn de skriftiger yn o gelander yn o gelander yn o gelander yn o gelander yn o g			ile suradou a seri sura sura cometacione	T		APPENDING AT A STOCK	ľ	A	nalysi	s Requ	lest	ed		1	1	1	ann ann a' ann an ann an an an an ann an	
ab Number Field Sample ID Devis Sampled No. of Sampled Batrix: B						Preserva	tive							L7		1	/	/	
Ab Number Priefit Sample ID Observation Solution X		Field Pageale ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *	PCBs 8082	TCLP mali	TCLP 1101	Telp ruc								Sampling Rema Comments	arks/
Cert 8 -3 (5) 3 - 10 -	ab Number	Field Sample ID	<13/19	1145		3011	X	\times	X	X		200000000000000000000000000000000000000		-		_			
Image: Second		Cens-spin	121011																
Image: Second																			
Image: Second Structure: Image: Structure:				1		-		an and an											
Relinguished by: Para Chell Date/Time: S/9 (9 (0) ²) Date/Time: Custody Seals: Sample Cooler Comments/Special Instructions: Relinguished by: Date/Time: Date/Time: Custody Seals: Sample Cooler Comments/Special Instructions: Relinguished by: Date/Time: Date/Time: Custody Seals: Castody Seals: Comments/Special Instructions:							-		Contract Contract of Contract	1									
And			anne ann airean an ann an ann an ann an ann an ann an a			puna cresta anti atta anti di Canada													
And and a state And a state </td <td>Contract of the Contract of Co</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>1</td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td>	Contract of the Contract of Co						-						1	-					
Relinquished by: MM MM Date/Time: 5/3/19/1530 Deliverables: Receipt Temperature: Turnaround Time: Received by: Pan O h e Q Date/Time: 5/9/19/1012 III III CLP EDD Temp. On toe STD Next Day (2 Day) Other Received by: Date/Time: Date/Time: State/Time: Custody Seals: Comments/Special Instructions: Relinquished by: Date/Time: Date/Time: Date/Time: Colorer Deliverad by client Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Relinquished by: Date/Time: Date/Time: Date/Time: Delivered by client Context Relinquished by: Date/Time: Date/Time: Date/Time: Delivered by client Context	n van die generatie waarde kaarde of die generatie waarde generatie waarde generatie waarde generatie waarde g							_				ann ann an Suite	-		-				
Relinquished by: Pancheq Date/Time: 5 3 19 19 1530 Deliverables: Receipt Temperature: Turnaround Time: Received by: Pancheq Date/Time: 5 9 19 1012 1 11 111 CLP EDD Temp:On loe STD Next Day (2-Day) Other Relinquished by: Date/Time: Date/Time: Custody Seals: Sample Cooler Comments/Special Instructions: Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Custody Seals: Comments/Special Instructions: Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time:	A design and the second state of the second seco											-	-	_	-	-			
Relinquished by: MMMM Date/Time: 5/3/19/1530 Deliverables: Receipt Temperature: Turnaround Time: Received by: Para Chell Date/Time: S/9/19/1012 1 II III CLP EDD Temp: On Ice STD Next Day (2-Day) Other Relinquished by: Date/Time: Date/Time: Custody Seals: Sample Cooler StD Next Day (2-Day) Other Received by: Date/Time: Date/Time: Date/Time: Custody Seals: Comments/Special Instructions: Relinquished by: Date/Time: Date/Time: Date/Time: Delivered by client Relinquished by: Date/Time: Date/Time: Delivered by client CAS Courier	nang ara na dalam panta na dalam na da								an and party of Children			-	-	_	_	_	_	an and the second s	
Relinquished by: Mm Mate/Time: 5/3/19/1530 Deliverables: Receipt Temperature: Turnaround Time: Received by: Pan Chell Date/Time: S/9/19/1012 I II III CLP EDD Temp:0n lce STD Next Day (2-Day) Other Relinquished by: Date/Time: Date/Time: Custody Seals: Sample Cooler Comments/Special Instructions: Relinquished by: Date/Time: Date/Time: Control of the cooler Delivered by client Control of the cooler Relinquished by: Date/Time: Date/Time: Control of the cooler Delivered by client Control of the cooler Relinquished by: Date/Time: Date/Time: Control of the cooler Delivered by client Control of the cooler Date/Time: Date/Time: Date/Time: Delivered by client Control of the cooler Delivered by client			and the second										_						
Relinquished by: M M Date/Time: S 9 9 0 2 Deliverables: Receipt Temperature: Turnaround Time: Received by: Panchec Date/Time: S 9 9 0 2 1 CLP EDD Temp:						-1111-		<i>(</i>)	1		and the construction of the second					a	-	mercurd Time:	
Received by: Panche Date/Time: S/9/19/1012 I II III CLP EDD Temp:On ice STD Next Day (2-Day) Other_ Received by: Date/Time: Date/Time: Custody Seals: Comments/Special Instructions: Received by: Date/Time: Date/Time: Date/Time: Delivered by client Relinquished by: Date/Time: Date/Time: Date/Time: Delivered by client Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time:	B. P	Mill. Mala		Date/Tim	ie:	513/19	153	0	Deliv	verab	les:	R	lecei	ot Tem	ipera	ture:	1 100		
Received by: Farmanetic Control Relinquished by: Date/Time: Received by: Date/Time: Relinquished by: Date/Time: Date/Time: Date/Time: Date/Time: Date/Time:	Keiinquisned by.	Dala	0	Date/Tin	ie:	5919	10	12	1 11	III CL	P EDD		Tem):	_ (On	lce)	ST	D Next Day (2-Day) Oth	er
Relinquished by: Date/Time: Sample Cooler Received by: Date/Time: Delivered by client Relinquished by: Date/Time: CAS Courier	Received by:	fam une		Data	201				Cus	tody	Seals:	Con	nmen	ts/Spo	ecial	Instru	ction	5:	
Date/Time: Date/Time: Date/Time: Date/Time: Date/Time:	Relinquished by:			Date/110	16.				Sa	mple	Cooler								
Relinquished by: Date/Time: Date/Time: CAS Courier	Received by:			Date/Tin	ne:			energi interio	- Deli	ivered h	w client								
Date/Time:	Relinquiched by:			Date/Tin	ne:														
				Date/Tin	ne:					CAS CO	urier						and the second		

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/08/19 15:30 Date Received: 05/09/19 10:12 Date Issued: 05/13/19

Field Sample ID:	Cell 9 - 5/3/19		Matrix:	Soil			La	b ID: 190509	904-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22157
Percent Solids		64	%			SM2540G	05/09/19	05/10/19 9:38	DBS
Polychlorinated Biphe	enyls							Bat	ch: 22160
Aroclor 1016		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1221		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1232		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1242		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1248		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1254		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
Aroclor 1260		ND	mg/kg	4	50	EPA 8082	05/10/19	05/10/19 19:03	DBS
TCLP Metals								Bat	ch: 22159
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:28	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/10/19	05/10/19 14:28	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:28	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:28	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:28	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/10/19	05/10/19 14:28	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:28	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:28	MEL
TCLP Semi-Volatiles								Bat	ch: 22163
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/10/19	05/13/19 11:25	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/10/19	05/13/19 11:25	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 11:25	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/10/19	05/13/19 11:25	GFH
Hexachlorobenzene	9	ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 11:25	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 11:25	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/10/19	05/13/19 11:25	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/10/19	05/13/19 11:25	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/10/19	05/13/19 11:25	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 11:25	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/10/19	05/13/19 11:25	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/08/19 15:30 Date Received: 05/09/19 10:12 Date Issued: 05/13/19

19050904

Field Sample ID:	Cell 9 - 5/3/19		Matrix:	Soil			La	b ID: 19050	904-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22161
Benzene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:46	GFH
Carbon Tetrachloride	e	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:46	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/10/19	05/10/19 17:46	GFH
1,2-Dichloroethane (EDC)	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:46	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 17:46	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/10/19	05/10/19 17:46	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/10/19	05/10/19 17:46	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/10/19	05/10/19 17:46	GFH
1,4-Dichlorobenzene	9	ND	ug/L	25	7500	1311/8260	05/10/19	05/10/19 17:46	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 17:46	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 17:46	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

SDG Number:

QC Chemist REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic

Î

Chain of Custody Record

				Lapora extension and a second		Paulaterinterent		All and an and a state of a state		PRODUCTION OF THE OWNER OF THE OWNER			Company of the second se		and the set of the second s	10	- D I h
Customer:	EnviroAnalytics Group			E-mail address: jcalenda@enviroanalyticsgroup.com						SD	G Num	iber:		190	50904		
Contact/Report to:	James Calenda			Project	Name:	TMC	- Stoe	kpile (Sampl	ling	Linencugated	Sa	npled	by:	603.000	Bill Tren	Izsch M. Kelli
Phone:	314-620-3056			Project	Project Number: 👖		137-1	0-5	85-	exa:	J-	PO Number:					anar, may ana ang panang ang kanang ang kanang k
Fax:				Site Lo	cation:	Spar	rows F	oint, l	ND	10 (11 (11 (11 (11 (11 (11 (11 (11 (11 (and the second	Pa	je_/_	of	1	•	
Lecture weight free free and the contract of the same the second of the second of the Michigan Contract of the								A	nalys	is Req	uested						
	a na		look Homene Condition Condition		Preserva	tive											
1 ok Novabay	Field Sample ID	, Date Sampled	Time Sampled	No. of Bottles	Matrix *	PCBs Blass	Telpa 1	TELP MAN	1CLP2	2000						Sam	oling Remarks/ Comments
Lab Number	C 11 9 - 5 3/19	5/8/19	1530	1	1:02	X	X	X	$\left \times \right $								
	-en sign	1310		-		1	1				and a second second						
							1										
	1					1	1										
permanan manyan anya a minanan kanyan anya anya ana ana ana ana ana ana				-	-	-	1		A.M. CONTRACTOR							na bi katala - Coordana ana ang	
ant an oran i namani na mana na manda na mana at					-	1			1								
				_	_	-	-		1				Accord According to the			alan menyakan di seperah panah p	
						-			-								
						-	-										
							-	1							-		
			J		1	<u> </u>			L	<u> </u>	an a						
Relinquished by:	Mar Pert	~	Date/Tim	9:	518119		17.	Deliv	/erabl	es:	Rec	elpt Te	mperat	HHRQ:	Turn	around *	ſime:
Received by:	1 Hamahel		Date/Tim	8:	79/19	10	<u> </u>	1 11	III CLI	P EDD	Te	mp:	_ On	lce	STD	Next Day	2-Day Other
Relinquished by:			Date/Tim	9:	ana ana amin'ny fisiana amin'ny fisiana		and a comparison	Cust	ody S	eals:	Comm	ents/S _l	oecial l	nstruc	ctions:		
Received by:			Date/Tim	e:				San	nple (Cooler							
Relinquished by:			Date/Tim	e:				Deliv	vered by	v client							
			Beteffice					¢	AS COL	rier							

 Received by:
 Date/Time:

 * W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/09/19
 15:20

 Date Received:
 05/09/19
 16:41

 Date Issued:
 05/13/19

Field Sample ID:	Cell 10 - 5/8/19		Matrix:	Soil			La	ab ID: 190509) 07-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22157
Percent Solids		87	%			SM2540G	05/09/19	05/10/19 9:38	DBS
Polychlorinated Biphe	enyls							Bat	ch: 22160
Aroclor 1016		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1221		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1232		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1242		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1248		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1254		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
Aroclor 1260		ND	mg/kg	3.7	50	EPA 8082	05/10/19	05/10/19 19:30	DBS
TCLP Metals								Bat	ch: 22159
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:37	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/10/19	05/10/19 14:37	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:37	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:37	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:37	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/10/19	05/10/19 14:37	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:37	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:37	MEL
TCLP Semi-Volatiles	i							Bat	ch: 22163
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/10/19	05/13/19 12:03	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/10/19	05/13/19 12:03	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 12:03	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/10/19	05/13/19 12:03	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 12:03	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 12:03	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/10/19	05/13/19 12:03	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/10/19	05/13/19 12:03	GFH
2,4,5-Trichlorophen	nol	ND	ug/L	100	400000	1311/8270	05/10/19	05/13/19 12:03	GFH
2,4,6-Trichlorophen	nol	ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 12:03	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/10/19	05/13/19 12:03	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/09/19 15:20 Date Received: 05/09/19 16:41 Date Issued: 05/13/19

19050907

Field Sample ID:	Cell 10 - 5/8/19		Matrix:	Soil			La	b ID: 19050	907-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22161
Benzene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:16	GFH
Carbon Tetrachlorid	e	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:16	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/10/19	05/10/19 18:16	GFH
1,2-Dichloroethane	(EDC)	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:16	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 18:16	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/10/19	05/10/19 18:16	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/10/19	05/10/19 18:16	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/10/19	05/10/19 18:16	GFH
1,4-Dichlorobenzene	9	ND	ug/L	25	7500	1311/8260	05/10/19	05/10/19 18:16	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 18:16	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:16	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

SDG Number:

QC Chemist r the Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/09/19
 15:10

 Date Received:
 05/09/19
 16:41

 Date Issued:
 05/13/19

Field Sample ID:	Cell 11 - 5/9/19		Matrix:	Soil			La	b ID: 190509	907-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	.ch: 22157
Percent Solids		83	%			SM2540G	05/09/19	05/10/19 14:35	DBS
Polychlorinated Biph	enyls							Bat	ch: 22160
Aroclor 1016		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1221		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1232		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1242		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1248		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1254		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
Aroclor 1260		ND	mg/kg	3.3	50	EPA 8082	05/10/19	05/10/19 19:58	DBS
TCLP Metals								Bat	ch: 22159
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:42	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/10/19	05/10/19 14:42	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:42	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:42	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:42	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/10/19	05/10/19 14:42	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/10/19	05/10/19 14:42	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/10/19	05/10/19 14:42	MEL
TCLP Semi-Volatiles								Bat	ch: 22163
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/10/19	05/13/19 12:40	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/10/19	05/13/19 12:40	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 12:40	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/10/19	05/13/19 12:40	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/10/19	05/13/19 12:40	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 12:40	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/10/19	05/13/19 12:40	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/10/19	05/13/19 12:40	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/10/19	05/13/19 12:40	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/10/19	05/13/19 12:40	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/10/19	05/13/19 12:40	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/09/19 15:10 Date Received: 05/09/19 16:41 Date Issued: 05/13/19

19050907

Field Sample ID:	Cell 11 - 5/9/19		Matrix:	Soil			La	b ID: 190509	907-02
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	lnit.
TCLP Volatiles								Bat	ch: 2216
Benzene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:47	GFH
Carbon Tetrachloric	le	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:47	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/10/19	05/10/19 18:47	GFH
1,2-Dichloroethane	(EDC)	ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:47	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 18:47	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/10/19	05/10/19 18:47	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/10/19	05/10/19 18:47	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/10/19	05/10/19 18:47	GFH
1,4-Dichlorobenzen	e	ND	ug/L	25	7500	1311/8260	05/10/19	05/10/19 18:47	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/10/19	05/10/19 18:47	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/10/19	05/10/19 18:47	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

SDG Number:

QC Chemist r the Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



COC Mumbor

19050907

Chain of Custody Record

mreplogle @ amgroup.net

Customer.	Characteria and the second	AND A COMPANY OF		En "UBBERGE	1001632	Judieno	aweny	ingalian	nicsylui	10.00m			0000	N N N N N N N N N	NPER a		1 1 1		
Contact/Report to:	James Calenda / Melissa	Repharle		Project	Name:	TMC	- Stoc	kpile (Sampl	ing			Sam	oled k	oy:	av at creating and a contract	Bill Tr	entzschM.	Replay
Phone:	314-620-3056			Project	Number:	16044	3M-10	5-5	B5-0	98 0	wav.		PO N	umbe	er:	No del via conscriptional par		any (taken 10 mm	
Fax:				Site Loo	cation:	Sparr	ows F	oint, l	ND	Difference scores			Page	1	of	1			
lan ya mangang belan kan kang mang ya dan ya dan ya dan ya kang								A	nalys	is Red	quest	ed							
	a la fonda na gran pana pana pangang na mangang mana na mangang na mangang na mangang ng kang na mangang na man Na mangang ng mana pang na mangang na mangang mana na mangang na mangang ng mangang ng mangang na mangang ng man				Preserva	tive						B. Alling and the							
1 ah Number	Field Sample ID	, Date Sampled	Time Sampled	No. of Bottles	Matrix *	PCEs 8082	LLD	TCLD metals	TCLD , MCS	JUOG							Sa	mpling Ren	narks/ ts
Laub Isamoon	Cell 10-5/8/19	5/9/19	15:20		soil	X	×	×	X										
	Cell 11-5/9/19	5/9/19	15:10	1	Soil	X	X	X	X			201204000000000000000000000000000000000							
<u>ana kaning si kaning kan kanandara kaning kaning</u>												102 002/140-MdA						nga nga pangangan nga pangangan nga pangangan nga pangangan nga panganganganganganganganganganganganganga	and the country of sector party
	•											-					an Constanting Constanting and Constanting Constanting Constanting Constanting Constanting Constanting Constant	and a second	
												tites a constant					PERSONAL PERSONAL AVERAGE		9-9-10-00-00-00-00-00-00-00-00-00-00-00-00-
				_								anangar a fatta an		<u> </u>	-	-	iggesenerhed for in which we do a galacter		****
												epaneanteplo	-		-	_			
						_			<u> </u>			100							egos in dischild and
				and and a construction of the second									_				THURSDAY STORES		
																		te al local de la companya dans de la della de la della	
Relinguished by:	T. Na M		Date/Time	: 5	5/9/19	1641		Deliv	verable	es:	Re	ceip	t Temj	oerati	ire:	Turn	around	d Time:	
Received by:	1- Calle		Date/Time	e: 5	5/2/19	164		1 11	III CLF	P EDD	1.23	Temp:	(On lo		STD	Mext Da) 2-Day Ot	her
Relinguished by:			Date/Time	e:	11			Cust	ody S	eals:	Com	ment	s/Spe	cial In	istruc	tions:			

 Relinquished by:
 Date/Time:
 Custody Seals:
 Comments/Special instance

 Received by:
 Date/Time:
 Sample Cooler

 Relinquished by:
 Date/Time:
 Delivered by client

 Received by:
 Date/Time:
 CAS Courier

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

in Anthread One

1



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/13/19 14:55

 Date Received:
 05/14/19 11:16

 Date Issued:
 05/16/19

Field Sample ID:	Cell 12 - 5/13/19		Matrix:	Soil			La	ab ID: 190514	408-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
Percent Solids								Bat	ch: 22181
Percent Solids		79	%			SM2540G	05/14/19	05/15/19 14:00	AC
Polychlorinated Biphe	enyls							Bat	ich: 22190
Aroclor 1016		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1221		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1232		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1242		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1248		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1254		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
Aroclor 1260		ND	mg/kg	3.2	50	EPA 8082	05/16/19	05/16/19 12:44	DBS
TCLP Metals								Bat	ch: 22183
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/15/19	05/15/19 14:11	MEL
Barium		ND	mg/L	10	100	1311/6020A	05/15/19	05/15/19 14:11	MEL
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/15/19	05/15/19 14:11	MEL
Chromium		ND	mg/L	0.5	5	1311/6020A	05/15/19	05/15/19 14:11	MEL
Lead		ND	mg/L	0.5	5	1311/6020A	05/15/19	05/15/19 14:11	MEL
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/15/19	05/15/19 14:11	MEL
Selenium		ND	mg/L	0.1	1	1311/6020A	05/15/19	05/15/19 14:11	MEL
Silver		ND	mg/L	0.5	5	1311/6020A	05/15/19	05/15/19 14:11	MEL
TCLP Semi-Volatiles								Bat	ch: 22186
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/15/19	05/16/19 10:01	GFH
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/15/19	05/16/19 10:01	GFH
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/15/19	05/16/19 10:01	GFH
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/15/19	05/16/19 10:01	GFH
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/15/19	05/16/19 10:01	GFH
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/15/19	05/16/19 10:01	GFH
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/15/19	05/16/19 10:01	GFH
Pyridine		ND	ug/L	100	5000	1311/8270	05/15/19	05/16/19 10:01	GFH
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/15/19	05/16/19 10:01	GFH
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/15/19	05/16/19 10:01	GFH
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/15/19	05/16/19 10:01	GFH



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/13/19 14:55 Date Received: 05/14/19 11:16 Date Issued: 05/16/19

SDG Number: 19051408

Field Sample ID:	Cell 12 - 5/13/19		Matrix:	Soil			La	b ID: 190514	408-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22184
Benzene		ND	ug/L	25	500	1311/8260	05/15/19	05/15/19 19:55	GFH
Carbon Tetrachloride		ND	ug/L	25	500	1311/8260	05/15/19	05/15/19 19:55	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/15/19	05/15/19 19:55	GFH
1,2-Dichloroethane (E	EDC)	ND	ug/L	25	500	1311/8260	05/15/19	05/15/19 19:55	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/15/19	05/15/19 19:55	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/15/19	05/15/19 19:55	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/15/19	05/15/19 19:55	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/15/19	05/15/19 19:55	GFH
1,4-Dichlorobenzene		ND	ug/L	25	7500	1311/8260	05/15/19	05/15/19 19:55	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/15/19	05/15/19 19:55	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/15/19	05/15/19 19:55	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

QC Chemist REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



Chain of Custody Record

Customer:	EnviroAnalytics Group
Contact/Report to:	James Calenda / Melissa Reployle
Phone:	314-620-3056
Fax:	

	mepilgie e amgronome
E-mail address:	jcalenda@enviroanalyticsgroup.com
Project Name:	TMC - Stockpile Sampling
Project Number:	
Site Location:	Sparrows Point, MD

SDG Number:	1905140
Sampled by:	Bill Trentzsch
PO Number:	
Page / of /	1

								A	nalys	is Re	quest	ed							
	na przesta do się kala zamanych w posładni kala z stranowa z się krzy stranowa kala do kala z stranowa za stran				Preservat	live													
I ab Number	Field Sample ID	Date Sampled	Time Sampled	No. of Bottles	Matrix *	PCEs 8082	Telo	TULP 1.	Tel n.	2005							Sampli Co	ng Remarl	ks/
	Cell 12 5/13/19	5/13/19	1455	1	5011	X	×	X	X										
																		and the second secon	NAME OF BRIDE ADDRESS
anna an							anterentration de la composition de la c												
and a second																			
								a the second second			1						99993493966679124837962964899899696	and a state of the second s	
											-	Conservation of the local distance of			-		2 8 10 17 10 16 10 10 10 10 10 10 10 10 10 10 10 10 10	<u></u>	
										-	1	-							
														1		1			angang mangang na pangang dika
an a			<u></u>									-					9212 XXX 2 XXX		
		<u> </u>		<u> </u>							<u> </u>	1			<u> </u>	1	a de la fermania da fermana da fe		
	- At 2/ M/		Dete/Time	. 1	5/13/19	1		Deliv	erabl	es:	R	eceipt	Tem	peratu	ire:	Turna	around Ti	ne:	

Relinguished by:	The Vall	Date/Time:	5/13/19		Deliverables:	Receipt Temp	erature:	Turnaround Time:
Received by:	famühre	Date/Time:	5/14/19	0116	I II III CLP EDD	Temp:(On Ice	STD Next Day 2-Day Other
Relinguished by:		Date/Time:			Custody Seals:	Comments/Spec	ial Instruc	tions:
Received by:		Date/Time:			Sample Cooler			
Relinguished by:		Date/Time:			Delivered by client			
Received by:		Date/Time:			CAS Courier	P		

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

 Date Sampled:
 05/28/19
 15:10

 Date Received:
 05/28/19
 16:27

 Date Issued:
 05/31/19

Field Sample ID:	Cell 13 - 5/28/19		Matrix:	Soil			La	ib ID: 190528	19052806-01	
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.	
Percent Solids								Bat	ch: 22242	
Percent Solids		87	%			SM2540G	05/28/19	05/29/19 11:04	DBS	
Polychlorinated Biphe	enyls							Bat	ch: 22249	
Aroclor 1016		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1221		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1232		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1242		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1248		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1254		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
Aroclor 1260		ND	mg/kg	3.7	50	EPA 8082	05/29/19	05/29/19 18:59	DBS	
TCLP Metals								Bat	ch: 22244	
Arsenic		ND	mg/L	0.5	5	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Barium		ND	mg/L	10	100	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Cadmium		ND	mg/L	0.1	1	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Chromium		ND	mg/L	0.5	5	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Lead		ND	mg/L	0.5	5	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Mercury		ND	mg/L	0.02	0.2	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Selenium		ND	mg/L	0.1	1	1311/6020A	05/29/19	05/29/19 12:51	MEL	
Silver		ND	mg/L	0.5	5	1311/6020A	05/29/19	05/29/19 12:51	MEL	
TCLP Semi-Volatiles								Bat	ch: 22251	
2-Methylphenol		ND	ug/L	100	200000	1311/8270	05/30/19	05/30/19 12:44	GFH	
3+4-Methylphenol		ND	ug/L	200	200000	1311/8270	05/30/19	05/30/19 12:44	GFH	
2,4-Dinitrotoluene		ND	ug/L	100	130	1311/8270	05/30/19	05/30/19 12:44	GFH	
Hexachloroethane		ND	ug/L	100	3000	1311/8270	05/30/19	05/30/19 12:44	GFH	
Hexachlorobenzene	e	ND	ug/L	100	130	1311/8270	05/30/19	05/30/19 12:44	GFH	
Nitrobenzene		ND	ug/L	100	2000	1311/8270	05/30/19	05/30/19 12:44	GFH	
Pentachlorophenol		ND	ug/L	500	100000	1311/8270	05/30/19	05/30/19 12:44	GFH	
Pyridine		ND	ug/L	100	5000	1311/8270	05/30/19	05/30/19 12:44	GFH	
2,4,5-Trichlorophen	ol	ND	ug/L	100	400000	1311/8270	05/30/19	05/30/19 12:44	GFH	
2,4,6-Trichlorophen	ol	ND	ug/L	100	2000	1311/8270	05/30/19	05/30/19 12:44	GFH	
Hexachlorobutadier	ne`	ND	ug/L	100	500	1311/8270	05/30/19	05/30/19 12:44	GFH	



EnviroAnalytics Group, LLC 1650 Des Peres Rd. Suite 303 St. Louis, MO 63131

Project:	B5-098 Excavation
Site Location:	Sparrows Point, MD
Project Number:	160443M-10-5

Date Sampled: 05/28/19 15:10 Date Received: 05/28/19 16:27 Date Issued: 05/31/19

19052806

Field Sample ID:	Cell 13 - 5/28/19		Matrix:	Soil			La	b ID: 19052	806-01
		Result	Unit	LLQ	REGL	Method	Prepared	Analyzed	Init.
TCLP Volatiles								Bat	ch: 22252
Benzene		ND	ug/L	25	500	1311/8260	05/30/19	05/30/19 18:01	GFH
Carbon Tetrachlorid	e	ND	ug/L	25	500	1311/8260	05/30/19	05/30/19 18:01	GFH
Chloroform		ND	ug/L	25	6000	1311/8260	05/30/19	05/30/19 18:01	GFH
1,2-Dichloroethane ((EDC)	ND	ug/L	25	500	1311/8260	05/30/19	05/30/19 18:01	GFH
Tetrachloroethene		ND	ug/L	25	700	1311/8260	05/30/19	05/30/19 18:01	GFH
Vinyl Chloride		ND	ug/L	25	200	1311/8260	05/30/19	05/30/19 18:01	GFH
2-Butanone (MEK)		ND	ug/L	50	200000	1311/8260	05/30/19	05/30/19 18:01	GFH
Chlorobenzene		ND	ug/L	25	100000	1311/8260	05/30/19	05/30/19 18:01	GFH
1,4-Dichlorobenzene	e	ND	ug/L	25	7500	1311/8260	05/30/19	05/30/19 18:01	GFH
1,1-Dichloroethene		ND	ug/L	25	700	1311/8260	05/30/19	05/30/19 18:01	GFH
Trichloroethene		ND	ug/L	25	500	1311/8260	05/30/19	05/30/19 18:01	GFH

Notes/Qualifiers:

LLQ- Lowest Level of Quantitation

ND - Not Detected at a concentration greater than or equal to the LLQ.

Approved by:

Matt Obher

SDG Number:

QC Chemist the Toxicity Characteristic

REGL - RCRA Regulatory Limit. For TCLP reference 40CFR, Part 261.24, Table 1 - Maximum Concentration of Contaminants for the Toxicity Characteristic



Chain of Custody Record

						mmol	Ode 1	aam	Arono.	not						
	En in Analytics Crosse			E-mail :	address:	licalendar	Denvir	oanalytics	sproup.com		SDG	Numt)er:		190:	5280Ce
Customer:	EnviroAnalytics Group			Deciocé	Mamaa	TNAC	Stock	nile Sa	moling	18 EVerile Ma	Sam	oled b	V:	entition of	BIII Trei	ntzsch
Contact/Report to:	James Calenda	איז אינט אינט אינט אינט אינט אינט אינט אינט		Project	Alexadecar	LAUL	2 14	10-5-	and the second	20322000	PON	umbe)[^a	100 9 10 10 10 10 10 10 10 10 10 10 10 10 10		
Phone:	314-620-3056	and the second		Project	. INCRUINCER .	0017	J. 012	nint RAF		- THE REPORT OF THE PARTY OF	Pane	1	റി	1	Language and the second	ang na mang na kana kana kana kana kana kana kan
Fах:		n-manufactures and a second second second second		Site Lo	cation:	Ispano	WS M	JIIII, 1916.			1 0.90	<u> </u>		HATTACK GED TRAILE		
		1		1	Preserva	ntive		<u>Ana</u>	alysis Re	equested						איז איז איז גערע גערערייאינא איז אינעראיינער איז
			Time	No. of		Es 8062	CA IN	L PSVor	CLP metals				/	/	San	npling Remark
Lab Number	Field Sample ID	Date Sampled	Sampled	Bottles	Matrix *		6	FIG					<u> </u>			Oommento
	B5-098 Cell 13-5/20/19	5/28/19	1510)	Soil	X	X	X	X	_						
															nongen set waar van de beskelde	
anna an	4											_		-		
annanna fractair agus a chlachadh an an tagairt a chtach annan ann an annan ann an annan ann an																
and the start of the		The second se														norongo, any tenang any tendentian and a conversion of the second
	e anne e anne anne anne anne anne ann ann			-												
annan fenanssi menya katalahan ilan dalaman ilan katalah dalam katalah katalah dalam dalam dalam dalam dalam da				+												
														-		
													-	ga constantia	and the anticipal between the second respective and	
				<u> </u>												
			1	1	514.1	4 11		Dollarso	mbloo	Pore	int Tem	menat	HIPO:	Tur	naroune	Time:
Relinquished by:	T 1 WA		Date/Tim	e:	J-20-1	1 104	-/	Delive	rames.	Nece	effort a conne		-	070	New Do	w final Other
Received by:	1. 1.6/14	u	Date/Tim	e:	5/28/1	914	201		CLP ED	D Ter	np:	On	09	1510	Mexi Da	A R-Dath Onion
Delinguished by	M		Date/Tim	e:	i i			Custo	dy Seals	: Comme	nts/Spe	ecial l	nstruc	;tions	0	
rennquisired by.			Date/Tim	ie:				Samp		4						
Received by:								Delive	red by cliet	n						
Relinquished by:			Date/Tim	16:				CA	S Courier							
Received by:			Date/Tim	16:								National States and Sta			Not and a state of the second s	

* W = Water; WW = Wastewater; GW = Groundwater; S = Soil; SL = Sludge

APPENDIX C
B5-098 Response Area Dust Monitor Readings

Date and Time	Dust Reading (mg/m³)	Date and Time	Dust Reading (mg/m ³)	Date and Time	Dust Reading (mg/m ³)
4/16/2019 9:45	0.018	4/18/2019 11:00	0.048	4/23/2019 8:45	0.027
4/16/2019 10:00	0.040	4/18/2019 11:15	0.043	4/23/2019 9:00	0.041
4/16/2019 10:15	0.007	4/18/2019 11:30	0.049	4/23/2019 9:15	0.033
4/16/2019 10:30	0.003	4/18/2019 11:45	0.037	4/23/2019 9:30	0.023
4/16/2019 10:45	0.021	4/18/2019 12:00	0.034	4/23/2019 9:45	0.003
4/16/2019 11:00	0.014	4/18/2019 12:15	0.093	4/23/2019 10:00	0.004
4/16/2019 11:15	0.274	4/18/2019 12:30	0.056	4/23/2019 10:15	0.009
4/16/2019 11:30	0.013	4/18/2019 12:45	0.076	4/23/2019 10:30	0.028
4/17/2019 9:15	0.090	4/22/2019 7:15	0.049	4/23/2019 10:45	0.077
4/17/2019 9:30	0.177	4/22/2019 7:30	0.006	4/23/2019 11:00	0.061
4/17/2019 9:45	0.134	4/22/2019 7:45	0.026	4/23/2019 11:15	0.026
4/17/2019 10:00	0.117	4/22/2019 8:00	0.014	4/23/2019 11:30	0.051
4/17/2019 10:15	0.515	4/22/2019 8:15	0.044	4/23/2019 11:45	0.307
4/17/2019 10:30	1.121	4/22/2019 8:30	0.031	4/23/2019 12:00	0.024
4/17/2019 10:45	0.048	4/22/2019 8:45	0.019	4/23/2019 12:15	0.073
4/17/2019 11:00	0.696	4/22/2019 9:00	0.037	4/24/2019 7:00	0.140
4/17/2019 11:15	0.645	4/22/2019 9:30	0.276	4/24/2019 7:15	0.297
4/17/2019 11:30	0.183	4/22/2019 9:45	0.044	4/24/2019 7:30	0.023
4/17/2019 11:45	0.777	4/22/2019 10:00	0.028	4/24/2019 7:45	0.040
4/17/2019 12:00	0.492	4/22/2019 10:15	0.037	4/24/2019 8:00	0.055
4/17/2019 12:15	0.292	4/22/2019 10:30	0.026	4/24/2019 8:15	0.001
4/17/2019 12:30	0.309	4/22/2019 10:45	0.018	4/24/2019 8:30	0.034
4/17/2019 13:15	0.173	4/22/2019 11:00	0.045	4/24/2019 8:45	0.216
4/17/2019 13:30	0.553	4/22/2019 11:15	0.028	4/24/2019 9:00	0.443
4/17/2019 13:45	0.167	4/22/2019 11:30	0.020	4/24/2019 9:15	0.017
4/17/2019 14:00	0.134	4/22/2019 11:45	0.056	4/24/2019 9:30	0.327
4/17/2019 14:15	0.165	4/22/2019 12:00	0.034	4/24/2019 9:45	0.576
4/17/2019 14:30	0.585	4/22/2019 12:15	0.020	4/24/2019 10:00	0.272
4/17/2019 14:45	0.155	4/22/2019 12:30	0.028	4/24/2019 10:15	0.114
4/17/2019 15:00	0.121	4/22/2019 12:45	0.044	4/24/2019 10:30	0.016
4/17/2019 15:15	0.075	4/22/2019 13:00	0.094	4/24/2019 10:45	0.221
4/17/2019 15:30	0.197	4/22/2019 13:15	0.087	4/24/2019 11:00	0.062
4/17/2019 15:45	0.382	4/22/2019 13:30	0.008	4/24/2019 11:15	0.021
4/18/2019 8:30	0.122	4/22/2019 14:00	0.581	4/24/2019 11:30	0.137
4/18/2019 8:45	0.057	4/22/2019 14:15	0.042	4/24/2019 11:45	0.128
4/18/2019 9:00	0.119	4/22/2019 14:30	0.512	4/24/2019 12:00	0.591
4/18/2019 9:15	0.067	4/22/2019 14:45	0.045	4/24/2019 12:15	0.041
4/18/2019 9:30	0.049	4/22/2019 15:00	0.117	4/24/2019 12:30	0.491
4/18/2019 9:45	0.060	4/22/2019 15:15	0.031	4/24/2019 12:45	0.752
4/18/2019 10:00	0.058	4/23/2019 7:45	0.018	4/24/2019 13:00	0.420
4/18/2019 10:15	0.055	4/23/2019 8:00	0.071	4/24/2019 13:15	0.724
4/18/2019 10:30	0.067	4/23/2019 8:15	0.073	4/24/2019 13:30	0.083
4/18/2019 10:45	0.050	4/23/2019 8:30	0.025	4/25/2019 8:30	0.079

B5-098 Response Area Dust Monitor Readings

Date and Time	Dust Reading (mg/m ³)	Date and Time	Dust Reading (mg/m ³)	Date and Time	Dust Reading (mg/m³)
4/25/2019 8:45	0.047	5/3/2019 9:00	0.205	5/9/2019 11:00	0.155
4/25/2019 9:00	0.031	5/3/2019 9:15	0.065	5/9/2019 11:15	0.165
4/25/2019 9:15	0.376	5/3/2019 9:30	0.157	5/9/2019 11:30	0.172
4/25/2019 9:30	0.020	5/3/2019 9:45	0.094	5/9/2019 11:45	0.352
4/25/2019 9:45	0.050	5/3/2019 10:00	0.102	5/9/2019 12:00	0.192
4/25/2019 10:00	0.081	5/3/2019 10:15	0.089	5/9/2019 12:15	0.205
4/25/2019 10:15	0.050	5/3/2019 10:30	0.120	5/9/2019 13:15	0.202
4/25/2019 10:30	0.030	5/3/2019 10:45	0.168	5/9/2019 13:30	0.209
4/25/2019 11:00	0.005	5/3/2019 11:00	0.122	5/9/2019 13:45	0.211
4/25/2019 11:15	0.026	5/3/2019 11:15	0.111	5/9/2019 14:00	0.210
4/25/2019 11:30	0.028	5/8/2019 9:30	0.039	5/9/2019 14:15	0.229
4/25/2019 11:45	0.079	5/8/2019 9:45	0.037	5/9/2019 14:30	0.216
4/25/2019 12:00	0.102	5/8/2019 10:00	0.529	5/13/2019 9:00	0.050
4/25/2019 12:45	0.029	5/8/2019 10:15	0.167	5/13/2019 9:15	0.002
4/25/2019 13:00	0.024	5/8/2019 10:30	0.124	5/13/2019 9:30	0.000
4/25/2019 13:15	0.029	5/8/2019 10:45	0.064	5/13/2019 9:45	0.000
4/25/2019 13:30	0.372	5/8/2019 11:00	0.109	5/13/2019 10:00	0.000
4/25/2019 13:45	0.075	5/8/2019 11:15	0.143	5/13/2019 10:15	0.000
4/25/2019 14:00	0.043	5/8/2019 11:30	0.095	5/13/2019 10:30	0.000
5/1/2019 7:30	0.385	5/8/2019 11:45	0.184	5/13/2019 10:45	0.000
5/1/2019 7:45	0.045	5/8/2019 12:00	0.226	5/13/2019 11:00	0.000
5/1/2019 8:00	0.077	5/8/2019 12:15	0.323	5/13/2019 11:15	0.034
5/1/2019 8:15	0.039	5/8/2019 12:30	0.788	5/13/2019 11:30	0.030
5/1/2019 8:30	0.048	5/8/2019 14:00	0.719	5/13/2019 11:45	0.021
5/1/2019 8:45	0.017	5/8/2019 14:15	0.242	5/13/2019 12:00	0.032
5/1/2019 9:00	0.060	5/8/2019 14:30	0.151	5/13/2019 12:30	0.079
5/1/2019 9:15	0.037	5/8/2019 14:45	0.155	5/13/2019 12:45	0.029
5/1/2019 9:30	0.751	5/8/2019 15:00	0.127	5/13/2019 13:00	0.018
5/1/2019 9:45	0.067	5/8/2019 15:15	0.159	5/13/2019 13:15	0.022
5/1/2019 10:00	0.034	5/9/2019 7:30	0.125	5/13/2019 13:30	0.031
5/1/2019 10:15	0.071	5/9/2019 7:45	0.101	5/13/2019 13:45	0.019
5/1/2019 10:30	0.114	5/9/2019 8:00	0.115	5/13/2019 14:00	0.028
5/1/2019 10:45	0.039	5/9/2019 8:15	0.123	5/13/2019 14:15	0.026
5/1/2019 11:00	0.042	5/9/2019 8:30	0.146		
5/1/2019 11:15	0.044	5/9/2019 8:45	0.136		
5/1/2019 11:30	0.053	5/9/2019 9:00	0.138		
5/1/2019 11:45	0.136	5/9/2019 9:15	0.169		
5/3/2019 7:30	0.085	5/9/2019 9:30	0.166		
5/3/2019 7:45	0.063	5/9/2019 9:45	0.165		
5/3/2019 8:00	0.412	5/9/2019 10:00	0.162		
5/3/2019 8:15	0.155	5/9/2019 10:15	0.157		
5/3/2019 8:30	0.058	5/9/2019 10:30	0.169		
5/3/2019 8:45	0.055	5/9/2019 10:45	0.167		

APPENDIX D



APPENDIX E

			Field	Compactio	n Test Log					
			Project Name : EAG B5-098 Excavation	Backfill			Project No.	: 16044	3-10-5	_
			Test Location : Backfill Operations				Tested by :	Craig S Tyler V	an Ness	_
	ARM	Group Inc.	Weather : <u>Cloudy - 86° F</u>				Date :	6/6/	2019	_
Test No.	Test Depth	Soil ID No.	Location (Latitude / Longitude)	Elevation	Max Dry Density (pcf)/ Opt. Moisture (%)	Water Content (%)	Wet Density (pcf)	Dry Density (pcf)	Percent Compaction	Comments
1	6"	SF-3 (corrected)	39.21816, -76.48512	1.5' <sg< td=""><td>133.2 / 10</td><td>9.5</td><td>152.3</td><td>139.1</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.5	152.3	139.1	N/A	Passed Proofroll
2	6"	SF-3 (corrected)	39.2182, -76.48523	1.5' <sg< td=""><td>133.2 / 10</td><td>9.3</td><td>147.7</td><td>135.1</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.3	147.7	135.1	N/A	Passed Proofroll
3	6"	SF-3 (corrected)	39.21823, -76.48539	1.5' <sg< td=""><td>133.2 / 10</td><td>9.2</td><td>152.9</td><td>140.0</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.2	152.9	140.0	N/A	Passed Proofroll
4	6"	SF-3 (corrected)	39.21823, -76.48561	1.5' <sg< td=""><td>133.2 / 10</td><td>9.4</td><td>150.6</td><td>137.6</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.4	150.6	137.6	N/A	Passed Proofroll
5	6"	SF-3 (corrected)	39.21809, -76.48548	1.5' <sg< td=""><td>133.2 / 10</td><td>9.5</td><td>148.7</td><td>135.9</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.5	148.7	135.9	N/A	Passed Proofroll
6	6"	SF-3 (corrected)	39.21807, 76.48545	1.5' <sg< td=""><td>133.2 / 10</td><td>9.5</td><td>152.1</td><td>138.9</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.5	152.1	138.9	N/A	Passed Proofroll
7	6"	SF-3 (corrected)	39.21806, -76.4854	1.5' <sg< td=""><td>133.2 / 10</td><td>8.9</td><td>152.1</td><td>139.6</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	8.9	152.1	139.6	N/A	Passed Proofroll
	NOTES:	Test performed per ASTM D2922 Water content : Percent of Dry W Percent Compaction: Based on th	2-41 and ASTM D3017-88(93) /eight ne maximum dry density obtained on sample indicated by Soil ID nu	umber			1	1	1	1
		SOIL ID: SF-3 (corrected) SF-3 (uncorrected)	Slag Fines Slag Fines	MDD (Spe 133.2 126.8	cs Min.) / OM% (Tolerance) : (126.54) / 10.0 (±3%) 3(120.46) / 12.2 (±3%)	COMMENTS: A B C D E	Test results comp Percent compaction Retest of previous Moisture in excess Moisture below sp	ly with specification on does not comply s test s of specifications pecification	ons y with specification	15

			Field	Compaction	n Test Log					
			Project Name : <u>EAG B5-098 Excavation</u>	Backfill			Project No.:	16044	3-10-5	_
			Test Location : Backfill Operations				Tested by :	Tyler V	an Ness	_
	ARM	Group Inc.	Weather : <u>Mostly Cloudy - 81° F</u>				Date :	6/7/	2019	-
Test No.	Test Depth	Soil ID No.	Location (Latitude / Longitude)	Elevation	Max Dry Density (pcf)/ Opt. Moisture (%)	Water Content (%)	Wet Density (pcf)	Dry Density (pcf)	Percent Compaction	Comments
8	6"	SF-3 (corrected)	39.21825, -76.48533	0.5' <sg< td=""><td>133.2 / 10</td><td>10.5</td><td>143.9</td><td>130.2</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	10.5	143.9	130.2	N/A	Passed Proofroll
9	6"	SF-3 (corrected)	39.21824, -76.48539	0.5' <sg< td=""><td>133.2 / 10</td><td>8.9</td><td>147.3</td><td>135.3</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	8.9	147.3	135.3	N/A	Passed Proofroll
10	6"	SF-3 (corrected)	39.21824, -76.48543	0.5' <sg< td=""><td>133.2 / 10</td><td>9.1</td><td>154.3</td><td>141.4</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.1	154.3	141.4	N/A	Passed Proofroll
11	6"	SF-3 (corrected)	39.2181, -76.48563	0.5' <sg< td=""><td>133.2 / 10</td><td>10.2</td><td>144.6</td><td>131.2</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	10.2	144.6	131.2	N/A	Passed Proofroll
12	6"	SF-3 (corrected)	39.21802, -6.48535	0.5' <sg< td=""><td>133.2 / 10</td><td>8.5</td><td>150.0</td><td>138.3</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	8.5	150.0	138.3	N/A	Passed Proofroll
13	6"	SF-3 (corrected)	39.21804, -76.48534	0.5' <sg< td=""><td>133.2 / 10</td><td>9.5</td><td>145.0</td><td>132.5</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.5	145.0	132.5	N/A	Passed Proofroll
14	6"	SF-3 (corrected)	39.21798, -76.48527	0.5' <sg< td=""><td>133.2 / 10</td><td>9.0</td><td>154.0</td><td>141.2</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.0	154.0	141.2	N/A	Passed Proofroll
15	4"	SF-3 (corrected)	39.21828, -76.48522	0' <sg< td=""><td>133.2 / 10</td><td>8.9</td><td>144.3</td><td>132.6</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	8.9	144.3	132.6	N/A	Passed Proofroll
16	4"	SF-3 (corrected)	39.21823, -76.48535	0' <sg< td=""><td>133.2 / 10</td><td>10.3</td><td>142.2</td><td>128.9</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	10.3	142.2	128.9	N/A	Passed Proofroll
17	4"	SF-3 (corrected)	39.21827, -76.48554	0' <sg< td=""><td>133.2 / 10</td><td>10.3</td><td>144.3</td><td>130.7</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	10.3	144.3	130.7	N/A	Passed Proofroll
18	4"	SF-3 (corrected)	39.21816, -76.4855	0' <sg< td=""><td>133.2 / 10</td><td>9.4</td><td>143.7</td><td>131.3</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.4	143.7	131.3	N/A	Passed Proofroll
19	4"	SF-3 (corrected)	39.21801, -76.48533	0' <sg< td=""><td>133.2 / 10</td><td>9.7</td><td>142.7</td><td>130.0</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.7	142.7	130.0	N/A	Passed Proofroll
20	4"	SF-3 (corrected)	39.21807, -76.48523	0' <sg< td=""><td>133.2 / 10</td><td>9.4</td><td>143.7</td><td>131.4</td><td>N/A</td><td>Passed Proofroll</td></sg<>	133.2 / 10	9.4	143.7	131.4	N/A	Passed Proofroll
	NOTES:	Test performed per ASTM D292 Water content : Percent of Dry V Percent Compaction: Based on t	22-41 and ASTM D3017-88(93) Weight the maximum dry density obtained on sample indicated by Soil ID ni	ımber						·

SOIL ID:

SF-3 (corrected) Slag Fines SF-3 (uncorrected) Slag Fines

MDD (Specs Min.) / OM% (Tolerance) 133.2 (126.54) / 10.0 (±3%) 126.8(120.46) / 12.2 (±3%)

COMMENTS: A B

С

D Е

Test results comply with specifications Percent compaction does not comply with specifications Retest of previous test Moisture in excess of specifications Moisture below specification

N/A: Not Applicable



ARM Group Inc.

Engineers and Scientists

July 12, 2019

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Test Pitting Completion Letter: B5-161-SB Area B: Parcel B5 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Test Pitting Completion Letter to document the supplemental investigation performed on a portion of the Tradepoint Atlantic property that has been designated as Area B: Parcel B5 (the Site). Parcel B5 comprises approximately 305 acres of the approximately 3,100-acre former steel mill property located in Sparrows Point, Maryland. During the Phase II Investigation, the maximum detection of total petroleum hydrocarbons diesel range organics (TPH-DRO) at the Site was identified in sample B5-161-SB-4, with a concentration of 17,900 mg/kg. Elevated concentrations of several polynuclear aromatic hydrocarbons (PAHs) were also identified at the same soil boring location. Despite the elevated analytical detections of TPH-DRO and PAHs, there was no physical evidence of non-aqueous phase liquid (NAPL) identified in the soil cores. The location of B5-161-SB is shown on **Figure 1**.

Even though there was no physical evidence of NAPL, a screening piezometer was installed at B5-161-SB to determine the potential presence of any mobile NAPL associated with the elevated analytical detections (specifically the detection of TPH-DRO in the low percentage range). B5-161-PZ was installed on April 26, 2017 with a screen interval from 7 to 17 feet below ground surface (bgs). During the typical 0-hour, 48-hour, and 30-day gauging events at location B5-161-PZ, groundwater was observed at approximately 5.25 feet bgs, and NAPL was not detected. NAPL was not identified during any supplemental gauging events through November 7, 2017 (discussed in the Parcel B5 Phase II Investigation Report), nor during a follow-up gauging event on February 21, 2018, approximately 10 months after installation.

The position of B5-161-SB is shown in relation to the development plan for this area of Sub-Parcel B1-1 on **Figure 2**. The Maryland Department of Environment (MDE) specified that additional investigation would be required at location B5-161-SB due to the elevated concentrations of TPH-

А

DRO and PAHs documented at this soil boring location, reiterating that "the purpose of the Phase II Investigation is not only to identify risk to Construction and Composite Workers but also to identify potential sources of significant soil and/or groundwater contamination on-site, i.e., the elevated PAH detection needs to be delineated to determine if this is isolated or part of larger issue that would require remediation and not just capping." The MDE also requested that a groundwater sample be collected from B5-161-PZ prior to its abandonment.

This work was conducted in accordance with the B5-161 Test Pit Work Plan (Revision 1) dated May 8, 2019, which was approved by the MDE on May 10, 2019. All field protocols were conducted in accordance with the Standard Operating Procedures (SOPs) and requirements given in the property-wide Quality Assurance Project Plan (QAPP). The investigation was conducted under the property-wide Health and Safety Plan (HASP). Test pitting was conducted in accordance with the methods specified in QAPP Worksheet 21 – Field SOPs, SOP No. 015 – Test Pitting, with oversight performed by an ARM Environmental Professional (EP). Given the unknown extent of contamination, test pits surrounding B5-161-SB were completed at four locations (**Figure 2**) on May 15, 2019 to attempt to identify any grossly contaminated material (i.e., NAPL). Each test pit was located 25 feet to the north, south, east, and west of B5-161-SB, completed to approximate dimensions of 10 feet by 5 feet and a planned maximum depth of 10 feet bgs. A photograph log documenting the completed test pitting activities is provided as **Attachment 1** to this letter.

A real-time dust meter (ThermoElectron Corporation Personal Data RAM 1000AN) was utilized to monitor the dust produced during excavation activities. Dust concentrations were recorded in the field book by ARM's EP every 15 minutes during excavation activities. Dust monitor readings are provided in **Attachment 2**. No dust concentrations exceeding 3.0 mg/m³ were generated during excavation activities. Some dust was produced by truck traffic along the haul road adjacent to the Site, but no sustained dust monitor readings above 3.0 mg/m³ were recorded.

As material was removed from the test pits, it was screened using a hand-held photoionization detector (PID) as well as visual and olfactory methods to determine if there was evidence of potential NAPL contamination. While a gray clay material was encountered at the bottom of the test pits, materials excavated from the pits consisted of slag ranging in size from silt to gravel. No visual or olfactory evidence of NAPL was observed in the excavated soil or groundwater that entered the test pits. All infiltrated groundwater was removed from the test pits with a vacuum truck and transported to the Humphreys Creek Wastewater Treatment Plant with permission from Tradepoint Atlantic personnel. All excavated material from each test pit was managed in accordance with the requirements established by the Response Action Work Plan for the Proposed Excavation of NAPL at B5-098-SB (dated February 27, 2019). The response actions at B5-098-SB were completed in close proximity to B5-161-SB, and materials management between these two areas were addressed concurrently.



n

С

Since grossly contaminated material was not observed during the test pitting activities, ARM collected a series of analytical confirmation samples from the test pits to determine whether the concentrations of constituents in the soil may be left in place and potentially capped by the future development of Sub-Parcel B1-1. Two analytical samples were collected from each of the four test pits on May 15 and May 17, 2019. These samples were collected from the eastern and western sidewalls of the test pits located to the north and south of piezometer B5-161-PZ, and from the northern and southern sidewalls of the test pits located to the east and west of piezometer B5-161-PZ. The samples were selected from areas of the sidewalls exhibiting the highest levels of contamination via field screening methods. The samples were submitted to Pace Analytical Services, Inc. (PACE) and analyzed for volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), diesel range organics (TPH-DRO), gasoline range organics (TPH-GRO), and Oil & Grease. The laboratory reports for the test pit confirmation samples, as well as for the original Phase II soil sample at location B5-161-SB, are included as electronic attachments. Table 1 provides a summary of the detected organic and inorganic compounds in the soil samples submitted for laboratory analysis. While several compounds exceeded the respective Project Action Limits (PALs), when the data were included in the Sub-Parcel B1-1 Screening Level Risk Assessment (SLRA) for Composite Workers in the respective exposure unit (EU), the results indicated that capping of the EU would be an acceptable final remedy. Further details are provided in the Sub-Parcel B1-1 Response and Development Work Plan (RADWP).

3

The test pits were backfilled on May 24, 2019. Each test pit was backfilled with 2-3 inch slag aggregate. Soil excavated from the surface of the test pits was used to cover the top of the slag aggregate backfill. The soil was compacted with several passes of the excavator.

As requested by the MDE, a groundwater sample was collected from piezometer B5-161-PZ for laboratory analysis on May 10, 2019, shortly before the abandonment date. The sample was submitted to PACE and analyzed for SVOCs, TPH-DRO, TPH-GRO, total metals, and mercury. **Table 2** provides a summary of the detected organic and inorganic compounds in the groundwater sample. Although some compounds exceeded the respective PALs, none of the exceedances were significalty elevated. Because groundwater is not used on the Tradepoint Atlantic property (and is not proposed to be utilized), no additional action with respect to groundwater in the vicinity of B5-161-PZ is proposed at this time. The analytical results from this location have been incorporated into the Sub-Parcel B1-1 RADWP. The laboratory report is provided as an electronic attachment. In accordance with the Test Pitting Work Plan, piezometer B5-161-PZ was abandoned on June 24, 2019. In accordance with standard methods, the piezometer was gauged a final time on the abandonment date, and no accumulated NAPL was observed. The abandonment record is provided as **Attachment 3**.

u

р



Ι

n

С

Μ

G

r

0

А

R

Μ

А

G

r

0

u

If you have questions regarding any information covered in this document, please feel free to contact ARM Group Inc. at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Replogle

Melissa Replogle, E.I.T. Project Engineer

E Mugh

Eric S. Magdar, P.G. Vice President



FIGURES





TABLES

Table 1Summary of Organics and Inorganics Detected in SoilParcel B5Tradepoint AtlanticSparrows Point, Maryland

Parameter	Units	PAL	B5-161-SB-1	B5-161-SB-4	B5-161-SB-10	B5-161 TPN-W	В5-161 ТРN-Е	B5-161 TPE-N	B5-161 TPE-S	B5-161 TPS-E	B5-161 TPS-W	B5-161 TPW-S	B5-161 TPW-N
Volatile Organic Compounds													
Acetone	mg/kg	670,000	0.069	0.71 U	N/A	0.011 U	0.012 U	0.035	0.02	0.011	0.01 U	0.0095 U	0.012 U
Benzene	mg/kg	5.1	0.004 J	0.26 J	N/A	0.0055 U	0.0059 U	0.0067 U	0.0062 U	0.0049 U	0.0051 U	0.0047 U	0.006 U
Ethylbenzene	mg/kg	25	0.0049 U	0.35 U	N/A	0.0055 U	0.0077	0.0067 U	0.0062 U	0.0049 U	0.0051 U	0.0047 U	0.006 U
Styrene	mg/kg	35,000	0.0049 U	0.19 J	N/A	0.0055 U	0.0035 J	0.0067 U	0.0062 U	0.0049 U	0.0051 U	0.0047 U	0.006 U
Toluene	mg/kg	47,000	0.0021 J	0.28 J	N/A	0.0055 U	0.0078	0.0067 U	0.0062 U	0.0049 U	0.0051 U	0.0047 U	0.006 U
Xylenes	mg/kg	2,800	0.015 U	0.26 J	N/A	0.017 U	0.047	0.02 U	0.019 U	0.015 U	0.015 U	0.014 U	0.018 U
Semi-Volatile Organic Compounds	٨												
1,1-Biphenyl	mg/kg	200	7.1 U	26.8	N/A	0.83 U	0.72 U	0.091 U	0.021 J	73.6 U	0.77 U	7.6 U	7.7 U
2,4-Dimethylphenol	mg/kg	16,000	7.1 U	2.4 J	N/A	0.83 U	0.72 U	0.091 U	0.091 U	73.6 U	0.77 U	7.6 U	7.7 U
2-Methylnaphthalene	mg/kg	3,000	0.35	25.4	0.051	0.91	0.5	0.016	0.039	0.95	0.25 J	1.6 J	16.8
3&4-Methylphenol(m&p Cresol)	mg/kg	41,000	14.2 U	2.2 J	N/A	1.7 U	1.4 U	0.18 U	0.18 U	147 U	1.5 U	15.2 U	15.4 U
3,3'-Dichlorobenzidine	mg/kg	5.1	0.18 U	1.9 U	N/A	0.83 U	0.72 U	0.091 U	0.091 U	73.6 U	0.77 U	7.6 U	7.7 U
Acenaphthene	mg/kg	45,000	0.2	28.9	0.044	0.23	0.52	0.0024 J	0.0086 J	9.4	0.13 J	3.8 J	23.6
Acenaphthylene	mg/kg	45,000	1.2	29.5	0.039	0.25	0.68	0.057	0.13	2.2	0.68 J	7.6	46
Anthracene	mg/kg	230,000	26	192	0.28	3.5	3	0.035	0.13	90.1	2.2	49.5	231
Benz[a]anthracene	mg/kg	21	279	563	0.34	29	29.4	0.27	1.1	884	21.4	34.2	63.6
Benzo[a]pyrene	mg/kg	2.1	158	215	0.35	23.8	28.1	0.25	0.92	745	33	104	362
Benzo[b]fluoranthene	mg/kg	21	521	307	0.54	66.1	73.1	0.36	1.3	1,790	81.7	211	734
Benzo[g,h,i]perylene	mg/kg		53.2	105	0.073	8.2	13	0.19	0.59	285	14.7	35	114
Benzo[k]fluoranthene	mg/kg	210	270	136	0.28	57.5	63.5	0.15	0.55	596	71.1	184	638
Carbazole	mg/kg		8.6	233	N/A	0.88	1.2	0.091 U	0.038 J	73.6 U	0.23 J	2.7 J	5.5 J
Chrysene	mg/kg	2,100	292	248	0.33	25.7	28.1	0.27	0.91	690	21.5	92.4	335
Dibenz[a,h]anthracene	mg/kg	2.1	25.2	44.6	0.035	3.6	7.8	0.068	0.24	75	5.5	12.8	45.8
Fluoranthene	mg/kg	30,000	508	745	1	36	35.5	0.41	1.5	1,330	18.4	184	809
Fluorene	mg/kg	30,000	1.2	194	0.27	0.16	0.2	0.0062 J	0.016	9.8	0.15 J	12.6	135
Indeno[1,2,3-c,d]pyrene	mg/kg	21	75.3	122	0.077	9	13.4	0.17	0.57	321	15.1	33.4	123
Naphthalene	mg/kg	17	1.5	54.4	0.14	0.81	2.9	0.035	0.12	2.5	0.53 J	5.5 J	35.8
N-Nitroso-di-n-propylamine	mg/kg	0.33	0.071 U	0.77 U	N/A	0.83 U	0.72 U	0.091 U	0.091 U	73.6 U	0.77 U	7.6 U	7.7 U
Pentachlorophenol	mg/kg	4	0.18 U	1.9 U	N/A	2.1 U	1.8 U	0.23 U	0.23 U	185 U	1.9 U	19 U	19.4 U
Phenanthrene	mg/kg		240	809	1	12.5	13.6	0.15	0.42	597	4	95	770
Pyrene	mg/kg	23,000	407	518	0.71	33	31.6	0.33	1.2	1,070	16.7	142	553

Detections in bold

Values in red indicate an exceedance of the Project Action Limit (PAL)

^PAH compounds were analyzed via SIM

N/A indicates that the parameter was not analyzed for this sample

U: This analyte was not detected in the sample. The numeric value respresents the sample quantitation/detection limit.

J: The positive result for this analyte is a quantitative estimate.

B: The analyte was not detected substantially above the level of the associated method blank or field blank.

Table 1Summary of Organics and Inorganics Detected in SoilParcel B5Tradepoint AtlanticSparrows Point, Maryland

Parameter	Units	PAL	B5-161-SB-1	B5-161-SB-4	B5-161-SB-10	B5-161 TPN-W	В5-161 ТРN-Е	B5-161 TPE-N	B5-161 TPE-S	B5-161 TPS-E	B5-161 TPS-W	B5-161 TPW-S	B5-161 TPW-N
TPH/Oil and Grease													
Diesel Range Organics	mg/kg	6,200	3,370	17,900	N/A	231	345	41.1	47.4	2,500	91.9	1,040	1,210
Gasoline Range Organics	mg/kg	6,200	11.2 U	297 U	N/A	12.5 U	12.8 U	13.7 U	11.2 U	9.8 U	11.2 U	11.1 U	11.9 U
Oil and Grease	mg/kg	6,200	N/A	N/A	N/A	1,730	1,700	1,910	1,870	5,390	534	2,440	2,210
Metals													
Aluminum	mg/kg	1,100,000	7,900	8,610	N/A								
Arsenic	mg/kg	3	13.8	14.5	4.2	N/A							
Barium	mg/kg	220,000	80.8	53.3	N/A								
Beryllium	mg/kg	2,300	0.69 J	0.39 J	N/A								
Cadmium	mg/kg	980	1.6 B	1.9 B	N/A								
Chromium	mg/kg	120,000	146	122	N/A								
Chromium VI	mg/kg	6.3	0.22 J	1.1 U	N/A								
Cobalt	mg/kg	350	13.1	16.8	N/A								
Copper	mg/kg	47,000	167	130	N/A								
Iron	mg/kg	820,000	134,000	105,000	N/A								
Lead	mg/kg	800	91.3	247	N/A								
Manganese	mg/kg	26,000	4,460	2,010	N/A								
Mercury	mg/kg	350	0.013 J	0.042 J	N/A								
Nickel	mg/kg	22,000	51.4	45.7	N/A								
Silver	mg/kg	5,800	1.4 J	1.2 J	N/A								
Vanadium	mg/kg	5,800	192	285	N/A								
Zinc	mg/kg	350,000	222	365	N/A								
Other													
Cyanide	mg/kg	150	0.1 J	0.2 J	N/A								

Detections in bold

Values in red indicate an exceedance of the Project Action Limit (PAL)

^PAH compounds were analyzed via SIM

N/A indicates that the parameter was not analyzed for this sample

U: This analyte was not detected in the sample. The numeric value respresents the sample quantitation/detection limit.

J: The positive result for this analyte is a quantitative estimate.

B: The analyte was not detected substantially above the level of the associated method blank or field blank.

Table 2Summary of Organics and Inorganics Detected in Groundwater
Parcel B5Tradepoint Atlantic
Sparrows Point, Maryland

Parameter	Units	PAL	B5-161-PZ
Semi-Volatile Organic Compounds^			
Anthracene	μg/L	1,800	0.15
Benz[a]anthracene	μg/L	0.03	0.65
Benzo[a]pyrene	μg/L	0.2	0.53
Benzo[b]fluoranthene	μg/L	0.25	0.98
Benzo[g,h,i]perylene	μg/L		0.47
Benzo[k]fluoranthene	μg/L	2.5	0.42
Chrysene	μg/L	25	0.61
Dibenz[a,h]anthracene	μg/L	0.025	0.17
Fluoranthene	μg/L	800	0.91
Indeno[1,2,3-c,d]pyrene	μg/L	0.25	0.44
Naphthalene	μg/L	0.17	0.24
Phenanthrene	μg/L		0.28
Pyrene	μg/L	120	0.88
TPH/Oil and Grease			
Diesel Range Organics	μg/L	47	97.8 J
Metals			
Aluminum	µg/L	20,000	150
Arsenic	μg/L	10	5.1
Barium	μg/L	2,000	44.3
Chromium	μg/L	100	0.43 J
Iron	μg/L	14,000	2,290
Manganese	μg/L	430	923
Zinc	μg/L	6,000	5.8 J

Detections in bold

Values in red indicate an exceedance of the Project Action Limit (PAL)

^PAH compounds were analyzed vis SIM

J: The positive result reported for this analyte is a quantitative estimate

ATTACHMENT 1

Test Pits to Investigate the Potential Contamination of NAPL Area B: Sub-Parcel B5-161 Response Area Sparrows Point, Maryland



05/15/19: View of the northern test pit.



05/15/19: View of the eastern test pit.

Test Pits to Investigate the Potential Contamination of NAPL Area B: Sub-Parcel B5-161 Response Area Sparrows Point, Maryland



05/15/19: View of the southern test pit.



05/15/19: View of the western test pit.

Test Pits to Investigate the Potential Contamination of NAPL Area B: Sub-Parcel B5-161 Response Area Sparrows Point, Maryland



05/24/19: View to the east of B5-161-PZ after the surrounding test pits were backfilled.

ATTACHMENT 2

B5-161 Response Area Dust Monitor Readings

Date and Time	Dust Reading (mg/m ³)
5/15/2019 10:30	0.032
5/15/2019 10:45	0.014
5/15/2019 11:00	0.034
5/15/2019 11:15	0.042
5/15/2019 11:30	0.031
5/15/2019 11:45	0.056
5/15/2019 12:00	0.054
5/15/2019 12:15	0.019

ATTACHMENT 3

Well/Piezometer A	bandonment Form
Well/Piezometer ID: 85 -16	I-PZ
General Project Information: 150300	M-3-3
Client: EAG	
Site Location: Sparrows Point, MD	
Parcel ID: Parcel B3	
Abandonment Date: 6 - 24 - 19	
Abandonment Contractor: 651	
Abandonment Method (circle appropriate):	
1. PVC \rightarrow Pulled / Split / Perforated / Left-In	n-Place
2. Abandoned – Grout/ Bentonite Chips	
Field Equipment: Geographe 782	2.07
ARM Representative(s): Tyle Van 1	Vess
Well Diameter: (
Depth to Bottom (TOC)	Final Gauging Prior to Abandonment:
Reported (historical/log): 20,21	Depth to Water (TOC): 8 94'
Measured: Not recorded 20,21	Depth to NAPL (TOC):
Please note if this abandonment is for a known NNAPL screening piezometer and identify the name Area or B5-144 Screening Piezometer) 25 - 16 Please Note: If NAPL is identified in a piezon the piezometer may not be abandoned unless the decision has been made to abandon the NAPL matched and the NAPL matc	IAPL delineation/monitoring area or individual the of the delineation area (e.g., B6-066 NAPL $-P2 \leq neening$ piezomotes meter, the Project Manager should be notified and presence of NAPL is already known and a onitoring network.
Additional Comments (if any):	
ARM Gr Engineers an 9175 Guilford R Columbia, Ma (410) 290-7775 FA	oup Inc. ad Scientists load - Suite 310 aryland 21046 AX: (410) 290-7775

APPENDIX E

June 15, 2020

Mr. Pete Haid Tradepoint Atlantic 1600 Sparrows Point Boulevard Baltimore, Maryland 21219 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Phone (410) 880-4788 Fax (410) 880-4098 www.hcea.com

RE: Notice of Completion of Remedial Actions Area B: Sub-Parcel B1-1 Baltimore County, Maryland HCEA Project Number 19564A

Dear Mr. Haid:

Hillis-Carnes Engineering Associates, Inc. (HCEA) is pleased to provide this Notice of Completion of Remedial Actions (Notice) for Area B: Sub-Parcel B1-1 in the Sparrows Point area of Baltimore County, Maryland (Site).

In conjunction with HCEA's environmental services at the Site, HCEA was provided with the Response and Development Work Plan (RADWP) for Area B: Sub-Parcel B1-1 (dated March 1, 2019) and RADWP Addendum dated February 24, 2020. Based on observations made during HCEA's environmental monitoring at the Site, to the best of our knowledge, understanding, and belief, the environmental cap installed at the Site (e.g., pavement thickness, use of geotextile fabric, VCP-approved clean fill thickness) was installed in general accordance with the RADWP.

This Notice has been prepared for the exclusive use of the Client pursuant to the agreement between the Client and HCEA, dated August 1, 2019, in accordance with generally accepted industry practices. All terms and conditions set forth in the agreement are incorporated herein. No warranty, express or implied, is made herein. Use and reproduction of this Notice by any other person is unauthorized.

HCEA appreciates the opportunity to have been of assistance on this project. If you have any questions regarding this Notice, please feel free to contact us at 410-880-4788.

Sincerely, HILLIS-CARNES ENGINEERING ASSOCIATES, INC.

Christopher J. Hillis, P.E. Project Engineer chillis@hcea.com

Keith M. Progin Senior Environmental Project Manager kprogin@hcea.com

APPENDIX F





Project No.:	19564A	Report No.:	Date:	January 31	, 2020	
Project Name:	SPT - Sub-Parcel B1	-1	Weather/Temp:	Clear, 40°		
Client:	Tradepoint Atlantic		Travel Time:	hr	Lunch Time:	hr
Contractor:			On Site Time:	hr	Total Time:	hr

A. Description of Work:

Prevailing wind direction was generally from the N to S. One perimeter dust monitor was placed on the upwind side of the parcel (N), one was placed on the downwind side of the parcel (S), and one was placed downwind of the contractor's work zone. The downwind monitor did not exceed the action limit of 3.0 milligrams per cubic meter (mg/m³), and had a maximum fifteen minute concentration of 0.018 mg/m³. The upwind monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.016 mg/m³. The work zone monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.016 mg/m³. The work zone monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.016 mg/m³. The work zone monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.072 mg/m³. No visible dust migration was observed on the date.

Dixi excavated a trench South of the site in preparation for storm drain work. Excavated material was stockpiled adjacent to the site of the excavation. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Dixi worked on demo and excavation of material south of B1-1 checking for obstructions for the stormdrain line. Excavated material was temporarily stockpiled adjacent to the site of excavation, and then placed back into the site. Soils exhibiting elevated PID readings and odors were encountered in one location. In addition, possible free product was detected in groundwater entering the excavation. Informed the contractor to discontinue work in this area until investigated further. Also instructed contractor to not pump water from the excavation.

Dixi brought in slag material and continued grading on the Western and Southern portions of the site for the parking lot. Slag material on the Southern portion of the site was excavated along the border was taken off site to make room for clean fill to be place in the future. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings.

Miller Pipeline was on site working on installation of a gas line on the middle portion of the site. Excavated material was stockpiled and later removed from site. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

D.C. contractor was on site putting down clean fill on the Eastern portion of the site.

Trac Systems continued working on rail work in the Northern portion of the site.

In addition, tubing was attached to the PID and the end of the tube was generally placed in the breathing zone of each excavation. There were no PID readings greater than 5 metered units.

A. Description of Work (continued):

(Intentionally Blank)

B. Tests Performed/Testing Equipment Used

Dust Monitoring, Soil Monitoring with Photo Ionization Detector(PID)

Non-Compliance **C: Problems**

D. Referenced Plans/Drawings

Verification

_____ Reviewed By: KR m Pg Technician: Martin Stringer





Project No.:	19564A	Report No.:	Date:	February 4, 2020				
Project Name:	SPT - Sub-Parcel B1-	-1	Weather/Temp: Showers, 50°					
Client:	Tradepoint Atlantic		Travel Time:	hr	Lunch Time:	hr		
Contractor:			On Site Time:	hr	Total Time:	hr		

A. Description of Work:

Hillis-Carnes Engineering Associates (HCEA) technician arrived on site per client request for soil and dust monitoring services.

Dust monitors were not set up on this date due to today's rain event.

Miller Pipeline was on site working on installation of a gas line on the middle portion of the site. Excavated material was stockpiled and later removed from site. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Dixi worked on putting down clean fill on the Southern portion of the site.

Dixi worked on excavation of a trench South of the site for the installation of storm-drain work. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Terkins was on site working on utility work inside of a previously excavated trench. This work took place in an area of the site designated to receive a pavement cap. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

W.G. Tomiko was on site working on an excavation for utility work in the middle portion of the site. This work took place in an area set to receive a pavement cap. 57 stone was used as backfill. HCEA screened material with PID and there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

HCEA technician monitored the area of concern South of the site, where free product had previously been spotted and remediated. The water appears clean and no signs of additional free product or sheens have been seen entering the work area.

Trac Systems continued working on rail work in the Northern portion of the site.

In addition, tubing was attached to the PID and the end of the tube was generally placed in the breathing zone of each excavation. There were no PID readings greater than 5 metered units.

A. Description of Work (continued):

(Intentionally Blank)

B. Tests Performed/Testing Equipment Used

Dust Monitoring, Soil Monitoring with Photo Ionization Detector(PID)

Non-Compliance **C: Problems**

D. Referenced Plans/Drawings

Verification

Reviewed By: KR h Pg Technician: Martin Stringer





Project No.:	19564A	Report No.:	Date:	February \$	5, 2020	
Project Name:	SPT - Sub-Parcel B1	-1	Weather/Temp	Cloudy, 40)°	
Client:	Tradepoint Atlantic		Travel Time:	hr	Lunch Time:	hr
Contractor:			On Site Time:	hr	Total Time:	hr

A. Description of Work:

Hillis-Carnes Engineering Associates (HCEA) technician arrived on site per client request for soil and dust monitoring services.

Prevailing wind direction was generally from the N to S. One perimeter dust monitor was placed on the upwind side of the parcel (N), one was placed on the downwind side of the parcel (S), and one was placed downwind of the contractor's work zone. The downwind monitor did not exceed the action limit of 3.0 milligrams per cubic meter (mg/m³), and had a maximum fifteen minute concentration of 0.011 mg/m³. The upwind monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.012 mg/m³. The work zone monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.012 mg/m³. The work zone monitor did not exceed the action limit of 3.0 mg/m³ and had a maximum fifteen minute concentration of 0.012 mg/m³. No visible dust migration was observed on the date.

Miller Pipeline was on site working on installation of a gas line on the middle portion of the site. Excavated material was stockpiled and later removed from site. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Dixi worked on putting down clean fill on the Southern portion of the site.

Dixi worked on water line work on the middle portion of the site. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Terkins was on site working on utility work inside of a previously excavated trench. This work took place in an area of the site designated to receive a pavement cap. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

HCEA technician continued to monitor the area of concern South of the site, where free product had previously been observed. The water appears clean and no signs of additional free product or sheens have been seen entering the work area. In addition, per the request of the MDE, additional material was removed from the western wall of the excavation. Further, test pits were excavated south and east of the excavation. No evidence of NAPL was observed and no evidence of free product was observed on the groundwater.

In addition, tubing was attached to the PID and the end of the tube was generally placed in the breathing zone of each excavation. There were no PID readings greater than 5 metered units.

A. Description of Work (continued):

(Intentionally Blank)

B. Tests Performed/Testing Equipment Used

Dust Monitoring, Soil Monitoring with Photo Ionization Detector(PID)

Non-Compliance **C: Problems**

D. Referenced Plans/Drawings

Verification

Reviewed By: KR m Pg Technician: Martin Stringer





Project No.:	19564A	Report No.:	Date:	February 6, 2020		
Project Name: SPT - Sub-Parcel B1-1			Weather/Temp: Rain, 40°			
Client:	Tradepoint Atlantic		Travel Time:	hr	Lunch Time:	hr
Contractor:			On Site Time:	hr	Total Time:	hr

A. Description of Work:

Hillis-Carnes Engineering Associates (HCEA) technician arrived on site per client request for soil and dust monitoring services.

Dust monitors were not set up on this date due to today's rain event.

Dixi worked on water line work on the middle portion of the site. HCEA technician used PID to screen excavated spoils and slag; there was no evidence of staining, odors, or elevated PID readings. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

Terkins was on site working on utility work inside of a previously excavated trench. This work took place in an area of the site designated to receive a pavement cap. HCEA monitored the PPE of one total personnel entering the excavation and all persons were wearing the appropriate Modified Level D PPE.

HCEA technician continued to monitor the area of concern South of the site, where free product had previously been observed. The water appears clean and no signs of additional free product or sheens have been seen entering the work area.

In addition, tubing was attached to the PID and the end of the tube was generally placed in the breathing zone of each excavation. There were no PID readings greater than 5 metered units.
A. Description of Work (continued):

(Intentionally Blank)

B. Tests Performed/Testing Equipment Used

Dust Monitoring, Soil Monitoring with Photo Ionization Detector(PID)

Non-Compliance **C: Problems**

D. Referenced Plans/Drawings

Verification

Reviewed By: KR M PJ Technician: Martin Stringer

CRRGP F KZ 'I

11

Development Photograph Log Sub-Parcel B1-1 Sparrows Point, Maryland



Photo 1: Clean fill placement



Photo 2: Clean fill placement over geotextile

Development Photograph Log Sub-Parcel B1-1 Sparrows Point, Maryland



Photo 3: Stockpiled soil that exhibited evidence of contamination



Photo 4: Stockpiled soil that exhibited evidence of contamination



Photo 5: Natural Gas line installation with CR6 backfill



Photo 6: New rail line installation

Development Photograph Log Sub-Parcel B1-1 Sparrows Point, Maryland



Photo 7: Paving in progress



Photo 8: Storm drain installation



Photo 9: Accumulated water several days after removal of product with absorbent pads. Test pit excavation was completed in work area covered by RADWP addendum.



Photo 10: Water line installation

APPENDIX H





October 30, 2019

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Third Quarter 2019 Area B: Sub-Parcel B1-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

ARM Group Inc. (ARM), on behalf of EnviroAnalytics Group (EAG), has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B1-1 during the third quarter of 2019. The Sub-Parcel B1-1 Response and Development Work Plan (RADWP), Revision 1, was submitted to the agencies on August 30, 2019. A previous version (Revision 0 dated March 1, 2019) was approved for implementation on July 30, 2019. The overall development of Sub-Parcel B1-1 generally includes grading, placement of subbase, installation of underground utilities, construction of minor support structures, paving, landscape capping, and railway capping.

Well Abandonment

Permanent groundwater monitoring wells SW-12-PZP001, SW-060-MWS, SW-061-MWS, SW-062-MWS, SW-063-MWS, and SW-068-MWS, which were located inside the Sub-Parcel B1-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on March 21, 2019 and on June 24, 2019, prior to the start of development activities.

Deep production wells #1: BA-81-2742 and #2A: BA-81-2741 were abandoned in May 2019 by A.C. Schultes, contracted by Tradepoint Atlantic.

There are no remaining wells (or piezometers) on the sub-parcel. Abandonment record for the permanent monitoring wells will be provided in the Sub-Parcel B1-1 Development Completion Report.

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

Development activities began in August 2019 with Dixie as the General Contractor. Work performed to date has included mass grading, drilling of pile foundations, construction of a fence, and excavation for conduit lines and vaults.

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors in the third quarter of 2019. Dust control measures would be implemented if a sustained level above 3.0 mg/m³ was observed. In August 2019, two exceedances of the 3.0 milligrams per cubic meter (mg/m³) action level was observed (August 21, 2019 and August 29, 2019), but neither lasted more than a minute. When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust.

Soil Management

The EP screened material excavated during pile foundation and conduit line excavations with a MultiRAE photoionization detector (PID). No elevated PID readings, odors, or staining were detected in any of the soils inspected during the third quarter of 2019. Therefore, no materials segregation, material stockpiling, or offsite removal of soils to Greys Landfill or elsewhere were required. In the third quarter of 2019, screened soils which exhibited no evidence of contamination were replaced as trench backfill.

Water Management

In the third quarter of 2019, dewatering was conducted with water discharged to the Humphreys Creek Wastewater Treatment Plant (HCWWTP) via the Tin Mill Canal. All dewatering discharges were pumped through filter bags prior to conveyance to the Tin Mill Canal.

A R M G

o u

r

Ι

n

С

р



А

If you have questions regarding any information covered in this document, please feel free to contact ARM Group Inc. at (410) 290-7775.

Respectfully Submitted, ARM Group Inc.

Melissa Reployle

Melissa A. Replogle, E.I.T. Project Engineer

Alal Pets

T. Neil Peters, P.E. Senior Vice President







Engineers and Scientists

January 27, 2020

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Fourth Quarter 2019 Area B: Sub-Parcel B1-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group LLC (ARM) has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B1-1 during the fourth quarter of 2019. The Sub-Parcel B1-1 Response and Development Work Plan (RADWP), Revision 1, was submitted to the agencies on August 30, 2019. A previous version (Revision 0 dated March 1, 2019) was approved for implementation on July 30, 2019. The overall development of Sub-Parcel B1-1 generally includes grading, placement of subbase, installation of underground utilities, construction of minor support structures, paving, landscape capping, and railway capping. Development work completed on Sub-Parcel B1-1 prior to October 1, 2019 is discussed in the previously submitted Quarterly Development Status Update (October 30, 2019).

Well Abandonment

Permanent groundwater monitoring wells SW-12-PZP001, SW-060-MWS, SW-061-MWS, SW-062-MWS, SW-063-MWS, and SW-068-MWS, which were located inside the Sub-Parcel B1-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on March 21, 2019 and on June 24, 2019, prior to the start of development activities.

Deep production wells #1: BA-81-2742 and #2A: BA-81-2741 were abandoned in May 2019 by A.C. Schultes, contracted by Tradepoint Atlantic.

There are no remaining wells (or piezometers) on the sub-parcel. Abandonment records for the permanent monitoring wells and deep production wells will be provided in the Sub-Parcel B1-1 Development Completion Report.

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

Development activities began prior to the fourth quarter of 2019 with ARCO as the General Contractor. Work performed to date has included mass grading, drilling of pile foundations; construction of a fence; and excavation for stormwater, water lines, conduit lines, sewers, footers, and vaults; and paving.

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors in the fourth quarter of 2019. Dust control measures would be implemented if a sustained level above 3.0 mg/m³ was observed. In October 2019, two exceedances of the 3.0 milligrams per cubic meter (mg/m³) action level was observed (October 4, 2019 and October 22, 2019), but neither lasted more than a minute. When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust.

Soil Management

The EP screened material excavated during pile foundation and conduit line excavations with a MultiRAE photoionization detector (PID). No elevated PID readings, odors, or staining were detected in any of the soils inspected during the fourth quarter of 2019. Therefore, no materials segregation, material stockpiling, or offsite removal of soils were required. In the fourth quarter of 2019, screened soils were replaced as trench backfill.

Water Management

R

Μ

G

r

0

А

In the fourth quarter of 2019, dewatering was conducted with water discharged to the Humphreys Creek Wastewater Treatment Plant (HCWWTP) via the Tin Mill Canal. All dewatering discharges were pumped through filter bags prior to conveyance to the Tin Mill Canal.

u

р

L

L

С



А

R

М

If you have questions regarding any information covered in this document, please feel free to contact ARM Group LLC at (410) 290-7775.

Group LLC

3

Respectfully Submitted, ARM Group LLC

Melissa Reployle

Melissa A. Replogle, E.I.T. Project Engineer

Alal Pets

T. Neil Peters, P.E. Senior Vice President







Engineers and Scientists

April 27, 2020

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update First Quarter 2020 Area B: Sub-Parcel B1-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group LLC (ARM) has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B1-1 during the first quarter of 2020. The Sub-Parcel B1-1 Response and Development Work Plan (RADWP), Revision 1, was submitted to the agencies on August 30, 2019. A previous version (Revision 0 dated March 1, 2019) was approved for implementation on July 30, 2019. The overall development of Sub-Parcel B1-1 generally includes grading, placement of subbase, installation of underground utilities, construction of minor support structures, paving, landscape capping, and railway capping. Development work completed on Sub-Parcel B1-1 prior to January 1, 2020 is discussed in the previously submitted Quarterly Development Status Updates (October 30, 2019 and January 27, 2020).

Well Abandonment

There were no wells installed or abandoned during the first quarter of 2020.

Permanent groundwater monitoring wells SW-12-PZP001, SW-060-MWS, SW-061-MWS, SW-062-MWS, SW-063-MWS, and SW-068-MWS, which were located inside the Sub-Parcel B1-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on March 21, 2019 and on June 24, 2019, prior to the start of development activities.

Deep production wells #1: BA-81-2742 and #2A: BA-81-2741 were abandoned in May 2019 by A.C. Schultes, contracted by Tradepoint Atlantic.

There are no remaining wells (or piezometers) on the sub-parcel. Abandonment records for the permanent monitoring wells and deep production wells will be provided in the Sub-Parcel B1-1 Development Completion Report.

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities.

Development Progress

Development activities began prior to the first quarter of 2020 with ARCO as the General Contractor. Work performed to date has included mass grading, drilling of pile foundations; construction of a fence; excavation for stormwater, water lines, conduit lines, sewers, footers, and vaults; placement of clean fill; and paving.

Work in the first quarter of 2020 consisted of grading, paving, clean fill placement, and excavation for storm drain, water lines, electric lines, gas lines, sewer, and foundations. During the first quarter of 2020, grading as well as excavation and installation of storm drain began on Berth Road.

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors in the fourth quarter of 2019. During the first quarter of 2020, there were no exceedances of the 3.0 mg/m³ action level. When dust generation was anticipated due to site conditions and planned development work, the Contractor utilized a water truck to suppress dust.

Soil Management

R

Μ

А

The EP screened material excavated with a MultiRAE photoionization detector (PID). Soil exhibiting elevated PID readings was observed on a total of six days (February 17, February 18, February 21, February 24, February 28, and March 2) during the first quarter of 2020. The highest observed PID reading was 50 parts per million (ppm).

On January 31, 2020, soil exhibiting odors and elevated PID readings as well as free product were detected during storm drain test pit excavation in the southern portion of the sub-parcel (designated as the B1-1 extension). Additional information is provided below in the Notable Occurrences section.

A total of approximately 400 cubic yards of material were segregated during the first quarter of 2020. In the first quarter of 2020, screened soils that did not exhibit evidence of contamination

o u

р

G

r



LL

С

were replaced as trench backfill or were placed beneath planned paved parking areas. Documentation for all clean fill placed on the sub-parcel will be provided in the Sub-Parcel B1-2 Development Completion Report.

3

Water Management

In the first quarter of 2020, dewatering was conducted with water discharged to the Humphreys Creek Wastewater Treatment Plant (HCWWTP) via the Tin Mill Canal. All dewatering discharges were pumped through filter bags prior to conveyance to the Tin Mill Canal. Water management related to the observation of free product on January 31, 2020 is discussed below.

Notable Occurrences

On January 31, 2020, soil exhibiting odors and elevated PID readings as well as free product were detected during storm drain test pit excavation in the southern portion of the sub-parcel (designated as the B1-1 extension). Work in the area was stopped, and the MDE was notified by Tradepoint Atlantic. On February 3, 2020, HCEA used absorbent pads to remove any potential free product from the groundwater. The MDE visited the site on February 3, 2020 to observe the test pit and requested that additional material be removed from the western side of the excavation. The MDE also requested that test pits be excavated south and east of the area. The requested test pits, as well as the removal of additional soils from the western portion of the area, were performed on February 5, 2020. No evidence of NAPL was detected during the additional excavation activities. HCEA continued to monitor groundwater in the excavation and no reoccurring sheen or product was detected inside the pit. The apparent source of the contamination was a concrete obstruction that was removed from the ground.

Following the observation of free product on January 31, 2020, all potential product was removed with absorbent pads. HCEA continued to monitor the water, and after several days with no product reappearing in the excavation, approval was granted by Tradepoint Atlantic to pump the water to the HCWWTP.

If you have questions regarding any information covered in this document, please feel free to contact ARM Group LLC at (410) 290-7775.

Respectfully Submitted, ARM Group LLC

Melissa Reployle

Melissa A. Replogle, E.I.T. Project Engineer

G

r

0

u

р

R

Μ

A

Al. Pets

T. Neil Peters, P.E. Senior Vice President

L

С

L







Engineers and Scientists

July 31, 2020

Ms. Barbara Brown Project Coordinator Maryland Department of the Environment 1800 Washington Boulevard Baltimore, MD 21230

> Re: Quarterly Development Status Update Second Quarter 2020 Area B: Sub-Parcel B1-1 Tradepoint Atlantic Sparrows Point, MD 21219

Dear Ms. Brown,

On behalf of EnviroAnalytics Group, LLC (EAG), ARM Group LLC (ARM) has prepared this Quarterly Development Status Update to document ongoing and completed development activities performed on Sub-Parcel B1-1 during the second quarter of 2020. The Sub-Parcel B1-1 Response and Development Work Plan (RADWP), Revision 1, was submitted to the agencies on August 30, 2019. A previous version (Revision 0 dated March 1, 2019) was approved for implementation on July 30, 2019. The overall development of Sub-Parcel B1-1 generally includes grading, placement of subbase, installation of underground utilities, construction of minor support structures, paving, landscape capping, and railway capping. Development work completed on Sub-Parcel B1-1 prior to April 1, 2020 is discussed in the previously submitted Quarterly Development Status Updates (October 30, 2019, January 27, 2020, and April 27, 2020).

Well Abandonment

There were no wells installed or abandoned during the second quarter of 2020.

Permanent groundwater monitoring wells SW12-PZP001, SW-060-MWS, SW-061-MWS, SW-062-MWS, SW-063-MWS, and SW-068-MWS, which were located inside the Sub-Parcel B1-1 development boundary, were properly abandoned in accordance with COMAR 26.04.04.34 through 36 on March 21, 2019 and on June 24, 2019, prior to the start of development activities.

Deep production wells #1: BA-81-2742 and #2A: BA-81-2741 were abandoned in May 2019 by A.C. Schultes, contracted by Tradepoint Atlantic.

There are no remaining wells (or piezometers) on the sub-parcel. Abandonment records for the permanent monitoring wells and deep production wells will be provided in the Sub-Parcel B1-1 Development Completion Report.

Environmental Oversight

Full-time oversight was performed by an Environmental Professional (EP) provided by Hillis Carnes Engineering Associates (HCEA) during intrusive development activities. In addition to general oversight to ensure compliance with environmental regulations and the development plans, the EP was responsible for performing dust monitoring and soil screening services during intrusive activities. Development work terminated on May 15, 2020.

Development Progress

Development activities began prior to the second quarter of 2020 with ARCO as the General Contractor. Work performed to date has included mass grading, drilling of pile foundations; construction of a fence; excavation for stormwater, water lines, conduit lines, sewers, footers, and vaults; placement of clean fill; and paving.

Work in the second quarter of 2020 consisted of grading, paving, and clean fill placement. During the second quarter of 2020, grading, paving, and storm drain installation were performed on Berth Road.

Dust Monitoring

Dust monitoring was performed with MetOne E-Sampler dust monitors in the second quarter of 2020. During the second quarter of 2020, there were no exceedances of the 3.0 mg/m³ action level. When dust generation was anticipated due to site conditions and planned development work, the General Contractor utilized a water truck to suppress dust. Electronic dust monitoring was terminated on April 17, 2020 because the majority of the site was capped and activities were limited. After that time, the EP continued to visually monitor the site for excessive dust.

Soil Management

R

Μ

G

r

0

u

p

A

The EP screened material excavated with a MultiRAE photoionization detector (PID). No elevated PID readings, odors, or staining were detected in any of the soils inspected during the second quarter of 2020. Therefore, no materials segregation, material stockpiling, or offsite removal of soils were required. A stockpile of approximately 400 cubic yards of impacted soil generated during the first quarter of 2020 remains on the sub-parcel. In the second quarter of 2020, screened soils that did not exhibit evidence of contamination were replaced as excavation backfill or were placed beneath planned paved parking areas. Approximately 1,000 cubic yards of unimpacted soil generated during the first and second quarters of 2020 that could not be reused due to unsuitable geotechnical properties has been stockpiled on Parcel B18. Clean fill was brought to the Site and

L

L

С



placed during the second quarter of 2020. Documentation for all clean fill placed on the sub-parcel will be provided in the Sub-Parcel B1-1 Development Completion Report.

3

Water Management

No dewatering was performed during the second quarter of 2020.

Notable Occurrences

None

Α

R

Μ

If you have questions regarding any information covered in this document, please feel free to contact ARM Group LLC at (410) 290-7775.

Group

Respectfully Submitted, ARM Group LLC

Melisser R. Kritz

Melissa Replogle Hritz, E.I.T. **Project Engineer**

Alal Pets

T. Neil Peters, P.E. Senior Vice President

L L C



"

APPENDIX I

"

"

"

"

۱

..



Memo

To:	Mr. Peter Haid – Tradepoint Atlantic
From:	Mr. Keith Progin
Date:	May 21, 2019
Re:	Sub-Parcel B1-1 - Pre-Construction Meeting

On May 21, 2019, a pre-construction meeting for Sub-Parcel B1-1 was held at the Tradepoint office at 1600 Sparrows Point Boulevard. In attendance were:

- Mr. Matthew Newman Tradepoint Atlantic
- Mr. John Martin Tradepoint Atlantic
- Mr. Mark Buerck ARCO
- Mr. David Wiedemann ARCO
- Mr. DJ Cox DXI
- Mr. Keith Progin Hillis-Carnes

During this meeting, the Environmental Professional roles that will be performed by Hillis-Carnes during the applicable portions of the development project were discussed. The roles generally include: a) monitoring of excavated soil; b) air monitoring for particulate dust; c) monitoring of dewatering activity; d) documentation; and e) PPE. A summary of these roles was provided to the attendees.

 II

 III

"

APPENDIX J

11

"

"

"

۱

..

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>
Sent:	Monday, March 20, 2017 8:21 AM
То:	Keith Progin; Jennifer Sohns -MDE-
Cc:	Gina L. Galimberti
Subject:	Re: SPT-Tradpoint Avenue-Clean Fill Cert for Industrial Water Line

Hello All

The virgin stone material as noted in the certification from BlueGrass Materials from the Churchville Quarry is acceptable for use as fill material for the utility lines. The recycled concrete I will need to discuss further when I'm back in the office from a site visit later this afternoon.

Barbara Brown

On Fri, Mar 17, 2017 at 11:47 AM, Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Barbara – please see the attached clean fill certifications for RC-6 and 57 stone that will be imported for use as backfill for the industrial water line utility.

Please let me know if you need anything else.

Thanks!

Keith Progin | Project Manager, Environmental Division HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

--

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493 <u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>	
Sent:	Wednesday, October 30, 2019 8:40 AM	
То:	Keith Progin	
Cc:	Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov)	
Subject:	Re: TPA_Gotham Greens_CR-6 Clean Fill Request	

Hello Keith

The material from Martin Marietta as described in the certification letter is acceptable for use as clean fill at the Gotham Greens site and the rest of Sparrows Point.

On Wed, Oct 30, 2019 at 8:23 AM Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Please see the revised letter from Martin Marietta attached.

Thanks!

Keith Progin | Senior Environmental Project Manager HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Barbara Brown -MDE- <<u>barbara.brown1@maryland.gov</u>>
Sent: Tuesday, October 29, 2019 9:53 AM
To: Keith Progin <<u>kprogin@hcea.com</u>>
Cc: Jennifer Sohns -MDE- (jennifer.sohns@maryland.gov) <jennifer.sohns@maryland.gov>
Subject: Re: TPA_Gotham Greens_CR-6 Clean Fill Request

Hi Keith

Getting closer-letter needs to say its virgin material quarried there and not recycled...

On Tue, Oct 29, 2019 at 9:47 AM Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Barbara,

Please see the attached clean fill request for CR-6 from Martin Marietta to be used beneath the asphalt accessway at Gotham Greens.

Thanks!

Keith Progin | Senior Environmental Project Manager

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098 Email kprogin@hcea.com

LinkedIn

Website www.hcea.com

MD * DC * DE * PA * VA * Caribbean

2018 ENR Top 500 Design Firm #335

This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

--

Barbara Brown

MDE-LRP-VCP Section Head

direct 410 537 3212

general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Barbara Brown -MDE- <barbara.brown1@maryland.gov></barbara.brown1@maryland.gov>
Sent:	Monday, September 9, 2019 9:55 AM
То:	Keith Progin
Cc:	Jennifer Sohns -MDE-; Pete Haid; Matthew Newman
Subject:	Re: TPA_Logistic Center X_Clean Fill_Tables

Hello Keith

As discussed, the material from the clean fill sampling at Logistics Center X may be used for clean fill for industrial use except for the material sampled from CF-3 with the oil and grease of approximately 900 pm. I will meet you on Weds at 9:30 to visually observe the material from CF-3.

If you have any questions please contact me.

Barbara Brown

On Tue, Aug 20, 2019 at 6:24 PM Keith Progin <<u>kprogin@hcea.com</u>> wrote:

Barbara,

Per our conversation, I've attached the laboratory's EDD for CF-1 through CF-4 and CF-8 through CF-10. Hope this is helpful. Let me know if you need something else.

Thanks!

Keith Progin | Project Manager, Environmental Division

HILLIS-CARNES ENGINEERING ASSOCIATES

Corporate Headquarters 10975 Guilford Road, Suite A Annapolis Junction, MD 20701 Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098 Email <u>kprogin@hcea.com</u>

Website www.hcea.com

×	LinkedIn 🙀
	MD * DC * DE * PA * VA * Caribbean
	2018 ENR Top 500 Design Firm #335

×

This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, you are hereby notified that any dissemination, distribution or reproduction of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone or email. Thank you.

Barbara Brown MDE-LRP-VCP Section Head direct 410 537 3212 general 410 537 3493

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Keith Progin	
Sent:	Friday, October 18, 2019 3:21 PM	
То:	DJ Cox (DCox@dxiconstruction.com)	
Subject:	FW: Port Covington Topsoil Sampling	

DJ – email below from the MDE approving the topsoil from Port Covington for use at commercial or industrial properties.

Keith Progin | Senior Environmental Project Manager HILLIS-CARNES ENGINEERING ASSOCIATES

Cell (443) 250-9467 Phone +1 (410) 880-4788 X1145 Fax +1 (410) 880-4098

From: Daly, Kristen <KDaly@gtaeng.com>
Sent: Tuesday, September 24, 2019 11:51 AM
To: Keith Progin <kprogin@hcea.com>
Cc: Plocek, Kevin <KPlocek@gtaeng.com>; Hayden, Paul <PHayden@gtaeng.com>
Subject: FW: Port Covington Topsoil Sampling

Hi Keith – below is the email approval for one of our topsoil stockpiles at Port Covington, with samples from the two others pending. Let me know if anyone over there has a need for topsoil! Thanks!

Kristen Daly

Senior Project Scientist



GEO-TECHNOLOGY ASSOCIATES, INC.

1414 Key Highway Baltimore, MD 21230 Cell: 202-680-3997

From: Barbara Brown -MDE- <<u>barbara.brown1@maryland.gov</u>> Sent: Tuesday, September 24, 2019 11:17 AM To: Plocek, Kevin <<u>KPlocek@gtaeng.com</u>> Cc: Chris Hartman -MDE- (<u>christopher.hartman@maryland.gov</u>) <<u>christopher.hartman@maryland.gov</u>>; Daly, Kristen <<u>KDaly@gtaeng.com</u>>

Subject: Re: Port Covington Topsoil Sampling

Hello All

The MDE-LRP has reviewed the results from stockpile 1-as represented by samples GTA-CFPC-1 and GTA-CFPC-2, as previously indicated the topsoil material from stockpile 1 has passed for residential usage and can be transported to Sparrows Point for use at either commercial or industrial land use sites. This approval is limited to this particular stockpile and is void if additional material has been added to Stockpile 1 since sampling occurred.

There have been 2 additional stockpiles generated from the topsoil material represented by GTA-CFPC-3 which was sampled in-situ.

Each approximately 500 cy stockpile has or will be sampled as was previously completed for GTA-CFPC-3. The MDE-LRP will evaluate the results from the additional stockpile sampling to determine if the material is suitable for transport to Sparrows Point.

If you have any questions regarding this email please contact me.

Barbara Brown

On Fri, Sep 20, 2019 at 11:33 AM Plocek, Kevin <<u>KPlocek@gtaeng.com</u>> wrote:

Barbara/Chris,

Our first destination for the topsoil from Port Covington is not going to work out and we are looking into some alternatives. So far it looks like most destination locations will either be commercial or industrial. Could you please take another look at the clean fill sampling results for the Port Covington topsoil and let Kristen and I know if it is acceptable at a VCP commercial property as capping material. I have attached a data table and the raw lab results (inclusive of hex chrome analysis). Let us know if you need anything further.

Thanks,

Kevin Plocek | Associate



GEO-TECHNOLOGY ASSOCIATES, INC. 14280 Park Center Drive, Suite A, Laurel, MD 20707

Tel: 410-792-9446 | Cell: 443-286-5506 | www.gtaeng.com

Services: Geotechnical Engineering • Environmental and Geoscience Consulting • Construction Observation and Testing

Offices: Abingdon, Baltimore, Laurel, Frederick, & Waldorf, MD

Sterling, VA • Georgetown & New Castle, DE • York & Quakertown, PA

Somerset, NJ • NYC Metro • Malvern, OH • Charlotte & Raleigh, NC

GTA – Since 1985



Barbara Brown

<u>Click here</u> to complete a three question customer experience survey.

Keith Progin

From:	Matthew Newman <mnewman@tradepointatlantic.com Friday, February 14, 2020 3:01 PM</mnewman@tradepointatlantic.com 	
Sent:		
То:	Keith Progin	
Subject:	FW: Development Status Updates Quarter 3 2019	

Matthew Newman, P.E. Environmental Manager TRADEPOINT ATLANTIC 1600 Sparrows Point Boulevard Baltimore, Maryland 21219 T 410.709.1286 D 443.649.5063 C 443.791.9046 mnewman@tradepointatlantic.com

From: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov>
Sent: Monday, February 3, 2020 9:30 AM
To: Matthew Newman <mnewman@tradepointatlantic.com>
Cc: James Calenda <jcalenda@enviroanalyticsgroup.com>; Pete Haid <phaid@tradepointatlantic.com>; barbara.brown1@maryland.gov; Craven, Laura <lcraven@wcgrp.com>
Subject: Re: Development Status Updates Quarter 3 2019

Matt,

Thank you for this clarification.

▼ Jennifer Sohn	s
Project Manager	er
Land Manager	nent Administration
Maryland Depa	artment of the Environment
1800 Washingt	ton Boulevard
Baltimore, Mary	yland 21230
jennifer.sohns(<u>maryland.gov</u>
410-537-4472 ((O)
Website Face	book <u>Twitter</u>

Click here to complete a three question customer experience survey.

On Thu, Jan 23, 2020 at 3:37 PM Matthew Newman <<u>mnewman@tradepointatlantic.com</u>> wrote:

Jennifer,

Both the ballast and sub-ballast at B1-1 (Volkswagon) and B1-2 (Home Depot) are planned to be built from the same material (virgin 57 stone from Vulcan). Please find attached copies of the approvals of the materials as ballast.

I apologize for any confusion.

Thank you,

-Matt Newman

Matthew Newman, P.E.

Environmental Manager

TRADEPOINT ATLANTIC

1600 Sparrows Point Boulevard

Baltimore, Maryland 21219

T 410.709.1286 D 443.649.5063 C 443.791.9046

mnewman@tradepointatlantic.com

From: Jennifer Sohns -MDE- <jennifer.sohns@maryland.gov>
Sent: Tuesday, January 21, 2020 2:03 PM
To: James Calenda <jcalenda@enviroanalyticsgroup.com>; Pete Haid <phaid@tradepointatlantic.com>; Matthew
Newman <mnewman@tradepointatlantic.com>
Cc: barbara.brown1@maryland.gov; Craven, Laura <lcraven@wcgrp.com>
Subject: Re: Development Status Updates Quarter 3 2019

Hey all,

I just to clarify that B1-1 is the Volkswagen development, not Home Depot as stated above. Both parcels B1-1 and B1-2 have rail lines that have been constructed or are in the process of being constructed. Sub-ballast documentation is outstanding for material used on both parcels.

Hope that clears that error up.

Thanks,



Jennifer Sohns Project Manager Land Management Administration Maryland Department of the Environment 1800 Washington Boulevard Baltimore, Maryland 21230 jennifer.sohns@maryland.gov 410-537-4472 (O) Website | Facebook | Twitter_

Click here to complete a three question customer experience survey.

On Tue, Jan 21, 2020 at 1:48 PM Jennifer Sohns -MDE- <<u>jennifer.sohns@maryland.gov</u>> wrote:

James,

MDE has completed review of the 3rd Quarter 2019 Development Status Report, dated October 30, 2020, for Parcel B1-1. There are no comments at this time. I do believe there is an outstanding question regarding rail line sub-ballast sources. MDE received the required documentation for the ballast brought onto Parcel B1-1 (Home Depot), however, sub-ballast approval documentation has still not been submitted.

Thank you,
	Jennifer Sohns Project Manager Land Management Administration Maryland Department of the Environment 1800 Washington Boulevard Baltimore, Maryland 21230 jennifer.sohns@maryland.gov 410-537-4472 (O) Website Facebook Twitter
Click here to complete a thr	ee question customer experience survey
On Fri, Nov 1, 2019 at 4:59	PM James Calenda < <u>jcalenda@enviroanalyticsgroup.com</u> > wrote:
All,	
Attached please find the progress made on all acti sent out this week for de more detail, please feel fi	development progress reports for the third quarter of 2019. These reports detail the ve development projects at the TPA site during Q3 2019. Hard copies will be prepared and livery early next week. If anyone has questions or would like to discuss any of the reports in ree to contact me directly.
Thanks	
James	
James Calenda	
Senior Project Manager	
EnviroAnaly	tics

(314) 620-3056 Direct

jcalenda@enviroanalyticsgroup.com

http://www.enviroanalyticsgroup.com

<u>Click here</u> to complete a three question customer experience survey.

<u>Click here</u> to complete a three question customer experience survey.

CRRGP F KZ'M'





1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com VELAP ID 460040

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

12 June 2020

Keith Progin Hillis-Carnes Engineering Associates 10975 Guilford Rd Annapolis Junction, MD 20701 RE: TPA VW

Enclosed are the results of analyses for samples received by the laboratory on 05/27/20 15:30.

Maryland Spectral Services, Inc. is a TNI 2009 Standard accredited laboratory and as such, all analyses performed at Maryland Spectral Services included in this report are 2009 TNI certified except as indicated at the end of this report. Please visit our website at www.mdspectral.com for a complete listing of our TNI 2009 Standard accreditations.

If you have any questions concerning this report, please feel free to contact me.

Sincerely,

Ull Buite

Will Brewington President

Maryland **spectral** Services



Baltimore MD 21227 410-247-7600 www.mdspectral.com

G

Analytical Results

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

Project Number: 19564A Project Manager: Keith Progin

Project: TPA VW

Client Sample ID	Alternate Sample ID	Laboratory ID	Matrix	Date Sampled	Date Received
I-1		0052718-01	Soil	05/27/20 12:00	05/27/20 15:30
I-1A		0052718-02	Soil	05/27/20 12:00	05/27/20 15:30
I-1B		0052718-03	Soil	05/27/20 12:00	05/27/20 15:30

Withende

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Services



Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1

0052718-01 (Soil) Sample Date: 05/27/20

			Reporting	Detection				
Analyte	Result	Notes Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst
Volatile Organics by EPA 8260B	(GC/MS) Pro	epared by 5030-GC	CMS					
Acetone	ND	ug/kg dry	11.6	11.6	1	05/29/20	05/29/20 12:01	GM
tert-Amyl alcohol (TAA)	ND	ug/kg dry	58.1	58.1	1	05/29/20	05/29/20 12:01	GM
tert-Amyl methyl ether (TAME)	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Benzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Bromobenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Bromochloromethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Bromodichloromethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Bromoform	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Bromomethane	ND	ug/kg dry	5.8	5.8	1	05/29/20	05/29/20 12:01	GM
tert-Butanol (TBA)	ND	ug/kg dry	58.1	58.1	1	05/29/20	05/29/20 12:01	GM
2-Butanone (MEK)	ND	ug/kg dry	11.6	11.6	1	05/29/20	05/29/20 12:01	GM
n-Butylbenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
sec-Butylbenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
tert-Butylbenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Carbon disulfide	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Carbon tetrachloride	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Chlorobenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Chloroethane	ND	ug/kg dry	5.8	5.8	1	05/29/20	05/29/20 12:01	GM
Chloroform	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Chloromethane	ND	ug/kg dry	5.8	5.8	1	05/29/20	05/29/20 12:01	GM
2-Chlorotoluene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
4-Chlorotoluene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2-Dibromo-3-chloropropane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Dibromochloromethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2-Dibromoethane (EDB)	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Dibromomethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2-Dichlorobenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,3-Dichlorobenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,4-Dichlorobenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Dichlorodifluoromethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1-Dichloroethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2-Dichloroethane	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1-Dichloroethene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM

Withinte

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Will Brewington, President

Maryland **spectral** Services



Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1

0052718-01 (Soil) Sample Date: 05/27/20

				Reporting	Detection				
Analyte	Result	Notes	Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst
Volatile Organics by EPA 8260B (GC/MS) Pr	epared	by 5030-GC	MS (continued)					
cis-1,2-Dichloroethene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
trans-1,2-Dichloroethene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Dichlorofluoromethane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2-Dichloropropane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,3-Dichloropropane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
2,2-Dichloropropane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1-Dichloropropene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
cis-1,3-Dichloropropene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
trans-1,3-Dichloropropene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Diisopropyl ether (DIPE)	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Ethyl tert-butyl ether (ETBE)	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Ethylbenzene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Hexachlorobutadiene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
2-Hexanone	ND		ug/kg dry	11.6	11.6	1	05/29/20	05/29/20 12:01	GM
Isopropylbenzene (Cumene)	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
4-Isopropyltoluene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Methyl tert-butyl ether (MTBE)	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
4-Methyl-2-pentanone	ND		ug/kg dry	11.6	11.6	1	05/29/20	05/29/20 12:01	GM
Methylene chloride	27.4	L	ug/kg dry	23.3	23.3	1	05/29/20	05/29/20 12:01	GM
Naphthalene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
n-Propylbenzene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Styrene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1,1,2-Tetrachloroethane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1,2,2-Tetrachloroethane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Tetrachloroethene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Toluene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2,3-Trichlorobenzene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2,4-Trichlorobenzene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1,1-Trichloroethane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,1,2-Trichloroethane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Trichloroethene	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Trichlorofluoromethane (Freon 11)	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,2,3-Trichloropropane	ND		ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM

Withinte

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Will Brewington, President

Maryland **spectral** Services



Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1

0052718-01 (Soil) Sample Date: 05/27/20

			Reporting	Detection				
Analyte	Result	Notes Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst
Volatile Organics by EPA 8260B (GC	C/MS) Pr	epared by 5030-G	CMS (continued))				
1,2,4-Trimethylbenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
1,3,5-Trimethylbenzene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Vinyl chloride	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
o-Xylene	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
m- & p-Xylenes	ND	ug/kg dry	5.8	2.3	1	05/29/20	05/29/20 12:01	GM
Surrogate: 1,2-Dichloroethane-d4		70-130	100 %	05/29/20		05/29/20 12:01		
Surrogate: Toluene-d8		75-120	96 %	05/29/20		05/29/20 12:01		
Surrogate: 4-Bromofluorobenzene		65-120	96 %	05/29/20		05/29/20 12:01		
PERCENT SOLIDS BY ASTM D22	16-05 Pr	epared by Percent	Solids					
Percent Solids	86	%			1	05/28/20	05/29/20 09:33	MH
POLYCHLORINATED BIPHENYLS B	Y EPA 80	82A (GC/ECD) Prep	ared by 3540-GC(Soxhlet) ClPestPCI	3			
Aroclor-1016	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1221	ND	ug/kg dry	198	198	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1232	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1242	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1248	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1254	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1260	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1262	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Aroclor-1268	ND	ug/kg dry	96.5	96.5	1	05/28/20	05/29/20 17:57	SJA
Surrogate: Tetrachloro-m-xylene		40-150	75 %	05/28/20		05/29/20 17:57		
Surrogate: Decachlorobiphenyl		40-150	67 %	05/28/20		05/29/20 17:57		

Withinte

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Services



Analytical Results

Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

1500 Caton Center Dr Suite

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1

0052718-01 (Soil) Sample Date: 05/27/20

			Reporting	Detection							
Analyte	Result	Notes Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst			
TOTAL METALS ANALYSIS B	Y EPA 3050E	3/6020A Prepared I	by 3050B-Meta	ls Digestion							
Antimony	0.403	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Arsenic	4.43	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Beryllium	0.829	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Cadmium	1.03	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Chromium	61.3	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Copper	25.0	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Lead	89.1	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Manganese	1580	mg/kg dry	5.81	5.81	20	05/27/20	05/28/20 17:29	KD			
Mercury	0.618	mg/kg dry	0.0145	0.0145	1	05/27/20	05/28/20 15:35	KD			
Nickel	35.3	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Selenium	1.36	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Silver	0.359	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Thallium	ND	mg/kg dry	0.291	0.291	1	05/27/20	05/28/20 15:35	KD			
Zinc	222	mg/kg dry	1.45	1.45	1	05/27/20	05/28/20 15:35	KD			
HEXANE EXTRACTABLE MATERIALS BY EPA 9071B-MODIFIED Prepared by 9071/1664											
Oil and Grease	1760	mg/kg dry	93.0	93.0	1	05/28/20	06/02/20 11:05	GEM			
EPA 7196A Performed at Pace A	nalytical Ser	vices, Inc Melvill	e NY Lab								
Chromium, Hexavalent	ND	mg/kg dry	1.2	0.23	1	06/11/20	06/11/20 10:47	KM1			

Withinte

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Services



Analytical Results

Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1A

0052718-02 (Soil) Sample Date: 05/27/20

			Reporting	Detection								
Analyte	Result	Notes Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst				
GASOLINE RANGE ORGANI	CS BY EPA 5	5030/8015C Prepare	ed by 5030-GC									
Gasoline-Range Organics	0.21	mg/kg dry	0.12	0.12	1	05/30/20	05/30/20 01:34	GM				
DIESEL RANGE ORGANICS BY EPA 3540/8015C Prepared by 3540-GC(Soxhlet)												
Diesel-Range Organics	2180	mg/kg dry	930	930	100	05/28/20	05/29/20 21:35	SJA				
Surrogate: o-Terphenyl		70-130	%	05/28/20	1	05/29/20 21:35		S-01				
PERCENT SOLIDS BY ASTM	D2216-05 Pr	epared by Percent S	Solids									
Percent Solids	86	%			1	05/28/20	05/29/20 09:33	MH				

Withende

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Services



Analytical Results

Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1B

0052718-03 (Soil) Sample Date: 05/27/20

				Reporting	Detection				
Analyte	Result	Notes	Units	Limit (MRL)	Limit (LOD)	Dilution	Prepared	Analyzed	Analyst
DIESEL RANGE ORGANICS BY	EPA 3540	/8015C	Prepared by	y 3540-GC(Soxh	let)				
Diesel-Range Organics	6590		mg/kg dry	952	952	100	05/28/20	05/29/20 22:00	SJA
Surrogate: o-Terphenyl			70-130	%	05/28/20		05/29/20 22:00		S-01
PERCENT SOLIDS BY ASTM D2	216-05 Pr	epared	by Percent S	olids					
Percent Solids	84		%			1	05/28/20	05/29/20 09:33	MH

Mikunte

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Services



Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin 1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

I-1B

0052718-03RE1 (Soil) Sample Date: 05/27/20

Analyte	Result	Notes	Units	Reporting Limit (MRL)	Detection Limit (LOD)	Dilution	Prepared	Analyzed	Analyst
GASOLINE RANGE ORGANICS	BY EPA 5	5030/8015	5C Prepare	d by 5030-GC					
Gasoline-Range Organics	0.30		mg/kg dry	0.12	0.12	1	06/03/20	06/03/20 15:29	GM

Withente

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland **spectral** Ser

Project: TPA VW

Project Number: 19564A

Project Manager: Keith Progin

Analytical Chemistry Services



Analytical Results

1500 Caton Center Dr Suite G Baltimore MD 21227 410-247-7600 www.mdspectral.com

Reported:

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

Maryland Spectral Services does not maintain certification for the following analytical parameters:

Maryland Spectral Services

Matrix , Method , Analyte

Soil | 8260 (Full List) | Hexachlorobutadiene

Withente

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Maryland



410-247-7600 www.mdspectral.com

Analytical Results

Project: TPA VW

Project Number: 19564A Project Manager: Keith Progin **Reported:**

Baltimore MD 21227

06/12/20 09:38

Report revised to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 1544

Notes and Definitions

S-06 Surrogate recovery outside control limits due to sample matrix effect as confirmed by reanalysis. S-01 The surrogate recovery for this sample is not available due to sample dilution required from high analyte concentration and/or matrix interference. QM-4X The spike recovery was outside of QC acceptance limits for the MS and/or MSD due to analyte concentration at 4 times or greater the spike concentration. The QC batch was accepted based on LCS and/or LCSD recoveries within the acceptance limits. QM-06 Due to noted non-homogeneity of the QC sample matrix, the MS/MSD or MS/DUP did not provide reliable results for accuracy and precision. Sample results for the QC batch were accepted based on LCS percent recoveries. L Analyte is a possible laboratory contaminant Detected but below the reporting limit; therefore, result is an estimated concentration (CLP J-Flag). I Е The concentration indicated for this analyte is an estimated value above the calibration range of the instrument. This value is considered an estimate (CLP E-flag). Analyte DETECTED DET Analyte NOT DETECTED at or above the reporting limit ND NR Not Reported Sample results reported on a dry weight basis dry RPD Relative Percent Difference %-Solids Percent Solids is a supportive test and as such does not require accreditation

Withente

Will Brewington, President

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

me: / i// / /	Project Manag	jer: • 0% 'n			Ana	alysis Req	uested			CHAIN	OF-CUSTOD	Y RECORD
(mun)	KProgin	@ HECA.COM	,		5					PA		
	Project IĎ:				rej			-		1500 (and spectral Ser Caton Center Dri	vices, Inc.
	19564	P			<i>.</i> ₩						saltimore, MD 2	1227
	P.O. Number:		s		fluo f	2				410247 lat	7600 • Fax 41 oman@mdsnectr	0–247–7602 al com
			ntainer 1		ر - چې ۲۷/۲۰	60	00		Matri PW (x Codes: NW potable water)	(nonpotable wat	er)
nple ID	Date Tim	o Water Soil	Other 	ક્રાઝ	Jundoung	570A 570A	19-411			sservative: HCL, H ₂ SO ₄ , fethanol, 203, NaHCO ₃	Field pH, Residu Chlorine, QC Request, Trip Blank, Field Blan	MSS Lab ID
	5/2-1/2/2	2 X X	3	×	r X X	X						-7115-
		, Χ					X				F	-
	י י	×	~~				*				Repor	1
											t revis	
											sed to	
											o incl	
											ide C	
					· ·						VI ı	
					-						resul	
											ts for	
(ez	Date/Time もパイン	Received by: 6	Signature	6		Relinquis	hed by: β	ignature)		Date/Time	Received	: (Signature)
le_	1	(Printed)				(Printed)					(Printed)	
(e)	SI27/20	Property 1	K	and the second		Turn A	T bruor	ine: S)e, Y	Lab Use:	ginal rep	
	15:30	(Printed) RAN	Pel) <u>-</u>	M	<u>у</u> К П П С С С С С С С С С С С С С С С С С	a a B D	(an)		Temp: 0.0°C	oor ICe same day same day	
Special	Instructions/QC Re	quirements &	Comr	nents:			ay sh (2 da th Day ter: scific Du	y) le Date:		Disposation Sample Dispose Return to Disposal b Archive fo	on Appropriate sal: Client Client days adv days	

ł

•

Subcontract order Subcontract order Maryland Spectral Services 0.052718 Invlue Spectral Services Invlue Spectral Services Invlue Services Invlue Spectral Services Invlue Services Invlue Services	9- (Chromium6)	NDING LABORATORY:RECEIVING LABORATORY:Aryland Spectral ServicesPace Labs-NYaryland Spectral ServicesPace Labs-NY00 Caton Center Dr. Suite GFabs-NY00 Caton Center Dr. Suite GMO#: 7013378700 Caton Center Dr. Suite GMO#: 701337870ne: 410.247.7600Fabs-NY9 Contone: Allo Caton Center Dr. Suite GFabs-NY0ne: 410.247.7600Fax:9 Contone: Allo Caton Center Dr. Suite GPhone: (631) 694-30409 Contone: Allo Caton Center Dr. Suite GFax:9 Contone: Allo Caton Center Dr. Suite GContone9 Contone: Allo Caton Center Dr. Suite GContone9 Contone: Allo Caton Center Dr. Suite GContone9 Caton Center Dr. Suite Caton Center C	mple ID: 0052/18-01 L-I U-I 9- (Chromium6) 9- (Chromium6) ontainers Supplied:	d to include Cr VI results for sample I-1. Original report ID 0052718 06 03 20 15-
--	----------------	---	---	--

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 n

 <td

"

APPENDIX L

"

"

"

"

۱

..

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B1-1, Revision 1* dated August 30, 2019, Section 3.3.2, *Sub-Parcel B1-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure durations of 100, 90, and 1.5 work days for EU1-EXP, EU2, and EU3, respectively were established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

Prior to the start of the project ARCO and their subcontractors adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work to the extent required by the RDP. Contractor required modified Level D to be used from Day 1 of the project by all personnel involved in ground intrusive work as required by the RDP.

Statement Certification:

Company:	ARCO National Construction LLC	
Name:	Mark Buerck	
Title:	Project Manager	
Signature:	Tulgh	
Date:	6/30/20	

Modified Level D PPE

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B1-1, Revision 1* dated August 30, 2019, Section 3.3.2, *Sub-Parcel B1-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure durations of 100, 90, and 1.5 work days for EU1-EXP, EU2, and EU3, respectively were established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

Prior to the start of the project ARCO and their subcontractors adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work. Modified Level D was used from Day 1 of the project by all personnel involved in ground intrusive work.

Statement Certification:

Company:	TEKRINS, INC.
Name:	JUSTEN HANNA
Title:	PROJECT MANAGAER
Signature:	Just C. Hm
Date:	6/15/2020

Modified Level D PPE

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B1-1, Revision 1* dated August 30, 2019, Section 3.3.2, *Sub-Parcel B1-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure durations of 100, 90, and 1.5 work days for EU1-EXP, EU2, and EU3, respectively were established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

Prior to the start of the project ARCO and their subcontractors adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work. Modified Level D was used from Day 1 of the project by all personnel involved in ground intrusive work.

Statement Certification:

Company:	W.G. Tomko, Inc.
Name:	Hilan Angust
Title	Director of Compliance
THE.	UNECTOR OF COMPTINE
Signature:	full
Date:	4/10/2020

Modified Level D PPE

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B1-1, Revision 1* dated August 30, 2019, Section 3.3.2, *Sub-Parcel B1-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure durations of 100, 90, and 1.5 work days for EU1-EXP, EU2, and EU3, respectively were established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

prior to the start of the project ARCO and their subcontractors adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work. <u>To the best</u> <u>Subcontractor's knowledge</u>, Modified Level D was used from Day 1 of the project by all personnel involved in ground intrusive work.

Company:	Precision Concrete Construction Co., Inc.	
Name:	William H. Kline	
Title:	President	
Signature:	Mil Sun	
Date:	06/11/2020	

Statement Certification:

Modified Level D PPE

In accordance with the *Response and Development Work Plan (RDWP) for Area B: Sub-Parcel B1-1, Revision 1* dated August 30, 2019, Section 3.3.2, *Sub-Parcel B1-1 SLRA Results and Risk Characterization*, a site-specific ground intrusive work exposure durations of 100, 90, and 1.5 work days for EU1-EXP, EU2, and EU3, respectively were established. In lieu of tracking exposure days for each employee, the RDWP allows for the employment of Modified Level D personal protective equipment (PPE) or equivalent elevated PPE as required by Site conditions. Modified Level D is defined below. For this project the contractor adopted Modified Level D PPE upon commencement of work (Day 1).

Project Statement:

Prior to the start of the project ARCO and their subcontractors adopted Modified Level D as the baseline PPE for all personnel involved in ground intrusive work. Modified Level D was used from Day 1 of the project by all personnel involved in ground intrusive work.

Statement Cer	rtification:	
Company:	DXI Construction	
Name:	D.J. Col	
Title:	Project Manager	
Signature:	- Efe	
Date:	6.30.20	

Modified Level D PPE

APPENDIX M



GEOTEX® 801 is a polypropylene, staple fiber, needle-punched nonwoven geotextile produced by Propex, and will meet the following Minimum Average Roll Values (MARV) when tested in accordance with the methods listed below. The fibers are needled to form a stable network that retains dimensional stability relative to each other. The geotextile is resistant to ultraviolet degradation and to biological and chemical environments normally found in soils.

GEOTEX® 801 conforms to the property values listed below¹. Propex performs internal Manufacturing Quality Control (MQC) tests that have been accredited by the Geosynthetic Accreditation Institute – Laboratory Accreditation Program (GAI-LAP). This product is NTPEP approved for AASHTO standards.

		MARV ²	
PROPERTY	TEST METHOD	ENGLISH	METRIC
ORIGIN OF MATERIALS	·		
% U.S. Manufactured		100%	100%
MECHANICAL			
Grab Tensile Strength	ASTM D-4632	205 lbs	912 N
Grab Elongation	ASTM D-4632	50%	50%
CBR Puncture	ASTM D-6241	535 lbs	2380 N
Trapezoidal Tear	ASTM D-4533	80 lbs	356 N
ENDURANCE			
UV Resistance at 500 hrs	ASTM D-4355	70%	70%
HYDRAULIC			
Apparent Opening Size (AOS) ³	ASTM D-4751	80 US Std. Sieve	0.180 mm
Permittivity	ASTM D-4491	1.4 sec ⁻¹	1.4 sec ⁻¹
Water Flow Rate	ASTM D-4491	100 gpm/ft ²	4074 l/min/m ²

	12.5 ft x 360 ft	3.81 m x 109.8 m
RULL SIZES	15 ft x 300 ft	4.57 m x 91.5 m

NOTES:

1. The property values listed above are effective 04/03/2017 and are subject to change without notice.

2. Values shown are in weaker principal direction. Minimum average roll values (MARV) are calculated as the typical minus two standard deviations. Statistically, it yields a 97.7% degree of confidence that any samples taken from quality assurance testing will exceed the value reported.

3. Maximum average roll value.

4. Contact your local Territory Business Manager (TBM) for custom widths and colors. Lead times may vary depending on customer requirements and volume requested.



ENGINEERED EARTH SOLUTIONS[™]

www.propexglobal.com

Propex Operating Company, LLC · 4019 Industry Drive Chattanooga, TN 37416 · ph 800 621 1273 · ph 423 855 1466

ARMORMAX[®], PYRAMAT[®], LANDLOK[®], X3[®], GEOTEX[®], PETROMAT[®], PETROTAC[®], REFLECTEX[®], and GRIDPROTM are registered trademarks of Propex Operating Company, LLC.

This publication should not be construed as engineering advice. While information contained in this publication is accurate to the best of our knowledge, Propex does not warrant its accuracy or completeness. The ultimate customer and user of the products should assume sole responsibility for the final determination of the suitability of the information and the products for the contemplated and actual use. The only warranty made by Propex for its products is set forth in our product data sheets for the product, or such other written warranty as may be agreed by Propex and individual customers. Propex specifically disclaims all other warranties, express or implied, including without limitation, warranties of merchantability or fitness for a particular purpose, or arising from provision of samples, a course of dealing or usage of trade.