

Wastewater Treatment Plants
ENR Upgrade Status
(November 10, 2010)

Status Update:

Previous Meeting

14 facilities are in operation
1 facility (Salisbury) is in corrective action
16 facilities are under construction
22 are under design
8 are in planning
6 are in pre-planning activities
67 total

Current

17 facilities are in operation
1 facility (Salisbury) is in corrective action
14 facilities are under construction
21 are under design
8 are in planning
6 are in pre-planning activities
67 total

- For more information on each facility status, nutrient loading, and other information, you may go to http://www.mde.state.md.us/Water/CBWRF/WWTP_ENR_upgrade.asp

Status Change from Previous Meeting:

- Perryville completed construction and has commenced ENR operation. A final inspection will be scheduled upon completion of final punch list items.
- Crisfield and Federalsburg have both completed construction and are operational.
- Thurmont started construction on September 8, 2010.

Percentage completion for facilities under construction for ENR Upgrade:

<u>Facility</u>	<u>Percentage complete</u>
George's Creek	98%
Hagerstown	98%
Delmar	91%
Cumberland	94%
Bowie	97%
Ballenger Creek	12%
Mount Airy	79%
Pocomoke City	64%
Patapsco	3%
Little Patuxent	34%
Aberdeen	5%
Denton	26%
Cox Creek	11%
Thurmont	(construction started 9/8/2010)

Upcoming Events:

The following facilities are ready to schedule an event, if needed. Committee members will be informed via e-mail, when an event is scheduled.

- Aberdeen- Ready for Groundbreaking
- Thurmont- Ready for Groundbreaking
- Poolesville – Ready for Dedication
- Crisfield – Ready for Dedication
- Federalsburg- Ready for Dedication
- Perryville – Ready for Dedication