


## Foundation Testing Program Cross-Section – Pile Test




33 sq. ft. impact/pile test
Total impact not to exceed 462 sq. ft. (14 pile tests)

Note: Test piles will be driven into the substrata using an impact hammer for the purposes of evaluating pile foundation capacities and developing the hydro acoustic monitoring program. The pile driving equipment will be mounted on a barge, and spuds on the four corners of the barge will be used to keep the barge in position. Upon completion, all piles will be cut off below the mudline. Piles may also be subjected to load testing per ASTM D7383 "Axial Compressive Force Pulse (Rapid) Testing of Deep Foundations" (i.e. Statnamic or other tests allowed by the ASTM D7383), when allowed by the Authority.



Francis Scott Key Bridge Rebuild Project Preliminary Engineering July 2024

## Foundation Testing Program Cross-Section – Static Load Test




260 sq. ft. impact (1 shaft or pile)
Total impact not to exceed 1,560 sq. ft. (6 tests)

Note: Static load test includes one drilled shaft or pile, and a four reaction shaft pile array. Shaft and piles are installed in river bottom and loaded with weight. Then upon completion test shaft and reaction piles will be cut below the mudline.



Francis Scott Key Bridge Rebuild Project Preliminary Engineering July 2024

## Foundation Testing Program Cross-Section – Drilled Shaft



50 sq. ft. impact (1 shaft)
Total impact not to exceed 300 sq. ft. (6 shafts)

Note: A 5-foot diameter drilled shaft will be constructed to determine the capacity of this foundation type. A steel casing will be installed into the substrata for construction of the shaft. Upon reaching the appropriate depth; testing equipment, rebar and concrete will be installed within the steel casing. The drilled shaft rig will be mounted on a barge, and spuds on the four corners of the barge will be used to keep the barge in position. Upon completion, the drilled shaft will be cut off below the mudline.



Francis Scott Key Bridge Rebuild Project Preliminary Engineering July 2024