



Bay Restoration Fund Targeted Wastewater Treatment Plants

Reporting Period: September 2018

	Basin	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Start Date Construction	Target Date Construction Complete	Date In ENR Operation	% Const. Complete or Other Status	
Completed at Previous Milestones	APG-Aberdeen	Upper Western	25,142	3,053	Complete	Complete	3/14/2006	Operation
	Hurlock	Lower Eastern	44,120	5,357	Complete	Complete	5/15/2006	Operation
	Celanese	Upper Potomac	63,465	7,707	Complete	Complete	11/2/2006	Operation
	Swan Point	Lower Potomac	5,021	610	Complete	Complete	5/3/2007	Operation
	Easton	Choptank	104,016	12,631	Complete	Complete	6/30/2007	Operation
	Kent Island	Upper Eastern	77,328	9,390	Complete	Complete	8/20/2007	Operation
	Mattawoman	Lower Potomac	462,296	0	Complete	Complete	11/8/2007	Operation
	Chestertown	Upper Eastern	30,715	3,730	Complete	Complete	6/17/2008	Operation
	Brunswick	Upper Potomac	16,498	2,003	Complete	Complete	9/15/2008	Operation
	St. Michaels	Upper Eastern	16,145	1,960	Complete	Complete	10/22/2008	Operation
	Indian Head	Lower Potomac	16,281	1,977	Complete	Complete	12/30/2008	Operation
	Elkton	Upper Eastern	72,977	8,861	Complete	Complete	12/31/2009	Operation
	Havre De Grace	Upper Western	16,281	6,920	Complete	Complete	5/15/2010	Operation
	Poolesville	Middle Potomac	7,264	3,087	Complete	Complete	7/3/2010	Operation
	Federsburg	Lower Eastern	13,466	1,635	Complete	Complete	8/4/2010	Operation
	Crisfield	Lower Eastern	30,154	3,662	Complete	Complete	8/25/2010	Operation
	Mount Airy	Patapsco/Back	8,203	3,486	Complete	Complete	11/6/2010	Operation
	Georges Creek	Upper Potomac	23,079	2,803	Complete	Complete	9/30/2010	Operation
	Hagerstown	Upper Potomac	83,624	35,540	Complete	Complete	10/30/2010	Operation
	Cumberland	Upper Potomac	158,484	67,356	Complete	Complete	2/4/2011	Operation
	Bowie	Patuxent	23,278	4,074	Complete	Complete	12/31/2010	Operation
	Perryville	Upper Eastern	30,594	3,715	Complete	Complete	4/30/2010	Operation
	Pocomoke City	Lower Eastern	8,391	3,566	Complete	Complete	9/20/2011	Operation
	Delmar	Lower Eastern	20,351	2,471	Complete	Complete	9/16/2012	Operation
	Denton	Choptank	5,559	2,363	Complete	Complete	5/11/2012	Operation
	Little Patuxent	Patuxent	205,173	35,905	Complete	Complete	9/24/2012	Operation
	Thurmont	Upper Potomac	10,544	4,481	Complete	Complete	4/1/2013	Operation
	Piscataway	Middle Potomac	268,801	0	Complete	Complete	5/30/2013	Operation
	Damascus	Middle Potomac	10,226	4,346	Complete	Complete	2/22/2013	Operation
	Parkway	Patuxent	76,807	13,441	Complete	Complete	7/16/2013	Operation
	Centreville	Upper Eastern	1,291	549	N/A	N/A	7/1/2013	Operation
	Dorsey Run	Patuxent	15,195	2,659	N/A	N/A	12/11/2012	Operation
	Joppatowne	Upper Western	8,864	3,767	Complete	Complete	5/30/2013	Operation
	Cambridge	Choptank	30,233	12,849	Complete	Complete	9/10/2013	Operation
	Snow Hill	Lower Eastern	14,872	1,806	Complete	Complete	8/17/2013	Operation
	La Plata	Lower Potomac	13,363	5,679	Complete	Complete	3/30/2014	Operation
	Sod Run	Upper Western	148,595	63,153	Complete	Complete	4/24/2014	Operation
	Aberdeen	Upper Western	21,106	8,970	Complete	Complete	1/1/2014	Operation
	Patuxent	Patuxent	62,863	11,001	Complete	Complete	3/31/2015	Operation
	Maryland City	Patuxent	12,266	2,147	Complete	Complete	5/1/2014	Operation
	Broadneck	Upper Western	58,118	24,700	Complete	Complete	4/1/2014	Operation
	Emmitsburg	Upper Potomac	18,576	2,256	Complete	Complete	3/16/2016	Operation
	Annapolis	Lower Western	98,876	42,022	Complete	Complete	1/1/2015	Operation
	Seneca	Middle Potomac	190,034	0	Complete	Complete	1/1/2015	Operation
	Broadwater	Lower Western	13,718	5,830	Complete	Complete	9/1/2015	Operation
	Western Branch	Patuxent	247,685	43,345	Complete	Complete	1/1/2015	Operation
	Blue Plains (MD portion)	Middle Potomac	1,509,577	0	Complete	Complete	1/1/2015	Operation
	Ballenger Creek	Upper Potomac	64,246	27,305	Complete	Complete	3/1/2015	Operation
	Taneytown	Upper Potomac	10,444	4,439	Complete	Complete	7/22/2016	Operation
	Marlay Taylor	Lower Western	48,379	20,561	Complete	Complete	8/1/2016	Operation
Northeast River	Upper Eastern	11,805	0	Complete	Complete	10/1/2016	Operation	
Fruitland	Lower Eastern	6,244	2,654	Complete	Complete	11/1/2016	Operation	
Winebrenner	Upper Potomac	7,197	874	Complete	Complete	2/17/2017	Operation	
Leonardtown	Lower Potomac	5,494	2,335	Complete	Complete	8/1/2017	Operation	
Back River	Patapsco/Back	1,852,083	0	Complete	Complete	9/1/2017	Operation	
Mayo	Lower Western	21,154	2,569	Complete	Complete	10/16/2017	Operation	
Chesapeake Beach	Lower Western	9,395	3,993	Complete	Complete	11/18/2017	Operation	
Cox Creek	Patapsco/Back	135,374	57,534	Complete	Complete	1/1/2018	Operation	
Salisbury	Lower Eastern	219,165	26,613	Complete	Complete	1/1/2018	Operation	
Total		6,790,495	635,740					
Frederick	Upper Potomac	78,742	33,465	06/08/15	12/31/18		94%	
Freedom District	Patapsco/Back	25,915	11,014	03/15/15	12/31/18		97%	
Conococheague	Upper Potomac	30,730	13,060	08/30/16	12/31/18		91%	
Patapsco	Patapsco/Back	2,609,952	316,923	12/29/09	12/31/18		93%	
MCI	Upper Potomac	13,059	5,550	12/07/15	12/31/18		88%	
Westminster	Upper Potomac	58,622	24,914	09/15/18	06/02/22		Design	
Hampstead	Upper Western	24,284	2,949	09/15/18	06/02/22		Design	
Princess Anne	Lower Eastern	6,304	2,679	06/15/19	12/15/22		Planning	
Total		2,847,608	410,554					
Status Summary:	Operation =	59						
	Construction =	5						
	Design =	2						
	Planning =	1						
		67						

Bay Restoration Fund Targeted Minor Wastewater Treatment Plants

#	Facility	Basin	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Start Date Construction	Target Date Construction Complete	Date In ENR Operation	% Const. Complete or Other Status
1	Grantsville	Youghiogheny	27,300	3,100	07/01/20	07/01/22		Planning
2	Trappe	Choptank	9,100	1,600	07/01/20	07/01/22		Planning
3	Victor Cullen	Upper Potomac	2,200	410	07/01/20	07/01/22		Planning
4	Elk Neck State Park	Upper Eastern	2,700	490	07/01/20	07/01/22		Planning
5	Trout Run	Youghiogheny	41,000	7,300	07/01/19	07/01/22		Planning
6	Hancock	Upper Potomac	17,300	3,100	07/01/19	07/01/22		Planning
7	Chesapeake City	Upper Eastern	7,400	1,300	12/01/18	07/01/20		Design
8	Preston	Choptank	5,200	940	10/01/18	07/01/20		Design
9	Smith Island	Lower Eastern	2,900	530	10/01/18	07/01/20		Design
10	Town of Secretary	Choptank	12,000	2,300	12/15/18	07/01/20		Design
11	Harbour View	Upper Eastern	2,900	530	01/15/19	11/15/22		Design
12	Oxford WWTP	Choptank	6,800	1,200	06/01/17	02/24/19		37%
13	Betterton	Upper Eastern	6,700	1,200	07/15/17	03/15/19		82%
14	Galena	Upper Eastern	3,600	650	04/04/16	10/31/18		99%
15	Sudlersville	Upper Eastern	9,100	1,600	08/04/14	06/30/18	03/16/18	Operation
16	Greensboro	Choptank	12,700	2,300	Complete	Complete	6/36/17	Operation
17	Queenstown	Upper Eastern	3,800	690	Complete	Complete	10/01/16	Operation
18	Rising Sun	Upper Eastern	22,800	4,100	Complete	Complete	08/01/15	Operation
			168,200	30,240				

Minor Wastewater Treatment Plants Upgraded by Other Fund Sources

#	Facility	Basin	Nitrogen Est. Reduction (with vs. without Upgrade) lbs/year	Phosphorus Est. Reduction (with vs. without Upgrade) lbs/year	Start Date Construction	Target Date Construction Complete	Actual Date Construction Complete	% Const. Complete or Other Status
1	Boonsboro	Upper Potomac	24,200	7,500	Complete	Complete	10/12/09	Operation
2	Worton	Upper Eastern	11,400	2,000	Complete	Complete	12/16/12	Operation
3	Eastern Correctional Fac.	Lower Eastern	21,300	4,100	Complete	Complete	01/01/14	Operation
4	Southern MD Pre-Release	Lower Potomac	910	160	Complete	Complete	02/01/17	Operation
			57,810	13,760				
	Status Summary:	Operation =	8					
		Construction =	3					
		Design =	5					
		Planning =	6					
			22					