## Interim Measures 2009 Annual Report Former Sludge Bin Storage Area, Rod & Wire Mill

Severstal Sparrows Point, LLC Sparrows Point, Maryland

January 2010



200 Orchard Ridge Drive, Suite 101, Gaithersburg, MD 20878 • (301) 258-9780

### TABLE OF CONTENTS

1.0	SUM	MARY.	I								
2.0	SUM	MARY	OF WORK PLAN FOR INTERIM MEASURES4								
3.0	MONITORING RESULTS FOR 20095										
	3.1	Groun	dwater Pump and Treat System Evaluation								
		3.1.1	Semi-Annual Water Level Monitoring5								
		3.1.2	Comparison of Water Levels in 2008 and 2009								
		3.1.3	Evaluation of Pump and Treat System Effectiveness								
	3.2	Groun	dwater Chemistry Data								
	3.3	2009	Operations and Maintenance								
4.0	PRO	POSED	<b>OPERATING PLAN FOR 201012</b>								
			LIST OF FIGURES (Figures are located after text)								
3-1	Shallo	w Well	Water Level Elevation Contour Map, April 2009								
3-2	Interm	nediate V	Vell Water Level Elevation Contour Map, April 2009								
3-3	Deep '	Well Wa	ter Level Elevation Contour Map, April 2009								
3-4	Shallo	w Well	Water Level Elevation Contour Map, October 2009								
3-5	Interm	nediate V	Vell Water Level Elevation Contour Map, October 2009								
3-6	Deep '	Well Wa	ter Level Elevation Contour Map, October 2009								
3-7	Locati	on of W	ells								
3-8	Cadmi	ium Con	centrations in Shallow (Water Table) Groundwater, October/November 2009								
3-9	Zinc Concentrations in Shallow (Water Table) Groundwater, October/November 2009										
3-10	Cadmi	ium Con	centrations in Intermediate Groundwater, October/November 2009								
3-11	Zinc C	Concentra	ations in Intermediate Groundwater, October/November 2009								
3-12	Cadmi	ium Con	centrations in Deep Groundwater, October/November 2009								
3-13	Zinc Concentrations in Deep Groundwater, October/November 2009										

### LIST OF TABLES

### (Tables are located after text and figures)

- 3-1 2009 Water Level Elevation Data
- 3-2 Summary of Cadmium Monitoring Data for 2009 and Comparison with Prior Years
- 3-3 Summary of Zinc Monitoring Data for 2009 and Comparison with Prior Years

### LIST OF APPENDICES

- A Water Levels and Purge Records
- B Daily Pumping Records for the Groundwater Pump and Treat System
- C Explanation of Treatment System Down-time

### 1.0 SUMMARY

During 2009, Severstal Sparrows Point, LLC operated the groundwater pump and treat Interim Measure at the former Rod & Wire Mill Sludge Bin Storage Area at Sparrows Point in accordance with the scope and schedule submitted in the July 2000 *Work Plan for Re-Establishment of Interim Measures, Former Sludge Bin Storage Area, Rod & Wire Mill* that was approved by U. S. EPA on November 3, 2000. The interim measure tasks included:

- Maintaining institutional controls at the former *in situ* leaching area,
- Groundwater treatment system monitoring, operation and maintenance,
- Semi-annual groundwater elevation monitoring, and
- Semi-annual sampling and analysis of groundwater.

Specifics of the interim measures tasks completed in 2009 are as follows:

- Institutional controls were maintained at the former sludge bin storage area to minimize and manage activities that could disturb soils at the site. These controls consist of notice sign boundary markers and continuation of an authorization program to conduct work in the area.
- Operation and maintenance of the groundwater recovery wells, transfer pipeline and treatment process equipment located at the existing wastewater treatment facility.
- Evaluation of the groundwater pump and treat system, including documentation of treatment flow, review of semi-annual groundwater elevation data, and review of effectiveness.
- Semi-annual sampling, analysis and evaluation of the groundwater impacted by former operations at the sludge bin storage area.

A total of 6,801,611 gallons of water was extracted from the two Former Sludge Bin Storage Area groundwater pumping wells (RW15-PZM020 and RW10-PZM020) during 2009. This compares to 6,585,185 gallons extracted in 2008. The average total pumping rate for 2009

was 18,635 gallons per day (gpd), or 12.9 gallons per minute (gpm). A total of 281 pounds (lbs) of cadmium and 14,055 lbs of zinc were removed and treated during 2009. This compares to 301 pounds (lbs) of cadmium and 15,222 lbs of zinc removed in 2008. The reduction in removed masses from 2008 to 2009 is due to reduced cadmium and zinc concentrations in groundwater at the pumping wells.

Groundwater elevation data indicate groundwater drawdown with a radius of influence that captures the contamination plume in the intermediate groundwater zone (approximately 20 to 30 feet below the ground surface) at the average annual 2009 pumping rate of 7.6 gallons per minute (gpm) for recovery well RW15-PZM020 and 5.4 gpm for recovery well RW10-PZM020. The groundwater elevation data for the shallow zone (groundwater table surface to 15 feet below this surface), combined with the chemistry data, document a water table situation where contamination migration is effectively controlled in this groundwater zone. Groundwater elevation data for the deeper groundwater zone (greater than 50 feet in depth) suggest that heads in this zone may not be influenced by the pump and treat system; however, the chemistry data (further discussed below) indicate that this zone is minimally impacted. Groundwater monitoring data collected during 2009 suggests some improvement in groundwater quality as compared to 2008.

<u>Cadmium</u>—Cadmium concentrations in the two pumping wells (RW10-PZM020 and RW15-PZM020) are generally similar to concentrations observed in recent prior years. At most of the non-pumping wells the 2009 cadmium concentrations are similar to prior years, with the following exceptions where the cadmium concentrations are lower compared to recent prior years:

• At RW03-PZM003 (shallow zone) the 2009 4<sup>th</sup> quarter cadmium concentration (0.05 mg/l) was lower than historically has been observed.

Zinc—Zinc concentrations in the two pumping wells (RW10-PZM020 and RW15-PZM020) are generally similar to concentrations observed in recent prior years. At most of the non-pumping wells the 2009 zinc concentrations are similar to prior years, with the following exceptions:

- At RW07-PZ004 (shallow zone) the 2<sup>nd</sup> and 4<sup>th</sup> quarter 2009 zinc concentrations (19.0 and 33.0 mg/l, respectively) are higher than historically has been observed.
- At RW12-PZM004 (shallow zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (2.3 and 1.7 mg/l, respectively) are lower than historically has been observed.
- At RW07-PZM017 (intermediate zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (310 and 300 mg/l, respectively) are lower than historically has been observed.
- At RW14-PZM020 (intermediate zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (150 and 260 mg/l, respectively) are lower than historically has been observed.
- At TS04-PZM023 (intermediate zone) the 2nd quarter 2009 zinc concentration (4.0 mg/l) is lower than lower than historically has been observed.

The Proposed Operating Plan for 2010 is to: maintain institutional controls at the former storage area, continue operation, maintenance, and monitoring of the groundwater pump and treat system and complete semi-annual monitoring of groundwater consistent with procedures outlined in the approved July 2000 Work Plan and as modified in this report.

### 2.0 SUMMARY OF WORK PLAN FOR INTERIM MEASURES

This section summarizes the July 2000 Work Plan for Re-Establishment of Interim Measures:

- The work plan detailed the use of institutional controls for soils to establish a
  "Restricted Work Area" to control the exposure of on-site workers to soils in the
  Former Sludge Bin Storage Area.
- Groundwater monitoring network improvements were proposed including the use of 32 wells for monitoring the performance of the groundwater pump and treat system.
   This monitoring network (excluding well TS04-PZM007 destroyed in 2003) was to be used to collect water level and groundwater quality data.
- A groundwater pump and treat system was proposed that was subsequently installed and began operation in 2001. The groundwater pump and treat system consists of two intermediate depth zone recovery wells (RW10-PZM020 and RW15-PZM020) that are each pumped at a rate of between 5.0 and 12.9 gallons per minute (gpm) during operation. The expected normal operating rate for the treatment plant was set at a combined rate of 8.0 to 12.0 gpm with a maximum design flow of 25 gpm. Recovered groundwater is transported via a pipeline to the Humphreys Creek Wastewater Treatment Plant (HCWWTP) for subsequent treatment and discharge in accordance with the NPDES permit requirements for the facility.

### 3.0 MONITORING RESULTS FOR 2009

### 3.1 Groundwater Pump and Treat System Evaluation

The groundwater pump and treat system was evaluated with regard to: 1) the water levels measured in the various water bearing zones, and 2) the effectiveness of this system with respect to the mass of cadmium and zinc removed from groundwater.

### 3.1.1 Semi-Annual Water Level Monitoring

During 2009 water-level measurements for routine operations were manually measured semiannually (April and October 2009) in all existing monitoring wells. A summary of the April and October water level measurements (depth to water and water elevation) is presented in Table 3-1.

The groundwater elevation data are also graphically presented as groundwater elevation contour maps in Figures 3-1 through 3-6. The first three of these six figures represent the April 2009 data for the shallow, intermediate and deep water bearing zones. The intermediate water bearing zone is pumped and is therefore also referred to as the intermediate pumping zone. The last three of these six figures represent the October 2009 data for the same water bearing zones.

The shallow water bearing zone (water table) includes piezometers screened to depths of approximately 15-feet below ground surface; the intermediate water bearing zone includes piezometers screened from approximately 20- to 30-foot depths; and the deep water bearing zone is defined as those piezometers screened from approximately 50- to 75-feet below ground surface. The water level results for each of these zones are discussed below.

### **Shallow Water Table Zone**

Figures 3-1 and 3-4 present the groundwater elevation contour maps for the shallow water table zone, corresponding to the April and October 2009 time periods, respectively, when the underlying zone (intermediate pumping zone) was being pumped.

Figure 3-1 (April) indicates elevated groundwater centered at RW10-PZM004, roughly coincident with one of the intermediate zone pumping wells (RW10-PZM020). The elevated water table may be related to the movement and infiltration of surface water. As a result of the elevated water table at RW10-PZM004, the shallow zone groundwater movement in the area north and east of RW10-PZM004 (proximity of the Rod & Wire Mill Site) is inferred to be north-northeastward (away from Bear Creek). West of RW10-PZM004 inferred shallow zone groundwater movement is westward. The groundwater chemistry data (see Section 3.2 chemistry discussion) reveal that elevated zinc and cadmium concentrations in shallow groundwater are primarily associated with the area east of RW10-PZM004 and, thus, are associated with shallow groundwater flow that is away from Bear Creek. At the western edge of the monitored shallow zone (near TS04-PDM004) shallow groundwater is inferred to be flowing toward Bear Creek. However, at this location and in nearby near-shore wells RW19-PZP000 and RW20-PZM000 both the cadmium and zinc concentrations in shallow groundwater are predominantly trace or non-detect (see Section 3.2 chemistry discussion).

Figure 3-4 presents the shallow groundwater table contour map based on the October 2009 water table elevations. Shallow groundwater flow directions inferred from Figure 3-4 near RW10-PZM004 (and the intermediate zone pumping well) are similar to those described above for April 2009, except that the area of westward flow is proximate to the location of TS04-PDM004.

### **Intermediate Pumping Zone**

Figures 3-2 and 3-5 present groundwater elevations within the intermediate pumping zone in April 2009 and October 2009, respectively, when this zone was being pumped.

Figure 3-2 (April) indicates significant drawdown surrounding the two pumping wells (RW15-PZM020 and RW10-PZM020) that comprise the groundwater recovery system. This system is maintaining a broad zone of influence extending from the pumping wells for a distance of at least 300 feet. This zone of influence is somewhat elongated and more extensive in an east to west direction. The zone of influence extends to Bear Creek to the west and beyond the eastern edge of the former Rod and Wire Mill to the east.

Figure 3-5 (October) indicates a similar situation as discussed in the preceding paragraph for the April time frame, i.e. a broad zone of influence surrounding the groundwater recovery system.

### **Deep Zone**

Figures 3-3 and 3-6 present the groundwater elevation contour maps for the deep water bearing zone, corresponding to the April and October 2009 time periods, respectively, when the overlying zone (intermediate pumping zone) was being pumped.

Figure 3-3 (April) indicates a northwesterly decrease in water levels, inferring northwestward groundwater flow within the deep water bearing zone. Pumping the intermediate zone does not appear to affect the deep water bearing zone. Figure 3-6 (October) indicates a similar situation as observed in April, except that 'northwesterly' has become 'westerly'.

Comparison of 2009 head potentials between the deep and intermediate groundwater zones at locations RW10 and RW19 showed lower head potentials in the intermediate versus deep zone. The significant difference in the head potentials between the intermediate and deep zones indicates confinement of the lower zone at these locations.

### 3.1.2 Comparison of Water Levels in 2008 and 2009

The 2009 water levels (2<sup>nd</sup> quarter and 4<sup>th</sup> quarter) were compared to the 2008 2<sup>nd</sup> and 4<sup>th</sup> quarter water levels and the following observations are made:

- <u>Shallow water bearing zone</u>—2<sup>nd</sup> quarter water levels are very similar between 2008 and 2009.
- <u>Intermediate pumping zone</u>—2<sup>nd</sup> and 4<sup>th</sup> quarter water levels are very similar between 2008 and 2009.
- <u>Deep water bearing zone</u>—2<sup>nd</sup> and 4<sup>th</sup> water levels are very similar between 2008 and 2009.

Overall, the above observations indicate that the groundwater flow directions and the influence of pumping are similar between 2008 and 2009.

### 3.1.3 Evaluation of Pump and Treat System Effectiveness

In 2009, a total of 6,801,611 gallons of water were extracted from the Former Sludge Bin Storage Area pumping wells and treated at the HCWWTP. This contrasts to a total volume of 6,585,185 gallons that were pumped and treated in 2008. The average pumping rate for the pump and treat system for 2009 was 18,635 gpd, or 12.9 gpm. Pumping rates of approximately 7.6 gpm were achieved in recovery well RW15-PZM020 and 5.4 gpm in RW10-PZM020. These pumping rates appear to effectively capture the most impacted groundwater beneath the Former Sludge Bin Storage Area, as revealed by Figures 3-1 through 3-6, discussed above.

A total of 281 pounds (lbs) of cadmium and 14,055 lbs of zinc were removed and treated from the Rod & Wire Mill area in 2009. This compares to treated amounts of 301 lbs of cadmium and 15,222 lbs of zinc in 2008. The decrease in removed masses in 2009 is due to the reduced volume of water extracted from RW-10 (due to some down time associated with

pump replacement) which has much higher zinc and cadmium concentrations compared to extraction well RW-15 (thus, the 2009 reduction in metals removal from RW-10 wasn't compensated for by the increase in 2009 groundwater extraction from the less contaminated well RW-15 or by the slight increase in extraction well metals concentrations between 2008 and 2009):

### • Treated water volume (gal):

```
    RW10-PZM020: 3,296,000 (2008); 2,816,310 (2009)
    RW15-PZM020: 3,288,468 (2008); 3,985,301 (2009)
```

The averaged April and October metals concentrations were:

### • Average Cadmium and Zinc Concentrations:

o RW10-PZM020:

Cd: 9.45 ppm (2008);
 Zn: 520 ppm (2008);
 9.9 ppm (2009)
 545 ppm (2009)

o RW15-PZM020:

Cd: 1.5 ppm (2008);
 Zn: 33.5 ppm (2008);
 37.5 ppm (2009)

### • Treated mass (lbs):

o RW10-PZM020:

Cd: 260 (2008);
 Zn: 14,303 (2008);
 233 (2009)
 12,808 (2009)

o RW15-PZM020:

Cd: 41 (2008); 48 (2009)
 Zn: 919 (2008); 1,247 (2009)

The pump and treat system is removing significant amounts of cadmium and zinc from groundwater within the intermediate water bearing zone at the current pumping rates, and it is controlling groundwater flow and associated cadmium and zinc migration within the shallow zone and the intermediate water bearing zone.

### 3.2 Groundwater Chemistry Data

Groundwater chemistry data were collected on a semi-annual basis during the 2<sup>nd</sup> and 4<sup>th</sup> quarters. The locations of the wells are shown in Figure 3-7. The sampling occurred during the following months of 2009:

- April 2009
- October/November 2009

Appendix A presents groundwater monitoring documentation for the 2<sup>nd</sup> and 4<sup>th</sup> quarters, consisting of water level measurements and purge records. The samples were collected using low-flow peristaltic pumps after stabilization of field parameters, and were then submitted to the laboratory for analysis for total cadmium and zinc in accordance with the November 1999 DCQAP. The field parameters were pH, conductivity, temperature, dissolved oxygen, and oxidation-reduction potential.

Tables 3-2 and 3-3 present the data from 2009 for total cadmium and zinc, respectively. The tables also show semi-annual data from 2000 through 2008. A comparison of the 2009 data with data from previous years indicates the following:

<u>Cadmium</u>—Cadmium concentrations in the two pumping wells (RW10-PZM020 and RW15-PZM020) are generally similar to concentrations observed in recent prior years. At most of the non-pumping wells the 2009 cadmium concentrations are similar to prior years, with the following exceptions where the cadmium concentrations are lower compared to recent prior years:

At RW03-PZM003 (shallow zone) the 2009 4<sup>th</sup> quarter cadmium concentration (0.05 mg/l) was lower than historically has been observed.

Zinc—Zinc concentrations in the two pumping wells (RW10-PZM020 and RW15-PZM020) are generally similar to concentrations observed in recent prior years.. At most of the non-pumping wells the 2009 zinc concentrations are similar to prior years, with the following exceptions:

- At RW02-PZM020 (intermediate zone) the 4<sup>th</sup> quarter 2009 zinc concentration (800 mg/l) was lower than the 2008 concentration (2,200 mg/l) and this 2009 concentration is lower than historically observed.
- At RW07-PZ004 (shallow zone) the 2<sup>nd</sup> and 4<sup>th</sup> quarter 2009 zinc concentrations (19.0 and 33.0 mg/l, respectively) are higher than historically has been observed.
- At RW12-PZM004 (shallow zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (2.3 and 1.7 mg/l, respectively) are lower than historically has been observed.
- At RW07-PZM017 (intermediate zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (310 and 300 mg/l, respectively) are lower than historically has been observed.
- At RW14-PZM020 (intermediate zone) the 2009 2<sup>nd</sup> and 4<sup>th</sup> quarter zinc concentrations (150 and 260 mg/l, respectively) are lower than historically has been observed.
- At TS04-PZM023 (intermediate zone) the 2<sup>nd</sup> quarter 2009 zinc concentration (4.0 mg/l) is lower than lower than historically has been observed.

All of the analytical results from the most recent sampling event (4<sup>th</sup> quarter 2009) are depicted in plan view at the well locations in Figures 3-8 through 3-13. These figures indicate that the highest cadmium and zinc concentrations are in monitoring wells located near and east-northeast of pumping well RW10-PZM020.

### 3.3 2009 Operations and Maintenance


Daily pumping records for the groundwater pump and treat system from January through December 2009 are provided in Appendix B. A summary of isolated operational outages which occurred in 2009 is provided in Appendix C. Overall, the groundwater treatment system operated as intended.


### 4.0 PROPOSED OPERATING PLAN FOR 2009

The Proposed Operating Plan for 2010 includes the following requirements:

- Operation, maintenance and monitoring of the groundwater pump and treat system on a year round basis;
- Semi-annual monitoring of groundwater quality, including sampling and analysis for total cadmium and zinc from 31 monitoring wells; and
- Semi-annual groundwater level measurements and evaluation of groundwater flow characteristics;

Thirty-one wells in the monitoring network are proposed to be used to collect bi-annual groundwater samples for analysis of cadmium and zinc in 2010. Sampling and analysis will be performed at 14 shallow wells, 13 intermediate wells, and 4 deep wells located in the general area of the former Sludge Bin Storage Area. Sampling, analysis, and data validation will be performed in accordance with the November 1999 DCQAP. Water-level measurements will be collected semi-annually in conjunction with the sampling and analysis program. The routine bi-annual water level measurements will be performed manually in all 31 wells in the monitoring network.





G:\Projects\SparrowsPoint\Projects\Rod-WireMil\\2009\2009Fig3\_1.mxd 01/19/10 aer

Shore Line

= Railroads Groundwater Contour

100 200 400 Feet Shallow Well Water Level Elevation Contour Map, April 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

G:\Projects\SparrowsPoint\Projects\Rod-WireMil\\2009\2009Fig3\_2.mxd 01/19/10 aer

◆ Test Stations (Well ID - Elevation in feet)

Shore Line = Railroads

Groundwater Contour




Figure 3-3 Deep Well Water Level Elevation Contour Map, April 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

+ Test Stations (Well ID - Elevation in feet)

Shore Line

■ Railroads

Groundwater Contour




Figure 3-4 Shallow Well Water Level Elevation Contour Map, October 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

100

200

Contour Map, October 2009

Mittal Steel, Sparrows Point, MD

Former Rod & Wire Mill

400

Feet

G:\Projects\SparrowsPoint\Projects\Rod-WireMil\\2009\2009Fig3\_5.mxd 01/19/10 aer

Shore Line

Groundwater Contour

= Railroads

+ Test Stations (Well ID - Elevation in feet) Shore Line

■ Railroads

Groundwater Contour




Figure 3-6 Deep Well Water Level Elevation Contour Map, October 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

Rod and Wire Mill 2008 Report Data Event

→ Test Stations (Well ID)

---- Shore Line

Railroads




Figure 3-7 Locations of Wells

Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD



 Test Stations (Well ID) Shore Line

= Railroads

Rod and Wire Mill 2009 Report Data Event Concentrations for all except RW19-PZP000 are from October 2009; concentration for RW19-PZP000 is from November 2009. (Concentrations in mg/L; ND = Not Detected)




Figure 3-8 Cadmium Concentrations in Shallow (Water Table) Groundwater October/November 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

◆ Test Stations (Well ID)

Shore Line
Railroads

Rod and Wire Mill 2009 Report Data Event Concentrations for all except RW19-PZP000 are from October 2009; concentration for RW19-PZP000 is from November 2009. (Concentrations in mg/L; ND = Not Detected)



Figure 3-9
Zinc Concentrations in Shallow
(Water Table) Groundwater
October/November 2009
Former Rod & Wire Mill
Mittal Steel, Sparrows Point, MD

 Test Stations (Well ID) Shore Line = Railroads

Rod and Wire Mill 2009 Report Data Event Concentrations for all except RW19-PZP020 are from October 2009; concentration for RW19-PZP020 is from November 2009. (Concentrations in mg/L; ND = Not Detected)




Figure 3-10 Cadmium Concentrations in Intermediate Groundwater October/November 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD

Mittal Steel, Sparrows Point, MD

(Concentrations in mg/L; ND = Not Detected)




Test Stations (Well ID)

Shore Line = Railroads

400 Feet 100 200

Rod and Wire Mill 2009 Report Data Event
Concentrations for all except RW18-PZM047 and RW19-PZM050 are from October 2009;
concentrations for RW18-PZM047 and RW19-PZM050 are from November 2009.
(Concentrations in mg/L; ND = Not Detected)

Figure 3-12 Cadmium Concentrations in Deep Groundwater October/November 2009 Former Rod & Wire Mill Mittal Steel, Sparrows Point, MD



### Legend



Railroads

0 100 200 400 Feet

Figure 3-13
Zinc Concentrations in
Deep Groundwater
October/November 2009
Former Rod & Wire Mill
Mittal Steel, Sparrows Point, MD

NOTES: Rod and Wire Mill 2009 Report Data Event
\* The reported concentration doesn't match historic values, which typically are less than 1 mg/L, and is considered to be an error in sampling/reporting convention for this well.

Concentrations for RW10-PZM065 and RW20-PZM050 are from October 2009; concentrations for RW18-PZM047 and RW19-PZM050 are from November 2009.

(Concentrations in mg/L)




Table 3-1 2009 Water Level Elevation Data

	Tan of Cooling		April 2009		October 2009					
Well Number	Top-of-Casing Elevation (ft)		Depth to Water	Water Level		Depth to Water	Water Level			
	Elevation (it)	Date	(ft)	Elevation (ft)	Date	(ft)	Elevation (ft)			
RW01-PZM020	12.72	4/21/2009	13.61	-0.89	10/27/2009	13.87	-1.15			
RW02-PZM000	12.37	4/21/2009	2.21	10.16	10/27/2009	3.34	9.03			
RW02-PZM020	13.00	4/21/2009	14.33	-1.33	10/27/2009	14.41	-1.41			
RW03-PZM003	10.83	4/21/2009	1.29	9.54	10/27/2009	3.10	7.73			
RW04-PZM003	11.09	4/21/2009	2.81	8.28	10/27/2009	4.31	6.78			
RW05-PZP001	11.04	4/21/2009	3.60	7.44	10/27/2009	6.12	4.92			
RW06-PZM001	12.17	4/21/2009	2.54	9.63	10/27/2009	3.91	8.26			
RW07-PZM004	15.27	4/21/2009	5.47	9.80	10/27/2009	5.41	9.86			
RW07-PZM017	12.95	4/21/2009	14.95	-2.00	10/27/2009	14.25	-1.30			
RW08-PZM003	11.35	4/21/2009	2.05	9.30	10/27/2009	3.17	8.18			
RW09-PZM004	15.22	4/21/2009	3.97	11.25	10/27/2009	4.24	10.98			
RW10-PZM004	12.34	4/21/2009	0.00	12.34	10/27/2009	1.24	11.10			
RW10-PZM020	12.46	4/21/2009	17.25	-4.79	10/27/2009	16.71	-4.25			
RW10-PZM065	12.34	4/21/2009	9.78	2.56	10/27/2009	10.23	2.11			
RW11-PZM004	15.35	4/21/2009	5.30	10.05	10/27/2009	5.94	9.41			
RW12-PZM004	15.37	4/21/2009	5.27	10.10	10/27/2009	6.04	9.33			
RW13-PZM020	14.62	4/21/2009	14.66	-0.04	10/27/2009	14.29	0.33			
RW14-PZM020	15.15	4/21/2009	15.43	-0.28	10/27/2009	15.14	0.01			
RW15-PZM020	12.70	4/21/2009	16.93	-4.23	10/27/2009	16.82	-4.12			
RW16-PZM020	13.84	4/21/2009	15.16	-1.32	10/27/2009	15.21	-1.37			
RW17-PZM019	13.67	4/21/2009	15.45	-1.78	10/27/2009	15.37	-1.70			
RW18-PZM047	15.68	4/21/2009	16.13	-0.45	10/27/2009	15.29	0.39			
RW19-PZM020	13.49	4/21/2009	15.37	-1.88	10/27/2009	13.10	0.39			
RW19-PZM050	12.99	4/21/2009	13.60	-0.61	10/27/2009	14.91	-1.92			
RW19-PZM000	13.49	4/21/2009	8.85	4.64	10/27/2009	4.51	8.98			
RW20-PZM020	13.47	4/21/2009	15.16	-1.69	10/27/2009	14.94	-1.47			
RW20-PZM050	13.03	4/21/2009	10.59	2.44	10/27/2009	12.14	0.89			
RW20-PZP000	12.82	4/21/2009	4.47	8.35	10/27/2009	4.23	8.59			
RW21-PZM023	12.91	4/21/2009	14.33	-1.42	10/27/2009	14.10	-1.19			
TS04-PDM004	13.71	4/21/2009	6.74	6.97	10/27/2009	10.54	3.17			
TS04-PPM007*	10.22	NM	NM	NM	NM	NM	NM			
TS04-PZM023	10.09	4/21/2009	11.48	-1.39	10/27/2009	11.29	-1.20			

NM- No Measurement

<sup>\*</sup> Gascoyne report indicates well was destroyed in 2003, possibly by a plow.

Table 3-2 Summary of Cadmium Monitoring Data for 2009 and Comparison with Prior Years

New Well   Former Well   Designation   1st Q   3rd Q   2nd Q   4th Q   2nd Q	03	0.03 0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005 0.005	0.03 0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.0003 0.0003 19 0.069 0.0005 0.0003	7 0.30 0.30 0.18 0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.0088	0.17 0.28 0.38 0.028 3 0.035 21 0.00079 9 0.00098 16 0.05 5 0.0033		mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
Shallow (Water Table) Monitoring Wells   RW02PZM000   RW-3   0.3   0.48   0.36   0.67   0.47   0.29   0.29   0.067   0.17   0.21   0.34   0.26   0.12   0.034   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.47   0.03   0.48   0.44   0.49   0.08   0.011   0.012   0.02   0.02   0.01   0.012   0.02   0.05   0.014   0.039   0.019   0.061   0.18   0.041   0.11   0.076   0.049   0.088   0.02   0.028   0.041   0.041   0.044   0.048   0.02   0.028   0.044   0.028   0.022   0.045   0.039   0.019   0.061   0.18   0.041   0.11   0.076   0.049   0.088   0.02   0.028	03	0.03 0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005 0.005	0.03 0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.057 0.21 0.69 0.11 1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0005	7 0.30 0.30 0.18 0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.0088	0.17 0.28 0.38 0.028 3 0.035 21 0.00079 9 0.00098 16 0.05 5 0.0033	0.15 0.05 0.20 0.013 1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW02-PZM000   RW-3   0.3   0.48   0.36   0.67   0.47   0.29   0.29   0.067   0.17   0.21   0.34   0.26   0.12   0.034   0.47   0.03   0.05	.4 0.21 49 0.69 02 0.11 .5 1.5 01 0.006 9 19 005 0.000 005 0.000 2 19 .5 0.006 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0	0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 0.005 0.005 0.005 0.005	0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.21 0.69 0.11 1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	0.30 0.18 0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.00088	0.28 0.38 0.028 3 0.035 21 0.00079 0.00099 16 0.05 0.0033	0.05 0.20 0.013 1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW09-PZM003   RW-92   5.3   4.7   6.5   8.6   4.1   3.9   7.8   8.3   7.7   6.6   6.6   6.2   5.7   0.94   4.1   0.4	.4 0.21 49 0.69 02 0.11 .5 1.5 01 0.006 9 19 005 0.000 005 0.000 2 19 .5 0.006 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.0000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.00	0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 0.005 0.005 0.005 0.005	0.4 0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.21 0.69 0.11 1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	0.30 0.18 0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.00088	0.28 0.38 0.028 3 0.035 21 0.00079 0.00099 16 0.05 0.0033	0.05 0.20 0.013 1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW04-PZM003   RW-91	449         0.69           022         0.11           .5         1.5           001         0.002           9         19           005         0.000           005         0.000           2         19           .5         0.000           005         0.000           005         0.000           005         0.000           005         0.000           006         0.0006	0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005 0.005	0.49 0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.69 0.11 1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	0.18 0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.0008	0.38 0.028 3 0.035 21 0.00078 0.00098 16 0.05 0.0033	0.20 0.013 1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW05-PZP001   RW-96   0.01   0.012   0.02   0.20   0.1   0.15   0.039   0.019   0.061   0.18   0.041   0.11   0.076   0.049   0.088   0.02   0.006   0.006   0.005	02	0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.02 1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.11 1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	0.069 16 0.018 20 3 0.0011 3 0.0032 41 0.11 5 0.0008	0.028 3 0.035 21 0.00078 0.00098 16 0.05 5 0.0033	0.013 1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW06-PZM001   RW 94   0.66   2.8   1.3   2.1   1.8   2.8   1.2   4.2   2.6   6.1   2.9   7.3   3.2   1.1   3.5   1.5   RW07-PZM004   RW-7   0.0025   0.005	.5 1.5 01 0.005 9 19 005 0.000 005 0.000 2 19 05 0.000 005 0.000 005 0.000	1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005 0.005	1.5 0.01 19 0.005 0.005 32 2.5 0.005 0.005	1.5 0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	16 0.018 20 3 0.0011 3 0.0032 41 0 0.11 5 0.0008	3 0.035 21 0.00079 0.00098 16 0.05 5 0.0033	1.5 0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L mg/L mg/L
RW07-PZM004   RW-8   30   28   34   30   33   27   36   29   32   26   30   23   25   16   20   19   36   36   36   36   36   36   36   3	01 0.005 9 19 005 0.000 005 0.000 2 19 0.5 0.065 0.05 0.000 005 0.000 005 0.000	0.01 19 0.005 0.005 32 2.5 0.005 0.005 0.006	0.01 19 0.005 0.005 32 2.5 0.005 0.005	0.005 19 0.0003 0.0003 19 0.069 0.0005 0.0003	0.018 20 3 0.0011 3 0.0032 41 0 0.11 5 0.0008	0.035 21 0.00079 0.00098 16 0.05 5 0.0033	0.075 18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L mg/L
RW08-PZM003   RW-88   30   28   34   30   33   27   36   29   32   26   30   23   25   16   20   19	9 19 005 0.000 005 0.000 2 19 .5 0.068 005 0.000 005 0.000	19 0.005 0.005 32 2.5 0.005 0.005	19 0.005 0.005 32 2.5 0.005 0.005	19 0.0003 0.0003 19 0.069 0.0005 0.0003	20 3 0.0011 3 0.0032 41 0 0.11 5 0.0008	21 0.00079 0.00098 16 0.05 5 0.0033	18 0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L mg/L
RW09-PZM004   New Well "X"   Note 1   0.005   0.003   0.005	005 0.000 005 0.000 2 19 .5 0.069 005 0.000 005 0.000 006 0.0008	0.005 0.005 32 2.5 0.005 0.005 0.006	0.005 0.005 32 2.5 0.005 0.005	0.0003 0.0003 19 0.069 0.0005 0.0003	3 0.0011 3 0.0032 41 0 0.11 5 0.0008	0.00079 0.00098 16 0.05 5 0.0033	0.00099 0.0005 35 0.044	mg/L mg/L mg/L mg/L
RW10-PZM004   RW-26   0.008   0.0025   0.0025   0.045   0.004   0.005   0.00	005 0.000 2 19 .5 0.069 005 0.000 005 0.000	0.005 32 2.5 0.005 0.005 0.006	0.005 32 2.5 0.005 0.005	0.0003 19 0.069 0.0005 0.0003	3 0.0032 41 0 0.11 5 0.0008	0.00098 16 0.05 5 0.0033	0.0005 35 0.044	mg/L mg/L mg/L
RW11-PZM004   New Well "Y"   Note 1   14   30   33   34   37   20   24   18   32   31   24   21   32	2 19 .5 0.069 .005 0.000 .005 0.000 .006 0.0009	32 2.5 0.005 0.005 0.006	32 2.5 0.005 0.005	19 0.069 0.0005 0.0003	41 0.11 5 0.0008	16 0.05 5 0.0033	35 0.044	mg/L mg/L
RW12-PZM004   New Well "Z"   Note 1   1.1   0.36   0.28   0.85   2.3   1.8   3   2.3   3   1.7   0.12   1.2   2.5	.5 0.069 005 0.000 005 0.000 006 0.0005	2.5 0.005 0.005 0.006	2.5 0.005 0.005	0.069 0.0005 0.0003	0.11	0.05 5 0.0033	0.044	mg/L
RW19-PZP000   RW-8   0.005	005 0.000 005 0.000 006 0.0005	0.005 0.005 0.006	0.005 0.005	0.0005 0.0003	5 0.0008	5 0.0033		
RW20-PZP000   RW-8   0.005	0.000 0.000 0.0005	0.005 0.006	0.005	0.0003			0.0033	ma/l
TS04-PDM004   TS-04-PD	0.0005	0.006						
TS04-PP   Source   TS04-PP   Source   Source   TS04-PP   Source   Source   TS04-PP   So			0.006			0.0014	0.0013	mg/L
RW01-PZM020   RW-1   0.32   0.79   0.39   0.16   0.34   0.47   0.53   0.39   0.27   0.32   0.17   0.082   0.41   0.25   0.45   0.12	S NS			0.00057		_	0.0014	mg/L
RW01-PZM020         RW-1         0.32         0.79         0.39         0.16         0.34         0.47         0.53         0.39         0.27         0.32         0.17         0.082         0.41         0.25         0.45         0.12           RW02-PZM020         RW-2         1.3         0.55         1.2         0.041         0.01         0.46         0.48         0.005         1.6         1.7         1.5         0.335         0.32         0.25         0.04         0.23           RW07-PZM017         RW-6         5.8         4.2         5.3         6.6         22         24         21         13         10         14         7.7         13         18         15         14         15           RW10-PZM020         RW-27         3.2         2.8         3.0         38         13         15         13         15         14         14         6.05         14         12         11         10           RW13-PZM020         RW-4         NA         NA         NA         Note 2         0.066         0.023         0.061         0.005         0.04         0.005         0.005         0.005         0.005         0.005         0.005         0.005 <td< td=""><td></td><td>N5</td><td>NS</td><td>NS</td><td>NS</td><td>NS</td><td>NS</td><td>mg/L</td></td<>		N5	NS	NS	NS	NS	NS	mg/L
RW02-PZM020         RW-2         1.3         0.55         1.2         0.041         0.01         0.46         0.48         0.005         1.6         1.7         1.5         0.335         0.32         0.25         0.04         0.23           RW07-PZM017         RW-6         5.8         4.2         5.3         6.6         22         24         21         13         10         14         7.7         13         18         15         14         15           RW10-PZM020         RW-27         3.2         2.8         3.0         38         13         15         13         15         15         14         14         6.05         14         12         11         10           RW13-PZM020         RW-4         NA         NA         NA         NOte 2         0.50         0.066         0.023         0.061         0.005         0.14         0.23         0.24         0.005         0.005         0.005           RW14-PZM020         New Well "A"         Note 1         1.7         1.8         0.43         2.1         1.6         1.9         2.3         2.3         1.8         1.6         1.3           RW15-PZM020         RW-24R         0.22						-		
RW07-PZM017         RW-6         5.8         4.2         5.3         6.6         22         24         21         13         10         14         7.7         13         18         15         14         15           RW10-PZM020         RW-27         3.2         2.8         3.0         38         13         15         13         15         14         14         6.05         14         12         11         10           RW13-PZM020         RW-4         NA         NA         NA         NA         0.50         0.066         0.023         0.061         0.005         0.14         0.23         0.24         0.005 <t< td=""><td></td><td></td><td></td><td>0.32</td><td></td><td>0.37</td><td>0.13</td><td>mg/L</td></t<>				0.32		0.37	0.13	mg/L
RW10-PZM020         RW-27         3.2         2.8         3.0         38         13         15         13         15         15         14         14         6.05         14         12         11         10           RW13-PZM020         RW-4         NA         NA         Note 2         0.50         0.066         0.023         0.061         0.005         0.14         0.23         0.24         0.005 <t< td=""><td></td><td></td><td></td><td>0.093</td><td></td><td>0.30</td><td>0.10</td><td>mg/L</td></t<>				0.093		0.30	0.10	mg/L
RW13-PZM020         RW-4         NA         NA         Note 2         0.50         0.066         0.023         0.061         0.005         0.14         0.23         0.24         0.005         0.0					14	7.0	6.5	mg/L
RW14-PZM020         New Well "A"         Note 1         1.7         1.8         0.43         2.1         1.6         1.9         2.3         2.3         1.8         2.0         1.8         1.6         1.3           RW15-PZM020         RW-24R         0.22         NA         2.5         3.3         8         4.4         5.3         1.9         1.1         1.8         4.4         2.2         1.9         2.4         2.3         1.7           RW16-PZM020         New Well "B"         Note 1         0.78         0.08         0.012         0.17         5.0         0.083         5.4         4         5.2         3.6         3.2         0.13         1.2					8.9	10.0	9.8	mg/L
RW15-PZM020 RW-24R 0.22 NA 2.5 3.3 8 4.4 5.3 1.9 1.1 1.8 4.4 2.2 1.9 2.4 2.3 1.7 RW16-PZM020 New Well "B" Note 1 0.78 0.08 0.012 0.17 5.0 0.083 5.4 4 5.2 3.6 3.2 0.13 1.2				0.0003		0.0110	0.0085	mg/L
RW16-PZM020 New Well "B" Note 1 0.78 0.08 0.012 0.17 5.0 0.083 5.4 4 5.2 3.6 3.2 0.13 1.2				1.3	1.0	0.42	0.83	mg/L
				1.6	1.4	1.6	1.3	mg/L
P\N/17_P7M010   Now\\\\ o   "C"				0.005		0.022	0.011	mg/L
		6.2		5.8	4.5	5.6	5.7	mg/L
RW19-PZM020 RW-12 NA 0.04 0.03 0.016 0.13 0.15 0.025 0.082 0.17 0.28 0.32 0.2 0.15 0.20 0.15 0.15				0.094		0.11	0.13	mg/L
RW20-PZM020 RW-9B 17 2.4 0.58 0.25 0.13 0.021 0.039 3.4 0.005 0.22 0.19 0.014 0.013 0.022 0.022 0.005				0.005			0.0011	mg/L
RW21-PZM023 RW-32 0.02 NA Note 2 6.8 6.7 6.4 6.3 6.6 6.3 5.8 4.7 3.8 2.9 2.6 2.7 2				1.9	1.9	1.8	1.7	mg/L
TS04-PZM023 New Well "D" Note 1 11 4.3 3.8 3.2 1.1 1.2 1 1.1 0.84 0.80 0.64 0.38 0.35	35 0.19	0.35	0.35	0.19	0.17	0.13	0.28	mg/L
Deep (Sand 3) Monitoring Wells								
RW10-PZM065 RW-28 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005	0.000			0.0003			0.0028	mg/L
RW18-PZM047 RW-22 0.005 0.003 0.005 0.005 0.005 0.005 0.005 0.014 0.041 0.005 0.007 0.005 0.005 0.005				0.005			0.0024	mg/L
RW19-PZM050 RW-13 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.015 0.023 0.005 0.005 0.005 0.005 0.005				0.002			0.014	mg/L
RW20-PZM050 RW-10 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.005 0.014 0.025 0.005 0.005 0.005 0.005 0.005	0.002		0.005	0.0003	0.0019	0.0050	0.022	mg/L

Note 1: New wells installed prior to 3rd quarter 2001.

Prepared: January 2009

Note 2: Replacement wells installed prior to 3rd quarter 2001.

mg/L = milligrams per liter.

The shaded cells are non-detect results; one-half the detection limit has been entered.

The blank cells represent data not collected.

NS = Well destroyed. Not sampled.

Table 3-3
Summary of Zinc Monitoring Data for 2009 and Comparison with Prior Years

		20	000	20	01	20	02	20	003	20	004	20	005	20	06	20	07	20	800	20	09	Unit
	Former Well																					
New Well Designation	Designation	1st Q	3rd Q	1st Q	3rd Q	1st Q	3rd Q	1st Q	3rd Q	1st Q	3rd Q	2nd Q	4th Q	2nd Q	4th Q	Unit						
Shallow (Water Table) Monitoring Wells																						
RW02-PZM000	RW-3	15	20	18	29	26	13	14	3.7	12	13	16	17	5.1	0.97	20	1.1	2.6	14	8	4.5	mg/L
RW03-PZM003	RW-92	220	190	250	240	160	170	250	200	240	190	210	150	170	37	170	120	140	130	150	110	mg/L
RW04-PZM003	RW-91	10	28	12	9.3	7.1	6.2	12	13	14	16	13	13	6.3	13	9.5	10	15	4.9	9.5	5.5	mg/L
RW05-PZP001	RW-96	0.26	4.8	0.82	6.1	3.4	3.7	1.2	0.56	1.8	5.2	0.87	3.9	3.0	1.3	2.9	0.64	6.2	2.3	0.76	0.35	mg/L
RW06-PZM001	RW-94	11	17	19	14	15	21	17	25	20	39	23.0	47	26	15	32	19	23	110	26	36	mg/L
RW07-PZM004	RW-7	0.07	0.06	Note 2	1.1	2.9	8.7	3.5	3.2	1.5	2	0.31	0.94	9.1	4.0	13	3.9	9.7	4.5	19.0	33	mg/L
RW08-PZM003	RW-88	830	680	870	850	820	660	750	610	700	590	650	460	460	420	420	560	370	420	410	390	mg/L
RW09-PZM004	New Well "X"			Note 1	2.8	8.5	1.9	5.1	3.2	2.0	4.3	0.043	0.07	0.040	0.042	0.039	0.04	0.02	0.0086	0.0063	0.02	mg/L
RW10-PZM004	RW-26	4.9	6.2	5.9	5.5	6.1	0.41	0.54	0.62	0.33	0.55	0.02	0.18	0.032	0.18	0.045	0.07	0.067	0.028	0.018	0.057	mg/L
RW11-PZM004	New Well "Y"			Note 1	1300	2800	3200	3500	3500	1900	2300	1400	2800	2700	2000	1800	2800	1600	3700	1400	3500	mg/L
RW12-PZM004	New Well "Z"			Note 1	92	21	14	64	190	150	220	200	220	130	5.9	93	180	4.3	5.8	2.3	1.7	mg/L
RW19-PZP000	RW-8				0.088	0.038	0.025	0.067	0.14	0.053	0.064	0.022	0.027	0.020	0.046	0.02	0.02	0.01	0.023	0.010	0.054	mg/L
RW20-PZP000	RW20-PZP000				0.044	0.046	0.036	0.01	0.081	0.040	0.13	0.01	0.02	0.02	0.025	0.023	0.03	0.01	100	0.022	0.02	mg/L
TS04-PDM004	TS04-PDM004				5.5	15	1.6	3.8	8.2	4.3	14	0.240	15	0.31	0.17	0.24	0.05	0.15	0.12	0.033	0.02	mg/L
TS04-PPM007	TS04-PPM007				0.35	0.072	0.037	NS	NS	NS	mg/L											
Intermediate (Sand 2) Monite																						
RW01-PZM020	RW-1	83	310	330	27	89	150	140	74	58	110	170	140	100	160	100	150	130	120	140	150	mg/L
RW02-PZM020	RW-2	2000	2300	2200	48	13	2500	2800	3100	3300	3300	3200	2800	2700	2700	45	2900	1500	2200	2300	800	mg/L
RW07-PZM017	RW-6	510	380	480	430	780	770	700	540	440	580	430	530	600	590	520	570	520	550	310	300	mg/L
RW10-PZM020	RW-27	390	320	410	600	480	580	540	630	550	630	690	210	560	600	580	520	510	530	540	550	mg/L
RW13-PZM020	RW-4	NA	NA	Note 2	120	15	3.4	3.2	0.16	0.12	0.16	0.059	0.081	0.030	0.048	0.037	0.07	0.029	0.017	0.020	0.076	mg/L
RW14-PZM020	New Well "A"			Note 1	390	480	370	490	450	440	440	440	340	390	380	340	350	290	310	150	260	mg/L
RW15-PZM020	RW-24R	79	NA	490	330	170	120	150	190	170	150	91	52	120	47	39	33	34	33	47	28	mg/L
RW16-PZM020	New Well "B"			Note 1	13	90	110	110	120	97	91	100	85	80	80	81	70	69	69	71	66	mg/L
RW17-PZM019	New Well "C"			Note 1	170	25	37	29	20	300	210	220	170	96	76	6.3	46	42	34	42	40	mg/L
RW19-PZM020	RW-12	NA	2.5	3.4	0.91	13	14	1.8	6.0	13	24	26	24	20	24	19	22	17	14	14	17	mg/L
RW20-PZM020	RW-9B	320	200	180	190	160	62	97	150	160	130	150	120	130	120	130	83	52	2.0	120.0	0.16	mg/L
RW21-PZM023	RW-32	0.24	NA	Note 2	63	60	60	58	58	58	50	39	35	29	27	25	22	22	21	20	19	mg/L
	TS04-PZM023 New Well "D" Note 1 220 94 110 78 25 34 34 39 35 32 27 15 17 140 5.4 4.0								4.0	12.0	mg/L											
Deep (Sand 3) Monitoring W																						
RW10-PZM065	RW-28		ļ		0.096	0.11	0.12	0.01	0.074	0.01	0.065	0.031	0.022	0.031	0.057	0.024	0.23	0.042	0.015	0.053	0.084	mg/L
RW18-PZM047	RW-22				15	7	5.8	9.2	13	26	15	7.3	12	6.9	4.9	4.7	2.9	1.8	6.9	1.2	1.1	mg/L
RW19-PZM050	RW-13				0.53	0.43	0.42	0.19	0.23	0.24	0.087	0.092	0.051	0.19	0.22	0.086	0.05	0.33	0.22	0.54	0.17	mg/L
RW20-PZM050	RW-10				0.057	0.38	0.042	0.25	0.33	0.42	0.19	0.29	0.081	0.32	0.11	0.2	0.2	0.31	0.041	0.14	110*	mg/L

Note 1: New wells installed prior to 3rd quarter 2001.

Note 2: Replacement wells installed prior to 3rd quarter 2001.

Note 3: The 2008 4th Q results for RW20-PZP000 and RW20-PZM020 may relate to a transcription error, to be further evaluated during the next sampling round.

mg/L = milligrams per liter.

The blank cells represent data not collected.

The shaded cells are non-detect results; one-half the detection limit has been entered for statistical purposes.

The italicized values have been qualified by the data validator as qualitatively invalid due to their presence in associated laboratory or field blanks.

NS = Well destroyed. Not sampled.

\* The reported concentration doesn't match historic values, which typically are less than 1 mg/L, and is considered to be an error in sampling/reporting convention for this well.

# APPENDIX A Water Levels, Purge Records and Microbac Laboratory Data<sup>1</sup>

<sup>&</sup>lt;sup>1</sup> Laboratory data is only included in the digital version of this report.

April, 2009

### Microbac Laboratories, Inc. Severstal

Elevations @ the Former Rod & Wire Mill Area

Well Designation	Total Depth (ft.)	Depth to Water (ft.)
RW01-PZM020	30	13.61
RW02-PZM000	10	2.21
RW02-PZM020	30	14.33
RW03-PZM003	15	1.29
RW04-PZM003	15	2.81
RW05-PZM001	10	3.60
RW06-PZM001	10	2.54
RW07-PZM004	14	5.47
RW07-PZM017	30	14.95
RW08-PZM003	14	2.05
RW09-PZM004	14	3.97
RW10-PZM004	14	Water overflow / 0.00
RW10-PZM020	30	17.25
RW10-PZM065	70 ·	9.78
RW11-PZM004	14	5.30
RW12-PZM004	14	5.27
RW13-PZM020	30	14.66
RW14-PZM020	30	15.43
RW15-PZM020	32	16.93
RW16-PZM020	. 30	15.16
RW17-PZM019	29	15.45
RW18-PZM047	60	16.13
RW19-PZM020	30	15.37
RW19-PZM050	60	13.60
RW19-PZM000	10	8.85
RW20-PZM020	32	15.16
RW20-PZM050	60	10.59
RW20-PZM000	10	4.47
RW21-PZM023	33	14.33
TS04-PDM004	15 .	6.74
TS04-PZM023	33	11.48

Note:

<sup>1.</sup> Groundwater elevations were performed on \_

### Microbac Laboratories, Inc. Groundwater Monitoring Report

Client: Severstal	Site: Sparrows Point, MD							
Well I.D.: 724017	Tag: <u>BA-81-4132</u>							
Date of Purging: <u>પીટપી૦૧</u> Start Time: <u>7:32</u> Date of Collection: <u>પીયાં ૦૧</u> Time of Collectio	Finish Time: 1:47 Weather: 45-50°							
Well Status:								
Good	Grout							
	Casing							
Good	Lock							
Good	Obstructions							
Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling								
pH	0 3580 3560 3550 3550							
Purging Equipment Well Observation  Peristaltic Pump Odor No  Bladder Pump Color Clear  Rate of Purge milliliters / minute								
Comments:								
Reference SOP Field-014  Readings were performed on date of sampling 4 / 74 / 09 . (Tech – JH )								

Report	#	

Client: Severstal	Site: Sparrows Point, MD			
Well I.D.: 7W19-PCM050 Tag: BA-81-4978				
Date of Purging: 4/24/09 Start Time: 8:25 Date of Collection: 4/24/09 Time of Collection	Finish Time: 8:40 Weather: US-50° tion: 8:40			
Well Status:				
Good Good	Grout			
Good	LockObstructions			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after poper to Water from Top of Casing (0.01 ft.) at time	 			
Number of minutes purged       0         Temperature (°C)       15.7         pH       5.69         Specific Conductance (umhos/cm)       430         Dissolved Oxygen (mg/l)       2.38	Sample Reading  3 6 9 12 15  5.5 15.8 15.9 15.9 15.9  .07 6.38 6.49 6.57 6.53  49 365 368 366 366  .15 0.49 0.34 0.37 0.37  3.5 13.7 -37.4 -57.6 -61.1			
Purging Equipment Well Observation  Peristaltic Pump Odor NO  Bladder Pump Color Lt. Greenish / Brown  Rate of Purge / 10 milliliters / minute				
Comments:				
Reference SOP Field-014 Readings were performed on date of sampling_	<u>니 / 7년 / 6역 . (Tech</u> - <b>)니</b> )			

Report #
----------

Client: Severstal	Site: Sparrows Point, MD		
Well <b>I.D</b> .: 12W 19- PZMOZO	Tag: <u>BA-81-4979</u>		
Date of Purging: 4/24/09 Start Time: 8:57  Date of Collection: 4/24/09 Time of Collection			
Well Status:			
Good	Grout		
Good	Casing		
Good	LOCK		
Good	Obstructions		
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time			
Number of minutes purged03			
	15.9 16.0 16.0 16.1 16.1		
рН 6.67 6.6	55 5.80 5.51 5.41 5.39 5.40		
Specific Conductance (umhos/cm) 1874 209			
Dissolved Oxygen (mg/l) 5.80 4.9			
Oxidation Reduction (eH) -24.2 14.	2 48.5 62.3 68.5 72.1 74.1		
Purging Equipment Peristaltic Pump Bladder Pump Color Color			
•			
Rate of Purge 100 milliliters / min	<u>uute</u>		
Comments:			
Reference SOP Field-014			
Readings were performed on date of sampling 4 / 24 / 29 . (Tech – JH )			

Report	#	

Client: Severstal	Site: Sparrows Point, MD
Well <b>I.D</b> .: <u>12W19-P7M000</u>	Tag: <u>BA-81-4980</u>
Date of Purging: 4/24/09 Start Time: 9:30 Date of Collection: 4/24/09 Time of Collection	
Well Status:	
Good	Grout
Good	Casing
Good	Lock
Good	Obstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to pure to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pure Depth to Water from Top of Casing (0.01 ft.) at time of	
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)  O  3  16.7  16.7  76.7  76.7  76.7  76.7  76.7	6 7.13 7.15 7.23 7.24 5 746 693 517 510 3 1.41 1.55 2.46 2.51
Purging EquipmentWell ObPeristaltic Pump✓Odor _ABladder PumpColor _C	
Rate of Purge <u>milliliters / minu</u>	<u>te</u>
Comments:	
Reference SOP Field-014 Readings were performed on date of sampling	/24 / 69 . (Tech - J H )

Report	#	

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: 7W18-7ZM047	Tag: <u>BA-81-4995</u>
Date of Purging: 4/24/09 Start Time: 10:0 Date of Collection: 4/24/09 Time of Collection	T Finish Time: 10177 Weather: 50-55°
Well Status:	
Good	Grout
Good	Casing
Good	Lock
Good	Obstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after p Depth to Water from Top of Casing (0.01 ft.) at time	
	Sample Reading
pH Specific Conductance (umhos/cm) 457 457 Dissolved Oxygen (mg/l) 118 C.	3 6 9 12 15 JH 1.1 16.7 16.8 65 6.63 6.64 6.65 48 449 449 450 60 0.36 0.22 0.25 6.4 -84.1 -93.4 -98.6
Purging Equipment Peristaltic Pump Bladder Pump Color I	
Rate of Purge 110 milliliters / mi	<u>nute</u>
Comments:	
Reference SOP Field-014	
Readings were performed on date of sampling_	<u>니 / 건년 / 0월</u> .(Tech - 기거 )

Report:	#

Client: Severstal	Site:_	Sparrows Point, MD		
Well <b>I.D</b> .: 7504 - PTM073	Tag: _	.UO TAG		
Date of Purging: <u>प्राप्ति</u> Start Time: <u>10:प</u> Date of Collection: <u>प्राप्ति</u> Time of Collect		10:58 Weather: <u>50-55°</u>		
Well Status:				
Good	Grout			
Good				
Good	Lock			
Good	Obstructions _			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal)		Z TVC		
Depth to Water from Top of Casing (0.01 ft.) prior to	to purging	11.57		
Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon)				
Volume of water in the Well (gallon)		97 00 to		
Depth to Water from Top of Casing (0.01 ft.) after p				
Depth to Water from Top of Casing (0.01 ft.) at time	e of sampling	11.94		
	·	Sample Reading		
Number of minutes purged0	3 6	9 12 15 18		
	1.0 16.9	16.8 16.8 16.9 16.9		
<u> </u>	90 7.13	7.38 7.45 G.89 G.86		
· · · · · · · · · · · · · · · · · · ·	156 <u>1956</u> 35 5.37	1950 2000 7460 7510 5.29 5.15 5.20 5.22		
	9.6 -17.5	-7.8 10.7 78.4 78.8		
Oxidation Roddotton (off)	1112	tere territorio		
	Observation			
	<u>Mild</u>			
Bladder Pump Color	Mostly Clear			
Rate of Purge 100 milliliters / mi	nute	•		
Comments:		,		
Reference SOP Field-014				
Readings were performed on date of sampling_				
5 2		= \ \ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \		

Client: Severstal	Sita	<u> </u>	70.1	
Well I.D.: RWIO- PLMOTO	Site:		rows Point,	MD
		Shed		
Date of Purging: 4/12/09 Start Time: 7:55  Date of Collection: 4/22/09 Time of Collection	Finish Time	0.17	<b>VV</b> 7 41	41
Date of Collection: 4/22/09 Time of Collection	1: <u>8:10</u>	<u>840_</u> -	weather:	45-500
Well Status:				
Good	Grout			
Good				
	Lock _			
Good	Obstructions_			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal)			<u> </u>	<u> </u>
Depth to Water from Top of Casing (0.01 ft.) prior to pr			PVC	
Depth to Bottom from Top of Casing (0.01 ft.) prior to prior to prior to prior to Bottom from Top of Casing (0.01 ft.)	urging		17,29	5
Depth of Water in the Well (gallon)		-		
Volume of water in the Well (gallon)		-		·
Depth to Water from Top of Casing (0.01 ft.) after purg.	ing			
Depth to Water from Top of Casing (0.01 ft.) at time of	sampling	-	18.10	
		_		
				Sample
Number of minutes purged 0 3	_			Reading
	<u>6</u> .	9	_12	
		15.5	15.5	15.4
Specific Conductance (umhos/cm) 5.06 5.01 4840 4800	- <del></del> .	5.01	5.00	5.02
Diggolars 1 O	- <del></del> -	4770.	10 3 44	4820
Oxidation Reduction (eH) 4.86 7.53  213.8 261.0		8.12	9.26	8.43
<u> 213:8</u> <u>261.0</u>	259.1	<u> 253.0</u>	247.1	745.7
Purging Equipment Well Obse	rvation			
Peristaltic Pump Odor Ve				
Bladder Pump Color Circ				1
Rate of Purge //O milliliters / minute	}			
Comments:				
Pafaranas COD E: 11 01 4				
Regdings were performed at the S				
Readings were performed on date of sampling 4 / 72 / 09 . (Tech – JH )				

Report	#	

Client: Severstal	Site: Sp	arrows Point,	MD
Well <b>I.D</b> .: <u>PWI4-PZM 070</u>	Tag:	1-94- 5708	
Date of Purging: 4/11/09 Start Time: 8:75 Finish Date of Collection: 4/11/09 Time of Collection:	h Time: <u>홍:니</u> ::43	3 Weather:	45-50° Lt. Rain
Well Status:			
Good Grou			
Good Casir	<u></u>		
Good Lock			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to purgir Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of same	· .	7 PVC 15.41	
			Sample Reading
Number of minutes purged03	6 9	12	15 18
1 \ /		6 14.7	14.7 14.8
	5.76 5.5		5.70 5.72
• • • • • • • • • • • • • • • • • • • •		90 3310	3790 3310
	1.09 <u>0.8</u> .03.5 181		129,1 124,7
Oxidation Reduction (eff)	703,3 101	1397	10111 10411
Purging Equipment Peristaltic Pump Odor NO Color Clear  Rate of Purge 100 milliliters / minute			
Comments:			
Reference SOP Field-014			
Readings were performed on date of sampling 4/12/09. (Tech-JH)			·( )

Report #
----------

Client: Severstal	_ Site:_	Sparrows Point,	MD
Well I.D.: RWOT-PLMOOU	_ Tag: _	BA-94-5711	
Date of Purging: <u>שְּׁנְּזְלְסְ</u> Start Time: <u>9:32</u> Date of Collection: <u>שְּׁנִזְלְסִ</u> Time of Collection	Finish Time:	9:47 Weather:	45-50° Lt. Rain
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pur Depth to Water from Top of Casing (0.01 ft.) at time of	rging	7 PVC 5,41	
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)  O  3  17.9  6.41  6.8  6.8  8.47  8.5  69	.9 13.0 33 7.00 13 826 53 8.53	9 12 13.0 13.0 7.08 7.13 818 818 1.41 1.77 60.3 67.4	Sample Reading 15 13.1 7.14 815 1.19 61.4
Purging Equipment Peristaltic Pump Odor WO Bladder Pump Color Clear  Rate of Purge 100 milliliters / minute			
Comments:			
Reference SOP Field-014			
Readings were performed on date of sampling 4 / 22 / 69 . (Tech – JH )			

Client: Severstal	Site: Sparrows Point, MD		
Well I.D.: RWOG-PZMOOI	Tag: <u>BA-81-7935</u>		
Date of Purging: 4/22/09 Start Time: 10:05 Finish Time: 10:20 Weather: 45-50°  Date of Collection: 4/22/09 Time of Collection: 10:20			
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions		
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after Depth to Water from Top of Casing (0.01 ft.) at ti	r purging		
pH Specific Conductance (umhos/cm) 778 Dissolved Oxygen (mg/l) 3.34	Sample Reading  3 6 9 12 15  17.4 17.3 12.3 17.3 17.3  6.79 6.74 6.69 6.67 6.66  761 743 744 750 746  3.74 3.33 3.78 3.74 3.70  136.3 141.6 145.6 148.8 149.7		
Purging Equipment Peristaltic Pump Odor NO Color Clear  Rate of Purge 100 milliliters / minute			
Comments:			
Reference SOP Field-014  Readings were performed on date of sampling 4 / 22 / 69 . (Tech – JH )			

Client: Severstal	Site: Sparrows Point, 1	MD
Well I.D.: RWOS-PIMOOS	Tag: BA-81-2488	
Date of Purging: 4/22/09 Start Time: 16:40 Date of Collection: 4/22/09 Time of Collection	Finish Time: 10:45 Weather:	45-500
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pur Depth to Water from Top of Casing (0.01 ft.) at time of	ging	
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  O  3  13.7  17.4  14.1  19.57  19.57  19.57  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19.51  19.50  19	1     4.17     4.17       3     1871     1875     1877       6     7.45     7.32     7.72	Sample Reading 15 17.5 4.16 1880 7.10 734.9
Purging Equipment Peristaltic Pump Bladder Pump  Well Observation Odor WO Color Clear		
Rate of Purge to milliliters / min	<u>te</u>	
Comments:		
Reference SOP Field-014 Readings were performed on date of sampling	<u>.i / 77 / 69</u> . (Tech – J	H )

Report #	
----------	--

Client: Severstal	Site: Sparrows Point, MD	
Well I.D.: RWGY-PLMOO3	Tag: BA-81- 2491	
Date of Purging: 4/22/09 Start Time: 11:28 Find Date of Collection: 4/22/09 Time of Collection:	nish Time: 1143 Weather: 45-50° 11:43	
Well Status:	į	
Good Gro	out	
	sing	
	ck	
GoodOb	structions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to pure Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purgin Depth to Water from Top of Casing (0.01 ft.) at time of sa		
Number of minutes purged       0       3         Temperature (°C)       17.8       17.4         pH       5.70       6.70         Specific Conductance (umhos/cm)       1072       1672         Dissolved Oxygen (mg/l)       0.08       0.08         Oxidation Reduction (eH)       180.0       171.5	6.46 6.48 6.57 6.53	
Purging Equipment Peristaltic Pump Bladder Pump  Rate of Purge    I   O   milliliters / minute	Brown / Redish Brown	
Comments:		
D. C. GOD E' 11 014		
Reference SOP Field-014 Readings were performed on date of sampling 4 / 22 / 09 . (Tech – J )		

Report	#	

Client: Severstal	Site: Sparrows Point, MD	
Well I.D.: RW01-P7M020	Tag: BA-81-4133	
Date of Purging: 4/22/09 Start Time: 12:25 Date of Collection: 4/22/09 Time of Collection	Finish Time: 17:36 Weather: 45-50° 1: 17:36	
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
Good	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	ging	
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)  0  11.7  13  5.76  5.77  0.37  0.37	Reading  6 9 12  8 13.7 13.6 13.6  8 5.27 5.16 5.14  0 2260 2260 2260  5 0.10 0.11 0.07	
Purging Equipment  Peristaltic Pump  Odor  Color  Color  Rate of Purge  Mell Observation  Odor  Odor		
Comments:		
Reference SOP Field-014  Readings were performed on date of sampling 1/22/69. (Tech-JH)		

Client: Severstal	Site:_	Sparrows Point,	MD
Well I.D.: ZW12-PZM OOU	Tag:_	BA-94-5704	
Date of Purging: 4/22/04 Start Time: 12: Date of Collection: 4/22/09 Time of Colle	ection: 13!17	13:17 Weather:	45-50° L+ Rain
Well Status:			
Good	Casing	· · · · · · · · · · · · · · · · · · ·	
Good Good			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prio Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after Depth to Water from Top of Casing (0.01 ft.) at tir	r purging	7 7vc 5.25	
pH G.161 G.161 Specific Conductance (umhos/cm) G.71 G.71 G.71		9 12 11.5 11.6 6.37 6.37 694 700 5.18 5.14 187.9 184.4	Sample Reading  11.6 6.33 698 5.17 184.8
Peristaltic Pump Odor	I Observation  r <u>UO</u> or <u>Clear</u> minute		
Comments:			
Reference SOP Field-014 Readings were performed on date of sampling	g 4 / 22 ,	<u>/ 09</u> . (Tech – 3	<b>H</b> )

Report	#

Client: Severstal	Site:_	Sparrows Point,	MD	1
Well I.D.: RWO3-PIMOTO	_ Tag:	BA-94-5709		
Date of Purging: לוֹנְינִים Start Time: אַנְינִים Date of Collection: אַנְינִים Time of Collection	Finish Time:	<u>13:5</u> 7 Weather:	45-50°	
Well Status:				
Good	Grout			
Good				
G00d	Lock		<u> </u>	
Good	Obstructions_			
Diameter of Well Casing (inches)	÷	2		
Depth Measurements Performed (PVC/Metal)		Pvc	<del></del>	
Depth to Water from Top of Casing (0.01 ft.) prior to	purging	14.6	<u> </u>	
Depth to Bottom from Top of Casing (0.01 ft.)				
Depth of Water in the Well (gallon)				·
Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after pu	raina			
Depth to Water from Top of Casing (0.01 ft.) after per Depth to Water from Top of Casing (0.01 ft.) at time		16.0	<u> </u>	
2 of 12 of 13 of 12 of 1			<u></u>	
			Sample	l
			Reading	21
Number of minutes purged 0 3		9 12	15 18	
	14.4	14.5 14.5		14.
pH 3.00 2. Specific Conductance (umhos/cm) 2350 236	<u>59 2.55</u>		3.74 5.60 2021 2140	5.61
Dissolved Oxygen (mg/l) 2.55 2.3	16 7 16	2.09 0.61	0.51 0.75	0.70
		417.0 385.7		
Oxidation Reduction (CII)		11110 2001	34(1)	144.0
Purging Equipment Well O	bservation			
Bladder Pump Color _	·	•		
Rate of Purge 100 milliliters / min	<u>nute</u>			
_				
Comments				
Comments:				
Reference SOP Field-014		N-W		
Readings were performed on date of sampling	4 /22	/ <u>69</u> .(Tech –	H )	

Report #	
----------	--

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: RW16-PZMOZO	Tag: <u>BA-94-5707</u>
Date of Purging: 42709 Start Time: 14:70 F Date of Collection: 42709 Time of Collection:	Finish Time: 14:35 Weather: 45-50°
Well Status:	
Good G	rout
	asing
	ock
	bstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to pu Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purgi Depth to Water from Top of Casing (0.01 ft.) at time of	
Number of minutes purged Temperature (°C) pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  0 3 16.9 16.9 5.18 5.19 1774 0.62 0.16 111.1	5.18 5.19 5.19 5.18 1274 1285 1377 1330 0.10 0.05 <sup>3</sup> 6.00 0.00
Purging Equipment Peristaltic Pump Bladder Pump Well Observed Odor No	3
Rate of Purge 100 milliliters / minut	<b>e</b> - (*).
Comments:	
Reference SOP Field-014 Readings were performed on date of sampling 4	<u>/ 72 / 09 .</u> (Tech - J Н )

November, 2009

# Microbac Laboratories, Inc.

Severstal

Elevations @ the Former Rod & Wire Mill Area

RW01-PZM020		Well Designation	Total Depth (ft.)	Depth to Water (ft.)
RW02-PZM020   30		RW01-PZM020	30	13.87
RW03-PZM003   15   3.10     RW04-PZM003   15   4.31     RW05-PZM001   10   6.17     RW06-PZM001   10   5.71     RW07-PZM004   14   5.61     RW07-PZM017   30   16.75     RW08-PZM003   14   7.17     RW09-PZM004   14   6.24     RW10-PZM004   14   1.24     RW10-PZM020   30   16.71     RW10-PZM065   70   10.23     RW11-PZM004   14   5.94     RW12-PZM004   14   5.94     RW13-PZM020   30   14.79     RW14-PZM020   30   15.14     RW15-PZM020   30   15.14     RW15-PZM020   30   15.14     RW17-PZM019   29   15.37     RW18-PZM020   30   15.40     RW19-PZM050   60   15.79     RW19-PZM050   60   15.14     RW20-PZM050   60   17.14     RW21-PZM050   10   4.23     RW21-PZM023   33   14.16     RW21-PZM023   33   14.16     RW21-PZM023   33   14.16     RW21-PZM003   15   10.554		RW02-PZM000	10	3.34
RW04-PZM003   15   4.31   15   PZ-PD01   RW05-PZM001   10   G-172   RW06-PZM001   10   G-172   RW06-PZM004   14   G-174   RW07-PZM004   14   G-174   RW07-PZM017   30   P1-75   RW08-PZM003   14   G-174   RW09-PZM004   14   G-174   RW10-PZM004   14   G-174   RW10-PZM004   14   G-174   RW10-PZM020   30   G-174   RW10-PZM065   70   G-175   RW11-PZM004   14   G-174   RW11-PZM004   14   G-174   RW11-PZM004   14   G-174   RW11-PZM020   30   T1-74   RW11-PZM020   30   T1-74   RW11-PZM020   30   T1-74   RW15-PZM020   32   G-174   RW15-PZM020   32   G-174   RW17-PZM019   29   G-174   RW18-PZM020   30   T1-74   RW19-PZM020   30   T1-74   RW19-PZM020   30   T1-74   RW19-PZM020   30   T1-74   RW19-PZM020   30   T1-74   RW19-PZM050   60   T1-74   RW20-PZM050   RW19-PZM050   60   T1-74   RW20-PZM050   RW20-PZM050   60   T1-74   RW20-PZM050   RW20-PZM050   60   T1-74   RW20-PZM050   RW20-PZM050   60   T1-74   RW20-PZM050   RW21-PZM023   33   T1-75		RW02-PZM020	30	141,411
RW05-PZM001   10   C 17     RW06-PZM001   10   S 71     RW07-PZM004   14   S 41     RW07-PZM017   30   14   25     RW08-PZM003   14   3 17     RW09-PZM004   14   4   4     RW10-PZM004   14   1   24     RW10-PZM020   30   16   7     RW11-PZM065   70   10   73     RW12-PZM004   14   5   94     RW12-PZM004   14   5   94     RW13-PZM020   30   14   79     RW14-PZM020   30   15   14     RW15-PZM020   30   15   14     RW15-PZM020   30   15   14     RW17-PZM019   29   15   37     RW18-PZM020   30   15   4     RW19-PZM020   30   15   4     RW19-PZM020   30   15   16     RW20-PZM020   30   15   16     RW20-PZM020   32   14   14     RW20-PZM020   33   14   16     RW21-PZM023   35   16     RW21-PZM023   35   16     RW21-PZM023   35     RW21-PZM024   15   16     RW21-PZM024   16		RW03-PZM003	15	3.10
RW06-PZM001 10 5 91 RW07-PZM004 14 5 91 RW07-PZM017 30 14.75 RW08-PZM003 14 3.17 RW09-PZM004 14 4.24 RW10-PZM004 14 1.74 RW10-PZM020 30 16.71 RW10-PZM065 70 10.23 RW11-PZM004 14 5.44 RW12-PZM004 14 5.44 RW12-PZM000 30 14.79 RW13-PZM020 30 14.79 RW14-PZM020 30 14.79 RW15-PZM020 30 15.44 RW15-PZM020 30 15.44 RW17-PZM019 29 15 37 RW17-PZM019 29 15 37 RW18-PZM020 30 15.70 RW19-PZM020 30 17.70 RW20-PZM020 30 17.70 RW20-PZM020 30 17.70 RW20-PZM020 30 10 4.51 RW20-PZM020 30 10 4.23 RW21-PZM023 33 19.10 RW21-PZM023 33 19.10	RW 05-	RW04-PZM003	15	4.31
RW07-PZM004 RW07-PZM017 RW08-PZM003 RW09-PZM004 RW10-PZM004 RW10-PZM004 RW10-PZM020 RW10-PZM065 RW11-PZM004 RW12-PZM004 RW12-PZM004 RW13-PZM020 RW14-PZM020 RW14-PZM020 RW15-PZM020 RW15-PZM020 RW16-PZM020 RW16-PZM020 RW17-PZM019 RW17-PZM019 RW18-PZM047 RW19-PZM047 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW20-PZM050 RW20-PZM000 RW20-PZM000 RW20-PZM000 RW21-PZM000 RW21-P	02 POOT	RW05-PZM001	10	6.17.
RW07-PZM017 RW08-PZM003 RW09-PZM004 RW10-PZM004 RW10-PZM004 RW10-PZM020 RW10-PZM065 RW11-PZM065 RW11-PZM004 RW12-PZM004 RW12-PZM004 RW13-PZM020 RW14-PZM020 RW14-PZM020 RW15-PZM020 RW16-PZM020 RW16-PZM020 RW17-PZM019 RW17-PZM019 RW18-PZM047 RW19-PZM047 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW20-PZM050 RW20-PZM000 RW20-PZM000 RW21-PZM000 RW21-PZM000 RW21-PZM003 RW21-PZM003 RW21-PZM003 RW21-PZM003 RW21-PZM003 RW21-PZM003 RW21-PZM003		RW06-PZM001	10	3.91
RW08-PZM003 RW09-PZM004 RW10-PZM004 RW10-PZM020 RW10-PZM020 RW11-PZM065 RW11-PZM004 RW12-PZM004 RW13-PZM020 RW13-PZM020 RW15-PZM020 RW15-PZM020 RW16-PZM020 RW17-PZM019 RW18-PZM047 RW18-PZM047 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW20-PZM050 RW21-PZM050 RW21-PZM000 10 4,23 RW21-PZM023 33 iq.16	!	RW07-PZM004	14	5 91
RW09-PZM004 RW10-PZM004 RW10-PZM020 RW10-PZM065 RW11-PZM065 RW11-PZM004 RW12-PZM004 RW13-PZM020 RW14-PZM020 RW15-PZM020 RW15-PZM020 RW17-PZM019 RW18-PZM047 RW19-PZM050 RW19-PZM050 RW19-PZM050 RW19-PZM000 RW20-PZM020 RW20-PZM050 RW20-PZM050 RW20-PZM050 RW20-PZM000 RW21-PZM023 RW21-PZM023 RW21-PZM003		RW07-PZM017	30	14.25
RW10-PZM020 30 16.71 RW10-PZM065 70 10.23 RW11-PZM004 14 5.94 RW12-PZM004 14 6.64 RW13-PZM020 30 19.14 RW15-PZM020 30 19.14 RW15-PZM020 32 16.82 RW16-PZM020 30 15.71 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.16 RW19-PZM050 60 19.91 RW19-PZM050 60 19.91 RW19-PZM050 60 17.14 RW20-PZM050 10 4.53 RW21-PZM050 10 4.33 RW21-PZM000 10 4.33 RW21-PZM000 10 4.33 RW21-PZM000 10 10 5.64		RW08-PZM003	14	3.17
RW10-PZM020 30 16.71 RW10-PZM065 70 10.73 RW11-PZM004 14 5.94 RW12-PZM004 14 6.64 RW13-PZM020 30 14.79 RW14-PZM020 30 15.14 RW15-PZM020 32 16.52 RW16-PZM020 30 15.47 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.16 RW19-PZM050 60 15.79 RW19-PZM050 60 15.79 RW19-PZM050 60 17.14 RW20-PZM050 10 4.53 RW21-PZM000 10 4.53		RW09-PZM004	14	L1. ZL1
RW10-PZM065 70 10.73 RW11-PZM004 14 5.944 RW12-PZM004 14 6.64 RW13-PZM020 30 19.79 RW14-PZM020 30 15.14 RW15-PZM020 32 16.82 RW16-PZM020 30 15.4 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.16 RW19-PZM050 60 19.91 RW19-PZM050 60 19.91 RW20-PZM020 32 19.64 RW20-PZM020 10 10 10.59		RW10-PZM004	14	1.24
RW11-PZM004 14 5.94 RW12-PZM004 14 6.64 RW13-PZM020 30 14.29 RW14-PZM020 30 15.14 RW15-PZM020 32 16.82 RW16-PZM020 30 15.6 RW17-PZM019 29 15.37 RW18-PZM047 60 15.29 RW19-PZM020 30 13.16 RW19-PZM020 30 15.16 RW19-PZM020 30 15.16 RW19-PZM050 60 16.91 RW19-PZM050 10 4.51 RW20-PZM020 32 14.64 RW20-PZM000 10 4.33 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW10-PZM020	30	16.71
RW12-PZM004 14		RW10-PZM065	70	10.23
RW13-PZM020 30 14, 29 RW14-PZM020 30 15, 14 RW15-PZM020 32 16, 82 RW16-PZM020 30 15, 21 RW17-PZM019 29 15 37 RW18-PZM047 60 15 79 RW19-PZM020 30 13, 16 RW19-PZM050 60 14, 91 RW19-PZM000 10 4, 51 RW20-PZM020 32 14, 64 RW20-PZM050 60 17, 14 RW20-PZM050 60 17, 14 RW20-PZM050 10 4, 23 RW21-PZM023 33 14, 16 TS04-PDM004 15 10, 54		RW11-PZM004	14	5.94
RW14-PZM020 32 16.82 RW16-PZM020 30 15.71 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.16 RW19-PZM050 60 14.91 RW19-PZM000 10 4.51 RW20-PZM020 32 14.64 RW20-PZM050 60 17.14 RW20-PZM050 60 17.14 RW20-PZM050 10 4.73 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW12-PZM004	14	6.04
RW15-PZM020 32 16.52 RW16-PZM020 30 15.41 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.10 RW19-PZM050 60 14.91 RW19-PZM000 10 4.51 RW20-PZM020 32 14.64 RW20-PZM050 60 17.14 RW20-PZM050 60 17.14 RW20-PZM050 10 4.23 RW21-PZM023 33 14.10 TS04-PDM004 15 10.54		RW13-PZM020	30	14.79
RW16-PZM020 30 15.77 RW17-PZM019 29 15.37 RW18-PZM047 60 15.79 RW19-PZM020 30 13.16 RW19-PZM050 60 14.91 RW19-PZM000 10 4.51 RW20-PZM020 32 14.64 RW20-PZM050 60 17.14 RW20-PZM050 10 4.73 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW14-PZM020	30	15.(4
RW17-PZM019 RW18-PZM047 RW19-PZM020 RW19-PZM050 RW19-PZM050 RW19-PZM000 RW20-PZM020 RW20-PZM050 RW20-PZM050 RW20-PZM050 RW20-PZM050 RW20-PZM050 RW20-PZM000 RW21-PZM000 RW21-PZM000 RW21-PZM023 RW21-PZM023 RW21-PZM004 RW21-PZM004 RW21-PZM004		RW15-PZM020	32	16.82
RW18-PZM047 RW19-PZM020 RW19-PZM050 RW19-PZM050 RW19-PZM000 RW20-PZM020 RW20-PZM020 RW20-PZM050 RW20-PZM050 RW20-PZM050 RW20-PZM000 RW21-PZM023 TS04-PDM004 15 15 29 13.10 14.10 15.14	, [	RW16-PZM020	30	15.71
RW19-PZM020 30 13.16 RW19-PZM050 60 19.91 RW19-PZM000 10 4.51 RW20-PZM020 32 19.94 RW20-PZM050 60 17.14 RW20-PZM000 10 4.23 RW21-PZM023 33 19.16 TS04-PDM004 15 10.54		RW17-PZM019	29	15 37
RW19-PZM050 60 19.91 RW19-PZM000 10 9.51 RW20-PZM020 32 19.94 RW20-PZM050 60 17.14 RW20-PZM000 10 9.73 RW21-PZM023 33 19.16 TS04-PDM004 15 10.54		RW18-PZM047	60	15 79
RW19-PZM000 10 4.51 RW20-PZM020 32 14.64 RW20-PZM050 60 17.14 RW20-PZM000 10 4.23 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW19-PZM020	30	13.10
RW20-PZM020 32 14.74 RW20-PZM050 60 17.14 RW20-PZM000 10 4.73 RW21-PZM023 33 14.76 TS04-PDM004 15 10.54		RW19-PZM050	60	(6), 6)
RW20-PZM050 60 17.14 RW20-PZM000 10 4.73 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW19-PZM000	10	4.51
RW20-PZM000 10 4.23 RW21-PZM023 33 14.16 TS04-PDM004 15 10.54		RW20-PZM020	32	14.54
RW21-PZM023       33       19.10         TS04-PDM004       15       10.54	WD20 -		60	12.14
RW21-PZM023       33       19.10         TS04-PDM004       15       10.54	ZP000-	RW20-PZM000	10	4.73
		RW21-PZM023	33	14.16
TS04-PZM023 33 11.79		TS04-PDM004	15	10.54
		TS04-PZM023	33	11.79

Note: 1. Groundwater elevations were performed on  $\frac{10|27|9}{}$ .

Report	#
--------	---

Client: Severstal		Sparrows Point, MD
Well I.D.: RWIT- PIMOIS	_ Tag:	
Date of Purging: 10/27/09 Start Time: 1055 Date of Collection: 10/27/09 Time of Collection	_ Finish Time: <u>1</u> on: <u>1113</u>	113 Weather: 45-50°
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
Good	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	urging	7 Pvc 15.37 
Number of minutes purged Temperature (°C) pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  O  16.5 16 5.09 5.09 21 473.4		Sample Reading  9 12 18 18  16.6 16.5 16.5 16.5  5.83 5.89 5.92 5.94  3840 4660 5180 5280  295.6 251.9 235.1 227.9
Peristaltic Pump Odor	Observation  Vone Loudy Vellowish  nute	i tint
	and the second s	
Comments:   Dup Taken		
Reference SOP Field-014		
Readings were performed on date of sampling_	10 127 1	<u>09</u> . (Tech – J + ( )

Report #	
----------	--

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: 7-W16 77M020	Tag: <u>BA-94-5707</u>
Date of Purging: 10/27/9 Start Time: 1155  Date of Collection: 10/27/9 Time of Collection	
Well Status:	
Good Good Good	Grout Casing Lockwo Lock_ Obstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after popent to Water from Top of Casing (0.01 ft.) at time	
pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l)  5.64 5.6 1194 1194	Sample Reading  3 6 9 12  5 17.6 17.5 17.5  5 5 5.53 5.55 5.56  6 1205 1190 1214
Peristaltic Pump Odor	Dbservation  Jews  nute
Comments:	
Reference SOP Field-014 Readings were performed on date of sampling	10 /27 / 09 . (Tech - JH )

Report	#
- I	

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: TSO4-PTMCO4	Tag:
Date of Purging: 10 21 9 Start Time: 1313  Date of Collection: 10 27 9 Time of Collectio	Finish Time: 1325 Weather: 45-50°  1325 Ut. Rain
Well Status:	
Good	Grout
Good Good	Grout
Good	Lock NO Lock
Good	Obstructions
G00d	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	rging
Number of minutes purged Temperature (°C) pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  Oxidation Reduction (eH)  Oxidation Reduction (eH)	12     9.23     9.25     9.27       4     279     276     269
Purging Equipment Peristaltic Pump Bladder Pump Color Rate of Purge Milliliters / min	lear
Comments:	
Reference SOP Field-014 Readings were performed on date of sampling	10 / 21 / 09 . (Tech – JH )

Report #
----------

Client: Severstal	Site: Sparrows Point, MD	
Well I.D.: RWIS PZMOZO	Tag:	
0 m 12	~ D	
Date of Purging: 10/11/09 Start Time: 136	5 Finish Time: 1910 Weather: 9330	
Date of Collection: 10/17/09 Time of Collec	ion: 1910	
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
Good	Obstructions	
D' ('-1)	9	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal)	PVC.	
Depth to Water from Top of Casing (0.01 ft.) prior	to purging 16.82	
Depth to Bottom from Top of Casing (0.01 ft.)		
Depth of Water in the Well (gallon)		
Volume of water in the Well (gallon)		
Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling  18.25		
Depth to Water from Top of Casing (0.01 ft.) at tir	le of sampling	
	Sample	
	Reading	
Number of minutes purged0	3 6 9 12 15	
	7.8 17.7 17.6 17.7 17.7	
pH <u>6.40</u>		
Specific Conductance (umhos/cm) 10410	0290 10460 10410 10620 10720	
Dissolved Oxygen (mg/l)	of the mark	
Oxidation Reduction (eH) 352.1	39.9 320.5 290.4 268.7 355.9	
Durging Equipment Well	Observation	
I til ging Didnipation	————	
	·	
Bladder I dinp		
Rate of Purge 115 milliliters / 1	ninute	
Comments:		
Reference SOP Field-014		
Readings were performed on date of sampling	10 / 27 / 09 . (Tech – JH )	

Report #
----------

Client: Severstal	Site:_	Sparrows Point, MD
Well I.D.: PW10-PZM020	Tag:	_
Date of Purging: 10/27/9 Start Time: 1438  Date of Collection: 10/27/9 Time of Collection	Finish Time:	1450 Weather: 45-50°
Well Status:		
Good Good Good	Casing	
Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after pu  Depth to Water from Top of Casing (0.01 ft.) at time  Number of minutes purged  Temperature (°C)	rging of sampling	PVC 16.71 16.71 19.04 Sample Reading
Specific Conductance (umhos/cm) 4610 463 Dissolved Oxygen (mg/l)		16.6 16.6 5.21 5.21 4700 4660
Peristaltic Pump Odor 5 Bladder Pump Color 6	10stly Clear	
Rate of Purge 115 milliliters / min	nute	
Comments:		
Reference SOP Field-014 Readings were performed on date of sampling	10 177	_/ <u>69</u> (Tech-JH )

Report	#
--------	---

Client: Severstal		Sparrows Point, MD	
Well I.D.: RWIO-PZMOGS	_ Tag: _		
Date of Purging: 16/27/9 Start Time: 15/9 Date of Collection: 16/27/9 Time of Collection	Finish Time:	1531 Weather: 45	5-50° Rain
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions		
pH II.05 III Specific Conductance (umhos/cm) 1269 III Dissolved Oxygen (mg/l)	urging	9 12 17.5 17.4 6.77 6.71 1180 1179	Sample Reading
Oxidation Reduction (eH)	711 41.3	66-1 11-6	
Peristaltic Pump Odor	Dbservation None Mossify Clewe nute		ESSOSAN III DAI 200 patrono canada in ma
Comments:	·		1 1 2 - 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
Reference SOP Field-014			
Readings were performed on date of sampling_	10 /77	/ <u>09</u> .(Tech-J)-(	)

Report #	
----------	--

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: RWO9-PZMOOH	Tag: <u>BA-94-5701</u>
Date of Purging: 10/28/9 Start Time: 0851  Date of Collection: 10/28/9 Time of Collectio	Finish Time: <u>0904</u> Weather: <u>45-50°</u>
Well Status:	
Good	Grout
Good	Casing
Good	Lock
Good	Obstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time  Number of minutes purged Temperature (°C)  PH Specific Conductance (umhos/cm)  Specific Conductance (umhos/cm)  Depth Measurements Performed (0.01 ft.) prior to Depth to Bottom Top of Casing (0.01 ft.)  Specific Conductance (umhos/cm)	ging f sampling  6.25  Sample Reading  11.09 11.09 11.14
Dissolved Oxygen (mg/l)	(%66.4 <sup>th</sup> 1 × VIII
Oxidation Reduction (eH) 426.7 41	1.7 410.9 407.5 394.7
Peristaltic Pump Odor	<u>estly</u> Clear
Comments: * M5/100 Duplicate	
Reference SOP Field-014 Readings were performed on date of sampling	10 /28 / 09 . (Tech - JH )

D (	11
Report	#

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: <u>PW14- PZM020</u>	Tag:
Date of Purging: 10/28/09 Start Time: 0946  Date of Collection: 10/28/09 Time of Collection	Finish Time: 1001 Weather: 45-50°
Well Status:	
Good	Grout
	Casing
Good	Lock
Good	Obstructions
pH Specific Conductance (umhos/cm) 3040 303	Figing
Purging EquipmentWell Of Odor APeristaltic PumpOdor ABladder PumpColor C	
Rate of Purge //O milliliters / min	<u>ute</u>
Comments: * MS/MSD Samples	
Reference SOP Field-014 Readings were performed on date of sampling	10 / 28 / 09 . (Tech - JH )

Client: Severstal	Site: Sp	parrows Point, MD
Well I.D.: [[WO4-PLM 003	Tag:	
Date of Purging: 10/28/9 Start Time: 1057 Date of Collection: 10/28/9 Time of Collection	_ Finish Time: <u>1164</u> on:	Weather:
Well Status:		
Good	Grout	,
Good		
Good		
Good	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after prior to Water from Top of Casing (0.01 ft.) at time  Number of minutes purged	urging	Pvc 
	2.3 18.5 18	7.7 18.6
pH 6.99 6		82 683
Specific Conductance (umhos/cm) 821 81	1 811 8	704 801
Dissolved Oxygen (mg/l)	and the contract of the contra	1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2
Oxidation Reduction (eH) 706.0 12	06.4 209.4 21	4.7 2157
Peristaltic Pump Odor_	Dbservation  Nowl  Jear  nute	
Comments:		
Reference SOP Field-014		
Readings were performed on date of sampling_	10 128 10	9. (Tech – JH )

Report #	
----------	--

Client: Severstal		Sparrows Point,	
Well I.D.: RWOT-PIMOOY	_ Tag:		
Date of Purging: 10/28/9 Start Time: 1/38  Date of Collection: 10/28/9 Time of Collection	_ Finish Time: on:	1156 Weather:	45-50°
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good			
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after property to Water from Top of Casing (0.01 ft.) at time	urging	7.80	Sample
Number of minutes muncod	3 6	9 12	Reading
Number of minutes purged  Temperature (°C)  19.8	,5 19,4		
pH 7.10 1	15 7.21	7.20 7.20	
F**	87 1006		
Dissolved Oxygen (mg/l)			
	41.7 372.4	200/1 199,4	
5 - 5 - 1 - 1	Observation		
	Tear		
Rate of Purge	<u>nute</u>		
Comments:			
Profession SOP Field 014	- Huster and the second		
Reference SOP Field-014 Readings were performed on date of sampling_	10 128	/ 09 (Tech –	······································
readings were performed on date of sampling_	100	(1 CCII =	JT1 /

Report	#

Client: Severstal	_ Site:_	Sparrows Point, MD
Well I.D.: RWOT-PZM-OIT	_ Tag: _	
Date of Purging: 10/28/09 Start Time: 1216  Date of Collection: 10/28/09 Time of Collection	Finish Time:	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
Well Status:		
Good Good Good	Casing Lock	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	urging	PVC   14.75
pH Specific Conductance (umhos/cm) 3.94 Dissolved Oxygen (mg/l)		Reading  9 12  19.0 19.0  3.84 3.86  3580 3580
Peristaltic Pump Odor	Observation  One Clear  nute	
Comments:		
Reference SOP Field-014 Readings were performed on date of sampling_	10 / 28	/ <u>09</u> .(Tech – JH )

Report	#
Report	#

Client: Severstal		Sparrows Point, MD
Well I.D .: RWII-PZMOOY	_ Tag: _	
Date of Purging: 10/28/09 Start Time: 1311 Date of Collection: 10/28/09 Time of Collection	Finish Time:	1323 Weather: <u>50-55°</u>
Well Status:		
Good Good Good	Casing Lock	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after p Depth to Water from Top of Casing (0.01 ft.) at time	urging	7.35
pH 3.86 3 Specific Conductance (umhos/cm) 9830 96 Dissolved Oxygen (mg/l)		Sample Reading  9 12  21.2 20.9  3.88 3.88  9020 8940
Peristaltic Pump Odor	Observation  Mone (loudy)  inute	
Comments:		
Commonts.		
Reference SOP Field-014 Readings were performed on date of sampling_	10 / 78	<u>/ 09 . (Tech</u> – JH )

Client: Severstal	Site:_	Sparrows Point, MD
Well I.D.: RW3 - PZMO20	Tag: _	
Date of Purging: 10/28/09 Start Time: 1400 F Date of Collection: 16/28/09 Time of Collection:	inish Time:	1415 Weather: <u>50-55°</u>
Well Status:		
Good G	rout	
Good C	asing	
GoodL	ock	
GoodO		
Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to pure Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of the Well (gallon)  Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)	6 18,7 5,24 2310	2
Oxidation Reduction (eH) 219,4 220,1	6610	233, 273, 211, 11
Purging Equipment Peristaltic Pump Bladder Pump Color Clear  Rate of Purge   milliliters / minute	re_	
Comments:	100 Acres (100 Acres (	
Reference SOP Field-014 Readings were performed on date of sampling 10	) / 28	/ <u>69</u> .(Tech – J/( )

Report	#	

Client: Severstal		rrows Point, MD
Well I.D .: TWIT-PZMCOU	Tag:	
Date of Purging: 10/28/09 Start Time: 1455  Date of Collection: 10/28/05 Time of Collection	Finish Time: <u>1510</u> n: <u>1510</u>	Weather:30-\$50
Well Status:		
Good	Grout	
Good	Casing	
Good		,
Good	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	ging	PVC 6.04 
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)  236.4	5 700 70	1 6.25 6.29
Purging EquipmentWell OPeristaltic PumpOdor /Bladder PumpColor /		
Rate of Purge milliliters / min	ute	
Comments:		essentemente et filosopie, a una seu presenti filosopie a un seu presenti filosopie a un seu presenti filosopie
Readings were performed on date of sampling	10 128 109	(Tech – J// )

Report #	
----------	--

Client: Severstal		Sparrows Point	
Well I.D.: RWOS-PIROOI	Tag: _		
Date of Purging: 10/29/09 Start Time: 0802  Date of Collection: 10/29/09 Time of Collection	Finish Time:	OS14 Weather	: 50°
Well Status:			
Good Good Good	Casing		
Good			
Obstructions  Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling			
pH Specific Conductance (umhos/cm) 237 24  Dissolved Oxygen (mg/l)	1 17.1	9 12 17.7 17.1 1.47 7.50 585 582 510.3 511.8	
Purging Equipment Peristaltic Pump Bladder Pump  Well Observation Odor 4000 Color Clear			
Rate of Purge 110 milliliters / mil	<u>nute</u>		No. to a construction of the construction of t
Comments:		CONTRACTOR OF THE PROPERTY OF	neren St. 16-14 of China (St. 1864). All St. 1864 (St. 1864). St. 1864 (St. 1864). St. 1864 (St. 1864). St. 1864
Reference SOP Field-014 Readings were performed on date of sampling	10 / 79		- 71( )

Report #	
----------	--

Client: Severstal	Site: Sparrows Point, MD		
Well I.D.: Rwoi - Pzmazo	Tag:		
Date of Purging: 10/29/09 Start Time: 0843 Date of Collection: 10/29/09 Time of Collection	Finish Time: <u>0901</u> Weather: <u>56°</u>		
Well Status:			
Good	Grout		
	Casing		
Good	Lock		
Good	Obstructions		
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time of	ging		
pH G.34 G.6 Specific Conductance (umhos/cm) 2350 23: Dissolved Oxygen (mg/l)	Sample Reading 15 18 16.4 16.3 16.3 16.2 16.1 16.5 18 16.2 16.1 16.3 16.2 16.1 16.2 16.2		
Purging Equipment Well Observation  Peristaltic Pump Odor None  Bladder Pump Color Clear forange Tint  Rate of Purge			
Comments:			
Reference SOP Field-014 Readings were performed on date of sampling	10 / 79 / 09 . (Tech - ] + )		

Report #
----------

Client: Severstal		parrows Point, MD	
Well I.D.: RWOG PRMOOI	Tag:		
Date of Purging: 10/29/09 Start Time: 0947 Date of Collection: 10/29/09 Time of Collection	_ Finish Time: <u>095</u> on: <u>0954</u>	Weather: 50°	
Well Status:			
Good	Grout		
Good	Casing		
Good			
Good	Obstructions		
	arging of sampling  3 6 9  -2 17 1 17  -9 6.09 6	Sample Reading 9 12 3 17.3 68 6.08 76.7	
Dissolved Oxygen (mg/l)	and the department of the second of the seco	18,1 374,1	
Purging Equipment Well Observation Peristaltic Pump Odor One Bladder Pump Color Clear  Rate of Purge milliliters / minute			
Comments:			
Reference SOP Field-014 Readings were performed on date of sampling_	10 129 1 0	9 <u>年</u> . (Tech — 기년 )	

Report #

Client: Severstal		Sparrows Point, MD	
Well I.D .: Rwo8-Prmcoz	_ Tag: _		
Date of Purging: 16/29/09 Start Time: 16/8 Date of Collection: 16/29/09 Time of Collection	_ Finish Time:	1038 Weather: 500	
Date of Confection. 10 27/07 Time of Confection	on. <u>/ / / / / / / / / / / / / / / / / / /</u>	-	
Well Status:			
Good	Grout		
Good			
Good	Lock		
Good	Obstructions .		
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after p	urging	7 PVC 3.17	
Depth to Water from Top of Casing (0.01 ft.) at time	of sampling	6.09	
pH Specific Conductance (umhos/cm) 1912 18 Dissolved Oxygen (mg/l)	3 6 1.6 11.6 47 4.38 86 1886 16.0 454.0	Sample Reading  9 12 17.6 17.6 4.37 4.35 1878 1908	
Purging Equipment  Peristaltic Pump  Bladder Pump  Color  Rate of Purge  milliliters / minute			
AMAMAGE OF A MAMAGE OF AMA			
Comments: * Duplicate Sampl	e taker	)	
Reference SOP Field-014			
Readings were performed on date of sampling_	10 /29	/ <u>09</u> . (Tech – JH )	

Report	#
--------	---

Client: Severstal	_ Site:_	Sparrows Point, N	
Well I.D.: RW03 - PZM003	_ Tag: _		
Date of Purging: 10/29/09 Start Time: 1124	Finish Time:	1136 Weather:	50°
Date of Collection: 10/19/09 Time of Collection	on: 1136		
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions _		
Diameter of Well Casing (inches)		7	
Depth Measurements Performed (PVC/Metal)		Pvc	**************************************
Depth to Water from Top of Casing (0.01 ft.) prior to	o purging	3.10	
Depth to Bottom from Top of Casing (0.01 ft.)		COS ONE NOT THE WORLD HAVE NOT THE BOTH	nd the first day was the
Depth of Water in the Well (gallon)			
Volume of water in the Well (gallon)			no non une uni dan lina
Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling			
Depth to water from 10p of Casing (0.01 it.) at time	or sampling		
			Sample
		0 10	Reading
Number of minutes purged 0	3 6	9 12	
Tomporator ( )	6.9 16.8 47 5.43	16.9 16.8 5.47 5.48	
PII	90 1943	1956 1950	parallel 1979
Specific Concession ( )	<u> </u>	<u> </u>	And the second s
Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  437.0 43	5.9 434.2	431.7 426.4	
Oxidation Reduction (eH) 437.0 43	3011	1,711 10011	
a san plantill and one la san a san a	Observation		
	<u>vone</u>	1.	
Bladder Pump Color	Redish Tint	f Syringer	
Rate of Purge milliliters / mi	imusto.		
Rate of Purge <u>milliliters / mi</u>	HILLE		
		0.5	
Comments:			
Deference COD Field 014			
Reference SOP Field-014 Readings were performed on date of sampling_	10 179	/ 69 (Tech _~	)
keadings were performed on date of sampling_	(	(1ccn)	T )

Report	#
--------	---

Client: Severstal	_ Site: Spar	rrows Point, MD
Well I.D.: PWOZ-PZMOSO	Tag:	
Date of Purging: 10/29/9 Start Time: 1201 Date of Collection: 10/29/09 Time of Collection	_ Finish Time: 1213	Weather: <u>50°</u>
Well Status:		
Good	Grout	
Good	Casing	
Good		
Good	Obstructions	
	urging of sampling $\frac{3}{\sqrt{7}} = \frac{6}{\sqrt{6}} = \frac{9}{\sqrt{6}}$	
Specific Conductance (umhos/cm) 144 11 Dissolved Oxygen (mg/l)		7 6.80 1 1016
Peristaltic Pump Odor	21 ear	
Comments:		
Reference SOP Field-014 Readings were performed on date of sampling	10 179 109	(Tech – J  -( )

Report	#
--------	---

Client: Severstal	Site: Sparrows Point, MD	
Well I.D.: Zwoz-7zmozo	Tag:	
Date of Purging: <u>10/24/09</u> Start Time: <u>1234</u> Date of Collection: <u>10/24/09</u> Time of Collection	Finish Time: 1249 Weather: 50° on: 1249	
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
Good	Obstructions	
pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l)	urging	
Purging Equipment       Well Observation         Peristaltic Pump       Odor         Bladder Pump       Color		
Rate of Purge 110 milliliters / mi	<u>nute</u>	
Comments:  Reference SOP Field-014 Readings were performed on date of sampling	/0 / 79 / 09 . (Tech – Ji-/ )	

Report	#
--------	---

	Client: Severstal Site: Sparrows Point, MD
	Well I.D.: RWIO-PIMOOH Tag:
	Date of Purging: 10-29-09 Start Time: 1376 Finish Time: 1338 Weather: 45-500 Date of Collection: 10-29-09 Time of Collection: 1338
	Well Status:
	Good Grout
	Good Casing
	Good Lock
	Good Obstructions
	Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Sample Reading  Number of minutes purged  Temperature (°C)  PH  Specific Conductance (umhos/cm) 334 374 336 339 340  Dissolved Oxygen (mg/l)
	Oxidation Reduction (eH) 11.4 59.9 13.9 85.2 89.4
	Purging Equipment Well Observation  Peristaltic Pump Odor None  Bladder Pump Color Clear  Rate of Purge milliliters / minute
2000	Comments:
	Readings were performed on date of sampling 10 / 29 / 09 . (Tech – JH )

Client: Severstal	Site:_	Sparrows Point, MD	
Well I.D .: RW21- PZM 023	Tag: _		
Date of Purging: 10/29/09 Start Time: 1407 Date of Collection: 10/29/09 Time of Collection	Finish Time: on: 1422	1422 Weather: 45-50°	
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions _		
Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling			
		Sample Reading	
Number of minutes purged03	6	9 12 15	
Temperature (°C) $18.4 18$		17.4 17.3	
P**	<u>99</u> <u>534</u>	6.19 6.20 6.23	
Specific Conductance (umhos/cm) 10730 104 Dissolved Oxygen (mg/l)	40 10610	10640 10640 10640	
	0.1 191.7	135.4 129.4 121.9	
1 W 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	bservation		
*			
Bradder I drip			
Rate of Purge milliliters / min	nute		
Comments:	erentino avo so un composito parte esta activa de la composito		
Reference SOP Field-014			
Readings were performed on date of sampling_	10 / 29	/ <u>09</u> . (Tech – 3 H	

Report	#	

22500	Client: Severstal	Site:_	Sparrows Point, MD
	Well I.D.: <u>PW70-PZM0Z0</u>	Tag: _	
	Date of Purging: 10-29-09 Start Time: 1445 Date of Collection: 10-29-09 Time of Collection	Finish Time:	1500 Weather: 45-50°
	Well Status:		
	Good	Casing	
	Good	Obstructions _	
	Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pur Depth to Water from Top of Casing (0.01 ft.) at time of	rging	Pvc 14.94
	pH Specific Conductance (umhos/cm) 1537 145 Dissolved Oxygen (mg/l)		Sample Reading  9 12 15  17.8 17.9 17.9  6.31 6.29 6.27  1301 1294 1291  215.9 217.4 211.9
	Purging Equipment Peristaltic Pump Bladder Pump Color  Rate of Purge Milliliters / min	loudy	
1650	Comments:  Reference SOP Field-014  Readings were performed on date of sampling	10 / 29	/_09(Tech − J // )

Report	#
vehou	<i>tt</i>

Client: Severstal	Site: Sparrows Point, MD
Well I.D.: RW10-P14060	Tag:
Date of Purging: <u>10/19/09</u> Start Time: <u>1510</u> Date of Collection: <u>10/19/09</u> Time of Collection	Finish Time: 1522 Weather: 45.500
Well Status:	
Good Good I	routockobstructions
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to p Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pur Depth to Water from Top of Casing (0.01 ft.) at time of	ing
Number of minutes purged  Temperature (°C)  pH  Specific Conductance (umhos/cm)  Dissolved Oxygen (mg/l)  Oxidation Reduction (eH)  Dissolved Oxygen (mg/l)	
Peristaltic Pump Odor M	stly Clear
Comments:	
Readings were performed on date of sampling	10 / 29 / 09 . (Tech – J.)

Report #
----------

Client: Severstal	Site: Sparrows Point, MD		
Well I.D.: TWIG PLMOSO	Tag:		
Date of Purging: 10-29-09 Start Time: 1530  Date of Collection: 10-29-09 Time of Collection	Finish Time: 1545 Weather: 45-50°		
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions		
pH Specific Conductance (umhos/cm) 825 59 Dissolved Oxygen (mg/l)	Sample Reading  6 9 12 15  17.7 17.8 17.9  5 650 6.87 6.16 6.74		
Purging Equipment Peristaltic Pump Bladder Pump Color Red / Yellow / Cloudy  Rate of Purge    Mell Observation   Odor Long   Cloudy   Cloudy			
Rate of Purge //O milliliters / min			
Comments:			
Deference SOD Field 014			
Reference SOP Field-014 Readings were performed on date of sampling_	10 /29 / 09 . (Tech - JH )		

Report #	
----------	--

Date of Purging: 10/29/29   Start Time: 16/11   Finish Time: 16/32   Weather: 45-56°		Client: Severstal	Site: Sparrows Point, MD	
Date of Purging: 10 29 9 Start Time: 16M Finish Time: 1632 Weather: 45.50° Date of Collection: 10 29 9 Time of Collection: 1632 Weather: 45.50° Date of Collection: 10 29 9 Time of Collection: 1632 Weather: 45.50° Date of Collection: 10 29 9 Time of Collection: 1632 Weather: 45.50° Date of Collection: 10 29 9 Time of Casing Good Casing Good Casing Good Casing Good Casing Good Cobstructions  Diameter of Well Casing (inches) 7 PVC Potential PVC Potential PVC Potential PVC Potential PVC Potential PVC Potential PVC PVC Potential PVC PVC Potential PVC		Well I.D.: TSO4-PZM023	Tag:	
Well Status:   Good		Date of Purging: 10/29/09 Start Time: 1611 Finish	ish Time: 1632 Weather: 45-50°	
Good		,	ff and News	
Good		Cood	at	
Good Good Obstructions  Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to purging Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Number of minutes purged Temperature (°C)  Sample Reading Temperature (°C)  PH STILL STI		Good Casi	no	
Diameter of Well Casing (inches)  Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth to Water in the Well (gallon)  Volume of water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Number of minutes purged  Number of minutes purged  Temperature (°C)  PH  Specific Conductance (umhos/cm)  Specific Co		Good Lock	ng	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to purging Depth to Bottom from Top of Casing (0.01 ft.) Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Number of minutes purged  O 3 6 9 12 Reading Temperature (°C') 18 11 11 11 11 11 12 13 14 15 16 17 17 18 16 17 17 17 18 16 17 17 17 18 16 17 17 17 17 17 18 18 18 18 18 18 18 18 18 18 18 18 18		Good Obst	tructions	
Depth Measurements Performed (PVC/Metal)  Depth to Water from Top of Casing (0.01 ft.) prior to purging  Depth to Bottom from Top of Casing (0.01 ft.)  Depth of Water in the Well (gallon)  Volume of water in the Well (gallon)  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) after purging  Depth to Water from Top of Casing (0.01 ft.) after purging  Number of minutes purged  Temperature (°C)  PH  Coll Coll Coll Coll Coll Coll Coll Col		G000	.r detrons	
Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Sample Reading Number of minutes purged Temperature (°C) PH Specific Conductance (umhos/cm) 6550 Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  Purging Equipment Peristaltic Pump Bladder Pump  Well Observation Odor Shart Color Darty/Brownesh  Reference SOP Field-014		Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to purging	PVC 11.29	
Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Sample Reading Number of minutes purged  O 3 6 9 12 15 18 11 7 7 7 19 16 8 16 7 16 9 12 15 18 16 7 7 7 7 19 16 8 16 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7				
Depth to Water from Top of Casing (0.01 ft.) after purging Depth to Water from Top of Casing (0.01 ft.) at time of sampling  Sample Reading Number of minutes purged  O 3 6 9 12 15 18 11 11 11 11 11 11 11 11 11 11 11 11				
Depth to Water from Top of Casing (0.01 ft.) at time of sampling				
Number of minutes purged 0 3 6 9 12 15 18 1 17.9 17.4 16.8 16.7 16.7 16.7 16.7 16.7 16.7 16.7 16.7				
Number of minutes purged 0 3 6 9 12 15 18  Temperature (°C) 18 1 17.9 17.4 16.8 16.7 16.9 18.8  pH		Depth to water from Top of Casing (0.01 it.) at time of our		
Temperature (°C)		Number of minutes nurged 0 3	Reading	21
Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  Purging Equipment Peristaltic Pump Bladder Pump Color Dirty/Brownish  Rate of Purge // milliliters / minute  Comments:  Reference SOP Field-014		Temperature (°C) 18 1 17.9 pH 6.71 6.72	17.4 16.8 16.7 16.9 18.8 6.74 6.84 6.87 6.92 6.93	5.661
Oxidation Reduction (eH)  Purging Equipment Peristaltic Pump Bladder Pump  Rate of Purge  Comments:  Reference SOP Field-014			7721 8 440 8 330 8 410 8 710 8	CLCP.,
Purging Equipment Peristaltic Pump Bladder Pump Color Dirty Brownish  Rate of Purge			7 6 7 1711 6 177 3 105/ 102 11	
Peristaltic Pump  Bladder Pump  Color Dirty/Brownish  Rate of Purge // milliliters / minute  Comments:  Reference SOP Field-014		Oxidation Reduction (eH)	<u> </u>	
Rate of Purge //O milliliters / minute  Comments:		Peristaltic Pump Odor 5 July	+	
Rate of Purge //O milliliters / minute  Comments:		Bladder Pump Color Dirty	4Brownish	
Reference SOP Field-014				
Reference SOP Field-014 Readings were performed on date of sampling /0 / 29 / 09 . (Tech – J ) (	Backs	Comments:		
Readings were performed on date of sampling 10 / 29 / 09 . (Tech – J + ( )		Reference SOP Field-014		
			7 / 29 / 09 . (Tech – J + ( )	

Client: Severstal		Sparrows Point, MD
Well I.D.: RWIS -PIMO47	_ Tag:_	
		The same
Date of Purging: 11-2-09 Start Time: 1305	_ Finish Time:	13.0 Weather: <u>50.55°</u>
Date of Collection: 11-2-09 Time of Collection	m: <u>13U</u>	-
Well Status:		
Good	Grout	
Good	Casing	
Good	Lock	
Good	Obstructions	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time  Number of minutes purged Temperature (°C)  PH	of sampling  3 6 17.4 6.81	Pvc   15-29
Specific Conductance (umhos/cm) 975 89	<u> 525</u>	469 467 464
Dissolved Oxygen (mg/l)	7 C 160 F	108.4 107.9 1069
Oxidation Reduction (eH) 25.1 1	39 109.1	108,4 101,4 106,1
Peristaltic Pump Odor	Observation ————————————————————————————————————	стратительне обермення междуний междуна жене и применен муниция по применен и применен и применен и применен и
Comments:		
Reference SOP Field-014 Readings were performed on date of sampling	11 / 7	/ <u>09</u> .(Tech - JH )

Report	#
--------	---

Client: Severstal		Sparrows Point, MD
Well I.D.: RWIG-PZMOSO	Tag: _	
Date of Purging: 11-7-09 Start Time: 1335  Date of Collection: 11-2-09 Time of Collection	Finish Time: n: <u>1353</u>	1353 Weather: <u>50-55°</u>
Well Status:		
Good	Grout	
Good	Casing	
Good		
Good	Obstructions_	
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time	ırging	PVC 14.91
pH Specific Conductance (umhos/cm) 984 57 Dissolved Oxygen (mg/l)		Sample Reading  9 12 15 18  17.1 16.8 16.6 16.7  6.43 6.54 6.50 6.67  389 383 383 382
Peristaltic Pump Odor	bservation  nute	
Comments:		MODERNOOTHIS PROCESS AND SECURE OF THE PROCE
D C GOD E' 11 014		
Reference SOP Field-014 Readings were performed on date of sampling	1\ / 7	/ <u>oq</u> .(Tech-J)( )

Report	#

	Client: Severstal	and the same of th	Sparrows Point, M	
	Well I.D .: RWIG-PIMOZO	Tag: _		
	Date of Purging: 11-2-09 Start Time: 1400 F	inish Time:	1418 Weather:	50-55
	Date of Collection: Time of Collection:	1418	•	
	Well Status:			
	Good G	rout		
	Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to put Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after purgoneph to Water from Top of Casing (0.01 ft.) at time of  Number of minutes purged Temperature (°C) pH Specific Conductance (umhos/cm) Dissolved Oxygen (mg/l) Oxidation Reduction (eH)  Depth to Water from Top of Casing (0.01 ft.) after purgoneph to Water from Top of Casing (0.01 ft.) at time of	ing sampling  6 16.9 5.21	9 12 13.10 16.14 9 12 16.8 16.7 5.37 5.46 13000 13020	Sample Reading 15 18 16.7 16.7 5.47 5.49 13010 13010
	Purging Equipment Peristaltic Pump Bladder Pump Color Rate of Purge Mell Obs Color milliliters / minur			
	Armee of I mige			
CTC C	Comments: ** MS   MSD	content of the property of the state of the		
	Reference SOP Field-014 Readings were performed on date of sampling/	1 / 7	<u>/_ 0°</u> . (Tech − Ţ	)

Report #	<u> </u>
----------	----------

Client: Severstal	Site:_	Sparrows Point, N	<u>MD</u>
Well I.D .: Rug-Proco	Tag:_		
Date of Purging: 11-2-69 Start Time: 1425  Date of Collection: 11-2-69 Time of Collection	Finish Time:	Weather: _	So-SS <sup>6</sup>
Well Status:			
Good	Grout		
Good	Casing		
Good	Lock		
Good	Obstructions		
Diameter of Well Casing (inches) Depth Measurements Performed (PVC/Metal) Depth to Water from Top of Casing (0.01 ft.) prior to Depth to Bottom from Top of Casing (0.01 ft.) Depth of Water in the Well (gallon) Volume of water in the Well (gallon) Depth to Water from Top of Casing (0.01 ft.) after pu Depth to Water from Top of Casing (0.01 ft.) at time  Number of minutes purged Temperature (°C)	rging of sampling 6 16.5 1.41 674	9 12 16.6 16.6 7.41 7.41 603 601	
Peristaltic Pump Odor	bservation  nute		
Comments:			
Reference SOP Field-014 Readings were performed on date of sampling	11 / 2	/ <u>09</u> . (Tech – 5	Si( )

# APPENDIX B Daily Pumping Records for the Groundwater Pump and Treat System

	January-09				
Data	Pumped Volume (gallons)			Total Rate (gpm)	
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
1/1/2009	0	-	0	0.0	
1/2/2009	0	-	0	0.0	
1/3/2009	0	-	0	0.0	
1/4/2009	0	-	0	0.0	
1/5/2009	10,531	-	10,531	7.3	
1/6/2009	12,775	-	12,775	8.9	
1/7/2009	12,121	-	12,121	8.4	
1/8/2009	13,143	-	13,143	9.1	
1/9/2009	13,040	-	13,040	9.1	
1/10/2009	12,416	-	12,416	8.6	
1/11/2009	13,104	-	13,104	9.1	
1/12/2009	12,554	-	12,554	8.7	
1/13/2009	13,781	-	13,781	9.6	
1/14/2009	15,718	-	15,718	10.9	
1/15/2009	11,869	-	11,869	8.2	
1/16/2009	14,633	-	14,633	10.2	
1/17/2009	15,289	-	15,289	10.6	
1/18/2009	14,544	-	14,544	10.1	
1/19/2009	16,517	-	16,517	11.5	
1/20/2009	14,829	-	14,829	10.3	
1/21/2009	14,819	-	14,819	10.3	
1/22/2009	14,098	-	14,098	9.8	
1/23/2009	12,224	-	12,224	8.5	
1/24/2009	12,798	-	12,798	8.9	
1/25/2009	13,334	-	13,334	9.3	
1/26/2009	13,437	-	13,437	9.3	
1/27/2009	14,653	-	14,653	10.2	
1/28/2009	12,921	-	12,921	9.0	
1/29/2009	12,845	-	12,845	8.9	
1/30/2009	12,918	-	12,918	9.0	
1/31/2009	9,921	-	9,921	6.9	
Totals:	360,832	0	360,832	8.1	

	February-09				
Date	Pumpe	Total Rate (gpm)			
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
2/1/2009	12,032	-	12,032	8.4	
2/2/2009	12,041	-	12,041	8.4	
2/3/2009	8,082	-	8,082	5.6	
2/4/2009	0	-	0	0.0	
2/5/2009	0	-	0	0.0	
2/6/2009	0	-	0	0.0	
2/7/2009	0	-	0	0.0	
2/8/2009	0	-	0	0.0	
2/9/2009	0	-	0	0.0	
2/10/2009	9,832	6,431	16,263	11.3	
2/11/2009	13,995	8,397	22,392	15.6	
2/12/2009	15,375	9,271	24,646	17.1	
2/13/2009	13,725	8,272	21,997	15.3	
2/14/2009	14,537	10,923	25,460	17.7	
2/15/2009	0	10,562	10,562	7.3	
2/16/2009	0	7,954	7,954	5.5	
2/17/2009	0	10,559	10,559	7.3	
2/18/2009	0	11,271	11,271	7.8	
2/19/2009	0	10,375	10,375	7.2	
2/20/2009	0	12,753	12,753	8.9	
2/21/2009	0	10,841	10,841	7.5	
2/22/2009	0	10,957	10,957	7.6	
2/23/2009	4,071	7,868	11,939	8.3	
2/24/2009	17,837	6,433	24,270	16.9	
2/25/2009	19,236	6,942	26,178	18.2	
2/26/2009	19,066	6,922	25,988	18.0	
2/27/2009	19,260	7,050	26,310	18.3	
2/28/2009	21,556	7,788	29,344	12.4	
Totals:	200,645	171,569	372,214	8.9	

	March-09				
	Pump	ed Volume (ga	allons)	Total Rate	
Date	•		<b>,</b>	(gpm)	
	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
3/1/2009	11,204	8,400	19,604	13.6	
3/2/2009	18,381	15,149	33,530	23.3	
3/3/2009	19,128	7,027	26,155	18.2	
3/4/2009	15,466	5,700	21,166	14.7	
3/5/2009	8,260	9,384	17,644	12.3	
3/6/2009	4,224	10,653	14,877	10.3	
3/7/2009	3,912	9,970	13,882	9.6	
3/8/2009	174	13,484	13,658	9.5	
3/9/2009	3,613	7,963	11,576	8.0	
3/10/2009	11,225	9,994	21,219	14.7	
3/11/2009	13,775	9,167	22,942	15.9	
3/12/2009	12,792	8,136	20,928	14.5	
3/13/2009	13,533	8,620	22,153	15.4	
3/14/2009	13,438	8,675	22,113	15.4	
3/15/2009	13,450	8,570	22,020	15.3	
3/16/2009	10,280	6,598	16,878	11.7	
3/17/2009	12,815	7,642	20,457	14.2	
3/18/2009	14,266	8,571	22,837	15.9	
3/19/2009	14,035	8,455	22,490	15.6	
3/20/2009	11,437	6,949	18,386	12.8	
3/21/2009	13,712	8,356	22,068	15.3	
3/22/2009	13,800	8,592	22,392	15.6	
3/23/2009	13,665	8,706	22,371	15.5	
3/24/2009	16,355	10,444	26,799	18.6	
3/25/2009	13,138	8,558	21,696	15.1	
3/26/2009	6,789	9,873	16,662	11.6	
3/27/2009	3,800	10,132	13,932	9.7	
3/28/2009	10,633	8,296	18,929	13.1	
3/29/2009	3,283	9,912	13,195	9.2	
3/30/2009	10,557	9,093	19,650	13.6	
3/31/2009	12,111	9,092	21,203	14.7	
Totals:	343,251	280,161	623,412	14.0	

April-09				
Date	Pumpe	Total Rate (gpm)		
24.0	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214
4/1/2009	13,259	9,925	23,184	16.1
4/2/2009	10,527	9,323	19,850	13.8
4/3/2009	0	11,493	11,493	8.0
4/4/2009	0	11,030	11,030	7.7
4/5/2009	2,851	7,380	10,231	7.1
4/6/2009	10,486	6,321	16,807	11.7
4/7/2009	10,956	9,477	20,433	14.2
4/8/2009	4,740	4,417	9,157	6.4
4/9/2009	0	-	0	0.0
4/10/2009	12,612	9,817	22,429	15.6
4/11/2009	11,249	9,613	20,862	14.5
4/12/2009	10,693	8,989	19,682	13.7
4/13/2009	10,254	8,485	18,739	13.0
4/14/2009	11,195	9,259	20,454	14.2
4/15/2009	802	11,043	11,845	8.2
4/16/2009	8,961	8,787	17,748	12.3
4/17/2009	12,644	10,358	23,002	16.0
4/18/2009	10,452	9,255	19,707	13.7
4/19/2009	10,497	9,556	20,053	13.9
4/20/2009	9,983	9,208	19,191	13.3
4/21/2009	6,337	8,259	14,596	10.1
4/22/2009	4,584	10,226	14,810	10.3
4/23/2009	6,756	9,878	16,634	11.6
4/24/2009	10,144	9,587	19,731	13.7
4/25/2009	11,495	10,852	22,347	15.5
4/26/2009	9,646	9,282	18,928	13.1
4/27/2009	9,148	9,316	18,464	12.8
4/28/2009	8,672	9,492	18,164	12.6
4/29/2009	7,852	9,086	16,938	11.8
4/30/2009	8,570	9,750	18,320	12.7
Totals:	245,365	269,464	514,829	11.9

	May-09				
Date	Pump	Total Rate (gpm)			
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
5/1/2009	8,681	9,841	18,522	12.9	
5/2/2009	7,400	9,885	17,285	12.0	
5/3/2009	8,462	11,010	19,472	13.5	
5/4/2009	7,278	9,554	16,832	11.7	
5/5/2009	8,227	10,208	18,435	12.8	
5/6/2009	8,899	9,508	18,407	12.8	
5/7/2009	7,304	7,962	15,266	10.6	
5/8/2009	9,033	9,835	18,868	13.1	
5/9/2009	8,510	9,330	17,840	12.4	
5/10/2009	8,796	9,486	18,282	12.7	
5/11/2009	10,642	11,757	22,399	15.6	
5/12/2009	10,479	8,620	19,099	13.3	
5/13/2009	10,373	9,977	20,350	14.1	
5/14/2009	10,144	9,496	19,640	13.6	
5/15/2009	9,578	8,825	18,403	12.8	
5/16/2009	10,346	9,336	19,682	13.7	
5/17/2009	10,682	9,266	19,948	13.9	
5/18/2009	11,452	9,147	20,599	14.3	
5/19/2009	12,844	9,736	22,580	15.7	
5/20/2009	12,520	9,179	21,699	15.1	
5/21/2009	12,270	8,461	20,731	14.4	
5/22/2009	13,419	9,207	22,626	15.7	
5/23/2009	9,710	6,656	16,366	11.4	
5/24/2009	12,290	8,288	20,578	14.3	
5/25/2009	13,203	8,530	21,733	15.1	
5/26/2009	13,624	8,573	22,197	15.4	
5/27/2009	17,184	10,525	27,709	19.2	
5/28/2009	13,672	8,431	22,103	15.3	
5/29/2009	13,669	8,459	22,128	15.4	
5/30/2009	13,860	9,600	23,460	16.3	
5/31/2009	21,036	7,136	28,172	19.6	
Totals:	345,587	285,824	631,411	14.1	

June-09				
	Pump	Total Rate		
Date				(gpm)
	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214
6/1/2009	12,546	8,818	21,364	14.8
6/2/2009	12,515	8,851	21,366	14.8
6/3/2009	12,076	8,757	20,833	14.5
6/4/2009	13,417	9,902	23,319	16.2
6/5/2009	11,973	8,956	20,929	14.5
6/6/2009	11,701	8,980	20,681	14.4
6/7/2009	11,318	8,696	20,014	13.9
6/8/2009	10,958	8,450	19,408	13.5
6/9/2009	11,564	9,066	20,630	14.3
6/10/2009	11,563	9,194	20,757	14.4
6/11/2009	11,091	8,942	20,033	13.9
6/12/2009	13,903	10,653	24,556	17.1
6/13/2009	11,090	8,519	19,609	13.6
6/14/2009	5,987	9,111	15,098	10.5
6/15/2009	17,529	8,924	26,453	18.4
6/16/2009	11,213	8,458	19,671	13.7
6/17/2009	11,916	9,026	20,942	14.5
6/18/2009	12,144	9,102	21,246	14.8
6/19/2009	12,022	9,065	21,087	14.6
6/20/2009	13,072	9,849	22,921	15.9
6/21/2009	11,172	8,924	20,096	14.0
6/22/2009	11,115	9,153	20,268	14.1
6/23/2009	10,672	8,839	19,511	13.5
6/24/2009	8,666	7,199	15,865	11.0
6/25/2009	11,314	9,406	20,720	14.4
6/26/2009	11,969	8,708	20,677	14.4
6/27/2009	13,747	8,579	22,326	15.5
6/28/2009	17,026	10,358	27,384	19.0
6/29/2009	8,881	5,465	14,346	10.0
6/30/2009	13,610	8,692	22,302	15.5
Totals:	357,770	266,642	624,412	14.5

July-09				
Date	Pump	ed Volume (ga	allons)	Total Rate (gpm)
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214
7/1/2009	13,225	8,622	21,847	15.2
7/2/2009	12,218	8,014	20,232	14.1
7/3/2009	13,122	8,652	21,774	15.1
7/4/2009	12,987	8,628	21,615	15.0
7/5/2009	12,825	8,550	21,375	14.8
7/6/2009	14,355	9,572	23,927	16.6
7/7/2009	13,022	8,618	21,640	15.0
7/8/2009	13,316	8,600	21,916	15.2
7/9/2009	12,846	8,302	21,148	14.7
7/10/2009	10,037	6,612	16,649	11.6
7/11/2009	12,837	8,460	21,297	14.8
7/12/2009	13,419	8,792	22,211	15.4
7/13/2009	13,066	8,531	21,597	15.0
7/14/2009	16,422	10,704	27,126	18.8
7/15/2009	13,463	8,665	22,128	15.4
7/16/2009	2,515	1,237	3,752	2.6
7/17/2009	10,600	6,736	17,336	12.0
7/18/2009	12,674	8,044	20,718	14.4
7/19/2009	13,217	8,484	21,701	15.1
7/20/2009	13,221	8,542	21,763	15.1
7/21/2009	13,247	8,636	21,883	15.2
7/22/2009	8,977	5,720	14,697	10.2
7/23/2009	12,275	2,540	14,815	10.3
7/24/2009	13,504	6,941	20,445	14.2
7/25/2009	14,253	8,353	22,606	15.7
7/26/2009	10,555	6,201	16,756	11.6
7/27/2009	14,216	8,236	22,452	15.6
7/28/2009	14,246	8,354	22,600	15.7
7/29/2009	13,912	8,365	22,277	15.5
7/30/2009	17,373	10,424	27,797	19.3
7/31/2009	13,914	8,213	22,127	15.4
Totals:	395,859	244,348	640,207	14.3

	August-09				
Date	Pumped Volume (gallons)			Total Rate (gpm)	
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
8/1/2009	14,917	8,893	23,810	16.5	
8/2/2009	7,901	8,686	16,587	11.5	
8/3/2009	12,147	8,094	20,241	14.1	
8/4/2009	12,978	8,652	21,630	15.0	
8/5/2009	12,951	8,634	21,585	15.0	
8/6/2009	12,933	8,620	21,553	15.0	
8/7/2009	14,319	9,544	23,863	16.6	
8/8/2009	12,897	8,603	21,500	14.9	
8/9/2009	12,440	8,375	20,815	14.5	
8/10/2009	12,729	8,685	21,414	14.9	
8/11/2009	11,273	7,692	18,965	13.2	
8/12/2009	12,606	6,601	19,207	13.3	
8/13/2009	12,640	8,705	21,345	14.8	
8/14/2009	9,493	8,500	17,993	12.5	
8/15/2009	15,957	10,700	26,657	18.5	
8/16/2009	11,000	7,400	18,400	12.8	
8/17/2009	12,700	8,600	21,300	14.8	
8/18/2009	12,669	8,546	21,215	14.7	
8/19/2009	12,208	7,893	20,101	14.0	
8/20/2009	12,216	8,476	20,692	14.4	
8/21/2009	8,810	6,389	15,199	10.6	
8/22/2009	9,179	7,931	17,110	11.9	
8/23/2009	13,745	9,674	23,419	16.3	
8/24/2009	12,034	8,789	20,823	14.5	
8/25/2009	12,060	8,919	20,979	14.6	
8/26/2009	12,270	9,038	21,308	14.8	
8/27/2009	8,868	6,538	15,406	10.7	
8/28/2009	12,020	8,869	20,889	14.5	
8/29/2009	12,089	8,865	20,954	14.6	
8/30/2009	12,203	8,909	21,112	14.7	
8/31/2009	15,159	10,964	26,123	18.1	
Totals:	377,411	264,784	642,195	14.4	

September-09				
	Pump	Total Rate		
Date				(gpm)
	Well #24	Well #27	Total	MP 214
9/1/2009	<b>(RW15)</b> 12,037	(RW10) 8,654	20,691	14.4
9/2/2009	9,351	8,870	18,221	12.7
9/3/2009	12,367	8,876	21,243	14.8
9/4/2009	11,402	8,180	19,582	13.6
9/5/2009	12,214	8,768	20,982	14.6
9/6/2009	12,214	8,762	20,962	14.5
9/7/2009	12,063	8,783	•	
		,	20,847	14.5
9/8/2009	13,169	9,495	22,664	15.7
9/9/2009	12,043	8,645	20,688	14.4
9/10/2009	12,598	9,122	21,720	15.1
9/11/2009	11,682	8,481	20,163	14.0
9/12/2009	9,238	6,711	15,949	11.1
9/13/2009	11,874	8,615	20,489	14.2
9/14/2009	12,238	7,034	19,272	13.4
9/15/2009	12,323	7,114	19,437	13.5
9/16/2009	14,809	11,141	25,950	18.0
9/17/2009	11,593	8,862	20,455	14.2
9/18/2009	11,561	8,846	20,407	14.2
9/19/2009	11,624	8,841	20,465	14.2
9/20/2009	10,892	8,317	19,209	13.3
9/21/2009	11,571	8,450	20,021	13.9
9/22/2009	11,815	8,788	20,603	14.3
9/23/2009	11,732	8,689	20,421	14.2
9/24/2009	13,048	9,569	22,617	15.7
9/25/2009	11,872	8,909	20,781	14.4
9/26/2009	11,951	8,704	20,655	14.3
9/27/2009	11,107	8,104	19,211	13.3
9/28/2009	10,452	7,883	18,335	12.7
9/29/2009	11,557	8,810	20,367	14.1
9/30/2009	11,353	8,715	20,068	13.9
Totals:	353,620	258,738	612,358	14.2

	October-09				
Date	Pumpe	Total Rate (gpm)			
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
10/1/2009	11462	8,843	20,305	14.1	
10/2/2009	12857	9,697	22,554	15.7	
10/3/2009	10912	8,384	19,296	13.4	
10/4/2009	11503	8,891	20,394	14.2	
10/5/2009	11143	8,806	19,949	13.9	
10/6/2009	8486	6,166	14,652	10.2	
10/7/2009	12295	8,405	20,700	14.4	
10/8/2009	12420	8,376	20,796	14.4	
10/9/2009	12345	8,642	20,987	14.6	
10/10/2009	13645	9,195	22,840	15.9	
10/11/2009	12011	8,198	20,209	14.0	
10/12/2009	12240	8,353	20,593	14.3	
10/13/2009	11614	8,206	19,820	13.8	
10/14/2009	9195	6,367	15,562	10.8	
10/15/2009	12182	8,232	20,414	14.2	
10/16/2009	12232	8,343	20,575	14.3	
10/17/2009	12110	8,357	20,467	14.2	
10/18/2009	15489	10,725	26,214	18.2	
10/19/2009	11695	8,067	19,762	13.7	
10/20/2009	11849	8,290	20,139	14.0	
10/21/2009	11889	8,708	20,597	14.3	
10/22/2009	10353	7,808	18,161	12.6	
10/23/2009	11171	8,622	19,793	13.7	
10/24/2009	11283	8,653	19,936	13.8	
10/25/2009	11376	8,460	19,836	13.8	
10/26/2009	12863	9,729	22,592	15.7	
10/27/2009	10800	8,229	19,029	13.2	
10/28/2009	11336	8,742	20,078	13.9	
10/29/2009	10941	8,536	19,477	13.5	
10/30/2009	8123	6,497	14,620	10.2	
10/31/2009	10748	8,740	19,488	13.5	
Totals:	358,568	261,267	619,835	13.9	

	November-09				
Date	Pumped Volume (gallons)			Total Rate (gpm)	
Date	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
11/1/2009	11397	9,064	20,461	14.2	
11/2/2009	10935	8,682	19,617	13.6	
11/3/2009	13040	10,621	23,661	16.4	
11/4/2009	10337	8,604	18,941	13.2	
11/5/2009	10980	9,139	20,119	14.0	
11/6/2009	10320	9,117	19,437	13.5	
11/7/2009	8433	7,986	16,419	11.4	
11/8/2009	9147	8,943	18,090	12.6	
11/9/2009	9127	9,142	18,269	12.7	
11/10/2009	8551	9,177	17,728	12.3	
11/11/2009	9037	9,920	18,957	13.2	
11/12/2009	6183	9,789	15,972	11.1	
11/13/2009	5869	5,869	11,738	8.2	
11/14/2009	4393	8,533	12,926	9.0	
11/15/2009	4453	8,196	12,649	8.8	
11/16/2009	5465	9,933	15,398	10.7	
11/17/2009	5108	9,849	14,957	10.4	
11/18/2009	5783	11,513	17,296	12.0	
11/19/2009	8217	10,344	18,561	12.9	
11/20/2009	4563	10,192	14,755	10.2	
11/21/2009	2811	10,398	13,209	9.2	
11/22/2009	0	10,975	10,975	7.6	
11/23/2009	9229	6,994	16,223	11.3	
11/24/2009	7283	9,258	16,541	11.5	
11/25/2009	10479	8,818	19,297	13.4	
11/26/2009	10880	8,524	19,404	13.5	
11/27/2009	11236	9,310	20,546	14.3	
11/28/2009	9736	8,767	18,503	12.8	
11/29/2009	9444	8,841	18,285	12.7	
11/30/2009	10199	9,197	19,396	13.5	
Totals:	242,635	275,695	518,330	12.0	

	December-09				
	Pumpe	Pumped Volume (gallons)			
Date	, ,			(gpm)	
	Well #24 (RW15)	Well #27 (RW10)	Total	MP 214	
12/1/2009	8731	5,895	14,626	10.2	
12/2/2009	12278	8,195	20,473	14.2	
12/3/2009	12569	8,571	21,140	14.7	
12/4/2009	11985	8,041	20,026	13.9	
12/5/2009	15026	7,460	22,486	15.6	
12/6/2009	11591	8,191	19,782	13.7	
12/7/2009	11860	8,442	20,302	14.1	
12/8/2009	11077	8,695	19,772	13.7	
12/9/2009	10722	7,653	18,375	12.8	
12/10/2009	11880	8,400	20,280	14.1	
12/11/2009	11665	8,308	19,973	13.9	
12/12/2009	4278	6,232	10,510	7.3	
12/13/2009	14323	7,191	21,514	14.9	
12/14/2009	14942	7,490	22,432	15.6	
12/15/2009	15037	7,586	22,623	15.7	
12/16/2009	14901	7,490	22,391	15.5	
12/17/2009	10562	5,257	15,819	11.0	
12/18/2009	14852	7,454	22,306	15.5	
12/19/2009	18066	9,134	27,200	18.9	
12/20/2009	11382	5,752	17,134	11.9	
12/21/2009	18608	9,325	27,933	19.4	
12/22/2009	14574	7,294	21,868	15.2	
12/23/2009	14563	7,311	21,874	15.2	
12/24/2009	14420	7,259	21,679	15.1	
12/25/2009	13447	6,790	20,237	14.1	
12/26/2009	14668	7,463	22,131	15.4	
12/27/2009	12334	7,948	20,282	14.1	
12/28/2009	12997	8,016	21,013	14.6	
12/29/2009	13928	8,525	22,453	15.6	
12/30/2009	12421	7,669	20,090	14.0	
12/31/2009	14071	8,781	22,852	15.9	
Totals:	403,758	237,818	641,576	14.4	
Annual Total:	3,985,301	2,816,310	6,801,611		

## **APPENDIX C Explanation of Treatment System Down-time**

#### 2009 OPERATIONAL HISTORY OF THE ROD AND WIRE MILL INTERIM MEASURE TREATMENT SYSTEM

1/5/09 REPLACED WELL 24 PUMP.

2/10/09 REPLACED WELL 24 AND WELL 27 PUMPS.

2/14/09 WELL 24 RETURNED TO SERVICE FOLLOWING PLC PROBLEM.

3/17/09 WELL 24 RETURNED TO SERVICE FOLLOWING PLC PROBLEM.

3/30/09 WELL 24 RETURNED TO SERVICE FOLLOWING PLC PROBLEM.

4/9/09 SYSTEM DOWN DUE TO POWER FAILURE.

7/17/09 SYSTEM DOWN TO CLEAN REACTOR TANK.

8/21/09 SYSTEM DOWN DUE TO POWER FAILURE.

10/6/09 SYSTEM DOWN TO CLEAN REACTOR AND DISCHARGE PIPING.

10/19/09 SYSTEM DOWN DUE PLC OUTAGE.

11/23/09 WELL 24 RETURNED TO SERVICE FOLLOWING REPLACEMENT OF DISCHARGE HOSE.

12/6/09 SYSTEM DOWN DUE TO PROBLEM WITH pH CONTROLLER.

12/13/09 SYSTEM DOWN DUE TO PROBLEM WITH CAUSTIC FEED SYSTEM.